

ESD TDR 64-45
Phase I
Volume IV
ESTI FILE COPY

FEDERAL ELECTRIC CORPORATION
BIG RALLY II COMMUNICATION SYSTEM
TEST DATA
PHASE I
VOLUME IV

ESD RECORD COPY

RETURN TO
SCIENTIFIC & TECHNICAL INFORMATION DIVISION
(ESTI), BUILDING 1211

COPY NR. _____ OF _____ COPIES

ESTI PROCESSED

DDC TAB PROJ OFFICER

ACCESSION MASTER FILE

DATE _____

ESTI CONTROL NR. AL-42099

CY NR. 1 OF 1 CYS



FEDERAL ELECTRIC CORPORATION

an associate of

INTERNATIONAL TELEPHONE AND TELEGRAPH CORPORATION

AD604911

FEDERAL ELECTRIC CORPORATION
BIG RALLY II COMMUNICATION SYSTEM

TEST DATA

PHASE I

VOLUME IV

ESD-TDR 64-451

When US Government drawings, specifications or other data are used for any purpose other than a definitely related government procurement operation, the government thereby incurs no responsibility nor any obligation whatsoever; and the fact that the government may have formulated, furnished, or in any way supplied the said drawings, specifications, or other data is not to be regarded by implication or otherwise as in any manner licensing the holder or any other person or conveying any rights or permission to manufacture, use, or sell any patented invention that may in any way be related thereto.

Qualified requesters may obtain copies from Defense Documentation Center (DDC). Orders will be expedited if placed through the librarian or other person designated to request documents from DDC.

Copies available at Office of Technical Services, Department of Commerce.

Do not return this copy. Retain or destroy.


EXCEPT AS MAY BE OTHERWISE PROVIDED BY CONTRACT, THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY OF FEDERAL ELECTRIC CORP. ARE ISSUED IN STRICT CONFIDENCE, AND SHALL NOT BE REPRODUCED, OR COPIED, OR USED AS THE BASIS FOR THE MANUFACTURE OR SALE OF APPARATUS WITHOUT PERMISSION.

REVISIONS

NO.	DESCRIPTION	DATE	APPROVED
A	ORIGINAL ISSUE		
	SYM ZONE		

G			
G			
G			
G			
G			
G1			
GROUP	NEXT ASSEMBLY	FIRST USED ON	
APPLICATION			

APPROVALS SIGNATURE & DATE	
DRAWN	<i>S. Roberts 6/19/64</i>
CHECKED	<i>H. E. Smith 6/19/64</i>
MECH	
ELECT	
STDS	
FEC	FEC SOURCE
OTHER	

 FEDERAL ELECTRIC CORPORATION PARAMUS INDUSTRIAL PARK A SUBSIDIARY OF INTERNATIONAL TELEPHONE AND TELEGRAPH CORPORATION	
TEST DATA PHASE I VOLUME IV	
CODE IDENT. NO.	DWG. SIZE
14842	A
SCALE	FEC NO.
	6271955 A
SHEET	

UNLESS OTHERWISE SPECIFIED
 DIMENSIONS ARE IN INCHES AND
 INCLUDE CHEMICALLY APPLIED
 OR PLATED FINISHES
 COM. TOL. APPLY TO STOCK SIZES

FEDERAL ELECTRIC CORPORATION

BR II/91

BIG RALLY II PROJECT

SITE GPA
ID sending

DATA SHEET

SYSTEM TEST PHASE 1

ID to GPA

1. INSERTION LOSS VS. FREQUENCY

FREQUENCY		EXPECTED
REFERENCE	1000 cps	71.0 ±.5 dbm
300	With respect to 1000 cps REF	73.1 ±7.4 db
400	" " " " " "	73.1 -4.6 db
600	" " " " " "	73.1 -3.1 db
2400	" " " " " "	73.1 -3.1 db
3000	" " " " " "	73.1 -4.6 db
3400	" " " " " "	73.1 -7.4 db

HIGH GROUP CHANNELS

FREQ.	1	2	3	4	5	6	7	8	9	10	11	12
1000	71.0	71.0	71.0	71.0	71.0	71.0	71.0	71.0	71.0	71.0	71.0	71.0
300	71.0	73.2	73.8	76.5	74.8	74.5	75.2	78.0	74.3	76.7	78.5	75.0
400	6.8	5.3	5.5	6.5	6.0	6.3	7.4	7.5	6.0	6.7	7.1	6.8
600	6.8	7.5	7.5	7.4	7.4	7.3	7.2	7.5	7.3	7.6	7.6	7.4
2400	8.2	7.5	7.6	7.0	7.1	7.5	6.8	8.2	7.5	6.2	6.0	8.0
3000	8.3	7.2	7.4	6.0	6.5	6.4	7.6	7.8	7.2	5.4	6.5	8.3
3400	7.8	6.2	6.3	6.5	5.3	5.8	6.8	5.1	7.2	5.5	5.0	6.8

NOTE:1 ALL READINGS ARE POSITIVE

2 READINGS TAKEN AT SITE GPA WITH STATION IDSENDING THE TONES.

DATE 9/4/63

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

GEEIA [Signature]

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PHASE ONE
 SYSTEM TESTS

BR11/91
 SITE GPA
 ID Sending

Insertion loss vs. Frequency Test

FREQ.	CHANNELS 1 thru 12 of the HIGH GROUP											
	1	2	3	4	5	6	7	8	9	10	11	12
1000 cps	7.0	7.0	7.0	7.0	7.0	7.0	7.0	7.0	7.0	7.0	7.0	7.0
300 cps	7.0	3.1	4.2	6.6	3.8	4.1	4.7	7.4	4.1	4.0	8.0	4.7
400 cps	6.8	5.0	5.7	6.6	6.1	5.8	6.4	6.5	6.1	6.0	7.0	6.6
600 cps	7.0	6.8	7.5	7.7	7.7	7.0	7.5	6.9	7.5	7.0	7.3	7.3
2400 cps	7.8	7.5	8.1	7.4	7.3	7.0	7.2	8.0	7.5	5.9	6.2	7.9
3000 cps	8.4	7.1	8.5	6.2	6.8	5.5	7.6	7.6	7.0	4.8	6.3	8.3
3400 cps	8.0	5.2	6.7	6.6	6.3	5.1	6.8	4.2	6.7	4.6	5.3	6.8

NOTE: 1 READINGS WERE TAKEN AT SITE GPA USING HP-400D VTVM

2 A ~~SMALL~~ VARIATION OF APPROXIMATELY 1db WAS OBSERVED ON THE METER WHILE THESE RECORDINGS WERE BEING MADE.

3. All Reading Are Positive

DATE 9/6/63
 TESTER J.P. Williams
 QUALITY ASSURANCE Steve Randall
 GEEIA REP. Boyer

2nd hi group test - After repair of filter at Site GK

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PHASE ONE
 SYSTEM TESTS
 DATA SHEET

BR11/91
 SITE GPA

ID SENDING

1. INSERTION LOSS VS FREQUENCY

LOW GROUP

EXPECTED

1000 cps

REFERENCE

$\pm 7.0 \pm .5$ dbm

WITH RESPECT TO 1000 cps REFERENCE

300	± 4.0	-12.6	db
400	± 4.0	-7.0	db
600	± 4.0	-4.0	db
2400	± 4.0	-4.0	db
3000	± 4.0	-7.0	db
3400	± 4.0	-12.6	db

FREQ.	CHANNELS OF THE LOW GROUP												
	ID	7	8	9	10	11	6*	1	2	3	4	5	12
GPA	1	2	3	4	5	6	7	8	9	10	11	12	
1000	± 7.0	± 7.0	± 7.0	± 7.0	± 7.0	± 7.0	± 7.0	± 7.0	± 7.0	± 7.0	± 7.0	± 7.0	± 7.0
300	± 7.7	± 5.5	± 6.8	± 7.4	-5.6	± 2.1	± 7.0	± 9.2	± 5.1	± 5.5	± 10.9	± 6.1	
400	± 7.4	± 5.5	± 6.5	± 6.8	± 7.7	-2	± 7.0	± 6.8	± 6.3	± 6.7	± 7.8	± 6.8	
600	± 7.7	± 7.4	± 7.6	± 8.0	± 2.8	± 3.5	± 8.0	± 6.9	± 8.1	± 8.0	± 7.7	± 7.2	
2400	± 7.4	± 8.1	± 9.0	± 8.5	± 10.9	± 12.2	± 8.7	± 7.3	± 8.6	± 7.6	± 8.5	± 7.4	
3000	± 7.3	± 8.3	± 8.7	± 8.2	± 9.8	± 11.8	± 8.7	± 6.1	± 8.7	± 5.6	± 8.2	± 7.0	
3400	± 7.0	± 4.1	± 6.5	± 7.2	± 8.5	± 7.0	± 7.3	± 1.8	± 6.3	± 4.2	± 6.7	± 7.9	

- NOTE 1. LEVEL VARIATIONS OF .3 db MAX. WERE OBSERVED ON THE METER WHILE THESE READINGS WERE BEING TAKEN.
2. THESE READINGS WERE TAKEN AT SITE GPA WITH SITE ID SENDING THE TONES.

DATE 6 Sep 1963
 SITE SUPERVISOR [Signature]
 TESTER [Signature]
 QUALITY ASSURANCE [Signature]
 GEEIA [Signature]

* Ch 6, ok on retest. See next sheet.

EUROPEAN REGION
GROUND ELECTRONICS ENGINEERING-INSTALLATION AGENCY
UNITED STATES AIR FORCE
APO 794, U S Forces



REPLY TO
ATTN OF:

Team Leader, Big Rally II T & A.

SUBJECT:

Retests, BR II Phase I System Tests

23 September 1963

TO:

Test Director
Big Rally II
APO 794, US Forces

1. Following are retests of specific items that did not originally successfully pass the Phase I System Test.

a. Insertion Loss vs Frequency: (21 Sep 63)

Channel #6 Low Group

*Channel #11 Low Group

1000N REF +7.0 - (± 0.5)

1000N REF _____ +7 (± 0.5)

300 +4.5

300 _____

400 +6.25

400 _____

600 +7.8

600 _____

2400 +6.8

2400 _____

3000 +6.4

3000 _____

3400 +3.9

3400 _____

Gerald R. Pelant
GERALD R. PELANT
T&A Team Leader

*Bad Channel Modulator at ID.

ID-GPA-11
Loop Test

FEDERAL ELECTRIC CORPORATION
BIG RALLY II TEST PROCEDURES
SYSTEMS TEST

This errata sheet should be attached to errata sheet, Systems Test, dated 22 August 1963. (For ID-GPA) *INSERTION LOSS VS FREQUENCY*

HIGH GROUP

Freq.	Limits	Channels											
		1	2	3	4	5	6	7	8	9	10	11	12
100	+7.0 ± 0.5db	* +7	+7	+7	+7	+7	+7	+7	+7	+7	+7	+7	+7
300	+3.1 - 7.4	+8.6	+2.5	+2.5	+3.5	+3.6	+5.2	+5.2	+5.8	+4	+3.5	+5	+4.8
600	+3.1 - 4.6	+8	+4.5	+6.2	+5.3	+6.2	+6	+5.6	+5	+6.3	+6.8	+6.1	+7.2
1000	+3.1 - 3.1	+7.7	+7	+8	+8.2	+8.4	+7.8	+7.5	+6.6	+8.1	+8.4	+8	+7.8
2000	+3.1 - 3.1	+9.6	+8.2	+9.6	+8	+7	+7.5	+6.9	+8.5	+8.1	+5.8	+6	+8.7
3000	+3.1 - 4.6	+10	+7.2	+9.2	+6.2	+5.7	+5.8	+8.8	+7.2	+7.7	+3.8	+6.5	+8
4000	+3.1 - 7.4	+9.5	+5.2	+7	+6.2	+5	+4	+6.9	+2.5	+6.7	+3	+4.8	+4.8

Channel 1 of High Group is affected 0.3db worse because of Thru Group Filter. On Loop it is 2 x 0.3 = 0.6 db.

LOW GROUP

Freq.	Limits	Channels											
		1	2	3	4	5	6	7	8	9	10	11	12
1000	+7. ± 0.5db	+7	+7	+7	+7	+7	+7	+7	+7	+7	+7	+7	+7
2000	+4.0 - 12.6	+3.4	+6.9	+8.2	+5.2	+8.2	-1.8	+10.5	+4.9	+7.1	+9	-3.0	+5.9
3000	+4.0 - 7.0	+6.5	+5.8	+7.5	+7.2	+5.1	(-1)	+8.9	+4.8	+6.5	+7.4	(-7.8)	+7.2
4000	+4.0 - 4.0	+8.1	+7.2	+9.0	+6.8	+7.5	+5	+8.5	+7.5	+8.4	+9.0	+3.8	+7.8
6000	+4.0 - 4.0	+8.5	+7.2	+9.2	+7.5	+8.5	+10.5	+9.0	+9.0	+8.9	+8.5	+9.8	+7.8
8000	+4.0 - 7.0	+8.5	+4.9	+10	+3.5	+7.5	+9.5	+8.5	+6.5	+9.0	+7.5	+8.1	+6.8
10000	+4.0 - 12.6	+11.2	-2.5	+4.5	+2.9	+5.5	+4.8	+8.8	-1.8	+5.8	+7.0	+6.1	-4.5

* REFERENCE 1000 LEVEL ADJUSTED AT V.F. Freq. FOR 17.0 ± 0.5 DBM.
OUT

System Test Figures

NOTE: LOW GROUP, CHANNELS 6 & 12 NORMALLY TERMINATE AT IC, FOR PURPOSE OF TEST THEY WERE PATCHED THRU TO E.P.A.
CHANNELS 6 & 11 OF LOW GROUP DID NOT MEET SPECS. ON ALL FREQUENCIES.

6 SEPT. 63
B.F. [Signature]
J.R. [Signature] 1-5

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST PHASE I

1. INSERTION LOSS VS. FREQUENCY

<u>Frequency</u>	<u>Expected</u>	<u>Actual</u>
Circuit ID to IGC		
1000	$\pm 7 \pm 0.5$ dbm	_____ dbm
With respect to 1000 cps level		
300	$\pm 3.9 - 11.0$ dbm	_____ dbm
400	$\pm 3.9 - 4.1$ dbm	_____ dbm
600	$\pm 3.9 - 1.8$ dbm	_____ dbm
2400	$\pm 3.9 - 2.0$ dbm	_____ dbm
3000	$\pm 3.9 - 3.5$ dbm	_____ dbm
3400	$\pm 3.9 - 8.6$ dbm	_____ dbm

Circuit: ID to GEL		
1000	<i>CH 9 - Hi GROUP</i> $\pm 7 \pm 0.5$ dbm	<u>± 6.5</u> dbm
With respect to 1000 cps level		
300	$\pm 7.7 - 16.7$ dbm	<u>± 3.3</u> dbm
400	$\pm 7.7 - 6.1$ dbm	<u>± 5.5</u> dbm
600	$\pm 7.7 - 3.4$ dbm	<u>± 7.5</u> dbm
2400	$\pm 7.7 - 4.0$ dbm	<u>± 8.3</u> dbm
3000	$\pm 7.7 - 7.1$ dbm	<u>± 1.7</u> dbm
3400	$\pm 7.7 - 15.8$ dbm	<u>± 1.5</u> dbm

Note: 1000 ~ REFERENCE adjusted at VFA Acc. to $\pm 7 \pm 0.5$ DBM OUT

[Signature]
Sheet 1 of 3

6 Sept. 63

1-6

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST PHASE I

I. INSERTION LOSS VS. FREQUENCY

<u>Frequency</u>	<u>Expected</u>	<u>Actual</u>
Circuit ID to IGC		
1000	$\pm 7 \pm 0.5$ dbm	_____ dbm
With respect to 1000 cps level		
300	$\pm 3.9 - 11.0$ dbm	_____ dbm
400	$\pm 3.9 - 4.1$ dbm	_____ dbm
600	$\pm 3.9 - 1.8$ dbm	_____ dbm
2400	$\pm 3.9 - 2.0$ dbm	_____ dbm
3000	$\pm 3.9 - 3.5$ dbm	_____ dbm
3400	$\pm 3.9 - 8.6$ dbm	_____ dbm

Circuit: <u>ID to GEL</u> OH 7 L.C GROUP.		
1000	$\pm 7 \pm 0.5$ dbm	<u>± 7.5</u> dbm
With respect to 1000 cps level		
300	$\pm 7.7 - 16.7$ dbm	<u>± 12</u> dbm
400	$\pm 7.7 - 6.1$ dbm	<u>± 11</u> dbm
600	$\pm 7.7 - 3.4$ dbm	<u>± 10.5</u> dbm
2400	$\pm 7.7 - 4.0$ dbm	<u>± 9.6</u> dbm
3000	$\pm 7.7 - 7.1$ dbm	<u>± 8.8</u> dbm
3400	$\pm 7.7 - 15.8$ dbm	<u>± 7.7</u> dbm

NOTE: 1000 cps REFERENCE ADJUSTED AT VE REC TO $\pm 7 \pm 0.5$ DBM. OUT

6 Sept. 63

Handwritten signature
 Sheet 1 of 3
Handwritten signature

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST PHASE I

I. ENVELOPE DELAY DISTORTION

Group No. LOW

ID/GPA.

ACTUAL

Channels	1	2	3	4	5	6	7	8	9	10	11 [†]	12
To Station Frequency												
300												
500												
700												
900	SS 6.8 MR 100	6.6 90	6.2 7.5	6.3 120	6.0 50	6.2 70	6.7 100	6.6 50	6.2 100	6.3 120	6.7 40	7.7 6.5
1000	SS 6.7 MR 0	6.5 0	6.1 0	6.2 0	5.9 0	6.1 0	6.6 0	6.4 0	6.1 0	6.2 0	6.2 0	7.7 0
1200	SS 6.4 MR 130	6.3 55	6.0 10	6.1 25	5.7 110	5.9 105	6.4 40	6.1 140	6.0 10	6.0 95	6.0 60	7.5 130
1400	SS 6.5 MR 75	6.3 100	6.0 120	6.1 125	5.9 55	5.9 170	6.4 140	6.2 90	6.0 100	6.2 25	6.4 70	7.6 1.50
1600	SS 6.5 MR 150	6.4 75	6.2 55	6.2 165	6.0 110	6.0 155	6.6 75	6.3 145	6.2 60	6.3 165	6.7 30	7.7 1.35
1800	SS 6.5 MR 120	6.4 100	6.2 40	6.2 135	6.0 35	6.0 135	6.6 30	6.3 130	6.2 60	6.3 90	6.6 65	7.6 120
2000	SS 6.5 MR 120	6.4 40	6.2 75	6.2 130	5.9 80	6.0 60	6.6 30	6.3 80	6.2 50	6.3 55	6.4 160	7.9 140
2200	SS 6.5 MR 35	6.3 35	6.2 5	6.2 90	5.9 25	5.9 140	6.4 140	6.3 25	6.2 35	6.2 65	6.4 135	7.1 1300
2400	SS 6.5 MR 35	6.3 85	6.2 10	6.2 145	5.9 90	5.9 145	6.6 75	6.3 30	6.2 10	6.2 100	6.5 150	7.1 1.500
2600	SS 6.4 MR 90	6.3 90	6.2 70	6.2 140	5.9 160	6.0 70	6.3 50	6.3 25	6.1 45	6.2 140	6.6 155	7.1 1200
2800	Note: MR =	This actual reading on this meter in milliseconds (1000 = 1 microsecond)										
3000	READING OF 0.45 IS EQUAL TO 45 MICROSECONDS											
3200	SS = THE SWITCH SETTING ON THE DELAY MEASURING SWITCH. THE WHOLE NUMBER PART OF SS CHANGES IN MICROSECONDS, WHILE THE DECIMAL PART CHANGES IN TENTHS OF MICROSECONDS.											
3400	CHANGE IN 0.10 OF A MICROSECOND, THIS INCREASE OF 0.3 = 300 MICROSECONDS											

SS = SWITCH SETTING
MR = METER READING

Sheet 1 of 2
+ BAND PASS FILTER AT STATION ID FAULTY
INCORRECT FREQUENCY RESPONSE

MR failed 7 Sept, 63 1-8
189 3300

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST PHASE I

I. ENVELOPE DELAY DISTORTION

1D/6PA

Group No. LOW

ACTUAL

Channels	1	2	3	4	5	6	7	8	9	10	11	12
To Station Frequency												
300												
500												
700	410	355	265	295	325	265	450	410	330	335	600	1170
900	+200	+190	+125	+220	+150	+170	+200	+250	+200	+330	+540	+65
1000	0	0	0	0	0	0	0	0	0	0	0	0
1200	-170	-145	-90	-75	-90	-95	-160	-160	-90	-165	-140	-70
1400	-135	-100	+20	+75	+55	-30	-60	-110	0	+25	+300	+30
1600	-50	-25	+125	+165	+210	+55	+75	+45	+60	+205	+530	+135
1800	-80	0	+140	+135	+235	+35	+30	+30	+60	+190	+465	+220
2000	-80	-60	+175	+130	+80	-40	+30	-20	+50	+155	+360	+390
2200	-165	-165	+105	+90	+25	-60	-60	-75	+35	+65	+325	+600
2400	-165	-115	+110	+145	+90	-55	+75	-70	+10	+100	+450	+900
2600	-210	-110	+170	+140	+160	-30	-250	-75	+95	+140	+555	+1100
2800	REMARKS ARE RELATIVE TO THE DELAY AT 100 CPS. THROUGH 1300 MICROSECONDS											
3000	CONCLUDES THAT THE DELAYS ARE MICROSECONDS GREATER THAN AT 100 CPS.											
3200	A - 475 MICROSECONDS INDICATES THAT THE DELAYS ARE 475 MICROSECONDS.											
3400	LESS THAN AT 100 CPS.											

2
 H. R. G. Kent
 7 Sept. 63
 1-9

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST PHASE I

I. ENVELOPE DELAY DISTORTION

Group No. High

ID/EPA.

ACTUAL

Channels	1	2	3	4	5	6	7	8	9	10	11	12
To Station Frequency												
300												
500												
700												
900	SS 3.5	3.0	2.6	2.6	2.7	2.6	2.6	2.6	2.7	2.6	3.2	3.7
	MR 100	25	45	10	50	50	15	10	60	16.5	5	7.5
1000	SS 3.5	3.0	2.6	2.6	2.7	2.6	2.6	2.6	2.7	2.6	3.2	3.6
	MR 0	0	0	0	0	0	0	0	0	0	0	0
1200	SS 3.3	2.7	2.4	2.3	2.5	2.3	2.2	2.6	2.6	2.6	3.1	3.7
	MR 60	100	160	80	75	150	115	30	30	40	50	45
1400	SS 3.2	2.7	2.7	2.3	2.7	2.3	2.4	2.6	2.6	2.6	3.1	3.7
	MR 50	150	40	160	100	170	90	150	60	55	95	75
1600	SS 3.2	2.7	2.7	2.6	2.7	2.5	2.6	2.7	2.7	2.6	3.1	3.6
	MR 100	55	10	100	90	135	85	90	100	85	145	125
1800	SS 3.2	2.6	2.5	2.6	2.7	2.5	2.6	2.7	2.7	2.6	3.1	3.6
	MR 25	100	100	0	55	140	30	100	125	150	135	175
2000	SS 3.1	2.7	2.6	2.4	2.7	2.4	2.5	2.7	2.7	2.6	3.1	4.0
	MR 60	80	80	80	0	110	65	15	70	130	70	50
2200	SS 3.1	2.7	2.6	2.4	2.6	2.4	2.5	2.6	2.7	2.6	3.1	4.0
	MR 30	25	130	40	35	85	40	65	13	80	45	120
2400	SS 3.0	2.6	2.5	2.4	2.6	2.4	2.5	2.7	2.7	2.6	3.1	4.2
	MR 100	80	130	65	140	155	20	65	50	75	75	80
2600	SS 3.0	2.6	2.5	2.4	2.6	2.4	2.5	2.7	2.7	2.6	3.2	4.4
	MR 15	110	120	135	150	170	35	75	140	130	110	110
2800	Note MR=	THE ACTUAL READING IS READ ON THE METER IN MILLISECONDS THUS A READING OF 4.45 IS EQUAL TO 445 MICROSECONDS.										
3000	SS=	THE SWITCH SETTING ON THE DELAY MEASURING SET, THE WHOLE NUMBERS INDICATE A CHANGE IN MILLISECONDS WHILE THE TENTHS										
3200		INDICATE A CHANGE IN TENTHS OF A MILLISECOND. THUS 1.3										
3400		CHANGE IS = 1300 MICROSECONDS.										

SS = SWITCH SETTING
MR = METER READING

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST PHASE I

I. ENVELOPE DELAY DISTORTION

10/GPA.

Group No. High

ACTUAL

Channels	1	2	3	4	5	6	7	8	9	10	11	12
To Station Frequency												
300												
500												
700	135	205	180	330	135	210	370	180	210	160	165	115
900	+160	+20	+45	+10	+50	+50	+15	+10	+10	+165	+5	-25
1000	0	0	0	0	0	0	0	0	0	0	0	0
1200	-140	-200	-40	-220	-125	-150	-265	-170	-70	+40	-50	-55
1400	-250	-150	+140	-140	+100	-130	-110	-50	-40	+55	-5	-25
1600	-200	-45	+10	+100	+90	+35	+85	-20	+100	+85	+45	+125
1800	-275	-100	0	0	+55	+40	+30	0	+125	+150	+35	+175
2000	-340	-220	+80	-120	0	-90	-35	-85	+70	+130	-30	+250
2200	-370	-275	+130	-160	-65	-115	-60	-135	+13	+80	-55	+350
2400	-420	-120	+30	-135	+40	-45	-80	-35	+50	+75	-25	+580
2600	-495	-90	+20	-65	+50	-30	-65	-25	+140	+150	+110	+510
2800												
3000	Readings are relative to: The delay at 1000 cps. Thus at											
3200	A +310 MICRASECONDS indicates that the delay is 310											
3400	MICRASECONDS GREATER THAN AT 1000 CPS. A -495 MICRASECOND											

indicates that the delay is 495 MICRASECONDS LESS THAN AT 1,000 CPS.

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST PHASE I

I. ENVELOPE DELAY DISTORTION

Group No. H1 CH-9 LD-CH-7.
1D/GEH.

Channels	ACTUAL											
	1	2	3	4	5	6	7	8	9	10	11	12
To Station Frequency												
300												
500												
700												
900	MA						.01		0			
	SS						.10		5.2			
1000	MA						0		0			
	SS						0.7		4.8			
1200	MA						.05		.07			
	SS						0.4		4.3			
1400	MA						.045		0			
	SS						0.3		4.3			
1600	MA						.08		.02			
	SS						0.4		4.3			
1800	MA						.075		.01			
	SS						0.3		4.3			
2000	MA						.035		0			
	SS						0.3		4.3			
2200	MA						.02		.015			
	SS						0.3		4			
2400	MA						.06		.015			
	SS						0.3		4			
2600	MA						.055		.015			
	SS						0.5		4			
2800	Note: MA - THE ACTUAL READING AS GIVEN BY THE METER IN MILLISECONDS											
3000	THAT A READING OF .045 IS EQUAL TO 45 MICROSECONDS											
3200	SS - THE ACTUAL READING ON THE METER INDICATING THE WHOLE											
3400	NUMBERS INDICATE CHANGE IN MILLISECONDS WHILE THE TENTHS INDICATE											
	A CHANGE IN 10 THS OF A MILLI SECOND, THAT IS, CHANGE IS = TO											
	1000 MICROSECONDS.											

Variable atten. used between mux output & TMS input to bring the level down from +7 to 0 DBM.

Sheet 1 of 2
Sept 63 J. J. [Signature] 1-12

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST PHASE I

I. ENVELOPE DELAY DISTORTION

Group No. LI CH-9 LD CH-7
ID/SEL.

Channels	ACTUAL												
	1	2	3	4	5	6	7	8	9	10	11	12	
To Station Frequency													
300													
500													
700							805		1185				
900							+ 310		1100				
1000							0		0				
1200							- 350		- 430				
1400							- 445		- 500				
1600							- 380		- 480				
1800							- 445		- 490				
2000							- 435		- 500				
2200							- 420		- 785				
2400							- 460		- 785				
2600							- 255		- 785				
2800	<i>Note: Readings are relative to the delay at 1000 cps: this is 310</i>												
3000	<i>microseconds indicates that the delay is 310 microseconds of CENTER</i>												
3200	<i>show a 1.66 cps. It - 495 microseconds indicates that the delay</i>												
3400	<i>is 495 microseconds less than at 1000 cps.</i>												

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST

1. HARMONIC DISTORTION

	Expected	Actual
Output level of both oscillators	ref.	_____ volts
Levels of harmonics	ref.	_____ volts
		_____ volts
SEE ATTACHED DATA SHEETS FOR DATA		_____ volts
		_____ volts
		_____ volts
% Distortion (All Circuits) <i>End to End OR MAX 5% loop back.</i>	max. 2%	<u>3.37</u> %

2. CIRCUIT MONITOR AND ALARM

_____ Initial

3. MASTER OSCILLATOR STABILITY (ID)

Frequency	Frequency Change	<u>63,999.75</u> cps
	of 1 part in 10 ⁶	
Frequency (after 30 days)	per month	_____ cps

Oscillator measurement performed 1200 Z 8 Sept., 1963
 Oscillator chassis production Serial # 8485874A01
 H.P. Model 524 D calibrated to Rugby, England on 10MC at 1130Z
 Transmission period 8 September, 1963
 The above test to be repeated at 1200Z 7 October, 1963

DATE 8 Sept 63

TESTER _____

SUPERVISOR _____

QUALITY ASSURANCE Bob

GEEIA 1-14

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

III - GEL LOOP

SYSTEM TEST

L. HARMONIC DISTORTION

CHANNEL 7 GROUP LD

CHANNEL 9 GROUP Hi.

FUNDAMENTAL FREQUENCY

400 cps 2050 MV 400 cps 1150 MV

1000 cps 1110 MV 1000 cps 1300 MV

HARMONICS

600 cps 11.5 MV 600 cps 11 MV

800 cps 14 MV 800 cps 0 MV

1100 cps 19 MV 1100 cps 0 MV

1800 cps 85 MV 1800 cps 62 MV

2400 cps 21 MV 2400 cps 15 MV

3000 cps 17 MV 3000 cps 17 MV

1600 cps 8 MV 1200 cps 10 MV

 cps MV 1400 cps 10 MV

 cps MV 1600 cps 60 MV

% distortion
4.73%

% distortion
5.23%
5.24%

DATE 7 Sept. 63

TESTER

SUPERVISOR

QUALITY ASSURANCE B. P. [Signature]

GEEIA A. R. [Signature]

FORMULA FOR % distortion, SEE PAGE 11-E OF TEST PROCEDURES, SYSTEM TESTS 10 APRIL, 1963

THIS SPEC. WAS WRITTEN FOR GEL/ID LOOP AS GPH/SD LOOP. THIS SPECIFICATION HAS BEEN EXCEEDED ON GEL CHAN #9

HARMONIC DISTORTION

ID/GEL Channel #9

Output level of both Oscillators

1000N REF 1500 M Volts

400N REF 1350 M Volts

Level of Harmonics

300 to 3500 cps

Frequency 600 cps

Milli volts 30

800

12

1200

32

1400

15

1600

110

1800

80

2000

24

2400

52

2800

12

Formula found on page 11-8
BR II System Tests Procedures

% Distortion greater than 7

BR11/93

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST

1. HARMONIC DISTORTION
FUNDAMENTAL FREQUENCY

Channel 1 Group Hi

400 cps 1.500 MV

1000 cps 1200 MV

HARMONICS

600 cps 5 MV

1200 cps 13 MV

1400
1600 cps 17 MV

1800 cps 10 MV

2400 cps 12 MV

3000 cps 20 MV

_____ cps _____ MV

_____ cps _____ MV

_____ cps _____ MV

_____ cps _____ MV

% distortion = 1.79%

DATE

7 Sept 63

TESTER

SUPERVISOR

QUALITY ASSURANCE

B. E. Best
SR/Plant

GEIA

BR11/93

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
SYSTEM TEST

1. HARMONIC DISTORTION
FUNDAMENTAL FREQUENCY Channel 2 Group 11'
400 cps 1050 MV
1000 cps 1200 MV

HARMONICS
525 cps 10 MV
900 cps 9 MV
1600 cps 30 MV
1800 cps 10 MV
2400 cps 13 MV
3000 cps 11 MV
_____ cps _____ MV
_____ cps _____ MV
_____ cps _____ MV

% distortion = 2%

DATE 7 Sept. 63

TESTER _____

SUPERVISOR _____

QUALITY ASSURANCE BE Bras
GEED SR Pichol

FEDERAL ELECTRIC CORPORATION

BR 11/23

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST

1. HARMONIC DISTORTION

FUNDAMENTAL FREQUENCY

Channel 3 Group 1/1

400 cps 1200 MV

1000 cps 1250 MV

HARMONICS

900 cps 10 MV

1600
1500 cps 40 MV

1800 cps 9 MV

2400 cps 16 MV

3000 cps 19 MV

1200 cps 8 MV

_____ cps _____ MV

_____ cps _____ MV

_____ cps _____ MV

_____ cps _____ MV

% distortion = 1.44%

DATE

7 Sept. 63

TESTER

SUPERVISOR

QUALITY ASSURANCE

B. E. Beas
A. R. J. J. J.

GEEIA

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST

1. HARMONIC DISTORTION
FUNDAMENTAL FREQUENCY

Channel 4 Group Hi

Harmonics

<u>400</u> cps	<u>1150</u> MV
<u>1000</u> cps	<u>1250</u> MV
<u>600</u> cps	<u>12.5</u> MV
<u>800</u> cps	<u>7</u> MV
<u>1200</u> cps	<u>12</u> MV
<u>1400</u> <u>1500</u> cps	<u>4.8</u> MV
<u>1800</u> cps	<u>15</u> MV
<u>2000</u> cps	<u>4</u> MV
<u>2400</u> cps	<u>14</u> MV
<u>3000</u> cps	<u>11</u> MV
_____ cps	_____ MV
_____ cps	_____ MV

% distortion = 3.25%

DATE 7 Sept. 63

TESTER _____

SUPERVISOR _____

QUALITY ASSURANCE B. P. Bess

GEEIA A. P. [Signature]

FEDERAL ELECTRIC CORPORATION

DIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST

1. HARMONIC DISTORTION
FUNDAMENTAL FREQUENCY

	Channel <u>5</u>	Group <u>1/1</u>	
	<u>400 cps</u>	<u>1400 MV</u>	<u>1350</u>
	<u>1000 cps</u>	<u>1400 MV</u>	<u>1300</u>
Harmonics	<u>600 cps</u>	<u>8 MV</u>	<u>7</u>
	<u>900 cps</u>	<u>6 MV</u>	<u>7</u>
	<u>1200 cps</u>	<u>7 MV</u>	<u>6</u>
	<u>1500 cps</u>	<u>6.5 MV</u>	<u>3.5</u>
	<u>1800 cps</u>	<u>20 MV</u>	<u>7</u>
	<u>2000 cps</u>	<u>16 MV</u>	<u>18</u>
	<u>2200 cps</u>	<u>12 MV</u>	<u>12</u>
	<u>2400 cps</u>	<u>25 MV</u>	<u>20</u>
	<u>2600 cps</u>	<u>10 MV</u>	<u>10</u>
	<u>2800 cps</u>	<u>10 MV</u>	<u>10</u>
	<u>3000 cps</u>	<u>18 MV</u>	<u>4</u>
	<u>3300 cps</u>	<u>10 MV</u>	<u>0</u>

run # 1 % distortion 4.08%

run # 2 % distortion 2.67%

DATE 7 Sept 63

TESTER _____

SUPERVISOR _____

QUALITY ASSURANCE B E Bass

G E E T A . [Signature]

NOTE: These distortion tests were run twice the 1st time with out-of-band signalling unit disabled.

The 2nd time the signalling unit was operating normally

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST

1. HARMONIC DISTORTION FUNDAMENTAL FREQUENCY	Channel <u>6</u>	Group <u>H</u>
	<u>400</u> cps	<u>1250</u> MV
	<u>1000</u> cps	<u>1300</u> MV
Harmonics	<u>600</u> cps	<u>7</u> MV
	<u>1600</u> cps	<u>26</u> MV
	<u>1800</u> cps	<u>9</u> MV
	<u>2400</u> cps	<u>11</u> MV
	<u>3000</u> cps	<u>6</u> MV
	_____ cps	_____ MV
	_____ cps	_____ MV
	_____ cps	_____ MV
	_____ cps	_____ MV
	_____ cps	_____ MV

% distortion 1.74%

DATE 7 Sept 63

TESTER _____

SUPERVISOR _____

QUALITY ASSURANCE B. E. Bass

G.E.E.IA. A. R. [Signature]

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST

1. HARMONIC DISTORTION
FUNDAMENTAL FREQUENCY

Channel 6 Group H

1100 cps 1250 MV

1000 cps 1300 MV

Harmonics

1000 cps 7 MV

1600 cps 26 MV

1800 cps 8 MV

2400 cps 11 MV

3000 cps 6 MV

_____ cps _____ MV

_____ cps _____ MV

_____ cps _____ MV

_____ cps _____ MV

_____ cps _____ MV

% distortion 1.74%

DATE 7 Sept 63

TESTER _____

SUPERVISOR _____

QUALITY ASSURANCE B. E. Bass

G.E.E.IA. J. R. [Signature]

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 SYSTEM TEST

1. HARMONIC DISTORTION
 FUNDAMENTAL FREQUENCY

Channel 7 Group 111
2nd 1.35

400 cps 1550 1350 MV
1000 cps 1400 1350 MV

HARMONICS

900 cps 0 7 MV
1400 cps 9 7 MV
1600 cps 35 26 MV
1800 cps 22 15 MV
2400 cps 20 15 MV
3000 cps 8 6 MV
 _____ cps _____ MV
 _____ cps _____ MV
 _____ cps _____ MV
 _____ cps _____ MV

run # 1 % distortion = 2.27%

run # 2 % distortion = 1.93%

DATE

7 Sept. 63

TESTER

SUPERVISOR

QUALITY ASSURANCE

B. E. Bess

GEEIA

SPR felact

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST

1. HARMONIC DISTORTION
FUNDAMENTAL FREQUENCY

Channel 2 Group Hi

400 cps 11.50 MV

1000 cps 11.50 MV

Harmonics

900 cps 7 MV

1400 cps 8 MV

1600 cps 2.7 MV

1800 cps 8 MV

2400 cps 8 MV

3000 cps 5 MV

_____ cps _____ MV

_____ cps _____ MV

_____ cps _____ MV

_____ cps _____ MV

% Distortion 1.98%

DATE 7 Sept 63

TESTER _____

SUPERVISOR _____

QUALITY ASSURANCE B. E. Beys

G. E. E. I. A. [Signature]

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST

I. HARMONIC DISTORTION

Channel 9 Group Hi

FUNDAMENTAL FREQUENCY

400 cps. 1300 MV

1000 cps. 1200 MV

HARMONICS

1200 cps 5 MV

1600 cps 26 MV

1500 cps 8 MV

2000 cps. 5 MV

2400 cps. 8 MV

3000 cps. 4 MV

_____ cps _____ MV

_____ cps _____ MV

_____ cps _____ MV

_____ cps _____ MV

% distortion = 1.74%

DATE

7 Sept. 63

TESTER

SUPERVISOR

QUALITY ASSURANCE

B E Beas

G E E T A

J R Pickett

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST

L HARMONIC DISTORTION

Channel 10 Group 1/1

FUNDAMENTAL FREQUENCY

400 cps 1350 MV

1000 cps 1350 MV

HARMONICS

1200 cps 5 MV

1400 cps 7 MV

1600 cps 8.5 MV

1800 cps 12 MV

2000 cps 4 MV

2400 cps 10 MV

3000 cps 15 MV

3200 cps 5 MV

 cps MV

 cps MV

% distortion = 2.06%

DATE

2 Sept. 63

TESTER

SUPERVISOR

QUALITY ASSURANCE

GEE IA

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST

I HARMONIC DISTORTION

Channel 11 Group H1

FUNDAMENTAL FREQUENCY

400 cps 1350 MV

1000 cps 1300 MV

HARMONICS

1200 cps 7 MV

1400 cps 6 MV

1600 cps 36 MV

1800 cps 18 MV

2400 cps 18 MV

3000 cps 12 MV

_____ cps _____ MV

_____ cps _____ MV

_____ cps _____ MV

_____ cps _____ MV

% distortion = 2.48%

DATE

2 Sept. 63

TESTER

SUPERVISOR

QUALITY ASSURANCE

BE B...

GEEIA

SR...

FEDERAL ELECTRIC CORPORATION

DIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST

2. HARMONIC DISTORTION

Channel 12 Group Hi

FUNDAMENTAL FREQUENCY

400 cps 1600 MV

1000 cps 1350 MV

HARMONICS

1200 cps 7 MV

1400 cps 12 MV

1600 cps 38 MV

1800 cps 16 MV

2000 cps 6 MV

2400 cps 15 MV

3000 cps 6 MV

 cps MV

 cps MV

 cps MV

% distortion = 2.07%

DATE 7 Sept. 63

TESTER

SUPERVISOR

QUALITY ASSURANCE B. E. Bass

GEEIA J. R. [Signature]

FEDERAL ELECTRIC CORPORATION

DIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST

1. HARMONIC DISTORTION

Channel 1 Group LD

FUNDAMENTAL FREQUENCY

400 cps 1150 mV

1000 cps 1300 mV

HARMONICS

600 cps 5 mV

1200 cps 9 mV

1400 cps 12 mV

1600 cps 36 mV

1800 cps 30 mV

2000 cps 12 mV

2400 cps 39 mV

3000 cps 9 mV

3200 cps 6 mV

 cps mV

% distortion = 3.73%

DATE

7 Sept. 63

TESTER

SUPERVISOR

QUALITY ASSURANCE

B. E. Bass

G. E. I. A.

J. R. [Signature]

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST

1. HARMONIC DISTORTION

Channel 2 Group LD

FUNDAMENTAL FREQUENCY

400 cps 1350 MV

1000 cps 1300 MV

HARMONICS

1200 cps 10 MV

1400 cps 15 MV

1600 cps 52 MV

1800 cps 24 MV

2000 cps 5 MV

2400 cps 22 MV

3000 cps 12 MV

_____ cps _____ MV

_____ cps _____ MV

_____ cps _____ MV

% distortion = 3.18%

DATE

2 Sept. 63

TESTER

SUPERVISOR

QUALITY ASSURANCE

B.E. Bess

G.E. E. J. A. SR

FEDERAL ELECTRIC CORPORATION

BIG HALL II PROJECT

DATA SHEET

SYSTEM TEST

1. HARMONIC DISTORTION

Channel 3 Group L0

FUNDAMENTAL FREQUENCY

400 cps 1450 MV

1000 cps 1300 MV

HARMONICS

600 cps 5 MV

1200 cps 5 MV

1400 cps 13 MV

1600 cps 40 MV

1800 cps 9 MV

2000 cps 6 MV

2400 cps 47 MV

3000 cps 7 MV

_____ cps _____ MV

_____ cps _____ MV

% distortion = 3.22%

DATE

7 Sept. 63

TESTER

SUPERVISOR

QUALITY ASSURANCE

B. E. Ross

GEEIA.

J. R. Schmitt

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST

1. HARMONIC DISTORTION

Channel 4 Group 10

FUNDAMENTAL FREQUENCY

400 cps 1550 MV
1000 cps 1350 MV

HARMONICS

600 cps 25 MV
1200 cps 7 MV
1400 cps 12 MV
1600 cps 36 MV
1800 cps 36 MV
2000 cps 5 MV
2400 cps 15 MV
3000 cps 15 MV
_____ cps _____ MV
_____ cps _____ MV

% distortion = 2.9%

DATE

7 Sept. 63

TESTER

SUPERVISOR

QUALITY ASSURANCE

B. E. Bess

J. E. C. J. A. SR. P. S. A. T.

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST

1. HARMONIC DISTORTION

Channel 5 Group 1.0

FUNDAMENTAL FREQUENCY

400 cps 1200 MV

1000 cps 1300 MV

HARMONICS:

600 cps 10 MV

1200 CPS ⁽¹⁸⁻²⁵⁾ 17 MV

1400 CPS 14 MV

1600 CPS 50 MV

1800 CPS 26 MV

2000 CPS .5 MV

2400 CPS 33 MV

3000 CPS 12 MV

3200 CPS 5 MV

 CPS MV

% distortion 4.2%

DATE

7 Sept. 63

TESTER

SUPERVISOR

QUALITY ASSURANCE

B. E. Boas

GEEIA.

J. R. Schmitt

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST

1. HARMONIC DISTORTION

Channel 6 Group 1.0

FUNDAMENTAL FREQUENCY

400 cps 1400 MV

1000 cps 1300 MV

HARMONICS

600 cps 11 MV

1200 CPS 11 MV

1400 CPS 10 MV

1600 CPS 40 MV

1800 CPS 21 MV

2000 CPS 6 MV

2400 CPS 20 MV

3000 CPS 9 MV

 CPS MV

 CPS MV

% distortion 2.82%

DATE

7 Sept. 63

TESTER

SUPERVISOR

QUALITY ASSURANCE

B.E. Ross

GEETA

A.R. [Signature]

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST

1. HARMONIC DISTORTION

Channel 7 Group LD

FUNDAMENTAL FREQUENCY

400 cps 15512 MV

1000 cps 1100 MV

HARMONICS

600 cps 11 MV

1200 cps 10 MV

1400 cps 6666 7 MV

1600 cps 32 MV

1800 cps 55 MV

2000 cps 7 MV

2400 cps 35 MV

3000 cps 14 MV

_____ cps _____ MV

_____ cps _____ MV

% distortion 3.7 %

DATE 7 Sept. 63

TESTER _____

SUPERVISOR _____

QUALITY ASSURANCE B. E. Beep

GEEIA. SR [Signature]

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST

1. HARMONIC DISTORTION	Channel <u> 6 </u>	Group <u> 10 </u>
FUNDAMENTAL FREQUENCY		
	<u> 400 </u> cps	<u> 1200 </u> MV
	<u> 1000 </u> cps	<u> 1300 </u> MV
HARMONICS		
	<u> 600 </u> cps	<u> 10 </u> MV
	<u> 1200 </u> cps	<u> 0 </u> MV
	<u> 1400 </u> cps	<u> 668859 </u> MV
	<u> 1600 </u> cps	<u> 32 </u> MV
	<u> 1800 </u> cps	<u> .56 </u> MV
	<u> 2000 </u> cps	<u> 5 </u> MV
	<u> 2400 </u> cps	<u> 33 </u> MV
	<u> 3000 </u> cps	<u> 12 </u> MV
	<u> </u> cps	<u> </u> MV
	<u> </u> cps	<u> </u> MV

% distortion - 4.35%

DATE 7 Sept. 63
 TESTER
 SUPERVISOR

QUALITY ASSURANCE B. E. Besy
GEEIA.

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 SYSTEM TEST

1. HARMONIC DISTORTION

Channel 9 Group 1.0.

FUNDAMENTAL FREQUENCY

400 cps 1350 MV
1000 cps 1335 MV

HARMONICS

600 cps 17 MV
1200 cps 13 MV
1400 cps 12 MV
1600 cps 54 MV
1800 cps 26 MV
2000 cps 6 MV
2400 cps 22 MV
3000 cps 10 MV
3200 cps 2.5 MV
 cps MV

% distortion. 3.98%

DATE

7 Sept. 63

TESTER

SUPERVISOR

QUALITY ASSURANCE

B. E. Reop

GEEIA.

JR Albert

FEDERAL ELECTRIC CORPORATION

BIG ROLLY II PROJECT

DATA SHEET

SYSTEM TEST

2. HARMONIC DISTORTION

Channel 1D

Group 6.0

1st Time

2nd

FUNDAMENTAL FREQUENCY

400 cps 1400 MV
1000 cps 1125 MV

HARMONICS

600 cps 22 MV 24
800 cps 35 MV 30
1200 cps 40 MV 42
1400 cps 11 MV 15
1600 cps 76 MV 66
1800 cps 80 MV 74
2000 cps 12 MV 14
2200 cps 18 MV 20
2400 cps 17 MV 44
2600 cps 12 MV 12
3000 cps 42 MV 23
3200 cps 17 MV 15

% distortion. 1st 2nd
7.7% 6.94%

DATE

7 SEPT. 63

TESTER

SUPERVISOR

QUALITY ASSURANCE

B. E. Boop

GEEIA.

A. R. [Signature]

NOTE: 2 TESTS WERE RUN ON THIS CHANNEL,
 BOTH TIMES IT EXCEEDED SPECIFICATIONS
 I.E. MAX 5%

HARMONIC DISTORTION

ID/GPA Channel #10 Low

Output level of both Oscillators

1000N REF 1125 Volts

400N REF 1200 Volts

Level of Harmonics

1 Frequency	Milli Volts
<u>1200</u>	<u>14</u>
<u>1400</u>	<u>8</u>
<u>1600</u>	<u>40</u>
<u>1800</u>	<u>21</u>
<u>2000</u>	<u>17</u>
<u>2400</u>	<u>25</u>
<u>3000</u>	<u>10</u>
<u> </u>	<u> </u>
<u> </u>	<u> </u>

% Distortion less than 5%

David R. Platt

FEDERAL ELECTRIC CORPORATION

BIG HALLY II PROJECT

DATA SHEET

SYSTEM TEST

I. HARMONIC DISTORTION

Channel 11 Group 1.2

FUNDAMENTAL FREQUENCY

_____ cps _____ MV

_____ cps _____ MV

HARMONICS

_____ cps _____ MV

_____ cps _____ MV

_____ cps 6.666 MV

_____ cps _____ MV

_____ cps _____ MV

_____ cps _____ MV

_____ cps _____ MV

_____ cps _____ MV

_____ cps _____ MV

_____ cps _____ MV

DATE _____

TESTER _____

SUPERVISOR _____

QUALITY ASSURANCE _____

A. R. Robert

*NOTE: Test not performed thru channel since
to a bad filter unit at I.D.*

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

SYSTEM TEST

1. HARMONIC DISTORTION
FUNDAMENTAL FREQUENCY

Channel 12 Group 1.0

400 cps 1400 MV

1000 cps 1200 MV

Harmonics

600 cps 18 MV

800 cps 27 MV

1200 cps 35 MV

1400 cps 36 MV

1600 cps 105 MV

1800 cps 100 MV

2000 cps 22 MV

2200 cps 18 MV

2400 cps 100 MV

2800 cps 13 MV

3000 34

% distortion 10+%

DATE 7 Sept. 63

TESTER _____

SUPERVISOR _____

QUALITY ASSURANCE B. E. Bass.

GEE IA. A. R. Schmitt

NOTE: this channel EXCEEDED TEST SPECIFICATIONS

HARMONIC DISTORTION

ID/GPA Channel #12 Low

Output level of both Oscillators

1000N REF 1200 Volts

400N REF 1300 Volts

Level of Harmonics

1 Frequency	Milli Volts
<u>600</u>	<u>10</u>
<u>800</u>	<u>13</u>
<u>1200</u>	<u>14</u>
<u>1400</u>	<u>14</u>
<u>1600</u>	<u>48</u>
<u>1800</u>	<u>20</u>
<u>2000</u>	<u>14</u>
<u>2400</u>	<u>28</u>
<u>3000</u>	<u>10</u>
<u> </u>	<u> </u>
<u> </u>	<u> </u>

% Distortion less than 5%

Lowell R. Peland

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 SYSTEM TEST DATA

IDLE CHANNEL NOISE
 ID/GPA

FIA, DBM uncorrected

HIGH GROUP

	1	2	3	4	5	6	7	8	9	10	11	12
ID terminate GPA measure	53	53	54	54	53	53	54.5	54	53	56	55.5	54.5
GPA terminate ID measure	47.5	48	49.5	49.5	50	50	49.5	50	51	51	47.5	47.5
ID measure looped at GPA	45	47	47.5	48	46.5	46.5	47.5	47.5	49	49	45.5	45
<u>FIA weighted, DBAO</u> ID terminated GPA measure	25	25	24	24	25	25	23.5	24	25	22	22.5	23.5
GPA terminate ID measure	30.5	30	28.5	28.5	28	28	28.5	28	27	27	30.5	30.5
ID measure looped at GPA	33	31	30.5	30	31.5	29.5	30.5	30.5	29	29	32.5	33

LOW GROUP

FIA, DBM uncorrected

	1	2	3	4	5	6	7	8	9	10	11	12
ID terminate GPA measure	48.5	48.5	47.5	47.5			44	46.5	45.5	45.5		
GPA terminate ID measure	53	52	53	52.5			46	46.5	49.5	51	I.D.	
ID measure looped at GPA	48	47	45	45.5	TEAM AT I.C.	TEAM AT I.C.	42.5	43.5	44	43.5	Bad FILTER AT I.D.	I.C.
<u>FIA weighted DBAO</u> ID terminate GPA measure	25	26	25	25.5			32	31.5	28.5	27		
GPA terminate ID measure	29.5	29.5	30.5	30.5			34	31.5	32.5	32.5		
ID measure looped at GPA	30	31	33	32.5			35.5	34.5	34	34.5		

TEST Equipment:
 GPA, Daven 12B +7 DBMO FIA weighted
 ID " " " " " " "

*as a packet
 1-43
 8 Serial 63*

FEDERAL ELECTRIC CORPORATION
 BIG RALLY 11 PROJECT
 DATA SHEET

SYSTEM TEST DATA
 IDLE CHANNEL NOISE
 ID/GEL

<u>FIA, DBM uncorrected</u>	LOW GROUP CHANNEL 7	HIGH GROUP CHANNEL 9
ID terminate GEL measure	<u>- 56</u>	<u>- 57.5</u>
GEL terminate ID measure	<u>- 46</u>	<u>- 48.5</u>
ID measure looped at GEL	<u>- 42</u>	<u>- 43.5</u>
ID looped measure at GEL	<u>- 51</u>	<u>- 56</u>
<u>FIA weighted, DBOA</u>		
ID terminate GEL measure	<u>- 33.0</u>	<u>- 31.5</u>
GEL measure ID looped	<u>- 38.0</u>	<u>- 33.0</u>
ID measure looped at GEL	<u>- 36.0</u>	<u>- 34.5</u>
GEL terminate ID measure	<u>- 32.0</u>	<u>- 29.5</u>

*Test equipment ID/GEL Daven 12 B

NOTE: Readings taken at 4W +7.0 DBM point at ID

Ex. reading -46.0 DBM
 Correct factor + 7.0 DBM
 -53.0 DBM

DBAO conversion 85 DBOA
 Corrected reading 32.0 DBAO

NOTE: Readings taken at 4W -4.0 DBM point at GEL

Ex. reading -46.0 DBM
 Correct factor - 4.0 DBM
 -48.0 DBM

DBAO conversion 85 DBOA
 Corrected reading 42 DBOA
 3

DATE 17 Sept. 63
 TESTER _____
 SUPERVISOR _____
 QUALITY ASSURANCE 238 J.S. ...
 GEETA R. ...

FEDERAL ELECTRIC CORPORATION
 BIG RALLY LL PROJECT
 DATA SHEET
 SYSTEM TEST DATA
 TALK THROUGH TEST

Talk through ID/GEL:

Channel # 7 Lo Group GOOD
 Channel # 9 Hi Group GOOD

Talk through ID/GPA:

HIGH GROUP		LOW GROUP	
Channel # 1	<u>Good</u>	Channel #1	<u>Good</u>
Channel # 2	<u>Good</u>	Channel #2	<u>Good</u>
Channel #3	<u>Good</u>	Channel #3	<u>Good</u>
Channel #4	<u>Good</u>	Channel #4	<u>Good</u>
Channel #5	<u>Good</u>	Channel #5	<u>Good</u>
Channel #6	<u>Good</u>	Channel #6	<u>Good</u>
Channel #7	<u>Good</u>	Channel #7	<u>Good</u>
Channel #8	<u>Good</u>	Channel #8	<u>Good</u>
Channel #9	<u>Good</u>	Channel #9	<u>Good</u>
Channel #10	<u>Good</u>	Channel #10	<u>Good</u>
Channel #11	<u>Good</u>	Channel #11	<u>BAD FILTER ID</u>
Channel #12	<u>Good</u>	Channel #12	<u>Good</u>

REMARKS: CHANNEL 11 Lo Group has bad FILTER

DATE 8 SEPT. 63
 TESTER _____
 SUPERVISOR _____
 QUALITY ASSURANCE B. E. Bess
 GEEIA A. Filant

CHART RECORDINGS

1. LOOPED CHANNEL NOISE:

Using 3A NMS, and Daven 12B as measuring device
Writing speed 3"/sec.
Chart speed 100 div/hr.
Channel #1 high group
Total recorded time - 168 hrs.
1st 6 minutes of each hour the loop shall be broken
and the channel terminated in 600Ω at GPA providing
6 minutes of one-way recordings.


2. LOOPED TEST TONE:

Writing speed 3"/sec.
Chart speed 100 div/sec. hr
Channel 3 high group for 72 hours balance of test
on channel 4 low group.
Total recorded time - 182 hrs.

3. ONE WAY CHANNEL NOISE GPA:


Using Daven 12B as measuring device
Writing speed 10"/sec.
Chart speed 100 div/hr.
Channel #7 at ID terminated in 600Ω at
GPA (Low group)
Total recorded time - 182 hours.

Above are the recording tests and criteria.


GERALD R. PELANT
Hq Eur GEEIA Region

Atchs

28.0 28.5 29.0 29.5 30.0 30.5 31.0 31.5 32.0 32.5 33.0 33.5 34.0 34.5 35.0 35.5 36.0 36.5 37.0 37.5 38.0 38.5 39.0 39.5 40.0 40.5 41.0 41.5 42.0 42.5 43.0 43.5



MEDIAN FOR TEST

37.0 DERN

6.0

31.0 DEA

41.0
41.5
42.0
42.5
43.0
43.5
44.0
44.5
45.0
45.5
46.0
46.5
47.0
47.5
48.0
48.5
49.0
49.5
50.0

BR II
NOISE TESTS

CHANNEL NOISE
CORRECTED FOR ZERO
dbm LEVEL
"C" MESSAGE
WEIGHING dbrn.

DATE SEPT. 17, 1963
ROLL NO 12345678
CHANNEL 1 HIGH GROUP


TOTAL SAMPLES 155
THIS SHEET 155

MEDIAN OF THIS
TEST 37 DBRN
-53 dbrn

THIS RUN BEGAN
ON 1325 Z 9 SEPT.
ENDED 1400 Z 17 SEPT.

I. DIV. = 2 SAMPLES.
GPA → ID

28.0
28.5
29.0
29.5
30.0
30.5
31.0
31.5
32.0
32.5
33.0
33.5
34.0
34.5
35.0
35.5
36.0
36.5
37.0
37.5
38.0
38.5
39.0
39.5
40.0
40.5
41.0
41.5
42.0
42.5
43.0
43.5



42.0
42.5
43.0
43.5
44.0
44.5
45.0
45.5
46.0
46.5
47.0
47.5
48.0
48.5
49.0
49.5
50.0

BR II

NOISE TESTS

CHANNEL NOISE
CORRECTED FOR ZERO
dbm LEVEL
"C" MESSAGE
WEIGHING dbm

MEDIAN OF TEST

40.5 DBRN

-6.0

34.5 DBA

DATE SEPT. 17, 1963

ROLL NO 12345678

CHANNEL 1 HIGH GROUP
LOOP BACK

TOTAL SAMPLES 494

THIS SHEET 494

MEDIAN OF THIS
TEST 40.5 DBRN

49.5 dbm

THIS TEST BEGAN
ON 1325 Z 9 SEPT

ENDED 1400 Z 17 SEPT

ID — GPA — ID
I DIVISION = 4 SAMPLES

NET LOSS VARIATION

*Assigned to
be 10-GPA*

17 September 1963

HI Group - Channel 3

Variation in db	0	± 0.5	± 1.0	± 1.5	± 2.0
Number of samples					
Run #1	27	60	46	15	1
Run #2	45	55	57	9	1
Run #3	22	30	31	14	6
Run #4	28	41	46	17	12
Total	122	186	180	55	20

% time \leq 0 db variation - 21.3%
 % time \leq ± 0.5 db variation - 55.3%
 % time \leq ± 1.0 db variation - 87.3%
 % time \leq ± 1.5 db variation - 97 %
 % time \leq ± 2.0 db variation - 100 %

Low Group - Channel 4

Variation in db	0	± 0.5	± 1.0	± 1.5	± 2.0
Number of samples					
Run #5	17	41	45	46	22
Run #6	8	28	66	0	2
Run #7	21	38	37	29	19
Run #8	18	55	61	4	0
Total	64	162	209	79	43

% time \leq 0 db variation - 11.5%
 % time \leq ± 0.5 db variation - 40.7%
 % time \leq ± 1.0 db variation - 80 %
 % time \leq ± 1.5 db variation - 93 %
 % time \leq ± 2.0 db variation - 100 %

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX TEST

STATION I.D.

Transmission Path: From I.D. Station to I.C. Station

MC-50 Multiplex Rack No. 1E2

	EXPECTED	ACTUAL
1. MASTER OSCILLATOR LEVELS		
		<i>Hi-Group</i>
		<i>Lo Group</i>
TP1	(1.0v±0.1v)	<u>1.1</u> v
TP3	(1.0v±0.1v)	<u>4.8</u> mv
		N/A
		N/A

2. SLAVE OSCILLATOR SYNCHRONIZATION AND OUTPUT LEVELS		
Scope Pattern	(locked)	<u>N/A</u> Int
TP1	(1.0v ±0.1v)	<u>N/A</u> v

3. HARMONIC GENERATOR LEVELS	(15v pp min)	<u>26</u> v
------------------------------	--------------	-------------

Channel	Frequency	Expected	Actual
Channel 1	64 kc	(1.1v min)	<u>1.2</u> v
Channel 2	68 kc	(1.1v min)	<u>1.3</u> v
Channel 3	72 kc	(1.1v min)	<u>1.2</u> v
Channel 4	76 kc	(1.1v min)	<u>1.3</u> v
Channel 5	80 kc	(1.1v min)	<u>1.4</u> v
Channel 6	84 kc	(1.1v min)	<u>1.35</u> v
Channel 7	88 kc	(1.1v min)	<u>1.2</u> v
Channel 8	92 kc	(1.1v min)	<u>1.2</u> v
Channel 9	96 kc	(1.1v min)	<u>1.2</u> v
Channel 10	100 kc	(1.1v min)	<u>1.28</u> v
Channel 11	104 kc	(1.1v min)	<u>1.1</u> v
Channel 12	108 kc	(1.1v min)	<u>1.2</u> v
5. GROUP CARRIER SUPPLY		(2v±0.2v)	<u>1.2</u> v

Channel	Frequency	Expected	Actual
Channel 1	64 kc	(.13 mv max)	<u>.075</u> mv
Channel 2	68 kc	(.13 mv max)	<u>.035</u> mv
Channel 3	72 kc	(.13 mv max)	<u>.07</u> mv
Channel 4	76 kc	(.13 mv max)	<u>.07</u> mv
Channel 5	80 kc	(.13 mv max)	<u>.01</u> mv
Channel 6	84 kc	(.13 mv max)	<u>.08</u> mv
Channel 7	88 kc	(.13 mv max)	<u>.115</u> mv
Channel 8	92 kc	(.13 mv max)	<u>.065</u> mv
Channel 9	96 kc	(.13 mv max)	<u>.106</u> mv
Channel 10	100 kc	(.13 mv max)	<u>.095</u> mv
Channel 11	104 kc	(.13 mv max)	<u>.085</u> mv
Channel 12	108 kc	(.13 mv max)	<u>.075</u> mv

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
MC-50 MULTIFLEX TEST

STATION D.Transmission Path: From Station D. to Station J.C.Multiplex Rack No. 2

	Hi Group		Lo Group	
	EXPECTED	ACTUAL	EXPECTED	ACTUAL
7. GROUP CARRIER LEAK (1rav max)	N/A	_____ mv	.9	
8. SIGNALLING SUPPLY LEVEL (2v. ±0.2v)	2V	_____ mv	N/A	
9. CHANNEL TRANSMIT LEVEL AT GROUP LEVEL (Input to Channel Modulator -1000 cps at -16 dbm)				
Channel 1 63 kc	(7.8 mv ±0.8 mv)	7.8 _____ mv	7.8	
Channel 2 67 kc	(7.8 mv ±0.8 mv)	7.8 _____ mv	7.8	
Channel 3 71 kc	(7.8 mv ±0.8 mv)	7.8 _____ mv	7.8	
Channel 4 75 kc	(7.8 mv ±0.8 mv)	7.8 _____ mv	7.8	
Channel 5 79 kc	(7.8 mv ±0.8 mv)	7.8 _____ mv	7.8	
Channel 6 83 kc	(7.8 mv ±0.8 mv)	7.8 _____ mv	7.8	
Channel 7 87 kc	(7.8 mv ±0.8 mv)	7.8 _____ mv	7.8	
Channel 8 91 kc	(7.8 mv ±0.8 mv)	7.8 _____ mv	7.8	
Channel 9 95 kc	(7.8 mv ±0.8 mv)	7.8 _____ mv	7.8	
Channel 10 99 kc	(7.8 mv ±0.8 mv)	7.8 _____ mv	7.8	
Channel 11 103 kc	(7.8 mv ±0.8 mv)	7.8 _____ mv	7.8	
Channel 12 107 kc	(7.8 mv ±0.8 mv)	7.8 _____ mv	7.8	

10. SIGNALLING LEVEL (AT GROUP INPUT) 3825 cps

Channel 1 60.175 kc	(.125 mv ±0.02 mv)	.110 _____ mv	.123
Channel 2 64.175 kc	(.125 mv ±0.02 mv)	.113 _____ mv	.115
Channel 3 68.175 kc	(.125 mv ±0.02 mv)	.110 _____ mv	.127
Channel 4 72.175 kc	(.125 mv ±0.02 mv)	.117 _____ mv	.108
Channel 5 76.175 kc	(.125 mv ±0.02 mv)	.112 _____ mv	.130
Channel 6 80.175 kc	(.125 mv ±0.02 mv)	.110 _____ mv	.115
Channel 7 84.175 kc	(.125 mv ±0.02 mv)	.115 _____ mv	.118
Channel 8 88.175 kc	(.125 mv ±0.02 mv)	.125 _____ mv	.108
Channel 9 92.175 kc	(.125 mv ±0.02 mv)	.110 _____ mv	.132
Channel 10 96.175 kc	(.125 mv ±0.02 mv)	.120 _____ mv	.120
Channel 11 100.175 kc	(.125 mv ±0.02 mv)	.130 _____ mv	.120
Channel 12 104.175 kc	(.125 mv ±0.02 mv)	.128 _____ mv	.130

Sheet 2 of 4

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX TEST

STATION I.D.

Transmission Path: From Station I.D. TO Station I.C.

Multiplex Rack No. 1 & 2

EXPECTED *Hi GROUP* ACTUAL *Lo GROUP*

11. GROUP TRANSMIT LEVEL

MRC-85, MRC-80 & FRC-39A(V) Stations	(13.7mv ± 0.7 mv)	13.5	_____ mv	13.7
MW503A LOS Stations	(4.9 mv ± 0.2mv)			
MRC-85 & FRC-39A(V) Modulator Input Level	(27.4mv ± 1.5 mv)	#1 27.4	<u>N/A</u> mv	#1 27.1
		#2 27.4	_____ mv	#2 27.
MRC-80 Transmitter Input Level	(-10 dbm ± 0.5 dbm)		<u>N/A</u> dbm	
MW503A Transmitter Input Level	(7.7 mv ± 0.3 mv)		<u>N/A</u> mv	

12. GROUP RECEIVE LEVEL

GRP IN (TP7)				
MRC-85, MRC-80 & FRC-39A(V)	(13.7mv ± 0.8 mv)	13	_____ mv	14.2
MW-503A LOS (except GPA)	(15.5 mv ± 0.9 mv)		<u>N/A</u> mv	
MW-503A LOS (GPA only)	(7.7 mv ± 0.5 mv)		<u>N/A</u> mv	
GRP OUT (TP4)	(18 mv ± 1 mv)	18.8	_____ mv	18.

13. CHANNEL RECEIVE LEVELS

VF REC Test Point

Channel 1	(-31 dbm ± 1 dbm)	-31	_____ dbm	-30.4
Channel 2	(-31 dbm ± 1 dbm)	-31.3	_____ dbm	-31.6
Channel 3	(-31 dbm ± 1 dbm)	-31	_____ dbm	-31.6
Channel 4	(-31 dbm ± 1 dbm)	-31.7	_____ dbm	-31.7
Channel 5	(-31 dbm ± 1 dbm)	-31.6	_____ dbm	-31.6
Channel 6	(-31 dbm ± 1 dbm)	-31.2	_____ dbm	-31.8
Channel 7	(-31 dbm ± 1 dbm)	-31.2	_____ dbm	-31.8
Channel 8	(-31 dbm ± 1 dbm)	-31.6	_____ dbm	-31.7
Channel 9	(-31 dbm ± 1 dbm)	-31.2	_____ dbm	-31.8
Channel 10	(-31 dbm ± 1 dbm)	-31.2	_____ dbm	-31.4
Channel 11	(-31 dbm ± 1 dbm)	-30.7	_____ dbm	-31.7
Channel 12	(-31 dbm ± 1 dbm)	-31.3	_____ dbm	-31.6

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX TEST

BRII/41

STATION I.D.

Transmission Path: From Station I.D. to Station I.C.

Multiplex Rack No. 1 & 2

13. CHANNEL RECEIVE LEVELS-continued	EXPECTED	ACTUAL	
		Hi-Group	Low Group
Channel VF Out			
Channel 1	(+7 dbm ± 0.5 db)	+7	+7
Channel 2	(+7 dbm ± 0.5 db)	+7	+7
Channel 3	(+7 dbm ± 0.5 db)	+7	+7
Channel 4	(+7 dbm ± 0.5 db)	+7	+7
Channel 5	(+7 dbm ± 0.5 db)	+7	+7
Channel 6	(+7 dbm ± 0.5 db)	+7	+7
Channel 7	(+7 dbm ± 0.5 db)	+7	+7
Channel 8	(+7 dbm ± 0.5 db)	+7	+7
Channel 9	(+7 dbm ± 0.5 db)	+7	+7
Channel 10	(+7 dbm ± 0.5 db)	+7	+7
Channel 11	(+7 dbm ± 0.5 db)	+7	+7
Channel 12	(+7 dbm ± 0.5 db)	+7	+7

DATE 15 JUNE, 63.
 TESTER K. Wilson
 SUPERVISOR P. Gibbons
 QUALITY ASSURANCE B. E. Pess.

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX TEST

STATION 1C

Transmission Path: From 1C Station to 1D Station 1C

MC-50 Multiplex Rack No. 1

		EXPECTED	ACTUAL
1.	MASTER OSCILLATOR LEVELS	<i>N/A AT 1C</i>	
	TP1	(1.0v±0.1v)	<u> </u> v
	TP3	(1.0v±0.1v)	<u> </u> v
2.	SLAVE OSCILLATOR SYNCHRONIZATION AND OUTPUT LEVELS		
	Scope Pattern	(locked)	<u> </u> Int
	TP1	(1.0v ±0.1v)	<u>1</u> v
3.	HARMONIC GENERATOR LEVELS	(15v pp min)	<u>26</u> v
4.	CHANNEL CARRIER SUPPLY		
	Channel 1	64 kc (1.1v min)	<u>1.2</u> v
	Channel 2	68 kc (1.1v min)	<u>1.2</u> v
	Channel 3	72 kc (1.1v min)	<u>1.3</u> v
	Channel 4	76 kc (1.1v min)	<u>1.2</u> v
	Channel 5	80 kc (1.1v min)	<u>1.2</u> v
	Channel 6	84 kc (1.1v min)	<u>1.1</u> v
	Channel 7	88 kc (1.1v min)	<u>1.1</u> v
	Channel 8	92 kc (1.1v min)	<u>1.3</u> v
	Channel 9	96 kc (1.1v min)	<u>1.1</u> v
	Channel 10	100 kc (1.1v min)	<u>1.2</u> v
	Channel 11	104 kc (1.1v min)	<u>1.1</u> v
	Channel 12	108 kc (1.1v min)	<u>1.3</u> v
5.	GROUP CARRIER SUPPLY	(2v±0.2v)	<u>2</u> v
6.	CHANNEL CARRIER LEAK		
	Channel 1	64 kc (.13 mv max)	<u>.04</u> mv
	Channel 2	68 kc (.13 mv max)	<u>.09</u> mv
	Channel 3	72 kc (.13 mv max)	<u>.08</u> mv
	Channel 4	76 kc (.13 mv max)	<u>.10</u> mv
	Channel 5	80 kc (.13 mv max)	<u>.11</u> mv
	Channel 6	84 kc (.13 mv max)	<u>.06</u> mv
	Channel 7	88 kc (.13 mv max)	<u>.11</u> mv
	Channel 8	92 kc (.13 mv max)	<u>.08</u> mv
	Channel 9	96 kc (.13 mv max)	<u>.03</u> mv
	Channel 10	100 kc (.13 mv max)	<u>.12</u> mv
	Channel 11	104 kc (.13 mv max)	<u>.06</u> mv
	Channel 12	108 kc (.13 mv max)	<u>.09</u> mv

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX TEST

STATION 1CTransmission Path: From Station 1C to Station 1DMultiplex Rack No. 1

		EXPECTED	ACTUAL
7.	GROUP CARRIER LEAK	(1mv max)	<u>1</u> mv
8.	SIGNALLING SUPPLY LEVEL	(2v. ±0.2v) <i>N/A ATIC</i>	<u> </u> mv
9.	CHANNEL TRANSMIT LEVEL AT GROUP LEVEL (Input to Channel Modulator -1000 cps at -16 dbm):		
	Channel 1 63 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 2 67 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 3 71 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 4 75 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 5 79 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 6 83 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 7 87 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 8 91 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 9 95 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 10 99 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 11 103 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 12 107 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv

10. SIGNALLING LEVEL (AT GROUP INPUT) 3825 cps *N/A ATIC*

Channel 1	60.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 2	64.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 3	68.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 4	72.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 5	76.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 6	80.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 7	84.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 8	88.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 9	92.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 10	96.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 11	100.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 12	104.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
MC-50 MULTIPLEX TEST

STATION 1CTransmission Path: From Station 1C ~~1D~~ TO Station 1D ~~1E~~

Multiplex Rack No. _____

	EXPECTED	ACTUAL
II. GROUP TRANSMIT LEVEL		
MRC-85, MRC-80 & FRC-39A(V) Stations	(13.7mv \pm 0.7 mv)	<u>13.7</u> mv
MW503A LOS Stations	(4.9 mv \pm 0.2mv)	<u>N/A</u> mv
MRC-85 & FRC-39A(V) Modulator Input Level	(27.4mv \pm 1.5 mv)	<u>-20 dbm @ 75 OHMS</u>
MRC-80 Transmitter Input Level	(-10 dbm \pm 0.5 dbm)	<u>N/A</u> dbm
MW503A Transmitter Input Level	(7.7 mv \pm 0.3 mv)	<u>N/A</u> mv
12. GROUP RECEIVE LEVEL		
GRP IN (TP7)		
MRC-85, MRC-80 & FRC-39A(V)	(13.7mv \pm 0.8 mv)	<u>13.5</u> mv
MW-503A LOS (except GPA)	(15.5 mv \pm 0.9 mv)	<u>N/A</u> mv
MW-503A LOS (GPA only)	(7.7 mv \pm 0.5 mv)	<u>N/A</u> mv
GRP OUT (TP4)	(18 mv \pm 1 mv)	<u>60</u> mv
13. CHANNEL RECEIVE LEVELS		
VF REC Test Point		
Channel 1	(-31 dbm \pm 1 dbm)	<u>31</u> dbm
Channel 2	(-31 dbm \pm 1 dbm)	<u>31</u> dbm
Channel 3	(-31 dbm \pm 1 dbm)	<u>31</u> dbm
Channel 4	(-31 dbm \pm 1 dbm)	<u>31</u> dbm
Channel 5	(-31 dbm \pm 1 dbm)	<u>31</u> dbm
Channel 6	(-31 dbm \pm 1 dbm)	<u>31</u> dbm
Channel 7	(-31 dbm \pm 1 dbm)	<u>31</u> dbm
Channel 8	(-31 dbm \pm 1 dbm)	<u>31</u> dbm
Channel 9	(-31 dbm \pm 1 dbm)	<u>31</u> dbm
Channel 10	(-31 dbm \pm 1 dbm)	<u>31</u> dbm
Channel 11	(-31 dbm \pm 1 dbm)	<u>31</u> dbm
Channel 12	(-31 dbm \pm 1 dbm)	<u>31</u> dbm

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX TEST

BRII/41

STATION 1C

Transmission Path: From Station 1C to Station 1D

Multiplex Rack No. 1

EXPECTED

ACTUAL

13. CHANNEL RECEIVE LEVELS-continued

Channel VF Out

Channel 1	(+7 dbm ± 0.5 db)	<u>7</u> dbm
Channel 2	(+7 dbm ± 0.5 db)	<u>7</u> dbm
Channel 3	(+7 dbm ± 0.5 db)	<u>7</u> dbm
Channel 4	(+7 dbm ± 0.5 db)	<u>7</u> dbm
Channel 5	(+7 dbm ± 0.5 db)	<u>7</u> dbm
Channel 6	(+7 dbm ± 0.5 db)	<u>7</u> dbm
Channel 7	(+7 dbm ± 0.5 db)	<u>7</u> dbm
Channel 8	(+7 dbm ± 0.5 db)	<u>7</u> dbm
Channel 9	(+7 dbm ± 0.5 db)	<u>7</u> dbm
Channel 10	(+7 dbm ± 0.5 db)	<u>7</u> dbm
Channel 11	(+7 dbm ± 0.5 db)	<u>7</u> dbm
Channel 12	(+7 dbm ± 0.5 db)	<u>7</u> dbm

DATE 17 JUNE 63

TESTER J. Decker

SUPERVISOR J. J. Lapardo

QUALITY ASSURANCE William R. Voth

GEEIA Robert D. Taylor

Sheet 4 of 4

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX TEST

STATION IC

Transmission Path: From IC Station to GA Station

MC-50 Multiplex Rack No. 2

		EXPECTED	ACTUAL
1.	MASTER OSCILLATOR LEVELS		
	TP1	(1.0v±0.1v)	<u>N/A</u> v
	TP3	(1.0v±0.1v)	<u>N/A</u> v
2.	SLAVE OSCILLATOR SYNCHRONIZATION AND OUTPUT LEVELS		
	Scope Pattern	(locked)	<u>N/A</u> Int
	TP1	(1.0v ±0.1v)	<u>N/A</u> v
3.	HARMONIC GENERATOR LEVELS	(15v pp min)	<u>N/A</u> v
4.	CHANNEL CARRIER SUPPLY		
	Channel 1	64 kc (1.1v min)	<u>1.3</u> v.
	Channel 2	68 kc (1.1v min)	<u>1.1</u> v
	Channel 3	72 kc (1.1v min)	<u>1.15</u> v
	Channel 4	76 kc (1.1v min)	<u>1.1</u> v
	Channel 5	80 kc (1.1v min)	<u>1.3</u> v
	Channel 6	84 kc (1.1v min)	<u>1.15</u> v
	Channel 7	88 kc (1.1v min)	<u>1.1</u> v
	Channel 8	92 kc (1.1v min)	<u>1.25</u> v
	Channel 9	96 kc (1.1v min)	<u>1.2</u> v
	Channel 10	100 kc (1.1v min)	<u>1.3</u> v
	Channel 11	104 kc (1.1v min)	<u>1.2</u> v
	Channel 12	108 kc (1.1v min)	<u>1.2</u> v
5.	GROUP CARRIER SUPPLY	(2v±0.2v)	<u>2</u> v
6.	CHANNEL CARRIER LEAK		
	Channel 1	64 kc (.13 mv max)	<u>.12</u> mv
	Channel 2	68 kc (.13 mv max)	<u>.03</u> mv
	Channel 3	72 kc (.13 mv max)	<u>.11</u> mv
	Channel 4	76 kc (.13 mv max)	<u>.07</u> mv
	Channel 5	80 kc (.13 mv max)	<u>.11</u> mv
	Channel 6	84 kc (.13 mv max)	<u>.05</u> mv
	Channel 7	88 kc (.13 mv max)	<u>.04</u> mv
	Channel 8	92 kc (.13 mv max)	<u>.06</u> mv
	Channel 9	96 kc (.13 mv max)	<u>.09</u> mv
	Channel 10	100 kc (.13 mv max)	<u>.09</u> mv
	Channel 11	104 kc (.13 mv max)	<u>.125</u> mv
	Channel 12	108 kc (.13 mv max)	<u>.05</u> mv

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
MC-50 MULTIPLEX TEST

STATION ICTransmission Path: From Station IC to Station GAMultiplex Rack No. 2

		EXPECTED	ACTUAL
7.	GROUP CARRIER LEAK	(1mv max)	<u>.4</u> mv
8.	SIGNALLING SUPPLY LEVEL	(2v. ±0. 2v)	<u>N/A</u> mv
9.	CHANNEL TRANSMIT LEVEL AT GROUP LEVEL (Input to Channel Modulator -1000 cps at -16 dbm):		
	Channel 1 63 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 2 67 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 3 71 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 4 75 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 5 79 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 6 83 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 7 87 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 8 91 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 9 95 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 10 99 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 11 103 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 12 107 kc	(7.8 mv ±0.8 mv)	<u>7.8</u> mv

10. SIGNALLING LEVEL (AT GROUP INPUT) 3825 cps N/A at Site IC

Channel 1	60.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 2	64.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 3	68.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 4	72.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 5	76.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 6	80.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 7	84.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 8	88.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 9	92.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 10	96.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 11	100.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv
Channel 12	104.175 kc	(.125 mv ±0.02 mv)	<u> </u> mv

Sheet 2 of 4

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX TEST

STATION IC

Transmission Path: From Station IC TO Station GA
~~GK~~

Multiplex Rack No. 2

	EXPECTED	ACTUAL
II. GROUP TRANSMIT LEVEL		
MRC-85, MRC-80 & FRC-39A(V) Stations	Measured at GRP. OUT (13.7mv ± 0.7 mv)	<u>13.7</u> mv
MW503A LOS Stations	(4.9 mv ± 0.2mv)	<u>N/A</u> mv
MRC-85 & FRC-39A(V) Modulator Input Level	(27.4mv ± 1.5 mv)	<u>N/A</u> mv
MRC-80 Transmitter Input Level	(-10 dbm ± 0.5 dbm)	<u>N/A</u> dbm
MW503A Transmitter Input Level	(7.7 mv ± 0.3 mv)	<u>N/A</u> mv

	From EXC. # 2	
12. GROUP RECEIVE LEVEL		
GRP IN (TP7)		
MRC-85, MRC-80 & FRC-39A(V)	(13.7mv ± 0.8 mv)	<u>13.7</u> mv
MW-503A LOS (except GPA)	(15.5 mv ± 0.9 mv)	<u>N/A</u> mv
MW-503A LOS (GPA only)	(7.7 mv ± 0.5 mv)	<u>N/A</u> mv

GRP OUT (TP4) (18 mv ± 1 mv) 60 mv
 60 mv @ 600Ω = 18mv at 50Ω

13. CHANNEL RECEIVE LEVELS		
VF REC Test Point		
Channel 1	(-31 dbm ± 1 dbm)	<u>-31</u> dbm
Channel 2	(-31 dbm ± 1 dbm)	<u>-31</u> dbm
Channel 3	(-31 dbm ± 1 dbm)	<u>-31</u> dbm
Channel 4	(-31 dbm ± 1 dbm)	<u>-31</u> dbm
Channel 5	(-31 dbm ± 1 dbm)	<u>-31</u> dbm
Channel 6	(-31 dbm ± 1 dbm)	<u>-31</u> dbm
Channel 7	(-31 dbm ± 1 dbm)	<u>-31</u> dbm
Channel 8	(-31 dbm ± 1 dbm)	<u>-31</u> dbm
Channel 9	(-31 dbm ± 1 dbm)	<u>-31</u> dbm
Channel 10	(-31 dbm ± 1 dbm)	<u>-31</u> dbm
Channel 11	(-31 dbm ± 1 dbm)	<u>-31</u> dbm
Channel 12	(-31 dbm ± 1 dbm)	<u>-31</u> dbm

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX TEST

BRII/41

STATION IC

Transmission Path: From Station IC to Station GA

Multiplex Rack No. 2

EXPECTED ACTUAL

13. CHANNEL RECEIVE LEVELS-continued

Channel VF Out

Channel 1	(+7 dbm ± 0.5 db)	<u>+7</u> dbm
Channel 2	(+7 dbm ± 0.5 db)	<u>+7</u> dbm
Channel 3	(+7 dbm ± 0.5 db)	<u>+7</u> dbm
Channel 4	(+7 dbm ± 0.5 db)	<u>+7</u> dbm
Channel 5	(+7 dbm ± 0.5 db)	<u>+7</u> dbm
Channel 6	(+7 dbm ± 0.5 db)	<u>+7</u> dbm
Channel 7	(+7 dbm ± 0.5 db)	<u>+7</u> dbm
Channel 8	(+7 dbm ± 0.5 db)	<u>+7</u> dbm
Channel 9	(+7 dbm ± 0.5 db)	<u>+7</u> dbm
Channel 10	(+7 dbm ± 0.5 db)	<u>+7</u> dbm
Channel 11	(+7 dbm ± 0.5 db)	<u>+7</u> dbm
Channel 12	(+7 dbm ± 0.5 db)	<u>+7</u> dbm

DATE 25 June 63

TESTER J. E. Decker

SUPERVISOR F. A. Sturges

QUALITY ASSURANCE William R. Webb

GEEIA Robert A. Taylor

Sheet 4 of 4

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX TEST

STATION GPA

Transmission Path: From GPA Station to GA Station

MC-50 Multiplex Rack No. 3 & 4

	EXPECTED	ACTUAL
1. MASTER OSCILLATOR LEVELS		
TP1	(1.0v±0.1v)	<u>N/A v</u>
TP3	(1.0v±0.1v)	<u>N/A v</u>

2. SLAVE OSCILLATOR SYNCHRONIZATION AND OUTPUT LEVELS		
Scope Pattern	(locked)	<u> </u> Int
TP1	(1.0v ±0.1v)	<u>1.05 v</u>

3. HARMONIC GENERATOR LEVELS	(15v pp min)	<u>15 v</u>
------------------------------	--------------	-------------

4. CHANNEL CARRIER SUPPLY		
Channel 1	64 kc 108	(1.1v min) <u>1.15 v.</u>
Channel 2	68 kc 104	(1.1v min) <u>1.15 v</u>
Channel 3	72 kc 100	(1.1v min) <u>1.15 v</u>
Channel 4	76 kc 96	(1.1v min) <u>1.15 v</u>
Channel 5	80 kc 92	(1.1v min) <u>1.15 v</u>
Channel 6	84 kc 88	(1.1v min) <u>1.15 v</u>
Channel 7	88 kc 84	(1.1v min) <u>1.15 v</u>
Channel 8	92 kc 80	(1.1v min) <u>1.15 v</u>
Channel 9	96 kc 76	(1.1v min) <u>1.15 v</u>
Channel 10	100 kc 72	(1.1v min) <u>1.15 v</u>
Channel 11	104 kc 68	(1.1v min) <u>1.15 v</u>
Channel 12	108 kc 64	(1.1v min) <u>1.15 v</u>

5. GROUP CARRIER SUPPLY	(2v±0.2v)	<u>2.15 v</u>
-------------------------	-----------	---------------

			RACK #4	RACK #3
6. CHANNEL CARRIER LEAK			Lo. Grp.	H. Grp.
Channel 1	64 kc 108	(.13 mv max)	<u>.115</u> mv	.11
Channel 2	68 kc 104	(.13 mv max)	<u>.02</u> mv	.11
Channel 3	72 kc 100	(.13 mv max)	<u>.07</u> mv	.11
Channel 4	76 kc 96	(.13 mv max)	<u>.13</u> mv	.09
Channel 5	80 kc 92	(.13 mv max)	<u>.09</u> mv	.05
Channel 6	84 kc 88	(.13 mv max)	<u>.085</u> mv	.03
Channel 7	88 kc 84	(.13 mv max)	<u>.13</u> mv	.11
Channel 8	92 kc 80	(.13 mv max)	<u>.125</u> mv	.11
Channel 9	96 kc 76	(.13 mv max)	<u>.13</u> mv	.07
Channel 10	100 kc 72	(.13 mv max)	<u>.09</u> mv	.15
Channel 11	104 kc 68	(.13 mv max)	<u>.025</u> mv	.04
Channel 12	108 kc 64	(.13 mv max)	<u>.06</u> mv	.08

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
MC-50 MULTIPLEX TEST

STATION GPA Transmission Path: From Station GPA to Station GA Multiplex Rack No. 3 & 4

		EXPECTED	ACTUAL	
7.	GROUP CARRIER LEAK	(1rav max)	<u>.64</u> mv	
8.	SIGNALLING SUPPLY LEVEL	(2v. ±0. 2v)	<u>2</u> mv	
9.	CHANNEL TRANSMIT LEVEL AT GROUP LEVEL (Input to Channel Modulator -1000 cps at -16 dbm):		Low Grp Rack 4	H. Grp Rack 3
	Channel 1	63 kc 108 (7.8 mv ±0.8 mv)	<u>7.8</u> mv	7.8
	Channel 2	67 kc 104 (7.8 mv ±0.8 mv)	<u>7.8</u> mv	7.8
	Channel 3	71 kc 100 (7.8 mv ±0.8 mv)	<u>7.8</u> mv	7.8
	Channel 4	75 kc 96 (7.8 mv ±0.8 mv)	<u>7.8</u> mv	7.8
	Channel 5	79 kc 92 (7.8 mv ±0.8 mv)	<u>7.8</u> mv	7.8
	Channel 6	83 kc 88 (7.8 mv ±0.8 mv)	<u>7.8</u> mv	7.8
	Channel 7	87 kc 84 (7.8 mv ±0.8 mv)	<u>7.8</u> mv	7.8
	Channel 8	91 kc 80 (7.8 mv ±0.8 mv)	<u>7.8</u> mv	7.8
	Channel 9	95 kc 76 (7.8 mv ±0.8 mv)	<u>7.8</u> mv	7.8
	Channel 10	99 kc 72 (7.8 mv ±0.8 mv)	<u>7.8</u> mv	7.8
	Channel 11	103 kc 68 (7.8 mv ±0.8 mv)	<u>7.8</u> mv	7.8
	Channel 12	107 kc 64 (7.8 mv ±0.8 mv)	<u>7.8</u> mv	7.8
10.	SIGNALLING LEVEL (AT GROUP INPUT) 3825 cps			
	Channel 1	104-60. 175 kc (.125 mv ±0.02 mv)	<u>.125</u> mv	.125
	Channel 2	100-64. 175 kc (.125 mv ±0.02 mv)	<u>.125</u> mv	.125
	Channel 3	96-68. 175 kc (.125 mv ±0.02 mv)	<u>.125</u> mv	.125
	Channel 4	92-72. 175 kc (.125 mv ±0.02 mv)	<u>.125</u> mv	.125
	Channel 5	88-76. 175 kc (.125 mv ±0.02 mv)	<u>.125</u> mv	.125
	Channel 6	84-80. 175 kc (.125 mv ±0.02 mv)	<u>.125</u> mv	.125
	Channel 7	80-84. 175 kc (.125 mv ±0.02 mv)	<u>.125</u> mv	.125
	Channel 8	76-88. 175 kc (.125 mv ±0.02 mv)	<u>.125</u> mv	.125
	Channel 9	72-92. 175 kc (.125 mv ±0.02 mv)	<u>.125</u> mv	.125
	Channel 10	68-96. 175 kc (.125 mv ±0.02 mv)	<u>.125</u> mv	.125
	Channel 11	64-00. 175 kc (.125 mv ±0.02 mv)	<u>.125</u> mv	.125
	Channel 12	60-04. 175 kc (.125 mv ±0.02 mv)	<u>.125</u> mv	.125

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX TEST

STATION GPA

Transmission Path: From Station GPA TO Station GA

Multiplex Rack No. 3 # 4

	EXPECTED	ACTUAL	
II. GROUP TRANSMIT LEVEL			Rack #4 Rack 3
			Low Grp H. Grp
MRC-85, MRC-80 & FRC-39A(V) Stations	(13.7mv ± 0.7 mv)	<u>N/A</u> mv	<u>N/A</u>
MW503A LOS Stations	(4.9 mv ± 0.2mv)	4.9 mv	4.9
MRC-85 & FRC-39A(V) Modulator Input Level	(27.4mv ± 1.5 mv)	<u>N/A</u> mv	<u>N/A</u>
MRC-80 Transmitter Input Level	(-10 dbm ± 0.5 dbm)	<u>N/A</u> dbm	<u>N/A</u>
MW503A Transmitter Input Level	(7.7 mv ± 0.3 mv)	<u>7.9</u> mv	<u>7.7</u>
12. GROUP RECEIVE LEVEL			
GRP IN (TP7)			
MRC-85, MRC-80 & FRC-39A(V)	(13.7mv ± 0.8 mv)	<u>N/A</u> mv	<u>N/A</u>
MW-503A LOS (except GPA)	(15.5 mv ± 0.9 mv)	<u>N/A</u> mv	<u>N/A</u>
MW-503A LOS (GPA only)	(7.7 mv ± 0.5 mv) 13.7 mv	<u>14.1</u> mv	<u>13.7</u>
GRP OUT (TP4) 60mv(600)	⁵⁰ (18 mv ± 1 mv)	<u>60</u> mv	<u>60</u>
13. CHANNEL RECEIVE LEVELS			
VF REC Test Point			
Channel 1	(-31 dbm ± 1 dbm)	<u>-31</u> dbm	<u>-31</u>
Channel 2	(-31 dbm ± 1 dbm)	<u>-31</u> dbm	<u>-31</u>
Channel 3	(-31 dbm ± 1 dbm)	<u>-31</u> dbm	<u>-31</u>
Channel 4	(-31 dbm ± 1 dbm)	<u>-31</u> dbm	<u>-31</u>
Channel 5	(-31 dbm ± 1 dbm)	<u>-31</u> dbm	<u>-31</u>
Channel 6	(-31 dbm ± 1 dbm)	<u>-31</u> dbm	<u>-31</u>
Channel 7	(-31 dbm ± 1 dbm)	<u>-31</u> dbm	<u>-31</u>
Channel 8	(-31 dbm ± 1 dbm)	<u>-31</u> dbm	<u>-31</u>
Channel 9	(-31 dbm ± 1 dbm)	<u>-31</u> dbm	<u>-31</u>
Channel 10	(-31 dbm ± 1 dbm)	<u>-31</u> dbm	<u>-31</u>
Channel 11	(-31 dbm ± 1 dbm)	<u>-31</u> dbm	<u>-31</u>
Channel 12	(-31 dbm ± 1 dbm)	<u>-31</u> dbm	<u>-31</u>

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX TEST

BRII/41

STATION GPA

Transmission Path: From Station GPA to Station GA

Multiplex Rack No. 3 #4

		EXPECTED	ACTUAL	
13.	CHANNEL RECEIVE LEVELS-continued		Low Grp Rack #4	H. Grp. Rack #3
Channel VF Out				
	Channel 1	(+7 dbm ± 0.5 db)	<u>+7 dbm</u>	+7
	Channel 2	(+7 dbm ± 0.5 db)	<u>+7 dbm</u>	+7
	Channel 3	(+7 dbm ± 0.5 db)	<u>+7 dbm</u>	+7
	Channel 4	(+7 dbm ± 0.5 db)	<u>+7 dbm</u>	+7
	Channel 5	(+7 dbm ± 0.5 db)	<u>+7 dbm</u>	+7
	Channel 6	(+7 dbm ± 0.5 db)	<u>+7 dbm</u>	+7
	Channel 7	(+7 dbm ± 0.5 db)	<u>+7 dbm</u>	+7
	Channel 8	(+7 dbm ± 0.5 db)	<u>+7 dbm</u>	+7
	Channel 9	(+7 dbm ± 0.5 db)	<u>+7 dbm</u>	+7
	Channel 10	(+7 dbm ± 0.5 db)	<u>+7 dbm</u>	+7
	Channel 11	(+7 dbm ± 0.5 db)	<u>+7 dbm</u>	+7
	Channel 12	(+7 dbm ± 0.5 db)	<u>+7 dbm</u>	+7

DATE 4 July 63

TESTER W. S. Gray

SUPERVISOR J. W. Wiggins

QUALITY ASSURANCE W. C. ...

GEEIA Robert D. Taylor

DATA SHEET
IDLE NOISE MEASUREMENT
MC-50 MULTIPLEX TEST

STATION: GPA

Transmission Path: From GPA Station to GA Station

HIGH GROUP

<u>Channel</u>	<u>Meter Reading</u>	<u>Odbmo Reading</u>	<u>dba</u>
1	-64.5	-71.5	13.5
2	-64.5	-71.5	13.5
3	-62	-69	16
4	-64	-71	14
5	-61	-68	17
6	-64	-71	14
7	-64	-71	14
8	-64	-71	14
9	-63.5	-70.5	14.5
10	-63.5	-70.5	14.5
11	-62	-69	16
12	-63	-70	15

LOW GROUP

<u>Channel</u>	<u>Meter Reading</u>	<u>Odbmo Reading</u>	<u>dba</u>
1	-58	-65	20
2	-59	-66	19
3	-59	-66	19
4	-60	-67	18
5	-60	-67	18
6	-60	-67	18
7	-59.5	-66.5	18.5
8	-59.5	-66.5	18.5
9	-60	-67	18
10	-59.5	-66.5	18.5
11	-59	-66	19
12	-58.5	-65.5	19.5

NOTE: The measurement was performed with multiplex looped back-to-back with radio isolation amplifier, equalizer network and baseband amplifiers in the loop-back circuit. The multiplex was aligned according to the T/A level values.

DATA SHEET
IDLE NOISE MEASUREMENT
MC-50 MULTIPLEX TEST

STATION: GPA

Transmission Path: From GPA Station to GA Station

Back-to-Back Connection

HIGH GROUP

<u>Channel</u>	<u>Meter Reading</u>	<u>Odbmo Reading</u>	<u>dba</u>
1	-65.5	-72.5	12.5
2	-65.5	-72.5	12.5
3	-66	-73	12
4	-66	-73	12
5	-64.5	-71.5	13.5
6	-65.5	-72.5	12.5
7	-65	-72	13
8	-65.5	-72.5	12.5
9	-63.5	-70.5	14.5
10	-65	-72	13
11	-65	-72	13
12	-65	-72	13

LOW GROUP

<u>Channel</u>	<u>Meter Reading</u>	<u>Odbmo Reading</u>	<u>dba</u>
1	-57	-64	21
2	-58	-65	20
3	-58	-65	20
4	-58.5	-65.5	19.5
5	-58.5	-65.5	19.5
6	-59	-66	19
7	-58	-65	20
8	-59	-66	19
9	-58.5	-65.5	19.5
10	-58.5	-65.5	19.5
11	-58	-65	20
12	-57.5	-64.5	20.5

DATA SHEET
 IDLE NOISE MEASUREMENT
 MC-50 MULTIPLEX TEST

Addendum to BR II/41
 Sheet 3 of 3

STATION: GPA

Transmission Path: From GPA Station to GA Station

Back-to-Back Connection

HIGH GROUP

<u>Channel</u>	<u>Reading Without Tone</u>	<u>Reading with Inserted Tone</u>	
		<u>Upper Ch.</u>	<u>Lower Ch.</u>
1			
2			
3	-65.5	-64.5	-64.5
4	-65.5	-65.5	-65.5
5	-65.5	-65.5	-65.5
6	-65.5	-60	-65.5
7	-66	-66	-63
8	-66	-66	-66
9	-65.5	-65.5	-65.5
10	-64.5	-64.5	-64.5
11	-65	-64	-65
12	-65	-64.5	-65
		-	-65

LOW GROUP

<u>Channel</u>	<u>Reading Without Tone</u>	<u>Reading with Inserted Tone</u>	
		<u>Upper Ch.</u>	<u>Lower Ch.</u>
1			
2			
3	-57.5	-55	-
4	-58	-55.5	-55.5
5	-58.5	-55.5	-55.5
6	-58.5	-57	-56
7	-59	-57	-56.5
8	-59.5	-57.5	-57
9	-58.5	-49	-56.5
10	-59	-57	-56.5
11	-59	-56.5	-56.5
12	-59.5	-56	-56
	-58.5	-55.5	-55
	-58	-	-56.5

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX TEST

Transmission Path: From GPA Station to GAB Station
 STATION GPA
 MC-50 Multiplex Rack No. 1

		EXPECTED	ACTUAL
1.	MASTER OSCILLATOR LEVELS		
	TP1	(1.0v±0.1v)	<u>N/A</u> v
	TP3	(1.0v±0.1v)	<u>N/A</u> v
2.	SLAVE OSCILLATOR SYNCHRONIZATION AND OUTPUT LEVELS		
	* See GA Station Test Data Sheets		*
	Scope Pattern	(locked)	↑ Int
	TP1	(1.0v ±0.1v)	v
3.	HARMONIC GENERATOR LEVELS	(15v pp min)	v
			* ↓
4.	CHANNEL CARRIER SUPPLY		
	* See Test Data GPA/GA Station Tests performed 4 July 1963		
	Channel 1	64 kc (1.1v min)	* ↑ v.
	Channel 2	68 kc (1.1v min)	v
	Channel 3	72 kc (1.1v min)	v
	Channel 4	76 kc (1.1v min)	v
	Channel 5	80 kc (1.1v min)	v
	Channel 6	84 kc (1.1v min)	v
	Channel 7	88 kc (1.1v min)	v
	Channel 8	92 kc (1.1v min)	v
	Channel 9	96 kc (1.1v min)	v
	Channel 10	100 kc (1.1v min)	v
	Channel 11	104 kc (1.1v min)	v
	Channel 12	108 kc (1.1v min)	v
5.	GROUP CARRIER SUPPLY	(2v±0.2v)	v
			* ↓
6.	CHANNEL CARRIER LEAK		
	Channel 1	64 kc (.13 mv max)	<u>N/A</u> mv
	Channel 2	68 kc (.13 mv max)	<u>N/A</u> mv
	Channel 3	72 kc (.13 mv max)	<u>N/A</u> mv
	Channel 4	76 kc (.13 mv max)	<u>N/A</u> mv
	Channel 5	92 XX kc (.13 mv max)	.05 mv
	Channel 6	88 XX kc (.13 mv max)	.11 mv
	Channel 7	84 XX kc (.13 mv max)	.03 mv
	Channel 8	80 XX kc (.13 mv max)	.11 mv
	Channel 9	96 kc (.13 mv max)	<u>N/A</u> mv
	Channel 10	100 kc (.13 mv max)	<u>N/A</u> mv
	Channel 11	104 kc (.13 mv max)	<u>N/A</u> mv
	Channel 12	108 kc (.13 mv max)	<u>N/A</u> mv

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
MC-50 MULTIFLEX TEST

STATION GPATransmission Path: From Station GPA to Station GABMultiplex Rack No. 1

		EXPECTED	ACTUAL
7.	GROUP CARRIER LEAK	(1mv max)	<u>N/A</u> mv
8.	✓ SIGNALLING SUPPLY LEVEL	(2v. ±0.2v)	<u>N/A</u> mv
9.	✓ CHANNEL TRANSMIT LEVEL AT GROUP LEVEL (Input to Channel Modulator -1000 cps at -16 dbm)		
	Channel 1 63 kc	(7.8 mv ±0.8 mv)	<u>N/A</u> mv
	Channel 2 67 kc	(7.8 mv ±0.8 mv)	<u>N/A</u> mv
	Channel 3 71 kc	(7.8 mv ±0.8mv)	<u>N/A</u> mv
	Channel 4 75 kc	(7.8 mv ±0.8mv)	<u>N/A</u> mv
	Channel 5 91 89 kc	(7.8 mv ±0.8mv)	<u>7.8</u> mv
	Channel 6 87 88 kc	(7.8 mv ±0.8mv)	<u>7.8</u> mv
	Channel 7 83 87 kc	(7.8 mv ±0.8mv)	<u>7.8</u> mv
	Channel 8 79 81 kc	(7.8 mv ±0.8mv)	<u>7.8</u> mv
	Channel 9 95 kc	(7.8 mv ±0.8mv)	<u>N/A</u> mv
	Channel 10 99 kc	(7.8mv ±0.8mv)	<u>N/A</u> mv
	Channel 11 103 kc	(7.8 mv ±0.8mv)	<u>N/A</u> mv
	Channel 12 107 kc	(7.8mv ±0.8mv)	<u>N/A</u> mv
10. ✓	SIGNALLING LEVEL (AT GROUP INPUT) 3825 cps		
	Channel 1 60.175 kc	(.125 mv ±0.02 mv)	<u>N/A</u> mv
	Channel 2 64.175 kc	(.125 mv ±0.02 mv)	<u>N/A</u> mv
	Channel 3 68.175 kc	(.125 mv ±0.02 mv)	<u>N/A</u> mv
	Channel 4 72.175 kc	(.125 mv ±0.02 mv)	<u>N/A</u> mv
	Channel 5 88 XX 175 kc	(.125 mv ±0.02 mv)	<u>.4</u> mv
	Channel 6 84 XX 175 kc	(.125 mv ±0.02 mv)	<u>.4</u> mv
	Channel 7 80 XX 175 kc	(.125 mv ±0.02 mv)	<u>.4</u> mv
	Channel 8 76 XX 175 kc	(.125 mv ±0.02 mv)	<u>.4</u> mv
	Channel 9 92.175 kc	(.125 mv ±0.02 mv)	<u>N/A</u> mv
	Channel 10 96.175 kc	(.125 mv ±0.02 mv)	<u>N/A</u> mv
	Channel 11 100.175 kc	(.125 mv ±0.02 mv)	<u>N/A</u> mv
	Channel 12 104.175 kc	(.125 mv ±0.02 mv)	<u>N/A</u> mv

Sheet 2 of 4

* Has been changed to .4 mv. to conform with Motorola specifications, per Mr. H. Detweiler, FEC.

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
MC-50 MULTIPLEX TEST

STATION GPA Transmission Path: From Station GPA TO Station GPA Multiplex Rack No. 1

	EXPECTED	ACTUAL
II. GROUP TRANSMIT LEVEL		
MRC-85, MRC-80 & FRC-39A(V) Stations	(13.7mv ± 0.7 mv)	<u> </u> N/A mv
MW503A LOS Stations	(4.9 mv ± 0.2mv)	<u> </u> 4.9 mv
MRC-85 & FRC-39A(V) Modulator Input Level	(27.4mv ± 1.5 mv)	<u> </u> N/A mv
MRC-80 Transmitter Input Level	(-10 dbm ± 0.5 dbm)	<u> </u> N/A dbm
MW503A Transmitter Input Level	(7.7 mv ± 0.3 mv) #A-7.7, #B-7.7	<u> </u> #A-7.7, #B-7.7 mv
12. GROUP RECEIVE LEVEL		
GRP IN (TP7)		
MRC-85, MRC-80 & FRC-39A(V)	(13.7mv ± 0.8 mv)	<u> </u> N/A mv
MW-503A LOS (except GPA) from GA	(15.5 mv ± 0.9 mv)	<u> </u> 15.5 mv
MW-503A LOS (GPA only)	(7.7 mv ± 0.5 mv)	<u> </u> N/A mv
GRP OUT (TP4)	(18 mv ± 1 mv)	<u> </u> 18 mv
13. CHANNEL RECEIVE LEVELS		
VF REC Test Point		
Channel 1	(-31 dbm ± 1 dbm)	<u> </u> N/A dbm
Channel 2	(-31 dbm ± 1 dbm)	<u> </u> N/A dbm
Channel 3	(-31 dbm ± 1 dbm)	<u> </u> N/A dbm
Channel 4	(-31 dbm ± 1 dbm)	<u> </u> N/A dbm
Channel 5	(-31 dbm ± 1 dbm)	<u> </u> -31 dbm
Channel 6	(-31 dbm ± 1 dbm)	<u> </u> -31 dbm
Channel 7	(-31 dbm ± 1 dbm)	<u> </u> -31 dbm
Channel 8	(-31 dbm ± 1 dbm)	<u> </u> -31 dbm
Channel 9	(-31 dbm ± 1 dbm)	<u> </u> N/A dbm
Channel 10	(-31 dbm ± 1 dbm)	<u> </u> N/A dbm
Channel 11	(-31 dbm ± 1 dbm)	<u> </u> N/A dbm
Channel 12	(-31 dbm ± 1 dbm)	<u> </u> N/A dbm

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX TEST

BRII/41

STATION GPA

Transmission Path: From Station GPA to Station GAB

Multiplex Rack No. 1

EXPECTED ACTUAL

13. CHANNEL RECEIVE LEVELS-continued

Channel VF Out

	EXPECTED	ACTUAL
Channel 1	(+7 dbm ± 0.5 db)	N/A dbm
Channel 2	(+7 dbm ± 0.5 db)	N/A dbm
Channel 3	(+7 dbm ± 0.5 db)	N/A dbm
Channel 4	(+7 dbm ± 0.5 db)	N/A dbm
Channel 5	(+7 dbm ± 0.5 db)	-47 dbm
Channel 6	(+7 dbm ± 0.5 db)	-47 dbm
Channel 7	(+7 dbm ± 0.5 db)	-47 dbm
Channel 8	(+7 dbm ± 0.5 db)	-47 dbm
Channel 9	(+7 dbm ± 0.5 db)	N/A dbm
Channel 10	(+7 dbm ± 0.5 db)	N/A dbm
Channel 11	(+7 dbm ± 0.5 db)	N/A dbm
Channel 12	(+7 dbm ± 0.5 db)	N/A dbm

DATE 15 July 63

TESTER *W. S. Gray*

SUPERVISOR *J. Wainwright*

QUALITY ASSURANCE *W. A. Crisp*

GEEIA *Y. S. ...*

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX TEST

Transmission Path: From GAB Station to GPA Station
 MC-50 Multiplex Rack No. 1

		EXPECTED	ACTUAL
1.	MASTER OSCILLATOR LEVELS		
	TP1	(1.0v±0.1v)	<u>N/A</u> v
	TP3	(1.0v±0.1v)	<u>N/A</u> v
2.	SLAVE OSCILLATOR SYNCHRONIZATION AND OUTPUT LEVELS		
	Scope Pattern	(locked)	<u>WSS</u> Int
	TP1	(1.0v ±0.1v)	<u>1.0</u> v
3.	HARMONIC GENERATOR LEVELS	(15v pp min)	<u>16.0</u> v
4.	CHANNEL CARRIER SUPPLY		
	Channel 1 64 kc	(1.1v min)	<u>N/A</u> v
	Channel 2 68 kc	(1.1v min)	<u>N/A</u> v
	Channel 3 72 kc	(1.1v min)	<u>N/A</u> v
	Channel 4 76 kc	(1.1v min)	<u>N/A</u> v
	Channel 5 80 92 KC	(1.1v min)	<u>1.36</u> v
	Channel 6 84 88 KC	(1.1v min)	<u>1.35</u> v
	Channel 7 88 84 KC	(1.1v min)	<u>1.30</u> v
	Channel 8 92 80 KC	(1.1v min)	<u>1.40</u> v
	Channel 9 96 kc	(1.1v min)	<u>N/A</u> v
	Channel 10 100 kc	(1.1v min)	<u>N/A</u> v
	Channel 11 104 kc	(1.1v min)	<u>N/A</u> v
	Channel 12 108 kc	(1.1v min)	<u>N/A</u> v
5.	GROUP CARRIER SUPPLY	(2v±0.2v)	<u>N/A</u> v
6.	CHANNEL CARRIER LEAK		
	Channel 1 64 kc	(.13 mv max)	<u>N/A</u> mv
	Channel 2 68 kc	(.13 mv max)	<u>N/A</u> mv
	Channel 3 72 kc	(.13 mv max)	<u>N/A</u> mv
	Channel 4 76 kc	(.13 mv max)	<u>N/A</u> mv
	Channel 5 80 92 KC	(.13 mv max)	<u>.28</u> mv
	Channel 6 84 88 KC	(.13 mv max)	<u>.09</u> mv
	Channel 7 88 84 KC	(.13 mv max)	<u>.25</u> mv
	Channel 8 92 80 KC	(.13 mv max)	<u>.21</u> mv
	Channel 9 96 kc	(.13 mv max)	<u>N/A</u> mv
	Channel 10 100 kc	(.13 mv max)	<u>N/A</u> mv
	Channel 11 104 kc	(.13 mv max)	<u>N/A</u> mv
	Channel 12 108 kc	(.13 mv max)	<u>N/A</u> mv

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
MC-50 MULTIPLEX TEST

STATION GABTransmission Path: From Station GAB to Station GPAMultiplex Rack No. 1

		EXPECTED	ACTUAL
7.	GROUP CARRIER LEAK	(1mv max)	<u>N/A</u> mv
8.	SIGNALLING SUPPLY LEVEL	(2v. ±0. 2v)	<u>2.05</u> mv
9.	CHANNEL TRANSMIT LEVEL AT GROUP LEVEL (Input to Channel Modulator -1000 cps at -16 dbm):		
	Channel 1 63 kc	(7.8 mv ±0.8 mv)	<u>N/A</u> mv
	Channel 2 67 kc	(7.8 mv ±0.8 mv)	<u>N/A</u> mv
	Channel 3 71 kc	(7.8 mv ±0.8 mv)	<u>N/A</u> mv
	Channel 4 75 kc	(7.8 mv ±0.8 mv)	<u>N/A</u> mv
	Channel 5 79 kc 91 KC	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 6 83 kc 89 KC	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 7 87 kc 83 KC	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 8 91 kc 79 KC	(7.8 mv ±0.8 mv)	<u>7.8</u> mv
	Channel 9 95 kc	(7.8 mv ±0.8 mv)	<u>N/A</u> mv
	Channel 10 99 kc	(7.8 mv ±0.8 mv)	<u>N/A</u> mv
	Channel 11 103 kc	(7.8 mv ±0.8 mv)	<u>N/A</u> mv
	Channel 12 107 kc	(7.8 mv ±0.8 mv)	<u>N/A</u> mv
10.	SIGNALLING LEVEL (AT GROUP INPUT) 3825 cps		
	Channel 1 60.175 kc	(.125 mv ±0.02 mv)	<u>N/A</u> mv
	Channel 2 64.175 kc	(.125 mv ±0.02 mv)	<u>N/A</u> mv
	Channel 3 68.175 kc	(.125 mv ±0.02 mv)	<u>N/A</u> mv
	Channel 4 72.175 kc	(.125 mv ±0.02 mv)	<u>N/A</u> mv
88.175 KC	Channel 5 76.175 kc	(.125 mv ±0.02 mv)	<u>.13</u> mv
84.175 KC	Channel 6 80.175 kc	(.125 mv ±0.02 mv)	<u>.144</u> mv
80.175 KC	Channel 7 84.175 kc	(.125 mv ±0.02 mv)	<u>.145</u> mv
76.175 KC	Channel 8 88.175 kc	(.125 mv ±0.02 mv)	<u>.115</u> mv
	Channel 9 92.175 kc	(.125 mv ±0.02 mv)	<u>N/A</u> mv
	Channel 10 96.175 kc	(.125 mv ±0.02 mv)	<u>N/A</u> mv
	Channel 11 100.175 kc	(.125 mv ±0.02 mv)	<u>N/A</u> mv
	Channel 12 104.175 kc	(.125 mv ±0.02 mv)	<u>N/A</u> mv

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
MC-50 MULTIPLEX TEST

STATION GABTransmission Path: From Station GAB TO Station GPAMultiplex Rack No. 1

	EXPECTED	ACTUAL
II. GROUP TRANSMIT LEVEL		
MRC-85, MRC-80 & FRC-39A(V) Stations	(13.7mv \pm 0.7 mv)	<u>N/A</u> mv
MW503A LOS Stations	(4.9 mv \pm 0.2mv)	<u>4.9</u> mv
MRC-85 & FRC-39A(V) Modulator Input Level	(27.4mv \pm 1.5 mv)	<u>N/A</u> mv
MRC-80 Transmitter Input Level	(-10 dbm \pm 0.5 dbm)	<u>N/A</u> dbm
MW503A Transmitter Input Level	(7.7 mv \pm 0.3 mv)	<u>7.7</u> mv
12. GROUP RECEIVE LEVEL		
GRP IN (TP7)		
MRC-85, MRC-80 & FRC-39A(V)	(13.7mv \pm 0.8 mv)	<u>N/A</u> mv
MW-503A LOS (except GPA)	(15.5 mv \pm 0.9 mv)	<u>15.2</u> mv
MW-503A LOS (GPA only)	(7.7 mv \pm 0.5 mv)	<u>N/A</u> mv
GRP OUT (TP4)	(18 mv \pm 1 mv)	<u>18.0</u> mv
13. CHANNEL RECEIVE LEVELS		
VF REC Test Point		
Channel 1	(-31 dbm \pm 1 dbm)	<u>N/A</u> dbm
Channel 2	(-31 dbm \pm 1 dbm)	<u>N/A</u> dbm
Channel 3	(-31 dbm \pm 1 dbm)	<u>N/A</u> dbm
Channel 4	(-31 dbm \pm 1 dbm)	<u>N/A</u> dbm
Channel 5	(-31 dbm \pm 1 dbm)	<u>-31.0</u> dbm
Channel 6	(-31 dbm \pm 1 dbm)	<u>-31.0</u> dbm
Channel 7	(-31 dbm \pm 1 dbm)	<u>-31.0</u> dbm
Channel 8	(-31 dbm \pm 1 dbm)	<u>-31.0</u> dbm
Channel 9	(-31 dbm \pm 1 dbm)	<u>N/A</u> dbm
Channel 10	(-31 dbm \pm 1 dbm)	<u>N/A</u> dbm
Channel 11	(-31 dbm \pm 1 dbm)	<u>N/A</u> dbm
Channel 12	(-31 dbm \pm 1 dbm)	<u>N/A</u> dbm

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX TEST

BRII/41

STATION GAB

Transmission Path: From Station GAB to Station GPA

Multiplex Rack No. 1

EXPECTED

ACTUAL

13. CHANNEL RECEIVE LEVELS-continued

Channel VF Out

Channel 1	(+7 dbm ± 0.5 db)	<u>N/A dbm</u>
Channel 2	(+7 dbm ± 0.5 db)	<u>N/A dbm</u>
Channel 3	(+7 dbm ± 0.5 db)	<u>N/A dbm</u>
Channel 4	(+7 dbm ± 0.5 db)	<u>N/A dbm</u>
Channel 5	(+7 dbm ± 0.5 db)	<u>-7.0 dbm</u>
Channel 6	(+7 dbm ± 0.5 db)	<u>-7.0 dbm</u>
Channel 7	(+7 dbm ± 0.5 db)	<u>-7.0 dbm</u>
Channel 8	(+7 dbm ± 0.5 db)	<u>-7.0 dbm</u>
Channel 9	(+7 dbm ± 0.5 db)	<u>N/A dbm</u>
Channel 10	(+7 dbm ± 0.5 db)	<u>N/A dbm</u>
Channel 11	(+7 dbm ± 0.5 db)	<u>N/A dbm</u>
Channel 12	(+7 dbm ± 0.5 db)	<u>N/A dbm</u>

DATE 18 JULY 1963

TESTER W. J. Schreiner

SUPERVISOR Samuel J. Skojinski

QUALITY ASSURANCE Stan Kendall

GEEIA Robert S. Legler

Sheet 4 of 4

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX LINK TEST

Transmission Path: From IC Station I.D.
 Station to I.C. Station

Multiplex Group No. 1 & 2

1. GROUP INPUT LEVEL	Channel	Frequency	EXPECTED	ACTUAL	
			(7.8 mv ± 0.8 mv)	Hi Group	Lo Group
Channel 1	63 kc	(7.8 mv ± 0.8 mv)	8.4	7.6	
Channel 2	67 kc	(7.8 mv ± 0.8 mv)	8.0	8.0	
Channel 3	71 kc	(7.8 mv ± 0.8 mv)	8.0	8.0	
Channel 4	75 kc	(7.8 mv ± 0.8 mv)	8.0	7.9	
Channel 5	79 kc	(7.8 mv ± 0.8 mv)	8.0	8.0	
Channel 6	83 kc	(7.8 mv ± 0.8 mv)	8.35	8.1	
Channel 7	87 kc	(7.8 mv ± 0.8 mv)	8.1	8.1	
Channel 8	91 kc	(7.8 mv ± 0.8 mv)	8.1	8.1	
Channel 9	95 kc	(7.8 mv ± 0.8 mv)	7.9	8.0	
Channel 10	99 kc	(7.8 mv ± 0.8 mv)	8.1	8.0	
Channel 11	103 kc	(7.8 mv ± 0.8 mv)	8.35	8.2	
Channel 12	107 kc	(7.8 mv ± 0.8 mv)	8.0	8.4	

CHANNEL SIGNALLING LEVEL AT GROUP INPUT

Channel 1	60.125 kc	(.125 mv ± 0.02 mv)	.115	.128
Channel 2	64.125 kc	(.125 mv ± 0.02 mv)	.115	.128
Channel 3	68.125 kc	(.125 mv ± 0.02 mv)	.120	.120
Channel 4	72.125 kc	(.125 mv ± 0.02 mv)	.120	.125
Channel 5	76.125 kc	(.125 mv ± 0.02 mv)	.120	.110
Channel 6	80.125 kc	(.125 mv ± 0.02 mv)	.120	.128
Channel 7	84.125 kc	(.125 mv ± 0.02 mv)	.112	.112
Channel 8	88.125 kc	(.125 mv ± 0.02 mv)	.124	.140
Channel 9	92.125 kc	(.125 mv ± 0.02 mv)	.116	.127
Channel 10	96.125 kc	(.125 mv ± 0.02 mv)	.123	.135
Channel 11	100.125 kc	(.125 mv ± 0.02 mv)	.140	.127
Channel 12	104.125 kc	(.125 mv ± 0.02 mv)	.130	.139

3. GROUP TRANSMIT LEVEL

MRC-85, MRC-80 & FRC-39 A(V) Stations	(13.7 mv ± 0.7 mv)	N/A	13.8
MWS03A, LOS Stations	(4.9 mv ± 0.2 mv)	N/A	N/A

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX LINK TEST

Transmission Path From Station IC To Station 1.D.
1.D. 1.D.

Multiplex Group No. - #2 - Low.

GROUP RECEIVE LEVEL	EXPECTED	ACTUAL	Low Group.
GRP IN (TP-7)			
MRC-85, MRC-80 & FRC-39A(V)	(13.7 mv ± 1.5 mv)	N/A	13.7
MW-503A LOS (except GPA)	(15.5 mv ± 1.8 mv)	N/A	N/A
MW-503A LOS (GPA only)	(7.7 mv ± 1.0 mv)	N/A	N/A
GRP OUT (TP-4)	(18.0 mv ± 1.0 mv)	N/A	18.5

CHANNEL RECEIVE LEVELS	EXPECTED	ACTUAL
Channel 1	(±7 dbm ±0.5 db)	7.
Channel 2	(±7 dbm ±0.5 db)	6.5
Channel 3	(±7 dbm ±0.5 db)	7.
Channel 4	(±7 dbm ±0.5 db)	7.2
Channel 5	(±7 dbm ±0.5 db)	7.4
Channel 6	(±7 dbm ±0.5 db)	7.5
Channel 7	(±7 dbm ±0.5 db)	7.
Channel 8	(±7 dbm ±0.5 db)	7.
Channel 9	(±7 dbm ±0.5 db)	7.2
Channel 10	(±7 dbm ±0.5 db)	7.3
Channel 11	(±7 dbm ±0.5 db)	7.1
Channel 12	(±7 dbm ±0.5 db)	7.

CHANNEL FREQUENCY RESPONSE
 Due to varying oscillator levels a site I.C. channels were spot checked at:
 1000, 1250, 1500, 2250, 3000 & 3400 & recorded.

	EXPECTED	ACTUAL										
Channels	1	2	3	4	5	6	7	8	9	10	11	12
300	8	7	8.5	6	7.75	6.25	8	6.5	8.5	7.5	7	7
400 S	8	6.5	7.5	6	7	6.5	7.25	6.5	8	7.5	6.5	7
500 E	8	6.5	7.5	7.5	8	7.75	7.75	7	8	8	7	7
750 B	7.75	6.5	7	7.5	7.5	7.5	7.25	7.25	7.5	7.75	7.25	6.5
1000 E	8	7.25	7.5	8	8	8	7.5	8	7.75	8	8	7.5
1250 C	7.75	6.75	7.75	8.25	8	8	7.75	7.75	7.5	8	7.5	7.25

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX LINK TEST

STATION I.D.

Transmission Path: From Station t.p To Station t.D

Multiplex Group No. LOW GROUP

CHANNEL FREQUENCY RESPONSE (continued)

Channels	EXPECTED				ACTUAL								
	1	2	3	4	5	6	7	8	9	10	11	12	
1500	7.5	7	8	8.4	8.5	8	8.25	8	7.75	8.25	7.25	7.25	dbm
1750	7.5	6.5	7.5	8	8	8	7	6.5	7.5	8	6.5	7	dbm
2000	7.5	6.5	8	8	8	8	8	8	7	7.75	6	7	dbm
2250	8.25	7	9	7.75	8	7.5	8	7.75	7.5	8	7	8	dbm
2400	8	6.75	8.25	7.5	7.75	7.25	7.75	7.5	7	7.75	6.5	7.5	dbm
2750	7.5	7	9	7.25	7.5	7.25	7.75	7	7.25	7.5	7	7	dbm
3000	7.25	7.25	9.25	7.25	7.75	7.5	8.5	7	7.5	7.75	7.5	7.75	dbm
3200	7.5	6	8	6.5	7.5	7	7.75	5.5	7.5	7	6.5	7	dbm
3300	7.5	5	7	6.5	7.5	6.75	7.75	4.75	7.25	7	6	6	dbm
3400	8	5.25	7	7.5	8.25	7.5	8	4.5	7.75	7.5	6.25	5.75	dbm

LIMITS WITH RESPECT TO 1 KC LEVEL

- 300-399 cps (+ 0.75 db, -2.9 db)
- 400-599 cps (+ 0.75 db, -1.5 db)
- 600-2400 cps (+0.75 db, -0.75 db)
- 2401-3000 cps (+0.75 db, -1.5 db)
- 3001-3400 cps (+0.75 db, -2.9 db)

NOTE: If a channel does not meet the above limits and cross connections are rearranged on the VF Amplifier Card, the complete response for that channel will be rechecked and the new figures recorded.

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX LINK TEST

STATION 1.D

Transmission Path; From 1.C Station to 1.D Station

Multiplex Group No. low Group

8. GAIN CHANGE

OUTPUT LEVEL

EXPECTED

ACTUAL

Input Level

- Channel 1
- Channel 2
- Channel 3
- Channel 4
- Channel 5
- Channel 6
- Channel 7
- Channel 8
- Channel 9
- Channel 10
- Channel 11
- Channel 12

S
e
B
e
l
o
w

Input Level	Expected	Actual
	-16 dbm ref.	-14 dbm -2dbm
Channel 1	+7 dbm	+9 dbm +13 dbm
Channel 2		
Channel 3	+8 dbm	+10 dbm +13 dbm
Channel 4		
Channel 5	+8 dbm	+10 dbm +13 dbm
Channel 6		
Channel 7	+8 dbm	+10 dbm +13 dbm
Channel 8		
Channel 9	+8 dbm	+10 dbm +13 dbm
Channel 10		
Channel 11	+8 dbm	+10 dbm +14 dbm
Channel 12		

LIMITS

- a. Channel output level should increase at least 1.65 db with a 2 db increase in channel input level (from -16 dbm input to -14 dbm input)
- b. Channel output level should not increase more than 8 db with a 14 db increase in channel input level (from -16 dbm input to -2 dbm input)

DATE 17-JUNE, 63

TESTER K. Nelson

SUPERVISOR R. Gibbons

QUALITY ASSURANCE B. J. Ross

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX LINK TEST

STATION 1C

Transmission Path: From 1D Station to 1C Station 1D

Multiplex Group No. 1

		EXPECTED	ACTUAL
1. GROUP INPUT LEVEL			
Channel			
1	63 kc	(7.8 mv ± 0.8 mv)	<u>7.8</u> mv
2	67 kc	(7.8 mv ± 0.8 mv)	<u>7.8</u> mv
3	71 kc	(7.8 mv ± 0.8 mv)	<u>7.8</u> mv
4	75 kc	(7.8 mv ± 0.8 mv)	<u>7.8</u> mv
5	79 kc	(7.8 mv ± 0.8 mv)	<u>7.8</u> mv
6	83 kc	(7.8 mv ± 0.8 mv)	<u>7.8</u> mv
7	87 kc	(7.8 mv ± 0.8 mv)	<u>7.8</u> mv
8	91 kc	(7.8 mv ± 0.8 mv)	<u>7.8</u> mv
9	95 kc	(7.8 mv ± 0.8 mv)	<u>7.8</u> mv
10	99 kc	(7.8 mv ± 0.8 mv)	<u>7.8</u> mv
11	103 kc	(7.8 mv ± 0.8 mv)	<u>7.8</u> mv
12	107 kc	(7.8 mv ± 0.8 mv)	<u>7.8</u> mv

2. CHANNEL SIGNALLING LEVEL AT GROUP INPUT N/A AT 1C

Channel			
1	60.125 kc	(.125 mv ± 0.02 mv)	_____ mv
2	64.125 kc	(.125 mv ± 0.02 mv)	_____ mv
3	68.125 kc	(.125 mv ± 0.02 mv)	_____ mv
4	72.125 kc	(.125 mv ± 0.02 mv)	_____ mv
5	76.125 kc	(.125 mv ± 0.02 mv)	_____ mv
6	80.125 kc	(.125 mv ± 0.02 mv)	_____ mv
7	84.125 kc	(.125 mv ± 0.02 mv)	_____ mv
8	88.125 kc	(.125 mv ± 0.02 mv)	_____ mv
9	92.125 kc	(.125 mv ± 0.02 mv)	_____ mv
10	96.125 kc	(.125 mv ± 0.02 mv)	_____ mv
11	100.125 kc	(.125 mv ± 0.02 mv)	_____ mv
12	104.125 kc	(.125 mv ± 0.02 mv)	_____ mv

3. GROUP TRANSMIT LEVEL

MRC-85, MRC-80 & FRC-39	(13.7 mv ± 0.7 mv)	<u>13.7</u> mv
A(V) Stations		
MW503A LOS Stations	(4.9 mv ± 0.2 mv)	<u>N/A</u> mv

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX LINK TEST

STATION IC

Transmission Path From Station ID To Station IC

Multiplex Group No. - 1

	EXPECTED	ACTUAL
4. GROUP RECEIVE LEVEL		
GRP IN (TP-7)		
MRC-85, MRC-80 & FRC-39A(V)	(13.7 mv ± 1.5 mv)	<u>14</u> mv
MW-503A LOS (except GPA)	(15.5 mv ± 1.8 mv)	<u>NA</u> mv
MW-503A LOS (GPA only)	(7.7 mv ± 1.0 mv)	<u>NA</u> mv
GRP OUT (TP-4)	(18.0 mv ± 1.0 mv)	<u>NA</u> mv

Channel	EXPECTED	ACTUAL
Channel 1	(±7 dbm ±0.5 db)	<u>+7</u> dbm
Channel 2	(±7 dbm ±0.5 db)	<u>+7</u> dbm
Channel 3	(±7 dbm ±0.5 db)	<u>+7</u> dbm
Channel 4	(±7 dbm ±0.5 db)	<u>+7</u> dbm
Channel 5	(±7 dbm ±0.5 db)	<u>+7</u> dbm
Channel 6	(±7 dbm ±0.5 db)	<u>+7</u> dbm
Channel 7	(±7 dbm ±0.5 db)	<u>+7</u> dbm
Channel 8	(±7 dbm ±0.5 db)	<u>+7</u> dbm
Channel 9	(±7 dbm ±0.5 db)	<u>+7</u> dbm
Channel 10	(±7 dbm ±0.5 db)	<u>+7</u> dbm
Channel 11	(±7 dbm ±0.5 db)	<u>+7</u> dbm
Channel 12	(±7 dbm ±0.5 db)	<u>+7</u> dbm

Channels	EXPECTED												ACTUAL											
	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12
300	+7.5	+8	+8	+5	<u>+9</u>	+6	<u>+8</u>	+7	+7	<u>+8.5</u>	<u>-4</u>	+7.5	+7.5	+8	+8	+5	<u>+9</u>	+6	<u>+8</u>	+7	+7	<u>+8.5</u>	<u>-4</u>	+7.5
400 S	+7	+7	+7	+6	+7.5	+7	<u>+8</u>	+7	+7	+7	<u>-8</u>	+7	+7	+7	+7	+6	+7.5	+7	<u>+8</u>	+7	+7	+7	<u>-8</u>	+7
600 e	+7	+7	+8	+7	+7.5	+7.5	+7.5	+7.5	+7	+7.5	<u>-1</u>	+7	+7	+7	+8	+7	+7.5	+7.5	+7.5	+7.5	+7	+7.5	<u>-1</u>	+7
750 B	+7	+7	+8	+7	+7.5	+7.5	+7	+7	+8	+7.5	<u>-4</u>	+7	+7	+7	+8	+7	+7.5	+7.5	+7	+7	+8	+7.5	<u>-4</u>	+7
1000 e	+7	+7.5	+7.5	+7	+7	+7.5	+7	+7	+7	+7	+7	+7	+7	+7.5	+7.5	+7	+7	+7.5	+7	+7	+7	+7	+7	+7
1250 0 w	+7	+7.5	+7.5	+7	+7	+7.5	+7	+7	+7.5	+7	<u>+8</u>	+7	+7	+7.5	+7.5	+7	+7	+7.5	+7	+7	+7.5	+7	<u>+8</u>	+7

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
MC-50 MULTIPLEX LINK TEST

STATION 1CTransmission Path: From Station 1D To Station 1CMultiplex Group No. 1, Low

CHANNEL FREQUENCY RESPONSE (continued)

Channels Frequency	EXPECTED				ACTUAL								dbm
	(1)	2	3	4	(5)	6	(7)	8	(9)	(10)	(11)	(12)	
1500	+7	+7	+7	+7.5	(+8)	+7	(+8)	+7.5	+7.5	(+8)	(+9)	+7	dbm
1750	+7.5	+7	+7.5	+7.5	+7	+7	(+8)	+7	(+8)	(+8)	+9.5	+7	dbm
2000	(+8)	+7	+8	+7.5	(+8)	+7	(+8)	+7	(+8)	(+8)	(+9)	(+6)	dbm
2250	(+8)	+7	+7.5	+7	(+8)	+7	+7.5	+7	+7.5	+7.5	(+10)	(+6.5)	dbm
2400	(+8)	+7.5	+7.5	+7.5	+8	+7	+7.5	+7	+7.5	+7.5	(+10)	(+6)	dbm
2750	+7.5	+8	+8	+7	+8	+7	+7	+7	+7	+7.5	(+10)	(+6)	dbm
3000	(+8)	+7.5	+8	+6	(+8)	+6	+7	+7	+7.5	+7	(+9.5)	(+6)	dbm
3200	(+8.5)	+6	+7.5	+5	+8	+5	+7	+6.5	+7	+7	(+9)	+5.5	dbm
3300	(+9)	+5.5	+7	+5	(+8)	+5	+7	+6	+7.5	+7	(+8.5)	+5	dbm
3400	+7	+5	+7	+5	(+8.5)	+5	+7	+6.5	+5	+7.5	(+8)	(+4)	dbm

LIMITS WITH RESPECT TO 1 KC LEVEL

- 300-399 cps (+ 0.75 db, -2.9 db)
- 400-599 cps (+ 0.75 db, -1.5 db)
- 600-2400 cps (+0.75 db, -0.75 db)
- 2401-3000 cps (+0.75 db, -1.5 db)
- 3001-3400 cps (+0.75 db, -2.9 db)

NOTE: : If a channel does not meet the above limits and cross connections are rearranged on the VF Amplifier Card, the complete response for that channel will be rechecked and the new figures recorded.

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX LINK TEST

STATION 1C

Transmission Path; From 1D Station to 1C Station

Multiplex Group No. 1

8. GAIN CHANGE

OUTPUT LEVEL

EXPECTED

ACTUAL

Input Level

- Channel 1
- Channel 2
- Channel 3
- Channel 4
- Channel 5
- Channel 6
- Channel 7
- Channel 8
- Channel 9
- Channel 10
- Channel 11
- Channel 12

See Below

Input Level	Expected	Actual
	-16 dbm ref.	-14 dbm -2dbm
Channel 1	8 dbm	10 dbm +13.5 dbm
Channel 2	8 dbm	10 dbm +13.5 dbm
Channel 3	8.5 dbm	10.5 dbm +13.5 dbm
Channel 4	+8 dbm	+10 dbm +13.5 dbm
Channel 5	+8 dbm	+10 dbm +13.5 dbm
Channel 6	+8.5 dbm	+10 dbm +13 dbm
Channel 7	8 dbm	10.5 dbm 12 dbm
Channel 8	7.5 dbm	+10 dbm +13 dbm
Channel 9	8.5 dbm	+10.2 dbm +14 dbm
Channel 10	8 dbm	10 dbm 12.5 dbm
Channel 11	7.5 dbm	9.5 dbm 12 dbm
Channel 12	8 dbm	9 dbm 9.5 dbm

LIMITS

- a. Channel output level should increase at least 1.65 db with a 2 db increase in channel input level (from -16 dbm input to -14 dbm input)
- b. Channel output level should not increase more than 8 db with a 14 db increase in channel input level (from -16 dbm input to -2 dbm input)

DATE 17 JUNE 63

TESTER J Decker

SUPERVISOR J.H. Edwards

QUALITY ASSURANCE William R. Votz

CEEIA Robert S. Legler

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
MC-50 MULTIPLEX LINK TEST

STATION GPATransmission Path: From GPA Station to GAB StationMultiplex Group No. Rack # 1

		EXPECTED	ACTUAL
1.	GROUP INPUT LEVEL		
	Channel 1 63 kc	(7.8 mv ± 0.8 mv)	<u>N/A</u> mv
	Channel 2 67 kc	(7.8 mv ± 0.8 mv)	<u>''</u> mv
	Channel 3 71 kc	(7.8 mv ± 0.8 mv)	<u>''</u> mv
	Channel 4 75 kc	(7.8 mv ± 0.8 mv)	<u>''</u> mv
	Channel 5 91 kc	(7.8 mv ± 0.8 mv)	<u>7.8</u> mv
	Channel 6 87 kc	(7.8 mv ± 0.8 mv)	<u>7.8</u> mv
	Channel 7 83 kc	(7.8 mv ± 0.8 mv)	<u>7.8</u> mv
	Channel 8 79 kc	(7.8 mv ± 0.8 mv)	<u>7.8</u> mv
	Channel 9 95 kc	(7.8 mv ± 0.8 mv)	<u>N/A</u> mv
	Channel 10 99 kc	(7.8 mv ± 0.8 mv)	<u>''</u> mv
	Channel 11 103 kc	(7.8 mv ± 0.8 mv)	<u>''</u> mv
	Channel 12 107 kc	(7.8 mv ± 0.8 mv)	<u>''</u> mv
2.	CHANNEL SIGNALLING LEVEL AT GROUP INPUT		
		See note	
	Channel 1 60.125 kc	(.125 mv ± 0.02 mv)	<u>N/A</u> mv
	Channel 2 64.125 kc	(.125 mv ± 0.02 mv)	<u>''</u> mv
	Channel 3 68.125 kc	(.125 mv ± 0.02 mv)	<u>''</u> mv
	Channel 4 72.125 kc	(.125 mv ± 0.02 mv)	<u>''</u> mv
	Channel 5 88 175 kc	(.125 mv ± 0.02 mv)	<u>.4</u> mv
	Channel 6 84 175 kc	(.125 mv ± 0.02 mv)	<u>.4</u> mv
	Channel 7 80 175 kc	(.125 mv ± 0.02 mv)	<u>.4</u> mv
	Channel 8 79 175 kc	(.125 mv ± 0.02 mv)	<u>.4</u> mv
	Channel 9 92.125 kc	(.125 mv ± 0.02 mv)	<u>N/A</u> mv
	Channel 10 96.125 kc	(.125 mv ± 0.02 mv)	<u>''</u> mv
	Channel 11 100.125 kc	(.125 mv ± 0.02 mv)	<u>''</u> mv
	Channel 12 104.125 kc	(.125 mv ± 0.02 mv)	<u>''</u> mv
3.	GROUP TRANSMIT LEVEL		
	MRC-85, MRC-80 & FRC-39 A(V) Stations	(13.7 mv ± 0.7 mv)	<u>N/A</u> mv
	MWS03A LOS Stations	(4.9 mv ± 0.2 mv)	<u>4.9</u> mv

Note: It has been changed to .4 mv to conform with Motorola specs.
per Mr. H. Detweiler, F.E.C. Engineer.

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX LINK TEST

STATION GPA
 Transmission Path From Station GPA To Station GAB

Multiplex Group No. - Rack #1

	EXPECTED	ACTUAL
4. GROUP RECEIVE LEVEL		
GRP IN (TP-7)		
MRC-85, MRC-80 & FRC-39A(V)	(13.7 mv ± 1.5 mv)	<u>N/A</u> mv
MW-503A LOS (except GPA)	(15.5 mv ± 1.8 mv)	<u>15.5</u> mv
MW-503A LOS (GPA only) to GA.	(7.7 mv ± 1.0 mv)	<u>N/A</u> mv
GRP OUT (TP-4)	(18.0 mv ± 1.0 mv)	<u>18.0</u> mv

Channel	EXPECTED	ACTUAL
Channel 1	(±7 dbm ±0.5 db)	<u>N/A</u> dbm
Channel 2	(±7 dbm ±0.5 db)	<u>11</u> dbm
Channel 3	(±7 dbm ±0.5 db)	<u>11</u> dbm
Channel 4	(±7 dbm ±0.5 db)	<u>11</u> dbm
Channel 5	(±7 dbm ±0.5 db)	see note <u>7</u> dbm
Channel 6	(±7 dbm ±0.5 db)	<u>+7</u> dbm
Channel 7	(±7 dbm ±0.5 db)	<u>+7</u> dbm
Channel 8	(±7 dbm ±0.5 db)	<u>+7</u> dbm
Channel 9	(±7 dbm ±0.5 db)	<u>N/A</u> dbm
Channel 10	(±7 dbm ±0.5 db)	<u>11</u> dbm
Channel 11	(±7 dbm ±0.5 db)	<u>11</u> dbm
Channel 12	(±7 dbm ±0.5 db)	<u>11</u> dbm

Note: Adjusted to +7.

6. CHANNEL FREQUENCY RESPONSE

Channels	EXPECTED												ACTUAL											
	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12
300	N/A	N/A	N/A	N/A	6.6	6.6	7.7	6.6	N/A	N/A	N/A	N/A	5.75	6.6	6.6	7.7	6.6	N/A	N/A	N/A	N/A	N/A	N/A	N/A
400					7	6.8	7.4	6.8					7	6.8	7.4	6.8								
600					7.5	7.4	7.5	7.5					7.5	7.4	7.5	7.5								
750					7.5	7.4	7.3	7.4					7.5	7.4	7.3	7.4								
1000					7	7	7	7.0					7	7	7	7.0								
1250					7	6.5	7	6.8					7	6.5	7	6.8								

1/30/64

BR II/42
ADDENDUM
Ref; DD 250/5W

Station GAB
Test Results

TEST: Transmission Path GPA to station GAB
MULTIPLEX group No. 2

6.Channel Frequency Response

Channel	8
Frequency	
300	5.75
400	6.7
600	7.0
750	7.0
1000	7.0
1250	7.2
1500	7.0
1750	7.0
2000	6.8
2250	6.8
2400	7.2
2750	7.6
3000	7.3
3200	6.9
3300	6.0
3400	5.0

mc - PA

2-37A

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX LINK TEST

STATION GPA

Transmission Path: From Station GPA To Station GAB

Multiplex Group No. Rack #1

CHANNEL FREQUENCY RESPONSE (continued)

Channels	EXPECTED				ACTUAL									
	1	2	3	4	5	6	7	8	9	10	11	12		
Frequency														
1500	N/A	N/A	N/A	N/A	7.5	6.7	7.5	7.2	N/A	N/A	N/A	N/A		dbm
1750					7.5	7	7.7	7.5						dbm
2000					7.4	7	7.6	7.5						dbm
2250					7.2	7.1	7.5	7.5						dbm
2400					7.2	7.2	7.5	7.5						dbm
2750					7.3	7.3	7.5	7.85	see note					dbm
3000					6.6	6.9	7.3	7.7						dbm
3200					6.4	6.5	7.3	7.5						dbm
3300					6.6	6.5	7.3	7.2						dbm
3400					6.8	6.4	7.3	6.7						dbm

Note : 7.85 is out of specs.
 LIMITS WITH RESPECT TO 1 KC LEVEL

- 300-399 cps (+ 0.75 db, -2.9 db)
- 400-599 cps (+ 0.75 db, -1.5 db)
- 600-2400 cps (+0.75 db, -0.75 db)
- 2401-3000 cps (+0.75 db, -1.5 db)
- 3001-3400 cps (+0.75 db, -2.9 db)

NOTE: If a channel does not meet the above limits and cross connections are rearranged on the VF Amplifier Card, the complete response for that channel will be rechecked and the new figures recorded.

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX LINK TEST

STATION GPA

Transmission Path; From GPA Station to GAB Station

Multiplex Group No. Rack #

8. GAIN CHANGE

OUTPUT LEVEL

EXPECTED

ACTUAL

Input Level

- Channel 1
- Channel 2
- Channel 3
- Channel 4
- Channel 5
- Channel 6
- Channel 7
- Channel 8
- Channel 9
- Channel 10
- Channel 11
- Channel 12

S
e
e
B
e
l
o
w

Input Level	EXPECTED	ACTUAL
	-16 dbm ref.	-14 dbm -2dbm
Channel 1	N/A dbm	N/A dbm N/A dbm
Channel 2	' ' dbm	' ' dbm ' ' dbm
Channel 3	' ' dbm	' ' dbm ' ' dbm
Channel 4	' ' dbm	' ' dbm ' ' dbm
Channel 5	+6.85 dbm	+8.7 dbm +13.5 dbm
Channel 6	+6.85 dbm	+8.7 dbm 13.5 dbm
Channel 7	+6.85 dbm	+8.7 dbm 13.0 dbm
Channel 8	+6.85 dbm	+8.7 dbm 12 dbm
Channel 9	NA dbm	NA dbm NA dbm
Channel 10	↑ dbm	↑ dbm ↑ dbm
Channel 11	↑ dbm	↑ dbm ↑ dbm
Channel 12	↑ dbm	↑ dbm ↑ dbm

LIMITS

- a. Channel output level should increase at least 1.65 db with a 2 db increase in channel input level (from -16 dbm input to -14 dbm input)
- b. Channel output level should not increase more than 8 db with a 14 db increase in channel input level (from -16 dbm input to -2 dbm input)

DATE 20 July 1963

TESTER W. D. Gray

SUPERVISOR J. Wenzel

QUALITY ASSURANCE W. Erwin

GEEIA S. Selant

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX LINK TEST

STATION GAB

Transmission Path: From GAB Station to GPA Station

Multiplex Group No. 1

		EXPECTED	ACTUAL
1. GROUP INPUT LEVEL			
Channel	1 63 kc	(7.8 mv ± 0.8 mv)	<u>N/A</u> mv
Channel	2 67 kc	(7.8 mv ± 0.8 mv)	<u>N/A</u> mv
Channel	3 71 kc	(7.8 mv ± 0.8 mv)	<u>N/A</u> mv
Channel	4 75 kc	(7.8 mv ± 0.8 mv)	<u>N/A</u> mv
Channel	5 79 kc ⁹¹ kc	(7.8 mv ± 0.8 mv)	<u>7.8</u> mv
Channel	6 83 kc ⁸⁷ kc	(7.8 mv ± 0.8 mv)	<u>7.8</u> mv
Channel	7 87 kc ⁸³ kc	(7.8 mv ± 0.8 mv)	<u>7.8</u> mv
Channel	8 91 kc ⁹⁷ kc	(7.8 mv ± 0.8 mv)	<u>7.8</u> mv
Channel	9 95 kc	(7.8 mv ± 0.8 mv)	<u>N/A</u> mv
Channel	10 99 kc	(7.8 mv ± 0.8 mv)	<u>N/A</u> mv
Channel	11 103 kc	(7.8 mv ± 0.8 mv)	<u>N/A</u> mv
Channel	12 107 kc	(7.8 mv ± 0.8 mv)	<u>N/A</u> mv

2. CHANNEL SIGNALLING LEVEL AT GROUP INPUT			
Channel	1 60.125 kc	(.125 mv ± 0.02 mv)	<u>N/A</u> mv
Channel	2 64.125 kc	(.125 mv ± 0.02 mv)	<u>N/A</u> mv
Channel	3 68.125 kc	(.125 mv ± 0.02 mv)	<u>N/A</u> mv
Channel	4 72.125 kc	(.125 mv ± 0.02 mv)	<u>N/A</u> mv
^{88.175} kc Channel	5 76.125 kc	(.125 mv ± 0.02 mv)	<u>.13</u> mv
^{84.175} kc Channel	6 80.125 kc	(.125 mv ± 0.02 mv)	<u>.14</u> mv
^{80.175} kc Channel	7 84.125 kc	(.125 mv ± 0.02 mv)	<u>.145</u> mv
^{76.175} kc Channel	8 88.125 kc	(.125 mv ± 0.02 mv)	<u>.115</u> mv
Channel	9 92.125 kc	(.125 mv ± 0.02 mv)	<u>N/A</u> mv
Channel	10 96.125 kc	(.125 mv ± 0.02 mv)	<u>N/A</u> mv
Channel	11 100.125 kc	(.125 mv ± 0.02 mv)	<u>N/A</u> mv
Channel	12 104.125 kc	(.125 mv ± 0.02 mv)	<u>N/A</u> mv

This test could not be conducted according to the test procedures.

3. GROUP TRANSMIT LEVEL			
MRC-85, MRC-80 & FRC-39	(13.7 mv ± 0.7 mv)	<u>N/A</u> mv	
A(V) Stations			
MW503A LOS Stations	(4.9 mv ± 0.2 mv)	<u>4.9</u> mv	

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX LINK TEST

STATION GAB

Transmission Path From Station GAB To Station GPA

Multiplex Group No. - 1

	EXPECTED	ACTUAL
4. GROUP RECEIVE LEVEL		
GRP IN (TP-7)		
MRC-85, MRC-80 & FRC-39A(V)	(13.7 mv ± 1.5 mv)	<u>N/A</u> mv
MW-503A LOS (except GPA)	(15.5 mv ± 1.8 mv)	<u>15.5</u> mv
MW-503A LOS (GPA only)	(7.7 mv ± 1.0 mv)	<u>N/A</u> mv
GRP OUT (TP-4)	(18.0 mv ± 1.0 mv)	<u>18.0</u> mv

5. CHANNEL RECEIVE LEVELS	EXPECTED	ACTUAL
Channel 1	(±7 dbm ±0.5 db)	<u>N/A</u> dbm
Channel 2	(±7 dbm ±0.5 db)	<u>N/A</u> dbm
Channel 3	(±7 dbm ±0.5 db)	<u>N/A</u> dbm
Channel 4	(±7 dbm ±0.5 db)	<u>N/A</u> dbm
Channel 5	(±7 dbm ±0.5 db)	<u>7.0</u> dbm
Channel 6	(±7 dbm ±0.5 db)	<u>7.0</u> dbm
Channel 7	(±7 dbm ±0.5 db)	<u>7.0</u> dbm
Channel 8	(±7 dbm ±0.5 db)	<u>7.0</u> dbm
Channel 9	(±7 dbm ±0.5 db)	<u>N/A</u> dbm
Channel 10	(±7 dbm ±0.5 db)	<u>N/A</u> dbm
Channel 11	(±7 dbm ±0.5 db)	<u>N/A</u> dbm
Channel 12	(±7 dbm ±0.5 db)	<u>N/A</u> dbm

6. CHANNEL FREQUENCY RESPONSE		EXPECTED				ACTUAL							
Channels		1	2	3	4	5	6	7	8	9	10	11	12
Frequency													
300		<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>7.1</u>	<u>7.3</u>	<u>7.6</u>	<u>6.7</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>
400	S	<u>"</u>	<u>"</u>	<u>"</u>	<u>"</u>	<u>7.0</u>	<u>7.1</u>	<u>7.25</u>	<u>6.75</u>	<u>"</u>	<u>"</u>	<u>"</u>	<u>"</u>
600	e	<u>"</u>	<u>"</u>	<u>"</u>	<u>"</u>	<u>7.3</u>	<u>7.7</u>	<u>7.75</u>	<u>6.75</u>	<u>"</u>	<u>"</u>	<u>"</u>	<u>"</u>
750	B	<u>"</u>	<u>"</u>	<u>"</u>	<u>"</u>	<u>7.2</u>	<u>7.3</u>	<u>7.4</u>	<u>6.9</u>	<u>"</u>	<u>"</u>	<u>"</u>	<u>"</u>
1000	e	<u>"</u>	<u>"</u>	<u>"</u>	<u>"</u>	<u>7.0</u>	<u>7.0</u>	<u>7.0</u>	<u>7.0</u>	<u>"</u>	<u>"</u>	<u>"</u>	<u>"</u>
1250	l	<u>"</u>	<u>"</u>	<u>"</u>	<u>"</u>	<u>7.1</u>	<u>7.1</u>	<u>6.9</u>	<u>6.95</u>	<u>"</u>	<u>"</u>	<u>"</u>	<u>"</u>
	o												
	w												

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
MC-50 MULTIPLEX LINK TEST

STATION GABTransmission Path: From Station GAB To Station GPAMultiplex Group No. 1

CHANNEL FREQUENCY RESPONSE (continued)

Channels Frequency	EXPECTED				ACTUAL								dbm
	1	2	3	4	5	6	7	8	9	10	11	12	
1500	N/A	N/A	N/A	N/A	7.6	7.3	7.0	7.0	N/A	N/A	N/A	N/A	dbm
1750	"	"	"	"	7.3	7.1	6.9	6.8	"	"	"	"	dbm
2000	"	"	"	"	7.2	6.9	6.9	6.8	"	"	"	"	dbm
2250	"	"	"	"	7.3	6.8	6.8	6.9	"	"	"	"	dbm
2400	"	"	"	"	7.7	6.9	7.0	7.1	"	"	"	"	dbm
2750	"	"	"	"	7.2	7.0	7.1	7.6	"	"	"	"	dbm
3000	"	"	"	"	6.8	6.2	6.8	7.0	"	"	"	"	dbm
3200	"	"	"	"	7.0	6.0	6.1	5.8	"	"	"	"	dbm
3300	"	"	"	"	6.9	5.5	5.5	4.5	"	"	"	"	dbm
3400	"	"	"	"	5.5	5.1	4.8	3.0	"	"	"	"	dbm

LIMITS WITH RESPECT TO 1 KC LEVEL

300-399 cps (+ 0.75 db, -2.9 db)

400-599 cps (+ 0.75 db, -1.5 db)

600-2400 cps (+0.75 db, -0.75 db)

2401-3000 cps (+0.75 db, -1.5 db)

3001-3400 cps (+0.75 db, -2.9 db)

NOTE: If a channel does not meet the above limits and cross connections are rearranged on the VF Amplifier Card, the complete response for that channel will be rechecked and the new figures recorded.

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MC-50 MULTIPLEX LINK TEST

STATION GAB

Transmission Path; From GAB Station to GPA Station

Multiplex Group No. 1

8. GAIN CHANGE

OUTPUT LEVEL

EXPECTED

ACTUAL

Input Level

- Channel 1
- Channel 2
- Channel 3
- Channel 4
- Channel 5
- Channel 6
- Channel 7
- Channel 8
- Channel 9
- Channel 10
- Channel 11
- Channel 12

S
e
e
B
e
l
o
w

Input Level	Expected	Actual
	-16 dbm ref.	-14 dbm -2dbm
Channel 1	N/A dbm	N/A dbm N/A dbm
Channel 2	" dbm	" dbm " dbm
Channel 3	" dbm	" dbm " dbm
Channel 4	" dbm	" dbm " dbm
Channel 5	+7.0 dbm	+9.0 dbm +13.2 dbm
Channel 6	+7.0 dbm	+9.0 dbm +12.0 dbm
Channel 7	+7.0 dbm	+9.0 dbm +12.2 dbm
Channel 8	+7.0 dbm	+9.0 dbm +11.3 dbm
Channel 9	N/a dbm	N/A dbm N/A dbm
Channel 10	" dbm	" dbm " dbm
Channel 11	" dbm	" dbm " dbm
Channel 12	" dbm	" dbm " dbm

LIMITS

- a. Channel output level should increase at least 1.65 db with a 2 db increase in channel input level (from -16 dbm input to -14 dbm input)
- b. Channel output level should not increase more than 8 db with a 14 db increase in channel input level (from -16 dbm input to -2 dbm input)

DATE 20 JULY 1963

TESTER John H. Thiel

SUPERVISOR Frank J. Scarpinati

QUALITY ASSURANCE Bob [Signature]

GEEIA

Robert D. Legler

FEDERAL ELECTRIC CORPORATION

BR11/61

BIG RALLY II PROJECT

DATA SHEET

AN/TCC-3 MULTIPLEX STATION TEST

STATION GAB

Transmission Path: From Station GAB to STATION GEL

TM 1-004 - FEC Installed _____
 TM 1-004 - FEC NOT Installed XXXX

AN/TCC-3 MULTIPLEX

		EXPECTED	ACTUAL
1. Carrier Supply Output Level			
8 kc (TB 901; Terminals 1,2)		.89 ± 0.15v	<u>.84</u> v.
12 kc (TB 901; Terminals 4,5)		.89 ± 0.15v	<u>.98</u> v.
16 Kc (TB 901; Terminals 6,7)		.89 ± 0.15v	<u>.84</u> v.
20 Kc (TB 901; Terminals 9,10)		.89 ± 0.15v	<u>.90</u> v.
2. Channel Levels			
	Unmodified	Modified	
Channel 1	1 ± 0.5 dbm	7 ± 0.5 dbm	<u>1</u> dbm
Channel 2	1 ± 0.5 dbm	7 ± 0.5 dbm	<u>1</u> dbm
Channel 3	1 ± 0.5 dbm	7 ± 0.5 dbm	<u>1</u> dbm
Channel 4	1 ± 0.5 dbm	7 ± 0.5 dbm	<u>1</u> dbm
3. Channel Noise Measurement			
Channel 1	14dba	20 dba *	<u> </u> dba
Channel 2	14dba	20 dba	<u> </u> dba
Channel 3	14dba	20 dba	<u> </u> dba
Channel 4	14dba	20 dba	<u> </u> dba

* Reading better than 14 DBA. Unable to measure lower than 14 DBA with the TS559 NOISE MEASURING SET

DATE 21 JULY 1963

TESTER W. J. Sakrebar

SUPERVISOR Frank D. Chopinski

QUALITY ASSURANCE J. Bouchard

GEEIA Robert A. Legler

BIG RALLY II PROJECT
DATA SHEET
AN/TCC-3 MULTIPLEX STATION TEST

Transmission Path: From Station GEL to Station GAB

TM 1-004 - FEC Installed _____
TM 1-004 - FEC NOT Installed X

AN/TCC-3 MULTIPLEX

		EXPECTED	ACTUAL
1. Carrier Supply Output Level			
8 kc (TB 90I; Terminals 1,2)		.89 ± 0.15v	<u>.76</u> v.
12 kc (TB 90I; Terminals 4,5)		.89 ± 0.15v	<u>.75</u> v.
16 Kc (TB 90I; Terminals 6,7)		.89 ± 0.15v	<u>.77</u> v.
20 Kc (TB 90I; Terminals 9,10)		.89 ± 0.15v	<u>.77</u> v.
2. Channel Levels			
	Unmodified	Modified	
Channel 1	1 +0.5 dbm	7 + 0.5 dbm	<u>1</u> dbm
Channel 2	1 ± 0.5 dbm	7 ± 0.5dbm	<u>1</u> dbm
Channel 3	1 ± 0.5dbm	7 ± 0.5dbm	<u>1</u> dbm
Channel 4	1 ± 0.5dbm	7 ± 0.5dbm	<u>1</u> dbm
3. Channel Noise Measurement			
Channel 1	14dba	20 dba	Below meter scale dba
Channel 2	14dba	20 dba	<u>??</u> <u>??</u> dba
Channel 3	14dba	20 dba	<u>??</u> <u>??</u> dba
Channel 4	14dba	20 dba	<u>??</u> <u>??</u> dba

DATE 21 July 1963

TESTER George B. Bennett

SUPERVISOR Andrew J. Harriott

QUALITY ASSURANCE Mario's Corp

GEEEA L A Pineda

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 AN/TCC-3 MULTIPLEX LINK TEST

BR 11/62

Transmission Path: From Station GAB ~~GEB~~ to Station GAB ~~GEL~~ ~~GAB~~

CHANNEL GAIN AND FREQUENCY RESPONSE

Frequency 1000 cps reference	Expected Level + 7±0.5 dbm or + 1±0.5 dbm	Channels			
		1	2	3	4
	Expected Level with respect to 1 KC reference				
300	+1.5 - 1.5 db		-0.5	+0.5	+0.9 dbm
400	+1.5 - 0.4 db		+1.1	+1.3	+1.4 dbm
600	+1.5 - 0.25 db		+1.2	+1.0	+1.0 dbm
2400	+1.5 - 0.7 db		+1.1	+1.2	+1.0 dbm
3000	+1.5 - 0.7 db		+1.3	+0.8	+0.3 dbm
3400	+1.5 - 1.25db		+0.5	+0.8	+0.7 dbm

DATE 1-30-64

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

GEEIA. [Signature]
 Sheet 1 of 1

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 AN/TCC-3 MULTIPLEX LINK TEST

BR 11/62

STATION GEL

Transmission Path: From Station GEL to Station GAB

CHANNEL GAIN AND FREQUENCY RESPONSE

Frequency	Expected Level	Channels			
		1	2	3	4
1000 cps reference	+7±0.5 dbm or +1±0.5 dbm	<u>1</u>	<u>1</u>	<u>1</u>	<u>1</u> dbm
	Expected Level with respect to 1 KC reference				
300	+1.5 - 1.5 db	<u>-.5</u>	<u>0</u>	<u>-.5</u>	<u>1</u> dbm
400	+1.5 - 0.4 db	<u>.8</u>	<u>1.2</u>	<u>1</u>	<u>.95</u> dbm
600	+1.5 - 0.25 db	<u>1.6</u>	<u>1.1</u>	<u>1</u>	<u>.85</u> dbm
2400	+1.5 - 0.7 db	<u>1</u>	<u>.95</u>	<u>1</u>	<u>1.3</u> dbm
3000	+1.5 - 0.7 db	<u>.85</u>	<u>1.2</u>	<u>.5</u>	<u>.25</u> dbm
3400	+1.5 - 1.25db	<u>.45</u>	<u>0</u>	<u>.7</u>	<u>0</u> dbm

NOTE. ABOVE ARE ACTUAL METER READINGS

DATE 22 JULY 1963

TESTER George B. Barreto

SUPERVISOR Andrew J. Horvath

QUALITY ASSURANCE 1 Bonched

GEE I A O. H. Peterson
 Sheet 1 of 1

FEC BIG RALLY II PROJECT
 DATA SHEET
 MC-50

Station ID

Date 16 June 63

Back to back special tests

Test # 1

Place a terminating resistor plug into the CHAN IN jack of channel # 1 and read the noise on the CHAN OUT jack of channel # 1. Repeat for the remaining 23 channels. *+ 7 db added for connection factor.*
 MIN. REQUIREMENTS 18 dbm

High Group channels #	1-70.5 *	Low Group channels #	1-68 *
	2-70.5		2-68.5
	3-70.5		3-68
	4-69.5		4-68.5
	5-69.5		5-67.5
	6-69.5		6-68.5
	7-69.5		7-68
	8-68.5		8-68
	9-69.5		9-68
	10-69		10-67
	11-64.5		11-67.5
	12-59		12-68

Test # 2

Place a -16db test tone into the CHAN IN jack of the channel indicated. Place a terminating resistor into the adjacent CHAN IN jacks. Read the cross talk on the CHAN OUT jacks as listed.
+ 7 db MUST be added to these figures

Tone on channel	1	Measure on channels	---	2-61 *
	4		3-62	5-62
	7		6-62.5	8-61.5
	10		9-62.5	11-61.5
	1	band channel Filter	12-61	2-58
	4		3-58	5-57
	7		6-57	8-58.5
	10		9-56.5	11-57
	12		12-56	---

Date 16 June 63
 Tester [Signature]
 Supervisor [Signature]
 Quality assurance [Signature]

NOISE TEST

RX

9FA

GK -TO-IC

MUX RACK #2 EXCITER 2 & 4

BLOCKED

CHANNEL #	SIGNAL	NOISE	SIGNAL TO NOISE
1	+7	-53	-60
2	+7	-55	-62
3	+7	-35	-42
4	+7	-53	-60
5	+7	-52	-59
6	+7	-50	-57
7	+7	-53	-60
8	+7	-40	-47
9	+7	-36	-43
10	+7	-41	-48
11	+7	-46	-53
12	+7	-46	-53

BACK TO BACK

1	+8.5	-58	-66.5
2	+8	-58	-66
3	+7.5	-58	-65.5
4	+7.5	-59	-66.5
5	+7	-60	-67
6	+7	-53	-60
7	+7	-59	-66
8	+7	-59	-66
9	+7.5	-59	-65
10	+7.5	-58	-66.5
11	+7	-59	-63.5
12	+7	-56	-63

*Subtract signal to noise reading from 85 to get dba
 Worst channel is channel 6 at 25dba all others are between
 22 and 18 DBA

Robert D. Segler

BACK TO BACK SINGLE TONE (1000 CPS) CROSS TALK TEST

FORMAT: CHANNEL # WITH TONE LEVEL TAKEN ONE CHANNEL HIGH
 LEVEL TAKEN ONE CHANNEL LOW

CHANNEL	<i>1channel</i> Higher	<i>1channel</i> Lower
1	3dbm	No Channel low
2	2dbm	2dbm
3	4	4
4	2	2
5	0	6
6	3	1
7	13	1
8	1	2
9	3	4
10	3	2
11	9	2
12	No Channel High	5.5

FEC BIG RALLY II PROJECT
 DATA SHEET
 MC-50

Station GPA -GAB

Back to back id~~e~~r noise

Place a terminating resister into the chann IN jack of each channel and read the resulting noise on the chan OUT jack of each channel. (+ r DBM correction F-1A weighting)

Chan #5 11DBA \emptyset
 6 11
 7 11
 8 11

TEST # 2

Place a -16db test tone into the chan IN jack of the channel indicated. Read the cross talk on the Chan OUT jacks indicated. Terminate the adjacent channels.

NOTONE
 CHANNEL NOISE

TONE
 LWR

TONE
 UPPER

5 11 DBA \emptyset
 6 11
 7 11
 8 11

N/A
11
11
11

12
12
12
N/A

Date 15 JULY 63
 Tester [Signature]
 Supervisor [Signature]
 Quality Assurance [Signature]
 GEEIA [Signature]

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

MAIN LINE ORDER WIRE STATION TEST

STATION 10

- NOTE: 1. All EXPECTED levels for each station are given on either Figure 2 or Figure 3.
2. Place an X in the ACTUAL column when the requested measurement is not applicable at the station under test.

TERMINAL CONTROL STATION	TOLERANCE	ACTUAL
1. Circuit A TX (J27)	<u>+ 1/2 db</u>	<u>- 13.0 dbm</u>
2. Circuit B TX (J29)	<u>+ 1 db</u>	<u>- 13.0 dbm</u>
3. Circuit D TX (³⁶ J34)	<u>+ 1/2 db</u>	<u>N/A dbm</u>
4. Circuit F TX (⁴⁰ J38)	<u>+ 1 db</u>	<u>- 13.5 dbm</u>
5. Circuit B TX (J29)	<u>+ 1/2 db</u>	<u>- 13.0 dbm</u>
6. Circuit C TX (³⁷ J32)	<u>+ 1/2 db</u>	<u>- 5.0 dbm</u>
7. Circuit C TX (³⁷ J32)	<u>+ 1/2 db</u>	<u>- 5.0 dbm</u>
8. Circuit C TX (³⁴ J32)	<u>+ 1/2 db</u>	<u>N/A dbm</u>
9. 3,400 cps Tone Level Circuit A TX (J 27)	13 db + 1/2 db Below Test Tone	<u>- 13 dbm</u>

ERP

DATA SHEET

MAIN LINE ORDER WIRE STATION TEST

STATION 110MASTER TERMINAL CONTROL STATION
(GPA ONLY)

	<u>TOLERANCE</u>	<u>ACTUAL</u>
1. OUT Jack of Drop Amp 6-8, A	<u>+ 1/2 db</u>	<u> </u> db m
2. OUT Jack of Drop Amp 6-8, B	<u>+ 1/2 db</u>	<u> </u> dbm
3. 3,400 cps Tone Level Radio West TX (J2 EQUIP)	<u>13 db + 1/2 db</u> <u>Below Test Tone</u>	<u> </u> dbm

DATE 8 JUNE 63TESTER C. MahlonSUPERVISOR M. GibbonsQUALITY ASSURANCE B. E. K...o

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

MAIN LINE ORDER WIRE STATION TEST

STATION IR

- NOTE: 1. All EXPECTED levels for each station are given on either Figure 2 or Figure 3.
2. Place an X in the ACTUAL column when the requested measurement is not applicable at the station under test.

TERMINAL CONTROL STATION	TOLERANCE	ACTUAL
1. Circuit A TX (J27)	$\pm 1/2$ db	<u>-13</u> dbm
2. Circuit B TX (J29)	± 1 db	<u>-13</u> dbm
3. Circuit D TX (J ³⁶ 24)	$\pm 1/2$ db	<u>-5</u> dbm
4. Circuit F TX (J38)	± 1 db	<u>X</u> dbm
5. Circuit B TX (J29)	$\pm 1/2$ db	<u>-13</u> dbm
6. Circuit C TX (J ³⁴ 32)	$\pm 1/2$ db	<u>-5</u> dbm
7. Circuit C TX (J ³⁴ 32)	$\pm 1/2$ db	<u>-5</u> dbm
8. Circuit C TX (J ³⁴ 32)	$\pm 1/2$ db	<u>-5</u> dbm
9. 3,400 cps Tone Level Circuit A TX (J 27)	13 db + 1/2 db Below Test Tone	<u>-26</u> dbm

LRP

DATA SHEET

MAIN LINE ORDER WIRE STATION TEST

STATION _____

MASTER TERMINAL CONTROL STATION
(GPA ONLY)

	<u>TOLERANCE</u>	<u>ACTUAL</u>
1. OUT Jack of Drop Amp 6-8, A	$\pm 1/2$ db	<u>NA</u> db m
2. OUT Jack of Drop Amp 6-8, B	$\pm 1/2$ db	<u>NA</u> dbm
3. 3,400 cps Tone Level Radio West TX (J2 EQUIP)	13 db \pm 1/2 db Below Test Tone	<u>NA</u> dbm

DATE 12 JUNE, 1963TESTER M. LyphardSUPERVISOR R. W. LinQUALITY ASSURANCE R. B. Spear

HAP

FEDERAL ELECTRIC CORPORATION
 B I G RALLY II PROJECT
 DATA SHEET
 MAIN LINE ORDER WIRE STATION TEST

STATION IC WEST

- NOTE: 1. All EXPECTED levels for each station are given on either Figure 2 or Figure 3.
2. Place an X in the ACTUAL column when the requested measurement is not applicable at the station under test.

TERMINAL CONTROL STATION		<u>TOLERANCE</u>	<u>ACTUAL</u>
1. Circuit A TX (J27)	-13	<u>+ 1/2 db</u>	<u>-13</u> dbm
2. Circuit B TX (J29)	-13	<u>+ 1 db</u>	<u>-14</u> dbm
3. Circuit D TX (J ³⁶ 34)	0	<u>+ 1/2 db</u>	<u>0</u> dbm
4. Circuit F TX (J38)	-13.5	<u>+ 1 db</u>	<u>-14</u> dbm
5. Circuit B TX (J29)	-13	<u>+ 1/2 db</u>	<u>-13</u> dbm
6. Circuit C TX (J ³⁴ 32)	0	<u>+ 1/2 db</u>	<u>0</u> dbm
7. Circuit C TX (J ³⁴ 32)	0	<u>+ 1/2 db</u>	<u>0</u> dbm
8. Circuit C TX (J ³⁴ 32)	0	<u>+ 1/2 db</u>	<u>0</u> dbm
9. 3,400 cps Tone Level Circuit A TX (J 27)		13 db + 1/2 db Below Test Tone	<u>-26</u> dbm

DATA SHEET

MAIN LINE ORDER WIRE STATION TEST

STATION IC WEST

TOLERANCE

ACTUAL

MASTER TERMINAL CONTROL STATION
(GPA ONLY)

- | | | |
|---|-----------------------------------|------------|
| 1. OUT Jack of Drop Amp 6-8, A | <u>+ 1/2 db</u> | _____ db m |
| 2. OUT Jack of Drop Amp 6-8, B | <u>+ 1/2 db</u> | _____ dbm |
| 3. 3,400 cps Tone Level
Radio West TX (J2 EQUIP) | 13 db + 1/2 db
Below Test Tone | _____ dbm |

DATE 16 JUNE 63

TESTER J. Decker

SUPERVISOR F.A. [Signature]

QUALITY ASSURANCE William R. [Signature]

GEEIA Robert D. [Signature]

IC-E

BR11/131

FEDERAL ELECTRIC CORPORATION

B IG RALLY II PROJECT

DATA SHEET

MAIN LINE ORDER WIRE STATION TEST

STATION IC EAST

- NOTE: 1. All EXPECTED levels for each station are given on either Figure 2 or Figure 3.
2. Place an X in the ACTUAL column when the requested measurement is not applicable at the station under test.

TERMINAL CONTROL STATION		<u>TOLERANCE</u>	<u>ACTUAL</u>
1. Circuit A TX (J27)	-13	+ 1/2 db	<u>-13</u> dbm
2. Circuit B TX (J29)	-13	+ 1 db	<u>-14</u> dbm
3. Circuit D TX (J32 ^{J36})	0	+ 1/2 db	<u>0</u> dbm
4. Circuit F TX (J38)	-13.5	+ 1 db	<u>-14</u> dbm
5. Circuit B TX (J29)	-13	+ 1/2 db	<u>-13</u> dbm
6. Circuit C TX (J32 ^{J34})	0	+ 1/2 db	<u>0</u> dbm
7. Circuit C TX (J32 ^{J34})	0	+ 1/2 db	<u>0</u> dbm
8. Circuit C TX (J32 ^{J34})	0	+ 1/2 db	<u>0</u> dbm
9. 3,400 cps Tone Level Circuit A TX (J 27)		13 db + 1/2 db Below Test Tone	<u>-26</u> dbm

DATA SHEET

MAIN LINE ORDER WIRE STATION TEST

STATION IC EAST

MASTER TERMINAL CONTROL STATION
(GPA ONLY)

TOLERANCE

ACTUAL

1. OUT Jack of Drop Amp 6-8, A

+ 1/2 db

X db m

2. OUT Jack of Drop Amp 6-8, B

+ 1/2 db

X dbm

3. 3,400 cps Tone Level
Radio West TX (J2 EQUIP)

13 db + 1/2 db
Below Test Tone

X dbm

DATE 23 JUNE 63

TESTER

J. E. Dwyer

SUPERVISOR

J. H. [Signature]

QUALITY ASSURANCE

William R. [Signature]

CECIA

Robert W. [Signature]

6K-W

BR11/131

FEDERAL ELECTRIC CORPORATION

B IG RALLY II PROJECT

DATA SHEET

MAIN LINE ORDER WIRE STATION TEST

STATION 6K-1-P.

- NOTE: 1. All EXPECTED levels for each station are given on either Figure 2 or Figure 3.
2. Place an X in the ACTUAL column when the requested measurement is not applicable at the station under test.

TERMINAL CONTROL STATION	TOLERANCE	ACTUAL
1. Circuit A TX (J27)	<u>+ 1/2 db</u>	<u>N/A - 10</u> dbm
2. Circuit B TX (J29)	<u>+ 1 db</u>	_____ dbm
3. Circuit D TX (^{J-36} J24)	<u>+ 1/2 db</u>	_____ dbm
4. Circuit F TX (J38)	<u>+ 1 db</u>	_____ dbm
5. Circuit B TX (J29)	<u>+ 1/2 db</u>	_____ dbm
6. Circuit C TX (^{J-34} J32)	<u>+ 1/2 db</u>	_____ dbm
7. Circuit C TX (^{J-34} J32)	<u>+ 1/2 db</u>	_____ dbm
8. Circuit C TX (^{J-34} J32)	<u>+ 1/2 db</u>	_____ dbm
9. 3,400 cps Tone Level Circuit A TX (J 27)	13 db + 1/2 db Below Test Tone	_____ dbm

DATA SHEET

MAIN LINE ORDER WIRE STATION TEST

STATION GK-1.P

MASTER TERMINAL CONTROL STATION
(GPA ONLY)

TOLERANCE

ACTUAL

- | | | |
|---|-----------------------------------|----------------------------------|
| 1. OUT Jack of Drop Amp 6-8, A | <u>+ 1/2 db</u> | <u> </u> db m |
| 2. OUT Jack of Drop Amp 6-8, B | <u>+ 1/2 db</u> | <u> </u> dbm |
| 3. 3,400 cps Tone Level
Radio West TX (J2 EQUIP) | 13 db + 1/2 db
Below Test Tone | <u> </u> dbm |

DATE 27 June 63

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]
[Signature]

Spec

BR11/131

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

MAIN LINE ORDER WIRE STATION TEST

STATION GK-GA

- NOTE: 1. All EXPECTED levels for each station are given on either Figure 2 or Figure 3.
2. Place an X in the ACTUAL column when the requested measurement is not applicable at the station under test.

TERMINAL CONTROL STATION	TOLERANCE	ACTUAL
1. Circuit A TX (J27)	$\pm 1/2$ db	<u>-13.1</u> dbm
2. Circuit B TX (J29)	± 1 db	<u>-13.1</u> dbm
3. Circuit D TX (J27) ^{J-36}	$\pm 1/2$ db	<u>-5</u> dbm
4. Circuit F TX (J38)	± 1 db	<u>X</u> dbm
5. Circuit B TX (J29)	$\pm 1/2$ db	<u>-13</u> dbm
6. Circuit C TX (J27) ^{J-34}	$\pm 1/2$ db	<u>-5</u> dbm
7. Circuit C TX (J27) ^{J-34}	$\pm 1/2$ db	<u>-4.8</u> dbm
8. Circuit C TX (J27) ^{J-34}	$\pm 1/2$ db	<u>-4.9</u> dbm
9. 3,400 cps Tone Level Circuit A TX (J 27)	13 db $\pm 1/2$ db Below Test Tone	<u>-26</u> dbm

DATA SHEET

MAIN LINE ORDER WIRE STATION TEST

STATION G. H. G. A.

MASTER TERMINAL CONTROL STATION
(GPA ONLY)

TOLERANCE

ACTUAL

1. OUT Jack of Drop Amp 6-8, A

+ 1/2 db

_____ db m

2. OUT Jack of Drop Amp 6-8, B

+ 1/2 db

_____ dbm

3. 3,400 cps Tone Level
Radio West TX (J2 EQUIP)

13 db + 1/2 db
Below Test Tone

_____ dbm

DATE 4 July 63

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]
SRP

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

MAIN LINE ORDER WIRE STATION TEST

STATION GA

- NOTE: 1. All EXPECTED levels for each station are given on either Figure 2 or Figure 3.
2. Place an X in the ACTUAL column when the requested measurement is not applicable at the station under test.

TERMINAL CONTROL STATION	TOLERANCE	ACTUAL
1. Circuit A TX (J27)	<u>+ 1/2 db</u>	<u>-13 dbm</u>
2. Circuit B TX (J29)	<u>+ 1 db</u>	<u>-13 dbm</u>
3. Circuit D TX (J32 ^{J-36})	<u>+ 1/2 db</u>	<u>-5 dbm</u>
4. Circuit F TX (J38)	<u>+ 1 db</u>	<u>XXX dbm</u>
5. Circuit B TX (J29)	<u>+ 1/2 db</u>	<u>-13 dbm</u>
6. Circuit C TX (J32 ^{J-34})	<u>+ 1/2 db</u>	<u>-5 dbm</u>
7. Circuit C TX (J32 ^{J-34})	<u>+ 1/2 db</u>	<u>-5 dbm</u>
8. Circuit C TX (J32 ^{J-34})	<u>+ 1/2 db</u>	<u>-5 dbm</u>
9. 3,400 cps Tone Level Circuit A TX (J 27)	13 db + 1/2 db Below Test Tone	<u>-26 dbm</u>

DATA SHEET

MAIN LINE ORDER WIRE STATION TEST

STATION GA

MASTER TERMINAL CONTROL STATION
(GPA ONLY)

TOLERANCE

ACTUAL

- | | | |
|---|-----------------------------------|---------------------|
| 1. OUT Jack of Drop Amp 6-8, A | <u>+ 1/2 db</u> | <u>XXXXXX</u> db m |
| 2. OUT Jack of Drop Amp 6-8, B | <u>+ 1/2 db</u> | <u>XXXXXX</u> dbm |
| 3. 3,400 cps Tone Level
Radio West TX (J2 EQUIP) | 13 db + 1/2 db
Below Test Tone | <u>XXXXXXXX</u> dbm |

DATE 10 July 1963

TESTER Judy. Thib

SUPERVISOR Paul A. Vanerport

QUALITY ASSURANCE Stanland

GEEIA Robert W. Legler

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

MAIN LINE ORDER WIRE STATION TEST

STATION GPA

- NOTE: 1. All EXPECTED levels for each station are given on either Figure 2 or Figure 3.
2. Place an X in the ACTUAL column when the requested measurement is not applicable at the station under test.

TERMINAL CONTROL STATION	TOLERANCE	ACTUAL
1. Circuit A TX (J27)	$\pm 1/2$ db	<u>N/A</u> dbm
2. Circuit B TX (J29)	± 1 db	<u> </u> dbm
3. Circuit D TX (J28 ^{J-36})	$\pm 1/2$ db	<u> </u> dbm
4. Circuit F TX (J38)	± 1 db	<u> </u> dbm
5. Circuit B TX (J29)	$\pm 1/2$ db	<u> </u> dbm
6. Circuit C TX (J32 ^{J-34})	$\pm 1/2$ db	<u> </u> dbm
7. Circuit C TX (J32 ^{J-34})	$\pm 1/2$ db	<u> </u> dbm
8. Circuit C TX (J32 ^{J-34})	$\pm 1/2$ db	<u> </u> dbm
9. 3,400 cps Tone Level Circuit A TX (J 27)	13 db $\pm 1/2$ db Below Test Tone	<u> </u> dbm

DATA SHEET

MAIN LINE ORDER WIRE STATION TEST

STATION GPAMASTER TERMINAL CONTROL STATION
(GPA ONLY)

	<u>TOLERANCE</u>	<u>ACTUAL</u>
1. OUT Jack of Drop Amp 6-8, A	<u>+ 1/2 db</u>	<u>4.5 db m</u>
2. OUT Jack of Drop Amp 6-8, B	<u>+ 1/2 db</u>	<u>13.5 dbm</u>
3. 3,400 cps Tone Level Radio West TX (J2 EQUIP)	<u>13 db + 1/2 db</u> <u>Below Test Tone</u>	<u>-33 dbm</u>

DATE 4 July 63TESTER Wm S. MaySUPERVISOR J. W. WainwrightQUALITY ASSURANCE M. CorioGEEIA Robert D. Taylor

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

MAIN LINE ORDER WIRE LINK TEST

STATION I.D.

- NOTES:
1. All EXPECTED levels for each station are given on either Figure 2 or Figure 3.
 2. Place an X in the ACTUAL column when the requested measurement is not applicable at the station under test.

LINK CIRCUIT LEVELS	TOLERANCE	ACTUAL
1. Radio East RX.	<u>+ 1 db</u>	<u>- 10</u> dbm
2. Radio West RX	<u>+ 1 db</u>	<u>N/A.</u> dbm
3. EXOW	<u>+ 1 db</u>	<u>N/A.</u> dbm

OVER-RIDE OPERATION

1. Transmit Circuit ERRATIC & INTERMITTENT OPERATION. Initial if Okay _____
2. Receive Circuit _____
3. Transmit Circuit (Master Term. Cont. - GPA) _____
4. Receive Circuit ((Master Term. Cont. - GPA) _____

DATE 17 JUNE 1963

TESTER H. Holman

SUPERVISOR R. Gilman

QUALITY ASSURANCE B. E. Jones

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

MAIN LINE ORDER WIRE LINK TEST

STATION IR-E
IR-W

- NOTES: 1. All EXPECTED levels for each station are given on either Figure 2 or Figure 3.
2. Place an X In the ACTUAL column when the requested measurement is not applicable at the station under test.

LINK CIRCUIT LEVELS	TOLERANCE	ACTUAL
1. Radio East RX	<u>+1 db</u>	<u>± 0 dbm</u>
2. Radio West RX	<u>+1 db</u>	<u>± 0 dbm</u>
3. EXOW	<u>+1 db</u>	<u>X dbm</u>

OVER-RIDE OPERATION

- | | |
|--|----------------------------|
| 1. Transmit Circuit | Initial if Okay <u>RBS</u> |
| 2. Receive Circuit | <u>RBS</u> |
| 3. Transmit Circuit (Master Term. Cont.- GPA) | <u>X</u> |
| 4. Receive Circuit ((Master Term. Cont. - GPA) | <u>X</u> |

NOTE: MEASUREMENT MADE AT
RX KEY TEL SET JACK.

DATE 16 JUNE, 1963

TESTER Martin Leightart

SUPERVISOR R. W. Lewis

QUALITY ASSURANCE RBS

ARP

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

MAIN LINE ORDER WIRE LINK TEST

STATION IC

- NOTES: 1. All EXPECTED levels for each station are given on either Figure 2 or Figure 3.
2. Place an X in the ACTUAL column when the requested measurement is not applicable at the station under test.

LINK CIRCUIT LEVELS	TOLERANCE	ACTUAL
1. Radio East RX	-10 dbm \pm 1 db	<u>-9</u> dbm
2. Radio West RX	-10 dbm \pm 1 db	<u>-9.5</u> dbm
3. EXOW	\pm 1 db	<u> </u> dbm

OVER-RIDE OPERATION

- | | | |
|--|---------------------------|---|
| 1. Transmit Circuit | Unsatisfactory <i>ROJ</i> | Initial if Okay <u> </u> |
| 2. Receive Circuit | Unsatisfactory <i>ROJ</i> | <u> </u> |
| 3. Transmit Circuit (Master Term. Cont. - GPA) | | <u> </u> |
| 4. Receive Circuit ((Master Term. Cont. - GPA) | | <u> </u> |

DATE 27 June 67

TESTER R. Shady

SUPERVISOR J. A. ...

QUALITY ASSURANCE William R. ...

GEETIA Robert ...

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

MAIN LINE ORDER WIRE LINK TEST

STATION GK-1.P

- NOTES:
1. All EXPECTED levels for each station are given on either Figure 2 or Figure 3.
 2. Place an X in the ACTUAL column when the requested measurement is not applicable at the station under test.

LINK CIRCUIT LEVELS	TOLERANCE	ACTUAL
1. Radio East RX.	+ 1 db	<u>N/A</u> dbm
2. Radio West RX	+ 1 db	<u>-9.8</u> dbm
3. EXOW	+ 1 db	<u>N/A</u> dbm

OVER-RIDE OPERATION

1. Transmit Circuit
2. Receive Circuit
3. Transmit Circuit (Master Term. Cont.- GPA)
4. Receive Circuit ((Master Term. Cont. - GPA)

Initial if Okay B. E. B.

DATE 27 June 63

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE B. E. B.

[Signature]

GKE

BR11/132

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

MAIN LINE ORDER WIRE LINK TEST

STATION GK-GA

- NOTES:
1. All EXPECTED levels for each station are given on either Figure 2 or Figure 3.
 2. Place an X in the ACTUAL column when the requested measurement is not applicable at the station under test.

LINK CIRCUIT LEVELS	TOLERANCE	ACTUAL
1. Radio East RX	+ 1 db	<u>10.2</u> dbm
2. Radio West RX	+ 1 db	<u>X</u> dbm
3. EXOW	+ 1 db	<u>X</u> dbm

OVER-RIDE OPERATION

- | | |
|--|-------------------------------|
| 1. Transmit Circuit | Initial if Okay <u>UNSAT.</u> |
| 2. Receive Circuit | <u>UNSAT</u> |
| 3. Transmit Circuit (Master Term. Cont. - GPA) | <u>N/A</u> |
| 4. Receive Circuit ((Master Term. Cont. - GPA) | <u>N/A</u> |

DATE ¹¹ July 63

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE B.P. Bass

GEEIA [Signature]

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MAIN LINE ORDER WIRE LINK TEST

STATION GA

- NOTES: 1. All EXPECTED levels for each station are given on either Figure 2 or Figure 3.
2. Place an X in the ACTUAL column when the requested measurement is not applicable at the station under test.

LINK CIRCUIT LEVELS	TOLERANCE	ACTUAL
1. Radio East RX	+ 1 db	<u>-12.2</u> dbm
2. Radio West RX	+ 1 db	<u>-10.3 -11</u> dbm
3. EXOW	+ 1 db	<u>N/A</u> dbm

OVER-RIDE OPERATION

1. Transmit Circuit	Initial if Okay <u>INTERMITTENT</u>
2. Receive Circuit	<u>INTERMITTENT</u>
3. Transmit Circuit (Master Term. Cont. - GPA)	<u>XXXXX</u>
4. Receive Circuit ((Master Term. Cont. - GPA)	<u>XXXXX</u>

DATE 14 July 1963

TESTER Jed H. Thiel

SUPERVISOR Paul W. Wainwright

QUALITY ASSURANCE Mark Kendall

GEEIA Robert W. Legler

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 MAIN LINE ORDER WIRE LINK TEST

STATION GPA

- NOTES: 1. All EXPECTED levels for each station are given on either Figure 2 or Figure 3.
2. Place an X in the ACTUAL column when the requested measurement is not applicable at the station under test.

LINK CIRCUIT LEVELS	TOLERANCE	ACTUAL
1. Radio East RX	+ 1 db	<u>-20</u> dbm
2. Radio West RX	+ 1 db	<u>x</u> dbm
3. EXOW	+ 1 db	<u>x</u> dbm

OVER-RIDE OPERATION

1. Transmit Circuit	Initial if Okay	<u>See note</u>
2. Receive Circuit		<u>x</u>
3. Transmit Circuit (Master Term. Cont. - GPA)		<u>See note</u>
4. Receive Circuit ((Master Term. Cont. - GPA)		<u>x</u>

Note: Intermittent and unstable

DATE 14 July 63

TESTER Vincent Quinn

SUPERVISOR J. Wenzel

QUALITY ASSURANCE M. O'Neil

GEEIA J. F. Smith

FEDERAL ELECTRIC CORPORATION

BRII/156

BIG RALLY II PROJECT

DATA SHEET

STATION GPA(GA)GAB

STATION TESTS	EXPECTED	ACTUAL
1. Signal Transmit Level, Jack Pos. 24	(-15 ± 0.5 dbm)	⁻¹⁵ see note -14 dbm
2. Signal Transmit Level, Jack Pos. 26	(-15 ± 0.5 dbm)	⁻¹⁵ -14 dbm
3. Pad Loss, GAB	(-20 ± 0.5 dbm)	<u>-21</u> dbm
4. Pad Loss, GTA	(-20 ± 0.5 dbm)	<u>N/A</u> dbm
5. Pad Loss, GIM	(-20 ± 0.5 dbm)	<u>N/A</u> dbm
6. Amplifier A Gain Adjust, Pos. 12-6	(-5 ± 0.5 dbm)	<u>-5</u> dbm
7. Amplifier B Gain Adjust, Pos. 12-6	(-5 ± 0.5 dbm)	<u>-5</u> dbm
8. Amplifier A Gain Adjust, Pos. 12-7	(-5 ± 0.5 dbm)	<u>-5</u> dbm
9. Order Wire Receive, GAB	(Lamp 1 ON & Buzzer)	<u>ok-MC</u> Int
10. Order Wire Receive, GTA	(Lamp 2 ON & Buzzer)	<u>N/A</u> Int
11. Order Wire Receive, GIM	(Lamp 3 ON & Buzzer)	<u>N/A</u> Int
12. Order Wire Receive, GPA(GHO)	(Lamp 4 ON & Buzzer)	<u>N/A</u> Int

LINK TESTS	EXPECTED	ACTUAL
1. Receive Level		
GPA to GAB	(-5 ± 1 dbm)	<u>-4.1</u> dbm
GPA to GTA	(-5 ± 1 dbm)	<u>N/A</u> dbm
GPA to GIM	(-5 ± 1 dbm)	<u>N/A</u> dbm
GPA to GHO	(-5 ± 1 dbm)	<u>N/A</u> dbm

Note: *OK H. Robert GEEIA*
~~not within specifications.~~

BRII/156

LINK TESTS

EXPECTED

ACTUAL

2. Signalling

GPA to GAB

(Lamp ON & Buzzer at GAB)

ok-NC Int

GPA to GTA

(Lamp ON & Buzzer at GTA)

N/A Int

GPA to GIM

(Lamp ON & Buzzer at GIM)

N/A Int

GPA to GHO

(Lamp ON & Buzzer, GHO Shelter)

N/A Int

(Buzzer, GHO LOS Bldg.)

N/A Int

DATE 20 July 63

TESTER Wm. J. Gray

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

GEBIA [Signature]

FEDERAL ELECTRIC CORPORATION

BRII/155

BIG RALLY II PROJECT

DATA SHEET

STATION GAB (GPA AND GEL) ORDER WIRE

STATION TESTS	EXPECTED	ACTUAL
1. Signal Transmit Level	$(-15 \pm 0.5 \text{ dbm})$	<u>-35.0</u> dbm
2. Bridge Transmit Loss, W Mod	$(-20 \pm 0.5 \text{ dbm})$	<u>-20.0</u> dbm
3. Amplifier A Gain Adjust, Pos. 9-3 TCC-3 Not modified to accept -16 dbm input level	$(-16 \pm 0.5 \text{ dbm})$	<u>-4.0</u> dbm
4. Pad Loss	$(0 \pm 0.5 \text{ dbm})$	<u>N/A</u> dbm
5. Bridge Receive Loss, Spur Mod	$(-20 \pm 0.5 \text{ dbm})$	<u>-20.0</u> dbm
6. Amplifier A Gain Adjust, Pos. 9-4	$(-5 \pm 0.5 \text{ dbm})$	<u>-5.0</u> dbm
7. Bridge Transmit Loss, E Mod	$(-20 \pm 0.5 \text{ dbm})$	<u>-20.0</u> dbm
8. Amplifier B Gain Adjust, Pos. 9-3	$(0 \pm 0.5 \text{ dbm})$	<u>0</u> dbm
9. Order Wire Receive	(Lamp ON & Buzzer)	<u>WJS</u> Int

LINK TESTS	EXPECTED	ACTUAL
1. Receive Level		
GAB to GEL	$(-5 \pm 1 \text{ dbm})$	<u>-3.2</u> dbm
GAB to GPA	$(-5 \pm 1 \text{ dbm})$	<u>-5.0</u> dbm
2. Signalling		
GAB to GEL	(Lamp ON & Buzzer at GEL)	<u>WJS</u> Int
GAB to GPA	(Lamp 1 on & Buzzer at GPA)	<u>WJS</u>

DATE 19 JULY 1963

TESTER

SUPERVISOR

QUALITY ASSURANCE

GEEIA

W. J. Schreiber

Frank J. Stojinski

Don Kendall

Robert D. Lyber 3-26

FEDERAL ELECTRIC CORPORATION

BRII/151

BIG RALLY II PROJECT

DATA SHEET

STATIONS ICC(IC), GEL(GAB), TCO(TKG) AND TES(TKG)

STATION TESTS	EXPECTED	ACTUAL
1. Signal Transmit Level	$(-30 \pm 0.5 \text{ dbm})$	<u>-30</u> dbm
2. Bridge Transmit Loss, W Mod	$(-15 \pm 0.5 \text{ dbm})$	<u>-16</u> dbm
3. Amplifier A Gain Adjust, Pos.9-3	$(\overset{-4}{\cancel{-20}} \pm 0.5 \text{ dbm})$	<u>-4</u> dbm
4. Bridge Receive Loss, Spur Mod.	$(-16 \pm 0.5 \text{ dbm})$	<u>-16</u> dbm
5. Amplifier A Gain Adjust, Pos.9-4	$(-5 \pm 0.5 \text{ dbm})$	<u>-5</u> dbm
6. Bridge Transmit Loss, E Mod	$(-16 \pm 0.5 \text{ dbm})$	<u>-16</u> dbm
7. Amplifier B Gain Adjust, Pos.9-3	$(-5 \pm 0.5 \text{ dbm})$	<u>-5</u> dbm
8. Order Wire Receive	(Lamp ON & Buzzer)	<u>MC</u> Int

LINK TESTS	EXPECTED	ACTUAL
1. Receive Level		
TCO to TKG	$(-5 \pm 1 \text{ dbm})$	<u> </u> dbm
TES to TKG	$(-5 \pm 1 \text{ dbm})$	<u> </u> dbm
ICC to IC Shelter	$(-5 \pm 1 \text{ dbm})$	<u> </u> dbm
ICC to IC Van	$(-5 \pm 1 \text{ dbm})$	<u> </u> dbm
GEL to GAB	$(-5 \pm 1 \text{ dbm})$	<u>* -3.2</u> dbm

S R Pellet
GEEIA

* out of spec

BRII/151

LINK TESTS

EXPECTED

ACTUAL

2. Signalling

TCO to TKG

(Lamp 1 ON & Buzzer at TKG) _____ Int

TES to TKG

(Lamp 4 ON & Buzzer at TKG) _____ Int

IGC to IC Shelter

(Lamp ON & Buzzer, IC Shelter) _____ Int

IGC to IC Van

(Lamp ON & Buzzer, IC Van) _____ Int

GEL to GAB

(Lamp ON & Buzzer at GAB) OK SRP Int

DATE 21 July 63

TESTER George B Bennett

SUPERVISOR Andrew J Horvath

QUALITY ASSURANCE M. Crif

SRP

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

TECHNICAL CONTROL EQUIPMENT

STATION (Check one) ID , IC _____, GPA-1 _____.

		Expected	Actual
1. Bridge Loss	(Step E)	-8 \pm 1 dbm	<u>-7.9</u> dbm
	(Step G)	-8 \pm 1 dbm	<u>-7.3</u> dbm
	(Step J)	-8 \pm 1 dbm	<u>-7.4</u> dbm
	(Step O)	-8 \pm 1 dbm	<u>-7.7</u> dbm
2. Terminating Set Insertion Loss		-5 \pm 0.5 dbm	<u>-4.8</u> dbm
3. Pad Loss	(Step E)	-16 dbm \pm 0.5 dbm	<u>-16</u> dbm
	(Step K)	-16 dbm \pm 0.5 dbm	<u>-16</u> dbm
4. Amplifier Gain	(Step E)	-3 dbm \pm 0.5 dbm	<u>-3</u> dbm
	(Step H)	+7 dbm \pm 0.5 dbm	<u>+7</u> dbm
	(Step M)	+7 dbm \pm 0.5 dbm	<u>+7</u> dbm
	(Step R)	+7 dbm \pm 0.5 dbm	<u>+7</u> dbm
5. Transmit Signal Level		0 \pm 0.5 dbm	<u>-0.3</u> dbm
6. Tone Oscillator Level		-12 dbm \pm 0.5 dbm	<u>-26 REACT AT MIX CHANNEL 12</u> <u>AT EQUIPMENT OUT.</u> dbm
7. Dialing Test			<u>K.N.</u> Initials

DATE 8 JUNE 63TESTER K. NelsonSUPERVISOR R.E. H. AllenQUALITY ASSURANCE B.E. JohnsonA.R.P 3-29

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

TECHNICAL CONTROL EQUIPMENT

STATION (Check one) ID _____, IC _____, GPA-1 X

		Expected	Actual
1. Bridge Loss	(Step E)	-8 <u>±</u> 1 dbm	<u>-7.5</u> dbm
	(Step G)	-8 <u>±</u> 1 dbm	<u>-7.5</u> dbm
	(Step J)	-8 <u>±</u> 1 dbm	<u>-7.5</u> dbm
	(Step O)	-8 <u>±</u> 1 dbm	<u>-7.5</u> dbm
2. Terminating Set Insertion Loss		-5 <u>±</u> 0.5 dbm	<u>-5</u> dbm
3. Pad Loss	(Step E)	-20 -16 dbm <u>+0.5</u> dbm	<u>-20</u> dbm
	(Step K)	See note -16 dbm <u>+0.5</u> dbm	<u>-16</u> dbm
4. Amplifier Gain	(Step E)	-3 dbm <u>+ 0.5</u> dbm	<u>-3</u> dbm
	(Step H)	+7 dbm <u>+0.5</u> dbm	<u>+7</u> dbm
	(Step M)	+7 dbm <u>+0.5</u> dbm	<u>+7</u> dbm
	(Step R)	+7 dbm <u>+ 0.5</u> dbm	<u>+7</u> Dbm
5. Transmit Signal Level		0 <u>+ 0.5</u> dbm	-1 <u>-0</u> dbm JB
6. Tone Oscillator Level	See note	-18 -12 dbm <u>+0.5</u> dbm	<u>-18</u> dbm
7. Dialing Test			<u>MC</u> Initials

DATE 17 JULY 63

Note: Changes made per instructions of Mr. W. Shoemaker, I.S.E.I. Engineer

TESTER W. S. Gray

SUPERVISOR J. W. Wiggard

GEBELA [Signature]

QUALITY ASSURANCE [Signature]

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATASHEET
 TECHNICAL CONTROL EQUIPMENT

STATION GPA-2 only.

		<u>Expected</u>	<u>Actual</u>
1. Bridge Loss	(Step F)	-8 <u>±</u> 1 dbm	<u>-8</u> dbm
	(Step J)	-8 <u>±</u> 1 dbm	<u>-8</u> dbm
	(Step N)	-8 <u>±</u> 1 dbm	<u>-8</u> dbm
	(Step R)	-8 <u>±</u> 1 dbm	<u>-8</u> dbm
2. Pad Loss	(Step D)	-16 dbm <u>±</u> 0.5 dbm	<u>-16</u> dbm
	(Step F)	-16 dbm <u>±</u> 0.5 dbm	<u>-16</u> dbm
	(Step H)	-16 dbm <u>±</u> 0.5 dbm	<u>-16</u> dbm
	(Step K)	-16 dbm <u>±</u> 0.5 dbm	<u>-16</u> dbm

DATE 17 July 63TESTER Wm S GraySUPERVISOR J. WenzelQUALITY ASSURANCE M. ConroyGEETA S. Sabat

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 TECHNICAL CONTROL EQUIPMENT

STATION (Check one) TIC _____, GAB-1 XXXXXX.

		<u>Expected</u>	<u>Actual</u>
1. Bridge Loss	(Step E)	-8 ± 1 dbm	<u>-8.0</u> dbm
	(Step H)	-8 ± 1 dbm	<u>-8.0</u> dbm
2. Rad-Loss E MOD LOSS		-16 ± 0.5 dbm	<u>-16.0</u> dbm
3. Amplifier Gain	(Step E)	$+7 \pm 0.5$ dbm	<u>+7.0</u> dbm
	(Step G)	-3 ± 0.5 dbm	<u>-3.0</u> dbm
	(Step K)	$\overset{+7}{-3} \pm 0.5$ dbm	<u>+7.0</u> dbm
	(Step M)	-3 ± 0.5 dbm	<u>-3.0</u> dbm
4. Tone Oscillator Level	(Step D)	-26 -18 ± 0.5 dbm	<u>-26.0</u> dbm
	(Step G)	-26 $\overset{-26}{-18} \pm 0.5$ dbm	<u>-26.0</u> dbm
5. Dialing Operation			<u>WJS</u> Initials

DATE 16 JULY 1963

TESTER W.J. Schweitzer

SUPERVISOR Frank J. Chagninski

QUALITY ASSURANCE Jim Radell

GEBIA Robert D. Hyle

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

TECHNICAL CONTROL EQUIPMENT

STATION (Check one) IGC _____, GEL X, TI _____, GTA _____,
 GIM _____, GPE _____, GAG _____.

			<u>Expected</u>	<u>Actual</u>
1.	Pad Loss	See note	-5 -10 + 0.5 dbm	<u>-5</u> dbm
2.	Receive Level		-16 + 0.5 dbm	<u>N/A</u> dbm
3.	Transmit Signal Level		-4 -14 + 0.5 dbm	<u>-4</u> dbm
4.	Tone Oscillator Level		-16 -26 + 0.5 dbm	<u>-16</u> dbm
5.	Dialing Operation			<u>N/A</u> Initials

Note: Test performed in accordance with changes in test procedure made by Mr. Detweiler, F.E.C. T.&A Eng.

DATE 21 July 1963

TESTER George D. Bawt

SUPERVISOR Andrew J. Horvath

QUALITY ASSURANCE M. Cairns

GEEEA R. Pellett

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

TECHNICAL CONTROL LINK TEST

1. Circuit (Check one) A _____, B XXXX, C _____, D _____.

2. Transmit Station (Check) one : IAV _____, ID _____, IC _____,
IGC _____, GAB XXXX, GAG _____, GEL _____,
GHO _____, GIM _____, GPA _____, GPE _____,
GTA _____, TID _____, TIC _____.

3. Receive Stations (Initial for stations contacted)

Circuit:	A	B	C	D
Code:	Station 52	Station 52	Station 52	Station 52
IAV	_____	GEL <u>WJS</u>	GAB _____	TIC _____
ID	_____	GAB _____	GPA _____	TID _____
IC	_____	GPA <u>WJS</u>	GTA _____	
IGC	_____		GIM _____	
			GHO _____	
			GPE _____	
			GAG _____	

SIGNALING NOT OPERATING CORRECTLY ON ALL DIALING CODES.

DATE 20 July 1963

TESTER W. J. Schwemmer

SUPERVISOR Frank J. Stojinski

QUALITY ASSURANCE Herb Pordell 3-34

GEEIA Robert A. Siple

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

DATA SHEET

TECHNICAL CONTROL LINK TEST

1. Circuit (Check one) A _____, B XXXX, C _____, D _____.

2. Transmit Station (Check) one : IAV _____, ID _____, IC _____,
 IGC _____, GAB _____, GAG _____, GEL XXXX,
 GHO _____, GIM _____, GPA _____, GPE _____,
 GTA _____, TID _____, TIC _____.

3. Receive Stations (Initial for stations contacted)

Circuit:	A	B	C	D
Code:	Station 52	Station 52	Station 52	Station 52
IAV	_____	GEL _____	GAB _____	TIC _____
ID	_____	GAB <u>GB*</u> _____	GPA _____	TID _____
IC	_____	GPA <u>GB</u> _____	GTA _____	
IGC	_____		GIM _____	
			GHO _____	
			GPE _____	
			GAG _____	

NOTE. ~~COULD NOT REACH GAB ON 550~~
~~AND ALL STATIONS ON 52~~

*Telephone signalling
 function is not complete.*

** Tech control extension
 only*

DATE 22 July 1963

TESTER George B Barrett

SUPERVISOR Andrew J. Horvath

QUALITY ASSURANCE

J. Boycher
W. J. ... 6/25/63

FEDERAL ELECTRIC CORPORATION

BR 11/81

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TEST

Transmission Path: From Station GA to STATION GPA STATION GA LOS

	EXPECTED	ACTUAL
1. TRANSMITTER "A"		
A. TX Klystron Beam Current	35-85MA (1.5-3.6)	<u>2.7</u> MA
B. Power Output	Minimum +28 dbm	<u>+28</u> dbm
C. Transmitter RF Frequency		
1) Assigned Operating Freq.		<u>8.155</u> GC
2) Measured Freq. (AFC ON)	+0.005% of Assigned Freq.	<u>8.154</u> GC
3) ACF PULL-IN, MI Reading (Detune Repeller-Fine Control 5 Div CW)	Minimum 9 35 SECONDS TIME	<u>10</u>
4) AFC PULL-IN, MI Reading (Detune Repeller-Fine Control 5 DIV CCW)	Minimum 9 32 SECONDS TIME	<u>10</u>
2. TRANSMITTER "B"		
A. TX Klystron Beam Current	35-85MA (1.5-3.6)	<u>3.0</u> MA
B. Power Output	Minimum +28 dbm	<u>+28.5</u> dbm

FEDERAL ELECTRIC CORPORATION

BR 11/81

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TEST

C. Transmitter RF Frequency	EXPECTED	ACTUAL
1) Assigned Operating Freq.		<u>8.155</u> GC
2) Measured Freq. (AFC ON)	+0.005% of Assigned Freq.	<u>8.15376</u> GC
3) AFC PULL IN, MI Reading (Detune Repeller-Fine Control 5 DIV CW)	Minimum 9	<u>INOPERATIVE</u> —
4) AFC PULL-IN, MI Reading (Detune Repeller-Fine Control 5 DIV. CCW)	Minimum 9	<u>INOPERATIVE</u> —

TRANSMITTER STABILIZES APPROXIMATELY 5 MCS OFF ASSIGNED FREQUENCY

DATE 6 July 1963

TESTER Joel H. Thiel

SUPERVISOR Paul J. Langford

QUALITY ASSURANCE Stan Randall

~~GEETA~~

Robertas Lefer

FEDERAL ELECTRIC CORPORATION

BR 11/81

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TEST

Transmission Path: From Station GPA to STATION GPA
 STATION GPA
 STATION GA

	EXPECTED	ACTUAL
1. TRANSMITTER "A"		
A. TX Klystron Beam Current	35-85MA (1.5-3.6)	<u>2.4</u> MA
B. Power Output	Minimum +28 dbm	<u>29.6</u> dbm
C. Transmitter RF Frequency		
1) Assigned Operating Freq.		<u>8345</u> GC
2) Measured Freq. (AFC ON)	+0.005% of Assigned Freq.	<u>8344.200</u> GC
3) ACF PULL-IN, MI Reading (Detune Repeller-Fine-Control 5 Div CW) Mechanical klystron freq. adjust.	Minimum 9	1:45 secs. <u>10</u>
4) AFC PULL-IN, MI Reading (Detune Repeller-Fine-Control 5 DIV CCW) Mechanical klystron freq. adjust.	Minimum 9	:45 secs. <u>10</u>
2. TRANSMITTER "B"		
A. TX Klystron Beam Current	35-85MA (1.5-3.6)	<u>3.0</u> MA
B. Power Output	Minimum +28 dbm	<u>+28.9</u> dbm

FEDERAL ELECTRIC CORPORATION

BR 11/81

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TEST

C. Transmitter RF Frequency	EXPECTED	ACTUAL
1) Assigned Operating Freq.		<u>8345</u> GC
2) Measured Freq. (AFC ON)	<u>+0.005%</u> of Assigned Freq.	<u>8346.000</u> GC
3) AFC PULL IN, MI Reading (Detune Repeller-Fine Control 5 DIV CW) Mechanical klystron freq. adjust.	Minimum 9 :57 secs.	<u>10</u>
4) AFC PULL-IN, MI Reading (Detune Repeller-Fine Control 5 DIV. CCW) Mechanical klystron freq. adjust.	Minimum 9 :27 secs.	<u>10</u>

DATE 3 July 1963

TESTER Vincent Quinn

SUPERVISOR J. Wenzel

QUALITY ASSURANCE Marie Conif

GEEIA Robert D. Legler

FEDERAL ELECTRIC CORPORATION

BR 11/81

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TEST

Transmission Path: From Station GPA to Station GAB

STATION GPA

	EXPECTED	ACTUAL
I. TRANSMITTER "A"		
A. TX Klystron Beam Current	35-85MA (1.5-3.6)	<u>2.7</u> MA
B. Power Output	Minimum +28 dbm	<u>29.7</u> dbm
C. Transmitter RF Frequency		
1) Assigned Operating Freq.		<u>8265</u> GC
2) Measured Freq. (AFC ON)	+0.005% of see note Assigned Freq.	<u>8266.84</u> GC
3) ACF PULL-IN, MI Reading (Detune Repeller-Fine Control 5 Div CW)	Minimum 9 see note	<u>9 in 27 secs</u>
4) AFC PULL-IN, MI Reading (Detune Repeller-Fine Control 5 DIV CCW)	Minimum 9 see note	<u>9 in 70 secs</u>
2. TRANSMITTER "B"		
A. TX Klystron Beam Current	35-85MA (1.5-3.6)	<u>2.5</u> MA
B. Power Output	Minimum +28 dbm	<u>29.6</u> dbm

Notes: do not meet specs.

FEDERAL ELECTRIC CORPORATION

BR 11/81

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TEST

C. Transmitter RF Frequency	EXPECTED	ACTUAL
1) Assigned Operating Freq.		<u>8265</u> GC
2) Measured Freq. (AFC ON)	+0.005% of Assigned Freq.	<u>8265.28</u> GC
3) AFC PULL IN, MI Reading (Detune Repeller-Fine Control 5 DIV CW)	Minimum 9	9 <u>in 9 secs.</u>
4) AFC PULL-IN, MI Reading (Detune Repeller-Fine Control 5 DIV. CCW)	Minimum 9	see note <u>9 in 55 secs</u>

note: do not meet specs.

DATE 28 July 63

TESTER Vincent Quinn

SUPERVISOR J. Weingart

QUALITY ASSURANCE M. Crisp

GEEEA [Signature]

FEDERAL ELECTRIC CORPORATION

BR 11/81

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TEST

STATION GAB

Transmission Path: From Station GAB to STATION GPA

	EXPECTED	ACTUAL
1. TRANSMITTER "A"		
A. TX Klystron Beam Current	35-85MA (1.5-3.6)	<u>2.7</u> MA
B. Power Output	Minimum +28 dbm	<u>428</u> dbm
C. Transmitter RF Frequency		
1) Assigned Operating Freq.		<u>8.075</u> GC
2) Measured Freq. (AFC ON)	+0.005% of Assigned Freq.	<u>8.0762</u> ⁵¹² GC <i>See revised sheet.</i>
3) ACF PULL-IN, MI Reading (Detune Repeller-Fine Control 5 Div CW)	Minimum 9 28 seconds time required	<u>9</u>
4) AFC PULL-IN, MI Reading (Detune Repeller-Fine Control 5 DIV CCW)	Minimum 9 32 seconds time required	<u>9</u>
2. TRANSMITTER "B"		
A. TX Klystron Beam Current	35-85MA (1.5-3.6)	<u>2.9</u> MA
B. Power Output	Minimum +28 dbm	<u>429.4</u> dbm

BR/81
REVISED DATA
REF.: DD/250, item 1W

STATION GAB

TRANSMISSION PATH FROM STATION GAB TO STATION GPA

C. TRANSMITTER R.F. FREQUENCY.

1) ASSIGNED FREQUENCY	<u>8.075GC</u>
2) MEASURED FREQ.(AFC ON).	<u>8.07512GC</u>

NOTE: REFERENCE CAVITY AT THIS STATION WAS TUNED PRIOR TO PERFORMING THIS TEST.

Date 30 January 1964

Q.A./ I.S.E.I.

AFCS Site Chief

M. C. [Signature]
[Signature]

FEDERAL ELECTRIC CORPORATION

BR 11/81

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TEST

C. Transmitter RF Frequency	EXPECTED	ACTUAL
1) Assigned Operating Freq.		<u>8.075</u> GC
2) Measured Freq. (AFC ON)	+0.005% of Assigned Freq.	<u>8.07528</u> GC
3) AFC PULL IN, MI Reading (Detune Repeller-Fine Control 5 DIV CW) 12 seconds time required	Minimum 9	<u>9</u>
4) AFC PULL-IN, MI Reading (Detune Repeller-Fine Control 5 DIV. CCW) 29 seconds time required	Minimum 9	<u>9</u>

DATE 17 JULY 1963

TESTER W. Schumaker

SUPERVISOR Grant J. Skorzynski

QUALITY ASSURANCE Don Condlall

GEBIA Robert S. Legler

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

BR II '82

DATA SHEET

MW-503A LOS STATION TEST

STATION GA LOS

Transmitter Path: From Station GA to Station GPA

	EXPECTED	ACTUAL
1. RECEIVER A		
A. RX Klystron Beam Current	15-32 MA	<u>26</u> MA
B. IF Limiter Current (Meter M201 Reading)	(-19 will not meet requirement) MAX -20	<u>-50 (Pegged)</u>
C. IF AMP Noise Level	-17 + 3 db	<u>-17.5</u> db
D. Receiver 3 db Quieting Sensitivity	MAX -85 dbm	<u>-86.6</u> dbm
E. IF AMP Deviation Sensitivity	+3 to -3 db	<u>-1.6</u> db
2. RECEIVER B		
A. RX Klystron Beam Current	15-32 MA	<u>24</u> MA
B. IF Limiter current (Meter M201 Reading)	(-19 will not meet requirement) MAX -20	<u>-50 (Pegged)</u>
C. IF AMP Noise Level	-17 + 3 db	<u>-15.5</u> db
D. Receiver 3 db Quieting Sensitivity	MAX -85 dbm	<u>-88.6</u> dbm
E. IF AMP Deviation Sensitivity	+3 to -3 db	<u>-1.6</u> db

DATE 7 July 1963

TESTER John H. Thind

SUPERVISOR Paul A. Muepfer

QUALITY ASSURANCE Ken Stubbell 4-9

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

BR 11 '82

DATA SHEET

MW-503A LOS STATION TEST

		STATION	GPA
Transmitter Path:		From Station	to Station
		GPA	GA
		EXPECTED	ACTUAL
1. RECEIVER A			
A.	RX Klystron Beam Current	15-32 MA	<u>32</u> MA
B.	IF Limiter Current (Meter M201 Reading)	(-19 will not meet requirement) MAX -20	<u>Pegged</u>
C.	IF AMP Noise Level	-17 + 3 db	<u>18.5</u> db
D.	Receiver 3 db Quieting Sensitivity	MAX -85 dbm	<u>86.5</u> dbm
E.	IF AMP Deviation Sensitivity	+3 to -3 db	<u>2.8</u> db
2. RECEIVER B			
A.	RX Klystron Beam Current	15-32 MA	<u>22</u> MA
B.	IF Limiter current (Meter M201 Reading)	(-19 will not meet requirement) MAX -20	<u>Pegged</u>
C.	IF AMP Noise Level	-17 + 3 db	<u>18</u> db
D.	Receiver 3 db Quieting Sensitivity	MAX -85 dbm	<u>85</u> dbm
E.	IF AMP Deviation Sensitivity	+3 to -3 db	<u>2.6</u> db

DATE 3 July 63

TESTER Tracy Quinn

SUPERVISOR J. King

QUALITY ASSURANCE Marie Crif

GEEIA Robert A. Segler

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

BR 11/82

DATA SHEET

MW-503A LOS STATION TEST

STATION GPA

Transmitter Path: From Station GPA to Station GAB

	EXPECTED	ACTUAL
1. RECEIVER A		
A. RX Klystron Beam Current	15-32 MA	<u>21.5</u> MA
B. IF Limiter Current (Meter M201 Reading)	(-19 will not meet requirement) MAX -20	<u>Off scale</u>
C. IF AMP Noise Level	-17 + 3 db	<u>-17.5</u> db
D. Receiver 3 db Quieting Sensitivity	MAX -85 dbm	<u>-85</u> dbm
E. IF AMP Deviation Sensitivity	+3 to -3 db	<u>-2.6</u> db
2. RECEIVER B		
A. RX Klystron Beam Current	15-32 MA	<u>26</u> MA
B. IF Limiter current (Meter M201 Reading)	(-19 will not meet requirement), MAX -20	<u>-40</u>
C. IF AMP Noise Level	-17 + 3 db	<u>-18.2</u> db
D. Receiver 3 db Quieting Sensitivity	MAX -85 dbm	<u>-85</u> dbm
E. IF AMP Deviation Sensitivity	+3 to -3 db	<u>-2.4</u> db

DATE 18 July 63

TESTER Vincent Quinn

SUPERVISOR J. Wenzel

QUALITY ASSURANCE M. Enry

GEEEA [Signature]

FEDERAL ELECTRIC CORPORATION

BIG RALLY II PROJECT

BR 11, '82

DATA SHEET

MW-503A LOS STATION TEST

STATION GAB

Transmitter Path: From Station GAB to Station GPA

	EXPECTED	ACTUAL
1. RECEIVER A		
A. RX Klystron Beam Current	15-32 MA	<u>29.0</u> MA
B. IF Limiter Current (Meter M20I Reading)	(-19 will not meet requirement) MAX -20	<u>-50 (Pegged)</u>
C. IF AMP Noise Level	-17 + 3 db	<u>-20.0</u> db
D. Receiver 3 db Quieting Sensitivity	MAX -85 dbm	<u>-88.5</u> dbm
E. IF AMP Deviation Sensitivity	+3 to -3 db	<u>-2.3</u> db
2. RECEIVER B		
A. RX Klystron Beam Current	15-32 MA	<u>23.0</u> MA
B. IF Limiter current (Meter M20I Reading)	(-19 will not meet requirement) MAX -20	<u>-50 (Pegged)</u>
C. IF AMP Noise Level	-17 + 3 db	<u>-19.8</u> db
D. Receiver 3 db Quieting Sensitivity	MAX -85 dbm	<u>-85.2</u> dbm
E. IF AMP Deviation Sensitivity	+3 to -3 db	<u>-2.8</u> db

DATE 16 JULY 1963

TESTER W. J. Schreiber

SUPERVISOR Frank J. Skopinski

QUALITY ASSURANCE Don Kendall

GEEIA Robert Taylor

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TESTS

		STATION	GA LOS
Transmission Patch: From Station		GA	to STATION GPA
		EXPECTED	ACTUAL
<u>1. HOT STANDBY CONFIGURATION</u>			
A.	VSWR Measurement at TX Frequency	1.4:1	_____ :1
B.	VSWR Measurement at RX Frequency	1.4:1	_____ :1
<u>2. FREQUENCY DIVERSITY CONFIGURATION</u>			
A.	VSWR Measurement at TX-A Frequency	1.4:1	_____ :1
B.	VSWR Measurement at TX-B Frequency	1.4:1	_____ :1
C.	VSWR Measurement at RX-A Frequency	1.4:1	_____ :1
D.	VSWR Measurement at RX-B Frequency	1.4:1	_____ :1
<u>3. SPACE DIVERSITY CONFIGURATION</u>			
A. Waveguide Run #1			
	1) VSWR Measurement at TX Frequency	1.4:1	<u>1.14</u> :1
	2) VSWR Measurement at RX Frequency	1.4:1	<u>1.187</u> :1
B. Waveguide Run #2			
	1) VSWR Measurement at TX Frequency	1.4:1	<u>1.18</u> :1
	2) VSWR Measurement at RX Frequency	1.4:1	<u>1.14</u> :1

SEE ATTACHED SHEET FOR VSWR MEASUREMENTS AT ADDITIONAL FREQUENCIES.

DATE 7 July 1963

TESTER Paul N. Thibault

SUPERVISOR Paul J. MacIntyre

QUALITY ASSURANCE Stanfordell

Robert S. Sefer

BIG RALLEY II PROJECT

DATA SHEET

MW-503A LOS STATION TESTS

STATION GA

Transmission path: From Station GA to Station GPA

	EXPECTED	ACTUAL
1. SPACE DIVERSITY CONFIGURATION		
A. Waveguide Run # 1 "A"		
1) VSWR Measurement at TX Frequency, plus & minus 500 KCS and plus & minus 1 MC		
a) 8156 MCS	1.4:1	1.07:1
b) 8155.5 MCS	1.4:1	1.11:1
c) 8155 MCS	1.4:1	1.14:1
d) 8154.5 MCS	1.4:1	1.09:1
e) 8154 MCS	1.4:1	1.09:1
2) VSWR Measurement at RX Frequency, plus & minus 500 KCS and plus & minus 1 MC		
a) 8346 MCS	1.4:1	1.19:1
b) 8345.5 MCS	1.4:1	1.14:1
c) 8345 MCS	1.4:1	1.17:1
d) 8344.5 MCS	1.4:1	1.12:1
e) 8344 MCS	1.4:1	1.11:1
B. Waveguide Run #2 "B"		
1) VSWR Measurement at TX Frequency plus & minus 500 KCS and plus & minus 1 MC		
a) 8156 MCS	1.4:1	1.15:1
b) 8155.5 MCS	1.4:1	1.15:1
c) 8155 MCS	1.4:1	1.18:1
d) 8154.5 MCS	1.4:1	1.17:1
e) 8154 MCS	1.4:1	1.16:1
2) VSWR Measurement at RX Frequency plus & minus 500 KCS and plus & minus 1 MC		
a) 8346 MCS	1.4:1	1.15:1
b) 8345.5 MCS	1.4:1	1.14:1
c) 8345 MCS	1.4:1	1.14:1
d) 8344.5 MCS	1.4:1	1.14:1
e) 8344 MCS	1.4:1	1.14:1

DATE 9 July 1963

TESTER John H. Thiel

SUPERVISOR Paul A. Kennedy

QUALITY ASSURANCE Steve Rendell

GEEIA Robert D. Taylor

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TESTS

Transmission Patch: From Station		STATION	GPA
		to STATION	GA
		EXPECTED	ACTUAL
<u>1. HOT STANDBY CONFIGURATION</u>			
A.	VSWR Measurement at TX Frequency	1.4:1	<u>N/A</u> :1
B.	VSWR Measurement at RX Frequency	1.4:1	<u>N/A</u> :1
<u>2. FREQUENCY DIVERSITY CONFIGURATION</u>			
A.	VSWR Measurement at TX-A Frequency	1.4:1	<u>N/A</u> :1
B.	VSWR Measurement at TX-B Frequency	1.4:1	<u>N/A</u> :1
C.	VSWR Measurement at RX-A Frequency	1.4:1	<u>N/A</u> :1
D.	VSWR Measurement at RX-B Frequency	1.4:1	<u>N/A</u> :1
<u>3. SPACE DIVERSITY CONFIGURATION</u>			
A.	Waveguide Run #1		
	1) VSWR Measurement at TX Frequency	1.4:1	<u>1.12</u> :1
	2) VSWR Measurement at RX Frequency	1.4:1	<u>1.05</u> :1
B.	Waveguide Run #2		
	1) VSWR Measurement at TX Frequency	1.4:1	<u>1.08</u> :1
	2) VSWR Measurement at RX Frequency	1.4:1	<u>1.17</u> :1

DATE 4 July 63

See sheet 2 for VSWR measurements at TX & RX for different frequencies

TESTER J. W. Thiel

SUPERVISOR J. Wenzel

QUALITY ASSURANCE W. Crisp

DATA SHEET
MW-503A LOS STATION TESTS

Addendum to BR II/83
Sheet 2 of 2

STATION: GPA

Transmission Path: From GPA Station to GA Station

RECEIVER FREQUENCY - 8155 Mc

Frequency	"A"		"B"	
	%	VSWR	%	VSWR
8156 Mc	4.9	1.10	5.9	1.12
8155.5 Mc	2.4	1.05	7.3	1.16
8155 Mc	2.2	1.05	7.7	1.17
8154.5 Mc	2.7	1.06	8.0	1.18
8154 Mc	1.8	1.04	8.6	1.19
8153.5	-	-	8.9	1.20

TRANSMITTER FREQUENCY - 8345 Mc

Frequency	"A"		"B"	
	%	VSWR	%	VSWR
8346 Mc	1.9	1.04	1.7	1.04
8345.5 Mc	3.5	1.08	8.5	1.19
8345 Mc	5.9	1.12	3.4	1.08
8344.5 Mc	6.5	1.14	3.4	1.08
8344 Mc	4.5	1.10	1.8	1.04

DATE 4 July 63
 TESTER Vincent Quinn
 SITE SUPER. J. Wenzel
 QA Maris Cris
 GEEIA Robert D. Legler

FEDERAL ELECTRIC CORPORATION

BR 11/83

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TESTS

Transmission Patch: From Station <u>GPA</u> to STATION <u>GAB</u>		STATION <u>GPA</u>	ACTUAL
		EXPECTED	
<u>1. HOT STANDBY CONFIGURATION</u>			
A.	VSWR Measurement at TX Frequency	1.4:1	<u>N/A</u> :1
B.	VSWR Measurement at RX Frequency	1.4:1	<u>N/A</u> :1
<u>2. FREQUENCY DIVERSITY CONFIGURATION</u>			
A.	VSWR Measurement at TX-A Frequency	1.4:1	<u>N/A</u> :1
B.	VSWR Measurement at TX-B Frequency	1.4:1	<u>N/A</u> :1
C.	VSWR Measurement at RX-A Frequency	1.4:1	<u>N/A</u> :1
D.	VSWR Measurement at RX-B Frequency	1.4:1	<u>N/A</u> :1
<u>3. SPACE DIVERSITY CONFIGURATION</u>			
A.	Waveguide Run #1		
	1) VSWR Measurement at TX Frequency	1.4:1	<u>1.08</u> :1
	2) VSWR Measurement at RX Frequency	1.4:1	<u>1.10</u> :1
B.	Waveguide Run #2		
	1) VSWR Measurement at TX Frequency	1.4:1	<u>1.13</u> :1
	2) VSWR Measurement at RX Frequency	1.4:1	<u>1.20</u> :1

DATE 5 July 63

TESTER V. Quinn

SUPERVISOR J. Wessinger

QUALITY ASSURANCE W. Crif

DATA SHEET Addendum to BR II/83
 MW-503A LOS STATION TESTS Sheet 1 of 2

STATION: GPA

Transmission Path: From GPA Station to GAB Station

RECEIVER FREQUENCY

	Rx %	A VSWR	Rx %	B VSWR
8075 Mc (201.850 Mc)	2.6	1.05	6.0	1.13
8074.5 Mc (201.863 Mc)	4.2	1.09	7.2	1.16
8075 Mc (201.875 Mc)	4.4	1.10	9.2	1.20
8075.5 Mc (201.888 Mc)	3	1.06	3.2	1.07
8076 (201.9 Mc)	4.3	1.10	9.3	1.20

TRANSMITTER FREQUENCY

	Tx %	A VSWR	Tx %	B VSWR
8265 Mc (206.600 Mc)	2.4	1.05	3.7	1.08
8264.5 Mc (206.612 Mc)	1.5	1.03	3.2	1.07
8265 Mc (206.625 Mc)	3.8	1.08	6.0	1.13
8265.5 Mc (206.638 Mc)	3.4	1.08	5.8	1.12
8266 Mc (206.650 Mc)	4.2	1.09	7.2	1.16

DATE 7 July 63

TESTER Vincent Quinn

SITE SUPER. W. W. ...

QA Mark. ...

GEEIA Robert D. Legler

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TESTS

	STATION <u>GAB</u>		STATION <u>GPA</u>
Transmission Patch: From Station <u>GAB</u> to STATION <u>GPA</u>			
	EXPECTED		ACTUAL
<u>1. HOT STANDBY CONFIGURATION</u>			
A. VSWR Measurement at TX Frequency	1.4:1		_____ :1
B. VSWR Measurement at RX Frequency	1.4:1		_____ :1
<u>2. FREQUENCY DIVERSITY CONFIGURATION</u>			
A. VSWR Measurement at TX-A Frequency	1.4:1		_____ :1
B. VSWR Measurement at TX-B Frequency	1.4:1		_____ :1
C. VSWR Measurement at RX-A Frequency	1.4:1		_____ :1
D. VSWR Measurement at RX-B Frequency	1.4:1		_____ :1
<u>3. SPACE DIVERSITY CONFIGURATION</u>			
A. Waveguide Run #1			
1) VSWR Measurement at TX Frequency	1.4:1		<u>1.14</u> :1
2) VSWR Measurement at RX Frequency	1.4:1		<u>1.13</u> :1
B. Waveguide Run #2			
1) VSWR Measurement at TX Frequency	1.4:1		<u>1.07</u> :1
2) VSWR Measurement at RX Frequency	1.4:1		<u>1.15</u> :1

DATE 16 JULY 1963

TESTER W. B. Schreiber

SUPERVISOR Frank J. Skopinski

QUALITY ASSURANCE Don Paul

GEEIA Robert W. Legler

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TESTS

Transmission Path: From Station GAB to Station GPA
 STATION GAB
 EXPECTED ACTUAL

L. SPACE DIVERSITY CONFIGURATION

A. Waveguide Run #1 "A"

- 1) VSWR Measurement at TX Frequency, Plus & Minus 500 KCS and Plus & Minus 1 MC

a) 8076 MCS	1.4:1	1.11:1
b) 8075.5 MCS	1.4:1	1.14:1
c) 8075 MCS	1.4:1	1.14:1
d) 8074.5 MCS	1.4:1	1.15:1
e) 8074 MCS	1.4:1	1.11:1

- 2) VSWR Measure at RX Frequency, Plus & Minus 500 KCS and Plus & Minus 1 MC

a) 8266 MCS	1.4:1	1.07:1
b) 8265.5 MCS	1.4:1	1.09:1
c) 8265 MCS	1.4:1	1.13:1
d) 8264.5 MCS	1.4:1	1.05:1
e) 8264 MCS	1.4:1	1.13:1

B. Waveguide Run # 2 "B"

- 1) VSWR Measurement at TX Frequency Plus & Minus 500 KCS and Plus & Minus 1 MC

a) 8076 MCS	1.4:1	1.07:1
b) 8075.5 MCS	1.4:1	1.09:1
c) 8075 MCS	1.4:1	1.07:1
d) 8074.5 MCS	1.4:1	1.07:1
e) 8074 MCS	1.4:1	1.09:1

- 2) VSWR Measurement at RX Frequency Plus & Minus 500 KCS and Plus & Minus 1 MC

a) 8266	1.4:1	1.11:1
b) 8265.5 MCS	1.4:1	1.11:1
c) 8265 MCS	1.4:1	1.15:1
d) 8264.5 MCS	1.4:1	1.15:1
e) 8264 MCS	1.4:1	1.09:1

QUALITY ASSURANCE [Signature] DATE 16 July 1969
 GEBIA [Signature] TESTER [Signature] SUPERVISOR [Signature] 4-20

BIG RALLY TTI PROJECT

DATA SHEET

MW-503A LOS STATION TESTS

STATION GA LOS

Transmission Path: From Station GA to STATION GPA

REQUIREMENT

INITIAL IF OK

"P" Rack "N" Rack
 (See Note 1 on Sheet 3 of this
 data sheet.)

1. "A" POWER FAILURE

A. Patch Panel Equip Alarm Lights

JHT

B. External Alarms Energized

JHT

C. "A" Diversity Path Alarm Light

JHT

D. "A" Power Supply Alarm Lamp Lights
 (where applicable)

JHT

JHT

E. Audible Alarm

F. Hot-Standby & Space Diversity The "A"

JHT

Fault and "B" inservice lamps on the
 SW/O Control Units Lit

2. "B" POWER FAILURE

A. Patch Panel Equip Alarm Lights

JHT

B. External Alarms Energized

JHT

C. "B" Diversity Alarms Energized

JHT

D. "B" Power Supply Alarm Lamp Lights
 (where applicable)

JHT

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TESTS

E. Audible Alarm	JHT	
F. Hot-Standby & Space Diversity. The "B" Fault & "A" In-Service Lamps on the SW/O Control Unit Lit	JHT	
<u>3. "A" MODULATION ALARM</u>		
A. "A" AFC Pilot Sensor Alarm	JHT	
B. Patch Panel Equip Alm Lights	JHT	
C. External Alarms Energized	JHT	
D. Audible Alarm	JHT	
E. Hot-Standby & Space Diversity. The "A" Fault & "B" In-Service Lamps on the SW/O Control Unit (J1-J2) Lit	JHT	
<u>4. "B" MODULATION ALARM</u>		
A. "B" AFC Pilot Sensor Alarm Lamp Lights	JHT	
B. Patch Panel Equip Alm Lights	JHT	
C. External Alarms Energized	JHT	
D. Audible Alarm	JHT	
E. Hot-Standby & Space Diversity. The "B" Fault and "A" In-Service Lamps on the SW/O Control Unit (J1-J2) Lit	JHT	
<u>5. "A" POWER ALARM</u>		
A. "A" AFC Meter Pulses	JHT	
B. Patch Panel Equip Alm Lights	JHT	
C. External Alarms Energized	JHT	

BIG RALLY II PROJECT.

DATA SHEET

MW-503A LOS STATION TESTS

D. Audible Alarm	<u>JHT</u>	_____
E. Hot-Standby & Space Diversity. The "A" Fault & "B" In-Service Lamps on the SW/O Control Unit (J1-J2) Lit	<u>JHT</u>	_____
6. <u>"B" POWER ALARM</u>		
A. "B" AFC Meter Pulses	<u>JHT</u>	_____
B. Patch Panel Equip Alm Lights	<u>JHT</u>	_____
C. External Alarms Energized	<u>JHT</u>	_____
D. Audible Alarm	<u>JHT</u>	_____
E. Hot-Standby & Space Diversity. The "B" Fault & "A" In-Service Lamps on the SW/O Control Unit (J1-J2) Lit	<u>JHT</u>	_____

NOTES

1. Enter NA in the "Check IF OK" Column when the test is not applicable.
2. The "External Alarms Energized" Requirements applies to systems containing Fault Alarm Equipment.
3. A Failure Simulation Test should light only the rack alarm in the rack containing the equipment being tested.
4. "P" Rack is a powered rack, while a "N" Rack is a non-powered rack, receiving its power from the "P" rack.

DATE 5 July 1963

TESTER J. W. Thiel

SUPERVISOR Paul J. Wenzel

QUALITY ASSURANCE Steve Randall

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TESTS

STATION GPA

Transmission Path: From Station GPA to STATION GA

REQUIREMENT

INITIAL IF OK

"P" Rack "N" Rack
(See Note 1 on Sheet 3 of this
data sheet.)

1. "A" POWER FAILURE

A. Patch Panel Equip Alarm Lights	<u>V.Q. ✓</u>	<u>N/A</u>
B. External Alarms Energized	<u>V.Q. ✓</u>	<u>N/A/</u>
C. "A" Diversity Path Alarm Light	<u>V.Q. ✓</u>	<u>N/A</u>
D. "A" Power Supply Alarm Lamp Lights (where applicable)	<u>V.Q. ✓</u>	<u>N/A</u>
E. Audible Alarm	<u>V.Q. ✓</u>	<u>N/A/</u>
F. Hot-Standby & Space Diversity The "A" Fault and "B" inservice lamps on the SW/O Control Units Lit	<u>V.Q. ✓</u>	<u>N/A</u>

2. "B" POWER FAILURE

A. Patch Panel Equip Alarm Lights	<u>V.Q. ✓</u>	<u>N/A</u>
B. External Alarms Energized	<u>V.Q. ✓</u>	<u>N/A</u>
C. "B" Diversity Alarms Energized	<u>V.Q. ✓</u>	<u>N/A</u>
D. "B" Power Supply Alarm Lamp Lights (where applicable)	<u>V.Q. ✓</u>	<u>N/A</u>

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TESTS

- | | | |
|---|-----------------------------------|------------|
| E. Audible Alarm | <u>V.O. \sqrt{Q}</u> | <u>N/A</u> |
| F. Hot-Standby & Space Diversity. The "B" Fault & "A" In-Service Lamps on the SW/O Control Unit Lit | <u>V.O. \sqrt{Q}</u> | <u>N/A</u> |

3. "A" MODULATION ALARM

- | | | |
|---|-----------------------------------|------------|
| A. "A" AFC Pilot Sensor Alarm | <u>V.O. \sqrt{Q}</u> | <u>N/A</u> |
| B. Patch Panel Equip Alm Lights | <u>V.O. \sqrt{Q}</u> | <u>N/A</u> |
| C. External Alarms Energized | <u>V.O. \sqrt{Q}</u> | <u>N/A</u> |
| D. Audible Alarm | <u>V.O. \sqrt{Q}</u> | <u>N/A</u> |
| E. Hot-Standby & Space Diversity. The "A" Fault & "B" In-Service Lamps on the SW/O Control Unit (J1-J2) Lit | <u>V.O. \sqrt{Q}</u> | <u>N/A</u> |

4. "B" MODULATION ALARM

- | | | |
|---|-----------------------------------|------------|
| A. "B" AFC Pilot Sensor Alarm Lamp Lights | <u>V.O. \sqrt{Q}</u> | <u>N/A</u> |
| B. Patch Panel Equip Alm Lights | <u>V.O. \sqrt{Q}</u> | <u>N/A</u> |
| C. External Alarms Energized | <u>V.O. \sqrt{Q}</u> | <u>N/A</u> |
| D. Audible Alarm | <u>V.O. \sqrt{Q}</u> | <u>N/A</u> |
| E. Hot-Standby & Space Diversity. The "B" Fault and "A" In-Service Lamps on the SW/O Control Unit (J1-J2) Lit | <u>V.O. \sqrt{Q}</u> | <u>N/A</u> |

5. "A" POWER ALARM

- | | | |
|---------------------------------|-----------------------------------|------------|
| A. "A" AFC Meter Pulses | <u>V.O. \sqrt{Q}</u> | <u>N/A</u> |
| B. Patch Panel Equip Alm Lights | <u>V.O. \sqrt{Q}</u> | <u>N/A</u> |
| C. External Alarms Energized | <u>V.O. \sqrt{Q}</u> | <u>N/A</u> |

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TESTS

D. Audible Alarm	<u>V.Q. ✓</u>	<u>N/A</u>
E. Hot-Standby & Space Diversity. The "A" Fault & "B" In-Service Lamps on the SW/O Control Unit (J1-J2) Lit	<u>V.Q. ✓</u>	<u>N/A</u>
6. <u>"B" POWER ALARM</u>		
A. "B" AFC Meter Pulses	<u>V.Q. ✓</u>	<u>N/A</u>
B. Patch Panel Equip Alm Lights	<u>V.Q. ✓</u>	<u>N/A</u>
C. External Alarms Energized	<u>V.Q. ✓</u>	<u>N/A</u>
D. Audible Alarm	<u>V.Q. ✓</u>	<u>N/A</u>
E. Hot-Standby & Space Diversity. The "B" Fault & "A" In-Service Lamps on the SW/O Control Unit (J1-J2) Lit	<u>V.Q. ✓</u>	<u>N/A</u>

NOTES

1. Enter NA in the "Check IF OK" Column when the test is not applicable.
2. The "External Alarms Energized" Requirements applies to systems containing Fault Alarm Equipment.
3. A Failure Simulation Test should light only the rack alarm in the rack containing the equipment being tested.
4. "P" Rack is a powered rack, while a "N" Rack is a non-powered rack, receiving its power from the "P" rack.

DATE 3 July 63

TESTER Vincent Quinn

SUPERVISOR J. Remington

QUALITY ASSURANCE Marie Conroy

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TESTS

STATION GPA

Transmission Path: From Station GPA to STATION GAB

REQUIREMENT

INITIAL IF OK

"P" Rack
(See Note 1 on Sheet 3 of this
data sheet.)

"N" Rack

1. "A" POWER FAILURE

A. Patch Panel Equip Alarm Lights	<u>MC me</u>	<u>N/A</u>
B. External Alarms Energized	<u>MC me</u>	<u>" "</u>
C. "A" Diversity Path Alarm Light	<u>MC me</u>	<u>" "</u>
D. "A" Power Supply Alarm Lamp Lights (where applicable)	<u>MC me</u>	<u>" "</u>
E. Audible Alarm	<u>MC me</u>	<u>" "</u>
F. Hot-Standby & Space Diversity The "A" Fault and "B" inservice lamps on the SW/O Control Units Lit	<u>MC me</u>	<u>" "</u>

2. "B" POWER FAILURE

A. Patch Panel Equip Alarm Lights	<u>MC me</u>	<u>N/A</u>
B. External Alarms Energized	<u>MC me</u>	<u>" "</u>
C. "B" Diversity Alarms Energized	<u>MC me</u>	<u>" "</u>
D. "B" Power Supply Alarm Lamp Lights (where applicable)	<u>MC me</u>	<u>SS</u>

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TESTS

E. Audible Alarm	<u>MC <i>mc</i></u>	<u>N/A</u>
F. Hot-Standby & Space Diversity. The "B" Fault & "A" In-Service Lamps on the SW/O Control Unit Lit	<u>MC <i>mc</i></u>	<u>''</u>
3. <u>"A" MODULATION ALARM</u>		
A. "A" AFC Pilot Sensor Alarm	<u>MC <i>mc</i></u>	<u>N/A</u>
B. Patch Panel Equip Alm Lights	<u>MC <i>mc</i></u>	
C. External Alarms Energized	<u>MC <i>mc</i></u>	
D. Audible Alarm	<u>MC <i>mc</i></u>	
E. Hot-Standby & Space Diversity. The "A" Fault & "B" In-Service Lamps on the SW/O Control Unit (J1-J2) Lit	<u>MC <i>mc</i></u>	
4. <u>"B" MODULATION ALARM</u>		
A. "B" AFC Pilot Sensor Alarm Lamp Lights	<u>MC <i>mc</i></u>	
B. Patch Panel Equip Alm Lights	<u>MC <i>mc</i></u>	
C. External Alarms Energized	<u>MC <i>mc</i></u>	
D. Audible Alarm	<u>MC <i>mc</i></u>	
E. Hot-Standby & Space Diversity. The "B" Fault and "A" In-Service Lamps on the SW/O Control Unit (J1-J2) Lit	<u>MC <i>mc</i></u>	
5. <u>"A" POWER ALARM</u>		
A. "A" AFC Meter Pulses	<u>MC <i>mc</i></u>	
B. Patch Panel Equip Alm Lights	<u>MC <i>mc</i></u>	
C. External Alarms Energized	<u>MC <i>mc</i></u>	

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TESTS

D. Audible Alarm	<u>MC</u> <u>me</u>	<u>N/A</u>
E. Hot-Standby & Space Diversity. The "A" Fault & "B" In-Service Lamps on the SW/O Control Unit (J1-J2) Lit	<u>MC</u> <u>me</u>	<u> </u>
<hr/>		
6. <u>"B" POWER ALARM</u>		
A. "B" AFC Meter Pulses	<u>MC</u> <u>me</u>	<u> </u>
B. Patch Panel Equip Alm Lights	<u>MC</u> <u>me</u>	<u> </u>
C. External Alarms Energized	<u>MC</u> <u>me</u>	<u> </u>
D. Audible Alarm	<u>MC</u> <u>me</u>	<u> </u>
E. Hot-Standby & Space Diversity. The "B" Fault & "A" In-Service Lamps on the SW/O Control Unit (J1-J2) Lit	<u>MC</u> <u>me</u>	<u> </u>

NOTES

1. Enter NA in the "Check IF OK" Column when the test is not applicable.
2. The "External Alarms Energized" Requirements applies to systems containing Fault Alarm Equipment.
3. A Failure Simulation Test should light only the rack alarm in the rack containing the equipment being tested.
4. "P" Rack is a powered rack, while a "N" Rack is a non-powered rack, receiving its power from the "P" rack.

DATE 17 July 63

TESTER Vincent Quinn

SUPERVISOR J. W. ...

QUALITY ASSURANCE M. Crisp

GEEIA Selfout

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TESTS

Transmission Path: From Station GAB to STATION GPA

STATION GAB

REQUIREMENT

INITIAL IF OK

"P" Rack "N" Rack
 (See Note 1 on Sheet 3 of this
 data sheet.)

1. "A" POWER FAILURE

- A. Patch Panel Equip Alarm Lights WJS _____
- B. External Alarms Energized WJS _____
- C. "A" Diversity Path Alarm Light WJS _____
- D. "A" Power Supply Alarm Lamp Lights
 (where applicable) WJS _____
- E. Audible Alarm WJS _____
- F. Hot-Standby & Space Diversity The "A"
 Fault and "B" inservice lamps on the
 SW/O Control Units Lit WJS _____
- G. 308 KC PILOT OSC. ALARM LIGHT WJS _____

2. "B" POWER FAILURE

- A. Patch Panel Equip Alarm Lights WJS _____
- B. External Alarms Energized WJS _____
- C. "B" Diversity Alarms Energized WJS _____
- D. "B" Power Supply Alarm Lamp Lights
 (where applicable) WJS _____

4-30

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TESTS

E. Audible Alarm	WJS	_____
F. Hot-Standby & Space Diversity. The "B" Fault & "A" In-Service Lamps on the SW/O Control Unit Lit	WJS	_____
G. 308 KC PILOT OSC. ALARM LIGHT	WJS	_____
3. <u>"A" MODULATION ALARM</u>		
A. "A" AFC Pilot Sensor Alarm	WJS	_____
B. Patch Panel Equip Alm Lights	WJS	_____
C. External Alarms Energized	WJS	_____
D. Audible Alarm	WJS	_____
E. Hot-Standby & Space Diversity. The "A" Fault & "B" In-Service Lamps on the SW/O Control Unit (J1-J2) Lit	WJS	_____
4. <u>"B" MODULATION ALARM</u>		
A. "B" AFC Pilot Sensor Alarm Lamp Lights	WJS	_____
B. Patch Panel Equip Alm Lights	WJS	_____
C. External Alarms Energized	WJS	_____
D. Audible Alarm	WJS	_____
E. Hot-Standby & Space Diversity. The "B" Fault and "A" In-Service Lamps on the SW/O Control Unit (J1-J2) Lit	WJS	_____
5. <u>"A" POWER ALARM</u>		
A. "A" AFC Meter Pulses	WJS	_____
B. Patch Panel Equip Alm Lights	WJS	_____
C. External Alarms Energized	WJS	_____

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS STATION TESTS

D. Audible Alarm	<u>WJS</u>	<u> </u>
E. Hot-Standby & Space Diversity. The "A" Fault & "B" In-Service Lamps on the SW/O Control Unit (J1-J2) Lit	<u>WJS</u>	<u> </u>
6. <u>"B" POWER ALARM</u>		
A. "B" AFC Meter Pulses	<u>WJS</u>	<u> </u>
B. Patch Panel Equip Alm Lights	<u>WJS</u>	<u> </u>
C. External Alarms Energized	<u>WJS</u>	<u> </u>
D. Audible Alarm	<u>WJS</u>	<u> </u>
E. Hot-Standby & Space Diversity. The "B" Fault & "A" In-Service Lamps on the SW/O Control Unit (J1-J2) Lit	<u>WJS</u>	<u> </u>

NOTES

1. Enter NA in the "Check IF OK" Column when the test is not applicable.
2. The "External Alarms Energized" Requirements applies to systems containing Fault Alarm Equipment.
3. A Failure Simulation Test should light only the rack alarm in the rack containing the equipment being tested.
4. "P" Rack is a powered rack, while a "N" Rack is a non-powered rack, receiving its power from the "P" rack.

DATE 17 JULY 1963

TESTER *W. J. Schreiber*

SUPERVISOR *Frank J. Skorzinski*

QUALITY ASSURANCE *Alan Paul*

FEDERAL ELECTRIC CORPORATION

BR 11/85

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS LINK TEST

Transmission Path: From Station GA to STATION GPA

	EXPECTED	ACTUAL
I. DIVERSITY TESTS (ALL CONFIGURATIONS)		
A. Pilot Level at A IN terminals of Control Panel	-47 to -53 db	<u>-51.8</u> db
B. Pilot Level at B IN terminals of Control Panel	-47 to -53 db	<u>-51.5</u> db
C. Pilot Level at SIG OUT terminals of Control Panel with SERVICE SWITCH in A-DISABLE position.	-50 <u>+0.25</u> db	<u>-49.8</u> db
D. Pilot Level at SIG OUT terminals of Control Panel with SERVICE SWITCH in B-DISABLE position.	-50 <u>+0.25</u> db	<u>-50.0</u> db
E. Pilot Level <u>variation</u> at SIG OUT terminals of control panel with "A" power off.	<u>+1.0</u> db	<u>-.7</u> db
F. Pilot Level <u>variation</u> at SIG OUT terminals of Control Panel with "B" power off.	<u>+1.0</u> db	<u>-.7</u> db
2. BASEBAND (Use Data Sheet BR11/86 for GA-GPA Link)		
A. Level, 100 Kc RX	-34 <u>+ 0.5</u> db	<u>XXX</u> db
B. Frequency Response		
60 Kc		<u>XXX</u> db
100 Kc		<u>XXX</u> db
200 Kc	+ 0.5 db From	<u>XXX</u> db
<u>330 Kc</u>	100Kc Reference	<u>XXX</u> db
500 Kc	Level	<u>XXX</u> db
400 Kc		<u>XXX</u> db
500 Kc.		<u>XXX</u> db

FEDERAL ELECTRIC CORPORATION

BR 11/85

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS LINK TEST

STATION GA

Transmission Path: From Station GA to STATION GPA

EXPECTED

ACTUAL

3. ORDER WIRE

A. Level, 1 Kc RX

-20 ± 1 dbm

-20 dbm

B. Frequency Response

0.5 Kc

-20.4 dbm

1 Kc

-2 db, + 1 db From
1 Kc Reference Level

-20.0 dbm

4 Kc

-20.1 dbm

10 Kc

-20.1 dbm

12 Kc

-20.5 dbm

4. INTERMODULATION DISTORTION

A. One MW-503A Link

Maximum 45 db

RCVR "A" 48 db RCVR "B" 45.5 db

48.0 db

5. RECEIVED SIGNAL POWER

A. Receiver A

-38.1 dbm

B. Receiver B

-36.8 dbm

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS LINK TEST

STATION GA

Transmission Path: From Station GA to Station GPA

	EXPECTED	ACTUAL
6. NET PATH LOSS		
A. NPL, Path A	(Refer to following list for expected results.)	<u>67.7</u> db
B. NPL, Path B		<u>66.4</u> db
C. Expected Results		

<u>Test Link</u>	<u>Maximum NPL</u>
GA-GPA	68.8 db
GPA-GBA	74.2
GPA-GIM	60.0
GPA-GTA	64.5
GHO-GPE	63.2
GHO-GAG	62.2
TID-TIC	66.3
TKG-TKH-TKA	79.5
TKA-TKR	65.5
TKR-TIZ	65.9
TAL-TKG	73.8
TDY-TDI	64.5

4-35

FEDERAL ELECTRIC CORPORATION

BR 11/85

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS LINK TEST

STATION GA

Transmission Path: From Station GA to STATION GPA

EXPECTED ACTUAL

7. SIGNAL-TO-NOISE RATIO

A. Receiver A	(Refer to FIG. 9 of this procedure for the expected results.)	<u>75</u> <u>80</u> db
B. Receiver B		<u>75.5</u> db
C. Combined		<u>80</u> db

DATE 14 July 1963

TESTER Joel H. Thind

SUPERVISOR Paul J. Clancy

QUALITY ASSURANCE Don Randall

GEEIA Robert A. Legler

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS LINK TEST

Transmission Path: From Station GA to Station GPA

	EXPECTED	ACTUAL
1. DIVERSITY TESTS (ALL CONFIGURATIONS)		
A. Pilot Level at A IN terminals of Control Panel	-47 to -53 db	<u>52.8</u> db
B. Pilot Level at B IN terminals of Control Panel	-47 to -53 db	<u>52.7</u> db
C. Pilot Level at SIG OUT terminals of Control Panel with SERVICE SWITCH in A-DISABLE position.	-50 +0.25db	<u>50</u> db
D. Pilot Level at SIG OUT terminals of Control Panel with SERVICE SWITCH in B-DISABLE position.	-50 +0.25 db	<u>50</u> db
E. Pilot Level variation at SIG OUT terminals of control panel with "A" power off.	+1.0 db	<u>50</u> db
F. Pilot Level variation at SIG OUT terminals of Control Panel with "B" power off.	+1.0 db	<u>50</u> db
2. BASEBAND (Use Data Sheet BR11/86 for GA-GPA Link)		
A. Level, 100 Kc RX	-34 + 0.5 db	<u>N/A</u> db
B. Frequency Response		
60 Kc		<u>N/A</u> db
100 Kc		<u>N/A</u> db
200 Kc	+ 0.5 db From 100Kc Reference Level	<u>N/A</u> db
300 Kc 350 Kc		<u>N/A</u> db
400 Kc		<u>N/A</u> db
500 Kc.		<u>N/A/</u> db

FEDERAL ELECTRIC CORPORATION

BR 11/85

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS LINK TEST

STATION GPA

Transmission Path: From Station GA to STATION GPA

EXPECTED ACTUAL

3. ORDER WIRE

A. Level, 1 Kc RX -20 ± 1 dbm -20 dbm

B. Frequency Response

0.5 Kc -20.4 dbm

1 Kc 20 dbm

-2 db, +1 db From
1 Kc Reference Level

4 Kc -19.7 dbm

10 Kc 19.2 dbm

12 Kc 19.8 dbm

4. INTERMODULATION DISTORTION

A. One MW-503A Link

Idle Noise
RX A 56 db
RX B 54 db
Combined 57 db

Maximum 45 db

RX A 52 db

RX B 49 db

5. RECEIVED SIGNAL POWER Combined 52 db

A. Receiver A 34.4 dbm

B. Receiver B 33.9 dbm

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS LINK TEST

STATION GA GPA

Transmission Path: From Station GA to Station GPA

	EXPECTED	ACTUAL
6. NET PATH LOSS	MAX. 68.8 db	
A. NPL, Path A	(Refer to following list for expected results.)	<u>62.2 db</u>
B. NPL, Path B		<u>67.7 db</u>
C. Expected Results		

<u>Test Link</u>	<u>Maximum NPL</u>
<u>GA-GPA</u>	<u>68.8 db</u>
GPA-GBA	74.2
GPA-GIM	60.0
GPA-GTA	64.5
GHO-GPE	63.2
GHO-GAG	62.2
TID-TIC	66.3
TKG-TKH-TKA	79.5
TKA-TKR	65.5
TKR-TIZ	65.9
TAL-TKG	73.8
TDY-TDI	64.5

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS LINK TEST

Transmission Path: From Station GA to STATION GPA

STATION GPA

7. SIGNAL-TO-NOISE RATIO	...	EXPECTED	ACTUAL
	Min.	75 db	
A. Receiver A	(Refer to FIG.9 of this procedure for the expected results.)		<u>76</u> db
B. Receiver B			<u>75</u> db

DATE 14 July 1963

TESTER Vincent Quisenberry

SUPERVISOR J. W. ...

QUALITY ASSURANCE M. ...

GEETA S. R. ...

FEDERAL ELECTRIC CORPORATION

BR 11/85

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS LINK TEST

STATION GAB x8 GPA
 Transmission Path: From Station GAB to STATION GPA

	EXPECTED	ACTUAL
1. DIVERSITY TESTS (ALL CONFIGURATIONS)		
A. Pilot Level at A IN terminals of Control Panel	-47 to -53 db	<u>-50.8</u> db
B. Pilot Level at B IN terminals of Control Panel	-47 to -53 db	<u>-50.8</u> db
C. Pilot Level at SIG OUT terminals of Control Panel with SERVICE SWITCH in A-DISABLE position.	-50 <u>+0.25</u> db	<u>-50</u> db
D. Pilot Level at SIG OUT terminals of Control Panel with SERVICE SWITCH in B-DISABLE position.	-50 <u>+0.25</u> db	<u>-50</u> db
E. Pilot Level <u>variation</u> at SIG OUT terminals of control panel with "A" power off.	<u>+1.0</u> db	<u>49.8</u> db
F. Pilot Level <u>variation</u> at SIG OUT terminals of Control Panel with "B" power off.	<u>+1.0</u> db	<u>50</u> db
2. BASEBAND (Use Data Sheet BR11/86 for GA-GPA Link)		
A. Level, 100 Kc RX	-34 <u>+ 0.5</u> db	<u>-34</u> db
B. Frequency Response		
60 Kc		<u>-34.3</u> db
100 Kc		<u>-34</u> db
200 Kc	+ 0.5 db From 100Kc Reference Level	<u>-33.65</u> db
300 Kc 350 Kc		<u>-33.9</u> db
400 Kc		<u>-34.1</u> db
500 Kc.		<u>-33.85</u> db

FEDERAL ELECTRIC CORPORATION

BR 11/85

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS LINK TEST

STATION GPA

Transmission Path: From Station GAB to STATION GPA

EXPECTED ACTUAL

3. ORDER WIRE

A. Level, 1 Kc RX	-20 ± 1 dbm	<u>-20</u> dbm
B. Frequency Response		
0.5 Kc		<u>-20.8</u> dbm
1 Kc		<u>-20</u> dbm
4 Kc	-2 db, + 1 db From 1 Kc Reference Level	<u>-19.8</u> dbm
10 Kc		<u>-20.7</u> dbm
12 Kc		<u>-21.2</u> dbm

4. INTERMODULATION DISTORTION

A. One MW-503A Link	Idle noise RX-A 51 RX-B 52 Combined- 54	Maximum 45 db	Intermod. Xmtr. RX-A 42 db RX-B 43 Combined 42
---------------------	--	---------------	---

5. RECEIVED SIGNAL POWER

A. Receiver A	<u>45.3</u> dbm
B. Receiver B	<u>43.2</u> dbm

Note: Intermodulation does not meet specifications.

FEDERAL ELECTRIC CORPORATION

BR 11/85

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS LINK TEST

Transmission Path: From Station GAB to STATION GPA

STATION GPA

EXPECTED ACTUAL

7. SIGNAL-TO-NOISE RATIO

A. Receiver A

(Refer to FIG. 9 of this procedure for the expected results.)

67.5
-69 db
70.5
-69 db

B. Receiver B

DATE 17 July 1963

TESTER Vincent Quinn

SUPERVISOR J. Wenzel

QUALITY ASSURANCE M. Cris

GEEIA J. Robert

FEDERAL ELECTRIC CORPORATION

BR 11/85

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS LINK TEST

Transmission Path: From Station GAB to STATION GPA

	EXPECTED	ACTUAL
I. DIVERSITY TESTS (ALL CONFIGURATIONS)		
A. Pilot Level at A IN terminals of Control Panel	-47 to -53 db	<u>-51.1</u> db
B. Pilot Level at B IN terminals of Control Panel	-47 to -53 db	<u>-51.8</u> db
C. Pilot Level at SIG OUT terminals of Control Panel with SERVICE SWITCH in A-DISABLE position.	-50 <u>+0.25</u> db	<u>-50.0</u> db
D. Pilot Level at SIG OUT terminals of Control Panel with SERVICE SWITCH in B-DISABLE position.	-50 <u>+0.25</u> db	<u>-50.0</u> db
E. Pilot Level <u>variation</u> at SIG OUT terminals of control panel with "A" power off.	<u>+1.0</u> db	<u>-.7</u> db
F. Pilot Level <u>variation</u> at SIG OUT terminals of Control Panel with "B" power off.	<u>+1.0</u> db	<u>-.7</u> db
2. BASEBAND (Use Data Sheet BR11/86 for GA-GPA Link)		
A. Level, 100 Kc RX	-34 <u>+ 0.5</u> db	<u>-34.0</u> db
B. Frequency Response		
60 Kc		<u>-34.2</u> db
100 Kc		<u>-34.0</u> db
200 Kc	+ 0.5 db From	<u>-33.9</u> db
<u>350 Kc</u>	100Kc Reference	<u>-34.1</u> db
Level		
400 Kc		<u>-34.1</u> db
500 Kc.		<u>-34.2</u> db

FEDERAL ELECTRIC CORPORATION

BR 11/85

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS LINK TEST

Transmission Path: From Station GAB to STATION GPA
 STATION GAB

	EXPECTED	ACTUAL
3. ORDER WIRE		
A. Level, 1 Kc RX	-20 + 1 dbm	<u>-20.0</u> dbm
B. Frequency Response		
0.5 Kc		<u>-21.2</u> dbm
1 Kc	-2 db, + 1 db From 1 Kc Reference Level	<u>-20.0</u> dbm
4 Kc		<u>-19.2</u> dbm
10 Kc		<u>-19.8</u> dbm
12 Kc		<u>-20.1</u> dbm
4. INTERMODULATION DISTORTION	NOTE. With B Tx at GPA the combined intermod was 42DB	
C. RECEIVER B		<u>47</u> db
A. One MW-503A Link	Maximum 45 db	<u>48</u> db
B. RECEIVER A		47 <u>47</u> db
5. RECEIVED SIGNAL POWER		
A. Receiver A		<u>-46.1</u> dbm
B. Receiver B		<u>-43.2</u> dbm

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS LINK TEST

STATION GAB

Transmission Path: From Station GAB to Station GPA

	EXPECTED	ACTUAL
6. NET PATH LOSS		
A. NPL, Path A	(Refer to following list for expected results.)	<u>75.7</u> db
B. NPL, Path B		<u>72.8</u> db
C. Expected Results		

<u>Test Link</u>	<u>Maximum NPL</u>
GA-GPA	68.8 db
GPA-GBA	74.2
GPA-GIM	60.0
GPA-GTA	64.5
GHO-GPE	63.2
GHO-GAG	62.2
TID-TIC	66.3
TKG-TKH-TKA	79.5
TKA-TKR	65.5
TKR-TIZ	65.9
TAL-TKG	73.8
TDY-TDI	64.5

4-47

FEDERAL ELECTRIC CORPORATION

BR 11/85

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS LINK TEST

STATION GAB

Transmission Path: From Station GAB to STATION GPA

EXPECTED -- ACTUAL

7. SIGNAL-TO-NOISE RATIO

A. Receiver A

(Refer to FIG.9 of this procedure for the expected results.)

66.5

74 db

B. Receiver B

70
72 db

C. COMBINED

75 db

DATE 18 JULY 1963

TESTER

W. J. Schmalzer

SUPERVISOR

Frank J. Stojinovic

QUALITY ASSURANCE

Frank J. Stojinovic

GEEIA

Robert D. Legler

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS LINK TEST

(GA - GPA LINK ONLY)

STATION GA

Transmission Path: From Station GA to STATION GPA

Baseband (GA - GPA LINK)

EXPECTED ACTUAL

A. Level, 100 kc RX

1) Site GPA	-40 ± 0.5 db	<u>N/A</u> db
2) Site GA	-34 ± 0.5 db	<u>-34</u> db

B. Frequency Response

12 kc		<u>-34</u> db
60 kc		<u>-33.9</u> db
100 kc		<u>-34</u> db
200 kc	+ 0.5 db From	<u>-33.9</u> db
300 kc	100 kc Reference	<u>-34.1</u> db
400 kc	Level	<u>-33.25</u> db
500 kc		<u>-33.5</u> db

DATE 14 July 1963

TESTER Jack H. Thind

SUPERVISOR Paul J. Vanerport

QUALITY ASSURANCE Don Bullard

GEEIA Robert A. Legler 4-49

BIG RALLY II PROJECT

DATA SHEET

MW-503A LOS LINK TEST

(GA - GPA LINK ONLY)

Transmission Path: From Station GA to STATION GPA

Baseband (GA - GPA LINK)

A. Level, 100 kc RX

1) Site GPA

-40 + 0.5 db

40.2 db

2) Site GA

-34 + 0.5 db

N/A db

B. Frequency Response

12 kc

+ 0.1 db

60 kc

+ 0.2 db

100 kc

+ 0.1 db

200 kc

+ 0.5 db From

0.0 db

300 kc

100 kc Reference

- 0.3 db

400 kc

Level

- 0.3 db

500 kc

- 0.2 db

* Reference Level used- Fig.-40.2 in step A Site GPA,

DATE 14 July 1963

TESTER Vincent Quinn

SUPERVISOR J. W. ...

QUALITY ASSURANCE M. ...

GEE TA ...

BIG RALLY II PROJECT
 DATA SHEET
 AN/MRC-85 STATION TEST
 EXCITER

ADDENDUM

Station I.D.

Transmission Path: From Station I.D. to Station L.R.

Exciter Serial No. D13 #2 Frequency 360.49997 MC

~~AN/PRC-39~~ ^{MRC-85} EXCITER, RADIO

	EXPECTED	ACTUAL
✓ 1. POWER OUTPUT Power Output	9 Minimum 10 watts	9 watts
✓ 2. CARRIER FREQUENCY Frequency	.001% of assigned	360.49888 MC
✓ 3. EXCITER RESPONSE AND DEVIATION		
	Lower 1 db point	69.2 MC
	Upper 1 db point	70.9 MC
Bandwidth	Minimum 1.5 MC	1.8 MC
✓ 4. HF DEVIATION Level at J4	-14 dbm ± 0.5 dbm	-14 dbm
5. ADJUSTMENT OF FOUR RECEIVERS		J.S. Initials
✓ 6. LF DEVIATION Signal level at J14	-10 dbm ± 0.5 dbm	-10.0 dbm
✓ 7. ORDER WIRE DEVIATION & LEVEL Output at J26-J27	-10 dbm ± 0.5 dbm	-10.0 dbm
✓ 8. PILOT TONE LEVEL AND DEVIATION		
	Radio Pilot Level at J51	20 to 35 volts
Deviation at J14 on S1893	-20 dbm ± 0.5 dbm	-20 dbm
✓ 9. DUAL MODULATOR OPERATION		
	Exciter No. 1 Driving	
Exciter No. 2 Driving		J.S. Initials

DATE 8 June 63
 TESTER [Signature]
 SUPERVISOR [Signature]
 QUALITY ASSURANCE [Signature]
 Sheet 1 of 1

ID-2

FEDERAL ELECTRIC CORPORATION BRII/16

BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 STATION TEST

ADDENDUM

Station 1.D

Transmission Path: From Station 1.D to Station 1.R

Exciter Serial No. 014 #1 Frequency 360.49997 MC

MRC-85
AN/~~85~~ EXCITER, RADIO

	EXPECTED	ACTUAL
1. POWER OUTPUT Power Output	Minimum ⁹ watts	<u>9.5</u> watts
2. CARRIER FREQUENCY Frequency	.001% of assigned	<u>360.49997</u> MC
3. EXCITER RESPONSE AND DEVIATION		<u>6.9</u> MC
	Lower 1 db point	<u>70.8</u> MC
	Upper 1 db point	<u>1.8</u> MC
Bandwidth	Minimum 1.5 MC	
4. HF DEVIATION Level at J4	-14 dbm ± 0.5 dbm	<u>-14</u> dbm
5. ADJUSTMENT OF FOUR RECEIVERS		<u>B.S.</u> Initials
6. LF DEVIATION Signal level at J14	-10 dbm ± 0.5 dbm	<u>-10</u> dbm
7. ORDER WIRE DEVIATION & LEVEL Output at J26-J27	-10 dbm ± 0.5 dbm	<u>-10</u> dbm
8. PILOT TONE LEVEL AND DEVIATION	Radio Pilot Level at J51	<u>21</u> volts
	Deviation at J14 on S1893	<u>-20</u> dbm
9. DUAL MODULATOR OPERATION	Exciter No. 1 Driving	<u>B.S.</u> Initials
	Exciter No. 2 Driving	<u>B.S.</u> Initials

DATE 7/10/63

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

Sheet 1 of 1 SRP

IR-W

BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 STATION TEST

ADDENDUM

Station IR-W

Transmission Path: From Station IR-W to Station ID-E

Exciter Serial No. 016 I-V Frequency 392.4999 MC

MRC-85
AN/~~ERC-39~~ EXCITER, RADIO

	EXPECTED	ACTUAL
1. POWER OUTPUT Power Output	Minimum ⁹ 10 watts	<u>10.2</u> watts
2. CARRIER FREQUENCY Frequency	.001% of assigned	<u>392.4993</u> MC
3. EXCITER RESPONSE AND DEVIATION Lower 1 db point Upper 1 db point Bandwidth	Minimum 1.5 MC	<u>69.2075</u> MC <u>70.2995</u> MC <u>1.6930</u> MC
4. HF DEVIATION Level at J4	-14 dbm <u>±</u> 0.5 dbm	<u>-14</u> dbm
5. ADJUSTMENT OF FOUR RECEIVERS		<u>RBS</u> Initials
6. LF DEVIATION Signal level at J14	-10 dbm <u>±</u> 0.5 dbm	<u>-10</u> dbm
7. ORDER WIRE DEVIATION & LEVEL Output at J26-J27	-10 dbm <u>±</u> 0.5 dbm	<u>-10</u> dbm
8. PILOT TONE LEVEL AND DEVIATION Radio Pilot Level at J51 Deviation at J14 on S1893	20 to 35 volts -20 dbm <u>±</u> 0.5 dbm	<u>21</u> volts <u>20.2</u> dbm
9. DUAL MODULATOR OPERATION Exciter No. 1 Driving Exciter No. 2 Driving		<u>UNSATISFACTORY</u> Initials <u>"</u> Initials

UNSATISFACTORY Initials
" Initials

DATE 14 June, 1963

TESTER Martin Luyhal

SUPERVISOR R. B. Sporn

QUALITY ASSURANCE R. B. Sporn

Sheet 1 of 1 MRP

IR-W

BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 STATION TEST

ADDENDUM

Station IR-W

Transmission Path: From Station IR-W to Station ID-E

Exciter Serial No. 015 2-H Frequency 392.4999 MC

MRC-85
AN/~~MRC-39~~ EXCITER, RADIO

	EXPECTED	ACTUAL
1. POWER OUTPUT Power Output	Minimum <u>9</u> watts	<u>10.2</u> watts
2. CARRIER FREQUENCY Frequency	.001% of assigned	<u>392.4980</u> MC
3. EXCITER RESPONSE AND DEVIATION Lower 1 db point		<u>69.2195</u> MC
Upper 1 db point		<u>70.7595</u> MC
Bandwidth	Minimum 1.5 MC	<u>1.5400</u> MC
4. HF DEVIATION Level at J4	-14 dbm <u>±</u> 0.5 dbm	<u>-14</u> dbm
5. ADJUSTMENT OF FOUR RECEIVERS		<u>RBS</u> Initials
6. LF DEVIATION Signal level at J14	-10 dbm <u>±</u> 0.5 dbm	<u>-10</u> dbm
7. ORDER WIRE DEVIATION & LEVEL Output at J26-J27	-10 dbm <u>±</u> 0.5 dbm	<u>-10</u> dbm
8. PILOT TONE LEVEL AND DEVIATION Radio Pilot Level at J51	20 to 35 volts	<u>22.5</u> volts
Deviation at J14 on S1893	-20 dbm <u>±</u> 0.5 dbm	<u>20.4</u> dbm
9. DUAL MODULATOR OPERATION Exciter No. 1 Driving		<u>UNSATISFACTORY</u> Initials
Exciter No. 2 Driving		" Initials

DATE 14 JUNE 1965

TESTER M. K. Kephart

SUPERVISOR R. Wasinski

QUALITY ASSURANCE R. B. Sward

Sheet 1 of 1

LRP

BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 STATION TEST

ADDENDUM

Station IR-E

Transmission Path: From Station IR-E to Station IC-W

Exciter Serial No. 009 2-H Frequency 396.4999 MC

MRC-85
AN/~~ERC-39~~ EXCITER, RADIO

	EXPECTED	ACTUAL
1. POWER OUTPUT Power Output	Minimum <u>9</u> watts	<u>9</u> watts
2. CARRIER FREQUENCY Frequency	.001% of assigned	<u>396.4999</u> MC
3. EXCITER RESPONSE AND DEVIATION Lower 1 db point Upper 1 db point Bandwidth	Minimum 1.5 MC	<u>69.1537</u> MC <u>70.8269</u> MC <u>1.6732</u> MC
4. HF DEVIATION Level at J4	-14 dbm <u>±</u> 0.5 dbm	<u>-14</u> dbm
5. ADJUSTMENT OF FOUR RECEIVERS		<u>RBS</u> Initials
6. LF DEVIATION Signal level at J14	-10 dbm <u>±</u> 0.5 dbm	<u>-10</u> dbm
7. ORDER WIRE DEVIATION & LEVEL Output at J26-J27	-10 dbm <u>±</u> 0.5 dbm	<u>-10</u> dbm
8. PILOT TONE LEVEL AND DEVIATION Radio Pilot Level at J51 Deviation at J14 on S1893	20 to 35 volts -20 dbm <u>±</u> 0.5 dbm	<u>24</u> volts <u>-20</u> dbm
9. DUAL MODULATOR OPERATION Exciter No. 1 Driving Exciter No. 2 Driving		<u>UNSATISFACTORY</u> Initials " " Initials

DATE 14 JUNE 1963

TESTER E. Hallen

SUPERVISOR R. W. ...

QUALITY ASSURANCE R. B. ...

ARP

IR-E

FEDERAL ELECTRIC CORPORATION BRII/16

BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 STATION TEST

ADDENDUM

Station IR-E

Transmission Path: From Station IR-E to Station IC-W

Exciter Serial No. 010 I-V Frequency 396.4999 MC

^{MRC-85}
AN/~~MRC-85~~ EXCITER, RADIO

	EXPECTED	ACTUAL
1. POWER OUTPUT Power Output	Minimum ⁹ 10 watts	<u>9</u> watts
2. CARRIER FREQUENCY Frequency	.001% of assigned	<u>396.4988</u> MC
3. EXCITER RESPONSE AND DEVIATION Lower 1 db point		<u>69.2265</u> MC
Upper 1 db point		<u>70.7679</u> MC
Bandwidth	Minimum 1.5 MC	<u>1.5414</u> MC
4. HF DEVIATION Level at J4	-14 dbm <u>±</u> 0.5 dbm	<u>-14.3</u> dbm
5. ADJUSTMENT OF FOUR RECEIVERS		<u>RBS</u> Initials
6. LF DEVIATION Signal level at J14	-10 dbm <u>±</u> 0.5 dbm	<u>-10</u> dbm
7. ORDER WIRE DEVIATION & LEVEL Output at J26-J27	-10 dbm <u>±</u> 0.5 dbm	<u>-10</u> dbm
8. PILOT TONE LEVEL AND DEVIATION Radio Pilot Level at J51	20 to 35 volts	<u>24</u> volts
Deviation at J14 on S1893	-20 dbm <u>±</u> 0.5 dbm	<u>-20</u> dbm
9. DUAL MODULATOR OPERATION Exciter No. 1 Driving		<u>UNSATISFACTORY</u> Initials
Exciter No. 2 Driving		Initials

UNSATISFACTORY

DATE 14 June 1963

TESTER E. Hall

SUPERVISOR R. W. ...

QUALITY ASSURANCE R.B. Spear

Sheet 1 of 1

ARP

IC-W

FEDERAL ELECTRIC CORPORATION

BRII/16

BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 STATION TEST

ADDENDUM

Station IC WEST

Transmission Path: From Station IC to Station IR

Exciter Serial No. 003 #2 Frequency 367.500 MC

MRC-85
AN/~~MRC-85~~ EXCITER, RADIO

	EXPECTED	ACTUAL
1. POWER OUTPUT Power Output	Minimum ⁹ 10 watts	<u>11.10</u> watts
2. CARRIER FREQUENCY Frequency	.001% of assigned	<u>367.501</u> MC
3. EXCITER RESPONSE AND DEVIATION Lower 1 db point Upper 1 db point Bandwidth	Minimum 1.5 MC	<u>68.65</u> MC <u>70.8</u> MC <u>2.2</u> MC
4. HF DEVIATION Level at J4	-14 dbm <u>±</u> 0.5 dbm	<u>-14</u> dbm
5. ADJUSTMENT OF ^{THREE} FOUR RECEIVERS		Initials
6. LF DEVIATION Signal level at J14	-10 dbm <u>±</u> 0.5 dbm	<u>-10</u> dbm
7. ORDER WIRE DEVIATION & LEVEL Output at J26-J27	-10 dbm <u>±</u> 0.5 dbm	<u>-10</u> dbm
8. PILOT TONE LEVEL AND DEVIATION Radio Pilot Level at J51 Deviation at J14 on S1893	20 to 35 volts -20 dbm <u>±</u> 0.5 dbm	<u>21</u> volts <u>-20</u> dbm
9. DUAL MODULATOR OPERATION Exciter No. 1 Driving Exciter No. 2 Driving		Initials Initials

DATE 16 JUNE 63

TESTER J. Woodin

SUPERVISOR F. A. Gaffney

QUALITY ASSURANCE William R. Wolf

Sheet 1 of 1

GEEIA Robert D. Legler

BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 STATION TEST

ADDENDUM

Station IC EAST

Transmission Path: From Station IC to Station GK

Exciter Serial No. 008 #1 Frequency 360.5 MC

MRC-85
AN/~~FRC-39~~ EXCITER, RADIO

	EXPECTED	ACTUAL
1. POWER OUTPUT Power Output	Minimum ⁹ <u>10</u> watts	<u>10</u> watts
2. CARRIER FREQUENCY Frequency	.001% of assigned	<u>360.5004</u> MC
3. EXCITER RESPONSE AND DEVIATION Lower 1 db point		<u>359.2</u> MC
Upper 1 db point		<u>361.5</u> MC
Bandwidth	Minimum 1.5 MC	<u>1.88</u> MC
4. HF DEVIATION Level at J4	-14 dbm ± 0.5 dbm	<u>-14</u> dbm
5. ADJUSTMENT OF FOUR RECEIVERS		<u>RS</u> Initials
6. LF DEVIATION Signal level at J14	-10 dbm ± 0.5 dbm	<u>-10</u> dbm
7. ORDER WIRE DEVIATION & LEVEL Output at J26-J27	-10 dbm ± 0.5 dbm	<u>-10.2</u> dbm
8. PILOT TONE LEVEL AND DEVIATION Radio Pilot Level at J51	20 to 35 volts	<u>25</u> volts
Deviation at J14 on S1893	-20 dbm ± 0.5 dbm	<u>-20</u> dbm
9. DUAL MODULATOR OPERATION Exciter No. 1 Driving		<u>RS</u> Initials
Exciter No. 2 Driving		<u>RS</u> Initials

DATE JUN 22 1963

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

Sheet 1 of 1

GEEIA

Robert D. Seyler

IC-E

FEDERAL ELECTRIC CORPORATION

BRII/16

BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 STATION TEST

ADDENDUM

Station IC EAST

Transmission Path: From Station IC to Station GK

Exciter Serial No. 007 # 2 Frequency 360.5000 MC

^{MRC-85}
AN/~~FRC-59~~ EXCITER, RADIO

	EXPECTED	ACTUAL
1. POWER OUTPUT Power Output	Minimum ⁹ 10 watts	<u>10</u> watts
2. CARRIER FREQUENCY Frequency	.001% of assigned	<u>360.5172</u> MC
3. EXCITER RESPONSE AND DEVIATION Lower 1 db point		<u>359.75</u> MC
Upper 1 db point		<u>361.32</u> MC
Bandwidth	Minimum 1.5 MC	<u>1.57</u> MC
4. HF DEVIATION Level at J4	-14 dbm <u>±</u> 0.5 dbm	<u>-14.0</u> dbm
5. ADJUSTMENT OF FOUR RECEIVERS		<u>RS</u> Initials
6. LF DEVIATION Signal level at J14	-10 dbm <u>±</u> 0.5 dbm	<u>-10.0</u> dbm
7. ORDER WIRE DEVIATION & LEVEL Output at J26-J27	-10 dbm <u>±</u> 0.5 dbm	<u>-10.0</u> dbm
8. PILOT TONE LEVEL AND DEVIATION Radio Pilot Level at J51	20 to 35 volts	<u>25.5</u> volts
Deviation at J14 on S1893	-20 dbm <u>±</u> 0.5 dbm	<u>-20</u> dbm
9. DUAL MODULATOR OPERATION Exciter No. 1 Driving		<u>RS</u> Initials
Exciter No. 2 Driving		<u>B</u> Initials

DATE JUN 22 1953

TESTER P. Shuff

SUPERVISOR F. J. ...

QUALITY ASSURANCE William ...

Sheet 1 of 1
GEEIA Robert ...

BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 STATION TEST

ADDENDUM

Station G.K.

Transmission Path: From Station G.K. to Station I.C.

Exciter Serial No. 001 Frequency 389500 MC

^{MRC-85}
AN/~~FRC-39~~ EXCITER, RADIO

	EXPECTED	ACTUAL
1. POWER OUTPUT Power Output	Minimum ⁹ watts	<u>11.2</u> watts
2. CARRIER FREQUENCY Frequency	.001% of assigned	<u>389,499,620</u> MC <u>380</u> MC
3. EXCITER RESPONSE AND DEVIATION Lower 1 db point		<u>69.25</u> MC
Upper 1 db point		<u>70.75</u> MC
Bandwidth	Minimum 1.5 MC	<u>1.50</u> MC
4. HF DEVIATION Level at J4	-14 dbm ± 0.5 dbm	<u>* -13.5 - 13.6</u> dbm
5. ADJUSTMENT OF FOUR RECEIVERS		<u>* BLO</u> Initials
6. LF DEVIATION Signal level at J14	-10 dbm ± 0.5 dbm	<u>* -10 - 10</u> dbm
7. ORDER WIRE DEVIATION & LEVEL Output at J26-J27	-10 dbm ± 0.5 dbm	<u>* -10 - 10</u> dbm
8. PILOT TONE LEVEL AND DEVIATION Radio Pilot Level at J51	20 to 35 volts	<u>* 24.7 24.7</u> volts
Deviation at J14 on S1893	-20 dbm ± 0.5 dbm	<u>* -19.8 19.8</u> dbm
9. DUAL MODULATOR OPERATION Exciter No. 1 Driving		<u>N/A</u> Initials
Exciter No. 2 Driving		<u>N/A</u> Initials

DATE 23 JUNE, 63

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 STATION TEST

ADDENDUM

Station G.K.

Transmission Path: From Station G.K. to Station I.C.

Exciter Serial No. 005 #2 Frequency 389500 MC

^{MRC-85}
AN/~~MRC-85~~ EXCITER, RADIO

	EXPECTED	ACTUAL
1. POWER OUTPUT Power Output	⁹ Minimum 10 watts	<u>13</u> watts
2. CARRIER FREQUENCY Frequency	.001% of assigned	<u>389,447,902</u> <u>98</u> MC
3. EXCITER RESPONSE AND DEVIATION Lower 1 db point Upper 1 db point Bandwidth	Minimum 1.5 MC	<u>.75</u> MC <u>.75</u> MC <u>1.50</u> MC
4. HF DEVIATION Level at J4	-14 dbm <u>±</u> 0.5 dbm	<u>-14</u> dbm
5. ADJUSTMENT OF FOUR RECEIVERS		<u>BBB</u> Initials
6. LF DEVIATION Signal level at J14	-10 dbm <u>±</u> 0.5 dbm	<u>-10</u> dbm
7. ORDER WIRE DEVIATION & LEVEL Output at J26-J27	-10 dbm <u>±</u> 0.5 dbm	<u>-10</u> dbm
8. PILOT TONE LEVEL AND DEVIATION Radio Pilot Level at J51 Deviation at J14 on S1893	20 to 35 volts -20 dbm <u>±</u> 0.5 dbm	<u>25.3</u> volts <u>-20</u> dbm
9. DUAL MODULATOR OPERATION Exciter No. 1 Driving Exciter No. 2 Driving		<u> </u> Initials <u> </u> Initials

*USED ADLER PROCEDURES
FOR CALIBRATING METERS.*

DATE 23 JUNE 63

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

Calc-E

BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 STATION TEST

ADDENDUM

Station G.K.

Transmission Path: From Station G.K. to Station G.A.

Exciter Serial No. 006 005 Frequency 382.500. MC

MRC-85
AN/~~FRG-37~~ EXCITER, RADIO

	EXPECTED	ACTUAL	
		#1	#2
1. POWER OUTPUT Power Output	9 Minimum 10 watts	9	9.6 watts
2. CARRIER FREQUENCY Frequency	382.500158 .001% of assigned	382.502085	MC
3. EXCITER RESPONSE AND DEVIATION Lower 1 db point	Minimum 1.5 MC	.75	.75 MC
Upper 1 db point		.75	.75 MC
Bandwidth		1.5	1.5 MC
4. HF DEVIATION Level at J4	-14 dbm ± 0.5 dbm	-13.5	-13.7 dbm
5. ADJUSTMENT OF FOUR RECEIVERS		B.B. Initials	
6. LF DEVIATION Signal level at J14	-10 dbm ± 0.5 dbm	-9.5 -10	-10 -9.5 * dbm
7. ORDER WIRE DEVIATION & LEVEL Output at J26-J27	-10 dbm ± 0.5 dbm	-10 -10	-10 -10 dbm
8. PILOT TONE LEVEL AND DEVIATION Radio Pilot Level at J51	20 to 35 volts	22.5	17.5 volts
Deviation at J14 on S1893	-20 dbm ± 0.5 dbm		dbm
9. DUAL MODULATOR OPERATION Exciter No. 1 Driving	-19.5	-20.5	-20.5 -20. Initials
Exciter No. 2 Driving			Initials

* EXCITER #2'S READINGS ARE TYPICAL OF EXCITER #1 ON ALL 4 RECEIVERS

DATE 3 July, 63

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 STATION TEST

ADDENDUM

Station GA MRC-85

Transmission Path: From Station GA to Station GK

Exciter Serial No. 012 IV Frequency 366.5 MC

^{MRC-85}
AN/~~MRC-85~~ EXCITER, RADIO

	EXPECTED	ACTUAL
1. POWER OUTPUT Power Output	Minimum ⁹ 10 watts	<u>9.5</u> watts
2. CARRIER FREQUENCY Frequency	.001% of assigned	<u>366.5009</u> MC
3. EXCITER RESPONSE AND DEVIATION Lower 1 db point		<u>.470</u> MC
Upper 1 db point		<u>.616</u> MC
Bandwidth	Minimum 1.5 MC	<u>1.086</u> MC
4. HF DEVIATION Level at J4	-14 dbm <u>±</u> 0.5 dbm	<u>-14</u> dbm
5. ADJUSTMENT OF FOUR RECEIVERS		<u>WDT</u> Initials
6. LF DEVIATION Signal level at J14	-10 dbm <u>±</u> 0.5 dbm	<u>-9.9</u> dbm
7. ORDER WIRE DEVIATION & LEVEL Output at J26-J27	-10 dbm <u>±</u> 0.5 dbm	<u>-10.3</u> dbm
8. PILOT TONE LEVEL AND DEVIATION Radio Pilot Level at J51	20 to 35 volts	<u>22.9</u> volts
Deviation at J14 on S1893	-20 dbm <u>±</u> 0.5 dbm	<u>-20.2</u> dbm
9. DUAL MODULATOR OPERATION Exciter No. 1 Driving	WILL WORK MANUALLY ONLY	<u>WDT</u> Initials
Exciter No. 2 Driving	WILL WORK MANUALLY ONLY	<u>WDT</u> Initials

DATE 10 July 1963

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

Sheet 1 of 1
GREEIA

[Signature]

BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 STATION TEST

ADDENDUM

Station GA MRC-85

Transmission Path: From Station GA to Station GK

Exciter Serial No. 011 (2H) Frequency 366.5 MC

^{MRC-85}
AN/~~MRC-85~~ EXCITER, RADIO

	EXPECTED	ACTUAL
1. POWER OUTPUT Power Output	Minimum ⁹ 10 watts	<u>10.5</u> watts
2. CARRIER FREQUENCY Frequency	.001% of assigned	<u>366.5004</u> MC
3. EXCITER RESPONSE AND DEVIATION Lower 1 db point		<u>.784</u> MC
Upper 1 db point		<u>1</u> MC
Bandwidth	Minimum 1.5 MC	<u>1.784</u> MC
4. HF DEVIATION Level at J4	-14 dbm <u>±</u> 0.5 dbm	<u>-14</u> dbm
5. ADJUSTMENT OF FOUR RECEIVERS		<u>WDT</u> Initials
6. LF DEVIATION Signal level at J14	-10 dbm <u>±</u> 0.5 dbm	<u>-10</u> dbm
7. ORDER WIRE DEVIATION & LEVEL Output at J26-J27	-10 dbm <u>±</u> 0.5 dbm	<u>-10</u> dbm
8. PILOT TONE LEVEL AND DEVIATION Radio Pilot Level at J51	20 to 35 volts	<u>21.5</u> volts
Deviation at J14 on S1893	-20 dbm <u>±</u> 0.5 dbm	<u>-20</u> dbm
9. DUAL MODULATOR OPERATION Exciter No. 1 Driving	WILL WORK MANUALLY ONLY	<u>WDT</u> Initials
Exciter No. 2 Driving	WILL WORK MANUALLY "	<u>WDT</u> Initials

DATE July 8 1963

TESTER W. N. Tate

SUPERVISOR Paul W. Wainwright

QUALITY ASSURANCE Steve Korbach

Sheet 1 of 1

GEEIA Robert D. Logler

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 AN/MRC-85 STATION TEST
 10 KW AMP.

BR II/12

STATION 1.17

Transmission Path: From Station 1.17 to Station 1.13

10 KW Amplifier Serial No. #11 16 Frequency 360.49797 MC

Exciter Serial No. 0141

AN/MRC-85 POWER AMPLIFIER, RADIO

	EXPECTED		ACTUAL
	1 KW	10 KW	
1. INPUT POWER	Min. 6 watts	6 watts	<u>6.5</u> watts
2. OUTPUT POWER	Min. 1 KW	10 KW	<u>10 KW</u> watts
3. REFLECTED POWER	Max. 28 watts	280 watts	<u>160</u> watts
4. VSWR	Max. 1.40	1.40	<u>1.29</u>
5. FAULT RECYCLING			<u>J.P.</u> Initials
6. KLYSTRON COOLANT FLOW	Min. 17 GPM		<u>31</u> GPM

DATE 7 JUNE 63

TESTER F.E. Huber

SUPERVISOR R.E. Huber

QUALITY ASSURANCE B.P. K... SRP

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 STATION TEST

BR II/12

STATION 1D

Transmission Path: From Station 1D to Station 1R

10 KW Amplifier Serial No. 014 Frequency 360.49797 MC

Exciter Serial No. 013

AN/MRC-85 POWER AMPLIFIER, RADIO

	EXPECTED		ACTUAL
	1 KW	10 KW	
1. INPUT POWER	Min. 6 watts	6 watts	<u>6</u> watts
2. OUTPUT POWER	Min. 1 KW	10 KW	<u>10 KW</u> watts
3. REFLECTED POWER	Max. 28 watts	280 watts	<u>180</u> watts
4. VSWR	Max. 1.40	1.40	<u>1.31</u>
5. FAULT RECYCLING			<u>J.P.</u> Initials
6. KLYSTRON COOLANT FLOW	Min. 17 GPM		<u>28.5</u> GPM

DATE 7 JUNE 63

TESTER R.F. Gilbert

SUPERVISOR R.F. Gilbert

QUALITY ASSURANCE J.P. Gilbert

J.P.

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 STATION TEST

BR II/12

STATION IR-W

Transmission Path: From Station IR-W to Station ID-E

10 KW Amplifier Serial No. 016 2-H Frequency 392.4999 MC

Exciter Serial No. 015

AN/MRC-85 POWER AMPLIFIER, RADIO

		EXPECTED	ACTUAL
		1 KW	10 KW
1. INPUT POWER	Min. 6 watts	6 watts	<u>5.5</u> watts
2. OUTPUT POWER	Min. 1 KW	10 KW	<u>10.5 K</u> watts
3. REFLECTED POWER	Max. 28 watts	280 watts	<u>170</u> watts
4. VSWR	Max. 1.40	1.40	<u>1.30</u>
5. FAULT RECYCLING			<u>RAS.</u> Initials
6. KLYSTRON COOLANT FLOW	Min. 17 GPM		<u>29.8</u> GPM

DATE JUNE 11, 1963

TESTER M. Luyshart

SUPERVISOR R. Westling

QUALITY ASSURANCE R. B. Sauer

ARE

5-17

IR-W

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 STATION TEST

BR II/12

STATION IR-W

Transmission Path: From Station IR-W to Station ID-E

10 KW Amplifier Serial No. 015 I-V Frequency 392.4799 MC

Exciter Serial No. 016 I-V

AN/MRC-85 POWER AMPLIFIER, RADIO

	EXPECTED		ACTUAL
	1 KW	10 KW	
1. INPUT POWER	Min. 6 watts	6 watts	<u>8.10</u> watts
2. OUTPUT POWER	Min. 1 KW	10 KW	<u>10K</u> watts
3. REFLECTED POWER	Max. 28 watts	280 watts	<u>2.0</u> watts
4. VSWR	Max. 1.40	1.40	<u>1.03</u>
5. FAULT RECYCLING			<u>RBS</u> Initials
6. KLYSTRON COOLANT FLOW	Min. 17 GPM		<u>29.5</u> GPM

DATE 11 JUNE 1963

TESTER M. Leight

SUPERVISOR R. Westling

QUALITY ASSURANCE RBS

YRP

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 AN/MRC-85 STATION TEST

BR II/12

STATION IR-E

Transmission Path: From Station IR-E to Station IC-W

10 KW Amplifier Serial No. 010 2-H Frequency 396.4999 MC

Exciter Serial No. 009

AN/MRC-85 POWER AMPLIFIER, RADIO

	EXPECTED		ACTUAL
	1 KW	10 KW	
1. INPUT POWER	Min. 6 watts	6 watts	<u>6</u> watts
2. OUTPUT POWER	Min. 1 KW	10 KW	<u>10.5K</u> watts
3. REFLECTED POWER	Max. 28 watts	280 watts	<u>10.0</u> watts
4. VSWR	Max. 1.40	1.40	<u>1.06</u> 1.06
5. FAULT RECYCLING			<u>RBS</u> Initials
6. KLYSTRON COOLANT FLOW	Min. 17 GPM		<u>31</u> GPM

DATE 10 JUNE, 1963

TESTER E Hatley

SUPERVISOR C. Woodruff

QUALITY ASSURANCE R. B. Spear

H.R.P.

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 STATION TEST

BR II/12

STATION IR-E

Transmission Path: From Station IR-E to Station IC-W

10 KW Amplifier Serial No. 009 - 1-V Frequency 396.4999 MC

Exciter Serial No. 010

AN/MRC-85 POWER AMPLIFIER, RADIO

		EXPECTED	ACTUAL
		1 KW	10 KW
1. INPUT POWER	Min. 6 watts	6 watts	<u>6</u> watts
2. OUTPUT POWER	Min. 1 KW	10 KW	<u>10 K</u> watts
3. REFLECTED POWER	Max. 28 watts	280 watts	<u>120</u> watts
4. VSWR	Max. 1.40	1.40	<u>1.25</u>
5. FAULT RECYCLING			<u>RBS</u> Initials
6. KLYSTRON COOLANT FLOW	Min. 17 GPM		<u>28</u> GPM

DATE 11 June 63

TESTER E Halley

SUPERVISOR R. W. ...

QUALITY ASSURANCE R. B. Spear

ARP

5-20

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 AN/MRC-85 STATION TEST

BR II/12

STATION IC WEST

Transmission Path: From Station IC to Station IR

10 KW Amplifier Serial No. Kly. #1
Kly. #2 Frequency 367.5 MC
 Exciter Serial No. Kly. #1
Kly. #2

AN/MRC-85 POWER AMPLIFIER, RADIO

	EXPECTED		ACTUAL	
	1 KW	10 KW		
1. INPUT POWER	Min. 6 watts	6 watts	Kly.#1 7 watts Kly.#2 5 watts	
2. OUTPUT POWER	Min. 1 KW	10 KW	Kly.#1 10 Kw Kly.#2 10 Kwatts	
3. REFLECTED POWER	Max. 28 watts	280 watts	Kly.#1 100 watts Kly.#2 100 watts	
4. VSWR	Max. 1.40	1.40	Kly.#1 1.22 VSWR Kly.#2 1.22 VSWR	
5. FAULT RECYCLING				Initials
6. KLYSTRON COOLANT FLOW	Min. 17 GPM	17 GPM	Kly.#1 30 Kly.#2 31	GPM

DATE 16 JUNE 63

TESTER D. Pickett

SUPERVISOR F. H. [Signature]

QUALITY ASSURANCE William R. [Signature]

GEEIA Robert [Signature]

IC-E

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 STATION TEST

BR II/12

STATION IC

Transmission Path: From Station IC to Station GK

10 KW Amplifier Serial No. ^V 017 & ^H 006 Frequency 360.5 MC

Exciter Serial No. ^{#1} 008 & ^{#2} 007

AN/MRC-85 POWER AMPLIFIER, RADIO

		EXPECTED	ACTUAL
Site IC has 10 KW Amp. ONLY		1 KW 10 KW	^V 017 ^H 006
1. INPUT POWER	Min. 6 watts	6 watts	<u>8</u> <u>9.6</u> watts
2. OUTPUT POWER	Min. 1 KW	10 KW	<u>10</u> <u>10</u> watts
3. REFLECTED POWER	Max. 28 watts	280 watts	<u>180</u> ¹⁰⁰ <u>20</u> watts
4. VSWR	Max. 1.40	1.40	<u>1.31</u> <u>1.22</u>
5. FAULT RECYCLING			<u>RS</u> Initials
6. KLYSTRON COOLANT FLOW	Min. 17 GPM		<u>31</u> <u>30</u> GPM

DATE 24 JUNE 63

TESTER P. Hoff

SUPERVISOR F. H. ...

QUALITY ASSURANCE William R. ...

GEEIA Robert ...

GK-W

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 STATION TEST

BR II/12

STATION G.K.

Transmission Path: From Station GK to Station J.C.

10 KW Amplifier Serial No. 002 Frequency 389500. MC

Exciter Serial No. 005 = 12

AN/MRC-85 POWER AMPLIFIER, RADIO

	EXPECTED		ACTUAL
	1 KW	10 KW	
1. INPUT POWER	Min. 6 watts	6 watts	<u>6</u> watts
2. OUTPUT POWER	Min. 1 KW	10 KW	<u>10/K</u> watts
3. REFLECTED POWER	Max. 28 watts	280 watts	<u>250</u> watts
4. VSWR	Max. 1.40	1.40	<u>1.38</u>
5. FAULT RECYCLING			<u>J.E.B.</u> Initials
6. KLYSTRON COOLANT FLOW	Min. 17 GPM		<u>29.5</u> GPM

DATE 24 JUNE 63

TESTER FC Shroyer Jr

SUPERVISOR Russell E Carter

QUALITY ASSURANCE T. E. Brown

612-2

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 STATION TEST

BR II/12

STATION G.K.

Transmission Path: From Station G.K. to Station I.C.

10 KW Amplifier Serial No. DD1 Frequency 389500 MC

Exciter Serial No. DD1 #1

AN/MRC-85 POWER AMPLIFIER, RADIO

	EXPECTED		ACTUAL
	1 KW	10 KW	
1. INPUT POWER	Min. 6 watts	6 watts	<u>6.5</u> watts
2. OUTPUT POWER	Min. 1 KW	10 KW	<u>10/15</u> watts
3. REFLECTED POWER	Max. 28 watts	280 watts	<u>240</u> watts
4. VSWR	Max. 1.40	1.40	<u>1.37</u>
5. FAULT RECYCLING			<u>BGB</u> Initials
6. KLYSTRON COOLANT FLOW	Min. 17 GPM		<u>29</u> GPM

DATE 24 JUNE 63

TESTER FC Shoupe Jr

SUPERVISOR Harold E. Carter

QUALITY ASSURANCE A. E. Jones

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 AN/MRC-85 STATION TEST

BR II/12

STATION G.K.

Transmission Path: From Station G.K. to Station G.A.

10 KW Amplifier Serial No. 007 ^{#1} 030 ^{#2} Frequency _____ MC

Exciter Serial No. 006 ^{#1} 005 ^{#2}

AN/MRC-85 POWER AMPLIFIER, RADIO

	EXPECTED		ACTUAL	
	1 KW	10 KW	PA 1	PA 2
1. INPUT POWER	Min. 6 watts	6 watts	<u>6.6</u>	<u>6</u> watts
2. OUTPUT POWER	Min. 1 KW	10 KW	<u>10K</u>	<u>10K</u> watts
3. REFLECTED POWER	Max. 28 watts	280 watts	<u>35</u>	<u>90</u> watts
4. VSWR	Max. 1.40	1.40	<u>1.13</u>	<u>1.21</u>
5. FAULT RECYCLING			<u>BBB</u>	<u>BBB</u> Initials
6. KLYSTRON COOLANT FLOW	Min. 17 GPM		<u>30.5</u>	<u>30</u> GPM

DATE 3/14/63

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE B. E. Bass

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 AN/MRC-85 STATION TEST

BR II/12

STATION GA MRC-85

Transmission Path: From Station GA to Station GK

10 KW Amplifier Serial No. 018 IV Frequency 366.5 MC

Exciter Serial No. 012

AN/MRC-85 POWER AMPLIFIER, RADIO

		EXPECTED	ACTUAL
		1 KW	10 KW
1. INPUT POWER	Min. 6 watts	6 watts	<u>13.6</u> watts
2. OUTPUT POWER	Min. 1 KW	10 KW	<u>10,000</u> watts
3. REFLECTED POWER	Max. 28 watts	280 watts	<u>170</u> watts
4. VSWR	Max. 1.40	1.40	<u>1.30</u>
5. FAULT RECYCLING			<u>WDT</u> Initials
6. KLYSTRON COOLANT FLOW	Min. 17 GPM		<u>30</u> GPM

DATE 10 July 1963

TESTER W. L. Fife

SUPERVISOR Paul W. Wainwright

QUALITY ASSURANCE Robert A. Taylor

GEEIA

5-26

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 AN/MRC-85 STATION TEST

BR II/12

STATION GA MRC-85

Transmission Path: From Station GA to Station GK

10 KW Amplifier Serial No. 014 #2H Frequency 366.5 MC

Exciter Serial No. 011 #2H

AN/MRC-85 POWER AMPLIFIER, RADIO

	EXPECTED		ACTUAL
	1 KW	10 KW	
1. INPUT POWER	Min. 6 watts	6 watts	<u>11.6</u> watts
2. OUTPUT POWER	Min. 1 KW	10 KW	<u>10,000</u> watts
3. REFLECTED POWER	Max. 28 watts	280 watts	<u>90³²</u> watts
4. VSWR	Max. 1.40	1.40	<u>1.12</u>
5. FAULT RECYCLING			<u>WDT</u> Initials
6. KLYSTRON COOLANT FLOW	Min. 17 GPM		<u>29</u> GPM

DATE 10 July 1963

TESTER W.D. Jett

SUPERVISOR Paul Haverly

QUALITY ASSURANCE Stan Lovell

GEEIA Robert Segler

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT

BR 11/13

DATA SHEET

AN/MRC-85 STATION TEST

REC #11
S/N 025000

STATION 1D

Transmission Patch: Station 1R to Station 1D

	EXPECTED	ACTUAL
1. RECEIVER GAIN		
RF Amplifier and Converter	Minimum 40 db	<u>N/A</u> db
Parametric Amplifier & Converter	Minimum 33 db	<u>N/A</u> db
2. RECEIVER SENSITIVITY		
Signal Required Paramp.	Max. 3uv ^{2.5}	<u>2.35</u> uv
For 20 db Quieting RF Amp.	Max. 4uv	<u>N/A</u> uv
3. DC CONTROL VOLTAGE		
DC Control Voltage	-35 volts ± 3.5	<u>-35</u> volts
4. DIVERSITY COMBINER		
Receiver Outputs (Vertical) ± 2 db of each other	Rec A #1 - <u>4.0</u> db	Rec B #3 - <u>4.5</u> db
Receiver Outputs (Horizontal) ± 2 db of each other	#2 - <u>4.0</u> db	#4 - <u>4.5</u> db
Receiver A (V)	Reference	#1 <u>34.0</u> db
Receiver B (V)	Reference	#3 <u>35.5</u> db
Combined	AT LEAST 1.5 db Equal to or less than Rec A or Rec B	<u>3.25</u> db
Receiver A (H)	Reference	#2 - <u>34.75</u> db
Receiver B (H)	Reference	#4 - <u>34.0</u> db
Combined	AT LEAST 1.5 db Equal to or less than Rec A or Rec B	<u>2.0</u> db

5. RECEIVER PILOT TONE _____ Initials

6. ANTENNA SYSTEM VSWR Max. 1.40 ± 1.5 MC 1.3
AT CENTER

DATE 8 June 63
TESTER B. S. [Signature]
SUPERVISOR [Signature]
QUALITY ASSURANCE [Signature]

SRP 5-28

BIG RALLY II PROJECT

DATA SHEET

AN/MRC-85 STATION TEST

STATION 1.1D

Transmission Patch: Station 1.1R to Station 1.1D

1. RECEIVER GAIN	EXPECTED	ACTUAL
-RF Amplifier and Converter	Minimum 40 db	<u> </u> db
Parametric Amplifier & Converter	Minimum 33 db	<u>18/17</u> db

2. RECEIVER SENSITIVITY		
Signal Required Paramp.	Max. ^{2.5} 3uv	<u>2.35</u> uv
For 20 db Quieting RF Amp.	Max. 4uv	<u> </u> uv

3. DC CONTROL VOLTAGE		
DC Control Voltage	-35 volts \pm 3.5	<u>-35</u> volts

4. DIVERSITY COMBINER			
Receiver Outputs (Vertical) \pm 2 db of each other #1	Rec A	db	Rec B
	<u>4.0</u>	<u>7.3</u>	<u>4.5</u> db
Receiver Outputs (Horizontal) \pm 2 db of each other #2	<u>4.0</u>	<u>7.4</u>	<u>4.5</u> db
Receiver A (V)	Reference	#1	<u>34.0</u> db
Receiver B (V)	Reference	#3	<u>35.5</u> db
Combined	AT least 1.5 db Equal to or less than Rec A or Rec B		<u>2.25</u> db
Receiver A (H)	Reference	#2	<u>34.5</u> db
Receiver B (H)	Reference	#4	<u>34.0</u> db
Combined	AT least 1.5 db Equal to or less than Rec A or Rec B		<u>2.0</u> db

5. RECEIVER PILOT TONE Initials

6. ANTENNA SYSTEM VSWR Max. 1.40 \pm 1.5 MC 1.34
AT CENTER

DATE 3 June 1973

TESTER

SUPERVISOR

QUALITY ASSURANCE

SRP 5-29

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT

BR 11/13
RECT# 3
S/N 033.

DATA SHEET

AN/MRC-85 STATION TEST

STATION 1, D.

Transmission Patch: Station 1, P. to Station 1, D.

1. RECEIVER GAIN
~~RF Amplifier and Converter~~ EXPECTED Minimum 40 db ACTUAL _____ db
 Parametric Amplifier & Converter EXPECTED Minimum 33 db ACTUAL N/A db

2. RECEIVER SENSITIVITY
 Signal Required Paramp. Max. ^{2.5}~~3.0~~uv ACTUAL 1.85 uv
~~For 20 db Quieting RF Amp.~~ Max. 4uv ACTUAL _____ uv

3. DC CONTROL VOLTAGE
 DC Control Voltage -35 volts \pm 3.5 3.5 volts

4. DIVERSITY COMBINER

Receiver Outputs (Vertical) \pm 2 db of each other #1	Rec A	<u>4.0</u> db	Rec B	<u>4.5</u> db
Receiver Outputs (Horizontal) \pm 2 db of each other #2		<u>4.0</u> db	<u>4.5</u> db	<u>4.5</u> db
Receiver A (V)	Reference	#1		<u>34.0</u> db
Receiver B (V)	Reference	#3		<u>35.5</u> db
Combined	AT least 1.5 db Equal to or less than Rec A or Rec B			<u>2.25</u> db
Receiver A (H)	Reference	#2		<u>34.75</u> db
Receiver B (H)	Reference	#4		<u>34.0</u> db
Combined	AT least 1.5 db Equal to or less than Rec A, or Rec B			<u>2.0</u> db

5. RECEIVER PILOT TONE _____ Initials 125

6. ANTENNA SYSTEM VSWR Max. 1.40 \pm 15 MC 1.31
 AT CENTER

DATE 9 June 65
 TESTER [Signature]
 SUPERVISOR [Signature]
 QUALITY ASSURANCE [Signature]

[Signature] 5-30

ID-E

4-11-85 #14

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT

BR 11/13

REC #14

S/N 003

DATA SHEET

AN/MRC-85 STATION TEST

STATION 1D

Transmission Patch: Station 1R to Station 1D

1. RECEIVER GAIN	EXPECTED	ACTUAL
RF Amplifier and Converter	Minimum 40 db	db
Parametric Amplifier & Converter	Minimum 33 db	<u>14/10</u> db

2. RECEIVER SENSITIVITY		
Signal Required Paramp.	Max. ^{2.5} 3uv	<u>1.85</u> uv
For 20 db Quieting RF Amp.	Max. 4uv	uv

3. DC CONTROL VOLTAGE		
DC Control Voltage	-35 volts \pm 3.5	<u>3.5</u> volts

4. DIVERSITY COMBINER			
Receiver Outputs (Vertical) \pm 2 db of each other	41	Rec A <u>4.0</u> db	Rec B <u>4.5</u> db
Receiver Outputs (Horizontal) \pm 2 db of each other	42	<u>4.0</u> db	<u>4.5</u> db
Receiver A (V)	Reference	<u>41</u>	<u>34.0</u> db
Receiver B (V)	Reference	<u>41</u>	<u>35.0</u> db
Combined	AT LEAST 1.5 db #13		<u>2.25</u> db
	Equal to or less than Rec A or Rec B		
Receiver A (H)	Reference	<u>42</u>	<u>34.75</u> db
Receiver B (H)	Reference	<u>42</u>	<u>34.0</u> db
Combined	AT LEAST 1.5 db #14		<u>2.0</u> db
	Equal to or less than Rec A or Rec B		

5. RECEIVER PILOT TONE B.S. Initials

6. ANTENNA SYSTEM VSWR Max. 1.40 \pm 1.5 MC AT CENTER 1.3

DATE 8 June 63

TESTER B. S. ...

SUPERVISOR P. E. ...

QUALITY ASSURANCE J. G. ...

SRP

BIG RALLY II PROJECT

DATA SHEET

RECEIVER 1-V

SERIAL # 029

AN/MRC-85 STATION TEST

STATION IR-W

Transmission Patch: Station ID-E to Station IR-W

1. RECEIVER GAIN	EXPECTED	ACTUAL
RF-Amplifier and Converter	Minimum 40 db	<u> </u> db
Parametric Amplifier & Converter	Minimum 33 db	 db

2. RECEIVER SENSITIVITY		
Signal Required Paramp. For 20db Quieting	Max. ^{2.5} 3uv	<u>2.3</u> uv
For 20-db Quieting RF-Amp.	Max. 4uv	<u> </u> uv

3. DC CONTROL VOLTAGE		
DC Control Voltage	-35 volts \pm 3.5	<u>-35</u> volts

4. DIVERSITY COMBINER			
Receiver Outputs (Vertical) \pm 2 db of each other	#1	Rec A <u>10.8</u> db	Rec B <u>10.5</u> db
Receiver Outputs (Horizontal) \pm 2 db of each other	#4	<u>9</u> db	#2 <u>8.7</u> db
Receiver A (V) 1	Reference		<u>19.5</u> db
Receiver B (V) 3	Reference		<u>20.1</u> db
Combined	MIN 1.5 db NOISE IMPROVEMENT	At least 1.5 Equal to or less than Rec A or Rec B	<u>2.5</u> db
Receiver A (H) 4	Reference		<u>-20</u> db
Receiver B (H) 2	Reference		<u>-17.5</u> db
Combined	MIN 1.5 db NOISE IMPROVEMENT	At least 1.5 Equal to or less than Rec A or Rec B	<u>2.0</u> db

5. RECEIVER PILOT TONE RB/E Initials

6. ANTENNA SYSTEM VSWR at 50 \pm 7.5mc Max. 1.40 1.8:1

DATE 11 JUNE 1963
 TESTER Mr. Kuyphart
 SUPERVISOR R. Westman
 QUALITY ASSURANCE RTB Spant

HRP

IR-W

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT

BR 11/13

RECEIVER 2-14

DATA SHEET

SERIAL # 030

AN/MRC-85 STATION TEST

STATION IR-W

Transmission Patch: Station 1D-E to Station IR-W

1. RECEIVER GAIN EXPECTED ACTUAL

RF-Amplifier and Converter Minimum 40 db NA db

~~Parametric Amplifier & Converter~~ Minimum 33 db NA db

2. RECEIVER SENSITIVITY

Signal Required Paramp. For 20 db Quieting Max. ^{2.5} ~~3uv~~ 1.9 uv

Far-20 db Quieting RF Amp. Max. ~~4uv~~ NA uv

3. DC CONTROL VOLTAGE

DC Control Voltage -35 volts \pm 3.5 -35 volts

4. DIVERSITY COMBINER

Receiver Outputs (Vertical) \pm 2 db of each other #1 Rec A 10.6 db #2 Rec B 10.5 db

Receiver Outputs (Horizontal) \pm 2 db of each other #1 9.0 db #2 8.7 db

Receiver A (V) Reference 19.5 db

Receiver B (V) Reference 20.0 db

Combined MIN 1.5 db NOISE IMPROVEMENT FIG. Equal to or less than Rec A or Rec B 2.5 db

Receiver A (H) Reference -20.0 db

Receiver B (H) Reference -17.5 db

Combined MIN 1.5 db NOISE IMPROVEMENT FIG. Equal to or less than Rec A or Rec B 2.0 db

5. RECEIVER PILOT TONE RBS Initials

6. ANTENNA SYSTEM VSWR at $f_0 \pm 1.5$ mc. Max. 1.40 1.19

DATE 11 JUNE 1963
TESTER M. Leuphart
SUPERVISOR R. W. Brown
QUALITY ASSURANCE R. B. Spear

SRP 5-33

IR-W

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT

BR 11/13

RECEIVER 3-V

DATA SHEET

SERIAL # 031

AN/MRC-85 STATION TEST

STATION IR-W

Transmission Patch: Station ID-E to Station IR-W

1. RECEIVER GAIN	EXPECTED	ACTUAL
·RF Amplifier and Converter	Minimum 40 db	<u>N/A</u> db
·Parametric Amplifier & Converter	Minimum 33 db	<u>N/A</u> db

2. RECEIVER SENSITIVITY

Signal Required Param. For 20 db QUIETING Max. ^{2.5} 3uv 2.2 uv

For 20 db Quieting RF-Amp. Max. 4uv N/A uv

3. DC CONTROL VOLTAGE

DC Control Voltage -35 volts \pm 3.5 -35 volts

4. DIVERSITY COMBINER

Receiver Outputs (Vertical) \pm 2 db of each other	#1	Rec A	db	#3	Rec B	db
Receiver Outputs (Horizontal) \pm 2 db of each other	#4	4.0	db	#2	2.7	db
Receiver A (V)	Reference				19.5	db
Receiver B (V)	Reference				20.0	db
Combined MIN 1.5 db NOISE IMPROVEMENT	Equal to or less than Rec A or Rec B				2.5	db
Receiver A (H)	Reference				20.0	db
Receiver B (H)	Reference				17.5	db
Combined MIN 1.5 db NOISE IMPROVEMENT	Equal to or less than Rec A or Rec B				2.0	db

5. RECEIVER PILOT TONE RA'S Initials

6. ANTENNA SYSTEM VSWR AT 50 \pm 1.5 mc. Max. 1.40 2.0:1

DATE 11 JUNE 1963

TESTER M. Leiphart

SUPERVISOR R. Woodson

QUALITY ASSURANCE R.B. Selov

ARP 5-34

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT

BR 11/13

RECEIVER 4-11

DATA SHEET

SERIAL # 032

AN/MRC-85 STATION TEST

STATION IR-W

Transmission Patch: Station ID-E to Station IR-W

1. RECEIVER GAIN	EXPECTED	ACTUAL
RF Amplifier and Converter	Minimum 40 db	<u>NA</u> db
Parametric Amplifier & Converter	Minimum 33 db	<u>NA</u> db

2. RECEIVER SENSITIVITY		
Signal Required Paramp. for 20 db QUIETING	Max. ^{2.5} 3uv	<u>2.4</u> uv
For 20 db Quieting RF Amp.	Max. 4uv	<u>NA</u> uv

3. DC CONTROL VOLTAGE		
DC Control Voltage	-35 volts ± 3.5	<u>-35</u> volts

4. DIVERSITY COMBINER		
Receiver Outputs (Vertical) ± 2 db of each other	¹ Rec A #4 <u>10.8</u> db	Rec B #3 <u>10.5</u> db
Receiver Outputs (Horizontal) ± 2 db of each other	#1 - <u>9</u> db	#2 - <u>8.7</u> db
Receiver A (V) 1	Reference	<u>-19.5</u> db
Receiver B (V) 3	Reference	<u>-20</u> db
Combined	MIN 1.5 db NOISE IMPROVEMENT FIG. Equal to or less than Rec A or Rec B	<u>2.5</u> db
Receiver A (H) 4	Reference	<u>-20</u> db
Receiver B (H) 2	Reference	<u>-17.5</u> db
Combined	MIN. 1.5 DB NOISE IMPROVEMENT FIG. Equal to or less than Rec A or Rec B	<u>2.0</u> db

5. RECEIVER PILOT TONE RBS Initials

6. ANTENNA SYSTEM VSWR at 50 ± 1.5 mc Max. 1.40 1.23.1

DATE 12 JUNE 1963
 TESTER [Signature]
 SUPERVISOR R. W. [Signature]
 QUALITY ASSURANCE R. B. [Signature]

IR-E

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT

BR 11/13

RECEIVER 1-V
SERIAL 017

DATA SHEET
AN/MRC-85 STATION TEST

STATION IR-E

Transmission Patch: Station IC-W to Station IR-E

1. RECEIVER GAIN	EXPECTED	ACTUAL
RF Amplifier and Converter	Minimum 40 db	<u>NA</u> db
Parametric Amplifier & Converter	Minimum 33 db	<u>35</u> db
2. RECEIVER SENSITIVITY		
Signal Required Paramp. For 20db Quieting	Max. ^{2.5} 3uv	<u>2.4</u> uv
For 20 db Quieting RF Amp.	Max. 4uv	<u>NA</u> uv
3. DC CONTROL VOLTAGE		
DC Control Voltage	-35 volts ± 3.5	<u>-36</u> volts
4. DIVERSITY COMBINER		
Receiver Outputs (Vertical) ± 2 db of each other	²¹ Rec A + <u>5.1</u> db	²³ Rec B + <u>3.8</u> db
Receiver Outputs (Horizontal) ± 2 db of each other	²² + <u>4.5</u> db	²⁴ + <u>5</u> db
Receiver A (V) ± 1	Reference	<u>-24.9</u> db
Receiver B (V) ± 3	Reference	<u>-26.2</u> db
Combined MIN 1.5 db NOISE IMPROVEMENT	Equal to or less than Rec A or Rec B	<u>-2.75</u> db
Receiver A (H) ± 2	Reference	<u>-25.3</u> db
Receiver B (H) ± 4	Reference	<u>-25</u> db
Combined MIN 1.5 db NOISE IMPROVEMENT	Equal to or less than Rec A or Rec B	<u>-2.5</u> db
5. RECEIVER PILOT TONE		<u>RBS</u> Initials
6. ANTENNA SYSTEM VSWR	Max. 1.40	<u>1.57</u>

DATE 14 JUNE 1963
TESTER E. Hallen
SUPERVISOR Robert Wentz
QUALITY ASSURANCE R.B. Swann

DRP

FEDERAL ELECTRIC CORPORATION

BR 11/13

BIG RALLY II PROJECT

RECEIVER 2-H
SERIAL 018

DATA SHEET

AN/MRC-85 STATION TEST

STATION IR-E

Transmission Patch: Station IC-W to Station IR-E

1. RECEIVER GAIN	EXPECTED	ACTUAL
RF Amplifier and Converter	Minimum 40 db	<u>NA</u> db
Parametric Amplifier & Converter	Minimum 33 db	<u>39</u> db
2. RECEIVER SENSITIVITY		
Signal Required Paramp. For 20 db QUIETING	Max. ^{2.5} <u>3uv</u>	<u>2.0</u> uv
Far 20 db Quieting RE Amp. WITH CONVERTER ONLY	Max. ⁵ <u>Av</u>	2.4 <u>4.8</u> uv
3. DC CONTROL VOLTAGE		
DC Control Voltage	-35 volts \pm 3.5	<u>-35</u> volts
4. DIVERSITY COMBINER		
Receiver Outputs (Vertical) \pm 2 db of each other	Rec A <u>+5.1</u> db	Rec B <u>+3.9</u> db
Receiver Outputs (Horizontal) \pm 2 db of each other	<u>+4.5</u> db	<u>+5</u> db
Receiver A (V)	Reference	<u>-24.9</u> db
Receiver B (V)	Reference	<u>-26.2</u> db
Combined MIN. 1.5 db NOISE IMPROVEMENT	Equal to or less than Rec A or Rec B	<u>-2.75</u> db
Receiver A (H)	Reference	<u>-25.5</u> db
Receiver B (H)	Reference	<u>-25</u> db
Combined MIN. 1.5 db NOISE IMPROVEMENT	Equal to or less than Rec A or Rec B	<u>-2.5</u> db
5. RECEIVER PILOT TONE		<u>RES</u> Initials
6. ANTENNA SYSTEM VSWR	Max. 1.40	<u>1.40</u>

NOTE: PARAMETRIC AMPLIFIER #2 /
DOWN. DATA RECORDED
USING PARAMETRIC AMP #1

DATE 14 JUNE 1963
TESTER E. Hatten
SUPERVISOR Robert W. ...
QUALITY ASSURANCE R.B. Spear

HAP 5-37

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT

BR 11/13

RECEIVER 3-V
SERIAL 019

DATA SHEET

AN/MRC-85 STATION TEST

STATION IR-E

Transmission Patch: Station ICW to Station IR-E

1. RECEIVER GAIN	EXPECTED	ACTUAL
RF Amplifier and Converter	Minimum 40 db	<u>N.A</u> db
Parametric Amplifier & Converter	Minimum 33 db	<u>35</u> db
2. RECEIVER SENSITIVITY		
Signal Required Paramp. For 20 db QUIETING	Max. ^{2.5} 3uv	<u>2.5</u> uv
For 20 db Quieting RF Amp.	Max. 4uv	<u>N.A</u> uv
3. DC CONTROL VOLTAGE		
DC Control Voltage	-35 volts ± 3.5	<u>-34</u> volts
4. DIVERSITY COMBINER		
Receiver Outputs (Vertical) ± 2 db of each other	Rec A <u>+5.1</u> db	Rec B <u>+3.8</u> db
Receiver Outputs (Horizontal) ± 2 db of each other	<u>+4.5</u> db	<u>+5</u> db
Receiver A (V)	Reference	<u>-24.9</u> db
Receiver B (V)	Reference	<u>-26.2</u> db
Combined	MIN 1.5 db NOISE IMPROVEMENT Equal to or less than Rec A or Rec B	<u>-2.75</u> db
Receiver A (H)	Reference	<u>-25.5</u> db
Receiver B (H)	Reference	<u>-25</u> db
Combined	MIN 1.5 db NOISE IMPROVEMENT Equal to or less than Rec A or Rec B	<u>-2.5</u> db
5. RECEIVER PILOT TONE		<u>RF</u> Initials
6. ANTENNA SYSTEM VSWR	Max. 1.40	<u>1.40</u>

DATE 14 JUNE 1963
TESTER E. H. Allen
SUPERVISOR Robert W. ...
QUALITY ASSURANCE R. B. Spar

ERP 5-38

IR-E

FEDERAL ELECTRIC CORPORATION

BR 11/13

BIG RALLY II PROJECT

RECEIVER 4-H

DATA SHEET

SERIAL 020

AN/MRC-85 STATION TEST

STATION IR-E

Transmission Patch: Station IC-W to Station IR-E

1. RECEIVER GAIN		EXPECTED	ACTUAL
RF Amplifier and Converter		Minimum 40 db	<u>NA</u> db
Parametric Amplifier & Converter		Minimum 33 db	<u>40</u> db
2. RECEIVER SENSITIVITY			
Signal Required Paramp. for 20 db QUIETING	2.5	Max. 3uv	<u>2.4</u> uv
For 20 db Quieting RF Amp.		Max. 4uv	<u>NA</u> uv
3. DC CONTROL VOLTAGE			
DC Control Voltage		-35 volts ± 3.5	<u>-37</u> volts
4. DIVERSITY COMBINER			
Receiver Outputs (Vertical) ± 2 db of each other		Rec A <u>+5.1</u> db	Rec B <u>+3.8</u> db
Receiver Outputs (Horizontal) ± 2 db of each other		<u>+4.5</u> db	<u>+5</u> db
Receiver A (V)		Reference	<u>-24.7</u> db
Receiver B (V)		Reference	<u>-26.2</u> db
Combined	MIN 1.5 db NOISE IMPROVEMENT.	Equal to or less than Rec-A or Rec-B	<u>-2.75</u> db
Receiver A (H)		Reference	<u>-25.5</u> db
Receiver B (H)		Reference	<u>-25</u> db
Combined	MIN 1.5 db NOISE IMPROVEMENT.	Equal to or less than Rec-A or Rec-B	<u>-2.5</u> db
5. RECEIVER PILOT TONE			<u>RBS</u> Initials
6. ANTENNA SYSTEM VSWR		Max. 1.40	<u>1.57</u>

DATE 14 JUNE 1963

TESTER E. Hall

SUPERVISOR Robert Westing

QUALITY ASSURANCE R.B. Spear

HRP 5-39

BIG RALLY II PROJECT

DATA SHEET

AN/MRC-85 STATION TEST

RECEIVER

STATION IC WEST

Transmission Patch: Station IR to Station IC

1. RECEIVER GAIN

EXPECTED Receiver 2 3 4 ACTUAL

RF Amplifier and Converter

IF#2 Minimum 40 db 57.66.4 68.2 db

Parametric Amplifier & Converter

IF#L Minimum 33 db 32.2 38.2 42.8 db

2. RECEIVER SENSITIVITY

Signal Required Paramp.

Max. 3uv 1.8 1.9 1.6 uv

For 20 db Quieting RF Amp.

Max. 4uv _____ uv

3. DC CONTROL VOLTAGE

DC Control Voltage

-35 volts + 3.5 -35 -35 -35 volts

4. DIVERSITY COMBINER

Receiver Outputs (Vertical) \pm 2 db of each other #1

Rec A +4.5 db #3 Rec B 5.25 db

Receiver Outputs (Horizontal) \pm 2 db of each other #2

+4.5 db #4 5.00 db

Receiver A (V)

Reference _____ db

Receiver B (V)

Reference _____ db

Combined

At least 1.5
~~Equal to or less~~
than Rec A or Rec B _____ db

Receiver A (H)

Reference -25 db

Receiver B (H)

Reference -25 db

Combined

At least 1.5 db
~~Equal to or less~~
than Rec A, or Rec B -21 db

5. RECEIVER PILOT TONE

Initials _____

6. ANTENNA SYSTEM VSWR

Max. 1.40 _____

Antenna #1 2.1 ✓
Antenna #2 2.2 ✓
Antenna #3 1.22 ✓
Antenna #4 2.15 ✓

DATE 16 JUNE 63

TESTER E. Decker

SUPERVISOR F. J. Delgado

QUALITY ASSURANCE William R. Miller

GEBIA

Robert D. Logler

FEDERAL ELECTRIC CORPORATION

BR 11/13

BIG RALLY II PROJECT

DATA SHEET

AN/MRC-85 STATION TEST

STATION IC

Transmission Patch: Station GK to Station IC

1. RECEIVER GAIN	EXPECTED	ACTUAL
RF Amplifier and Converter IF # 1	Minimum 40 db <u>34.5</u>	<u>33 31 35</u> db
Parametric Amplifier & Converter IF # 2	Minimum 50 db <u>63</u>	<u>58 60 63</u> db

2. RECEIVER SENSITIVITY	Max. 3uv	<u>N / A</u>	uv
Signal Required Paramp.	Max. 4uv	<u>3.2 2.8 3.5</u>	<u>3.5</u>
For 20 db Quieting RF Amp.			

3. DC CONTROL VOLTAGE	DC Control Voltage	<u>-35 volts ± 3.5</u>	<u>35 35 35</u>	volts
-----------------------	--------------------	------------------------	-----------------	-------

4. DIVERSITY COMBINER	Receiver Outputs (Vertical) ± 2 db of each other	Rec # 1 <u>+10.5</u> db	Rec # 3 <u>+11</u> db
	Receiver Outputs (Horizontal) ± 2 db of each other	Rec # 2 <u>+10.75</u> db	Rec # 4 <u>+10.0</u> db
	Receiver A (V)	Reference	<u>-20.5</u> db
	Receiver B (V)	Reference	<u>-24.0</u> db
	Combined	<i>At least 1.5 db</i> Equal to or less than Rec A or Rec B	<u>2.5</u> db
	Receiver A (H)	Reference	<u>-18</u> db
	Receiver B (H)	Reference	<u>-18</u> db
	Combined	<i>At least 1.5 db</i> Equal to or less than Rec A or Rec B	<u>2.5</u> db

5. RECEIVER PILOT TONE RS Initials

6. ANTENNA SYSTEM VSWR Max. 1.40

Rec. #	<u>1</u>	<u>2</u>	<u>3</u>	<u>4</u>
	<u>1.40</u>	<u>1.70</u>	<u>1.25</u>	<u>1.7</u>

DATE 23 JUNE 63

TESTER R. Shodil

SUPERVISOR F. H. ...

QUALITY ASSURANCE William K. ...

GEEIA Robert A. ...

FEDERAL ELECTRIC CORPORATION

BR 11/13

BIG RALLY II PROJECT

DATA SHEET

AN/MRC-85 STATION TEST

STATION G.K.

Transmission Patch: Station G.K. to Station I.P.
Receivers: 1 2 3 4

1. RECEIVER GAIN
RF Amplifier and Converter *IF #2 With Paramp. EXPECTED 40 56 ACTUAL 42 43*
(Without Paramp. IF #1) Minimum 40 db 33 30 33.5 34db
Parametric Amplifier & Converter Minimum 33 db N/A. db

2. RECEIVER SENSITIVITY
Signal Required Paramp. 2.5uv
Max. 3uv N/A. uv
For 20 db Quieting RF Amp. Max. 4uv 2.75 1.15 2.15 3.1 uv
3 25 3 36 uv

3. DC CONTROL VOLTAGE
DC Control Voltage -35 volts + 3.5 31 33 34.5 33.3 volts
3.5 3.3 3.5 3.8 volts

4. DIVERSITY COMBINER
Receiver Outputs (Vertical) \pm 2 db of each other #1 Rec A + 10 db #3 Rec B + 10 db
Receiver Outputs (Horizontal) \pm 2 db of each other #2 11 db #4 10 db
Receiver A (V) Reference #1 -20 db
Receiver B (V) Reference #3 -20 db
Combined *MINIMUM 1.5 db NOISE IMPROVEMENT* Equal to or less than Rec A or Rec B -22.5 db
Receiver A (H) Reference #2 -20.5 db
Receiver B (H) Reference #4 18.5 db
Combined *MINIMUM 1.5 db NOISE IMPROVEMENT* Equal to or less than Rec A, or Rec B -22.5 db

5. RECEIVER PILOT TONE BBB Initials

6. ANTENNA SYSTEM VSWR Max. 1.40 1.57 1.76 1.95 1.31

DATE 26-JUNE, 63

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

FEDERAL ELECTRIC CORPORATION

BR 11/13

BIG RALLY II PROJECT

DATA SHEET

AN/MRC-85 STATION TEST

STATION G.K.

Transmission Patch: Station G.K. to Station G.A.

1. RECEIVER GAIN

EXPECTED

#1 #2 #3 #4 RETEAL

~~RF Amplifier and Converter~~ Minimum 40 db

I.F. OUTPUT #1

Parametric Amplifier & Converter Minimum 33 db

I.F. OUTPUT #2

2. RECEIVER SENSITIVITY

Signal Required Paramp.

2.5 uV
Max. 3 uV

1.9 1.9 1.9 1.9 uV

~~For 20 db Quieting RF Amp.~~

Max. 4 uV

3. DC CONTROL VOLTAGE

DC Control Voltage

-35 volts \pm 3.5 -36.2 -35 -35 ³⁵ volts

4. DIVERSITY COMBINER

Receiver Outputs (Vertical) \pm 2 db of each other #1 Rec A \pm 11 db #4 Rec B \pm 11 db

Receiver Outputs (Horizontal) \pm 2 db of each other #2 \pm 2 db #3 \pm 2 db

Receiver A (V) Reference #1 - 20.5 db

Receiver B (V) Reference #4 - 21.5 db

Combined *1.5 db NOISE IMPROVEMENT* Equal to or less than Rec A or Rec B - 23 db

Receiver A (H) Reference #2 - 23.5 db

Receiver B (H) Reference #3 - 23.5 db

Combined *1.5 db NOISE IMPROVEMENT* Equal to or less than Rec A or Rec B - 25 db

5. RECEIVER PILOT TONE

BBB Initials

6. ANTENNA SYSTEM VSWR FROM OPER. FREQ. Max. 1.40 ⁺¹⁵ MRS: 1.25 1.27 1.31 1.40

DATE 3 July, 63

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

GA

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT

BR 11/13

DATA SHEET

AN/MRC-85 STATION TEST

STATION GA MRC-85

Transmission Patch: Station GA to Station GK

1. RECEIVER GAIN		EXPECTED	ACTUAL			
RF Amplifier and Converter		Minimum 40 db				
Parametric Amplifier & Converter		Minimum 33 db	1V	2H	3V	4H
			39	39	34	36.5 db
2. RECEIVER SENSITIVITY						
Signal Required Paramp.		Max. 3uv ^{2.5uv}	1.6	1.9	1.9	1.7uv
For 20 db Quieting RF Amp.		Max. 4uv	X	X	X	uv
3. DC CONTROL VOLTAGE						
DC Control Voltage		-35 volts ± 3.5			-35	volts
4. DIVERSITY COMBINER						
Receiver Outputs (Vertical) ± 2 db of each other			Rec A 1		Rec B 3	
			2.7 db		3.8 db	
Receiver Outputs (Horizontal) ± 2 db of each other			2		4	
			4.5 db		4.5 db	
Receiver A (V) 1		Reference			26.7	db
Receiver B (V) 3		Reference			26.3	db
Combined		MINIMUM 1.5 db IMPROVEMENT	Equal to or less than Rec A or Rec B		2.8	db
Receiver A (H) 2		Reference			25.5	db
Receiver B (H) 4		Reference			25.5	db
Combined		MINIMUM 1.5 db IMPROVEMENT	Equal to or less than Rec A or Rec B		2.7	db
5. RECEIVER PILOT TONE						
			WDT			Initials
6. ANTENNA SYSTEM VSWR						
		Max. 1.40	1V	2H	3V	4H
			1.25	1.18	1.25	1.57

DATE 9 July 1963
 TESTER M. L. T. [Signature]
 SUPERVISOR Paul J. [Signature]
 QUALITY ASSURANCE Steve [Signature]
 GEEIA Robert A. [Signature]

5-44

ID.E

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 OVERALL TEST

BRII/14

STATION 1, D.

Transmission Path: From 1, D. Station to 1, R. Station

Exciter Serial No. #1, S/N 014, #2, S/N 013

Receiver Serial No. Rec. A# 1 (VERT.), Rec. B# 4 (HORIZ.)

Power Amplifier Serial No. #1 S/N 016, #2 S/N 014

Exc. #1, P.A. #1, Rec. #1, (VERT.) Exc. #2, P.A. #2, Rec. #4, (HORIZ.)

1. SYSTEM INTERMODULATION

EXPECTED ACTUAL
NPR ↓ Rec. A Rec. B

Intermodulation Frequency

Intermodulation Frequency	EXPECTED	ACTUAL
15 KC	Minimum NPR-45dB	Rec. A: 56/56* dbm, Rec. B: 56/62* dbm
55 KC	Maximum 55 dbm	Rec. A: 55/58* dbm, Rec. B: 51/41* dbm
80 KC	Maximum 55 dbm	Rec. A: 55/58* dbm, Rec. B: 54/63* dbm

* RESIDUAL NOISE

2. RADIO BASEBAND FREQUENCY RESPONSE

EXPECTED ACTUAL

Frequency	EXPECTED	ACTUAL
12 KC		Rec. A: -10.9 dbm, Rec. B: -10.8 dbm
20 KC	-2 + 1 db	Rec. A: -10.2 dbm, Rec. B: -10 dbm
30 KC	with respect	Rec. A: -10 dbm, Rec. B: -10 dbm
40 KC	to 30 KC level	Rec. A: -10 dbm, Rec. B: -10 dbm
50 KC		Rec. A: -10.1 dbm, Rec. B: -10.2 dbm
60 KC		Rec. A: -10.2 dbm, Rec. B: -10.3 dbm
70 KC		Rec. A: -10 dbm, Rec. B: -10 dbm
80 KC	+0.25 db	Rec. A: -10 dbm, Rec. B: -10 dbm
90 KC	with respect	Rec. A: -10 dbm, Rec. B: -10 dbm
100 KC	to 90 KC level	Rec. A: -10 dbm, Rec. B: -9.4 dbm
110 KC		Rec. A: -10.1 dbm, Rec. B: -10 dbm
120 KC		Rec. A: -10.1 dbm, Rec. B: -10 dbm

DATE 8-11-62

TESTER B. S. ...

SUPERVISOR R. E. ...

QUALITY ASSURANCE B. P. ...

SRP

IR-W

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 OVERALL TEST

BRII/14

STATION IR-WEST

Transmission Path: From IR-W Station to ID-E Station

Exciter Serial No. 016 1-V

Receiver Serial No. Rec. A# 029 1-V, Rec. B# 031 3-V

Power Amplifier Serial No. 015 1-V

1. SYSTEM INTERMODULATION

Intermodulation Frequency	EXPECTED	ACTUAL	
	NPR	Rec. A #1	Rec. B #3
15 KC	Minimum NPR-4546	-58 dbm	-58 dbm
55 KC	Maximum -55 dbm	-56 dbm	-57 dbm
80 KC	Maximum -55 dbm	-52 dbm	-49 dbm

2. RADIO BASEBAND FREQUENCY RESPONSE

Frequency	EXPECTED	ACTUAL	
		Rec. A #1	Rec. B #3
12 KC		-10.5 dbm	-10.5 dbm
20 KC	-2 + 1 db	-10 dbm	-10 dbm
30 KC	with respect	-10 dbm	-10 dbm
40 KC	to 30 KC level	-10 dbm	-9.8 dbm
50 KC		-10 dbm	-9.9 dbm
60 KC		-10.2 dbm	-10.1 dbm
70 KC		-10 dbm	-10 dbm
80 KC	+0.25 db	-10 dbm	-10 dbm
90 KC	with respect	-10 dbm	-10 dbm
100 KC	to 90 KC level	-10 dbm	-10 dbm
110 KC		-10 dbm	-10 dbm
120 KC		-10 dbm	-10 dbm

DATE JUNE 12 1963

TESTER M. Lippard

SUPERVISOR R. W. Weising

QUALITY ASSURANCE R. B. Spear

JRP

IR-W

FEDERAL ELECTRIC CORPORATION BR11/14
 BIG RALLY II PROJECT
 DATA SHEET
 AN/MRC-85 OVERALL TEST

STATION IR-W

Transmission Path: From IR-W Station to ID-E Station

Exciter Serial No. 015 2-H

Receiver Serial No. Rec. A# 030 2-H, Rec. B# 032 4-H

Power Amplifier Serial No. 016 2-H

1. SYSTEM INTERMODULATION

Intermodulation Frequency	EXPECTED	ACTUAL	
	NPR	Rec. A 2-H	Rec. B 4-H
15 KC	Minimum NPR-45db	-61 dbm	-58 dbm
55 KC	Maximum -55 dbm	-57 dbm	-56 dbm
80 KC	Maximum -55 dbm	-52 dbm	-52 dbm

2. RADIO BASEBAND FREQUENCY RESPONSE

Frequency	EXPECTED	ACTUAL	
		Rec. A 2-H	Rec. B 4-H
12 KC		-10.7 dbm	-10.5 dbm
20 KC	-2 + 1 db	-10.1 dbm	-10 dbm
30 KC	with respect	-10 dbm	-10 dbm
40 KC	to 30 KC level	-10.3 dbm	-10.4 dbm
50 KC		-10.7 dbm	-10.8 dbm
60 KC		-11.2 dbm	-11.5 dbm
70 KC		-10 dbm	-9.8 dbm
80 KC	+0.25 db	-10 dbm	-9.8 dbm
90 KC	with respect	-10 dbm	-9.9 dbm
100 KC	to 90 KC level	-10 dbm	-10 dbm
110 KC		-10 dbm	-10 dbm
120 KC		-10 dbm	-10 dbm

DATE JUNE 12, 1963
 TESTER M. Leiphart
 SUPERVISOR R. W. ...
 QUALITY ASSURANCE R. B. Spear

HRP

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 AN/MRC-85 OVERALL TEST

BRII/14

STATION IR-E

Transmission Path: From IR-E Station to IC-W Station

Exciter Serial No. 009 2-H

Receiver Serial No. ^{#2} Rec. A# 018 2-H, Rec. B# 020 4-H

Power Amplifier Serial No. 010 2-H

1. SYSTEM INTERMODULATION

Intermodulation Frequency	EXPECTED	ACTUAL	
	NPR	2-H Rec. A	4-H Rec. B
15 KC	Minimum NPR-45db	-52 dbm	-52 dbm
55 KC	Maximum -55 dbm	-53 dbm	-55 dbm
80 KC	Maximum -55 dbm	-54 dbm	-57 dbm

2. RADIO BASEBAND FREQUENCY RESPONSE

Frequency	EXPECTED	ACTUAL	
		2-H Rec. A	4-H Rec. B
12 KC		-11.2 dbm	-11.2 dbm
20 KC	-2 + 1 db	-10.6 dbm	-10.6 dbm
30 KC	with respect	-10.3 dbm	-10.3 dbm
40 KC	to 30 KC level	-10.3 dbm	-10.3 dbm
50 KC		-10.2 dbm	-10.3 dbm
60 KC		-10.2 dbm	-10.3 dbm
70 KC		-10 dbm	-10 dbm
80 KC	+0.25 db	-10 dbm	-10 dbm
90 KC	with respect	-10 dbm	-10 dbm
100 KC	to 90 KC level	-10 dbm	-10 dbm
110 KC		-10.1 dbm	-10.1 dbm
120 KC		-10 dbm	-10.1 dbm

DATE 16 JUNE 1963
 TESTER E. Hall
 SUPERVISOR R. B. Sear
 QUALITY ASSURANCE R. B. Sear

RP

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 OVERALL TEST

BRII/14

STATION IR-E

Transmission Path: From IR-E Station to IC-W Station

Exciter Serial No. 010 1-V

Receiver Serial No. Rec. A# 017 1-V, Rec. B# 019 3-V

Power Amplifier Serial No. ~~010~~ 009 1-V

1. SYSTEM INTERMODULATION

Intermodulation Frequency	EXPECTED	ACTUAL	
	NPR	1-V Rec. A	3-V Rec. B
15 KC	Minimum NPR-45db	-53 dbm	-55 dbm
55 KC	Maximum -55 dbm	-50 dbm	-60 dbm
80 KC	Maximum -55 dbm	-50 dbm	-60 dbm

2. RADIO BASEBAND FREQUENCY RESPONSE

Frequency	EXPECTED	ACTUAL	
		Rec. A - 1-V	Rec. B - 3V
12 KC		<u>-11 dbm</u>	<u>-16.8 dbm</u>
20 KC	-2 + 1 db	<u>-10.3 dbm</u>	<u>-10.3 dbm</u>
30 KC	with respect	<u>-10 dbm</u>	<u>-10 dbm</u>
40 KC	to 30 KC level	<u>-10 dbm</u>	<u>-10 dbm</u>
50 KC		<u>-10 dbm</u>	<u>-10 dbm</u>
60 KC		<u>-10.2 dbm</u>	<u>-10.2 dbm</u>
70 KC		<u>-10 dbm</u>	<u>-10 dbm</u>
80 KC	+0.25 db	<u>-10 dbm</u>	<u>-10 dbm</u>
90 KC	with respect	<u>-10 dbm</u>	<u>-10 dbm</u>
100 KC	to 90 KC level	<u>-10 dbm</u>	<u>-10 dbm</u>
110 KC		<u>-10 dbm</u>	<u>-10 dbm</u>
120 KC		<u>-10 dbm</u>	<u>-10.1 dbm</u>

DATE 16 June 1963

TESTER E. W. H. Allen

SUPERVISOR Robert Westenberg

QUALITY ASSURANCE RBS

WRP

TC-4

FEDERAL ELECTRIC CORPORATION BR11/14
 BIG RALLY II PROJECT
 DATA SHEET
 AN/MRC-85 OVERALL TEST

STATION IC WEST

Transmission Path: From IC Station to IR Station

Exciter Serial No. 003 # 2

Receiver Serial No. Rec. ³ ~~A~~# 007, Rec. ⁴ ~~B~~# 008

Power Amplifier Serial No. _____

1. SYSTEM INTERMODULATION

Intermodulation Frequency	EXPECTED	ACTUAL	
	<i>NPR</i>	Rec. A	Rec. B
15 KC	<i>Minimum NPR-45db</i>	-56 dbm	-54 dbm
55 KC	Maximum 55 dbm	-56 dbm	-54 dbm
80 KC	Maximum 55 dbm	-55 dbm	-53 dbm

2. RADIO BASEBAND FREQUENCY RESPONSE

Frequency	EXPECTED	ACTUAL	
		Rec. A	Rec. B
12 KC		-12.0 dbm	-10.5 dbm
20 KC	-2 + 1 db	-10.5 dbm	-10.0 dbm
30 KC	with respect	-10.0 dbm	-10.0 dbm
40 KC	to 30 KC level	-10.0 dbm	-10.25 dbm
50 KC		-10.0 dbm	-10.2 dbm
60 KC		-10.0 dbm	-10.25 dbm
70 KC		-10.0 dbm	-10.25 dbm
80 KC	+0.25 db	-10.0 dbm	-10.25 dbm
90 KC	with respect	-10.0 dbm	-10.25 dbm
100 KC	to 90 KC level	-10.0 dbm	-10.5 dbm
110 KC		-10.0 dbm	-10.5 dbm
120 KC		-10.25 dbm	-10.5 dbm

DATE 16 June 1963
 TESTER T. [Signature]
 SUPERVISOR F. [Signature]
 QUALITY ASSURANCE William R. [Signature]
 GEETA Albert [Signature]

IC-E

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 OVERALL TEST

BRII/14

STATION IC

Transmission Path: From IC Station to GK Station

EXC.# 1

Exciter Serial No. EXC.# 2

Rx.#3

Receiver Serial No. Rec. A# Rx.#1 Rx.#2 1/2, Rec. B# Rx.#4

Amp.#1

Power Amplifier Serial No. Amp.#2

1. SYSTEM INTERMODULATION

EXPECTED
NPR

ACTUAL

Rx.#1	Intermodulation Frequency	EXPECTED NPR	Rec. A#2	Rec. B#4
-50.0	Rx.#3 -50.5 - 15 KC	<u>Minimum NPR-45db</u>	<u>-53 dbm</u>	<u>-52 dbm</u>
-50.5	-50.0 - 55 KC	Maximum -55 dbm	<u>-52 dbm</u>	<u>-50 dbm</u>
-51.0	-51.5 - 80 KC	Maximum -55 dbm	<u>-50.5 dbm</u>	<u>-50 dbm</u>

2. RADIO BASEBAND FREQUENCY RESPONSE

EXPECTED

ACTUAL

Rx. #1	Rx. #3	Frequency	EXPECTED	Rec. A#2	Rec. B#4
-10.9	-10.9	12 KC		<u>-11 dbm</u>	<u>-11 dbm</u>
-10.2	-10.1	20 KC	-2 + 1 db	<u>-10.3 dbm</u>	<u>-10.2 dbm</u>
-10.0	- 9.75	30 KC	with respect	<u>-10.25 dbm</u>	<u>-10.0 dbm</u>
-10.0	- 9.5	40 KC	to 30 KC level	<u>-10.3 dbm</u>	<u>-10.0 dbm</u>
-10.2	- 9.8	50 KC		<u>-10.4 dbm</u>	<u>-10.0 dbm</u>
-10.4	- 9.8	60 KC		<u>-10.6 dbm</u>	<u>- 9.9 dbm</u>
-10.0	-10.75	70 KC		<u>-10.1 dbm</u>	<u>- 9.9 dbm</u>
-10.0	- 9.75	80 KC	+0.25 db	<u>-10.2 dbm</u>	<u>- 9.9 dbm</u>
-10.0	- 9.75	90 KC	with respect	<u>-10.25 dbm</u>	<u>-10.0 dbm</u>
40.0	- 9.75	100 KC	to 90 KC level	<u>-10.4 dbm</u>	<u>-10.0 dbm</u>
-10.0	- 9.75	110 KC		<u>-10.25 dbm</u>	<u>-9.9 dbm</u>
-10.2	-9.75	120 KC		<u>-10.4 dbm</u>	<u>-9.8 dbm</u>

DATE 22 JUNE 63

TESTER P. [Signature]

SUPERVISOR F.A. [Signature]

QUALITY ASSURANCE William R. [Signature]

GEEIA Robert D. [Signature]

GK-w

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 OVERALL TEST

BRII/14

STATION G.K.

Transmission Path: From G.K. Station to I.C. Station

Exciter Serial No. ^{#1} 001 ^{#2} 005

Receiver Serial No. Rec. ^A # 2 002, Rec. ^B # 004

Power Amplifier Serial No. ^{#2} 005 ⁰²⁹ P.A. # 1 1/2 001

1. SYSTEM INTERMODULATION

Intermodulation Frequency

15 KC
55 KC
80 KC

EXPECTED
NPR

Minimum NPR-45dB
~~Maximum 55 dbm~~
~~Maximum 55 dbm~~
~~Maximum 55 dbm~~

MOD 1
EXC 2
MOD 2
EXC 1

PA2 ACTUAL PA 1

Rec. A2 Rec. B1 *

56 dbm 52 dbm 58
53 dbm 47 dbm 53
53 dbm 49 dbm 52

2. RADIO BASEBAND FREQUENCY RESPONSE

MOD 2 EXCT. 1 PA 1 REC 3	MOD 2 EXCT. 1 PA 1 REC 1	MOD 1 EXCT. 2 PA 2 REC 4	MOD 1 EXCT. 2 PA 2 REC 2	Frequency
19.75	19.7	19.9	20.1	12 KC
19	19	19.3	19.4	20 KC
19	19	19	19	30 KC
18.75	18.9	18.8	19	40 KC
18.8	18.85	18.7	19	50 KC
18.8	18.7	18.6	19	60 KC
19.2	19.2	19.2	18.85	70 KC
19	19.1	19.5	18.9	80 KC
19	19	19	19	90 KC
18.85	19	18.9	19	100 KC
18.75	19	18.85	19	110 KC
18.75	19	18.75	19.1	120 KC

EXPECTED

ACTUAL

Rec. A	Rec. B
dbm	dbm
dbm	dbm
dbm	dbm
dbm	dbm
dbm	dbm
dbm	dbm
dbm	dbm
dbm	dbm
dbm	dbm
dbm	dbm
dbm	dbm
dbm	dbm
dbm	dbm
dbm	dbm

-2 + 1 db
with respect
to 30 KC level

+0.25 db
with respect
to 90 KC level

DATE 27 JUNE, 63

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE B. P. Bess

Readings taken w/meter calibrated for
600 Imp. Correction factor of 9db
has to be applied for correct reading
Ex. 18.75 Reading = 9.75 corrected.

* 29 JUNE, 63

GC-E

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 AN/MRC-85 OVERALL TEST

BRII/14

STATION G.K.

Transmission Path: From G.K. Station to G.A. Station
 #1 #2

Exciter Serial No. 006 005

Receiver Serial No. Rec. A # 013 014, Rec. B # 3 4

Power Amplifier Serial No. 007-H 008-V

Mod. 1 Mod. 2
 P.A. 1 P.A. 2
 Exc. 1 Exc. 2

1. SYSTEM INTERMODULATION

Intermodulation Frequency

EXPECTED NPR ACTUAL

Intermodulation Frequency	EXPECTED NPR	ACTUAL Rec. A	ACTUAL Rec. B
15 KC	Minimum NPR -45db	-54 dbm	-58 dbm
55 KC	Maximum -55 dbm	-51 dbm	-53 dbm
80 KC	Maximum -55 dbm	-55 dbm	-51 dbm

2. RADIO BASEBAND FREQUENCY RESPONSE

Mod 2 PA 2	Mod 2 PA 2	Mod 1 PA 1	Mod 1 PA 1
Exc. 2	Exc. 2	Exc. 1	Exc. 1
Rec. 1	Rec. 4	Rec. 3	Rec. 2
-20	-20	-20	-20
-19		-19.2	-19.1
-19	-19	-19	-19
-19		-19	-19
-19		-19.1	-19.1
-19.2	-19.5	-19.1	-19.2
-19	-19	-19	-19
-19		-19	-19
-19	-19	-19	-19
-19		-19	-19
-19	-19	-19	-19

Frequency	EXPECTED	ACTUAL Rec. A	ACTUAL Rec. B
12 KC		dbm	dbm
20 KC	-2 + 1 db	dbm	dbm
30 KC	with respect	dbm	dbm
40 KC	to 30 KC level	dbm	dbm
50 KC		dbm	dbm
60 KC		dbm	dbm
70 KC		dbm	dbm
80 KC	+0.25 db	dbm	dbm
90 KC	with respect	dbm	dbm
100 KC	to 90 KC level	dbm	dbm
110 KC		dbm	dbm
120 KC		dbm	dbm

Measurements taken with meter calibrated for
 Exp. Correction factor of 9db
 to be applied for correct reading
 Ex. 18.75 Reading = 9.75 corrected.

DATE 4 July 63
 TESTER J. E. [Signature]
 SUPERVISOR [Signature]
 QUALITY ASSURANCE W. E. Bess

GA-w: 100 2

FEDERAL ELECTRIC CORPORATION BRII/14
BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 OVERALL TEST

STATION GA MRC-85

Transmission Path: From GA Station to GK Station

Exciter Serial No. 011 2H

Receiver Serial No. Rec. A# 022 2H, Rec. B# 024 4H

Power Amplifier Serial No. 014 2H

1. SYSTEM INTERMODULATION

Intermodulation Frequency	EXPECTED	ACTUAL	
	<i>NPR</i>	Rec. A	Rec. B
15 KC	<i>Minimum NPR 45db</i>	<u>-54 dbm</u>	<u>-55 dbm</u>
55 KC	Maximum -55 dbm	<u>-50 dbm</u>	<u>-50 dbm</u>
80 KC	Maximum -55 dbm	<u>-51 dbm</u>	<u>-51 dbm</u>

2. RADIO BASEBAND FREQUENCY RESPONSE

Frequency	EXPECTED	ACTUAL	
		Rec. A	Rec. B
12 KC		<u>-12.0 dbm</u>	<u>-10.7 dbm</u>
20 KC	-2 + 1 db	<u>-11.1 dbm</u>	<u>-10.0 dbm</u>
30 KC	with respect	<u>-10.6 dbm</u>	<u>-9.8 dbm</u>
40 KC	to 30 KC level	<u>-10.4 dbm</u>	<u>-9.6 dbm</u>
50 KC		<u>-10.2 dbm</u>	<u>-9.5 dbm</u>
60 KC		<u>-10.0 dbm</u>	<u>-9.4 dbm</u>
70 KC		<u>-10.1 dbm</u>	<u>-9.6 dbm</u>
80 KC	+0.25 db	<u>-10.0 dbm</u>	<u>-9.7 dbm</u>
90 KC	with respect	<u>-10.0 dbm</u>	<u>-9.7 dbm</u>
100 KC	to 90 KC level	<u>-10.0 dbm</u>	<u>-9.8 dbm</u>
110 KC		<u>-10.0 dbm</u>	<u>-9.8 dbm</u>
120 KC		<u>-9.9 dbm</u>	<u>-9.8 dbm</u>

DATE 13 July 1963

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

GEEIA Robert A. Legler

GA-w

FEDERAL ELECTRIC CORPORATION . BRII/14
BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 OVERALL TEST

STATION GA MRC-85

Transmission Path: From GA Station to GK Station

Exciter Serial No. 012 IV

Receiver Serial No. Rec. A# 021 IV, Rec. B# 023 3V

Power Amplifier Serial No. 018 IV

1. SYSTEM INTERMODULATION

Intermodulation Frequency
THIS TEST WAS CONDUCTED 15 KC
WITH PA OPERATING AT 7KW 55 KC
80 KC

EXPECTED ACTUAL
NPR

	EXPECTED	ACTUAL
	<i>NPR</i>	Rec. A Rec. B
Minimum	<i>NPR 45 db</i>	<i>7/RN</i>
Maximum	55 dbm	<u>-50/56 dbm</u> <u>-51/52 dbm</u>
Maximum	55 dbm	<u>-48/55 dbm</u> <u>-50/53 dbm</u>
Maximum	55 dbm	<u>-51/56 dbm</u> <u>-50/55 dbm</u>

2. RADIO BASEBAND FREQUENCY RESPONSE

Frequency	EXPECTED	ACTUAL
		Rec. A Rec. B
12 KC		<u>-10.9 dbm</u> <u>-10.5 dbm</u>
20 KC	-2 + 1 db	<u>-10.2 dbm</u> <u>-9.8 dbm</u>
30 KC	with respect	<u>-10.1 dbm</u> <u>-9.6 dbm</u>
40 KC	to 30 KC level	<u>-10.1 dbm</u> <u>-9.5 dbm</u>
50 KC		<u>-10.1 dbm</u> <u>-9.5 dbm</u>
60 KC		<u>-10.2 dbm</u> <u>-9.4 dbm</u>
70 KC		<u>-10.2 dbm</u> <u>-9.5 dbm</u>
80 KC	+0.25 db	<u>-10.3 dbm</u> <u>-9.5 dbm</u>
90 KC	with respect	<u>-10.4 dbm</u> <u>-9.6 dbm</u>
100 KC	to 90 KC level	<u>-10.4 dbm</u> <u>-9.6 dbm</u>
110 KC		<u>-10.5 dbm</u> <u>-9.8 dbm</u>
120 KC		<u>-10.5 dbm</u> <u>-9.8 dbm</u>

DATE 13 July 1963

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

GEEIA [Signature]

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 AN/MRC-85 LINK TEST

BRII/15

STATION I.D.

Transmission Path: From LR Station to I.D. Station

V. Exc. Serial No. 014 V. Rec. Serial No. 025
 H. Exc. Serial No. 013 V. Rec. Serial No. 027
 V. 10 KW P.A. No. 1 H. Rec. Serial No. 026
 H. 10 KW P.A. No. 2 H. Rec. Serial No. 028
 V. Trans. Ant. No. 1
 H. Trans. Ant. No. 2

+ 9db ATTENUATOR

1. RADIO NOISE AND SPURIOUS TONE LEVELS

EXPECTED ACTUAL

Baseband Noise	FREQ. HI-LO			FREQ. HI-LO			-60 dbm	Freq. Noise Level	
								KC	dbm
	12	60	53	52	60	50			
	24	50	48	54	60	48			
	31	61	49	60	60	48			
	32	61	49	65	58	48			
	36	52	50	84	52	50			
	39	61	48	97	59	50			
	44	61	48	119	70	65			

NOTE: Record all noise signals greater than -60 dbm, except signal at 60 KC.

2. RADIO BASEBAND FREQUENCY RESPONSE

Frequency

EXPECTED ACTUAL

12 KC	-11.2 dbm
20 KC	-2 +1 dbm
30 KC	-10.5 dbm
40 KC	with respect
50 KC	to 30 KC level
60 KC	-10 dbm
70 KC	-10 dbm
80 KC	+0.25 dbm
90 KC	with respect
100 KC	to 90 KC level
110 KC	-10 dbm
120 KC	-10 dbm

DATE 17 June 63

TESTER K. NELSON

SUPERVISOR B. Johnson

QUALITY ASSURANCE J. G. Johnson

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 AN/MRC-85 LINK TEST

BRII/15

STATION IR-W

Transmission Path: From 10-E Station to IR-W Station

V. Exc. Serial No. 016 1-V V. Rec. Serial No. 029 1-V
 H. Exc. Serial No. 015 2-H V. Rec. Serial No. 031 3-V
 V. 10 KW P.A. No. 015 1-V H. Rec. Serial No. 030 2-H
 H. 10 KW P.A. No. 016 2-H H. Rec. Serial No. 032 4-H
 V. Trans. Ant. No. 1
 H. Trans. Ant. No. 2

1. RADIO NOISE AND SPURIOUS TONE LEVELS		EXPECTED	ACTUAL
Baseband Noise	SPURIOUS NOISE PULSES	-60 dbm	12 to 18 KC <u>-54</u> dbm
	FADDS + NOISE BURSTS		<u>21</u> KC <u>-46</u> dbm
	RADIO PILOT		<u>60</u> KC <u>-16</u> dbm
	SPURIOUS NOISE THROUGHOUT OUT BASE BAND.		<u> </u> KC <u> </u> dbm
			<u> </u> KC <u> </u> dbm

NOTE: Record all noise signals greater than -60 dbm, except signal at 60 KC.

2. RADIO BASEBAND FREQUENCY RESPONSE

Frequency	EXPECTED	ACTUAL
12 KC		<u>-20</u> dbm
20 KC	-2 +1 dbm	<u>-14</u> dbm
30 KC	with respect	<u>-19</u> dbm
40 KC	to 30 KC level	<u>-19</u> dbm
50 KC		<u>-19</u> dbm
60 KC		<u>-12.75</u> dbm
70 KC		<u>-19</u> dbm
80 KC	+0.25 dbm	<u>-19</u> dbm
90 KC	with respect	<u>-19</u> dbm
100 KC	to 90 KC level	<u>-19</u> dbm
110 KC		<u>-19</u> dbm
120 KC		<u>-19</u> dbm

DATE 16 June, 1963.
 TESTER Marlin Kuyhart
 SUPERVISOR Robert West
 QUALITY ASSURANCE R.B. Spence

E.R.P.

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 AN/MRC-85 LINK TEST

BRII/15

STATION IR-E

Transmission Path: From IC-W Station to IR-E Station

V. Exc. Serial No. <u>010</u>	<u>1-V</u>	V. Rec. Serial No. <u>017</u>	<u>1-V</u>
H. Exc. Serial No. <u>009</u>	<u>2-H</u>	V. Rec. Serial No. <u>019</u>	<u>3-V</u>
V. <u>10</u> KW P.A. No. <u>009</u>	<u>1-V</u>	H. Rec. Serial No. <u>018</u>	<u>2-H</u>
H. <u>10</u> KW P.A. No. <u>010</u>	<u>2-H</u>	H. Rec. Serial No. <u>020</u>	<u>4-H</u>
V. Trans. Ant. No. <u>009</u>	<u>2</u>		
H. Trans. Ant. No. <u>009</u>	<u>1</u>	<u>2-H</u>	

1. RADIO NOISE AND SPURIOUS TONE LEVELS EXPECTED ACTUAL

			EXPECTED	ACTUAL
Baseband Noise	REC-4-H	HIT OR FADE - NOT STEADY	-60 dbm	56 KC -51 dbm
	REC-3-V	AT 2500V SLOT	12 To	32 KC -51.6 dbm
	"	"	HIT OR FADE	110 KC -50 dbm
	REC-2-H	AT 250V SLOT	STEADY	119 KC -49 dbm
	REC-1-V	"	HIT OR FADE	63 KC -56 dbm

NOTE: Record all noise signals greater than -60 dbm, except signal at 60 KC.

2. RADIO BASEBAND FREQUENCY RESPONSE

Frequency	EXPECTED	ACTUAL
12 KC	-2	-7.6 dbm
20 KC	+1 dbm	-11.8 dbm
30 KC	with respect	-11.5 dbm
40 KC	to 30 KC level	-11.5 dbm
50 KC		-11.5 dbm
60 KC		-11.7 dbm
70 KC		-11.0 dbm
80 KC	+0.25 dbm	-11.0 dbm
90 KC	with respect	-11.0 dbm
100 KC	to 90 KC level	-11.0 dbm
110 KC		-11.0 dbm
120 KC		-11.0 dbm

DATE 15 JUNE 1963
 TESTER E. Hall
 SUPERVISOR R. B. Soren
 QUALITY ASSURANCE R. B. Soren

ARP

IC-u

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 LINK TEST

BRII/15

STATION IC WEST

Transmission Path: From IR Station to IC Station
~~IC~~ ~~IR~~

V. Exc. Serial No. 004 V. Rec. Serial No. _____
H. Exc. Serial No. 003 V. Rec. Serial No. 006
V. _____ KW P.A. No. _____ H. Rec. Serial No. 007
H. _____ KW P.A. No. _____ H. Rec. Serial No. 008
V. Trans. Ant. No. _____
H. Trans. Ant. No. _____

1. RADIO NOISE AND SPURIOUS TONE LEVELS EXPECTED ACTUAL

Baseband Noise	Rec. #	Expected	Freq. Noise Level	
			Actual	Level
	#3	-60 dbm	120 KC	-42 dbm
	#2		120 KC	-55 dbm
	#4		120 KC	-69 dbm
			_____ KC	_____ dbm
			_____ KC	_____ dbm

NOTE: Record all noise signals greater than -60 dbm, except signal at 60 KC.

2. RADIO BASEBAND FREQUENCY RESPONSE

Frequency	Receiver # 2 Only	
	EXPECTED	ACTUAL
12 KC		-11 dbm
20 KC	-2 +1 dbm	-9.25 dbm
30 KC	with respect	-10.25 dbm
40 KC	to 30 KC level	-11.0 dbm
50 KC		-11.0 dbm
60 KC		-11.0 dbm
70 KC		-10 dbm
80 KC	+0.25 dbm	-10 dbm
90 KC	with respect	-10.25 dbm
100 KC	to 90 KC level	-10.25 dbm
110 KC		-10.25 dbm
120 KC		-10.25 dbm

DATE 16 June 1963
TESTER J. Decker
SUPERVISOR F. A. [Signature]
QUALITY ASSURANCE [Signature]

Sheet 1 of 1
GEEIA Robert A. Taylor

IC-E

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 LINK TEST

BRII/15

STATION IC

Transmission Path: From GK Station to IC Station

V. Exc. Serial No.	<u>008</u>	V. Rec. Serial No.	<u>009</u>
H. Exc. Serial No.	<u>007</u>	V. Rec. Serial No.	<u>011</u>
V. <u>10</u> KW P.A. No.	<u>017</u>	H. Rec. Serial No.	<u>010</u>
H. <u>10</u> KW P.A. No.	<u>006</u>	H. Rec. Serial No.	<u>002</u>
V. Trans. Ant. No.	<u>1</u>		
H. Trans. Ant. No.	<u>X 2</u>		

KAS

1. RADIO NOISE AND SPURIOUS TONE LEVELS EXPECTED ACTUAL

Baseband Noise		-60 dbm	Freq. Noise Level
			KC dbm
	2nd harmonic of	Rx # 1	<u>120</u> KC <u>-29</u> dbm
	60 Kc Pilot Tone	Rx # 2	<u>120</u> KC <u>-35</u> dbm
		Rx # 3	<u>120</u> KC <u>-26</u> dbm
		Rx # 4	<u>120</u> KC <u>-26</u> dbm

NOTE: Record all noise signals greater than -60 dbm, except signal at 60 KC.

GK must drop Horiz. Mod. to make radio B.B. freq. response test on Vert. Receive at IC

2. RADIO BASEBAND FREQUENCY RESPONSE

VERTICAL		Frequency	HORIZONTAL	
Rx # 1	Rx # 3		Rx # 2	Rx # 4
			EXPECTED ACTUAL	
10 dbm	10 dbm	12 KC	11.0 dbm	<u>11.25</u> dbm
9.5	9.5	20 KC	-2 +1 dbm	<u>10.5</u> dbm
10.5	10.5	30 KC	with respect	<u>10.25</u> dbm
9.0	9.5	40 KC	to 30 KC level	<u>10.25</u> dbm
9.25	9.75	50 KC		<u>10.25</u> dbm
9.75	10.0	60 KC		<u>10.25</u> dbm
		70 KC	10.25 dbm	<u>10.0</u> dbm
9.75 dbm	10.0 dbm	80 KC	+0.25 dbm	<u>10.25</u> dbm
10.0	10.0	90 KC	with respect	<u>10.25</u> dbm
10.0	10.0	100 KC	to 90 KC level	<u>10.25</u> dbm
10.0	10.25	110 KC		<u>10.25</u> dbm
10.0	10.25	120 KC		<u>10.25</u> dbm

DATE 29 June 63

TESTER R. Shadell

SUPERVISOR F.H. Williams

QUALITY ASSURANCE William R. Hall

Robert W. Taylor

GK-4

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 LINK TEST

BRII/15

IC

STATION G.K.

Transmission Path: From G.K. Station to G.K. I.E. Station

V. Exc. Serial No. <u>001</u>	V. Rec. Serial No. <u>1</u>	<u>S/N 1</u>
H. Exc. Serial No. <u>005</u>	V. Rec. Serial No. <u>3</u>	<u>S/N 3</u>
V. <u>10</u> KW P.A. No. _____	H. Rec. Serial No. <u>2</u>	<u>S/N 2</u>
H. <u>10</u> KW P.A. No. _____	H. Rec. Serial No. <u>4</u>	<u>S/N 4</u>
V. Trans. Ant. No. _____		
H. Trans. Ant. No. _____		

1. RADIO NOISE AND SPURIOUS TONE LEVELS EXPECTED ACTUAL

Baseband Noise	<u>SLOW VARYING TONE.</u>	-60 dbm	Freq. Noise Level
			<u>-55 KC -52</u> dbm
			<u>-64 KC -51</u> dbm
			<u>-119 KC -57</u> dbm
			_____ KC _____ dbm

NOTE: Record all noise signals greater than -60 dbm, except signal at 60 KC.

2. RADIO BASEBAND FREQUENCY RESPONSE

	<u>2-H</u>	Frequency	<u>4-H</u>	1-V	3-V.
				EXPECTED	ACTUAL
-11.1	12 KC	-11.3		-11.5	-10.8 dbm
	20 KC	-10.6		-2 +1 dbm	-10.5 dbm
-10.1	30 KC	-10.2		with respect to 30 KC level	-10.5 dbm
	40 KC	-10.2			-10.1 dbm
	50 KC	-10.2			-10.1 dbm
-10.	60 KC	-10.2		-10.9	-10.4 dbm
-10.11	70 KC	-9.8			-9.4 dbm
	80 KC	-9.7		+0.25 dbm	-9.4 dbm
-10.3	90 KC	-9.8		with respect to 90 KC level	-9.5 dbm
	100 KC	-9.6			-9.4 dbm
	110 KC	-9.6			-9.5 dbm
-10.3	120 KC	-9.6		-10.2	-9.4 dbm

DATE 27 JUNE, 63

TESTER B.C. Shuman

SUPERVISOR Donald S. Carter

QUALITY ASSURANCE J.P. Reed

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 AN/MRC-85 LINK TEST

BRII/15

STATION G.K.

Transmission Path: From GA Station to G.A. Station

V. Exc. Serial No. 1 S/N 005 V. Rec. Serial No. 1 S/N 013
 H. Exc. Serial No. 2 S/N 006 V. Rec. Serial No. 4 S/N 016
 V. 10 KW P.A. No. 008 H. Rec. Serial No. 2 S/N 014
 H. 10 KW P.A. No. 007 H. Rec. Serial No. 3 S/N 015
 V. Trans. Ant. No. 2
 H. Trans. Ant. No. 1

1. RADIO NOISE AND SPURIOUS TONE LEVELS

EXPECTED ACTUAL

Baseband Noise USING -70 SCALE.
VARYING TONE - STEADY
WITHIN ONE db.

-60 dbm ±118 KC -62 dbm
assumed ±118 KC -62 dbm
 KC _____ dbm
 KC _____ dbm
 KC _____ dbm

NOTE: Record all noise signals greater than -60 dbm, except signal at 60 KC.

2. RADIO BASEBAND FREQUENCY RESPONSE

REC 2 H REC 3 H

REC 4 V		REC 1 V		EXPECTED	ACTUAL
Frequency					
-20.2	12 KC	-20.3		-20.2	-20.3 dbm
-19.6	20 KC			-2 +1 dbm	-19.5 dbm
-19.1	30 KC	-19.5		with respect	-19 -19.3 dbm
-19	40 KC			to 30 KC level	-19 dbm
-19	50 KC				-18.7 dbm
-18.8	60 KC	-18.8			-18.5 -18.8 dbm
-18.9	70 KC	-19			-18.9 -19 dbm
-18.8	80 KC			+0.25 dbm	-19 dbm
-18.9	90 KC	-18.8		with respect	-19 -19 dbm
-19	100 KC			to 90 KC level	-18.8 dbm
-18.8	110 KC				-18.8 dbm
-18.7	120 KC	-18.9			-19 -19 dbm

DATE 10 JUNE 63

TESTER KC Shorne IV

SUPERVISOR Russell E. Garton

QUALITY ASSURANCE B. J. Bass

Sheet 1 of 1 D. P. ...

5-62

GA-w

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
AN/MRC-85 LINK TEST

BRII/15

STATION GA MRC-85

Transmission Path: From GA^{GK} Station to GK^{GA} Station

V. Exc. Serial No.	<u>012</u>	V. Rec. Serial No.	<u>21</u>	<u>(1V)</u>
H. Exc. Serial No.	<u>011</u>	V. Rec. Serial No.	<u>23</u>	<u>(3V)</u>
V. <u>10</u> KW P.A. No.	<u>CARRIAGE 018H</u>	H. Rec. Serial No.	<u>22</u>	<u>(2H)</u>
H. <u>10</u> KW P.A. No.	<u>CARRIAGE 015H</u>	H. Rec. Serial No.	<u>24</u>	<u>(4H)</u>
V. Trans. Ant. No.	<u>ONE</u>			
H. Trans. Ant. No.	<u>TWO</u>			

1. RADIO NOISE AND SPURIOUS TONE LEVELS EXPECTED ACTUAL

Baseband Noise	-60 dbm	_____	Freq. Noise Level	_____	_____	_____
SPURIOUS NOISES WERE NOTED ON BOTH VERTICAL RCVR'S. ACROSS ENTIRE BASEband with AN AVERAGE READING OF -46 dbm PEAKING AT -41 dbm. ON RCVR'S 2&4 NO READINGS ABOVE -60dbm WERE NOTED		_____	_____	_____	_____	_____
		_____	_____	_____	_____	_____
		_____	_____	_____	_____	_____
		_____	_____	_____	_____	_____

NOTE: Record all noise signals greater than -60 dbm, except signal at 60 KC.

2. RADIO BASEBAND FREQUENCY RESPONSE

	Frequency	EXPECTED	ACTUAL	
BASEBAND FREQ. RESPONSE	12 KC			_____ dbm
LINK TEST COULD NOT BE CONDUCTED DUE TO RAPIDLY FLUCTUATING LEVELS.	20 KC	-2 +1 dbm		_____ dbm
LOCAL TESTS DID NOT REVEAL AN EQUIPMENT MALFUNCTION.	30 KC	with respect		_____ dbm
	40 KC	to 30 KC level		_____ dbm
	50 KC			_____ dbm
	60 KC			_____ dbm
	70 KC			_____ dbm
	80 KC	+0.25 dbm		_____ dbm
	90 KC	with respect		_____ dbm
	100 KC	to 90 KC level		_____ dbm
	110 KC			_____ dbm
	120 KC			_____ dbm

DATE 12 July 1963

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

Robert D. Taylor

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
AN/TRC-35 STATION

BRII/31

STATION GAB

Transmission Path: From Station GAB to Station GEL

Transmitter Serial No. #1 7 02, #2 3789

Assigned Frequency 386.5000 MC

Transmitter, T302/TRC

	EXPECTED	ACTUAL
		XMTG#1 XMTG#2
1. FREQUENCY	±.002% of assigned	<u>386.506</u> MC <u>386.511</u> MC
2. POWER OUTPUT	Minimum 50 Watts	<u>85</u> Watts <u>100</u> Watts
3. AUTOMATIC FREQUENCY CONTROL		<u>WJS</u> <u>WJS</u> Initials
4. LOW POWER ALARM	Maximum 30 Watts	<u>26</u> Watts <u>26</u> Watts
RF Output Power		

DATE 21 July 1964

TESTER W.J. Schaefer

SUPERVISOR Frank J. Stinson

QUALITY ASSURANCE Boomer

GEEIA
Sheet 1 of 1

Robert A. Legler

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
AN/TRC-35 STATION

BRII/31

STATION GEL
Transmission Path: From Station GEL to Station GAB
Transmitter Serial No. #1 444, #2 920
Assigned Frequency 374.5 MC

Transmitter, T302/TRC

	EXPECTED	ACTUAL
		XMTG#1 XMTG#2
1. FREQUENCY	±.002% of assigned	<u>374.506</u> MC <u>374.506</u> MC
2. POWER OUTPUT	Minimum 50 Watts	<u>120</u> Watts <u>84</u> Watts
3. AUTOMATIC FREQUENCY CONTROL		<u>MC</u> <u>MC</u> Initials
4. LOW POWER ALARM RF Output Power	Maximum 30 Watts	<u>22</u> Watts <u>45</u> Watts

DATE 21 July 1963

TESTER George B. Brucato

SUPERVISOR Andrew J. Vancath

QUALITY ASSURANCE Mr. Crisp

GEEIA Y R P

Sheet 1 of 1

FEDERAL ELECTRIC CORPORATION

BR11/32

BIG RALLY II PROJECT

DATA SHEET

AN/TRC-35 STATION

STATION GAB

Transmission Path: From Station GAB to Station GEL

Receiver Serial No. #1 1516 #2 706

RECEIVER, R-417/TRC (TRC-35)

	EXPECTED	ACTUAL	
		REC#1	REC#2
1. SQUELCH (SENSITIVITY)			
Measure meter reading (C)	approximately 30µa	<u>29</u> µa	<u>30.05</u> µa
Measure meter reading (H)		<u>18</u> µa	<u>19</u> µa
Input Signal Level	Max 250 µv	<u>250</u> µv	<u>250</u> µv
2. BANDWIDTH			
Lower limit		<u>267</u> kc	<u>269</u> kc
Upper limit		<u>280</u> kc	<u>270</u> kc
Bandwidth	540kc ±25 kc	<u>547</u> kc	<u>539</u> kc

DATE 21 JULY 1963

TESTER W. J. Schreiber

SUPERVISOR Frank J. Stojanovich

QUALITY ASSURANCE Robert W. Taylor

GECIA Robert W. Taylor
Sheet 1 of 1

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 AN/TRC-35 STATION

BRII/32

STATION GEL

Transmission Path: From Station GEL to Station GAB

Receiver Serial No. #1 1133 #2 264

RECEIVER, R-417/TRC (TRC-35)

	EXPECTED	ACTUAL	
		REC#1	REC#2
Assigned Freq. = .386,5 MC			
1. SQUELCH (SENSITIVITY)			
Measure meter reading (C)	approximately 30 μ a	<u>30</u> μ a	<u>30</u> μ a
Measure meter reading (H)		<u>14</u> μ a	<u>15</u> μ a
Input Signal Level	Max 250 μ v	<u>250</u> μ v	<u>250</u> μ v
2. BANDWIDTH			
Lower limit		<u>387,321</u> kc	<u>387,007</u> kc
Upper limit		<u>386,653</u> kc	<u>386,092</u> kc
Bandwidth	540kc \pm 25 kc	<u>668</u> kc	<u>915</u> kc

DATE 21 July 1963

TESTER George B. Bennett

SUPERVISOR Ch. Lee J. Horvath

QUALITY ASSURANCE M. Coy

GEEIA L. P. [Signature]
 Sheet 1 of 1

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 AN/TRC-35 OVERALL TEST

BRII/33

STATION GAB

Transmission Path: From Station GAB to Station GEL

1. R; F. DEVIATION AND BASEBAND GAIN

	EXPECTED	ACTUAL	
		XMTG-REC#1	XMTG-REC#2
Signal level (Step E)		<u>32</u> μ v	<u>36</u> μ v
Signal level (Step L)		<u>32</u> μ v	<u>36</u> μ v
Receiver output (Step I)	-6 dbm	<u>-6</u> dbm	<u>-6</u> dbm
Receiver output (Step N)	0dbm \pm 0.5dbm	<u>-7</u> dbm	<u>-7</u> dbm

2. BASEBAND FREQUENCY RESPONSE READJUSTED Tx INPUT AND Rx OUTPUT USING BUILTIN 1000 cps TONE FOR THIS TEST. FREQUENCY

H. P. 200CD	EXPECTED	ACTUAL	
		XMTG-REC#1	XMTG-REC#2
8KC	Within \pm 1 db of the 8 KC level	<u>0m</u> dbm	<u>-0.2</u> dbm
16KC		<u>-0.1</u> dbm	<u>-1.2</u> dbm
32KC		<u>-0.2</u> dbm	<u>-1.5</u> dbm
48KC		<u>-0.5</u> dbm	<u>-1.7</u> dbm
68KC		<u>-1.6</u> dbm	<u>-1.5</u> dbm
90KC	At least 35db from 8 KC level	<u>-44.0</u> dbm	<u>-43.8</u> dbm

3. ANTENNA VSWR

		EXPECTED	ACTUAL
Transmit Antenna Current			
Forward	Minimum	30 μ a	<u>34</u> μ a
Reflected	Maximum	10 μ a	<u>2</u> μ a
Receive Antenna Current			
Forward	Minimum	30 μ a	<u>34</u> μ a
Reflected	Maximum	10 μ a	<u>2</u> μ a

DATE 22 July 1963

TESTER Wm. Schreiner

SUPERVISOR Frank J. Skowinski

QUALITY ASSURANCE Boncher

GEEEA Robert J. [unclear]
 Sheet 1 of 1

FEDERAL ELECTRIC CORPORATION

BRII/33

BIG RALLY II PROJECT

DATA SHEET

AN/TRC-35 OVERALL TEST

STATION GEL

Transmission Path: From Station GEL to Station GAB

1. R;F. DEVIATION AND BASEBAND GAIN

	EXPECTED	ACTUAL	
		XMTG-REC#1	XMTG-REC#2
Signal level (Step E)		<u>26</u> μ v	<u>28</u> μ v
Signal level (Step L)		<u>26</u> μ v	<u>28</u> μ v
Receiver output (Step I)	-6 dbm	<u>-6</u> dbm	<u>-6</u> dbm
Receiver output (Step N)	0dbm \pm 0.5dbm	<u>0</u> dbm	<u>0</u> dbm

2. BASEBAND FREQUENCY RESPONSE

FREQUENCY	EXPECTED	ACTUAL	
		XMTG-REC#1	XMTG-REC#2
H. P. 200CD			
8KC		<u>0</u> dbm	<u>0</u> dbm
16KC	Within \pm 1 db	<u>0</u> dbm	<u>0</u> dbm
32KC	of the 8 KC	<u>+ .5</u> dbm	<u>+ .25</u> dbm
48KC	level	<u>+1</u> dbm	<u>+ .125</u> dbm
68KC	See note	<u>+2.5</u> dbm	<u>+ .3</u> dbm
90KC	At least 35db from 8 KC level	<u>Below</u> dbm	<u>Below</u> dbm
		Meter scale	Meter scale

3. ANTENNA VSWR

EXPECTED			ACTUAL
Transmit Antenna Current			
Forward	Minimum	30 μ a	<u>32</u> μ a
Reflected	Maximum	10 μ a	<u>6</u> μ a
Receive Antenna Current			
Forward	Minimum	30 μ a	<u>32</u> μ a
Reflected	Maximum	10 μ a	<u>7</u> μ a

Note= Out of specs.

DATE 21 July 1963

TESTER George B Bennett

SUPERVISOR Andrew J. Bennett

QUALITY ASSURANCE M. O. [Signature]

GEEIA [Signature]

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 AN/TRC-35 LINK TEST

BRII/34

STATION GAB

Transmission Path: From Station GAB to Station GEL

1. NOISE AND SPURIOUS TONES

FREQUENCY	NOISE LEVEL	
	REC #1	REC #2
BOTH RECEIVERS OUT OF SPECS THROUGH OUT THE BASEBAND.		
<u>12</u> KC	<u>-43.0</u> dbm	<u>-45.0</u> dbm
_____ KC	_____ dbm	_____ dbm
_____ KC	_____ dbm	_____ dbm
_____ KC	_____ dbm	_____ dbm
<u>68</u> KC	<u>-35.0</u> dbm	<u>-40.0</u> dbm

Note: Record all noise signals greater than -55 dbm.

2. BASEBAND FREQUENCY RESPONSE LINK LEVELS READJUSTED FOR THIS TEST

TRANSMISSION FREQUENCY	EXPECTED	ACTUAL	
		REC #1	REC #2
8 KC	With ± 1 db of the 8 KC level	<u>+0.3</u> dbm	<u>0</u> dbm
16 KC		<u>+0.3</u> dbm	<u>+0.3</u> dbm
32 KC		<u>+0.0</u> dbm	<u>+0.3</u> dbm
48 KC		<u>+0.3</u> dbm	<u>+0.8</u> dbm
68 KC		<u>-0.1</u> dbm	<u>+2.0</u> dbm
90 KC	At least 35 db from 8 KC level	<u>-49.7</u> dbm	<u>-49.7</u> dbm

Note: It may be necessary to obtain a reasonable average meter indication if fading is present.

DATE 22 JULY 1963

TESTER W. K. Schreiber

SUPERVISOR Frank P. Skoppinski

QUALITY ASSURANCE Montgomery

GEEIA Robert A. Taylor

FEDERAL ELECTRIC CORPORATION

BRII/34

BIG RALLY II PROJECT

DATA SHEET

AN/TRC-35 LINK TEST

STATION GEL

Transmission Path: From Station GEL to Station CAB

1. NOISE AND SPURIOUS TONES

FREQUENCY	NOISE LEVEL	
	REC #1	REC #2
<u>45 TO 68</u> KC	<u>-52 TO -55</u> dbm	_____ dbm
_____ KC	_____ dbm	_____ dbm
_____ KC	_____ dbm	_____ dbm
_____ KC	_____ dbm	_____ dbm
<u>12 TO 68</u> KC	_____ dbm	<u>-48 TO -51</u> dbm

Note: Record all noise signals greater than -55 dbm.

2. BASEBAND FREQUENCY RESPONSE

TRANSMISSION FREQUENCY	EXPECTED	ACTUAL	
		REC #1	REC #2
8 KC	With ±1 db of the 8 KC level	<u>4.5</u> dbm	<u>0</u> dbm
16 KC		<u>7.6</u> dbm	<u>7.25</u> dbm
32 KC		<u>7.6</u> dbm	<u>7.25</u> dbm
48 KC		<u>7.1</u> dbm	<u>7.6</u> dbm
68 KC		<u>7.2</u> dbm	<u>7.15</u> dbm
90 KC	At least 35 db from 8 KC level	<u>-43</u> dbm	<u>-40</u> dbm

Note: It may be necessary to obtain a reasonable average meter indication if fading is present.

NOTE 1 MEASURED AT 2500 CYCLES DATE 22 JULY 1963
SLOT ON SIERRA 125B

NOTE 2 MEASUREMENTS TAKEN WITH FILTERS INSTALLED IN RECEIVERS
TESTER George B Barreto
SUPERVISOR Andrew J Horvath

QUALITY ASSURANCE J. Emile [Signature]
GEEIA [Signature]

ALARM CHECKS

ID-E

FAULT IND. # 1

FAULT IND. # 2

FILAMENT CHG OVER ✓ ✓

FILAMENT CHG OVER ✓ ✓

CABINET TEMP ✓

CABINET TEMP ✓

ALARM PS FAILURE ✓ ✓

ALARM PS FAILURE ✓ ✓

HIGH VSWR ✓ ✓

HIGH VSWR ✓ ✓

LOW FWD POWER ✓ ✓

LOW FWD POWER ✓ ✓

FILAMENT REG LIMITS ✓ ✓

FILAMENT REG LIMITS ✓ ✓

RECYCLE ✓ ✓

RECYCLE ✓ ✓

HEAT EXCHANGER # 1

HEAT EXCHANGER # 2

LOW LEVEL ✓

LOW LEVEL ✓

LOW TEMP ✓

LOW TEMP ✓

HIGH TEMP ✓

HIGH TEMP ✓

DRY AIR N/A

DRY AIR N/A

MOD TRANSFER ✓

MOD TRANSFER ✓

MOD FAILURE ✓

MOD FAILURE ✓

VSWR ✓

VSWR ✓

LOW RF ✓

LOW RF ✓

RECEIVER A B

RECEIVER A B

PILOT ✓ PILOT ✓

PILOT ✓ PILOT ✓

NOISE ✓ NOISE ✓

NOISE ✓ NOISE ✓

DATE 7 June 63

TESTER DP. Hobbins

SUPERVISOR DP. Hobbins

QUALITY ASSURANCE DP. Hobbins

ARP 7-1

TEST DATA SHEET

ID-E

STATION ID. DATE 7 JUNE, 63

DUMMY LOAD OPERATION

LOAD CALIBRATION FUNCTION O.K.

PA INTO LOAD OPERATION O.K.

EQUIPMENT INTERLOCK FUNCTION CHECK

O.K.

DATE 7 JUNE 63
TESTER R. E. Johnson
QUALITY
ASSURANCE D. E. K...
SUPERVISOR R. E. Johnson

SRP

DEHYDRATOR PRESSURE CHECK

ID-E

SYSTEM # 1

READING BEFORE CHECK 5"

READING AFTER 1/2 HR. 4"

TOTAL DROP IN PRESSURE 1"

SYSTEM # 2

READING BEFORE CHECK 5.4"

READING AFTER 1/2 HR. 3.2"

TOTAL DROP IN PRESSURE 2.2"

AIR CONDITIONERS HEATING AND VENTILATING

68K
#1 SERIAL # 3672

AUTOMATIC OPERATION O.K.

MANUAL OPERATION O.K.

68L
#2 SERIAL # 3673

AUTOMATIC OPERATION O.K.

MANUAL OPERATION O.K.

DATE 6 JUNE, 1963
TESTER C. W. Malley
SUPERVISOR R. E. Robbins
QUALITY ASSURANCE B. E. Brown
SRP

IR-W

DEHYDRATOR/PRESSUREZATION UNIT

I R VAN WEST

9 JUNE 1963

Press. at beginning of test: 5" OF WATER

Press. after one hour: 1/2 OF SYSTEM OK 1/2 SYSTEM NO PRESSURE (ANTENNA #1)

Press. Drop: _____

Remarks:

I R VAN EAST

Press. at beginning of test: * SEE REMARKS

Press. after one hour: _____

Press. Drop: _____

Inches of water:

Remarks: * DEHYDRATOR INOPERATIVE SINCE 22 MAY 1963 DUE TO DEFECTIVE CENTRIFUGAL SWITCH IN MOTOR. THIS ITEM TO BE CARRIED OVER TO APTO 88 EXCEPTION LIST RRP

DATE	<u>6-9-63</u>
TESTER	<u>E. Hall</u>
SUPERVISOR	<u>R. W. ...</u>
QUALITY ASSURANCE	<u>R. B. ...</u>

IR-W

AIR CONDITIONERS

I.R. VAN WEST

Serial # 3670 Hours 0330.9

	Air Conditioning	Ventilation	Heating
Auto	<u>OK</u>	<u>OK</u>	<u>OK</u>
Manual	<u>OK</u>	<u>OK</u>	<u>OK</u>

Remarks: DRAIN TUBE CLOGGED AS SHOWN BY WATER UNDER BLOWER UNIT.

This item repaired 6/12/63 ARP (GEEIN)

Serial # 3671 Hours 7890.3

	Air Conditioning	Ventilation	Heating
Auto	<u>OK</u>	<u>OK</u>	<u>OK</u>
Manual	<u>OK</u>	<u>OK</u>	<u>OK</u>

Remarks: DRAIN TUBE CLOGGED AS SHOWN BY WATER UNDER BLOWER UNIT.

This item repaired 6/12/63 ARP (GEEIN)

DATE: JUNE 9, 1963

Performed by: L-9-63

Witnessed by: R. W. ...

FEC QA: R. B. ...

ARP

IR-W

SAFETY DEVICES

I-R VAN WEST

INTERLOCKS

PA #1 O.K.
PA #2 O.K.

Shorting Stick OK

Circuit Breaker Operation:

Rcvr #1 OK
Rcvr #2 OK
Rcvr #3 OK
Rcvr #4 OK

Exc. #1 OK
Exc. #2 OK

Remarks: RECEIVER 3 + 4 HAVE AIR SWITCH BYPASSED
COOLANT FLOW SWITCH ON KRYSTRON CARRIAGE #005 INOPERATIVE
BOTH OF ABOVE ITEMS ARE BEING CARRIED ON APTD 88 EXCEPTION LIST

Fault Indicator Panels

PWR AMP.

Fil Chy Over ✓
Cab. Temp. ✓ NOT CHECKED
Alarm PS Fail ✓
High VSWR ✓
Low Fwd Pwr ✓
Fil Reg Limits ✓
Recycle ✓

Heat Exchange.

	#1	#2
Low Coolant Temp.	<u>✓</u>	<u>✓</u>
Low Temp.	<u>✓</u>	<u>✓</u>
High Temp.	<u>✓</u>	<u>✓</u>

Exciter

Modulator Trans. ✓ NOT WORKING CORRECTLY
Modulator Fail. ✓
High VSWR ✓
Low VSWR ✓

RECEIVER "A" FI "1" FI "2

Radio Pilot ✓
Noise Amplifier ✓

Receiver "B" FI "1" FI #2

Radio Pilot ✓
Noise Amplifier ✓

DATE 6-9-63
TESTER [Signature]
SUPERVISOR [Signature]
QUALITY ASSURANCE R.B. Spear
H.R.P.

SAFETY DEVICES

IR-E

I-R VAN EAST

INTERLOCKS

PA #1 OK

Shorting Stick OK

PA #2 OK

Rcvr #1 ✓

Rcvr #2 ✓

CIRCUIT BREAKER OPERATION

Rcvr #3 ✓

Rcvr #4 ✓

Exc. #1 ✓

Exc. #2 ✓

Remarks: ① RECEIVER 1 + 4 HAVE A/C SWITCH BY PASSED ✓
 ② REGULATED 120 V AC MOTOR BURNED OUT PA #1 ✓

FAULT INDICATOR PANELS.

PWR AMP.

Fil Chy Over ✓
 Cab Temp ✓
 Alarm P^S Fail ✓
 High VSWR ✓
 Low Fwd Pwr ✓
 Fil Reg Limits SEE REMARK #2
 Recycle ✓

HEAT EXCHANGE.

	<u>#1</u>	<u>#2</u>
Low Coolant Temp.	<u>✓</u>	<u>✓</u>
Low Temp.	<u>✓</u>	<u>✓</u>
High Temp.	<u>✓</u>	<u>✓</u>

EXCITER.

Modulator Trans. _____ IN OPERATIVE ✓
 Modulator Fail _____ IN OPERATIVE ✓
 High VSWR ✓
 Low VSWR ✓

RECEIVER "A" FI 1 FI 2

Radio Pilot ✓ ✓
 Noise Amplifier ✓ ✓

Receiver "B" FI 1 FI 2

Radio Pilot ✓ ✓
 Noise Amplifier ✓ ✓

~~XXXXXXXX~~

DATE

6-9-63

TESTER

E. Hall

SUPERVISOR

R. Westwood

QUALITY ASSURANCE

R. B. Spear

A.R.P.

IR-E

AIR CONDITIONERS

I R EAST VAN

Serial # 3664 Hours 7827.8

10 June 1963

	Air Conditioning	Ventilation	Heating
Auto	<u>OK</u>	<u>OK</u>	<u>OK</u>
Manual	<u>OK</u>	<u>OK</u>	<u>OK</u>

Remarks:

Serial # 3675 Hours 0352.4

	Air Conditioning	Ventilation	Heating
Auto	<u>OK</u>	<u>OK</u>	<u>OK</u>
Manual	<u>OK</u>	<u>OK</u>	<u>OK</u>

Date 6-9-63
 Tested E. Hatfield
 Inspected by R. Was King
 Quality Assurance R.B. Sreot

SRP

IC-W

BRIEF SUPPLEMENTAL TEST DATA SHEET

A. M-58 Air Conditioner check

- 1. Manual Operation
- 2. Automatic Operation
- 3. Other None

OK

OK

OK

Remarks:

Tester *Walter Craig*
 S.S. *F.H. Gajardo*
 QA *Willie R. Nitz*

B. Andrews Dehydrator Check

- 1. Pressuration Test
- 2. Other

Min of 20 Sec
before recycle

OK

OK

Remarks: Does not meet 1/2 Hr. pressure leak test

Tester *Robert D. Leifer*
 S.S. *F.H. Gajardo*
 QA *Willie R. Nitz*

C. Rel Fault Indicator Checks

- 1. Alarm Tests
- 2. Other

OK

OK

Remarks:

Tester *Robert D. Leifer*
 S.S. *F.H. Gajardo*
 QA *Willie R. Nitz*

D. Dummy Load

- 1. Operational Check
- 2. Other

OK

OK

Remarks:

7-9

Tester *Robert D. Leifer*
 S.S. *F.H. Gajardo*
 QA *Willie R. Nitz*

BRII SUPPLEMENTAL TEST DATA SHEET

IC-E

A. M-58 Air Conditioner check

- 1. Manual Operation
- 2. Automatic Operation
- 3. Other UNIT #3665,

OK

OK

OK

Remarks: LEAKS IN PUMP AREA, NEEDS ✓
FRISON RECHARGE.

Tester *J. E. Douglas*
S.S. *F. H. Loperdo*
QA *William R. Hitt*
GEEIA *Robert D. Legler*

B. Andrews Dehydrator Check

- 1. ~~Measurement Test~~
Meet 20 Sec. recycle test but leaks
are evident. ✓
- 2. Other

Min of 20 Sec
before recycle

OK

OK

Remarks:

Tester *J. E. Douglas*
S.S. *F. H. Loperdo*
QA *William R. Hitt*
GEEIA *Robert D. Legler*

C. Rel Fault Indicator Checks

- 1. Alarm Tests
- 2. Other

OK

OK

Remarks:

Tester *J. E. Douglas*
S.S. *F. H. Loperdo*
QA *William R. Hitt*
GEEIA *Robert D. Legler*

D. Dummy Load

- 1. Operational Check
- 2. Other

OK

OK

Remarks:

Tester *J. E. Douglas*
S.S. *F. H. Loperdo*
QA *William R. Hitt*
GEEIA *Robert D. Legler*

GK-W

SAFETY DEVICES

GK VAN WEST

INTERLOCKS

PA # 1 O.K. S/N 001
 PA # 2 O.K. S/N 002

PA. SHORTING STICK O.K.

RCVR #1 O.K.
 RCVR #2 O.K.
 RCVR #3 O.K.
 RCVR #4 O.K.
 EXC. #1 O.K.
 EXC. #2 O.K.

REMARKS:

FAULT INDICATOR PANELS

PWR AMP.

	<u>FI. 1</u>	<u>FI. 2</u>
FIL CHY OVER	<u>O.K.</u>	<u>O.K.</u>
CAB TEMP	<u>NG.</u>	<u>NG.</u>
ALARM PS FAIL	<u>O.K.</u>	<u>O.K.</u>
HIGH VSWR	<u>O.K.</u>	<u>O.K.</u>
LOW FWD PWR	<u>O.K.</u>	<u>O.K.</u>
FIL REG LIMITS	<u>O.K.</u>	<u>O.K.</u>
RECYCLE	<u>O.K.</u>	<u>O.K.</u>

HEAT EXCHANGE

	<u>#1</u>	<u>#2</u>
LOW COOLANT TEMP.	<u>O.K.</u>	<u>O.K.</u>
LOW TEMP.	<u>O.K.</u>	<u>O.K.</u>
HIGH TEMP.	<u>O.K.</u>	<u>O.K.</u>

EXCITER

	<u>#1</u>	<u>#2</u>
MODULATOR TANS.	<u>O.K.</u>	<u>O.K.</u>
MODULATOR FAIL.	<u>—</u>	<u>—</u>
HIGH VSWR	<u>O.K.</u>	<u>O.K.</u>
LOW VSWR	<u>O.K.</u>	<u>O.K.</u>

RECEIVER "A"

	<u>FI 1</u>	<u>FI 2</u>
RADIO PILOT	<u>O.K.</u>	<u>O.K.</u>
NOISE AMPLIFIER	<u>O.K.</u>	<u>O.K.</u>

RECEIVER "B"

	<u>FI 1</u>	<u>FI 2</u>
RADIO PILOT	<u>O.K.</u>	<u>O.K.</u>
NOISE AMPLIFIER	<u>O.K.</u>	<u>O.K.</u>

DATE 30 June 13
 TESTER [Signature]
 SUPERVISOR [Signature]
 QUALITY ASSURANCE [Signature]
 GEEIA [Signature]

GK-W

AIR CONDITIONERS

GK J. E. Van.

SERIAL # <u>3660</u>	HOURS <u>Not Operational</u>		
	<u>AIR CONDITIONING</u>	<u>VENTILATION</u>	<u>HEATING</u>
AUTO	<u>OK</u>	<u>OK</u>	<u>OK</u>
MANUAL	<u>OK</u>	<u>OK</u>	<u>OK</u>

REMARKS:

SERIAL # <u>3661</u>	HOURS <u>7759</u>		
	<u>AIR CONDITIONING</u>	<u>VENTILATION</u>	<u>HEATING</u>
AUTO	<u>OK</u>	<u>OK</u>	<u>OK</u>
MANUAL	<u>OK</u>	<u>OK</u>	<u>OK</u>

REMARKS:

DATE 23 June 63
 TESTED [Signature]
 SUPERVISOR [Signature]
 QUALITY ASSURANCE [Signature]
 GEEIA _____

GK-W

DEHYDRATOR PRESSURIZATION UNIT

GK VAN WEST

11/25/51 *11/25/51*

PRESS. AT BEGINNING OF TEST: 6.5 6.5

PRESS. AFTER ONE HOUR: 4.0 4.0

PRESS. DROP: 2.5 2.5

REMARKS:

GK VAN EAST

11/25/51 *11/25/51*

PRESS. AT BEGINNING OF TEST: 5.5 6.25

PRESS. AFTER ONE HOUR: 3.5 4.0

PRESS. DROP: 1.75 2.25

INCHES OF WATER:

REMARKS: *PRESSURE DROP IS EXCESSIVE*
ON AUTOMATIC #1

DATE 4 July, 53

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

GEEIA [Signature]



GK-W

DUMMY LOAD

OPERATING AND CALIBRATION INSTRUMENT AVAILABLE:

YES NO

GK VAN WEST

GK VAN EAST

PA #1 O.K.

PA #1 OK

PA #2 O.K. S/N 002

PA #2 OK

ALERTING UNIT OPERATION

GK VAN WEST

GK VAN EAST

LOCAL ALARM O.K.

LOCAL ALARM O.K.

POWER ALARM O.K.

POWER ALARM O.K.

REMOTE CE ALARM O.K.

REMOTE CE ALARM O.K.

REMOTE POWER ALARM _____

REMOTE POWER ALARM O.K.

DATE 1 July 63
 TESTER _____
 SUPERVISOR Samuel E. Carter
 QUALITY ASSURANCE 138 14
 GEEIA _____

GK-E

AIR CONDITIONERS

GK - (67)

SERIAL # 3666

HOURS 8587

AIR CONDITIONING

VENTILATION

HEATING

AUTO

O.K.

O.K.

O.K.

MANUAL

O.K.

O.K.

O.K.

REMARKS:

SERIAL # 3667

HOURS 8295

AIR CONDITIONING

VENTILATION

HEATING

AUTO

O.K.

O.K.

O.K.

MANUAL

O.K.

O.K.

O.K.

REMARKS:

DATE 30 June 63
 TESTED J. A. [unclear]
 SUPERVISOR [unclear]
 QUALITY ASSURANCE [unclear]
 GEBIA [unclear]



7-15

GK-E

GK EAST

MAIN LINE CURRENTS

PA #1 CIRCUIT BREAKER 125 AMPS

PHASE 1

I = 0 E Drop
87 *

PHASE 2

I = 0 E Drop
73

PHASE 3

I = 0 E Drop
74

PA #2 CIRCUIT BREAKER 125 AMPS

PHASE 1

I = 0 E Drop
77

PHASE 2

I = 0 E Drop
81

PHASE 3

I = 0 E Drop
83

"MAIN" CIRCUIT BREAKER 200 AMPS

PHASE 1

I = 200 E Drop
152

PHASE 2

I = 150 E Drop
161

PHASE 3

I = 200 E Drop
135

** E Drop = Drop across breaker

PHASE I PHASE II PHASE III 500 VAX MAIN CIRCUIT BREAKER 200 AMP
I = 135 I = 140 I = 135

Min Conditioner Unit #1 100 AMPS

PHASE I PHASE II PHASE III
I = 64 I = 66 I = 68

RE Carter
RE Carter
1963
GEBIA
Tester
Site Supervisor
Quality Assurance

3 July 63
J. P. Carter

GK-E

GK WEST

MAIN LINE CURRENTS

PA #1 CIRCUIT BREAKER 125 AMPS

PHASE 1

I= 0 E Drop

PHASE 2

I= 0 E Drop

PHASE 3

I= 0 E Drop

PA #2 CIRCUIT BREAKER 125 AMPS

PHASE 1

I= 0 E Drop

PHASE 2

I= 0 E Drop

PHASE 3

I= 0 E Drop

"MAIN" CIRCUIT BREAKER 200 AMPS

PHASE 1

I= 1/20 E Drop

PHASE 2

I= 1/20 E Drop

PHASE 3

I= 1/20 E Drop

* E Drop = Drop across breaker

R.E. Carter GEEIA
Tester
R. E. Carter Site Supervisor
R. E. Carter Quality Assurance

27 June 63

GA

SAFETY DEVICES

SITE GA MRC-85

INTERLOCKS

PA/#1	<u>WDT</u>	PF MON #1	<u>WDT</u>
PA/#2	<u>WDT</u>	PF MON #2	<u>WDT</u>
ETLC #1	<u>WDT</u>	EXC #1	<u>WDT</u>
ETLC #2	<u>WDT</u>	EXC #2	<u>WDT</u>
RCVR #1	<u>WDT</u>		
RCVR #2	<u>WDT</u>		
RCVR #3	<u>WDT</u>		
RCVR #4	<u>WDT</u>		

SHORTING STICKS

PA #1	<u>WDT</u>
PA #2	<u>WDT</u>

FAULT INDICATORS PANELS

<u>POWER AMPLIFIER</u>	<u>#1</u>	<u>#2</u>
FIL CHG OVER	<u>WDT</u>	<u>WDT</u>
CAB TEMP	<u>WDT</u>	<u>WDT</u>
ALARM PS FAILURE	<u>WDT</u>	<u>WDT</u>
HIGH VSWR	<u>WDT</u>	<u>WDT</u>
LOW FWD POWER	<u>WDT</u>	<u>WDT</u>
FILAMENT REG LIM	<u>WDT</u>	<u>WDT</u>
RECYCLE	<u>WDT</u>	<u>WDT</u>

<u>HEAT EXCHANGER</u>	<u>#1</u>	<u>#2</u>
LOW COOLANT LEVEL	<u>WDT</u>	<u>WDT</u>
LOW TEMP	<u>WDT</u>	<u>WDT</u>
HIGH TEMP	<u>WDT</u>	<u>WDT</u>

<u>EXCITER</u>	<u>#1</u>	<u>#2</u>
MODULATOR TRANSFER	<u>WDT</u>	<u>WDT</u>
MODULATOR FAIL	<u>INOP</u>	<u>INOP</u>
HIGH VSWR	<u>WDT</u>	<u>WDT</u>
LOW RF	<u>WDT</u>	<u>WDT</u>

<u>RECEIVER "A"</u>	<u>FI-1</u>	<u>FI-2</u>
RADIO PILOT	<u>WDT</u>	<u>WDT</u>
NOISE AMPL	<u>WDT</u>	<u>WDT</u>

<u>RECEIVER "B"</u>	<u>FI-1</u>	<u>FI-2</u>
RADIO PILOT	<u>WDT</u>	<u>WDT</u>
NOISE AMPL	<u>WDT</u>	<u>WDT</u>

ALERTING UNIT OPERATION

MRC-85 VAN
 LOCAL ALARM KG
 POWER ALARM KG
 REMOTE CE ALARM KG

LOS BLDG
 LOCAL ALARM KG
 POWER ALARM KG
 REMOTE CE ALARM KG

GEN VAN
 REMOTE CE ALARM KG

DEEER
 DATE 8 July 1963
 TESTER W.D. Taylor
 SUPERVISOR Paul W. [unclear]
 QUALITY ASSURANCE [unclear]
 GEEIA Robert W. Taylor

GA

ATR CONDITIONERS
SITE GA MRC-85

SERIAL # 3674 HOURS 7970
AIR CONDITIONING VENTILATION HEATING
AUTO: CWM CWM CWM
MANUAL: CWM CWM CWM
REMARKS:

SERIAL # 3663 HOURS 9775
AIR CONDITIONING VENTILATION HEATING
AUTO: CWM CWM CWM
MANUAL: CWM CWM CWM

DEHYDRATOR PRESSURIZATION UNIT

PRESS. AT BEGINNING OF TEST: _____
PRESS. AFTER ONE HOUR _____
PRESS. DROP: _____

REMARKS: PA #1, RCVR #1, RCVR #2 Lines hold pressure within Specs.
PA #2, RCVR #3, RCVR #4 Lines will not hold pressure within Specs. ✓

DEHYDRATOR PUMPS UP TO SUPPLY PRESSURE EVERY 45 SECONDS. ✓

DUMMY LOAD

CALIBRATION WDT
OPERATION WDT

REMARKS:

DATE 12 July 1963
TESTER C. W. Madden
SUPERVISOR Robert S. Taylor
QUALITY ASSURANCE Robert S. Taylor
GEEIA

BIG RALLY II PROJECT - DEHYDRATOR PRESSURE CHECK

STATION GPA

14 July 1963

GPA-GA ANTENNA A GA

PRESS AT START .022
PRESS AT 1/2 HR. .215
TOTAL PRESS DROP .005 lbs/in.²

ANTENNA B GA

PRESS AT START .22
PRESS AT 1/2 HR. .03
TOTAL PRESS DROP .19

GPA-GAB ANTENNA A GAB

PRESS AT START .22
PRESS AT 1/2 HR. .215
TOTAL PRESS DROP .005

ANTENNA B GAB

PRESS AT START .22
PRESS AT 1/2 HR. .075
TOTAL PRESS DROP .145

n.b.: All figures are
given in lbs/sq. ins.

DATE 15 July 63

TESTER Vincent Quinn

SUPERVISOR J. W. ...

QUALITY ASSURANCE M. ...

GEBIA S. ...

7-20

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
150 KW POWER GENERATING SYSTEM

BRII/101

STATION L.D.

1. FREQUENCY (See Para. 7)

Generator I

Name Plate Frequency 60 cps

A. Steady State Load
Minimum Frequency Reading 60 cps
Maximum Frequency Reading 60 cps

B. Sudden Change - Full Load to No Load
Minimum Frequency 59 cps
Maximum Frequency 60 cps
Recovery Time 2 Seconds

C. Sudden Change - No Load to Full Load
Minimum Frequency cps
Maximum Frequency cps
Recovery Time Seconds

Generator II

Name Plate Frequency 60 cps

A. Steady State Load
Minimum Frequency Reading 60 cps
Maximum Frequency Reading 60 cps

B. Sudden Change - Full Load to No Load
Minimum Frequency 59 cps
Maximum Frequency 61 cps
Recovery Time 2 Seconds

C. Sudden Change - No Load to Full Load
Minimum Frequency cps
Maximum Frequency cps
Recovery Time Seconds

DATE 9 June 63

TESTER W. M. ...

SUPERVISOR R. E. Gibbs

QUALITY ASSURANCE B. E. ...

Walter L Craig

FEDERAL ELECTRIC CORPORATION BR11/102

BIG RALLY II PROJECT

DATA SHEET

150 KW POWER GENERATING SYSTEM

STATION 1.D.

2. LOAD BALANCE (See Para. 8)

Generator	Test I	Test II (Corrected Unbalance)
Phase I		
Amperes	<u>370</u>	<u> </u>
Volts	<u>120</u>	<u> </u>
Volts x Amperes	<u>38400</u>	<u> </u>
Phase II		
Amperes	<u>375</u>	<u> </u>
Volts	<u>120</u>	<u> </u>
Volts x Amperes	<u>45000</u>	<u> </u>
Phase III		
Amperes	<u>340</u>	<u> </u>
Volts	<u>120</u>	<u> </u>
Volts x Amperes	<u>40800</u>	<u> </u>
Generator II		
Phase I		
Amperes	<u>340</u>	<u> </u>
Volts	<u>120</u>	<u> </u>
Volts x Amperes	<u>40800</u>	<u> </u>
Phase II		
Amperes	<u>350</u>	<u> </u>
Volts	<u>120</u>	<u> </u>
Volts x Amperes	<u>42000</u>	<u> </u>
Phase III		
Amperes	<u>320</u>	<u> </u>
Volts	<u>120</u>	<u> </u>
Volts x Amperes	<u>38400</u>	<u> </u>

DATE 8 June 63

TESTER [Signature]

SUPERVISOR R. E. [Signature]

QUALITY ASSURANCE B. E. [Signature]

Walter L. Craig

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
150 KW POWER GENERATION SYSTEM

BRII/103

STATION 1. D.

3. PHASING (See Para. 9)

Generator I

Phase I 120 volts
Phase II 120 volts
Phase III 120 volts

Generator II

Phase I 120 volts
Phase II 120 volts
Phase III 120 volts

4. NEUTRAL GROUNDING (See Para. 10)

Generator I

Ground Rod to Neutral Terminal .1 OHMS

Generator II

Ground Rod to Neutral Terminal .1 OHMS

DATE 8 JUNE 1953

TESTER W. L. Craig

SUPERVISOR R. E. Helton

QUALITY ASSURANCE B. E. Brown

Walter L. Craig

FEDERAL ELECTRIC CORPORATION

BRII/104

BIG RALLY II PROJECT

DATA SHEET

150 KW DIESEL GENERATOR SYSTEM

STATION 1. D.

5. TERMINAL VOLTAGE (See Para. II)

Percent Voltage Drop $\left(\frac{\text{Generator Panel Board Voltage} - \text{Terminal Voltage}}{\text{Generator Panel Board Voltage}} \times 100\% \right)$

		3 Phase 208 Volts					
		Generator Panel Board Volt.		Term. Volts		% Volt Drop	
		#1	#2	#1	#2	#1	#2
Feeder I	Phase 1 & 2	210	212	210	210	0	2
	Phase 2 & 3	210	213	210	210	0	3
	Phase 3 & 1	210	212	210	208	0	2
	Phase 1 to Neutral	120	120	117	117	2	3
	Phase 2 to Neutral	120	120	117	117	2	3
	Phase 3 to Neutral	120	120	118	118	2	2
Feeder II	Phase 1 & 2	210	212	209	209	1	3
	Phase 2 & 3	210	213	210	210	0	3
	Phase 3 & 1	210	212	209	209	1	3
	Phase 1 to Neutral	120	120	119	119	1	1
	Phase 2 to Neutral	120	120	119	119	1	1
	Phase 3 to Neutral	120	120	119	119	1	1
Feeder III	Phase 1 & 2	210	212	209	209	1	3
	Phase 2 & 3	210	213	209	209	1	4
	Phase 3 & 1	210	212	210	210	0	2
	Phase 1 to Neutral	120	120	118	118	2	2
	Phase 2 to Neutral	120	120	118	118	2	2
	Phase 3 to Neutral	120	120	119	119	1	1

DATE 8 June 63

TESTER W. L. Craig

SUPERVISOR R. E. Hobbs

QUALITY ASSURANCE B. E. Brown

Walter L Craig

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 150 KW POWER GENERATING SYSTEM

BRII/105

STATION L.D

6. GENERATOR TRANSFER OPERATION (See Para. 12)

Generator I

	Normal Operating Conditions	Conditions New Duty Unit After Transfer
Voltage	<u>120</u>	<u>120</u>
Amperage	<u>300</u>	<u>300</u>
Wattage	<u>100 KW</u>	<u>80 KW</u>
Frequency	<u>60 CPS</u>	<u>60 CPS</u>
Time in Seconds to Effect Transfer	<u>18</u> seconds.	

Generator II

	Normal Operating Conditions	Conditions New Duty Unit After Transfer
Voltage	<u>120</u>	<u>120</u>
Amperage	<u>300</u>	<u>260</u>
Wattage	<u>80 KW</u>	<u>40 KW</u>
Frequency	<u>60 CPS</u>	<u>60 CPS</u>
Time in Seconds to Effect Transfer	<u>15</u> seconds.	

DATE 9-June, 63

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

Walter L. Craig

FEDERAL ELECTRIC CORPORATION

BRII/106

BIG RALLY II PROJECT

DATA SHEET

150 KW DIESEL GENERATING SYSTEM

STATION L.D.

7. PARALLELING TEST (See Para. 13)

Generator I (After Paralleling)

Amps	<u>140</u>	Amps
Watts	<u>51 K</u>	Watts
Volts	<u>114</u>	Volts
Frequency	<u>60</u>	CPS
Tachometer Reading	_____	RPM

Generator II (After Paralleling)

Amps	<u>180</u>	Amps
Watts	<u>55 K</u>	Watts
Volts	<u>114</u>	Volts
Frequency	<u>60</u>	CPS
Tachometer Reading	_____	RPM

DATE 8 June 63

TESTER George L. L...

SUPERVISOR R. E. Gibbons

QUALITY ASSURANCE J. E. Brown

Walter L. Craig

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
150 KW POWER GENERATING SYSTEM

BRII/101

STATION IR - WEST

1. FREQUENCY (See Para. 7)

Generator I

Name Plate Frequency 60 cps

A. Steady State Load

Minimum Frequency Reading 60 cps
Maximum Frequency Reading 60 cps

B. Sudden Change - Full Load to No Load

Minimum Frequency 59 cps
Maximum Frequency 60 cps
Recovery Time 2 Seconds

~~C. Sudden Change - No Load to Full Load~~

~~Minimum Frequency _____ cps
Maximum Frequency _____ cps
Recovery Time _____ Seconds~~

Generator II

Name Plate Frequency 60 cps

A. Steady State Load

Minimum Frequency Reading 60 cps
Maximum Frequency Reading 60 cps

B. Sudden Change - Full Load to No Load

Minimum Frequency 59 cps
Maximum Frequency 60 cps
Recovery Time 2 Seconds

~~C. Sudden Change - No Load to Full Load~~

~~Minimum Frequency _____ cps
Maximum Frequency _____ cps
Recovery Time _____ Seconds~~

DATE 11 JUNE 1963

TESTER W. M. Mallon

SUPERVISOR R. B. Speck

QUALITY ASSURANCE R. B. Speck

Walter L. Craig
HQ GEER

FEDERAL ELECTRIC CORPORATION BRII/102
 BIG RALLY II PROJECT
 DATA SHEET
 150 KW POWER GENERATING SYSTEM

STATION IR-WEST

2. LOAD BALANCE (See Para. 8)

Generator	Test I	Test II (Corrected Unbalance)
Phase I		
Amperes	<u>105</u>	<u> </u>
Volts	<u>120</u>	<u> </u>
Volts x Amperes	<u>12600</u>	<u> </u>
Phase II		
Amperes	<u>105</u>	<u> </u>
Volts	<u>120</u>	<u> </u>
Volts x Amperes	<u>12600</u>	<u> </u>
Phase III		
Amperes	<u>100</u>	<u> </u>
Volts	<u>120</u>	<u> </u>
Volts x Amperes	<u>12000</u>	<u> </u>
Generator II		
Phase I		
Amperes	<u>220</u>	<u> </u>
Volts	<u>120</u>	<u> </u>
Volts x Amperes	<u>26400</u>	<u> </u>
Phase II		
Amperes	<u>225</u>	<u> </u>
Volts	<u>120</u>	<u> </u>
Volts x Amperes	<u>27000</u>	<u> </u>
Phase III		
Amperes	<u>210</u>	<u> </u>
Volts	<u>120</u>	<u> </u>
Volts x Amperes	<u>25200</u>	<u> </u>

DATE 11 JUNE 1963

TESTER Edith Mullen

SUPERVISOR R. Working

QUALITY ASSURANCE R.B. Spear

Walter L. Craig
 HQ GEEIA

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
150 KW POWER GENERATION SYSTEM

BRII/103

STATION IR-WEST

3. PHASING (See Para. 9)

Generator I

Phase I	<u>120</u> volts
Phase II	<u>120</u> volts
Phase III	<u>120</u> volts

Generator II

Phase I	<u>120</u> volts
Phase II	<u>120</u> volts
Phase III	<u>120</u> volts

4. NEUTRAL GROUNDING (See Para. 10)

Generator I

Ground Rod to Neutral Terminal .1 OHMS

Generator II

Ground Rod to Neutral Terminal .1 OHMS

DATE 11 JUNE 1963

TESTER W. Mahlen

SUPERVISOR R. W. ...

QUALITY ASSURANCE R. B. Spear

Walter L. Craig

149 GEIA

FEDERAL ELECTRIC CORPORATION

BRII/104

BIG RALLY II PROJECT

DATA SHEET

150 KW DIESEL GENERATOR SYSTEM

STATION 1R - WEST

5. TERMINAL VOLTAGE (See Para. II)

Percent Voltage Drop $\frac{\text{Generator Panel Board Voltage} - \text{Terminal Voltage} \times 100\%}{\text{Generator Panel Board Voltage}}$

		3 Phase 208 Volts					
		Generator Panel Board Volt.		Term. Volts		Volt Drop	
		#1	#2	#1	#2	#1	#2
Feeder I	Phase 1 & 2	210	209	209	208	1	1
	Phase 2 & 3	211	210	210	208	1	3
	Phase 3 & 1	211	207	210	208	1	1
	Phase 1 to Neutral	120	120	119	117	1	1
	Phase 2 to Neutral	120	120	119	117	1	1
	Phase 3 to Neutral	120	120	119	119	1	1
Feeder II	Phase 1 & 2	210	209	209	208	1	1
	Phase 2 & 3	211	210	210	208	1	3
	Phase 3 & 1	211	207	210	208	1	1
	Phase 1 to Neutral	120	120	119	117	1	1
	Phase 2 to Neutral	120	120	119	117	1	1
	Phase 3 to Neutral	120	120	119	119	1	1
Feeder III	Phase 1 & 2	210	209	210	209	0	0
	Phase 2 & 3	211	210	211	210	0	0
	Phase 3 & 1	210	209	210	209	0	0
	Phase 1 to Neutral	120	120	119	121	1	+1
	Phase 2 to Neutral	120	120	119	121	1	+1
	Phase 3 to Neutral	120	120	119	123	1	+2

DATE JUNE 11, 1963

TESTER W. Mallen

SUPERVISOR P. Watkins

QUALITY ASSURANCE R.B. Spear

Walter L. Craig
HQ GEER

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 150 KW POWER GENERATING SYSTEM

BRII/105

STATION 1 R - WEST

6. GENERATOR TRANSFER OPERATION (See Para. 12)

Generator I

	Normal Operating Conditions	Conditions New Duty Unit After Transfer
Voltage	<u>120</u>	<u>120</u>
Amperage	<u>330</u>	<u>330</u>
Wattage	<u>110 KW</u>	<u>110 KW</u>
Frequency	<u>60</u>	<u>60</u>

Time in Seconds to Effect Transfer 9 seconds.

Generator II

	Normal Operating Conditions	Conditions New Duty Unit After Transfer
Voltage	<u>120</u>	<u>120</u>
Amperage	<u>340</u>	<u>340</u>
Wattage	<u>105 KW</u>	<u>105 KW</u>
Frequency	<u>60</u>	<u>60</u>

Time in Seconds to Effect Transfer 14 seconds.

DATE 11 JUNE, 1963

TESTER C.W. Mahlen

SUPERVISOR C. Westling

QUALITY ASSURANCE R.B. Spear

Walter L. Craig
 169 GCEIB

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
150 KW DIESEL GENERATING SYSTEM

BRII/106

STATION IR-W

7. PARALLELING TEST (See Para. 13)

Generator I (After Paralleling)

Amps	<u>100</u>	Amps
Watts	<u>17 KW</u>	Watts
Volts	<u>120</u>	Volts
Frequency	<u>60</u>	CPS
Tachometer Reading	_____	RPM

Generator II (After Paralleling)

Amps	<u>70</u>	Amps
Watts	<u>17 KW</u>	Watts
Volts	<u>120</u>	Volts
Frequency	<u>60</u>	CPS
Tachometer Reading	_____	RPM

DATE 11 JUNE, 1963

TESTER C.W. Mahlen

SUPERVISOR L. W. Stein

QUALITY ASSURANCE R. B. Spear

Walter L. Craig
HQ GEEIA

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 150 KW POWER GENERATING SYSTEM

BRII/101

STATION 1. R. - E

1. FREQUENCY (See Para. 7)

Generator I

Name Plate Frequency 60 cps

A. Steady State Load
 Minimum Frequency Reading 60.2 cps
 Maximum Frequency Reading 60.2 cps

B. Sudden Change - Full Load to No Load
 Minimum Frequency 59 cps
 Maximum Frequency 61 cps
 Recovery Time 2 Seconds

C. Sudden Change - No Load to Full Load
 Minimum Frequency _____ cps
 Maximum Frequency _____ cps
 Recovery Time _____ Seconds

Generator II

Name Plate Frequency 60 cps

A. Steady State Load
 Minimum Frequency Reading 60 cps
 Maximum Frequency Reading 60 cps

B. Sudden Change - Full Load to No Load
 Minimum Frequency 59 cps
 Maximum Frequency 61 cps
 Recovery Time 2 Seconds

C. Sudden Change - No Load to Full Load
 Minimum Frequency _____ cps
 Maximum Frequency _____ cps
 Recovery Time _____ Seconds

DATE 11-JUNE, 1953

TESTER G.W. Maffei

SUPERVISOR R. W. ...

QUALITY ASSURANCE R. B. Spear

Walter L. Craig
Hq GEEIA

FEDERAL ELECTRIC CORPORATION BRII/102
 BIG RALLY II PROJECT
 DATA SHEET
 150 KW POWER GENERATING SYSTEM

STATION 1R-F

2. LOAD BALANCE (See Para. 8)

Generator	Test I	Test II (Corrected Unbalance)
Phase I		
Amperes	<u>240</u>	_____
Volts	<u>120</u>	_____
Volts x Amperes	<u>28800</u>	_____
Phase II		
Amperes	<u>235</u>	_____
Volts	<u>120</u>	_____
Volts x Amperes	<u>28200</u>	_____
Phase III		
Amperes	<u>205</u>	_____
Volts	<u>120</u>	_____
Volts x Amperes	<u>24600</u>	_____
Generator II		
Phase I		
Amperes	<u>265</u>	_____
Volts	<u>120</u>	_____
Volts x Amperes	<u>31800</u>	_____
Phase II		
Amperes	<u>265</u>	_____
Volts	<u>120</u>	_____
Volts x Amperes	<u>31800</u>	_____
Phase III		
Amperes	<u>240</u>	_____
Volts	<u>120</u>	_____
Volts x Amperes	<u>28800</u>	_____

DATE 11 June 63

TESTER LWMahlen

SUPERVISOR R. W. ...

QUALITY ASSURANCE R. B. ...

Archie L Craig
149 GLEIB

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
150 KW POWER GENERATION SYSTEM

BRII/103

STATION JR-F

3. PHASING (See Para. 9)

Generator I

Phase I 120 volts
Phase II 120 volts
Phase III 120 volts

Generator II

Phase I 120 volts
Phase II 120 volts
Phase III 120 volts

4. NEUTRAL GROUNDING (See Para. 10)

Generator I

Ground Rod to Neutral Terminal .1 OHMS

Generator II

Ground Rod to Neutral Terminal .1 OHMS

DATE 11 June 63

TESTER L. W. Malham

SUPERVISOR R. W. ...

QUALITY ASSURANCE R. B. Spear

Walter L. Craig
HQ GECIA

FEDERAL ELECTRIC CORPORATION

BRII/104

BIG RALLY II PROJECT

DATA SHEET

150 KW DIESEL GENERATOR SYSTEM

STATION L.R.F.

5. TERMINAL VOLTAGE (See Para. II)

Percent Voltage Drop $\left(\frac{\text{Generator Panel Board Voltage} - \text{Terminal Voltage}}{\text{Generator Panel Board Voltage}} \times 100\% \right)$

		3 Phase 208 Volts					
		Generator Panel Board Volt.		Term. Volts		% Volt Drop	
Feeder I	Phase 1 & 2	<u>211</u>	<u>211</u>	<u>210</u>	<u>210</u>	<u>.5</u>	<u>.5</u>
	Phase 2 & 3	<u>213</u>	<u>213</u>	<u>211</u>	<u>210</u>	<u>1.</u>	<u>1.</u>
	Phase 3 & 1	<u>213</u>	<u>211</u>	<u>210</u>	<u>210</u>	<u>1.</u>	<u>.5</u>
	Phase 1 to Neutral	<u>120</u>	<u>120</u>	<u>119</u>	<u>119</u>	<u>1.</u>	<u>1.</u>
	Phase 2 to Neutral	<u>120</u>	<u>120</u>	<u>119</u>	<u>119</u>	<u>1.</u>	<u>1.</u>
	Phase 3 to Neutral	<u>120</u>	<u>120</u>	<u>119</u>	<u>119</u>	<u>1.</u>	<u>1.</u>
Feeder II	Phase 1 & 2	<u>211</u>	<u>211</u>	<u>210</u>	<u>210</u>	<u>.5</u>	<u>.5</u>
	Phase 2 & 3	<u>213</u>	<u>213</u>	<u>212</u>	<u>211</u>	<u>1.0</u>	<u>.5</u>
	Phase 3 & 1	<u>213</u>	<u>211</u>	<u>210</u>	<u>209</u>	<u>1.</u>	<u>1.</u>
	Phase 1 to Neutral	<u>120</u>	<u>120</u>	<u>119</u>	<u>119</u>	<u>1.</u>	<u>1.</u>
	Phase 2 to Neutral	<u>120</u>	<u>120</u>	<u>119</u>	<u>119</u>	<u>.5</u>	<u>.5</u>
	Phase 3 to Neutral	<u>120</u>	<u>120</u>	<u>119</u>	<u>119</u>	<u>1.</u>	<u>1.</u>
Feeder III	Phase 1 & 2	<u>211</u>	<u>211</u>	<u>210</u>	<u>210</u>	<u>.5</u>	<u>.5</u>
	Phase 2 & 3	<u>213</u>	<u>213</u>	<u>212</u>	<u>211</u>	<u>.5</u>	<u>.5</u>
	Phase 3 & 1	<u>213</u>	<u>211</u>	<u>210</u>	<u>209</u>	<u>1.</u>	<u>1.</u>
	Phase 1 to Neutral	<u>120</u>	<u>120</u>	<u>119</u>	<u>119</u>	<u>1.</u>	<u>1.</u>
	Phase 2 to Neutral	<u>120</u>	<u>120</u>	<u>119</u>	<u>119</u>	<u>.5</u>	<u>.5</u>
	Phase 3 to Neutral	<u>120</u>	<u>120</u>	<u>119</u>	<u>119</u>	<u>1.</u>	<u>1.</u>

DATE 11 June 63

TESTER W. Mahler

SUPERVISOR R. W. DeWitt

QUALITY ASSURANCE R. B. Sear

Walter R. Craig
HQ GEEIA

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 150 KW POWER GENERATING SYSTEM

BRII/105

STATION I. B. - F.

6. GENERATOR TRANSFER OPERATION (See Para. 12)

Generator I

	Normal Operating Conditions	Conditions New Duty Unit After Transfer
Voltage	<u>120</u>	<u>120</u>
Amperage	<u>310</u>	<u>300</u>
Wattage	<u>110 kW</u>	<u>105 kW</u>
Frequency	<u>60</u>	<u>60</u>
Time in Seconds to Effect Transfer	<u>14</u> seconds.	

Generator II

	Normal Operating Conditions	Conditions New Duty Unit After Transfer
Voltage	<u>120</u>	<u>120</u>
Amperage	<u>300</u>	<u>300</u>
Wattage	<u>110 kW</u>	<u>105 kW</u>
Frequency	<u>60</u>	<u>60</u>
Time in Seconds to Effect Transfer	<u>15</u> seconds.	

DATE 11 June 63

TESTER Ed Mallon

SUPERVISOR R. W. Smith

QUALITY ASSURANCE R. B. Spear

Walter L. Craig
 HQ GEEIA

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
150 KW DIESEL GENERATING SYSTEM

BRII/106

STATION 1, R, E.

7. PARALLELING TEST (See Para. 13)

Generator I (After Paralleling)

Amps	<u>130</u>	Amps
Watts	<u>50</u>	Watts
Volts	<u>120</u>	Volts
Frequency	<u>60</u>	CPS
Tachometer Reading	_____	RPM

Generator II (After Paralleling)

Amps	<u>180</u>	Amps
Watts	<u>50</u>	Watts
Volts	<u>120</u>	Volts
Frequency	<u>60</u>	CPS
Tachometer Reading	_____	RPM

DATE 11 June, 63

TESTER W. M. Allen

SUPERVISOR R. W. Long

QUALITY ASSURANCE R. B. Spear

Walter L. Craig
HA GEEIA

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
150 KW POWER GENERATING SYSTEM

BRII/101

STATION 1C West

1. FREQUENCY (See Para. 7)

Generator I

Name Plate Frequency 60 cps

A. Steady State Load
Minimum Frequency Reading 60 cps
Maximum Frequency Reading 60 cps

B. Sudden Change - ^{125 Kw} ~~Full~~ Load to No Load
Minimum Frequency 59 cps
Maximum Frequency 61 cps
Recovery Time 2 Seconds

C. ~~Sudden Change - No Load to Full Load~~
~~Minimum Frequency~~ ~~_____~~ cps
~~Maximum Frequency~~ ~~_____~~ cps
~~Recovery Time~~ ~~_____~~ Seconds

Generator II

Name Plate Frequency 60 cps

A. Steady State Load
Minimum Frequency Reading 60 cps
Maximum Frequency Reading 60 cps

B. Sudden Change - ^{125 Kw} ~~Full~~ Load to No Load
Minimum Frequency 59 cps
Maximum Frequency 61 cps
Recovery Time 2 Seconds

C. ~~Sudden Change - No Load to Full Load~~
~~Minimum Frequency~~ ~~_____~~ cps
~~Maximum Frequency~~ ~~_____~~ cps
~~Recovery Time~~ ~~_____~~ Seconds

DATE 14 June 1963

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

GEEIA [Signature]

FEDERAL ELECTRIC CORPORATION BRII/102
 BIG RALLY II PROJECT
 DATA SHEET
 150 KW POWER GENERATING SYSTEM

STATION IC WEST

2. LOAD BALANCE (See Para. 8)

Generator	Test I	Test II (Corrected Unbalance)
Phase I		
Amperes	<u>210</u>	<u> </u>
Volts	<u>120</u>	<u> </u>
Volts x Amperes	<u>35400</u>	<u> </u>
Phase II		
Amperes	<u>305</u>	<u> </u>
Volts	<u>120</u>	<u> </u>
Volts x Amperes	<u>36600</u>	<u> </u>
Phase III		
Amperes	<u>290</u>	<u> </u>
Volts	<u>120</u>	<u> </u>
Volts x Amperes	<u>34800</u>	<u> </u>
Generator II		
Phase I		
Amperes	<u>295</u>	<u> </u>
Volts	<u>120</u>	<u> </u>
Volts x Amperes	<u>35400</u>	<u> </u>
Phase II		
Amperes	<u>300</u>	<u> </u>
Volts	<u>120</u>	<u> </u>
Volts x Amperes	<u>36000</u>	<u> </u>
Phase III		
Amperes	<u>290</u>	<u> </u>
Volts	<u>120</u>	<u> </u>
Volts x Amperes	<u>34800</u>	<u> </u>

DATE 14 June 62

TESTER [Signature]

SUPERVISOR F. A. [Signature]

QUALITY ASSURANCE [Signature]

GEEIA Walter J. Craig

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
150 KW POWER GENERATION SYSTEM

BRII/103

STATION IC WEST

3. PHASING (See Para. 9)

Generator I

Phase I	<u>120</u> volts
Phase II	<u>120</u> volts
Phase III	<u>120</u> volts

Generator II

Phase I	<u>120</u> volts
Phase II	<u>120</u> volts
Phase III	<u>120</u> volts

4. NEUTRAL GROUNDING (See Para. 10)

Generator I

Ground Rod to Neutral Terminal 0.1 OHMS

Generator II

Ground Rod to Neutral Terminal 0.1 OHMS

DATE 14 June 63

TESTER [Signature]

SUPERVISOR F. H. [Signature]

QUALITY ASSURANCE [Signature]

GEEIA Walter L. [Signature]

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET

BRII/104

150 KW DIESEL GENERATOR SYSTEM

STATION IC WEST

5. TERMINAL VOLTAGE (See Para. II)

Percent Voltage Drop $\frac{\text{Generator Panel Board Voltage} - \text{Terminal Voltage} \times 100\%}{\text{Generator Panel Board Voltage}}$

		3 Phase 208 Volts				
		Generator Panel Board Volt.		Term. Volts		% Volt Drop
		1	2	1	2	
Feeder I	Phase 1 & 2	208	208	208	208	
	Phase 2 & 3	208	208	208	208	
	Phase 3 & 1	208	208	208	208	
	Phase 1 to Neutral	120	120	120	120	NONE
	Phase 2 to Neutral	120	120	120	120	
	Phase 3 to Neutral	120	120	120	120	
Feeder II	Phase 1 & 2	208	208	208	208	
	Phase 2 & 3	208	208	208	208	
	Phase 3 & 1	208	208	208	208	
	Phase 1 to Neutral	120	120	120	120	NONE
	Phase 2 to Neutral	120	120	120	120	
	Phase 3 to Neutral	120	120	120	120	
Feeder III	Phase 1 & 2	208	208	208	208	
	Phase 2 & 3	208	208	208	208	
	Phase 3 & 1	208	208	208	208	
	Phase 1 to Neutral	120	120	120	120	NONE
	Phase 2 to Neutral	120	120	120	120	
	Phase 3 to Neutral	120	120	120	120	

DATE 14 June 1963

TESTER C. Mahan

SUPERVISOR F. J. Hayward

QUALITY ASSURANCE W. H. Post

GEEIA Walter L. Raig

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 150 KW POWER GENERATING SYSTEM

BRII/105

STATION IC WEST

6. GENERATOR TRANSFER OPERATION (See Para. 12)

Generator I

	<u>Normal Operating Conditions</u>	<u>Conditions New Duty Unit After Transfer</u>
Voltage	<u>120</u>	<u>120</u>
Amperage	<u>245</u>	<u>245</u>
Wattage	<u>95 KW</u>	<u>95 KW</u>
Frequency	<u>60</u>	<u>60</u>

Time in Seconds to Effect Transfer 14 seconds.

Generator II

	<u>Normal Operating Conditions</u>	<u>Conditions New Duty Unit After Transfer</u>
Voltage	<u>120</u>	<u>120</u>
Amperage	<u>300</u>	<u>300</u>
Wattage	<u>103 KW</u>	<u>103 KW</u>
Frequency	<u>60</u>	<u>60</u>

Time in Seconds to Effect Transfer 13 seconds.

DATE 14 June 1963

TESTER emakly

SUPERVISOR F. H. Gassner

QUALITY ASSURANCE Will. R. ...

GEBIA Walter L. Craig

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
150 KW DIESEL GENERATING SYSTEM

BRII/106

STATION IC WEST

7. PARALLELING TEST (See Para. 13)

Generator I (After Paralleling)

Amps	<u>105</u>	Amps
Watts	<u>25 kW</u>	Watts
Volts	<u>120</u>	Volts
Frequency	<u>60</u>	CPS
Tachometer Reading	_____	RPM

Generator II (After Paralleling)

Amps	<u>105</u>	Amps
Watts	<u>25 kW</u>	Watts
Volts	<u>120</u>	Volts
Frequency	<u>60</u>	CPS
Tachometer Reading	_____	RPM

DATE 14 June 1963
TESTER *C. M. Miller*
SUPERVISOR *F. A. ...*
QUALITY ASSURANCE *William R. ...*
GEEIA *Walter L. Craig*

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 150 KW POWER GENERATING SYSTEM

BRII/101

STATION IC EAST

1. FREQUENCY (See Para. 7)

Generator I

Name Plate Frequency	<u>60</u> cps
A. <u>Steady State Load</u>	
Minimum Frequency Reading	<u>60</u> cps
Maximum Frequency Reading	<u>60</u> cps
B. <u>Sudden Change - Full Load to No Load</u>	
Minimum Frequency	<u>59</u> cps
Maximum Frequency	<u>61</u> cps
Recovery Time	<u>2</u> Seconds
C. <u>Sudden Change - No Load to Full Load</u>	
Minimum Frequency	_____ cps
Maximum Frequency	_____ cps
Recovery Time	_____ Seconds

Generator II

Name Plate Frequency	<u>60</u> cps
A. <u>Steady State Load</u>	
Minimum Frequency Reading	<u>60</u> cps
Maximum Frequency Reading	<u>60</u> cps
B. <u>Sudden Change - Full Load to No Load</u>	
Minimum Frequency	<u>59</u> cps
Maximum Frequency	<u>61</u> cps
Recovery Time	<u>2</u> Seconds
C. <u>Sudden Change - No Load to Full Load</u>	
Minimum Frequency	_____ cps
Maximum Frequency	_____ cps
Recovery Time	_____ Seconds

DATE 15 June 1963

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

GEEIA [Signature]



FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
150 KW POWER GENERATION SYSTEM

BRII/103

STATION 1C East

3. PHASING (See Para. 9)

Generator I

Phase I 120 volts
Phase II 120 volts
Phase III 120 volts

Generator II

Phase I 120 volts
Phase II 120 volts
Phase III 120 volts

4. NEUTRAL GROUNDING (See Para. 10)

Generator I

Ground Rod to Neutral Terminal 0.1 OHMS

Generator II

Ground Rod to Neutral Terminal 0.1 OHMS

DATE 15 June 1963

TESTER _____

SUPERVISOR F. H. Luperdo

QUALITY ASSURANCE William R. Vitz

GEEIA Walter L. Craig

FEDERAL ELECTRIC CORPORATION

BRII/104

BIG RALLY II PROJECT

DATA SHEET

150 KW DIESEL GENERATOR SYSTEM

STATION 1C East

5. TERMINAL VOLTAGE (See Para. II)

Percent Voltage Drop $\frac{\text{Generator Panel Board Voltage} - \text{Terminal Voltage} \times 100\%}{\text{Generator Panel Board Voltage}}$

		3 Phase 208 Volts				
		Generator Panel Board Volt.		Term. Volts		% Volt Drop
Feeder I	Phase 1 & 2	208	208	208	208	
	Phase 2 & 3	210	208	210	208	
	Phase 3 & 1	208	208	208	208	
	Phase 1 to Neutral	120	120	120	120	None
	Phase 2 to Neutral	120	120	120	120	
	Phase 3 to Neutral	120	120	120	120	
Feeder II	Phase 1 & 2	208	208	208	208	
	Phase 2 & 3	210	208	210	208	
	Phase 3 & 1	208	208	208	208	
	Phase 1 to Neutral	120	120	120	120	None
	Phase 2 to Neutral	120	120	120	120	
	Phase 3 to Neutral	120	120	120	120	
Feeder III	Phase 1 & 2	208	208	208	208	
	Phase 2 & 3	210	208	210	208	
	Phase 3 & 1	208	208	208	208	
	Phase 1 to Neutral	120	120	120	120	None
	Phase 2 to Neutral	120	120	120	120	
	Phase 3 to Neutral	120	120	120	120	

1 2 1 2

DATE 15 June 1963

TESTER _____

SUPERVISOR F. H. [Signature]

QUALITY ASSURANCE William R. [Signature]

GEEIA Walter L. [Signature]

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 150 KW POWER GENERATING SYSTEM

BR11/105

STATION 1C Fast

6. GENERATOR TRANSFER OPERATION (See Para. 12)

Generator I

	Normal Operating Conditions	Conditions New Duty Unit After Transfer
Voltage	<u>120</u>	<u>120</u>
Amperage	<u>245</u>	<u>245</u>
Wattage	<u>95 KW</u>	<u>95 KW</u>
Frequency	<u>60</u>	<u>60</u>

Time in Seconds to Effect Transfer 10 seconds.

Generator II

	Normal Operating Conditions	Conditions New Duty Unit After Transfer
Voltage	<u>120</u>	<u>120</u>
Amperage	<u>245</u>	<u>245</u>
Wattage	<u>95 KW</u>	<u>95 KW</u>
Frequency	<u>60</u>	<u>60</u>

Time in Seconds to Effect Transfer 4 seconds.

DATE 15 June 1963

TESTER _____

SUPERVISOR F. A. Lockwood

QUALITY ASSURANCE William J. [unclear]

GEEIA Walter Craig

FEDERAL ELECTRIC CORPORATION

BRII/106

BIG RALLY II PROJECT

DATA SHEET

150 KW DIESEL GENERATING SYSTEM

STATION IC East

7. PARALLELING TEST (See Para. 13)

Generator I (After Paralleling)

Amps	<u>110</u>	Amps
Watts	<u>45 k</u>	Watts
Volts	<u>119</u>	Volts
Frequency	<u>60</u>	CPS
Tachometer Reading	_____	RPM

Generator II (After Paralleling)

Amps	<u>105</u>	Amps
Watts	<u>25 k</u>	Watts
Volts	<u>119</u>	Volts
Frequency	<u>60</u>	CPS
Tachometer Reading	_____	RPM

DATE 15 June 1963

TESTER _____

SUPERVISOR F. A. Gajardo

QUALITY ASSURANCE William B. [Signature]

GFEIA Walter Craig

GE-W

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
150 KW POWER GENERATING SYSTEM

BRII/101

STATION G.K-I.C.

1. FREQUENCY (See Para. 7)

Generator I

Name Plate Frequency 60 cps

A. Steady State Load

Minimum Frequency Reading 60 cps
Maximum Frequency Reading 60 cps

B. Sudden Change - Full Load to No Load

Minimum Frequency 57 cps
Maximum Frequency 63 cps
Recovery Time 3 5 Seconds

~~C. Sudden Change - No Load to Full Load~~

~~Minimum Frequency _____ cps
Maximum Frequency _____ cps
Recovery Time _____ Seconds~~

Generator II

Name Plate Frequency 60 cps

A. Steady State Load

Minimum Frequency Reading 60 cps
Maximum Frequency Reading 60 cps

B. Sudden Change - Full Load to No Load

Minimum Frequency 59 cps
Maximum Frequency 61 cps
Recovery Time 2 Seconds

~~C. Sudden Change - No Load to Full Load~~

~~Minimum Frequency _____ cps
Maximum Frequency _____ cps
Recovery Time _____ Seconds~~

DATE 25 JUNE 63

TESTER Walter Craig

SUPERVISOR Walter Craig

QUALITY ASSURANCE Walter Craig

Walter Craig

FEDERAL ELECTRIC CORPORATION BRII/102
 BIG RALLY II PROJECT
 DATA SHEET
 150 KW POWER GENERATING SYSTEM

STATION G.K.-I.C.

2. LOAD BALANCE (See Para. 8)

Generator I	Test I	Test II (Corrected Unbalance)
Phase I		
Amperes	<u>135</u>	_____
Volts	<u>120</u>	_____
Volts x Amperes	<u>16200</u>	_____
Phase II		
Amperes	<u>135</u>	_____
Volts	<u>120</u>	_____
Volts x Amperes	<u>16200</u>	_____
Phase III		
Amperes	<u>125</u>	_____
Volts	<u>121</u>	_____
Volts x Amperes	<u>15125</u>	_____
Generator II		
Phase I		
Amperes	<u>165</u>	_____
Volts	<u>120</u>	_____
Volts x Amperes	<u>19800</u>	_____
Phase II		
Amperes	<u>160</u>	_____
Volts	<u>120</u>	_____
Volts x Amperes	<u>19200</u>	_____
Phase III		
Amperes	<u>150</u>	_____
Volts	<u>120</u>	_____
Volts x Amperes	<u>18000</u>	_____

DATE 25 JUNE 63

TESTER W. M. H. Co.

SUPERVISOR [Signature]

QUALITY ASSURANCE H. E. [Signature]

Walter Craig

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
150 KW POWER GENERATION SYSTEM

BRII/103

STATION E-K-I.C.

3. PHASING (See Para. 9)

Generator I

Phase I 120 volts
Phase II 120 volts
Phase III 120 volts

Generator II

Phase I 120 volts
Phase II 120 volts
Phase III 120 volts

4. NEUTRAL GROUNDING (See Para. 10)

Generator I

Ground Rod to Neutral Terminal 0.1 OHMS

Generator II

Ground Rod to Neutral Terminal 0.1 OHMS

DATE 25 JUNE 63

TESTER W. H. Gray

SUPERVISOR W. H. Gray

QUALITY ASSURANCE W. H. Gray

Walter Gray

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 150 KW DIESEL GENERATOR SYSTEM

BRII/104

STATION GK-4C

5. TERMINAL VOLTAGE (See Para. II)

Percent Voltage Drop $\frac{\text{Generator Panel Board Voltage} - \text{Terminal Voltage}}{\text{Generator Panel Board Voltage}} \times 100\%$

		3 Phase 208 Volts					
		Generator Panel Board Volt.		Term. Volts		% Volt Drop	
		#1	#2	#1	#2	#1	#2
Feeder I	Phase 1 & 2	205	205	202	202	2%	2%
	Phase 2 & 3	205	205	204	204	1%	1%
	Phase 3 & 1	205	205	202	202	2%	2%
	Phase 1 to Neutral	120	120	118	118	2%	2%
	Phase 2 to Neutral	120	120	119	119	1%	1%
	Phase 3 to Neutral	120	120	119	119	1%	1%
Feeder II	Phase 1 & 2	205	205	202	202	1%	1%
	Phase 2 & 3	205	205	204	204	1%	1%
	Phase 3 & 1	205	205	202	202	2%	2%
	Phase 1 to Neutral	120	120	117	117	2.5%	2.5%
	Phase 2 to Neutral	120	120	118	118	2%	2%
	Phase 3 to Neutral	120	120	118	118	2%	2%
Feeder III	Phase 1 & 2	205	205	204	204	1%	1%
	Phase 2 & 3	205	205	204	204	1%	1%
	Phase 3 & 1	205	205	203	203	1%	1%
	Phase 1 to Neutral	120	120	118	118	2%	2%
	Phase 2 to Neutral	120	120	119	119	1%	1%
	Phase 3 to Neutral	120	120	119	119	1%	1%

DATE 25 JUNE, 63

TESTER W. H. H. H.

SUPERVISOR W. H. H. H.

QUALITY ASSURANCE W. H. H. H.

Walter Craig

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 150 KW POWER GENERATING SYSTEM

BRII/105

STATION GH-I.C.

6. GENERATOR TRANSFER OPERATION (See Para. 12)

Generator I

	Normal Operating Conditions	Conditions New Duty Unit After Transfer
Voltage	_____	_____
Amperage	<u>120</u>	<u>120</u>
Wattage	<u>220</u>	<u>200</u>
Frequency	<u>75 KW</u> <u>60</u>	<u>65 KW</u> <u>60</u>
Time in Seconds to Effect Transfer	<u>20.</u>	seconds.

Generator II

	Normal Operating Conditions	Conditions New Duty Unit After Transfer
Voltage	_____	_____
Amperage	<u>110</u>	<u>110</u>
Wattage	<u>200</u>	<u>210</u>
Frequency	<u>65 KW</u> <u>60</u>	<u>60 KW</u> <u>60</u>
Time in Seconds to Effect Transfer	<u>15</u>	seconds.

Tester DATE Worthall

Date TESTER 25 JUNE, 63

SUPERVISOR Russell & Carter

QUALITY ASSURANCE B. E. Brown

Walter Craig

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
150 KW DIESEL GENERATING SYSTEM

BRII/106

STATION G.K.-I.C.

7. PARALLELING TEST (See Para. 13)

Generator I (After Paralleling)

Amps	<u>50</u>	Amps
Watts	<u>17 K</u>	Watts
Volts	<u>110</u>	Volts
Frequency	<u>60</u>	CPS
Tachometer Reading	_____	RPM

Generator II (After Paralleling)

Amps	<u>50</u>	Amps
Watts	<u>15 K</u>	Watts
Volts	<u>120</u>	Volts
Frequency	<u>60</u>	CPS
Tachometer Reading	_____	RPM

DATE 27 JUNE, 63

TESTER W. H. H. H.

SUPERVISOR W. E. Craig

QUALITY ASSURANCE W. E. Craig

Walter Craig

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
150 KW POWER GENERATING SYSTEM

BRII/101

STATION G.K.-G.A.

1. FREQUENCY (See Para. 7)

Generator I

Name Plate Frequency 60 cps

A. Steady State Load
Minimum Frequency Reading 58 cps
Maximum Frequency Reading 60 cps

B. Sudden Change - Full Load to No Load
Minimum Frequency 58 cps
Maximum Frequency 60 cps
Recovery Time 2.5 Seconds

~~C. Sudden Change - No Load to Full Load
Minimum Frequency cps
Maximum Frequency cps
Recovery Time Seconds~~

Generator II

Name Plate Frequency 60 cps

A. Steady State Load
Minimum Frequency Reading 60 cps
Maximum Frequency Reading 60 cps

B. Sudden Change - Full Load to No Load
Minimum Frequency 59.5 cps
Maximum Frequency 60 cps
Recovery Time 2.5 Seconds

~~C. Sudden Change - No Load to Full Load
Minimum Frequency cps
Maximum Frequency cps
Recovery Time Seconds~~

DATE 25 JUNE, 1963

TESTER Worthall

SUPERVISOR Walter Chary

QUALITY ASSURANCE B. P. Bass

Walter Chary

FEDERAL ELECTRIC CORPORATION BRII/102
 BIG RALLY II PROJECT
 DATA SHEET
 150 KW POWER GENERATING SYSTEM

STATION GK/GA.

2. LOAD BALANCE (See Para. 8)

Generator I	Test I	Test II (Corrected Unbalance)
Phase I		
Amperes	<u>220</u>	_____
Volts	<u>120</u>	_____
Volts x Amperes	<u>26400</u>	_____
Phase II		
Amperes	<u>220</u>	_____
Volts	<u>120</u>	_____
Volts x Amperes	<u>26400</u>	_____
Phase III		
Amperes	<u>200</u>	_____
Volts	<u>120</u>	_____
Volts x Amperes	<u>24000</u>	_____
Generator II		
Phase I		
Amperes	<u>230</u>	_____
Volts	<u>120</u>	_____
Volts x Amperes	<u>27600</u>	_____
Phase II		
Amperes	<u>225</u>	_____
Volts	<u>120</u>	_____
Volts x Amperes	<u>27000</u>	_____
Phase III		
Amperes	<u>205</u>	_____
Volts	<u>120</u>	_____
Volts x Amperes	<u>24600</u>	_____

DATE 25 JUNE, 63

TESTER Walter Craig

SUPERVISOR Walter Craig

QUALITY ASSURANCE Walter Craig

FEDERAL ELECTRIC CORPORATION

BRII/103

BIG RALLY II PROJECT

DATA SHEET

150 KW POWER GENERATION SYSTEM

STATION G.K.-I.C.

3. PHASING (See Para. 9)

Generator I

Phase I	<u>120</u> volts
Phase II	<u>120</u> volts
Phase III	<u>120</u> volts

Generator II

Phase I	<u>120</u> volts
Phase II	<u>120</u> volts
Phase III	<u>120</u> volts

4. NEUTRAL GROUNDING (See Para. 10)

Generator I

Ground Rod to Neutral Terminal .01 OHMS

Generator II

Ground Rod to Neutral Terminal .01 OHMS

DATE 25 JUNE 63

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

Walter Craig

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 150 KW DIESEL GENERATOR SYSTEM

BRII/104

STATION GK-GA

5. TERMINAL VOLTAGE (See Para. II)

Percent Voltage Drop $\left(\frac{\text{Generator Panel Board Voltage} - \text{Terminal Voltage}}{\text{Generator Panel Board Voltage}} \times 100\% \right)$

		3 Phase 208 Volts					
		Generator Panel Board Volt.		Term. Volts		% Volt Drop	
		#1	#2	#1	#2	#1	#2
Feeder I	Phase 1 & 2	206	206	203	203	1.5	1.5
	Phase 2 & 3	207	207	205	205	1	1
	Phase 3 & 1	205	207	200	202	2	2
	Phase 1 to Neutral	120	120	119	119	1	1
	Phase 2 to Neutral	120	120	119	119	1	1
	Phase 3 to Neutral	120	120	120	120	0	0
Feeder II	Phase 1 & 2	206	206	205	205	5	5
	Phase 2 & 3	207	207	207	207	0	0
	Phase 3 & 1	205	207	202	204	1.5	1.5
	Phase 1 to Neutral	120	120	119	119	1	1
	Phase 2 to Neutral	120	120	120	120	0	0
	Phase 3 to Neutral	120	120	120	120	0	0
Feeder III	Phase 1 & 2	206	206	205	205	1.5	1.5
	Phase 2 & 3	207	207	207	207	0	0
	Phase 3 & 1	205	207	203	205	1	1
	Phase 1 to Neutral	120	120	120	120	0	0
	Phase 2 to Neutral	120	120	120	120	0	0
	Phase 3 to Neutral	120	120	120	120	0	0

DATE 25 June 63

TESTER W. B. [unclear]

SUPERVISOR Walter [unclear]

QUALITY ASSURANCE B. E. Bass

Walter Craig

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 150 KW POWER GENERATING SYSTEM

BRII/105

STATION G.M.G.A.

6. GENERATOR TRANSFER OPERATION (See Para. 12)

Generator I

	Normal Operating Conditions	Conditions New Duty Unit After Transfer
Voltage	<u>120</u>	<u>117</u>
Amperage	<u>325</u>	<u>295</u>
Wattage	<u>98 KW</u>	<u>70 KW</u>
Frequency	<u>60 CPS.</u>	<u>60 C.P.S.</u>
Time in Seconds to Effect Transfer	<u>13</u> seconds.	

Generator II

	Normal Operating Conditions	Conditions New Duty Unit After Transfer
Voltage	<u>118</u>	<u>118</u>
Amperage	<u>330</u>	<u>330</u>
Wattage	<u>95 KW.</u>	<u>95 KW.</u>
Frequency	<u>60 CPS.</u>	<u>60 C.P.S.</u>
Time in Seconds to Effect Transfer	<u>13</u> seconds.	

DATE 25 JUNE, 63.

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE D.P. Bess.

Walter Craig

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
150 KW DIESEL GENERATING SYSTEM

BRII/106

STATION G.K.-G.A.

7. PARALLELING TEST (See Para. 13)

Generator I (After Paralleling)

Amps	<u>130</u>	Amps
Watts	<u>30 K</u>	Watts
Volts	<u>119</u>	Volts
Frequency	<u>60</u>	CPS
Tachometer Reading	_____	RPM

Generator II (After Paralleling)

Amps	<u>130</u>	Amps
Watts	<u>35 K</u>	Watts
Volts	<u>118</u>	Volts
Frequency	<u>60</u>	CPS
Tachometer Reading	_____	RPM

DATE 25 JUNE, 63

TESTER W. Mahler

SUPERVISOR Walter Craig

QUALITY ASSURANCE B. F. Bass

Walter Craig

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
150 KW POWER GENERATING SYSTEM

G.A.
BR11/101

STATION GA

1. FREQUENCY (See Para. 7)

Generator I

Name Plate Frequency 60 cps

A. Steady State Load

Minimum Frequency Reading 60 cps
Maximum Frequency Reading 60 cps

B. Sudden Change - Full Load to No Load

Minimum Frequency 59 cps
Maximum Frequency 61 cps
Recovery Time 3 Seconds

~~C. Sudden Change - No Load to Full Load~~

~~Minimum Frequency cps
Maximum Frequency cps
Recovery Time Seconds~~

Generator II

Name Plate Frequency 60 cps

A. Steady State Load

Minimum Frequency Reading 60 cps
Maximum Frequency Reading 60 cps

B. Sudden Change - Full Load to No Load

Minimum Frequency 59 cps
Maximum Frequency 61 cps
Recovery Time 3 Seconds

~~C. Sudden Change - No Load to Full Load~~

~~Minimum Frequency cps
Maximum Frequency cps
Recovery Time Seconds~~

DATE 12 July 1963

TESTER G.W. Malpas

SUPERVISOR R. L. Wainwright

QUALITY ASSURANCE W. B. Bondell

GEETA Walter L. Craig

FEDERAL ELECTRIC CORPORATION B711/102
 BIG RALLY II PROJECT
 DATA SHEET
 150 KW POWER GENERATING SYSTEM

STATION GA

2. LOAD BALANCE (See Para. 8)

Generator I	<u>Test I</u>	<u>Test II(Corrected Unbalance)</u>
Phase I		
Amperes	<u>355</u>	_____
Volts	<u>120</u>	_____
Volts x Amperes	<u>42600</u>	_____
Phase II		
Amperes	<u>345</u>	_____
Volts	<u>120</u>	_____
Volts x Amperes	<u>41400</u>	_____
Phase III		
Amperes	<u>340</u>	_____
Volts	<u>120</u>	_____
Volts x Amperes	<u>38400</u>	_____
Generator II		
Phase I		
Amperes	<u>340</u>	_____
Volts	<u>130</u>	_____
Volts x Amperes	<u>44200</u>	_____
Phase II		
Amperes	<u>345</u>	_____
Volts	<u>130</u>	_____
Volts x Amperes	<u>44850</u>	_____
Phase III		
Amperes	<u>315</u>	_____
Volts	<u>130</u>	_____
Volts x Amperes	<u>40950</u>	_____

DATE 11 July 1963

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

GEEEA [Signature]

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
150 KW POWER GENERATION SYSTEM

BRII/103

STATION GA

3. PHASING (See Para. 9)

Generator I

Phase I	<u>120</u> volts
Phase II	<u>120</u> volts
Phase III	<u>120</u> volts

Generator II

Phase I	<u>120</u> volts
Phase II	<u>120</u> volts
Phase III	<u>120</u> volts

4. NEUTRAL GROUNDING (See Para. 10)

Generator I

Ground Rod to Neutral Terminal .1 OHMS

Generator II

Ground Rod to Neutral Terminal .1 OHMS

DATE 12 July 1963

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

GEEIA [Signature]

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 150 KW DIESEL GENERATOR SYSTEM

BRII/104

STATION CA

5. TERMINAL VOLTAGE (See Para. II)

Percent Voltage Drop $\frac{\text{Generator Panel Board Voltage} - \text{Terminal Voltage}}{\text{Generator Panel Board Voltage}} \times 100\%$

		3 Phase 208 Volts					
		Generator Panel Board Volt.		Term. Volts		% Volt Drop	
		#1	#2	#1	#2	#1	#2
Feeder I	Phase 1 & 2	210	210	209	209	.18	.18
	Phase 2 & 3	210	210	210	210	0	0
	Phase 3 & 1	209	209	209	209	0	0
	Phase 1 to Neutral	120	120	120	120	0	0
	Phase 2 to Neutral	120	120	120	120	0	0
	Phase 3 to Neutral	120	120	120	120	0	0
Feeder II	Phase 1 & 2	210	210	209	209	.18	.18
	Phase 2 & 3	210	210	210	210	0	0
	Phase 3 & 1	209	209	209	209	0	0
	Phase 1 to Neutral	120	119	119	119	.83	0
	Phase 2 to Neutral	120	120	120	120	0	0
	Phase 3 to Neutral	120	120	120	120	0	0
Feeder III	Phase 1 & 2	210	210	209	209	.18	.18
	Phase 2 & 3	210	210	210	210	0	0
	Phase 3 & 1	209	209	209	209	0	0
	Phase 1 to Neutral	120	119	119	119	.83	0
	Phase 2 to Neutral	120	120	120	120	0	0
	Phase 3 to Neutral	120	120	120	120	0	0

DATE 12 July 1963

TESTER W. M. ...

SUPERVISOR Paul ...

QUALITY ASSURANCE Don ...

GEEIA Walter ...

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
150 KW POWER GENERATING SYSTEM

BRII/105

STATION GA

6. GENERATOR TRANSFER OPERATION (See Para. 12)

Generator I

	<u>Normal Operating Conditions</u>	<u>Conditions New Duty Unit After Transfer</u>
Voltage	<u>120</u>	<u>120</u>
Amperage	<u>315</u>	<u>320</u>
Wattage	<u>116</u>	<u>125</u>
Frequency	<u>60</u>	<u>60</u>

Time in Seconds to Effect Transfer 11 seconds.

Generator II

	<u>Normal Operating Conditions</u>	<u>Conditions New Duty Unit After Transfer</u>
Voltage	<u>120</u>	<u>120</u>
Amperage	<u>317</u>	<u>310</u>
Wattage	<u>113</u>	<u>113</u>
Frequency	<u>60</u>	<u>60</u>

Time in Seconds to Effect Transfer 15 seconds.

DATE 12 July 1963
TESTER [Signature]
SUPERVISOR [Signature]
QUALITY ASSURANCE [Signature]
GEEIA [Signature]

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
150 KW DIESEL GENERATING SYSTEM

BRII/106

STATION GA

7. PARALLELING TEST (See Para. 13)

Generator I (After Paralleling)

Amps	<u>180</u>	Amps
Watts	<u>55K</u>	Watts
Volts	<u>120</u>	Volts
Frequency	<u>60</u>	CPS
Tachometer Reading	_____	RPM

Generator II (After Paralleling)

Amps	<u>190</u>	Amps
Watts	<u>60K</u>	Watts
Volts	<u>120</u>	Volts
Frequency	<u>60</u>	CPS
Tachometer Reading	_____	RPM

DATE 12 July 1963

TESTER W. Mahler

SUPERVISOR Paul Klamerport

QUALITY ASSURANCE Bob Ruddle

GEEIA Walter Craig

FEDERAL ELECTRIC CORPORATION BRH/111
 BIG RALLY II PROJECT
 DATA SHEET
 60 KW POWER GENERATING SYSTEM
 STATION GPA - System 1

FREQUENCY (See Para. 7)

Generator I

Name Plate Frequency 60 cps

A. Steady State Load

Minimum Frequency Reading 60 cps
 Maximum Frequency Reading 60 cps

B. Sudden Change - Full Load to No Load

Minimum Frequency 59 cps
 Maximum Frequency 61 cps
 Recovery Time 2 Seconds

~~C. Sudden Change - No Load to Full Load~~

~~Minimum Frequency _____ cps
 Maximum Frequency _____ cps
 Recovery Time _____ Seconds~~

Generator II

Name Plate Frequency 60 cps

A. Steady State Load

Minimum Frequency Reading 60 cps
 Maximum Frequency Reading 60 cps

B. Sudden Change - Full Load to No Load

Minimum Frequency 59 cps
 Maximum Frequency 61 cps
 Recovery Time 3 Seconds

~~C. Sudden Change - No Load to Full Load~~

~~Minimum Frequency _____ cps
 Maximum Frequency _____ cps
 Recovery Time _____ Seconds~~

DATE 12 July 1963

TESTER Ed Mahlan

SUPERVISOR Joseph Wenzel

QUALITY ASSURANCE J. Boucher

GEEIA Walter Craig

FEDERAL ELECTRIC CORPORATION

BRII/112

BIG RALLY II PROJECT

DATA SHEET

60 KW POWER GENERATING SYSTEM

STATION GPA- System #1

LOAD BALANCE (See Para. 8)

Generator I

	<u>Test I</u>	<u>Test II</u> (Corrected Unbalance)
Phase I		
Amperes	<u>150</u>	<u>128</u>
Volts	<u>120</u>	<u>120</u>
Volts x Amperes	<u>18000</u>	<u>15360</u>
Phase II		
Amperes	<u>100</u>	<u>129</u>
Volts	<u>120</u>	<u>120</u>
Volts x Amperes	<u>12000</u>	<u>15480</u>
Phase III		
Amperes	<u>118</u>	<u>130</u>
Volts	<u>120</u>	<u>120</u>
Volts x Amperes	<u>14160</u>	<u>15600</u>

Generator II

Phase I		
Amperes	<u>145</u>	<u>128</u>
Volts	<u>120</u>	<u>120</u>
Volts x Amperes	<u>17400</u>	<u>15360</u>
Phase II		
Amperes	<u>105</u>	<u>129</u>
Volts	<u>120</u>	<u>120</u>
Volts x Amperes	<u>12600</u>	<u>15480</u>
Phase III		
Amperes	<u>135</u>	<u>130</u>
Volts	<u>120</u>	<u>120</u>
Volts x Amperes	<u>16200</u>	<u>15600</u>

DATE 12 July 1963

TESTER G. W. Mallick

SUPERVISOR Joseph Neigand

QUALITY ASSURANCE R. Boush

GEEIA Robert L. Craig

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
60 KW POWER GENERATING SYSTEM

BRII/113

STATION GPA- System #1

PHASING (See Para. 9)

Generator I

Phase I	<u>120</u>	volts
Phase II	<u>120</u>	volts
Phase III	<u>120</u>	volts

Generator II

Phase I	<u>120</u>	volts
Phase II	<u>120</u>	volts
Phase III	<u>120</u>	volts

NEUTRAL GROUNDING (See Para. 10)

Generator I

Ground Rod to Neutral Terminal .1 OHMS

Generator II

Ground Rod to Neutral Terminal .1 OHMS

DATE 12 July 1963

TESTER C. W. Mahlon

SUPERVISOR Joseph W. ...

QUALITY ASSURANCE J. ...

GEEIA Walter ...

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 60 KW DIESEL GENERATOR SYSTEM

BRII/114

STATION GPA- System #1
 MRC-85 East and West Vans

TERMINAL VOLTAGE (See Para. 11)

Percent Voltage Drop $\frac{\text{Generator Panel Board Voltage} - \text{Terminal Voltage}}{\text{Generator Panel Board Voltage}} \times 100\%$

	Single Phase 208 Volts		Terminal Volts	% Volt Drop
	Generator Panel Board Voltage			
Transformer I	230		220	1.4
Transformer II	N/A		N/A	

	Three Phase 208 Volts		West Van Terminal Volts		East %
	Generator Panel Board Voltage		% Volt Drop		
Phase 1 to 2	West 208	East 210	204	2%	210 0%
Phase 2 to 3	208	210	207	5%	210 0%
Phase 3 to 1	207	208	207	0%	205 1.5%
Phase 1 to Neutral	120	118	117	2.5%	118 1.7%
Phase 2 to Neutral	120	118	119	1.9%	118 1.7%
Phase 3 to Neutral	120	120	119	1.9%	120 0%

DATE 12 July 1963

TESTER C. J. Mall

SUPERVISOR Joseph W. Morrison

QUALITY ASSURANCE J. Bouchard

GEEIA Walter L. Craig

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 60 KW POWER GENERATOR SYSTEM

BRII/115

STATION GPA- System #1

GENERATOR TRANSFER OPERATION (See Para. 12)

Generator I

	<u>Normal Operating Conditions</u>	<u>Conditions New Duty Unit After Transfer</u>
Voltage	<u>120</u>	<u>120</u>
Amperage	<u>140</u>	<u>142</u>
Wattage	<u>50 K</u>	<u>50 K</u>
Frequency	<u>60</u>	<u>60</u>
Time in Seconds to Effect Transfer	<u>15</u>	<u>Seconds.</u>

Generator II

	<u>Normal Operating Conditions</u>	<u>Conditions New Duty Unit After Transfer</u>
Voltage	<u>120</u>	<u>120</u>
Amperage	<u>142</u>	<u>150</u>
Wattage	<u>50 K</u>	<u>56 K</u>
Frequency	<u>60</u>	<u>60</u>
Time in Seconds to Effect Transfer	<u>4</u>	<u>Seconds.</u>

DATE 12 July 1963

TESTER *[Signature]*

SUPERVISOR *[Signature]*

QUALITY ASSURANCE *[Signature]*

GEETA *[Signature]*

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
60 KW DIESEL GENERATING SYSTEM

BRII/116

STATION GPA-System #1

PARALLELING TEST (See Para. 13)

Generator I (After Paralleling)

Amps	<u>100</u>	Amps
Watts	<u>30 K</u>	Watts
Volts	<u>120</u>	Volts
Frequency	<u>60</u>	cps
Tachometer Reading	_____	RPM

Generator II (After Paralleling)

Amps	<u>100</u>	Amps
Watts	<u>20K</u>	Watts
Volts	<u>120</u>	Volts
Frequency	<u>60</u>	cps
Tachometer Reading	_____	RPM

DATE 12 July 63

TESTER *C. W. Mahler*

SUPERVISOR *Joseph W. ...*

QUALITY ASSURANCE *J. ...*

GEEIA *Walter L. Craig*

FEDERAL ELECTRIC CORPORATION

BRII/111

BIG RALLY II PROJECT

DATA SHEET

60 KW POWER GENERATING SYSTEM

STATION GPA-System #2

FREQUENCY (See Para. 7)

Generator I

Name Plate Frequency 60 cps

A. Steady State Load

Minimum Frequency Reading 60 cps
Maximum Frequency Reading 60 cps

B. Sudden Change - Full Load to No Load

Minimum Frequency 59 cps
Maximum Frequency 61 cps
Recovery Time 3 Seconds

~~C. Sudden Change - No Load to Full Load~~

~~Minimum Frequency _____ cps
Maximum Frequency _____ cps
Recovery Time _____ Seconds~~

Generator II

Name Plate Frequency 60 cps

A. Steady State Load

Minimum Frequency Reading 60 cps
Maximum Frequency Reading 60 cps

B. Sudden Change - Full Load to No Load

Minimum Frequency 59 cps
Maximum Frequency 61 cps
Recovery Time 2 Seconds

~~C. Sudden Change - No Load to Full Load~~

~~Minimum Frequency _____ cps
Maximum Frequency _____ cps
Recovery Time _____ Seconds~~

DATE 12 July 1963

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

GEEIA [Signature]

FEDERAL ELECTRIC CORPORATION

BRH/112

BIG RALLY II PROJECT

DATA SHEET

60 KW POWER GENERATING SYSTEM

STATION GPA-System #2

LOAD BALANCE (See Para. 8)

Generator I

	<u>Test I</u>	<u>Test II</u> (Corrected Unbalance)
Phase I		
Amperes	<u>155</u>	<u>128</u>
Volts	<u>120</u>	<u>120</u>
Volts x Amperes	<u>21700</u>	<u>15360</u>
Phase II		
Amperes	<u>125</u>	<u>129</u>
Volts	<u>122</u>	<u>120</u>
Volts x Amperes	<u>15250</u>	<u>15480</u>
Phase III		
Amperes	<u>105</u>	<u>130</u>
Volts	<u>120</u>	<u>120</u>
Volts x Amperes	<u>12600</u>	<u>15600</u>

Generator II

Phase I		
Amperes	<u>150</u>	<u>128</u>
Volts	<u>120</u>	<u>120</u>
Volts x Amperes	<u>18000</u>	<u>15360</u>
Phase II		
Amperes	<u>105</u>	<u>129</u>
Volts	<u>120</u>	<u>120</u>
Volts x Amperes	<u>12600</u>	<u>15480</u>
Phase III		
Amperes	<u>120</u>	<u>130</u>
Volts	<u>120</u>	<u>120</u>
Volts x Amperes	<u>14400</u>	<u>15600</u>

DATE 12 July 1963

TESTER W. Mahlon

SUPERVISOR Joseph W. ...

QUALITY ASSURANCE J. Brucher

GEEIA Walter L. ...

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
60 KW POWER GENERATING SYSTEM

BRII/113

STATION GPA-System #2

PHASING (See Para. 9)

Generator I

Phase I	<u>120</u>	volts
Phase II	<u>122</u>	volts
Phase III	<u>120</u>	volts

Generator II

Phase I	<u>120</u>	volts
Phase II	<u>120</u>	volts
Phase III	<u>120</u>	volts

NEUTRAL GROUNDING (See Para. 10)

Generator I

Ground Rod to Neutral Terminal .1 OHMS

Generator II

Ground Rod to Neutral Terminal .1 OHMS

DATE 12 July 1963

TESTER Thomaller

SUPERVISOR Joseph Henriquez

QUALITY ASSURANCE J. Bouchet

GEEIA Arnetor L. Gray

8-57

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 60 KW DIESEL GENERATOR SYSTEM

BRII/114

STATION GPA System #2

TERMINAL VOLTAGE (See Para. 11)

Percent Voltage Drop $\frac{\text{Generator Panel Board Voltage} - \text{Terminal Voltage}}{\text{Generator Panel Board Voltage}} \times 100\%$

Single Phase 208 Volts

	<u>Generator Panel Board Voltage</u>	<u>Terminal Volts</u>	<u>% Volt Drop</u>
Transformer I	<u>230</u>	<u>220</u>	<u>4.4%</u>
Transformer II	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>

Three Phase 208 Volts

	<u>Generator Panel Board Voltage</u>		<u>West Terminal Volts</u>	<u>West % Volt Drop</u>	<u>East T.V.</u>	<u>East % Drp</u>
	<u>West</u>	<u>East</u>				
Phase 1 to 2	<u>208</u>	<u>210</u>	<u>204</u>	<u>2%</u>	<u>210</u>	<u>0%</u>
Phase 2 to 3	<u>208</u>	<u>210</u>	<u>207</u>	<u>.5%</u>	<u>210</u>	<u>0%</u>
Phase 3 to 1	<u>207</u>	<u>208</u>	<u>207</u>	<u>0%</u>	<u>205</u>	<u>1.5%</u>
Phase 1 to Neutral	<u>120</u>	<u>120</u>	<u>117</u>	<u>2.5%</u>	<u>118</u>	<u>1.7%</u>
Phase 2 to Neutral	<u>120</u>	<u>120</u>	<u>119</u>	<u>1.9%</u>	<u>118</u>	<u>1.7%</u>
Phase 3 to Neutral	<u>120</u>	<u>120</u>	<u>119</u>	<u>1.9%</u>	<u>120</u>	<u>0%</u>

DATE 13 July 63

TESTER [Signature]

SUPERVISOR [Signature]

QUALITY ASSURANCE [Signature]

GEETA [Signature]

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 60 KW POWER GENERATOR SYSTEM

BRII/115

STATION GPA-System #2

GENERATOR TRANSFER OPERATION (See Para. 12)

Generator I

	<u>Normal Operating Conditions</u>	<u>Conditions New Duty Unit After Transfer</u>
Voltage	<u>120</u>	<u>120</u>
Amperage	<u>140</u>	<u>135</u>
Wattage	<u>51K</u>	<u>46K</u>
Frequency	<u>60</u>	<u>60</u>

Time in Seconds to Effect Transfer 11 Seconds.

Generator II

	<u>Normal Operating Conditions</u>	<u>Conditions New Duty Unit After Transfer</u>
Voltage	<u>120</u>	<u>120</u>
Amperage	<u>135</u>	<u>138</u>
Wattage	<u>45K</u>	<u>48K</u>
Frequency	<u>60</u>	<u>60</u>

Time in Seconds to Effect Transfer 8 Seconds.

DATE 12 July 1963

TESTER C. W. Mall...

SUPERVISOR Joseph W. ...

QUALITY ASSURANCE J. ...

GEETA Robert ...

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
60 KW DIESEL GENERATING SYSTEM

BRII/116

STATION GPA-System #2

PARALLELING TEST (See Para. 13)

Generator I (After Paralleling)

Amps	<u>90</u>	Amps
Watts	<u>28K</u>	Watts
Volts	<u>120</u>	Volts
Frequency	<u>60</u>	cps
Tachometer Reading	_____	RPM

Generator II (After Paralleling)

Amps	<u>80</u>	Amps
Watts	<u>26K</u>	Watts
Volts	<u>120</u>	Volts
Frequency	<u>60</u>	cps
Tachometer Reading	_____	RPM

DATE 12 July 1963

TESTER *Ed Miller*

SUPERVISOR *Joseph W. ...*

QUALITY ASSURANCE *J. Bouchet*

GEEIA *Alton Lewis*

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
20 KW POWER GENERATING SYSTEM

BRII/121

STATION GEL

FREQUENCY (See Para. 7)

Generator I

Name Plate Frequency 60 cps

A. Steady State Load

Minimum Frequency Reading 60 cps
Maximum Frequency Reading 60 cps

B. Sudden Change - Full Load to No Load

Minimum Frequency 59 cps
Maximum Frequency 61 cps
Recovery Time 2 Seconds

~~C. Sudden Change - No Load to Full Load~~

~~Minimum Frequency _____ cps
Maximum Frequency _____ cps
Recovery Time _____ Seconds~~

Generator II

Name Plate Frequency 60 cps

A. Steady State Load

Maximum Frequency Reading 60 cps
Maximum Frequency Reading 60 cps

B. Sudden Change - Full Load to No Load

Minimum Frequency 59 cps
Maximum Frequency 61 cps
Recovery Time 3 Seconds

~~C. Sudden Change - No Load to Full Load~~

~~Minimum Frequency _____ cps
Maximum Frequency _____ cps
Recovery Time _____ Seconds~~

DATE 17 July 1963

TESTER S.W. Mahlen

SUPERVISOR Andrew J. Horvath

QUALITY ASSURANCE J. Bonchert

GEEIA Walter L. Perry

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
20 KW POWER GENERATING SYSTEM

BRII/122

STATION GEL

PHASING (See Para. 8)

Generator I

Position I 240 Volts
Position II 120 Volts

Generator II

Position I 240 Volts
Position II 120 Volts

NEUTRAL GROUNDING (See Para. 9)

Generator I

Ground Rod to Neutral Terminal .1 OHMS

Generator II

Ground Rod to Neutral Terminal .1 OHMS

DATE 17 July 1963

TESTER C.W. Mahlen

SUPERVISOR Andrew F. Barvath

QUALITY ASSURANCE J. Bricker

GEEIA Walter L. Perry

8-62

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 20 KW POWER GENERATOR SYSTEM

BRII/123

STATION GEL

TERMINAL VOLTAGE (See Para. 10)

Percent Voltage Drop $\frac{\text{Generator Panelboard Voltage} - \text{Terminal Voltage}}{\text{Generator Panelboard Voltage}} \times 100\%$

Single Phase 240 Volts

TRC-35
~~MRC-80~~

<u>Generator Panelboard Volt.</u>	<u>Term. Volts</u>	<u>% Volt Drop</u>
<u>240</u>	<u>238</u>	<u>.9%</u>

Single Phase 120 Volts

TRC-35
~~MRC-80~~

Line 1 to Neutral
 Line 2 to Neutral

<u>Generator Panelboard Volt.</u>	<u>Term. Volts</u>	<u>% Volt Drop</u>
<u>120</u>	<u>119</u>	<u>.9%</u>
<u>120</u>	<u>120</u>	<u>0%</u>

DATE 17 July 1963

TESTER C.W. Mahlen *C.W. Mahlen*

SUPERVISOR *Andrew J. Horvath*

QUALITY ASSURANCE *Bonker*

GEEIA *Victor L. Craig*

FEDERAL ELECTRIC CORPORATION
 BIG RALLY II PROJECT
 DATA SHEET
 20 KW POWER GENERATING SYSTEM

BRII/124

STATION GEL

GENERATOR TRANSFER OPERATION (See Para. 11)

Generator I

	Normal Operation Conditions	Conditions New Duty Unit After Transfer
Voltage	240	240
Amperage	100	90
Wattage	20,000	21,000
Frequency	60	60

Time in Seconds to Effect Transfer 12 Seconds.

Generator II

	Normal Operation Conditions	Conditions New Duty Unit After Transfer
Voltage	240	240
Amperage	89	100
Wattage	21,000	20,000
Frequency	60	60

Time in Seconds to Effect Transfer 8 Seconds.

DATE 17 July 1963
 TESTER CW Hall
 SUPERVISOR Andrew J. Borvath
 QUALITY ASSURANCE A. Boucher
 GEEIA DeMiter L. Craig

FEDERAL ELECTRIC CORPORATION
BIG RALLY II PROJECT
DATA SHEET
20 KW DIESEL GENERATING SYSTEM

BRII/125

STATION GEL

PARALLELING TEST (See Para. 12)

Generator I (After Paralleling)

Amps	<u>30</u>	Amps
Watts	<u>6K</u>	Watts
Volts	<u>238</u>	Volts
Frequency	<u>60</u>	cps
Tachometer Reading	_____	RPM

Generator II (After Paralleling)

Amps	<u>30</u>	Amps
Watts	<u>6K</u>	Watts
Volts	<u>238</u>	Volts
Frequency	<u>60</u>	cps
Tachometer Reading	_____	RPM

DATE 17 July 1963

TESTER *Admitt*

SUPERVISOR *Andrew J. Marshall*

QUALITY ASSURANCE *J. Bouchard*

GEEIA *Director L. Perry*

DOCUMENT CONTROL DATA - R&D

(Security classification of title, body of abstract and indexing annotation must be entered when the overall report is classified)

1. ORIGINATING ACTIVITY (Corporate author)		2e. REPORT SECURITY CLASSIFICATION	
Federal Electric Corporation, ITT Paramus, New Jersey		UNCLASSIFIED	
		2b. GROUP	
3. REPORT TITLE		N/A	
Big Rally II Communication System Test Data, Phase I			
4. DESCRIPTIVE NOTES (Type of report and inclusive dates)			
Vol IV			
5. AUTHOR(S) (Last name, first name, initial)			
None			
6. REPORT DATE	7a. TOTAL NO. OF PAGES	7b. NO. OF REFS	
1964	354	0	
8a. CONTRACT OR GRANT NO.	9a. ORIGINATOR'S REPORT NUMBER(S)		
AF19(628)-10 b. PROJECT NO.			
c. 486L	9b. OTHER REPORT NO(S) (Any other numbers that may be assigned this report)		
d.	ESD TDR 64-451, Phase 1, Vol IV		
10. AVAILABILITY/LIMITATION NOTICES			
Qualified Requesters May Obtain Copies from DDC.			
11. SUPPLEMENTARY NOTES		12. SPONSORING MILITARY ACTIVITY	
		486L SPO ESD L.G. Hanscom Field, Bedford, Mass.	
13. ABSTRACT			
Test Procedures For MC-50			

14. KEY WORDS	LINK A		LINK B		LINK C	
	ROLE	WT	ROLE	WT	ROLE	WT
<p>Communications Systems Big Rally II Tests Multiplex Communication Test Equipment Radio Equipment Performance Data Documentation</p>						

INSTRUCTIONS

1. **ORIGINATING ACTIVITY:** Enter the name and address of the contractor, subcontractor, grantee, Department of Defense activity or other organization (*corporate author*) issuing the report.
- 2a. **REPORT SECURITY CLASSIFICATION:** Enter the overall security classification of the report. Indicate whether "Restricted Data" is included. Marking is to be in accordance with appropriate security regulations.
- 2b. **GROUP:** Automatic downgrading is specified in DoD Directive 5200.10 and Armed Forces Industrial Manual. Enter the group number. Also, when applicable, show that optional markings have been used for Group 3 and Group 4 as authorized.
3. **REPORT TITLE:** Enter the complete report title in all capital letters. Titles in all cases should be unclassified. If a meaningful title cannot be selected without classification, show title classification in all capitals in parenthesis immediately following the title.
4. **DESCRIPTIVE NOTES:** If appropriate, enter the type of report, e.g., interim, progress, summary, annual, or final. Give the inclusive dates when a specific reporting period is covered.
5. **AUTHOR(S):** Enter the name(s) of author(s) as shown on or in the report. Enter last name, first name, middle initial. If military, show rank and branch of service. The name of the principal author is an absolute minimum requirement.
6. **REPORT DATE:** Enter the date of the report as day, month, year, or month, year. If more than one date appears on the report, use date of publication.
- 7a. **TOTAL NUMBER OF PAGES:** The total page count should follow normal pagination procedures, i.e., enter the number of pages containing information.
- 7b. **NUMBER OF REFERENCES:** Enter the total number of references cited in the report.
- 8a. **CONTRACT OR GRANT NUMBER:** If appropriate, enter the applicable number of the contract or grant under which the report was written.
- 8b, 8c, & 8d. **PROJECT NUMBER:** Enter the appropriate military department identification, such as project number, subproject number, system numbers, task number, etc.
- 9a. **ORIGINATOR'S REPORT NUMBER(S):** Enter the official report number by which the document will be identified and controlled by the originating activity. This number must be unique to this report.
- 9b. **OTHER REPORT NUMBER(S):** If the report has been assigned any other report numbers (*either by the originator or by the sponsor*), also enter this number(s).
10. **AVAILABILITY/LIMITATION NOTICES:** Enter any limitations on further dissemination of the report, other than those

imposed by security classification, using standard statements such as:

- (1) "Qualified requesters may obtain copies of this report from DDC."
- (2) "Foreign announcement and dissemination of this report by DDC is not authorized."
- (3) "U. S. Government agencies may obtain copies of this report directly from DDC. Other qualified DDC users shall request through _____."
- (4) "U. S. military agencies may obtain copies of this report directly from DDC. Other qualified users shall request through _____."
- (5) "All distribution of this report is controlled. Qualified DDC users shall request through _____."

If the report has been furnished to the Office of Technical Services, Department of Commerce, for sale to the public, indicate this fact and enter the price, if known.

11. **SUPPLEMENTARY NOTES:** Use for additional explanatory notes.
12. **SPONSORING MILITARY ACTIVITY:** Enter the name of the departmental project office or laboratory sponsoring (*paying for*) the research and development. Include address.
13. **ABSTRACT:** Enter an abstract giving a brief and factual summary of the document indicative of the report, even though it may also appear elsewhere in the body of the technical report. If additional space is required, a continuation sheet shall be attached.

It is highly desirable that the abstract of classified reports be unclassified. Each paragraph of the abstract shall end with an indication of the military security classification of the information in the paragraph, represented as (TS), (S), (C), or (U).

There is no limitation on the length of the abstract. However, the suggested length is from 150 to 225 words.
14. **KEY WORDS:** Key words are technically meaningful terms or short phrases that characterize a report and may be used as index entries for cataloging the report. Key words must be selected so that no security classification is required. Identifiers, such as equipment model designation, trade name, military project code name, geographic location, may be used as key words but will be followed by an indication of technical context. The assignment of links, rules, and weights is optional.