

UNCLASSIFIED

AD NUMBER
AD875443
NEW LIMITATION CHANGE
TO Approved for public release, distribution unlimited
FROM Distribution authorized to U.S. Gov't. agencies and their contractors; Critical Technology; 14 MAY 1970. Other requests shall be referred to Assistant Chief of Staff for Force Development [Army], Attn: OT UT, Washington, DC 20310.
AUTHORITY
OAG, D/A ltr, 29 Apr 1980

THIS PAGE IS UNCLASSIFIED

**THIS REPORT HAS BEEN DELIMITED
AND CLEARED FOR PUBLIC RELEASE
UNDER DOD DIRECTIVE 5200.20 AND
NO RESTRICTIONS ARE IMPOSED UPON
ITS USE AND DISCLOSURE.**

DISTRIBUTION STATEMENT A

**APPROVED FOR PUBLIC RELEASE,
DISTRIBUTION UNLIMITED.**



DEPARTMENT OF THE ARMY
OFFICE OF THE ADJUTANT GENERAL
WASHINGTON, D.C. 20310

25

IN REPLY REFER TO

AD875443

AGDA (M) (2 Oct 70) FOR OT UT 702099 7 October 1970

SUBJECT: Operational Report - Lessons Learned, Headquarters, 554th Engineer Battalion, Period Ending 30 April 1970

SEE DISTRIBUTION

1. Subject report is forwarded for review and evaluation in accordance with paragraph 4b, AR 525-15. Information of actions initiated as a result of subject report should be forwarded to ACSFOR OT UT within 90 days of receipt of covering letter.
2. Information contained in this report is provided to insure appropriate benefits in the future from lessons learned during current operations and may be adapted for use in developing training material.

BY ORDER OF THE SECRETARY OF THE ARMY:

Kenneth G. Wickham

KENNETH G. WICKHAM
Major General, USA
The Adjutant General

AD NO. _____
DDC FILE COPY

1 Incl
as

DISTRIBUTION:

Commanding Generals
US Continental Army Command
US Army Combat Developments Command
Commandants
US Army War College
US Army Command and General Staff College
US Army Armor School
US Army Engineer School
US Army Field Artillery School
US Army Infantry School
US Army Ordnance School
US Army Transportation School

STATEMENT #2 UNCLASSIFIED

This document is subject to special export controls and each transmittal to foreign governments or foreign nationals may be made only upon approval of _____

DISTRIBUTION NO FOREIGN WITHOUT APPROVAL OF
ASSISTANT CHIEF OF STAFF FOR FORCE DEVELOPMENT
(ARMY) ATTN: FOR OT UT, WASHINGTON, D.C. 20310

DEPARTMENT OF THE ARMY
HEADQUARTERS 554TH ENGINEER BATTALION (CONSTRUCTION)
APO US FORCES 96289

EGED-3

14 May 1970

SUBJECT: Operational Report-Lessons Learned, 554th Engineer Battalion
(Construction), Period Ending 30 April 1970, RCS CSFOR-65 (R2)

THRU: Commanding Officer
79th Engineer Group
ATTN: EGE-3
APO 96491

Commanding Officer
20th Engineer Brigade
ATTN: AVBI-COS
APO 96491

Commanding General
United States Army, Vietnam
ATTN: AVHCG-DST
APO 96375

Commanding General
United States Army Pacific
ATTN: CPOP-OT
APO 96588

TO: Assistant Chief of Staff for Force Development
Department of the Army (ACSFOR DA)
Washington, D.C. 20310

FOR OT UT
702099
Inclosure

14 May 1970

SUBJECT: Operational Report-Lessons Learned, 554th Engineer Battalion
(Construction), Period Ending 30 April 1970, RCS CSFOR-65 (R2)

I. Section I: Operations: Significant Activities:

a. General:

(1) During the period 1 February 1970 to 30 April 1970, the 554th Engineer Battalion was primarily engaged in LOC Construction, namely the restoration of QL-13 from Ap Ben Cau to An Loc. A small percentage of the overall effort was directed toward operational support, and combat support. Eighty eight days were devoted to operations and on one day, Easter, operations were held to a minimum.

(2) The Battalion Headquarters and Company CP's with the exception of B Company are located at Lai Khe. B Company is utilizing Fire Support Base Thunder III as its base of operations. A small rear detachment was left at Lai Khe. C Company also has personnel at FSB Thunder III. The Maintenance Platoon of A Company and Prefab Yard of C Company continue to operate from Cu Chi. The 595th Light Equipment Company is now attached to the 554th. They had completed movement to Lai Khe and were operational 3 April 1970. A detachment of 15 people, 290M tractors, and 290M tractor - scrapers from the 362nd Engineer Battalion was attached to the 554th Engineer Battalion during the period. Ten operators and ten 5 ton dumps from the 557th Engineer Co (LE) were attached to the 554th Engineer Battalion throughout the report period until the 28th of April.

b. Command and Staff:

The following changes in command and staff occurred during the past quarter: On 9 March 1970, LTC Clarence D. Gilkey became the Battalion Commander succeeding LTC James E. Lynch. Maj Lewis C. Sowell Jr. succeeded Maj Walter K. Wilson III on 27 February 1970 as S3 officer. Within the Battalion staff, Chaplain (MAJ) Michael C. Flannery became the Battalion Chaplain on 12 March 1970 replacing Chaplain (CPT) Ignatius W. Bufler. Maj Clifford W. Steelman succeeded Maj James J. Sadusky as Battalion Executive Officer on 9 April 1970. On 11 April 1970, CW2 Joseph J. De Franco succeeded CW2 Norman S. Pennypacker as Property Book Officer and 1LT Lloyd S. Howell became the newly created Civilian Personnel Officer on 28 February 1970. Within the companies, Cpt Fred B. Dybdahl became commander of D Company on 20 February 1970 replacing Cpt Jack E. Sparr. Cpt William W. Obley succeeded Cpt Robert H. Fennel who was killed in action at Fire Support Base Thunder III on 31 March 1970 and Cpt David G. Weise assumed command of C Company on 16 April 1970 from Cpt Paul S. Iwai who became Assistant S3.

14 May 1970

SUBJECT: Operational Report-Lessons Learned, 554th Engineer Battalion
(Construction), Period Ending 30 April 1970, RCS CSFOR-65 (R2)

c. Personnel, Administration and Morale:

(1) During the past quarter the Battalion operated on a 7 day work week, making ample use of the dry season for road construction. Increased chapel services were made available, to include Friday morning, when the Battalion is on a complete standdown for maintenance.

(2) Non-judicial punishment rates increased but Courts-Martials decreased during the quarter. There were 95 Article 15's administered, 4 Courts-Martial convened (2 Special Court, 2 General Court) and 11 AVO's recorded. Eleven Congressional Inquiries were received.

(3) From 1 February 1970 to 30 April 1970, 53 Purple Hearts, 1 Soldier's Medal, 29 Bronze Stars (5 w/"V" device), 156 Army Commendation Medals (9 w/"V" device) and 2 Air Medals were awarded, again representing a significant increase over the past quarter. Awards submission reached an all-time high of 115 for the month of March.

(4) Troop morale was good during the reporting period. Forty-nine Out-of-Country and 6 In-Country R&R's were taken by members of the command. The Battalion continued to operate its own Officer's club thru a Sundry Fund Account, while the EM club, formerly an annex of the 1st Infantry Division NCO-EM Open Mess System, also established a Sundry Fund Account. Each company presently has a 16mm projector and movies are shown Battalion-wide, to include Fire Support Base Thunder III. Finance is now handled by the 22nd Finance Section (Disbursing) at Di An, and service remained excellent. On 27 March the Battalion opened its own Sundry Fund PX. The PX operates on a time schedule convenient to all and is utilized by other US units at Lai Khe.

(5) 300 Home Town News Releases and eighteen feature stories were submitted. The latter represents another significant increase compared to the previous quarter.

(6) Religious service attendance increased to an average of 36% with a high of 44% in the month of April.

d. Logistics:

(1) Major effort during the quarter was expended on the hauling of cement. With receipt of 190,000 bags and issue of 125,000+ bags there was a significant daily workload in this area. Approximately 6030 drums of asphalt product were handled and issued for the project during the period.

(2) In class III this Battalion assumed the POL responsibilities for the American Sector of Lai Khe Base Camp on 15 March 1970. Approximately

EGED-3

14 May 1970

SUBJECT: Operational Report-Lessons Learned, 554th Engineer Battalion
(Construction), Period Ending 30 April 1970, RCS CSFOR-65 (R2)

15,000 gallons of bulk mogas and diesel have been consumed daily since that date. The primary effort in this area involved transportation for the oils and lubricants from Long Binh to Lai Khe.

(3) Major equipment fill was experienced during the quarter by receipts from units being redeployed.

c. Training:

A Battalion master training program, as directed by S3, is followed by all companies. Training schedules submitted to the Battalion are spot checked by representatives of the S3 section to insure that effective training is conducted. Emphasis remains on QJT programs to cross train and educate individuals in more than one skill. Due to the recent redeployment of the 1st Infantry Division new replacements were being entered into the 25th Infantry Division replacement training for 5 days duration. The weekly classes for officers remains in effect. Personnel that perform bunker line duty are instructed on the rules of engagement.

f. Command Management:

(1) Sundry Fund:

The Officers' Club continued to operate as an other Sundry fund Club.

(2) Voluntary Informant Program

No mine information was received from Local Nationals this quarter and eight mines were detected and destroyed by the Battalion mine sweep teams while working on the LOC Program.

(3) Command Maintenance Management Inspections:

HHC received a 20th Engr Bde CMI on 10 April 1970. It received an overall rating of 73% adjusted to 77% for a satisfactory rating.

g. Operations:

(1) Combat Support:

The land clearing operations of the 62nd Engr Bn were supported on numerous occasions through out the reporting period. Commitments for 38 ten ton tractors, 23 twenty five ton trailers and 4 five ton tractors for periods ranging from one to eight days duration were made. All tractors were

14 May 1970

SUBJECT: Operational Report-Lessons Learned, 554th Engineer Battalion
(Construction), Period Ending 30 April 1970, RCS CSFOR-65 (RC)

provided with drivers and shotguns. The 31st Engr Bn was supported with 3 D7E, 8 ten ton tractors with lowbeds and a transit mix truck for 2 days. With the departure of the 11th ACR on 23 March 1970 the 554th Battalion was tasked with overall base defense of the US Sector of Lai Khe. This requires 5 full time personnel to man the Base Defense TOC in cooperation with the 5th ARVN Division.

(2) Operational Support:

The operations of the 31st Engineer Battalion were supported with plumbers for 53 man days and electricians for 38 man days, and also with a 290M tractor for 35 days, and a 40 ton crane for 2 days. A paving train with 10 five ton dumps trucks for 7 days was provided 31st Engr Bn in support of paving operation on the Phouc Vinh Airfield.

The 588th Engr Bn was supported with a 12 $\frac{1}{2}$ ton crane for 14 days, a D7E for 2 days, 2 ten ton tractors with lowbeds for 2 days, and a plumber for 29 man-days who assisted on the Go Dau Ha, MACV Compound.

(3) MTR Construction:

MTR construction for the Battalion's relocation to Lai Khe had been completed by the start of this reporting period.

(4) LOC Construction:

The sole mission of the 554th Engr Bn during this reporting period was the restoration of QL-13 from Ap Ben Cau to An Loc. This is a distance of 49.4 KM. The 554th is tasked with all phases of road construction for 40.6 KM and paving, shoulder rock and DBST for the remaining 8.8 KM.

QL-13 is an important artery to the Saigon area. It serves the lumber industry around Chon Thanh and the rubber industry at An Loc. It is an international route serving Viet Nam, Cambodia and Laos. It has major military significance in that it is the most direct route to the northern III Corps area, and the main supply route for Quan Loi Base Camp.

The concept of operation is one of parallel construction, where possible, and utilization of existing alignment through villages and developed areas. On the offset portions, normal construction procedures are followed with construction of a 6" soil cement base course preceding the paving operation. On the existing alignment a rock base course is used. About 10 KM which follow the existing road alignment will be built with a rock base.

14 May 1970

SUBJECT: Operational Report-Lessons Learned, 554th Engineer Battalion
(Construction), Period Ending 30 April 1970, ECS CSFOR-65 (R2)

Clearing, grubbing, stripping, subbase and rock base course work are being accomplished by B Company. Soil cement base course and construction of a 40' reinforced concrete and steel bridge are being accomplished by C Company. Paving operations are being accomplished by A Company. D Company is providing dump truck support. Shoulder work, ditching and land-scaping are being accomplished by the 595th Engr Co (LE).

During the quarter 22.96 KM of road were paved, using 57,058 tons of asphalt. This completes paving thru Chon Thanh, a village the north end of which is 25.6 KM north of Lai Khe, with the exception of approaches for a box culvert being constructed by the 31st Engr Bn just south of Chon Thanh and a 60' bridge in Chon Thanh, also being constructed by the 31st.

20.19 KM of base course were prepared during the quarter consisting of 14.70 KM of soil cement and 5.49 KM of rock base.

The soil cement operation is accomplished as follows: first an 8" lift of suitable base course material is added and brought to grade, then local nationals place and empty cement bags at a selected density. A grader distributes the loose cement and a MCA-LOC water distributor adds water while the rotary tiller mixes the cement and base course material. Tests are made periodically to assure that Optimum Moisture Content is achieved. A MCA-LOC segmented embankment compactor and a ten ton roller are used to bring the mix to a specified compaction. In the rock base course sections the rock is spread with a jersey spreader and compacted with a MCA-LOC vibratory compactor.

18.65 KM of subbase were completed during the period requiring the loading, hauling and placing of 239,470 CY of suitable fill material. Compaction was accomplished using sheepfoot rollers, 7-35 ton pneumatic rollers, 35-50 ton pneumatic rollers, and a MCA-LOC water distributor.

Clearing, grubbing and stripping operations were completed during the reporting period. 12.9 KM were stripped completing the 30.6 KM required. Several low, inundated areas were not stripped but were surcharged. 14 mines were hit by equipment during this operation and some injuries and damages were sustained.

At the Lai Khe Bridge Site, north of Lai Khe Base Camp, the 40' single span bridge was completed with the exception of applying a protective coating to the steel beams. This work is to be accomplished using national labor. The only change in design was that the riprap around the abutment was grouted to prevent scouring.

EGED-3

14 May 1970

SUBJECT: Operational Report-Lessons Learned, 554th Engineer Battalion
(Construction), Period Ending 30 April 1970, RCS CSFOR-65 (R2)

The shoulders are to receive a double bituminous surface treatment. This operation is being accomplished in conjunction with landscaping and final shaping of the ditches. At the end of the reporting period 8.5 KM of shoulders have been rocked.

h. Civic Action:

During March and April and on a continuing basis, the Battalion's Surgeon and dispensary personnel are providing medical support for the Ben Cat Orphanage. Sick call is held weekly for the 80 orphans, in addition medical aid is given on an as needed basis. The Battalion Surgeon also provided needed treatment to 200 day students.

During the first part of April the Battalion cleared and stripped of vegetation an area 500 meters by 300 meters on both sides of QL-13, approximately 10 kilometers south of An Loc. The Binh Long Province Chief and the An Loc District Chief thru the American Advisor requested that the area be cleared in order that the area could be resettled. This will make possible the first resettlement in Binh Long Province of areas which were depopulated to create a free fire zone.

II. Section II: Lessons Learned; Commander's Observation, Evaluation and Recommendations:

A. Personnel:

Observation: During the latter part of the reporting period personnel were redeployed early as a result of increased efforts to reduce the overall personnel in Vietnam. The early rotation of personnel was not consistent or uniform and resulted in some personnel having their tours curtailed in excess of 30 days while others received no tour curtailment at all.

Evaluation: This had a definite adverse effect upon morale. The troop redeployment was obviously a tremendous project for the USARV Command and probably the fluctuations could not be avoided because of aircraft scheduling, funding and DA guidance regarding troop withdrawals.

Recommendation: Every effort be made by the Command to keep redeployment actions consistent from one person to another so that all are required to be in a combat zone for equal periods of time. Curtailments should be publicized as far in advance as possible, with as much information being supplied the individual soldier as is possible, so that he "knows where he stands" since "going home" is his most important morale factor.

14 May 1970

SUBJECT: Operational Report-Lessons Learned, 554th Engineer Battalion
(Construction), Period Ending 30 April 1970, RCM CSFOR-65 (R2)

B. Intelligence: None

C. Operations:

Observation: Mixing cement with dense base course material hastens wear on rotary tiller tines.

Evaluation: The base course material to be mixed should be scarified and broken up before attempting to mix it with cement using the rotary tiller.

Recommendation: The scarifier attachment on the grader should be utilized to loosen the base course prior to mixing. However, previous experience has shown that the ordinary scarifier teeth will not dig deep enough without the resultant snow plow effect, i.e. material piling up ahead of the scarifier log. To eliminate this problem, an additional tooth has been welded to alternate teeth, thus increasing the effective depth of the scarifiers.

Observation: An effective means to insure lateral stability of concrete forms is required.

Evaluations: A means of assuring sufficient spacing between forms and reinforcing steel before the concrete pour is made, and prevention of lateral deformation during and after the pour is required on forming of large scale concrete structures.

Recommendation: U-shape pickets are excellent replacements for spreaders and tie wire used in concrete forms. After the required length of picket is determined and the picket is cut, a nut is welded at each end of the picket. The picket is then placed between the form walls and a bolt with a large washer is put thru each from outside the form, to secure the picket. Sketch included as inclosure 2.

Observation: Compaction of shoulders slopes can be very dangerous when the slope of the shoulder is great enough to move the center of gravity of the compaction equipment near the balance point.

Evaluation: Compaction equipment should be utilized in such a manner as to minimize the danger to operator and equipment.

Recommendations: A practical and effective means of compacting existing shoulders or newly constructed shoulders on an existing roadway has been devised by B Company of this Battalion. By connecting a small vibratory compactor to the blade of a grader, the compactor can be towed on the shoulder slope as well as on the shoulder itself. By using this method, the grader can remain on the

DCED-3

14 May 1970

SUBJECT: Operational Report-Lessons Learned, 554th Engineer Battalion
(Construction), Period Ending 30 April 1970, RCS CSFOR-65 (R2)

horizontal while the compactor works the slope. When using the compactor on a slope, a chain must be connected between the grader and the compactor to prevent the compactor from sliding down the slope. It is advisable to use this method of connecting only over a long distances as it requires a large area to turn the grader around. Sketch included as inclosure 3.

James C. Sowell Jr.

LEWIS C. SOWELL JR.

HWJ, CE

Acting Commander

7 Inclosures:

1. Organization Chart
 2. Sketch, Expedient Concrete Form Brace
 3. Sketch, Shoulder Compaction Expedient
- Completion Reports on Projects Completed Before This Quarter:

4. CR, CD 742 0362 001, Operation of Concrete Batch Plant
 5. CR, CD 242 5773 0 20, TQC and Concrete Revetments, Bao Trai
 6. CR, CD 12 226 01 T 7S, Site Preparation for Cu Chi Power Plant and Distribution System.
- Completion Report Terminated With No Work Accomplished:

7. CR, CD 540 0305 0 01, Road Paving Lai Khe.

Incls 4 thru 7 w/d HQ DA

REF: (14 May 70) 1st Ind
SUBJECT: Operational Report-Lessons Learned, 554th Engineer Battalion
(Construction), Period Ending 30 April 1970, RCS CSFOR-65 (R2)

DA, HEADQUARTERS, 79TH ENGINEER GROUP, APO 96491 19 May 70

TO: Commanding Officer, 20th Engineer Brigade, ATTN: AVBI-CS, APO 96491

1. This report contains an excellent summary of the 554th Engineer Battalion's operational activities during the 1 February - 30 April 1970 period.


2. The following items deserve additional comment:

a. Reference Paragraph 1g(4), LOC Construction: The actual quantity of asphaltic concrete consumed in paving 22.96 KM was 33,566 tons.

b. Regarding the Lai Khe bridge, the plans did specify that the rip rap would be grouted; instead of toeheaders, however, rip rap was placed over the entire stream bed to prevent erosion.

c. Since most of the Lai Khe Base Camp was turned over to ARVN following the redeployment of the 1st Division, the battalion has been forced to commit an ever-increasing number of personnel to base camp security and logistics missions. Currently 71 soldiers are lost to construction each day because of these base camp support missions.

FOR THE COMMANDER:


ROBERT M. SUGGS III
CPT, CS
Adjutant

AVBI-OS (14 May 70) 2nd Ind
SUBJECT: Operational Report - Lessons Learned of 554th Engineer
Battalion (Construction) for Period Ending 30 April
1970, RCS CSFOR-65 (R2)

DA, HEADQUARTERS, 20TH ENGINEER BRIGADE, APO 96491 11N 1970

TO: Commanding General, United States Army Vietnam, ATTN:
AVHGC-DST, APO 96375

1. Submitted in accordance with USARV Regulation 525-15, dated
13 April 1968.
2. Subject report has been reviewed by this headquarters and is
considered adequate.

FOR THE COMMANDER:

D. L. Mc Bride
D. L. MC BRIDE
1LT, CE
Assistant Adjutant

Copies Furnished:
CO, 79th Engr Gp
CO, 554th Engr Bn

AVHGC-DST (14 May 70) 3d Ind
SUBJECT: Operational Report-Lessons Learned, 554th Engineer Battalion
(Construction), Period Ending 30 April 1970, RCS CSFOR-65 (R2)

Headquarters, United States Army Vietnam, APO San Francisco 96375 13 JUL 1970

TO: Commander in Chief, United States Army Pacific, ATTN: GPOP-DT,
APO 96558

1. This Headquarters has reviewed the Operational Report-Lessons Learned for the quarterly period ending 30 April 1970 from Headquarters, 554th Engineer Battalion (Construction) and comments of indorsing headquarters.

2. Reference item concerning "Tour Curtailment Variances," page 7, paragraph A; nonconcur. Foreign service tour curtailments were utilized as the final means to attain and maintain a command strength posture that was under the revised Army strength ceiling imposed as a result of the third increment of the force reduction. Prior to directing tour curtailments, maximum utilization of personnel requisition cancellations was made. Since tour curtailments deny the command maximum utilization of experienced personnel, curtailments were used to the minimum extent necessary to reach the new strength level. In order to ensure that curtailments in excess of those required were not effected, and to ensure that the new strength ceiling was reached at the proper time, foreign service tour curtailments were determined in weekly increments, using the latest data available at the time of each decision meeting. During the reduction period, FST curtailments were generally determined approximately three weeks prior to revised DEROS date. To make decisions at an earlier time or for a wider time span runs the risk of curtailing more personnel than necessary or not curtailing enough and failing to meet the new strength ceiling. Flexibility in the ability for this Headquarters to control personnel strength is necessary because of variables that can affect the strength; such as unprogrammed losses and revisions in projected replacement flow. In view of the short time frame (approximately 90 days) for planning and attaining the new strength ceiling, the variables that affect personnel strength and the requirement to make curtailment decisions in short increments, it is not feasible to determine a standard FST curtailment at the outset of a reduction increment and at the same time ensure maximum utilization of present personnel assets and the attainment of a specific strength posture. No action by USARPAC or DA is recommended.

FOR THE COMMANDER:


D. J. Winter
CPT, AGC

Assistant Adjutant General

Cy furn:
20th Engr Bde
554th Engr Bn

GPOP-DT (14 May.70) 4th Ind
SUBJECT: Operational Report of HQ, 554th Engineer Battalion
(Const), for Period Ending 30 April 1970,
RCS CSFOR-65 (R2)

HQ, US Army, Pacific, APO San Francisco 96558 5 AUG 70

TO: Assistant Chief of Staff for Force Development, Department
of the Army, Washington, D. C. 20310

This headquarters concurs in subject report as indorsed.

FOR THE COMMANDER IN CHIEF:



D.D. CLINE
2LT, AGC
Asst AG

Inclosure I to 554th Engineer Battalion (Construction) Operational Report-
Lessons Learned, Period Ending 30 April 1970.



ORGANIZATION CHART

Authorized
OFF 32
WO 7
EM 762



Assigned
OFF 32
WO 7
EM 694



Inclosure 2 to 554th Engineer Battalion (Construction) Operational Report-
Lessons Learned, Period Ending 30 April 1970.



Inclosure 3 554th Engineer Battalion (Construction) Operational Report
Lessons Learned, Period Ending 30 April 1970



UNCLASSIFIED

Security Classification

DOCUMENT CONTROL DATA - R & D

(Security classification of title, body of abstract and indexing annotation must be entered when the overall report is classified)

1. ORIGINATING ACTIVITY (Corporate author)		2a. REPORT SECURITY CLASSIFICATION	
HQ DA, OACSFOR, Washington, D.C. 20310		UNCLASSIFIED	
		2b. GROUP	
3. REPORT TITLE			
Operational Report - Lessons Learned, HQ, 554th Engineer Battalion			
4. DESCRIPTIVE NOTES (Type of report and inclusive dates)			
Experiences of unit engaged in counterinsurgency operations 1 Feb to 30 Apr 70.			
5. AUTHOR(S) (First name, middle initial, last name)			
CO, 554th Engineer Battalion			
6. REPORT DATE		7a. TOTAL NO. OF PAGES	7b. NO. OF REFS
14 May 1970		19	
8a. CONTRACT OR GRANT NO.		8b. ORIGINATOR'S REPORT NUMBER(S)	
b. PROJECT NO.		702099	
c. N/A		9a. OTHER REPORT NO(S) (Any other numbers that may be assigned this report)	
d.			
10. DISTRIBUTION STATEMENT			
11. SUPPLEMENTARY NOTES		12. SPONSORING MILITARY ACTIVITY	
N/A		DA, OACSFOR, Washington, D.C. 20310	
13. ABSTRACT			

17

DD FORM 1 NOV 68 1473

UNCLASSIFIED
Security Classification