

UNCLASSIFIED

AD NUMBER
AD872535
NEW LIMITATION CHANGE
TO Approved for public release, distribution unlimited
FROM Distribution authorized to U.S. Gov't. agencies and their contractors; Critical Technology; 15 MAY 1970. Other requests shall be referred to Dept. of the Army, Office of the Adjutant General, Washington, DC 20310.
AUTHORITY
OAG D/A ltr, 29 Apr 1980

THIS PAGE IS UNCLASSIFIED



DEPARTMENT OF THE ARMY
OFFICE OF THE ADJUTANT GENERAL
WASHINGTON, D.C. 20310

20

IN REPLY REFER TO

DA FORM (22 Jul 70)

FOR OT UT 702065

28 July 1970

SUBJECT: Operational Report - Lessons Learned, Headquarters, 36th Engineer Battalion, Period Ending 30 April 1970

DISTRIBUTION

1. Subject report is forwarded for review and evaluation in accordance with paragraph 4b, AR 525-15. Information of actions initiated as a result of subject report should be forwarded to ACSFOR OT UT within 90 days of receipt of covering letter.

2. Information contained in this report is provided to insure appropriate benefits in the future from lessons learned during current operations and may be adapted for use in developing training material.

BY ORDER OF THE SECRETARY OF THE ARMY:

Kenneth G. Wickham

KENNETH G. WICKHAM
Major General, USA
The Adjutant General

DISTRIBUTION:

- Commanding Generals
 - Continental Army Command
 - Army Combat Developments Command
- Commandants
 - 1st Army War College
 - 1st Army Command and General Staff College
 - 1st Army Armor School
 - 1st Army Aviation School
 - 1st Army Engineer School
 - 1st Army Field Artillery School
 - 1st Army Infantry School
 - 1st Army Ordnance School
 - 1st Army Transportation School

Copies furnished:
Office, Chief of Staff, US Army
Supporting Chiefs of Staff

Protective marking cancelled when separated from inclosure.

UNCLASSIFIED REPORT
DISTRIBUTION NO FOREIGN WITHOUT APPROVAL OF
ASSISTANT CHIEF OF STAFF FOR FORCE DEVELOPMENT
(ARMY) ATTN FOR OT UT, WASHINGTON, D.C. 20310

FOR OFFICIAL USE ONLY

AD No. — AD872535
DGC FILE COPY

This document contains information that is exempt from automatic downgrading and declassification. It is to be controlled and each copy must be marked with the appropriate markings. Markings may be cancelled when separated from inclosure.

MMW

10

**Best
Available
Copy**

DISTRIBUTION (Cont'd)

Chief of Research and Development

Assistant Chiefs of Staff

Chief of Engineers

Commanding General, US Army Flight Training Center

Commandant of the Marine Corps

Defense Documentation Center

USAF Project RAND

Commanding Officers

US Army Construction Engineering Research Laboratory

US Army Limited War Laboratory

US Army Logistics, Doctrine Systems & Readiness Agency

US Army Mobility Equipment Research & Development Center

36th Engineer Battalion



DEPARTMENT OF THE ARMY
HEADQUARTERS 36TH ENGINEER BATTALION (CONST)
APO San Francisco 96357

EGFE-OP

15 May 1970

SUBJECT: Operational Report-Lessons Learned (RCS CSFOR R1) for Quarterly
Period Ending 30 April 1970

Commander-in-Chief, United States Army, Pacific, ATTN: GPOP-OT, APO 96588
Commanding General, United States Army, Vietnam-ATTN: EWEGCPOH, APO 96307
Commanding Officer, 20th Engineer Brigade, Vietnam, ATTN: AVBI-OS, APO 96491
Commanding Officer, 34th Engineer Group, Vietnam ATTN: EGF-OP APO 96320

1. SECTION I, OPERATIONS - Significant Activities

a. From 1 February thru 30 April, the 36th Engineer Battalion's construction effort was directed toward two major projects which were the restoration of National Highway 4 from My Thuan to Ba Cang in Vinh Long Province and the restoration of Interprovincial Highway LTL-7A from Vinh Long to Ap An Dien in Vinh Long Province. The other projects accomplished were continuation of the upgrade of MACV Advisory Facilities, Land Clearing, and the construction of a 20,000 square yard parking apron at Vinh Long Army Airfield.

b. During the reporting period, 30 percent of the asphaltic concrete paving of National Highway 4 was completed. A total of 30 kilometers of double lane (24 feet) single surface asphaltic concrete was laid on National Highway 4.

c. During the period, work continued on Interprovincial Highway, LTL-7A with the widening of the existing 6 meter roadway to a 8 meter road with a 7 meter travel way. The first bridge (Bridge #1 180' foot length) was completed with work in progress on two other bridges (Bridge #4 and Bridge #5). Presently progress is 49 percent complete on the 180 foot bridge #4 and 24 percent complete on the 220 foot bridge #5. The progress of the road includes the completion of 23 kilometers of clearing and grubbing, 24 kilometers/57,270 cubic yards of subgrade, 18 kilometers/16,140 cubic yards of subbase, 8 kilometers/9,000 cubic yards of 3"(-) rock base course, and 8 kilometers/53,500 square yards of double surface treatment. The total project is 34 percent complete.

d. During the period, the 36th Engineer Battalion was directed to construct a 20,000 square yard aircraft maintenance hardstand at Vinh Long Army Airfield composed of compacted sand fill overlaid with an 8 inch lift of sand cement, sealed with penepreme and surfaced with M8A1 matting. At the end of the period, 21,242 cubic yards of sand and 3,560 tons of sand/cement had been placed.

PROTECTIVE MARKING IS EXCLUDED
FROM AUTOMATIC TERMINATION
(PARA. 13, AR 340-16)

FOR OT UT
702065

Inclosure

1

FOR OFFICIAL USE ONLY

FORM 8-64

19 May 1970

SUBJECT: Operational Report-Lessons Learned (RCS GSFOR RI) for Quarterly Period Ending 30 April 1970

e. During the period, the Battalion continued operation of the Vinh Long rock off-loading facility and began rock off-loading operations at Ap Nuoc Xay. Monthly off-loading production rates at Vinh Long were 24,900 tons in February, 31,730 tons in March, and 28,685 tons of rock in April. As of 30 April 1970, a total of 343,817 tons has been off-loaded since the site's inception in January 1969. 989 tons has been off-loaded at Ap Nuoc Xay since the site's inception in April 1970.

f. During the period, the Battalion's 80-120 ton per hour Barber Greene 848 asphalt plant has produced 35,000 tons of asphalt which was placed on National Highway QL-4.

g. During the period, the Battalion Personnel Section inprocessed 367 personnel as replacements and outprocessed 328 personnel for reassignment or separation.

2. SECTION I, OPERATIONS - Organization

a. Organic Units

- (1) HHC, 36th Engineer Battalion (Const)
- (2) A Co, 36th Engineer Battalion (Const)
- (3) B Co, 36th Engineer Battalion (Const)
- (4) C Co, 36th Engineer Battalion (Const)
- (5) D Co, 36th Engineer Battalion (Const)

b. Operational Control

- (1) First Platoon, 523rd Engineer Company (PC)
- (2) Second Platoon, 523rd Engineer Company (PC)

3. SECTION II, LESSONS LEARNED - Commander's Observations, Evaluation and Recommendations.

a. Personnel: None

b. Operations:

(1) Asphalt Paving

(a) Observation: Difficulty was encountered in obtaining well graded longitudinal joints in asphaltic concrete pavements.

(b) Evaluation: When paving operations started all of the asphaltic concrete overlapped over the existing paved lane was shaped and pushed back on the asphalt being laid to form the joint. It was found that the asphalt overlapped contained more large aggregate than the remainder of the mix and caused a course mix at the joint. This excess of course material was caused primarily through segregation at end of the screw on the paver. A smooth,

INCL

-2-

FOR OFFICIAL USE ONLY

Summary: Operational Report-Lessons Learned (RCS CSFOP #1) for Quarterly Period Ending 30 April 1970

well graded joint was obtained by raking out the large aggregate from the asphalt overlapped prior to pushing asphalt back on the new pavement. Large aggregate was raked out onto existing lane, piled in piles, and shoveled off the shoulder of the road. The removal of the course material resulted in smooth, well graded longitudinal joints.

(c) Recommendation: That method described above be utilized to obtain smooth joints between asphaltic concrete pavement lanes.

(2) Asphalt Plant

(a) Observation: A large amount of rock is discharged from the gradation control unit of the Asphalt Plant and required a front loader almost full time to remove the discharge rock. In addition a tremendous dust problem was created by the rock and fines falling on the plant pad.

(b) Evaluation: To obtain sufficient 3/8" rock and fines to make a specification asphalt mix required putting an excess quantity of 3/4"(-) rock into the cold bins. This resulted in considerable over flow of 1/2" rock through the over flow shoots and required constant removal of the over flow piles which were dropped on the concrete plant pad. This problem was solved by discharging the over flow shoots into a bin which fed a belt conveyor. The conveyor moved the material back near the aggregate stockpile and eliminated the use of the front loader. Considerable dust was also eliminated in the pad area.

(c) Recommendation: If over flow from a gradation control unit creates a problem of material removal, installation of a conveyor will eliminate the problem.

(3) The Movement of Deadlined 290 Tractors

(a) Observation: Considerable maintenance time was wasted on the waiting for the availability of low-boys to move deadlined 290's to maintenance shops.

(b) Evaluation: By pinning the articulators of the deadlined 290 tractor and then chaining an operational 290's blade to the deadlined 290's blade, it can then be towed to the maintenance shop.

(c) Recommendation: Above method be utilized to move deadlined 290 tractors short distances if tractor is not deadlined for any wheel component.

(4) Disposal of Asphalt Barrel Tops and Rings

(a) Observation: Disposal of asphalt lids and rings were a problem during dedrumming operations.

(b) Evaluation: During the normal operation of the asphalt plant, the dedrumming crew has little or no time to police the discarded barrel tops.

INCL

-3-

FOR OFFICIAL USE ONLY

EGFE-OP

SUBJECT: Operational Report-Lessons Learned for Quarterly Period Ending
30 April 1970 RCS CSFOR (R2) (U)

At the end of the shift, the crew had to clean up the pile creating a loss of manpower that could be used elsewhere. The melted asphalt had to be cleaned up each day to eliminate fire hazard.

(c) Recommendation: An unserviceable conex makes an excellent container to load the barrel tops and rings from 55-gallon drums. The top half is cut off and the door section welded. This process produces a strong container that can be easily loaded and dumped with a forklift. The residue asphalt from the lids does not leak out of the conex.

(5) Covers for Asphalt Trucks

(a) Observation: Asphalt was cooling rapidly while being transported from the asphalt plant to the paving train.

(b) Evaluation: To eliminate this heat loss covers were made from membrane surfacing that is found in airfield matting sets. Four by fours are nailed to each end of the membrane with one end being attached to two by four on the headache board of the truck.

(c) Recommendation: This cover reduces the heat transfer and creates a light weight cover that is strong, yet easy for the driver to handle.

(6) Locating Road Center Line During Night Paving Operations

(a) Observation: Difficulty was encountered in finding the center line during night paving operations.

(b) Evaluation: The night paving crews had difficulty in locating center line in front of the paving train. Center line was marked during the day with a red and white circle painted around a nail. Traffic during the day largely eliminated the paint making the nail extremely difficult to find. Tops of soft drink cans were removed and placed under the nails. This can lid can be found easily at night.

(c) Recommendation: Locating road center line can easily be accomplished at night if above method is utilized.

- (d) Training: None
- (e) Logistics: None
- (f) Maintenance: None
- (g) Supply: None
- (h) Medical: None

EARLY J. RUSH III
LTC, CR
Commanding

FOR OFFICIAL USE ONLY

SGT-OF (20 May 70) 1st Ind
SUBJECT: Operational Report of 36th Engineer Battalion for Period Ending
30 April 1970, RAS CSFOR-65 (R2)

TO: COMMANDERS 34TH ENGINEER GROUP (CONST), APO 96320 20 May 1970

CC: Assistant Chief of Staff for Force Development, Department of the Army,
Washington, D.C. 20310
Commanding Officer, 20th Engineer Brigade, ATTN: AVBI-OS, APO 96491


1. The OLL submitted by the 36th Engineer Battalion has been reviewed and is considered comprehensive and of value for documentation for the reporting unit's activities and lessons learned.

2. Two items which should have been included in this report are as follows:

a. LTC Early J Rush III assumed command of the 36th Engineer Battalion on 8 March 1970.

b. Company B relocated to Ap Nuoc Kay from Vinh Long on 9 March 1970.

FOR THE COMMANDER:


IRVYN L. MYERS
CPT, CE
Adjutant

CF:
CO, 36th Engr Bn

AVBI-OS (15 May 70) 2nd Ind
SUBJECT: Operational Report - Lessons Learned of 36th Engineer
Battalion (Construction) for Period Ending 30 April 1970,
RCS CSPOR-65 (R2)

DA, HEADQUARTERS, 20TH ENGINEER BRIGADE, APO 96491 13 JUN 1970

TO: Commanding General, United States Army Vietnam, ATTN: AVHGC-DST,
APO 96375


1. Submitted in accordance with USAFV Regulation 525-15, dated 13
April 1968.

2. This headquarters concurs with the submitted report with the
following comments:

a. Section II, paragraph b(2), page 3: Concur: This is a good
solution for the problem. Steps should be taken to improve the gra-
dation of the rock at Vung Tau which, when within specifications,
would eliminate this problem.

b. Section II, paragraph b(3), page 3: Concur: This solution is
good as long as the towing is held under one mile. The transmission
does not receive adequate lubrication and can be damaged by excessive
towing.

FOR THE COMMANDER:



D. L. MC BRIDE
1LT, CE
Assistant Adjutant

Copies Furnished:
CO, 34th Engr Gp
CO, 36th Engr Bn

PROTECTIVE MARKING IS EXCLUDE
FROM AUTOMATIC TERMINATION
(PARA. 13, AR 340-16)

FOR OFFICIAL USE ONLY


AVHGC-DST (15 May 70) 3d Ind
SUBJECT: Operational Report-Lessons Learned (RCS CSFOR R1) for Quarterly
Period Ending 30 April 1970

Headquarters, United States Army Vietnam, APO San Francisco 96375 28 JUN 1970

TO: Commander in Chief, United States Army Pacific, ATTN: GPOP-DT,
APO 96558

This headquarters has reviewed the Operational Report-Lessons Learned
for the quarterly period ending 30 April 1970 from Headquarters, 36th
Engineer Battalion and concurs with comments of indorsing headquarters.

FOR THE COMMANDER:


C. E. MICHELS
MAJ, AGC
Assistant Adjutant General

Cy furn:
20th Engr Bde
36th Engr Bn


GPOP-DT (15 May 70) 4th Ind
SUBJECT: Operational Report of HQ, 36th Engineer Battalion (Const) for
Period Ending 30 April 1970, RCS CSFOR-65 (R2)

HQ, US Army, Pacific, APO San Francisco 96558 17 JUL 70

TO: Assistant Chief of Staff for Force Development, Department of the
Army, Washington, D. C. 20310

This headquarters concurs in subject report as indorsed.

FOR THE COMMANDER IN CHIEF:



D. CLINE
CD. AGC
Fort AG

UNCLASSIFIED
Security Classification

DOCUMENT CONTROL DATA - R & D		
<i>(Security classification of title, body of abstract and indexing annotation must be entered when the overall report is classified)</i>		
1. ORIGINATING ACTIVITY (Corporate Author)	2a. REPORT SECURITY CLASSIFICATION	
HQ, OACSFOR, DA, Washington, D.C. 20310	FOR OFFICIAL USE ONLY	
	2b. GROUP FOUO MARKING EXCLUDED FROM AUTOMATIC TERMINATION	
3. REPORT TITLE		
Operational Report - Lessons Learned, HQ, 36th Engineer Battalion		
4. DESCRIPTIVE NOTES (Type of report and inclusive dates)		
Experiences of unit engaged in counterinsurgency operations, 1 Feb 70 to 30 Apr 70.		
5. AUTHOR(S) (First name, middle initial, last name)		
CO, 36th Engineer Battalion		
6. REPORT DATE	7a. TOTAL NO. OF PAGES	7b. NO. OF REFS
15 May 1970	11	
8a. CONTRACT OR GRANT NO.	9a. ORIGINATOR'S REPORT NUMBER(S)	
	702065	
b. PROJECT NO	9b. OTHER REPORT NO(S) (Any other numbers that may be assigned this report)	
N/A		
10. DISTRIBUTION STATEMENT		
11. SUPPLEMENTARY NOTES	12. SPONSORING MILITARY ACTIVITY	
N/A	OACSFOR, DA, Washington, D.C. 20310	
13. ABSTRACT		
9		

DD FORM 1 NOV 68 1473

UNCLASSIFIED
Security Classification