

AD-A062 701

AAI CORP COCKEYSVILLE MD

F/6 19/7

TEST PLAN FOR M55 ROCKET SYSTEM INTEGRATION. BB-39-OPERATIONAL --ETC(U)

DAAA15-75-C-0154


UNCLASSIFIED

DRCPM-DR-D-CR-76012

NL

OF 2
AD
A062701





MICROCOPY RESOLUTION TEST CHART
NATIONAL BUREAU OF STANDARDS-1963-A

DRCPM-DRD-CR-76012-3

LEVEL II

ADA062701



camds
U.S. ARMY

①
24

M55 ROCKET SYSTEM INTEGRATION TEST PLAN

No. CAMDS 39-3

DDC FILE COPY

SEPTEMBER 1976

DDC
RECEIVED
DEC 21 1978
A

Chemical Agent Munition Disposal System

CAMDS Directorate

Tooele Army Depot

Tooele, Utah 84074 78 12 13 071

APPROVED FOR PUBLIC RELEASE
Distribution Unlimited


MISS ROCKET SYSTEM
INTEGRATION TEST PLAN

THE VIEWS, OPINIONS AND/OR FINDINGS
CONTAINED IN THIS REPORT ARE THOSE
OF THE AUTHOR(S) AND SHOULD NOT BE
CONSTRUED AS AN OFFICIAL POSITION
OF THE ARMY POSITION OR
DECISION, UNLESS SO DESIGNATED BY
OTHER DOCUMENTS

78 13 13 081

APPROVED FOR PUBLICATION
DATE 13 13 78

9 Final reptis



15 This test plan was prepared by the AAZ Corporation under Contract DAAA15-75-C-0154 Task Assignment No. 24-6U4031-150

18 DRCPM-DR

19 D-CR-76042

REVISIONS BY	
DATE	DATE SECTION <input checked="" type="checkbox"/>
BY	DATE SECTION <input type="checkbox"/>
REVISIONS	<input type="checkbox"/>
DISTRIBUTION	<input type="checkbox"/>
BY	
DISTRIBUTION/AVAILABILITY CODES	
Dist	AVAIL. AND OF SPECIAL
A	

APPROVED BY:

Representative
Project Manager
for Chemical Demilitarization
and Installation Restoration

JAMES W. CAULLER
Director, CAMDS Directorate

Chemical Agent Munition Disposal System
CAMDS Directorate
To be Army Depot
To be Utah 84074

13 071

APPROVED FOR PUBLIC RELEASE
Distribution Unlimited

1
402 203

TEST PLAN NO. CAMDS 39-3

M55 ROCKET SYSTEM INTEGRATION

SUBMITTED BY: _____

J.J. CICHOWICZ
CAMDS Test Coordinator

CONCURRENCE: _____

DOYLE DAVIS
Ch. Operations Div.
CAMDS Dir. TEAD

FRANK CRIST

Ch. Ammunition Equipment Office, TEAD

JOHN K. BARTEL

Ch. CAMDS Office, Demil Disposal
Office, EWA, APG

B. L. McINTYRE

Ch. Munitions Div.
Dir. for Supply, TEAD

MARK ZAUGG

Ch. Safety Office, TEAD

RECOMMEND APPROVAL: _____

LEONARD M. LOJEK
CAMDS Test Director

TABLE OF CONTENTS

	<u>Page No.</u>
I. INTRODUCTION.....	1
II. OBJECTIVES/DETERMINATIONS.....	2
III. TEST PROCEDURES.....	4
IV. REQUIREMENTS.....	16
V. DATA REQUIRED.....	20
VI. TEST SCHEDULE.....	23
VII. GENERAL RESPONSIBILITIES.....	24
VIII. SPECIAL SAFETY CRITERIA.....	29
IX. REQUIRED DOCUMENTS.....	31
 APPENDICES	
A. TEST DATA SHEETS.....	A-1
B. STACK EMISSION GUIDELINES.....	B-1
C. LOCATIONS OF DETECTORS FOR THE M55 ROCKET SYSTEM INTEGRATION TEST.....	C-1
D. REQUIRED DOCUMENTS.....	D-1
E. ABBREVIATIONS OF CAMDS SUBSYSTEM NAMES....	E-1
F. COMPUTER CONTROL PROGRAMS.....	F-1
G. PRODUCTION MONITORING DATA SHEETS.....	G-1
H. PRE START-UP CHECK LIST.....	H-1

TEST PLAN FOR M55 ROCKET SYSTEM INTEGRATION TEST

I INTRODUCTION

1.1 Purpose - The purpose of this test is to demonstrate that the facilities, equipment, and procedures at the CAMDS Facility, Tooele Army Depot, Tooele, Utah are adequate and properly interfaced to allow the safe and efficient demilitarization of GB-filled M55 rockets while maintaining agent atmospheric emission levels and concentrations in non-mask working areas below minimum requirements specified in Appendix B. The tests are designed to demonstrate the rocket demilitarization rate, operating procedures and system reliability before full scale production is begun. The primary subsystems that comprise the integrated M55 rocket system are the unpack area (UPA), rocket demil machine (RDM), explosive containment cubicle (ECC), ECC hydraulic module (EHM), explosive treatment system (ETS), agent destruction system (ADS), deactivation furnace system (DFS), filter and ventilation system (FIL), detectors (DET), computer control system (CCS), and dunnage incinerator (DUN). Additional support facilities and equipment will be required for toxic operation. These include the communication system (COM), control center (CON), closed circuit TV (CTV), utilities (UTL), chemical laboratory (CML), metal parts furnace (MPF), material handling equipment (MHE), piping (PIP) and the personnel support complex (PSC) complete with the site medical facility (SMF) and life support system.

1.2 Scope - During the M61 Rocket System Integration Test (No. CAMDS 39-2), the subsystems comprising the rocket demil system were interfaced and operated under simulated toxic conditions to gather production data and to demonstrate equipment and procedures to the Pre-operational Survey Team. However, only simulant filled rockets were used and so measurements of agent emissions or work area concentrations could not be made. The M55 Rocket System Integration Test extends the scope of testing to the use of GB-filled rockets. Approval by the Pre-operational Survey Team and the Department of the Army Project Manager for Chemical Demilitarization and Installation Restoration is required before testing begins. Testing will be conducted in two phases. During Phase I, 600 explosive-loaded GB-filled M55 rockets will be processed and during Phase II the number of M55 rockets will be increased to 2500. Phase I is a pilot phase during which the toxic portion of the pre-operational survey will be conducted. Approval by the Pre-operational Survey Team and the DA PM-CDIR is necessary before Phase II testing may begin.

1.3 Background - Previous tests of the system (Nos. CAMDS 39-1 and CAMDS 39-2) considered only simulant-filled rockets. They were designed to examine the function of individual equipment items and their interfacing efficiency in order to test process flow. Saw-tank filtrate containing explosive was processed through the ETS and non-agent, explosive-loaded rockets were processed through the DFS. No agent was processed through the ADS and so testing in this area was limited to the examination of pipes, valves, pumps, etc., with the use of plain decon solution. Agent challenge testing was conducted in order to verify that the process scrubbers could maintain agent emission levels below the minimum requirements, but this did

not provide data for work area concentrations or emissions under actual operational conditions. Therefore, it is necessary to conduct this M55 Rocket System Integration Test as a trial program before full scale production is undertaken in order to verify rocket demilitarization rate, operating procedures, reliability, safety, and control of emissions.

Testing will basically consist of processing explosive-loaded GB-filled M55 rockets from storage through all deactivation and decontamination operations. The process flow for M55 Rockets is shown in Figure 1. Saw-tank decon solution will be filtered and the filtrate processed through the ETS. Agent will be pumped to and processed through the ADS. Explosive-loaded rocket segments and bag filters containing explosive sludge will be processed through the DFS. Brine from the DFS and ADS operations will be dried in the ADS. Non-contaminated scrap and dunnage resulting from unpacking rockets will be burned in the dunnage incinerator. Contaminated scrap and disposable protective ensembles will be processed through the MPF. The filter and ventilation system will be operated according to SOP. Agent detectors will be used at normal locations plus special locations (Appendix C) to monitor stack emission levels and area contamination levels.

Preventive maintenance and repairs will be carried out only as necessary and according to manual/SOP's. All interlocks and alarms will be complete and functional but no special interlock testing will be undertaken.

II OBJECTIVES/DETERMINATIONS

2.1 Objectives - The primary objective of all CAMDS testing is to insure that all CAMDS equipment and procedures are safe, that emission limits are not exceeded, and that detoxification and decontamination procedures are adequate for safe disposal of residual salts and scrap. Sufficient test data must be collected, analyzed, and reported to verify operational safety, emission control, and adequacy of detoxification to obtain the necessary approvals of regulatory agencies. Also, during Phase I of this test the PMO Pre-Operational Survey Team will be assessing operator efficiency, documentation, and protective clothing in order to provide a basis for approval by the DA Project Manager to continue regular demilitarization operations. Specific goals for the M55 Rocket System Integration Test in support of the primary objective are to collect and analyze data for the following purposes:

a) to demonstrate that the facility and staff are in a state of full operational readiness to perform the demilitarization of GB filled M55 rockets;

b) to demonstrate that agent vapor concentrations are minimized and safely controlled within the work areas;

c) to demonstrate that chemical emissions and particulate (i.e., opacity) from scrubber stacks during production activities are below current guidelines specified in Appendix B. ✓

M55 ROCKET

GB/VX





Figure 1. M55 Rocket, GB or VX, Demilitarization Process Flow

d) to demonstrate quality assurance, production control, quality control, and laboratory procedures; production control data sheets will be used as per Appendix G;

e) to obtain safety approval (pre-operational survey) to continue to full production operations;

f) to demonstrate procedures and operator proficiency.

2.2 Acceptance Criteria - To be acceptable, all equipment and procedures must satisfy all safety, emission limit, and detoxification/decontamination criteria established in CAMDS design criteria or imposed by review and regulatory agencies. Specifically:

a) All equipment, controls, and support systems are operable.

b) All chemical and particulate (i.e. opacity) atmospheric emissions and agent concentrations within the work area are below the minimums presented in Appendix B.

c) All subsystems, support facilities, and procedures which are needed for the demilitarization of M55 rockets are compatible in a manner which allows continuous, safe, and efficient production flow.

d) All operating procedures and operator proficiency levels comply with criteria imposed by relevant agencies.

Completion of this test to the satisfaction of the Pre-operational Survey Team is required for approval by the Department of the Army Project Manager before regular demilitarization operations may begin.

III TEST PROCEDURES

3.1 General

3.1.1 All procedures for the operation and maintenance of the integrated rocket demilitarization subsystems and necessary handling and control equipment will be in accordance with the accepted SOP's and operating and maintenance manuals which will be supplied and reviewed prior to testing.

3.1.2 The test will be conducted in two phases. Phase I will be a pilot phase limited to processing 600 explosive-loaded, GB-filled M55 rockets. This pilot phase will be a one-shift operation lasting approximately one month for the purpose of providing the toxic portion of the pre-operational survey. Phase II will begin as soon as approval is granted by the Pre-operational Survey Team and will consist of processing 2500 explosive-loaded agent-filled M55 rockets at the production rate established through previous testing. The test will include transporting the rockets from the storage yard to the holding area, through and including all demil operations plus the clean-up and/or storage of

waste matter. The purpose of the test is to monitor production in order to demonstrate operating, maintenance, quality assurance, quality control, laboratory, and safety procedures as well as equipment performance and emission control. Throughout testing, a time log will be maintained for recording activity in the RDM, DFS, UPA, ECC housing, MPF, ETS, ADS, FIL, and DUN. Data concerning the success or failure of all operations will be recorded and any problems encountered with equipment or procedures will be noted, analyzed and corrected. Stack emissions and agent concentrations in the working area will be monitored and recorded.

3.2 Detail - Phase I

3.2.1 Start-up Procedure - Start all equipment according to SOP's. Detailed starting procedures for the RDM system are presented in the CAMDS Control System Manual IM-335-01-10. Start-up procedures for support equipment and subsystems which interface with the RDM are given in their respective operating manuals and SOP's. A list of relevant documents is presented in Appendix D. As a minimum, the following steps are necessary:

- a) Confirm verbally with ADS, Boiler, ETS, FIL/ventilation system, CML, and DFS operators that these systems are ready for RDM processing.
- b) Check "Power On" lights on auto/manual control and interlock system control panels. Turn interlock panel switch to "Norm" position.
- c) Check operation of indicator light panels using the test push button on each panel. Replace lights as required.
- d) Check "Power On" lights on hydraulic system control switch and compressor control switches located on utilities control panel.
- e) Turn on hydraulic pump unit and main air compressor. Turn auxiliary compressor switch to "Auto". (EHM at 1000 psi; compressed air supply at 100 psi; agent drain air pressure at 40 psi.)
- f) Check hydraulic pump low level and high temperature indication utilities indicator panel.
- g) Check air compressor low air, low oil and high temperature indicators on utilities panel.
- h) Turn on TV monitors (see CAMDS Manual IM 330-01-10 for detailed operation) for RDM operation.
- i) Check status of all filter and agent detection panels. (See applicable manuals for additional detail.)
- j) Establish any necessary communication links.
- k) Verify that the life support system is operational and that the DPE equipment is available.

3.2.2 Pre-test Equipment Readiness Check - Before feeding any rockets through the RDM, make at least one dry run cycle of the RDM feed, clamp and conveyor mechanisms as well as the operator controlled pumps, valves, and other items in the interfacing subsystems to obtain the test director's approval to being operation testing. Also, as part of the pre-test procedure, record all initial flow control settings, gas and liquid flow rates, pressures, etc. As a minimum, the pre-test check should include the following items on data sheets provided:

a) RDM

- 1) Activate ECC input conveyor
- 2) Operate load-conveyor
- 3) Lower push cylinder
- 4) Extend and retract push cylinder
- 5) Raise push cylinder
- 6) Lower and raise punch clamp
- 7) Lower and raise the punches
- 8) Raise the RDM item rollers
- 9) Extend and retract saw clamps
- 10) Lower and raise the saw carriage
- 11) Lower and raise the saws
- 12) Turn on saws; allow to run for approximately 30 seconds;
- 13) Extend and retract ECC discharge conveyor system
- 14) Extend and retract segregator push-off cylinders

turn off

b) DFS

For the DFS verify:

- 1) operation of the DFS feed conveyor
- 2) rotation of furnace retort

- 3) burner and exhaust temperatures are at operating conditions
- 4) operation of discharge and scrap belt conveyors
- 5) flow through cyclone collector
- 6) flow through slagging afterburner
- 7) liquid flow through the quench tower
- 8) flow through the venturi scrubber
- 9) caustic recirculation through the packed bed scrubber
- 10) flow of caustic from the caustic hold tank to the packed bed scrubber
- 11) liquid flow from the brine tanks in the DFS to the ADS

c) ADS

For the ADS, verify:

- 1) that sufficient diluted sodium hydroxide is available to perform test operations
- 2) piping, valves, and pumps by feeding a small quantity of water or sodium hydroxide solution through the batch tanks, GB reaction tanks, recirculation cooler, brine tanks, and dryers
- 3) circulation of coolant through recirculation cooler
- 4) air flow through the process vent scrubber
- 5) caustic recirculation flow through the process vent scrubber

d) ETS

For the ETS, verify:

- 1) flow of saw-tank decon solution from the hold tank in the ECC housing to the surge tank in the ETS
- 2) flow of decon solution from the surge tank through the adsorption towers to the ETS hold tank
- 3) flow of decon solution from the ETS hold tank to the ADS

e) AGENT DETECTORS

Verify that all alarms, bubblers, and detectors plus any extra units used to gather additional baseline data are on and operating. (See Appendix C).

f) UPA

Verify that one pallet of M55 rockets is available in the UPA.

g) EHM

Verify that the EHM is on and at the proper pressure setting.

h) FILTER AND VENTILATION

Verify that all required air-filter and ventilation systems are on and operating.

i) CTV

Verify that all closed circuit TV cameras are operating properly.

j) COM

Verify that all necessary communication links are established.

k) UTL

Verify that utilities such as the steam boilers, and emergency generators are ready to supply the demil system as necessary.

l) LIFE SUPPORT AND DPE SUPPORT

Verify that the life support and DPE support system is ready.

m) AMBULANCE AND MEDICAL SUPPORT

Verify that ambulance and medical support facilities are available.

n) INITIAL SETTINGS

Verify that all initial flow settings, filter air flow rates and pressures, liquid flow rates and pressures, etc., have been recorded.

3.2.3 Phase I Interlock Test - Specific tests of RDM subsystem interlocks were made during the RDM Subsystem Test, No. CAMDS 39-1. A retest of those items which required earlier modification or adjustment must be made. Retest of DFS and ADS interlocks that proved faulty or required modifications during previous acceptance testing must also be performed. Additional tests may be made at the discretion of the test director. As a normal course of operation, verify that automatic control actions and messages occur as required. If an interlock related alarm or shutdown should occur as a part of normal operations, or if an interlock override is necessary, make special note of the time and/or rocket number, record the reason for actuation or override, and verify computer print out of alarms and messages. This data will be included in the final report.

3.2.4 Phase I Operation Test - During Phase I, 600 explosive-loaded GB-agent filled M55 rockets will be processed according to SOP's and data will be collected as specified in Section V and the data sheets. Throughout the test:

- a) Maintain a production time log (Operations Division).
- b) Verify that all operations are complete and that equipment functions as designed.
- c) Note any delays or malfunctions and specify whether they are a result of equipment failure, operator error, or procedural inadequacy.
- d) Record all adjustments and/or modifications to equipment, procedures, or machine settings.

3.2.4.1 Munitions will be inspected in the igloos at the storage area, transported to the munitions holding area or the unpack area at the CAMDS site, and reinspected according to SOP's. The time to perform the inspections at both the igloos and CAMDS site as well as the time to transport the munitions will be recorded. Problems with equipment, facilities, or procedures will be noted.

3.2.4.2 The RDM shall be run according to SOP's and the following activities and operations shall be considered:

- a) Sequentially number all rockets which will be processed.
- b) The contents of the agent catch tank drawer at the RDM drain station will be emptied at the end of each operational shift.

3.2.4.3 The ECC/ETS shall be run according to SOP's and the following activities and operations shall be considered. At regular intervals established through prior testing:

a) Recirculate saw-tank decon solution through the bag filters and decon hold tank in the ECC housing.

b) Note and record the pressure drop across the bag filters. Replace if necessary.

c) Draw a sample of decon solution from the hold tank in the ECC housing and test for pH and carbonate concentration.

d) Pump decon solution from the hold tank in the ECC housing to the surge tank in the ETS.

e) Pump the decon solution from the surge tank, through the adsorption columns, to the ETS hold tank. Record the pressure drop across the adsorption columns and observe the color of the filtrate (sight glass and filter samples) to determine if they must be cleaned.

3.2.4.4 The DFS shall be run according to SOP's and the following activities and operations shall be considered:

a) Record the time that the first warhead segment enters the DFS input conveyor and the time that the first segment exits the DFS scrap conveyor in order to obtain an estimate of the dwell time.

b) Monitor all air, flue gas, and liquid that flows through DFS equipment. Record any abnormalities.

c) Monitor furnace temperature and stack temperature.

d) Monitor flue gases from the DFS scrubber stack for SO_2 , O_2 and opacity to determine if they comply with the guidelines specified in Appendix B.

3.2.4.5 The ADS shall be run according to SOP's. The basic layout of the ADS is shown in Figure 2, the GB detoxification process in Figure 3, and the brine reduction process in Figure 4. The following activities and operations shall be considered.

a) Fill both batch tanks with the correct amounts of sodium hydroxide and GB.

b) Select and prepare one of the reaction vessels by adding a small amount of sodium hydroxide to the reaction vessel.

c) Simultaneously gravity-feed the sodium hydroxide and GB from the batch tanks to the reaction vessel.




Figure 2. General Arrangement of the Agent Destruction System




Figure 3. GB Detoxification Flow Sheet




Figure 4. Brine Reduction Flow Sheet

d) Recirculate the agent/caustic solution through the recirculation cooler and back to the reaction vessel.

e) After the time limit designed for complete detoxification (approximately three hours), extract a sample of the brine from the reaction vessel and send to the laboratory to determine excess caustic. If the brine contains the required excess caustic, pump it to the brine-holding tanks. If the brine fails the test, add more caustic to the reaction vessel and continue the detoxification process.

f) Pump the brine through the drum dryers. Compress the dried salt and store for future disposition.

g) Monitor temperature in the reaction vessel.

h) Monitor pressure drop across the scrubber.

i) Monitor scrubber decon-solution recirculation. Extract sump samples and analyze for caustic concentration and residual agent contamination.

j) Monitor waste neutralization tanks for temperature, fluid level, pH, and residual contamination.

3.2.4.6 The dunnage incinerator shall be run according to SOP's to process uncontaminated scrap resulting from unpacking rockets in the UPA. When at least 500 lbs. of dunnage have been accumulated, fire the furnace, bring the temperature to 350^oF and charge the dunnage into the ignition chamber. Verify that dunnage can be charged and that ashes and scrap can be removed without difficulty. Dunnage incineration need not be conducted simultaneously with other test operations.

3.2.4.7 The filter and ventilation system shall be operated according to SOP's. The pressure drop across the filters and the flow rate through the filters shall be monitored and recorded. GB concentrations at the filters shall be monitored.

3.2.4.8 Agent detectors will be used to monitor work areas, process areas, filters, and scrubber stacks for the presence of chemical agent. Extra units will be used during the test in addition to the normal complement of detectors. These extra units are temporary and only for use during testing. The locations of detectors which will be used during the test are shown in Appendix C.

3.2.4.9 The closed circuit TV system (CTV) will be used to monitor operations in toxic areas. Note any problems with the CTV associated with operation.

3.2.4.10 The metal parts furnace (MPF) will be used on an intermittent basis as required to burn potentially contaminated scrap (e.g., DPE Level A Clothing). Monitor temperatures and emission levels when the system is in operation.

3.2.5 Phase I Maintenance Test - All regularly scheduled preventive maintenance and repairs will be done in accordance with manuals/SOP's in order to demonstrate the performance of maintenance operations in applicable protective clothing. Maintenance operations will be recorded on video tape and a written time log will be kept outlining the procedures, tools required, personnel used, and any problems encountered. Evaluation of any problems must be made to determine if modification of the equipment or procedure is necessary before testing may continue. A maintenance log will be kept in order to establish life cycle data for system components e.g., saw blades, punches, hydraulic components, etc. *no.*

3.2.6 Phase I Shutdown - After the completion of Phase I or whenever else necessary (e.g., repairs) shut down equipment as per SOP's and procedures listed in relevant operating and maintenance manuals. A list of relevant documents is presented in Appendix D. Specific details for the shutdown of the Rocket Demil System are covered in Control System Operation Manual IM-335-01-10. The following steps for the RDM only are presented because these must be completed before subsequent systems can be shut down.

a) Confirm verbally with Unpack Area personnel or shift supervisor that no additional RDM operations are to be performed.

b) Using the Computer System, run the last rocket program (LSTRT) or last munition program (LSTMN).

c) Turn key switches on auto/manual control panels to the OFF position and center all the toggle switches on the two panels.

d) Turn off TV monitors applicable to RDM operations.

3.3 Detail - Phase II

3.3.1 Start-up Procedure - This procedure is the same as outlined in Section 3.2.1.

3.3.2 Pre-test Equipment Readiness Check - Same as outlined in Sect. 3.2.2.

3.3.3 Phase II Interlock Test - Same as outlined in Section 3.2.3.

3.3.4 Phase II Operation Test - During Phase II, 2500 explosive-loaded, agent-filled M55 rockets will be processed according to SOP's at the nominal production rate established through previous testing. Phase II will be a one-shift operation lasting two months. Test procedures are the same as those outlined in Section 3.2.4. Data will be collected as per Section V and the data sheets.

3.3.5 Phase II Maintenance Test - Same as outlined in Section 3.2.5.

3.3.6 Phase II Shutdown - Same as outlined in Section 3.2.6.

IV REQUIREMENTS

4.1 Facilities - The tests will be conducted on site at the CAMDS Site, Tooele Army Depot, South Area. The following facilities will be required in operating condition:

- a) Rocket Demil Machine (RDM); complete; installed in ECC.
- b) Explosive Containment Cubicle (ECC); complete
- c) Unpack Area (UPA); complete with forklift and handling equipment
- d) Explosive Treatment System (ETS); complete
- e) Communication System (COM); complete
- f) Closed Circuit Television Monitors (CTV); complete
- g) ECC Hydraulic Module (EHM); complete
- h) Computer Control System (CCS); complete with enough hardware (i.e., CRT or tape printer) and software to monitor and control all the necessary equipment and subsystems
- i) Agent Destruction System (ADS); complete
- j) Utility Housing (UTL); complete
- k) Deactivation Furnace System (DFS); complete
- l) Ventilation System; complete to UPA, ECC, DFS, ETS, and ADS
- m) Emergency Power Generator; complete
- n) Metal Parts Furnace (MPF); complete
- o) Personnel Support Complex (PSC); complete
- p) Personnel Carrier; fully operational
- q) DPE Module; complete
- r) Site Medical Facility (SMF)
- s) Piping (PIP); complete to ECC
- t) Material Handling Equipment; RDM conveyors and DFS input conveyor

4.2 Equipment and Materials

4.2.1 Munitions

- a) Phase I - 600 each, M55 rockets, explosive-loaded, agent-filled;
- b) Phase II - 2500 each, M55 rockets, explosive-loaded, agent-filled;

4.2.2 Clothing and Protective Gear

- a) Level A protective suit (M3 and/or Demil Protective Ensemble) (10)
- b) Level B protective clothing (5)
- c) Level E protective clothing (20)
- d) Safety glasses (10 pairs)
- e) Leather gloves (10 pairs)
- f) Rubber gloves (10 pairs)
- g) Chemical Safety Goggles (caustic and acid)

4.2.3 Chemicals and Other Expendables (amount?)

- a) Sodium Carbonate for RDM decontamination
- b) Diammonium Phosphate for RDM decontamination
- c) Filtrasorb 300 activated charcoal
- d) GAF polypropylene filter bags; 800, 100, and 25 micron pore sizes
- e) Sodium Hydroxide for scrubber and detoxification
- f) Sulfuric Acid for cooling tower treatment
- g) Slimicide for cooling tower treatment
- h) Dichromate Solution for cooling tower treatment
- i) Helium for DPE leak test
- j) Liquid Nitrogen for helium leak detector

4.2.4 Instruments, Equipment and Special Tools

- a) Scale - 100 lb. capacity, 1-lb. sensitivity
- 25 lb. capacity, 1-oz. sensitivity
- b) Hand tools (mechanics tool set)
- c) Camera - Polaroid (1)
35mm (1)
- d) Liquid sample bottles with caps; polypropylene # 7
- e) Video tape recorder and tape
- f) M5 agent alarm (3)
- g) DCAC (M8/Concentrator) (16)
- h) Bubblers (including extra temporary units) (29)
- i) M10 agent alarm (16)

4.3 Utilities

- a) Electricity and Electrical Distribution System (ELE); 208V and 480V
- b) Water and necessary piping
- c) Compressed Air; 60 CFM at 100 psi (Filtered and Lubricated)
- d) Hydraulic Fluid (supplied by EHM) 1000 psi, Max. 10 GPM
- e) Steam; not to exceed 150 psig
- f) Life Support Air

4.4 Personnel - The following personnel are needed for the tests.

A more detailed assignment of individuals and a listing of the specific duties will be established prior to starting the test.

- 2 Engineers (CD Test Group)
- 2 Engineers (CD-0)
- 2 Engineers (CD-E)
- 3 Engineers/Equipment Specialists (AEO)
- 4 Engineers (EA)
- 5 CMO Operators and Computer Specialist (CD-0)
- 23 Operators (CD-0)
- 20 Maintenance (CD-0)
- 6 Toxic Munitions Handlers (Munitions Division)
- 1 Safety Engineer
- AEHA Representatives
- Pre-op Survey Team
- Contractor Personnel (ADS, DFS)
- Demilitarization Protective Ensemble (DPE) Committee
- Laboratory Division Personnel
- Boiler Operators (Facilities Division)
- Production Control and Program Analyst (CD-P)
- Medical Personnel
- Security Escort
- Data Collectors

V DATA REQUIRED

5.1 During the test, data will be collected as per sheets such as those presented in Appendices A and G. The sheets in Appendix G are designed for data that will be collected as part of normal production operations. The sheets in Appendix A are designed for additional data that will be required for the test only. There may be some duplication of the data specified in these two appendices because of the need for different data by the various agencies and groups participating in the test. It should also be noted that the production monitoring data sheets in Appendix G are being evaluated as part of this test and some changes in them may be made before they are used in final operations. For example it may become apparent that some of the data specified for test purposes should be incorporated into the production monitoring data sheets when normal operations are begun. During the test, any additional data that may not be specified on the test data sheets in Appendix A such as problems, malfunctions, or unnecessarily hazardous conditions should be noted. It must be understood by test personnel that the data specified in this section may not be complete nor all-inclusive. Because it is virtually impossible to foresee every condition that may arise during testing and every item of data that will be needed, it may become apparent that data other than that contained in the following lists is necessary or desirable. Thus, it is the prerogative of the test director to delete, expand, or otherwise modify the content, scope, and frequency of data collection as well as the format of the data sheets and/or other recording media as conditions warrant.

5.2 Phases I and II - Data of prime importance is that related to demonstrating equipment performance, interface characteristics, production rates, and optimum equipment settings. Record any problems or malfunction. Observe, record, and analyze the following data plus any other information resulting from tests that would help to demonstrate and/or improve the efficiency and safety of the system. Utilize automatic measuring and recording devices (e.g., computer print out, strip charts, etc.) whenever possible to aid efficiency and reliability of record keeping. As a minimum, consider the following:

5.2.1 For all subsystems comprising the rocket demil system;

- a) Note any equipment item (e.g. saw, punch, conveyor, pump, valve, etc.) that does not perform according to desired production or design criteria.
- b) Note any operator deficiencies.
- c) Note any problems with procedures.
- d) Note any interlock that fails to function or fails to present the required message or alarm.

- e) Note any problem with piping or tanks
- f) Note any problems with controls or interfacing.

5.2.2 Examples of the data for particular subsystems or operations are presented below. This is not a complete list. A more complete list will be established with the approval of the developing agencies and the DA Project Manager's Office.

- a) UPA - production rate data (e.g., times for unpacking and loading rockets).
- b) RDM - periodic examination of agent catch tank drawer.
- c) ECC housing -
 - 1) Pressure drop across the bag filters.
 - 2) Saw tank decon solution (pH and concentration).
- d) EHM - hydraulic flow control settings
- e) DFS -
 - 1) emission levels from stack (SO₂, O₂, opacity)
 - 2) Temperature of burner and stack
 - 3) scrubber brine concentration and pH
- f) ETS -
 - 1) decon solution filtrate pH, concentration, dissolved and particulate explosive content and color.
 - 2) pressure drop across the adsorption columns
- g) FIL/ventilation -
 - 1) air flow through the filters
 - 2) pressure drop across the filters
- h) ADS -
 - 1) scrubber brine concentration and pH
 - 2) detox operation data
 - 3) dryer operation data
 - 4) bulk chemical dilution data

- i) Level A type clothing -
 - 1) hazard area work log
 - 2) problems in donning clothing
 - 3) problems in transport of personnel
 - 4) problems which hamper or prevent performance of operating and maintenance procedures
 - 5) problems in personnel decon procedures
- j) Detectors - agent emission levels from the stacks and agent concentration levels in work areas. (See Appendix C)
- k) Maintenance Operations -
 - 1) times for performing routine maintenance and repair procedures
 - 2) replacement part (life cycle) data for components such as saw blades, punches, hydraulic components, etc.
- l) Miscellaneous
 - 1) periodic temperature measurements in personnel operating areas in the ECC housing, ETS, ADS, DUN, and DFS plus the outside air temperature
 - 2) quantitative measure of expendables such as fuel oil consumed in furnaces, decon solution used, electricity used, etc.

VI TEST SCHEDULE

6.1 It is estimated that it will take a minimum of three months (13 weeks) to prepare for and perform Phases I and II. As nearly as possible, a normal production schedule, including fire watch will be followed.

1) Week 1 - Obtain materials; brief operating, maintenance, security and test personnel; check out monitoring and recording equipment.

2) Weeks 2 through 4 - Phase I; process 600 explosive-loaded, agent-filled M55 rockets.

3) Week 5 - Review data; obtain approval to continue to Phase II; prepare for Phase II.

4) Weeks 6 through 12 - Phase II; process 2500 explosive-loaded, agent-filled M55 rockets.

5) Week 13 - Review, collate, and organize data and results.

VII GENERAL RESPONSIBILITIES

7.1 TEAD - CAMDS Directorate: The CAMDS Directorate will provide all test operators and maintenance personnel; determine sources and arrange for all necessary drawings, manuals, equipment, instrumentation, and test supplies; perform all test operations; and provide a written final report of test results. CD will provide a test director who will be responsible for coordinating and supervising the activities delineated above and will also assign a test officer who will be responsible for the actual operation of equipment during testing. CD will assign a test engineer who will act as a technical consultant and advisor during the test. Finally, CD will provide laboratory quality control, and production control personnel to assist in analysis and data collection.

7.2 TEAD - Ammunition Equipment Office: AEO will assist in monitoring the test, and advising on explosive-munition-related problems that might occur. They will be responsible for providing technical assistance and consultation for the UPA, ECC, RDM, CCS and material handling equipment (MHE).

7.3 TEAD - Director of Supply, Munitions Division: This office will coordinate activity with the ammunition surveillance office to assure that all M55 rockets are properly packaged, handled, and transferred to the CAMDS site. They will coordinate with the CAMDS quality control branch on all M55 rockets removed from the CAMDS site. They will provide required laundry service in Building 544.

7.4 TEAD - Safety Office: The Safety Office will provide a safety engineer who will review all safety requirements specified in the test plan and certify their acceptability prior to testing. He will provide necessary safety-related documents and advise on safety-related problems. He will witness the test and provide written certification that safety requirements have been satisfied or will recommend necessary changes. He will provide final approval on safety requirements associated with modifications or procedure.

7.5 Edgewood Arsenal-Aberdeen Proving Ground: EWA will assist in monitoring the test and serving as consultants for the filters, DFS, ADS, agent detectors, and DPE.

7.6 U.S. Army Environmental Hygiene Agency: AEHA will observe testing and provide an industrial hygiene evaluation of the work area. They will also visually monitor stacks for opacity.

7.7 Pre-Operational Survey Team: The Pre-Operational Survey Team will witness Phase I testing and evaluate equipment and procedures, note deficiencies, and review their findings with the test director and his staff in order to classify the deficiencies as major or minor. They will also submit a written report of their findings to the test director.

7.8 Contractor Personnel: Contractor personnel will serve as technical consultants for their respective equipment items and installations as required by the test director.

7.9 Demilitarization Protective Ensemble (DPE) Committee: A representative of the DPE committee will observe operations performed in DPE Level A type clothing and will act as a consultant for the DPE.

7.10 Individual Personnel Responsibilities

a) Test Director

The test director will:

- 1) Schedule and coordinate tests with all other testing, making sure that all necessary funding, personnel, equipment, documents, and instrumentation are available for the test. (See check list Appendix H)
- 2) Provide overall direction for the test.
- 3) Give final approval to any changes in the test plan or schedule resulting from necessary modifications of equipment, operating procedure, or maintenance procedure.
- 4) Assure that the test requirements have been met.
- 5) Verify that a test log is maintained and that a report containing all relevant data, results, and conclusions is written and distributed to appropriate individuals and agencies.
- 6) Coordinate the preparation of a written final report.
- 7) Arrange for and insure necessary photographic coverage.
- 8) Have the authority to discontinue testing at his discretion.

b) Test Officer

The test officer will:

- 1) Be responsible for front-line supervision and details of the specific test requirements.
- 2) Assure that all trained personnel, equipment, instrumentation, supplies, equipment and munitions are available at the test site and ready prior to beginning the test.
- 3) Supervise non-technical aspects of the test on site.
- 4) Monitor the test site during the test to assure that the proper test plan procedures are being followed and that accurate meaningful data is being collected.

- 5) Assist in testing as required.
- 6) Assist in compilation of data and results and in preparation of a written report.
- 7) Assure that the test site is closed and secured after testing.

c) Test Engineers (EWA and AEO)

The test engineers will:

- 1) Act as technical advisors and consultants.
- 2) Determine where immediate equipment fixes are necessary to facilitate the completion of testing.
- 3) Review test data and recommend changes to equipment design.

d) Engineers/Equipment Specialists (AEO)

The engineers/equipment specialists will act as consultants and technical advisors for the UPA, ECC, RDM, and all material handling equipment (MHE).

e) CMO Operators and Computer Specialist

The CMO operators and computer specialist will:

- 1) Maintain proper operation of monitor and control computer.
- 2) Record and correct any abnormalities or malfunctions in computer control.
- 3) Monitor and control communications system.
- 4) Monitor and control closed circuit TV operation.

f) Operators

The operators will:

- 1) Perform actual demil operations, i.e., unpacking rockets from shipping pallets, placing them on input conveyor and initiating cycle operations, operating UPA, ETS, ADS, DFS, and DUN equipment.

2) A forklift operator must bring rockets into the UPA and assist with clean-up, i.e., transfer dunnage to the incinerator.

3) Make comments about problems they encounter in performing their operations and suggestions for improvements.

4) Collect samples where required.

g) Maintenance

Maintenance personnel will:

1) Perform preventive maintenance operations and repairs and keep an equipment life cycle log.

2) Assist with their comments concerning any problems associated with the repair and maintenance operations and make suggestions for improvements.

3) Inspect and change bag filters, and inspect and clean RDM catch tank drawer.

4) Note any item which could represent a future high probability source of malfunction and/or maintenance difficulty.

h) Safety Engineer

The safety engineer will:

1) Monitor test to insure that procedures conform to referenced safety requirements.

2) Provide written comments and recommendations for improvements in equipment and procedures from a safety standpoint.

3) Verify safe distance from RF transmitters.

i) Quality Control Personnel

Quality Control personnel will be responsible for inspecting and certifying the following:

- 1) inspection of the munitions for leakage at the holding area
- 2) inspection of salts and metal for the presence of agent
- 3) inspection of chemicals and expendables to be used in

operations

- 4) inspection of any parts taken from toxic areas
- 5) inspection of Level A clothing
- 6) inspection of waste from the air pollution control system (cyclone collector)
- 7) sampling of process decon solution
- 8) sampling of process caustic supply
- 9) sampling of ADS brine and effluent
- 10) monitoring of DFS furnace parameters, ETS filters, FIL pressures, and process control of agent or explosive-contaminated material
- 11) perimeter (air) monitoring, plant monitoring, and stack monitoring

j) Laboratory and Detector Personnel

Laboratory and detector personnel will:

- 1) Maintain detector and bubbler stations within the plant, develop baseline data and run interference studies.
- 2) Analyze brine samples for carbonate or excess caustic and analyze decon supply and spent decon solution for pH, carbonate, and explosive content.
- 3) Analyze salts for presence of agent.
- 4) Conduct tests on chemicals to determine conformance with specifications.
- 5) Analyze particulate waste from air pollution control system.

k) Production Control Personnel

Production control personnel will schedule and monitor the daily delivery of M55 rockets to the CAMDS site; maintain the records of M55 rocket transfers to assure accountability; maintain daily demil production log; schedule and monitor the disposal of scrap and the delivery of salt to storage; monitor and record the consumption of supplies, repair parts, and utilities; collect, tabulate, and summarize production and quality control data for weekly and monthly production reports; and to expedite the resolution of production scheduling problems.

VIII SAFETY CRITERIA

8.1 Live agent and explosive will be present during both phases of the test. Agent detection plus agent and explosive containment methods must provide maximum safety to operating, maintenance, and control personnel as well as test observers. For these reasons, the precautions listed below are to be followed:

a) The quantity of explosives in the unpack area will not exceed the 50-lb. explosive limit. The quantity of rockets in the munitions holding area will not exceed the quantity that will be processed in a shift.

b) Rockets will not be left on the CAMDS site overnight during this test.

c) Access to the CAMDS site will be controlled by security guards during testing and unauthorized personnel will not be admitted.

d) All operating, maintenance, and test personnel will be outfitted with appropriate protective clothing as per SOP's.

e) Personnel contact with agent-filled munitions and explosive components shall be avoided whenever possible and operations which involve agent must be conducted in areas having adequate ventilation.

f) Emergency medical facilities shall be available at the test site.

g) Contractor personnel and other personnel not associated with the operation will be restricted from approaching within intraline distance to the operations based on the quantity of explosives involved (60 feet for the 50 lbs. in unpack area, appropriate intraline distance from munitions holding area based on the quantity involved). Appropriate signs, barricades, etc., will be put up at the appropriate distances warning unauthorized personnel to stay out of the barricaded area.

h) SOP for the operations will have to be reviewed/approved in accordance with local approval procedures, operators adequately trained, and SOP's posted in the operation locations.

i) Operators will be properly trained using inert simulant-filled rockets and explosive-loaded, simulant-filled M61 rockets prior to handling M55 rockets.

j) Fire protection system in the ECC housing and unpack area will be operational.

k) Prior to testing, the area surrounding the CAMDS site will be surveyed for RF transmitters (e.g., CB radios, portable telephones, walkie talkies, etc.) to assure that no RF hazard exists during M55 rocket demil test operations. All RF transmission devices will be kept a safe distance from the munitions during this test.

8.2 It shall be the test director's responsibility to notify the safety engineer of any changes in equipment or operating procedures that may affect the safety of operating and maintenance personnel.

8.3 Personnel will wear eye protection, rubber gloves and aprons for protection against chemical spills during decon preparation. All emergency showers and eye washes at CAMDS must be operational.

8.4 The test director will be responsible for the notification of the following TEAD activities prior to commencing explosive or toxic agent tests.

- a) Fire Department
- b) Security Division
- c) Safety Division
- d) Munitions Division
- e) Ammo Surveillance Division

IX REQUIRED DOCUMENTS

9.1 Standing Operating Procedures (SOP's) for the operation, maintenance, and control of the equipment and subsystems comprising the integrated rocket demil system must be available prior to running this test. Required SOP's are listed in Appendix D.

9.2 Operating and Maintenance Manuals for all rocket demil system equipment plus communication and control equipment must be complete and approved prior to testing.

APPENDIX A
TEST DATA SHEETS

DATA COLLECTION

Of primary importance are test data that demonstrate the effectiveness of the rocket demil system. Maintain a time log of major events and operations and record specific quantitative data indicated on the following data sheets plus additional data specified by the test director.

Only one sample of each type of data sheet is provided in this section.

TABLE OF CONTENTS FOR APPENDIX A

<u>Data Sheet Title</u>	<u>Page No.</u>
Pre-Test Equipment Readiness Check Lists	
• Pre-Test Equipment Readiness Check List (RDM)	A-3
• Pre-Test Equipment Readiness Check List (DFS)	A-4
• Pre-Test Equipment Readiness Check List (ADS)	A-5
• Pre-Test Equipment Readiness Check List (ETS)	A-6
• Pre-Test Equipment Readiness Check List (Miscellaneous)	A-7
Operations Test Data Sheets	
• Summary of Initial and Final Process Conditions	A-8
• Operations Test: Production Activities	A-10
• Transfer Activity Summary	A-11
• Operations Test; ECC Bag Filters	A-12
• Adsorption Columns (ETS)	A-13
• Decon Solution Analysis; ECC Housing and ETS	A-14
• Ventilation Filters	A-15
• Scrubber Decon Solution (ADS & DFS)	A-16
• Scrubber and Furnace Stack Analysis	A-17
• Reaction Vessel (ADS)	A-18
• ADS Tank Levels	A-19
• NaOH Storage and Dilution ADS Control Panel (CP 201)	A-20
• Solids Compactor - Local Control Stations - LCS-340, LCS-DL1	A-21
Maintenance	

group data sheet according to purpose A-22

a. safety

b. process control

c. production rate

d.

PRE-TEST EQUIPMENT

READINESS CHECK LISTS

A-10
A-11
A-12
A-13
A-14
A-15
A-16
A-17
A-18
A-19
A-20
A-21

100-1000

DATA SHEET - PRE-TEST EQUIPMENT READINESS CHECK LIST (RDM)

TEST PHASE _____

Date:

Observer:

Before feeding rockets through the RDM, make a dry run cycle of the RDM feed, conveyor and clamping mechanism.

	Remarks
1) Activate ECC Input Conveyor.	
2) Operate load-conveyor.	
3) Lower push cylinder.	
4) Extend and retract push cylinder.	
5) Raise push cylinder.	
6) Lower and raise punch clamp.	
7) Lower and raise the punches.	
8) Raise the RDM item rollers.	
9) Extend and retract saw clamps.	
10) Lower and raise the saw carriage.	
11) Lower and raise the saws.	
12) Turn on saws, allow to run for approximately 30 seconds; turn off.	
13) Extend and retract ECC discharge conveyor system.	
14) Extend and retract segregator push-off cylinders.	

DATA SHEET - PRE-TEST EQUIPMENT READINESS CHECK LIST (DFS)

TEST PHASE _____

Date:

Observer:

As a minimum pre-test check for the deactivation furnace system, verify:

	Remarks
1) operation of the DFS feed conveyor;	
2) rotation of the furnace retort;	
3) operation of discharge and scrap belt conveyor;	
4) air flow through cyclone collector;	
5) air flow through slagging afterburner;	
6) liquid flow through the quench tower;	
7) air flow thorough the venturi scrubber;	
8) caustic recirculation through the packed bed scrubber;	
9) flow of caustic from the caustic hold tank to the packed bed scrubber;	
10) liquid flow from the brine tanks in the DFS to the ADS.	

DATA SHEET - PRE-TEST EQUIPMENT READINESS CHECK LIST (ADS)

TEST PHASE _____

Date:

Observer:

As a minimum pre-test check for the agent destruction system, verify:

	Remarks
1) that sufficient diluted NaOH is available to perform test operations;	
2) piping, valves, and pumps by feeding a small quantity of water or NaOH solution through the batch tank, GB reaction tanks, recirculation cooler, brine tanks, and dryers;	
3) circulation of coolant through recirculation cooler;	
4) air flow through the process vent scrubber,	
5) caustic recirculation flow through the process vent scrubber.	

DATA SHEET - PRE-TEST EQUIPMENT READINESS CHECK LIST (ETS)

TEST PHASE _____

Date:

Observer:

As a minimum pre-test check for the explosive treatment system, verify:

	Remarks
1) flow of saw-tank decon solution from the hold tank in the ECC housing to the surge tank in the ETS;	
2) flow of decon solution from the surge tank through the adsorption towers to the ETS hold tank;	
3) flow of decon solution from the ETS hold tank to the ADS.	

DATA SHEET - PRE-TEST EQUIPMENT READINESS CHECK LIST (MISCELLANEOUS)

TEST PHASE _____

Date:

Observer:

As a minimum pre-test check for each of the following,

	Remarks
1) (DETECTORS) Verify that all alarms, bubblers, and detectors plus any extra units are on and operating.	
2) (UPA) Verify that one pallet of M55 rockets is available in the UPA.	
3) (EHM) Verify that the EHM is on and that the hydraulic pressure is 1000 psi.	
4) (FILTER/VENTILATION) Verify that the filter and ventilation system is on and operating.	
5) (CTV) Verify that all closed circuit TV cameras are operating properly.	
6) (COM) Verify that all necessary communication links are established.	
7) (LIFE SUPPORT)	
8) (AMBULANCE AND MEDICAL SUPPORT)	
9) (INITIAL SETTINGS) Verify that all initial flow control settings, filter air flow rates, pressures, etc., have been recorded.	

OPERATIONS TEST DATA SHEETS

DATA SHEET - SUMMARY OF INITIAL AND FINAL PROCESS CONDITIONS

TEST PHASE _____

Date:

Observer:

Record initial and final conditions just prior to and following testing.
Record the net changes for the operating shift.

Location/Equipment Item	Reading		
	Initial	Final	Net Change
Air Temperatures:			
Outside:			
UPA:			
ECC:			
ECC Housing:			
DFS			
ADS:			
ETS:			
UTL:			
Hydraulic Fluid Pressure (EHM):			
Hydraulic Fluid Temperature:			
Air Pressures:			
Utility Module:			
ECC Manifold:			
Water Meter (Total Facility):			
Electric Meter (Total Facility):			
Fuel Oil Meter (Total Facility):			

DATA SHEET - SUMMARY OF INITIAL AND FINAL PROCESS CONDITIONS (Continued)

TEST PHASE _____

Date:

Observer:

Record initial and final conditions just prior to and following testing.
Record the net changes for the operating shift.

Location/Equipment Item	Reading		
	Initial	Final	Net Change
Controller Settings: <i>but not tested</i>			

DATA SHEET - OPERATIONS TEST; PRODUCTION ACTIVITIES

TEST PHASE _____

SHEET _____ OF _____

TEST AREA/EQUIPMENT ITEM _____

Date:

Observer:

Maintain a time log of production activities throughout the rocket demil system. Note any delays, malfunctions, problems, etc.

Time		Operation/Activity	Remarks
Start	Stop		

DATA SHEET; TRANSFER ACTIVITY SUMMARY

TEST PHASE _____

Date:

Observer:

Record the quantity of material transferred from the following locations on a per-shift basis.

Transfer Activity	Net Amount Transferred	Units of Measure
1) Agent to GB Hold Tank		
2) Agent to Reactor Batch Tank		
3) Reactor Brine to Brine Hold Tank		
4) Brine Dried		
5) Salts Produced (Compacted and Drumed)		
6) 50% NaOH from Hold Tank to Dilution Tank		
7) 18% NaOH from Dilution Tank to System		
8) Liquid Waste: Collected in ADS Waste Neutralization Tank Transferred to Brine Tank		

DATA SHEET; OPERATIONS TEST; ECC BAG FILTERS

TEST PHASE _____

SHEET _____ OF _____

Date:

Observer(s):

ECC BAG FILTERS

At intervals specified by the test director and at clean-up, record the pressure drop across the bag filters to determine if they must be changed.

Time	Rocket No.	Pressure Drop	Change Necessary		Remarks
			Yes	No	

DATA SHEET - DECON SOLUTION ANALYSIS

ECC HOUSING AND ETS;

TEST PHASE _____

SHEET _____ OF _____

Date:

Observer:

Sample decon solution samples according to the schedule specified by the test director. Label and send to lab for analysis of pH and sodium carbonate concentration.

ECC Housing - extract sample from hold tank.

ETS - extract samples from the ETS surge tank and ETS hold tank.

Sample Label		Sample Source			Analysis		Remarks
Sample No	Time	ECC	ETS (Surge)	ETS (Hold)	pH	Sodium Carbonate (%)	

DATA SHEET - SCRUBBER AND FURNACE
STACK ANALYSIS

TEST PHASE _____

SHEET ____ OF ____

Date:

Observer:

Monitor stacks for temperature and emissions specified in Appendix B

Time	Stack Location	Temperature	SO ₂	O ₂	Opacity	Remarks

DATA SHEET, ADS TANK LEVELS

TEST PHASE _____

SHEET _____ OF _____

Date:

Observer:

Tank	Initial Level		Final Level		Net Change
	%	Gal.	%	Gal.	Gal.
1) 18% NaOH Dilution Tank					
2) 18% NaOH Storage Tank					
3) GB Storage Tank					
4) GB Storage Tank					
5) Brine Tank					

MAINTENANCE - 1954

1954

1954

1954

1954

MAINTENANCE - 1954

	MAINTENANCE	

DATA SHEET - MAINTENANCE

TEST PHASE _____

SHEET _____ OF _____

Date:

Observer:

Record times required to perform regular preventive maintenance and malfunction repairs and note any problems during service. Indicate in the "Remarks" section, the type of personnel required, and tools actually needed.

Maintenance Malfunction Repairs	Time	Time to complete	Remarks

APPENDIX B

STACK EMISSION GUIDELINES

Following are the stack emission and working area guidelines for the "M55 Rocket System Integration Test":

Emission

Guidelines

Visible opacity

20% or less. This standard is interpreted to mean that no air contaminant will be emitted which is of such a shade or density as to obscure an observers' vision to a degree in excess of 20 percent. An air contaminant is defined as any fume, smoke, particulate matter, vapor, gas, or any combination thereof, but not including water vapor or steam condensate.

SO_x as SO₂

500 ppm (by volume)

	<u>Stack (1 hr avg)</u>	<u>Working Area (8 hr avg)</u>
GB	0.0003 mg/m ³	0.0001 mg/m ³


APPENDIX C
 LOCATIONS OF DETECTORS
 FOR THE M55 ROCKET
 SYSTEM INTEGRATION TEST

THIS PAGE IS BEST QUALITY PRACTICABLE
FROM COPY FURNISHED TO DDC

Abbreviation	Location	Type	M5 Alarm	DCAC (1)	One-hr. Bubbler	M10 Alarm System (2)	Special Temporary Bubbler
UPA	UPA	Area		X	X		
UPA-S	UPA Airlock Exit	Suit Sniffer				X	
UPA-S	UPA Airlock Exit	Q.C. Suit Check		X			
UPA	UPA Airlock Vestibule	Area					X
ECC	ECC	Area					X
ECC-H	ECC Housing	Area					X
ECC-S	ECC Airlock Exit	Suit Sniffer				X	
ECC-S	ECC Airlock Exit	Q.C. Suit Check		X			
DFS	DFS	Area (Portable)		X	X		
DFS-ES	DFS Exhaust Stack	Stack	X		X		
DFS-CS	DFS Cyclone Separator	Area					X
MPF-CR	MPF-Control Room	Area		X	X		
MPF-S	MPF-Airlock Exit	Suit Sniffer				X	
MPF-S	MPF-Airlock Exit	Q.C. Suit Check		X			
MPF-ES	MPF-Furnace Exhaust	Area		X	X		
MPF-DC	MPF-Discharge Car Canopy	Stack	X				
PF-ES	MPF-Exhaust Stack	Stack	X		X		
CMO	CMO	Area		X	X		
ADS-DA	ADS-Dryer Area	Area		X	X		
ADS-CR	ADS-Control Room	Area		X	X		
ADS-TC	ADS-Toxic Cubicle	Area					X
ADS-TC	ADS-Toxic Cubicle	Process Monitor				X	
ADS-S	ADS Airlock Exit	Suit Sniffer				X	
ADS-S	ADS Airlock Exit	Q.C. Suit Check		X			
PIP-AG	ADS Agent Pipe Shroud	Process Monitor			X	X	
ADS-ES	ADS Exhaust Stack	Stack					X
PSC	PSC	Area		X	X		
	SMF	Suit Sniffer				X	
	SMF	Area		X	X		
	ETS	Area		X	X		
	UTL	Area		X	X	X	
UPA-F	UPA Filter	Stack			X	X	
MPF-F	MPF Filter	Stack			X	X	
DFS-F	DFS Filter	Stack			X	X	
PSC-F	PSC Filter	Stack			X	X	
ADS-F	ADS Filter	Stack			X	X	
ADS-F	ADS Filter	Stack			X	X	
ECC-F	ECC Filter	Stack			X	X	
ETS-F	ETS Filter	Stack			X	X	
	Guard Shack	Area		X	X		
TOTALS			3	16	23	16	6

Notes: (1) DCAC (Demil Chemical Agent Concentrator) is also known as M8/Concentrator
(2) M10 Alarm System is sometimes referred to as M8 Alarm (M43 Detector)

THIS PAGE IS BEST QUALITY PRACTICABLE
FROM COPY FURNISHED TO DDC



- ① - M5 Agent Alarm
- ② - DCAC; (M8/Concentrator)
- ③ - Bubblers
- ④ - M10 Agent Alarm
- ⑤ - Special Bubbler (Temporary, per AEHA)

LOCATIONS OF DETECTORS FOR M55 ROCKET
SYSTEM INTEGRATION TEST

THIS PAGE IS BEST QUALITY PRACTICABLE
FROM COPY FURNISHED TO DDC

APPENDIX D

REQUIRED DOCUMENTS

Operating manuals and SOP's which will be required for the M61 Rocket System Integration Test include the following:

Operating Manuals

- 1) IM-304-01-10; Operation and Safety Manual, Deactivation Furnace System (DFS)
- 2) IM-306-01-10; Operating Manual for Rocket Demil Machine Control System
- 3) IM-306-01-23; Maintenance Manual for Rocket Demil Machine
- 4) IM-307-01-13RP; Operating Manual for the Unpack Area
- 5) IM-313-01-10; Operating Manual for Chemical Unloading, Storage and Dilution
- 6) IM-313-03-10; Operating Manual for GB or VX Caustic Neutralization
- 7) IM-313-04-10; Operating Manual for Brine Drying and Salt Handling
- 8) IM-313-05-10; Operating Manual for Vent Air Scrubber
- 9) IM-313-06-10; Operating Manual for Heating, Ventilating and Air Conditioning
- 10) IM-313-07-10; Operating Manual for Plant Water Distribution
- 11) IM-313-08-10; Operating Manual for Cooling Water Supply and Distribution
- 12) IM-313-09-10; Operating Manual for Electric Power Distribution
- 13) IM-313-10-10; Operating Manual for Plant Steam Distribution
- 14) IM-313-11-10; Operating Manual for Plant Air Distribution
- 15) IM-314-01-10; Operating Manual for Explosive Treatment System (ETS)
- 16) IM-335-01-10; CAMDS System Control Manual

Standing Operating Procedures

SOP DRXTE - CD - 1T

A) UNPACK AREA (ECC)

- 01-01 Unpack M55/M61 Rockets
- 01-02 Procedure for Entering/Exiting ECC and UPA Airlock

B) DEACTIVATION FURNACE

- 04-01 Preparation for Startup (Deactivation Furnace)
- 04-02 Startup of Deactivation Furnace System
- 04-03 Post Startup Operation of the Deactivation Furnace System
- 04-04 Normal Short Term Shutdown of the Deactivation Furnace System
- 04-05 Normal Extended Shutdown of the Deactivation Furnace System
(Greater Than 72 Hours)

C) ROCKET DEMIL MACHINE

- 06-01 RDM Machine Operation
- 06-02 Correcting RDM Failures
- 06-03 RDM Machine Operation (Manual Control)
- 06-04 Transfer and Loading of M55/M61 Rockets to UPA
- 06-05 Removal From Conveyor and Boxing of M55/M61 Sectioned Rockets
for Storage

D) DUNNAGE INCINERATOR

- 07-01 Preparation for Startup of the Dunnage Incinerator
- 07-02 Startup of Dunnage Incinerator
- 07-03 Post Starting Operation of the Dunnage Incinerator
- 07-04 Shutdown of the Dunnage Incinerator

E) ECC HYDRAULIC MODULE

09-01 ECC Hydraulic Module Operation for M55/M61 Rocket Line

F) PERSONNEL SUPPORT COMPLEX

12-01 Personnel Support Complex Entrance and Exit Procedure for
Personnel Not Requiring Protective Clothing

12-02 Entrance and Exit Procedures for Personnel Requiring Protective
Clothing (M3 Suit)

G) CHEMICAL UNLOAD, STORAGE AND DILUTION SYSTEM

13-01 Sodium Hydroxide Unload Storage and Dilution Preoperational
Procedures

13-02 Sodium Hydroxide Unload Storage and Dilution Operating
Procedures

13-03 Sodium Hydroxide Unload Storage and Dilution Shutdown
Procedures

H) GB CAUSTIC NEUTRALIZATION SYSTEM

13-04 GB Caustic Neutralization Control Panels CP-501 and CP-502
Preoperational Procedures

13-05 Waste Caustic Neutralization Control Panel CP-602 Preoperational
Procedures

13-06 GB Storage Tank T-11 and Batch Tank T-12 Preoperational
Procedures

13-07 NaOH Batch Tank T-10 Preoperational Procedures

13-08 GB Reactor R-2A and R-2B Preoperational Procedures

13-09 Waste Neutralization Tanks T-14A and T-14B Preoperational
Procedures

- 13-10 Sump Tank T-16 and Pit Sump Preoperational Procedures
- 13-11 GB Storage Tank T-11 Operation
- 13-12 GB Caustic Neutralization Process Operation
- 13-13 Waste Neutralization Operation
- 13-14 GB Caustic Neutralization Control Panels CP-501 and CP-502
Shutdown
- 13-15 Waste Caustic Neutralization Control Panel CO-602 Shutdown
- 13-16 GB Storage Tank T-11 and Batch Tank T-12 Shutdown
- 13-17 NaOH Batch Tank T-10 Shutdown
- 13-18 GB Reactor R-2A and R-2B Shutdown
- 13-19 Waste Neutralization Tanks T-14A and T-14B Shutdown
- 13-20 Sump Tank T-16 and Pit Sump Shutdown

1) BRINE DRYING AND SALT HANDLING SYSTEM

- 13-21 Brine Holding Equipment Preoperational Procedures
- 13-22 Brine Transfer and Drying Equipment Preoperational Procedures
- 13-23 Salt Handling, Compacting and Drum Unload Equipment
Preoperational Procedures
- 13-24 Brine Holding Equipment Operating Procedures
- 13-25 Brine Transfer and Drying Equipment Operating Procedures
- 13-26 Salt Handling, Compacting and Drum Unload Equipment
Operating Procedures
- 13-27 Brine Holding Equipment Shutdown Procedures
- 13-28 Brine Transfer and Drying Equipment Shutdown Procedures
- 13-29 Salt Handling, Compacting and Drum Unload Equipment Shutdown
Procedures

J) VENT AIR SCRUBBER SYSTEM (ADS)

- 13-30 Vent Air Scrubber Preoperational Procedures
- 13-31 Vent Air Scrubber Operating Procedures
- 13-32 Vent Air Scrubber Temporary Shutdown Procedures to Replace
Spent NaOH
- 13-33 Vent Air Scrubber Equipment Shutdown Procedures

K) HEATING, VENTILATING AND AIR CONDITIONING SYSTEM (ADS)

- 13-34 Air Handling Unit AHU-1 Preoperational Procedures
- 13-35 Air Handling Unit AHU-2 Preoperational Procedures
- 13-36 Air Conditioning Unit ACU-1 Preoperational Procedures
- 13-37 Unit Heater UH-1 Preoperational Procedures
- 13-38 Air Handling Unit AHU-1 Operating Procedures
- 13-39 Air Handling Unit AHU-2 Operating Procedures
- 13-40 Air Conditioning Unit ACU-1 Operating Procedures
- 13-41 Unit Heater UH-1 Operating Procedures
- 13-42 Air Handling Unit AHU-1 Shutdown Procedures
- 13-43 Air Handling Unit AHU-2 Shutdown Procedures
- 13-44 Air Conditioning Unit ACU-1 Shutdown Procedures
- 13-45 Unit Heater UH-1 Shutdown Procedures

L) PLANT WATER DISTRIBUTION SYSTEM (ADS)

- 13-46 Plant Water Distribution System Preoperational Procedures
- 13-47 Plant Water Distribution System Operating Procedures
- 13-48 Plant Water Distribution System Shutdown Procedures

M) COOLING WATER SUPPLY AND DISTRIBUTION SYSTEM (ADS)

- 13-49 Cooling Water Supply + Distribution Preoperational Procedures
- 13-50 Cooling Water Supply + Distribution Operational Procedures
- 13-51 Cooling Water Supply + Distribution Shutdown Procedures

N) ELECTRICAL POWER DISTRIBUTION SYSTEM (ADS)

- 13-52 Electrical Power Distribution Preoperational Procedures
- 13-53 Electrical Power Distribution Operational Procedures
- 13-54 Electrical Power Distribution Shutdown Procedures

O) STEAM DISTRIBUTION SYSTEM (ADS)

- 13-55 Steam Distribution System Preoperational Procedures
- 13-56 Steam Distribution System Operating Procedures
- 13-57 Steam Distribution System Shutdown Procedures

P) EXPLOSIVE TREATMENT SYSTEM

- 14-01 Prepare Explosive Treatment System (ETS) for Operation
- 14-02 Operate the Explosive Treatment System (ETS)
- 14-03 Switch Absorption Columns in Explosive Treatment System
- 14-04 Replace Charcoal in ETS Adsorption Columns
- 14-05 Refill Supply Tank During ETS-GB Demil Operations
- 14-06 Short Term (Overnight or Weekend) Shutdown of ETS.
- 14-07 Long Term Shutdown of ETS
- 14-08 Disposal of Waste Charcoal from the ETS (Not Complete)
- 14-09 Empty Drain Sump in the ETS Housing (Not Complete)

Q) FILTERS

23-01 Operation of Ventilation Filters

R) MUNITION HOLDING AREA

42-01 Receive, Unload and Transfer M55 Rockets to UPA

S) DEMILITARIZATION PROTECTIVE ENSEMBLE

46-01 Donning of the Demilitarization Protective Ensemble (DPE)
and Transport of Personnel to Toxic Cubicles

46-02 Doffing of the Demilitarization Protective Ensemble (DPE)
and Transport to the PSC.

EMERGENCY STANDING OPERATING PROCEDURES FOR CAMDS DEMIL OF M55 ROCKETS

DRXTE-CD-IT

A) GENERAL

ESOP-01 Emergency Evacuation of the CAMDS Plant

B) UNPACK AREA

ESOP 01-01 Emergency Procedure for Leaker in UPA

C) DEACTIVATION FURNACE SYSTEM

ESOP 04-01 DFS Emergency Shutdown for M55 Rockets

D) EXPLOSIVE CONTAINMENT CUBICLE

ESOP 06-01 Emergency Procedure for M55 Rocket Detonation Inside ECC.

ESOP 06-02 Emergency Shutdown of the RDM Machine

E) AGENT DESTRUCTION SYSTEM

ESOP 13-01 Emergency Procedures for Normal Power Failure in the Agent Destruction System

ESOP 13-02 Emergency Procedures for Control Panel Annunciator Alarms in the Agent Destruction System

ESOP 13-03 Emergency Shutdown Procedures for Evacuation of the Agent Destruction System

F) MUNITION HOLDING AREA

ESOP 42-01 Emergency Procedure for Leaker During Transporting Between MHA and UPA

G) DEMILITARIZATION PROTECTIVE ENSEMBLE

ESOP 46-01 Emergency Evacuation from the Toxic Cubicles While Wearing DPE

APPENDIX E
ABBREVIATIONS OF SUBSYSTEM NAMES

ABBREVIATIONS OF CAMDS SUBSYSTEM NAMES

ADS - Agent Destruction System
BIF - Bulk Item Facility
CCS - Computer Control System
CDS - Central Decon System
CML - Chem Lab
COM - Communication System
CON - Control Center (Control Module)
CTV - Closed Circuit TV
DET - Detectors
DFS - Deactivation Furnace System
DPE - Demil Protective Ensemble
DUN - Dunnage Incinerator
ECC - Explosive Containment Cubicle
EHM - ECC Hydraulic Module
ELE - Electrical Distribution System
ETS - Explosive Treatment System
FIL - Filter System
MHA - Munitions Holding Area
MIN - Mine Demil Machine
MOR - Mortar Demil Machine
MPF - Metal Parts Furnace
PDF - Projectile Disassembly Facility
PER - Perimeter Monitoring System
PIP - Piping
PDM - Projectile Demil Machine
PPD - Projectile Pull and Drain Machine
PSC - Personnel Support Complex
RDM - Rocket Demil Machine
SCS - Site Control System
SMF - Site Medical Facility
UPA - Unpack Area
UTL - Utilities

APPENDIX F
COMPUTER CONTROL PROGRAMS

COMPUTER PROGRAMS FOR M55/M61 ROCKET OPERATION

1. Computer programs required for RDM subsystem operation:

STPOO -- Initialize RDM machine

STP01 }
to } -- 20 Programs to operate the functional steps of the RDM
STP20 }

DOORO -- Opens ECC doors

DOORC -- Closes ECC doors and secures ECC

SERGRG -- Operates M55/M61 Rocket segregator

DECON -- Handles decon solution between ECC and ETS

DTIME -- Prints time when required

MESSG -- Prints error messages

EVTSN -- Arms event sense (priority interrupt) inputs

AUTOR -- Brings up computer and turns off outputs after
power failure

AAXXX -- Shuts down system if blast is detected in ECC

ABXXX -- Shuts down system if emergency stop switch is pushed

EMGOF -- Clears AAXXX and ABXXX shutdowns

BBXXX -- Stops RDM operation at end of step if stop button is pushed

BCXXX -- Stops input conveyor if UPA stop switch is pushed

CKXXX -- Checks M55/M61 rocket correctly loaded on input conveyor

CLXXX -- Pushing step switch initiates new step if operating
in step mode if operating in step mode

LSTMN -- Turns on last munition light in UPA

OFFMN -- Turn off last munition light in UPA

LSTRT -- Clears production line when last MGG/M61 rocket is processed
SAWST -- Stops RDM saws
SAWIT -- Starts RDM saws

2. Computer programs required for M55/M61 system operation:

All programs for RDM subsystem operation, plus the following:

PERDR -- Controls operation of ECC personnel door
CONVC -- Controls segregator and DFS input conveyors and interfaces
 between the ECC and DFS
START -- Initializes CAMDS Site and allows RDM subsystem to be started
STDBY -- Puts site in standby mode of operation
AGDET -- Monitors on condition and alarms of Site Agent Detectors
UTILI -- Monitors and controls site utilities
MONIT -- Monitors site functions
INTER -- Monitors and controls building block interfaces
RESET -- Resets shutdown signals to ECC from the rest of the site
TESTO -- Write output signals from control module to various RDM
 electrical switches
TEST1 -- Read input signals from switches in RDM processing
LCOMM -- Print and change information contained
STIME -- Signal STEP programs to print start and ending time
ZERO -- Turn off all output channels

APPENDIX G

PRODUCTION CONTROL
DATA SHEETS

Notes:

- 1) This appendix is a partial list of all of the proposed production monitoring data sheets. A complete list may be found in the "Production Control Plan, CAMDS." Certain sheets were eliminated because they are designed for internal production control record keeping and do not have a direct bearing on this test plan.
- 2) The sheets included in this section have been optically reduced in size for this document to serve as examples. Actual full size working sheets will be supplied by the Laboratory Division prior to testing.

CAIDS
DAILY DEMILITARIZATION ACCOUNTABILITY REPORT

ITEM PROCESSED	AGENT	DATE			
ACTION	UNITS (NUMBER)	AGENT (POUNDS)	BRINE (GALLONS)	SALT	
				(DRUM)	(POUNDS)
CARRYOVER (MHA)					
CARRYOVER (UPA)					
CARRYOVER (ADS)					
RECEIVED TODAY (MHA)					
RECEIVED TODAY (UPA)					
RECEIVED TODAY (ADS)					
PROCESSED TODAY (MHA)					
PROCESSED TODAY (UPA)					
NEUTRALIZED TODAY (ADS)					
CARRYOVER (MHA)					
CARRYOVER (UPA)					
CARRYOVER (ADS)					
TOTAL PRODUCTION					
SCHEDULED PRODUCTION					
ACTUAL PRODUCTION					
LOSS/GAIN ±%					

DRXTE FORM

INCL. NO. 6

CAMDS
DAILY PROCESSING & PRODUCTION RECORD

ITEM _____
 DATE _____
 SHIFT _____
 SHIFT FOREMAN _____
 OPERATION _____
 LOCATION (UFA, BIF, CONTROL MODULE) _____

ITEM NO.	LOT NUMBER	TIME STARTED	TIME FINISHED	DOWNTIME (IN MINUTES)	*REASON/CORRECTIVE ACTION
1					
2					
3					
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
26					
27					
28					
29					
30					
31					
32					
33					
34					
35					
36					

*IF MORE SPACE IS REQUIRED, USE REVERSE SIDE TO EXPLAIN REASONS FOR DOWNTIME AND CORRECTIVE ACTION

MATERIEL RECONDITIONING MOVEMENT REQUEST/RETURN

(AMCR 740-12)

1. TO:		2. FROM:		3.	
				MATERIEL	
				REQUEST	
				RETURN	
4. DOCUMENT NUMBER		5. PCN	6. PRIORITY	7. FEDERAL STOCK NUMBER	
8. ITEM (NOUN)		9. UNIT OF ISSUE	10. QUANTITY	11. FSN CHANGED TO	
12. COND. CODE	13. FINAL TECH. INSP. SIGNATURE		14. DELIVER TO	15. SHOP LOCATION	
			PICK-UP AT		
16. PARTIAL NO.	17. PARTIAL QTY.	18. APPROVED BY SIGNATURE		19. DATE	
20. STORAGE LOCATION		21. SELECTED QTY.	22. USA OR SERIAL NUMBERS		
23. REMARKS					
24. QUANTITY ISSUED	25. SIGNATURE AND DATE		26. QUANTITY RECEIVED	27. SIGNATURE AND DATE	

AMC FORM 1549 (18 AUG. 67)

1

INCL. NO. 8

CAMDS SUMMARY REPORT			
WEEKLY	QUARTERLY	DATE	
MONTHLY	OTHER (SPECIFY)		
ITEM PROCESSED		PERIOD REPORTED	
PRODUCTION			
	AGENT (LB)	MUNITIONS (EA)	
STOCKPILE START OF PROGRAM	_____	_____	
PROCESSED PRIOR PERIODS	_____	_____	
STOCKPILE END LAST PERIOD	_____	_____	
PROCESSED THIS PERIOD	_____	_____	
STOCKPILE END THIS PERIOD	_____	_____	
CUMULATIVE PROCESSED TO DATE	_____	_____	
SALTS STORED CUM TO DATE	_____		
SCHEDULE			
SCHEDULED PRODUCTION PRIOR PERIODS	_____	_____	
PROGRAM PERFORMANCE PRIOR PERIODS (%)	_____	_____	
SCHEDULED PRODUCTION THIS PERIOD	_____	_____	
PROGRAM PERFORMANCE THIS PERIOD (%)	_____	_____	
TOTAL OPERATING MANHOURS PRIOR PERIODS	_____	_____	
	PRODUCTION	_____	
	DOWNTIME	_____	
OPERATING EFFICIENCY PRIOR PERIODS (%)	_____	_____	
TOTAL OPERATING MANHOURS THIS PERIOD	_____	_____	
	PRODUCTION	_____	
	DOWNTIME	_____	
OPERATING EFFICIENCY THIS PERIOD (%)	_____	_____	
MANPOWER/ASSETS UTILIZATION			
ITEM	PLANNED	ACTUAL	% DEVIATION
MANHOURS, (DIRECT)	_____	_____	_____
MANHOURS, (INDIRECT)	_____	_____	_____
GASOLINE (GAL)	_____	_____	_____
FUEL OIL (GAL)	_____	_____	_____
ELECTRICITY (KILOWATT)	_____	_____	_____
WATER (GAL)	_____	_____	_____
CHLORINE (GAL)	_____	_____	_____
SODIUM CARBONATE (LB)	_____	_____	_____
CHARCOAL FILTRASORB (LB)	_____	_____	_____
DIAMONIUM PHOSPHATE (LB)	_____	_____	_____
SODIUM HYDROXIDE (GAL)	_____	_____	_____
SULPHURIC ACID (GAL)	_____	_____	_____
OXALIC ACID (GAL)	_____	_____	_____
HYDROCHLORIC ACID (GAL)	_____	_____	_____
PROTECTIVE SUITS			
M-3 (EA)	_____	_____	_____
DPE (EA)	_____	_____	_____

DRXTE Form

INCL. NO. 27

AD-A062 701

AAI CORP COCKEYSVILLE MD

F/6 19/7

TEST PLAN FOR M55 ROCKET SYSTEM INTEGRATION. BB-39-OPERATIONAL --ETC(U)

DAAA15-75-C-0154

UNCLASSIFIED


DRCPM-DR-D-CR-76012

NL

2 OF 2
AD
A062 701



END
DATE
FILMED
3-79
DDC



**DATA SHEET: AGENT CONCENTRATION
IN BUBBLER SAMPLES (THROUGHOUT SITE)**

Sample Date _____

Lab Date _____

Bubbler #	Time		Lab Book ID#	Flow Rate liters/min	Time of Sample minutes	Bubbler Volume ml.	Anti - CHE ng/ml		Conc mg/m ³
	Start	Stop					Single	Double	

SECTION A - REQUEST FOR TEST

1 TO: (Include ZIP Code)		2 FROM: (Include ZIP Code)		
3. PRIME CONTRACTOR AND ADDRESS (Include ZIP Code)		4. MANUFACTURING PLANT NAME AND ADDRESS (Include ZIP Code)		
CONTRACT NUMBER		P. O. NUMBER		
5. END ITEM AND/OR PROJECT		6. SAMPLE NUMBER	7. LOT NO	8. REASON FOR SUBMITTAL
9. DATE SUBMITTED				
10. MATERIAL TO BE TESTED	10a. QUANTITY SUBMITTED	11. QUANTITY REPRESENTED	12. SPEC. & AMEND AND/OR DRAWING NO & REV. FOR SAMPLE & DATE	
13. PURCHASED FROM OR SOURCE		14. SHIPMENT METHOD	15. DATE SAMPLED AND SUBMITTED BY	
16. REMARKS AND/OR SPECIAL INSTRUCTIONS AND/OR WAIVERS.				
17. SEND REPORT OF TEST TO				

SECTION B - RESULTS OF TEST *(Continue on plain white paper if more space is required)*

1. DATE SAMPLE RECEIVED	2. DATE RESULTS REPORTED	3. LAB REPORT NUMBER		
4. TEST PERFORMED	RESULTS OF TEST	SAMPLE RESULT	REQUIREMENTS	
DATE	TYPED NAME AND TITLE OF PERSON CONDUCTING TEST		SIGNATURE	

DD FORM 1222
1 FEB 62

REPLACES DD FORM 1222, 1 JUL 58, WHICH IS OBSOLETE

I. DOCUMENTATION

Status

1. SOP availability at work stations
2. Maintenance Manuals at site (1 set)
3. Operating Manuals at site (1 set)
4. Engineering drawings and specifications (1 set)
5. Test plan (10 copies)
6. Demil plan availability (1 copy)
7. Emergency procedures (2 copies)
8. M55 rocket drawings/specs (1 copy)
9. Production control plan
10. Quality Control plan
11. Data sheets for operations
12. Log books established at key sites
(e.g. CMO, ADS, DFS, etc.)

add EIS

II. TEST MUNITIONS

Status

1. Phase I - 600 each, M55 rockets
explosive-loaded, GB filled
2. Phase II - 2500 each, M55 rockets
explosive-loaded, GB filled

III. CLOTHING AND PROTECTIVE GEAR

Status

1. Level A protective suit (M3 and/or DPE) (10)
2. Level B protective suit (5)
3. Level E protective suit (20)
4. Safety glasses (10 pairs)
5. Leather gloves (10 pairs)
6. Rubber gloves (10 pairs)
7. Chemical Safety Goggles (10 pairs)
8. Rubber boots

IV. CHEMICALS AND OTHER EXPENDABLES

Status

1. Sodium Carbonate
2. Diammonium Phosphate
3. Filtrasorb 300 Activated Charcoal
4. GAF Polypropylene Filter Bags
 - a. 800 Micron size
 - b. 100 Micron size
 - c. 25 Micron size
5. Sodium Hydroxide
6. Sulfuric Acid
7. Slimicide
8. Dichromate Solution
9. Helium (DPE Leak Test)
10. Liquid Nitrogen (Helium Detector)
11. Fuel oil
12. Drums for salt
13. Containers for used bag filters
14. Bags for filter element disposal
15. Hydraulic fluid
16. Tempil sticks
17. Tempil paints

V. INSTRUMENTS, EQUIPMENT AND SPECIAL TOOLS

Status

1. Stopwatches (10)
2. Scales - 100 lb. capacity, 1-lb. sensitivity (1)
- 25 lb. capacity, 1-oz. sensitivity (1)
3. Hand Tools (mechanics tool set)
 - a. at ADS
 - b. at DFS
 - c. at UPA
4. Spark Proof Tools at ECC
5. Cameras and Film
 - a. Polaroid (1)
 - b. 35mm (1)
6. Video Tape Recorder and Tape
7. Liquid Sample Bottles W/Caps
8. Tachometer
9. Anemometer
10. Velometer
11. Manometers
12. Sound Level Meter

VI. PERSONNEL

The following personnel are needed for the test and must be notified prior to starting the test. Specific assignments should be made at pre test meeting.

- | | <u>Status</u> |
|--|---------------|
| 1. Operators | |
| 2. Maintenance Personnel | |
| 3. Sample Runners | |
| 4. Extra Data Collectors | |
| 5. Laboratory Division Personnel | |
| 6. Production Control Personnel | |
| 7. Test Engineers/Technicians | |
| a. AEO | |
| b. EWA | |
| c. CD | |
| 8. CMO Operators and Computer Specialist | |
| 9. Munitions Division - Toxic Handlers | |
| 10. Safety Office Engineers | |
| 11. AEHA Representatives | |
| 12. Pre-Op Survey Team | |
| 13. DPE Committee | |
| 14. Boiler Operators | |
| 15. Medical Personnel | |
| 16. Security Escort | |
| 17. Surety Representative | |
| 18. Fire Department | |
| 19. Ammo Surveillance Division | |

VII. CHEMICAL LABORATORY COORDINATION

Status

1. QC Procedures Defined/Available
2. Sample Analysis Request Format
3. Sample Identification Standardized
4. Analytical Equipment Capability
 - a. pH
 - b. Carbonate Concentration
 - c. Filter Particulates
 - d. Dissolved and Suspended Explosive Content
 - e. Liquid Conductivity (Boilers and Cooling Tower)
 - f. Chromate Concentration (Cooling Tower)
 - g. Excess Caustic in Brine
 - h. Caustic Concentration (CONC & DIL)
 - i. Trace GB Agent
 - j. Stack Gas Analysis
 - k. Stack Gas Particulates
5. Sample Runners Designated

VIII. SAFETY REQUIREMENTS

Status

1. Safety reviews conducted
 - a. Test Plan
 - b. SOP's and ESOP's
 - c. Life support system
 - d. DPE and other protective gear
 - e. Noise hazards
2. Intraline distances marked off
3. Appropriate safety limits posted at work areas
4. Barricades installed and warning placards posted (i.e. OFF LIMITS, GAS MASK AREA, NO SMOKING, RF HAZARD, etc.)
5. SOP's posted at operating areas
6. Fire protection reviewed with Fire Department
7. Area surrounding site surveyed for RF Transmitters (RF hazard)
8. Safety equipment available (See III).
9. Eyewash and safety showers inspected
10. Equipment grounding certified
11. Site medical facility and ambulances ready
12. Filter/Ventilation Systems inspected
13. Emergency Power System operational
14. Alarms and Control Systems operational
15. CAMDS site emergency siren inspected

IX. PRE-TEST CERTIFICATION AND ASSIGNMENTS

Status

1. Test Plan approval
2. Agent Operation approval
3. Operator training complete
4. Maintenance training complete
5. Storage procedures defined for in-process rocket segments (in case of shutdown or test interruption)
6. Observers and data collectors assigned and briefed
7. Test personnel identified
 - a. Test Director
 - b. Test Officer
 - c. Test Engineer
8. SOP and ESOP approval

INSTRUCTIONS FOR PREPARATION OF REPORT DOCUMENTATION PAGE

RESPONSIBILITY. The controlling DoD office will be responsible for completion of the Report Documentation Page, DD Form 1473, in all technical reports prepared by or for DoD organizations.

CLASSIFICATION. Since this Report Documentation Page, DD Form 1473, is used in preparing announcements, bibliographies, and data banks, it should be unclassified if possible. If a classification is required, identify the classified items on the page by the appropriate symbol.

COMPLETION GUIDE

General. Make Blocks 1, 4, 5, 6, 7, 11, 13, 15, and 16 agree with the corresponding information on the report cover. Leave Blocks 2 and 3 blank.

Block 1. Report Number. Enter the unique alphanumeric report number shown on the cover.

Block 2. Government Accession No. Leave Blank. This space is for use by the Defense Documentation Center.

Block 3. Recipient's Catalog Number. Leave blank. This space is for the use of the report recipient to assist in future retrieval of the document.

Block 4. Title and Subtitle. Enter the title in all capital letters exactly as it appears on the publication. Titles should be unclassified whenever possible. Write out the English equivalent for Greek letters and mathematical symbols in the title (see "Abstracting Scientific and Technical Reports of Defense-sponsored RDT/E," AD-667 000). If the report has a subtitle, this subtitle should follow the main title, be separated by a comma or semicolon if appropriate, and be initially capitalized. If a publication has a title in a foreign language, translate the title into English and follow the English translation with the title in the original language. Make every effort to simplify the title before publication.

Block 5. Type of Report and Period Covered. Indicate here whether report is interim, final, etc., and, if applicable, inclusive dates of period covered, such as the life of a contract covered in a final contractor report.

Block 6. Performing Organization Report Number. Only numbers other than the official report number shown in Block 1, such as series numbers for in-house reports or a contractor/grantee number assigned by him, will be placed in this space. If no such numbers are used, leave this space blank.

Block 7. Author(s). Include corresponding information from the report cover. Give the name(s) of the author(s) in conventional order (for example, John R. Doe or, if author prefers, J. Robert Doe). In addition, list the affiliation of an author if it differs from that of the performing organization.

Block 8. Contract or Grant Number(s). For a contractor or grantee report, enter the complete contract or grant number(s) under which the work reported was accomplished. Leave blank in in-house reports.

Block 9. Performing Organization Name and Address. For in-house reports enter the name and address, including office symbol, of the performing activity. For contractor or grantee reports enter the name and address of the contractor or grantee who prepared the report and identify the appropriate corporate division, school, laboratory, etc., of the author. List city, state, and ZIP Code.

Block 10. Program Element, Project, Task Area, and Work Unit Numbers. Enter here the number code from the applicable Department of Defense form, such as the DD Form 1498, "Research and Technology Work Unit Summary" or the DD Form 1634, "Research and Development Planning Summary," which identifies the program element, project, task area, and work unit or equivalent under which the work was authorized.

Block 11. Controlling Office Name and Address. Enter the full, official name and address, including office symbol, of the controlling office. (Equates to funding/sponsoring agency. For definition see DoD Directive 5200.20, "Distribution Statements on Technical Documents.")

Block 12. Report Date. Enter here the day, month, and year or month and year as shown on the cover.

Block 13. Number of Pages. Enter the total number of pages.

Block 14. Monitoring Agency Name and Address (if different from Controlling Office). For use when the controlling or funding office does not directly administer a project, contract, or grant, but delegates the administrative responsibility to another organization.

Blocks 15 & 15a. Security Classification of the Report: Declassification/Downgrading Schedule of the Report. Enter in 15 the highest classification of the report. If appropriate, enter in 15a the declassification/downgrading schedule of the report, using the abbreviations for declassification/downgrading schedules listed in paragraph 4-207 of DoD 5200.1-R.

Block 16. Distribution Statement of the Report. Insert here the applicable distribution statement of the report from DoD Directive 5200.20, "Distribution Statements on Technical Documents."

Block 17. Distribution Statement (of the abstract entered in Block 20, if different from the distribution statement of the report). Insert here the applicable distribution statement of the abstract from DoD Directive 5200.20, "Distribution Statements on Technical Documents."

Block 18. Supplementary Notes. Enter information not included elsewhere but useful, such as: Prepared in cooperation with . . . Translation of (or by) . . . Presented at conference of . . . To be published in . . .

Block 19. Key Words. Select terms or short phrases that identify the principal subjects covered in the report, and are sufficiently specific and precise to be used as index entries for cataloging, conforming to standard terminology. The DoD "Thesaurus of Engineering and Scientific Terms" (TEST), AD-672 000, can be helpful.

Block 20. Abstract. The abstract should be a brief (not to exceed 200 words) factual summary of the most significant information contained in the report. If possible, the abstract of a classified report should be unclassified and the abstract to an unclassified report should consist of publicly-releasable information. If the report contains a significant bibliography or literature survey, mention it here. For information on preparing abstracts see "Abstracting Scientific and Technical Reports of Defense-Sponsored RDT&E," AD-667 000.