

AD-A193 342


COMPLETION OF EMBANKMENT AND SPILLWAY JOE POOL LAKE
MOUNTAIN CREEK TEXAS (U) ARMY ENGINEER DISTRICT FORT
WORTH TX A J MARR FEB 88


1/3

UNCLASSIFIED

F/G 13/2

NL





MICROCOPY RESOLUTION TEST CHART
NATIONAL BUREAU OF STANDARDS 1963-A



AD-A193 342



US Army Corps
of Engineers
Fort Worth District

FINAL
FOUNDATION
REPORT

COMPLETION OF
EMBANKMENT AND SPILLWAY
JOE POOL LAKE
MOUNTAIN CREEK, TEXAS

DTIC
ELECTE
APR 01 1988
S CPH D

DISTRIBUTION STATEMENT A

Approved for public release;
Distribution Unlimited

February 1988

88 3 14 14 8

**CORPS OF ENGINEERS
PORT WORTH DISTRICT, TEXAS**

**FINAL
FOUNDATION REPORT
COMPLETION OF EMBANKMENT AND SPILLWAY**

JOE POOL LAKE

**-BY-
ALAN J. MARR,
ENGINEERING GEOLOGY SECTION**

FEBRUARY 1988

1

PREFACE

This report was prepared in the Geotechnical Branch, Engineering Division, Fort Worth District. The report was authored by Project Geologist, Alan J. Marr, under the supervision of the Chief of the Engineering Geology Section, Robert C. Behm, and the Chief of the Geotechnical Branch, Melvin G. Green.

District Engineers for the Fort Worth District during construction of Joe Pool Lake were Colonel Donald Palladino and Colonel Albert J. Genetti, Jr. Mr. Shigeru Fujiwara was Chief of the Engineering Division. Messrs. Gary Hames, Mel Sadler, Sam Coleman, and James Leslie, each served as Resident Engineer during consecutive periods of construction. Area Engineer during construction was Mr. James D. Leslie.

Accession For	
NTIS GRA&I	☒
DTIC TAB	☐
Unannounced	☐
Justification	
By <i>per letter</i>	
Distribution/	
Availability Codes	
Dist	Avail and/or Special
<i>A-1</i>	

TABLE OF CONTENTS

<u>Para No.</u>	<u>Paragraph Title</u>	<u>Page No.</u>
<u>I INTRODUCTION</u>		
1	Project Location and Description	1
2	Construction Authority	1
3	Purpose of the Report	4
4	Project History	4
5	The Contracts	7
	(a) Outlet Works and Initial Embankment	7
	(b) Completion of Embankment, Spillway, and Outlet Works	7
6	Quality Control	7
7	Contract Supervision	7
<u>II FOUNDATION EXPLORATIONS</u>		
1	Investigations Prior to Construction	9
2	Investigations During Construction	9
<u>III GEOLOGY</u>		
1	Physiography and Regional Geology	11
2	Geology of the Dam Site	12
	(a) Description of the Overburden	12
	(b) Bedrock Stratigraphy	14
	(c) Bedrock Lithology	15
	(d) Bedrock Structure	15
	(1) Right Abutment Deep Inspection Trench	17
	(2) Spillway	20
	(e) Bedrock Weathering	21
	(f) Ground Water	22
3	Engineering Characteristics of the Overburden and Primary Materials	22
	(a) Overburden	23
	(b) Primary Materials	24
<u>IV EXCAVATION PROCEDURES</u>		
1	Inspection Trench	25
2	Spillway	30
3	Foundation Protection	31
4	Foundation Preparation	32

TABLE OF CONTENTS (cont'd)

<u>Para No.</u>	<u>Paragraph Title</u>	<u>Page No.</u>
	<u>V FOUNDATION ANCHORS</u>	
1	General	34
2	Equipment	34
3	Procedures	34
4	Pull-Out Tests	35
	<u>VI CHARACTER OF THE FOUNDATION</u>	
1	General	37
2	Character of Primary Materials	37
3	Character of Overburden Materials	38
	<u>VII FOUNDATION INSTRUMENTATION</u>	
1	General	40
2	Piezometers	40
	(a) General	40
	(b) Embankment Station 16+00	40
	(c) Embankment Station 38+30	40
	(d) Embankment Station 50+00	41
	(e) Embankment Station 63+00	41
	(f) Embankment Station 99+50	41
	(g) Embankment Station 100+50	41
	(h) Conclusions from Piezometer	41
	Observations to Date	41
3	Settlement and Deep Settlement Plates	42
	(a) General	42
	(b) Floodplain	43
	(c) Spillway	43
4	Outlet Works Reference Pins	44
5	Spillway Reference Marks	44
6	Evaluation	44
	<u>VIII FUTURE CONSIDERATIONS</u>	
1	Conditions That Could Cause Problems	45
2	Recommendations	45
	<u>PLATES</u>	
1	Lake Map and Vicinity Map	
2	General Plan	
3	Areal Geology Map	
4	Plan of Borings I	
5	Plan of Borings II	
6	Plan of Borings III	

TABLE OF CONTENTS (cont'd)

<u>Plate No.</u>	<u>Title</u>
7	Plan of Borings IV
8	Geologic Profile - Embankment Centerline (Sta 0+00 to 62+00)
9	Geologic Profile - Embankment Centerline (Sta 62+00 to 128+00)
10	Geologic Profile - Embankment Centerline (Sta 128+00 to 190+00)
11	Geologic Profile - Embankment Centerline (Sta 190+00 to 225+00)
12	Typical Embankment Section
13	Geologic Profile - Embankment Centerline (Sta 0+00 to 22+00)
14	Inspection Trench Map - Sta 0+00 to 8+00
15	Right Abutment Deep Inspection Trench - Plan and Profile Sta 8+00 to 19+00
16	Inspection Trench Map - Sta 19+00 to 39+00
17	Inspection Trench Map - Sta 39+00 to 55+00
18	Inspection Trench Map - Sta 55+00 to 65+00
19	Inspection Trench Map - Sta 65+00 to 86+00
20	Inspection Trench Map - Sta 86+00 to 106+00
21	Inspection Trench Map - Sta 106+00 to 126+00
22	Inspection Trench Map - Sta 126+00 to 146+00
23	Inspection Trench Map - Sta 146+00 to 166+00
24	Inspection Trench Map - Sta 166+00 to 186+00
25	Inspection Trench Map - Sta 186+00 to 206+00
26	Inspection Trench Map - Sta 206+00 to 217+30
27	Spillway Excavation Plan
28	Spillway Plan and Profile
29	Spillway Excavation Map
30	Geologic Profile - Spillway Centerline
31	Plan and Sections - Spillway Monoliths Nos 14 and 15
32	As-Built Foundation Plan - Outlet Works
33	Plan of Instrumentation
34	Record of Foundation Approval - Right Abutment Deep Inspection Trench
35	Record of Foundation Approval - Spillway
36	Logs of Borings - Calyx Hole 1, 2, and 3
37	Logs of Borings - 6DC-36 and 6DC-37
38	Logs of Borings - 6DC-38 and 6DC-39
39	Logs of Borings - 6DC-40 and 6DC-41
40	Logs of Borings - 6DC-41
41	Logs of Borings - 8A6C-42 and 8A6C-43
42	Logs of Borings - 8A6C-44 and 8A6C-45
43	Logs of Borings - 8A6C-46 and 8A6C-47
44	Logs of Borings - 8A6C-50 and 8A6C-52

TABLE OF CONTENTS (cont'd)

<u>Plate No.</u>	<u>Title</u>	<u>Page No.</u>
45	Logs of Borings - 8A6C-53 and 8A6C-54	
46	Logs of Borings - 8A6C-54 and 8A6C-55	
47	Logs of Borings - 6DC-56	
48	Logs of Borings - 8A6C-57	
49	Logs of Borings - 6DC-58	
50	Logs of Borings - 8A6C-59 and 8A6C-63	
51	Logs of Borings - 6DC-60, 8A-61, 8A-62, and 6D-91	
52	Logs of Borings - 8A6C-3F-67, 8A6C-68, and 8A6C-69	
53	Logs of Borings - 8A6C-70 and 8A6C-71	
54	Logs of Borings - 8A6C-71, 6DC3F-72, and 8A3F-73	
55	Logs of Borings - 8A6C-75, 8A6C-76, and 8A6C-77	
56	Logs of Borings - 6DC-78 and 8A-79	
57	Logs of Borings - 8A-80 and 6D-81	
58	Logs of Borings - 8A-82, 8A-83, and 8A-84	
59	Logs of Borings - 6D-85, 8A-87, and 6D-88	
60	Logs of Borings - 8A-89, 6DC-90, 8A-92, and 8A-93	
61	Logs of Borings - 8A-94, 6D-95, 8A-96, and 8A-97	
62	Logs of Borings - 8A-99, 8A-100, 8A-513, and 6DC-514	
63	Logs of Borings - 8A6C-300 and 8A6C-301	
64	Logs of Borings - 8A6C-302, 8A-303, and 8A-304	
65	Logs of Borings - 6DC-573, 6DC-576, 6DC-577, and 6DC-578	
66	Logs of Borings - 6DC-515, 8A-516, 6DC-517, and 8A6C-524	
67	Logs of Borings - 8A6C-525, 8A-526, 8A-527, and 8A-528	
68	Logs of Borings - 8A-529, 8A-530, 6D-531, and 8A-532	
69	Logs of Borings - 8A-533, 8A-534, and 6DC-535	
70	Logs of Borings - 6DC-536, 6DC-557, and 8A6C-574	
71	Logs of Borings - 8A-584, 8A-585, and 8A6C-587	
72	Logs of Borings - 8A6C-588, 8A6C-590, and 6DC-596	
73	Logs of Borings - 8A-700, 6DC-701, and 6DC-702	

ILLUSTRATIONS

<u>Figure No.</u>	<u>Title</u>	
1	Aerial View of Joe Pool Dam and Lake Project	2
2	Spillway - Joe Pool Dam	3
3	Outlet Works - Joe Pool Dam	3
4	Ammonites Swallovi	16
5	Right Abutment Deep Inspection Trench, Looking West	26
6	Right Abutment Deep Inspection Trench, Looking East	26
7	Excavation Slope Being Prepared for Backfill 27 August 1982	118
8	Excavation Slope Being Prepared for Backfill 31 August 1982	118

TABLE OF CONTENTS (cont'd)

<u>Figure No.</u>	<u>Title</u>	
9	Excavation Slope Being Prepared for Backfill 1 September 1982	119
10	Excavation Slope Being Prepared for Backfill 2 September 1982	119
11	Excavation Slope Being Cut to Final Grade 20 November 1982	120
12	Excavation Slope Being Cut to Final Grade 20 November 1982	120
13	Excavation in Stream Channel, Looking West	121
14	Excavation in Stream Channel, Looking East	121
15	Backfill Compaction in Stream Channel, Looking South	122
16	Embankment Inspection Trench - Sta 36+00	123
17	Embankment Inspection Trench - Sta 43+00	123
18	Embankment Inspection Trench - Sta 51+50	124
19	Embankment Inspection Trench - Sta 53+50	124
20	Embankment Inspection Trench - Sta 61+00	125
21	Embankment Inspection Trench - Sta 65+00	125
22	Embankment Inspection Trench - Sta 71+00	126
23	Embankment Inspection Trench - Sta 71+25	126
24	Embankment Inspection Trench - Sta 85+00	127
25	Embankment Inspection Trench - Sta 88+00	127
26	Embankment Inspection Trench - Sta 88+50	128
27	Embankment Inspection Trench - Sta 95+00	128
28	Embankment Inspection Trench - Sta 95+50	129
29	Embankment Inspection Trench - Contact Fill/ Natural Ground	129
30	Embankment Inspection Trench - Sta 130+00	130
31	Embankment Inspection Trench - Sta 132+00	130
32	Embankment Inspection Trench - Sta 147+00	131
33	Embankment Inspection Trench - Sta 150+50	131
34	Embankment Inspection Trench - Sta 172+00	132
35	Embankment Inspection Trench - Sta 186+00	132
36	Embankment Inspection Trench - Sta 191+00	133
37	Embankment Inspection Trench - Sta 209+50	133
38	Embankment Inspection Trench - Sta 210+00	134
39	Spillway During Construction	135
40	Spillway Foundation Being Prepared for Backfill 9 April 1983	135
41	Spillway Foundation - Wall Footing 6 April 1983	136
42	Spillway Foundation 5 April 1983	137
43	Spillway Foundation 8 April 1983	137

TABLE OF CONTENTS (cont'd)

<u>Figure No.</u>	<u>Title</u>	<u>Page No.</u>
44	Spillway Foundation 9 April 1983	138
45	Spillway Foundation 9 April 1983	138
46	Spillway Foundation 11 April 1983	139
47	Spillway Foundation 12 April 1983	139
48	Spillway Foundation Key Trench 15 April 1983	140
49	Spillway Foundation End Sill Trench	141
50	Spillway Foundation End Sill Trench Pneumatic Concrete Failure	142
51	Excavation Adjacent to Spillway 3 March 1984	143
52	Foundation Adjacent to Spillway 3 March 1984	143
53	Excavation Adjacent to Spillway 18 April 1984	144
54	Foundation Adjacent to Spillway 18 April 1984	144
55	Foundation Adjacent to Spillway 7 February 1984	145
56	Foundation Anchor Pull-Out Test 15 April 1983	146
57	Drop Structure	147
58	Drop Structure Foundation 7 December 1982	147

I INTRODUCTION

1. **Project Location and Description.** The Joe Pool Dam and Lake¹ project is located in southwest Dallas County near Grand Prairie, Texas. The dam is located at river mile 11.2 on Mountain Creek, a tributary to the West Fork of the Trinity River. Location of the project is shown on Plate 1. The principal features of the Joe Pool Dam and Lake Project include: (1) a rolled earth-fill embankment and dike approximately 24,340 feet long having a maximum height of 108.5 feet above streambed and a crest width of 30 feet (Figure 1); (2) a service spillway perched in the left abutment at embankment station 100+00 having a concrete uncontrolled rectangular broadcrested weir 50 feet wide (Figure 2); and (3) a 10.5-foot diameter cut-and-cover outlet works conduit controlled by two 4.75 by 10.0-foot service gates (Figure 3). An additional feature included in the project was a channel which diverted eastbound surface runoff around the spillway stilling basin. A concrete drop structure (Figure 57) was constructed in the channel to control flow velocities in the channel. A general plan of the Joe Pool project is shown on Plate 2.

2. **Construction Authority.** Congressional authority for the construction of Joe Pool Dam and Lake is contained in Public Works - Rivers and Harbor Act, approved 27 October 1965 (Public Law 89-298)

¹ In December 1982, Public Law 97-400 was passed by Congress which officially changed the name of the project from Lakeview Lake to Joe Pool Lake. All previously published documents, design memorandums, plans, and specifications are entitled **Lakeview Lake** and will be referred to under the name **Lakeview Lake** in this report.



Figure 1. Aerial view of Joe Pool Dam and Lake Project.
(Looking southwest)




Figure 2. Spillway - Joe Pool Dam. (Looking upstream)



Figure 3. Outlet Works - Joe Pool Dam. (Looking downstream)

in accordance with the overall plan of improvement of the Trinity River Basin, Texas, as outlined in House Document No. 276 (89th Congress, 1st Session).

3. Purpose of the Report. This report was prepared in accordance with requirements as set forth by the Office, Chief of Engineers in ER 1110-1-1801. This is the second of two reports recording the foundation history of the appurtenant structural features of the Joe Pool project. The subject of this report is the embankment and spillway features of the project. The outlet works portion of the project was addressed in **THE JOE POOL LAKE OUTLET WORKS FINAL FOUNDATION REPORT** published in June 1983.

The purpose of this report is to provide a complete record of foundation conditions encountered during construction. Information contained in this report will be valuable when evaluating (1) necessary remedial action required to prevent or repair any problems resulting from foundation deficiencies; (2) contractor claims related to foundation conditions or alleged change of condition; and (3) planning and design of future comparable construction projects.

A copy of this report should be included in the permanent records maintained at the project office.

4. Project History. The Project Document Plan (House Document No. 276, 89th Congress, 1st Session) recommended the construction of the project at river mile 7.2 on Mountain Creek. However, upon initiation of advance planning studies for the project, it was found

that the Texas Highway Department had acquired land for the development of Interstate Highway 20 crossing Mountain Creek about one-half mile upstream from the site. The decision was made to move the dam site upstream from the interstate highway in order to avoid construction of a bridge or a costly relocation. Beginning in 1960, seven dam site locations were studied including four of them with foundation boring programs.

Fort Worth District submitted **Design Memorandum No. 4 - General** in December 1969 which established the location of the project at river mile 11.2 on Mountain Creek. The project plan in **Design Memorandum No. 4** provided for an earthfill embankment with an uncontrolled spillway located on the right abutment at embankment station 4+30 and a cut-and-cover outlet works located at embankment station 12+25, near the right abutment. Extensive subsurface investigations at the spillway and outlet works sites revealed the presence of unfavorable subsurface geologic conditions at both locations. Deep excavations would be required through unstable bedrock, necessitating the design of very flat excavation slopes in order to assure stability. In their review comments on **Design Memorandum No. 4**, it was recommended by the Office of Chief of Engineers that consideration be given to resiting the two structures. Subsequently, the Fort Worth District recommended that the structures be relocated at their present sites. In November 1978, Fort Worth submitted **Design Memorandum No. 24 - Outlet Works** which located the

outlet works on the main embankment section at station 76+00. **Design Memorandum No. 9 - Embankment and Spillway**, issued in April 1980, established the location of the spillway structure on the left embankment section at its present location, station 100+00.

Construction of Joe Pool Dam and Lake commenced with the award, on 19 November 1979, of a contract for the construction of the outlet works and two partial embankments. The initial contract included a floodplain embankment to elevation 514.0 from embankment station 27+00 to station 49+00; a preload embankment to elevation 564.5 from station 95+00 to station 105+00 (spillway location); the outlet works tower and associated structures, excluding the service bridge; and portions of the outlet works approach and discharge channels. Work was completed on this contract on 4 June 1982.

On 30 September 1981, Fort Worth District awarded the contract for completion of the project. Major work included in the completion contract included completion of the earthfill embankment, construction of the outlet works service bridge, construction of the spillway, and construction of the roadway atop the embankment. Other work included in this contract was the construction of the drop structure near the spillway, and completion of the outlet works approach and discharge channels. With the exception of some turfing, work on this contract was completed in April 1986.

Impoundment of Joe Pool Lake began on 7 January 1986, with conservation pool expected to be reached sometime during 1988.

Opening of the reservoir to the public is scheduled for 1988.

5. The Contracts. Joe Pool Dam and Lake was constructed under two major contracts. The contractors and pertinent data information related to the two major construction contracts are listed below:

a. Outlet Works and Initial Embankment.

Contract No.	DACW63-80-C-009
Contractor:	The Lane Construction Corporation, Meridian, CT
Bid:	\$11,200,632.50
Contract Awarded:	19 November 1979
Notice to Proceed:	30 November 1979
Acknowledged:	6 December 1979
Work Commenced:	7 December 1979
Work Completed:	4 June 1982

b. Completion of Embankment, Spillway, and Outlet Works.

Contract No.:	DACW63-81-C-0191
Contractor:	Servidone Construction Corporation, Castleton, NY
Bid:	\$25,781,338.18
Contract Awarded:	30 September 1981
Notice to Proceed:	18 May 1982
Acknowledged:	18 May 1982
Work Commenced:	1 June 1982
Work Completed:	April 1986

NOTE: A bid protest issued by one of the bidders delayed issuance of the notice to proceed until the protest was denied.

6. Quality Control. The quality control organization was furnished and compensated by the Contractor. Mr. Claude Wise was the quality control supervisor during both major contracts.

7. Contract Supervision. The Joe Pool Dam and Lake project was constructed under the immediate supervision of the District Engineer, U.S. Army Engineer District, Fort Worth, Texas. The District

Engineer's representative for administration of the contract was Mr. James D. Leslie, Area Engineer, North Texas Area Office. Field inspection was administered by the Joe Pool Project Office, which was located adjacent to the North Texas Area Office at the project site. The following personnel participated in administering the contract:

Project Engineer

Mr. Gary Hames	November 1979 - July 1981
Mr. Mel Sadler	July 1981 - August 1982
Mr. Sam Coleman	August 1982 - October 1984
Mr. Bill Gibbons	October 1984 - present
(Acting Project Engineer)	

Laboratory Supervisor

Mr. Willie Hudson	November 1979 - June 1982
Mr. David Hamlet	June 1982 - conclusion

II FOUNDATION EXPLORATIONS

1. Investigations Prior to Construction. Prior to final site selection a total of seven dam sites were investigated, four by subsurface explorations. Investigations at the selected site were initiated in 1969. Approximately 500 borings were drilled at the site, ranging in depths from 10 to 200 feet. The borings consisted predominantly of 8-inch flight auger, 6-inch Densison barrel, and 6-inch core. Several 3-inch fishtail borings were drilled for geophysical logging surveys to assess the presence and trends of structural features. Three 36-inch calyx holes were drilled at the right abutment. Ground-water levels were monitored at many of the boring locations by installing slotted plastic (PVC) casing in the boreholes.

Two spillway and outlet works sites were explored. Extensive subsurface explorations at the original sites of the spillway and outlet works on the right abutment revealed the presence of unsuitable geologic conditions. As a result of the investigations, it was determined that the two structures should not be located on the right abutment. Additional investigations resulted in the spillway and outlet works being resited at their present locations. Foundation boring locations are shown on Plates 4 through 7. Detailed logs of borings are presented on Plates 36 through 73.

2. Investigations During Construction. No unanticipated foundation

conditions or problems were encountered during construction.

Therefore, no additional investigations were required.

III GEOLOGY

1. Physiography and Regional Geology. The Joe Pool Dam and Lake project is located at the eastern edge of the Eagle Ford Prairie section of the Gulf Coastal Plain physiographic province. The dam site is characterized topographically by a moderately steep east (right) abutment, a relatively flat 5,000 feet-wide floodplain, and a gently sloping west (left) abutment.

A major topographic feature of the area is the White Rock escarpment located about one-half mile east of the right abutment of the dam. This north-northeast trending escarpment marks the easternmost limit of the Mountain Creek drainage area. Immediately west of the White Rock escarpment are numerous remnants of a small cuesta formed by a resistant limestone bed in the Eagle Ford Formation. The cuesta was subsequently eroded into a series of subrounded hills or remnants rising 30-60 feet above the present Mountain Creek valley. One of these hills forms the dam's moderately steep east abutment, while other similar remnants generally form the eastern shore of the reservoir area. Low, gently rolling topography forms the western boundary of the reservoir area.

Bedrock strata underlying the embankment and reservoir area consist of Upper Cretaceous units of the Eagle Ford Formation. The regional structure of these beds is monoclinal, resulting in a gentle dip southeastward toward the Gulf Coast. The maximum thickness of the Eagle Ford Formation at the dam site is 225 feet as indicated by

borings along the dam axis which penetrated the Eagle Ford to the underlying Woodbine Formation. Lithologically the Eagle Ford Formation consists predominantly of soft to moderately hard clay shale. An areal geology map is presented on Plate 3.

2. Geology of the Dam Site.

a. Description of the Overburden. Overburden consisting of Quaternary age alluvial and terrace deposits cover all bedrock at the dam site with the exception of some isolated areas on the right abutment where weathered bedrock has been exposed by hillside erosion. The deposits consist predominantly of clay, with heterogeneous assortments of silt, sand, and gravel either mixed in or occurring separately. Overburden materials encountered during preconstruction investigations and observed during construction in the shallow inspection trench were predominantly clays, sandy clays, and gravelly clays. Impure sand and gravel deposits are generally found near the base of the overburden unit. Along the embankment centerline the thickness of the overburden ranged from 3 feet at station 69+50 to a maximum of 55 feet in a buried stream channel at station 15+00. A geologic profile along the embankment centerline is presented on Plates 8 through 11.

Overburden deposits at the right abutment consist of 4 to 10 feet of clay, sandy clay, and gravelly clay locally cemented into a weak conglomerate. A buried stream channel is located at the base of the right abutment (Plate 13). The channel, whose bottom was about 55

feet below ground surface, at elevation 442, contained alluvium and colluvium consisting of clay with variable amounts of sand, gravel, reworked shale fragments, and chalky limestone fragments.

In the valley section of the embankment, between stations 17+00 and 65+00, the overburden consists of Recent floodplain deposits having an average thickness of 45 feet. In general, these deposits consist of 35 to 40 feet of medium to high plasticity clay underlain by 5 to 10 feet of semi-impervious clayey sand and gravel immediately overlying bedrock. Excavations within this unit in the vicinity of the old Mountain Creek channel (station 53+00 to 56+00) encountered pockets of organic materials and some water-bearing sand and gravel zones (Figures 13 and 14).

Quaternary terrace deposits mantle the bedrock from about station 65+00 to the west end of the dam. These deposits consist of sandy clay and clayey sand. Fairly clean sand with some gravel was noted from station 72+00 to 75+00 (Figure 22). This area was formerly the site of an old abandoned gravel pit. Average thickness of the terrace deposits is about 30 feet.

Plans and profiles showing the materials observed in the embankment centerline inspection trench are presented on Plates 14 through 26. Photographs of the materials exposed in the inspection trench are shown in Figures 16 through 38. Boring logs presented on Plates 36 through 73 provide detailed descriptions of overburden encountered during drilling investigations.

b. Bedrock Stratigraphy. Primary strata beneath the dam site belong to the Britton member of the Eagle Ford Formation, Upper Cretaceous in age. Thickness of the Eagle Ford ranges from about 80 feet at the west end of the dam to approximately 250 feet at the right abutment. Immediately underlying the Eagle Ford are the interbedded sand and clay shale strata of the Woodbine Formation.

The Britton member, which is the lowest (oldest) member of the Eagle Ford Formation, is divided into three units based on lithology. In ascending order they are: (1) the Lower Britton, Unit I; (2) the Lower Britton, Unit II; and (3) the Upper Britton. During construction of the dam, strata belonging to the Upper Britton Unit were exposed in excavations for the spillway, the diversion channel and drop structure, the outlet works, and in the deep inspection trench at the right abutment. The Lower Britton, Unit II, was exposed during excavation for the outlet works stilling basin. None of the construction excavations penetrated the Lower Britton, Unit I.

Along the embankment alignment, beds of the Upper Britton Unit lie directly beneath the overburden between stations 0+00 and 45+00, and from station 63+00 to 113+00. Overburden is supported by strata of the Lower Britton, Unit II, from station 45+00 to 63+00, and between stations 113+00 and 168+00. From station 168+00 to the west end of the embankment, overburden is underlain by beds belonging to the Lower Britton, Unit I. The bedrock units dip southeastward resulting in the older strata occurring nearer the surface

progressively westward, and the contacts between the units occurring at greater depths as they progress eastward. A geologic profile along the embankment centerline showing the bedrock stratigraphy is presented on Plates 8 through 11.

c. **Bedrock Lithology.** All foundation excavations performed during this contract, which included excavations for the deep inspection trench, the spillway, and the drop structure, were confined to strata of the Upper Britton member of the Eagle Ford Formation. The Upper Britton consists of soft to moderately hard, slightly calcareous, highly jointed and fractured bentonitic clay shale. Unweathered Upper Britton strata varies from gray to dark gray and was generally described as thin bedded. Individual layers were usually less than 1 foot in thickness and often exhibited a laminated appearance. Bentonite seams observed within the Upper Britton strata were less than 1 inch in thickness, and appeared as very fine-grained, ashey, light gray to bluish gray, changing to tan soon after exposure. No where in any of the excavations were these bentonite seams prominent or continuous enough to be considered as mappable units. Scattered zones or pockets of fossil debris were found throughout the Upper Britton Unit. However, with only a few exceptions, as shown in Figure 4, the fossil fragments were unidentifiable. The strata of the Upper Britton Unit also contained scattered discontinuous limestone and claystone concretions.

d. **Bedrock Structure.** The regional structure of the Eagle Ford



Figure 4. *Ammonites swallowi*. Well preserved specimen observed in the exposed clay shale surface adjacent to the spillway training wall. Scattered fossil shell fragments occasionally observed in Upper Britton Formation belong to above family.

Formation is monoclinial with dip of the strata to the east-southeast at approximately 50 feet per mile. In the area of Joe Pool Lake and eastward toward Dallas, strata of the Eagle Ford Formation and the overlying Austin Chalk Formation are extensively faulted. The majority of the faults are normal faults, occurring as a result of consolidation and differential settlement of individual beds. Typical displacement across a fault line is normally less than 15 feet. Several small displacement faults were noted in the area of Joe Pool Lake, either by direct observation within excavation areas, or as inferred from preconstruction electric log interpretations and 6-inch core sample inspection. A discussion of bedrock faulting examined in the major excavation areas follows:

(1) **Right Abutment Deep Inspection Trench.** Subsurface investigations along the dam site centerline at the right abutment revealed that the top of bedrock dropped abruptly into the floodplain due to the erosion and cutting action of an ancient buried stream channel located at the base of the abutment. The buried channel contained a maximum of 55 feet of alluvium and colluvium consisting of clay with variable amounts of sand, gravel, shale, and limestone fragments. The right abutment was also investigated as a potential site for the outlet works and spillway structures. However, these investigations revealed the presence of a large bedrock slump block, consisting of highly jointed, fractured and brecciated shale. The slump block is located downstream of the embankment centerline in the

area where the outlet works stilling basin would be located. Rather than requiring deep excavations through unstable bedrock for the outlet works and spillway stilling basins, both structures were resited at their present locations.

As a result of these discoveries during early investigations, the decision was made to deepen the inspection trench at the right abutment so that any unstable bedrock or highly permeable channel deposits encountered could be treated and/or removed. The deep inspection trench, located between embankment stations 8+50 and 19+00, was designed to penetrate into bedrock, thus removing all pervious and semi-pervious materials from the buried stream channel. The design slopes of the trench were IV on 3H resulting in a maximum trench width of 420 feet, exposing a large surface area of bedrock for inspection. A geologic map and profile of the deep inspection trench is shown on Plate 15.

The deep inspection trench was closely inspected by geotechnical personnel from CESWF and CESWD after the bottom of the trench had reached elevation ± 458 , approximately 19 feet above the design excavation grade. Materials observed in the bottom of the trench consisted of unweathered clay shale of the Upper Britton member of the Eagle Ford Formation, an area of stiff, moist, brown alluvial clay, and a small pocket (less than 10 feet across) of very gravelly clay (described as colluvial material on preconstruction boring logs). The contact between the clay shale and the alluvial clay was

very distinct and vertically oriented, reflecting a buried vertical face in the bedrock which occurs at embankment centerline station 14+30. During the inspection, the decision was made to immediately terminate excavations in the deep inspection trench and start backfilling. The decision was based on the conclusion that the primary materials exposed in the floor of the trench were competent and the colluvial materials comprising the buried stream channel were sufficiently impervious so that stability and leakage through the embankment foundation would not be a problem. The material in the buried stream channel was predominantly clay and gravelly clay which would preclude excess flow beneath the dam. Although some minor faulting was present in the exposed clay shale, the bedrock generally appeared competent and in much better condition than the bedrock encountered by borings in the slump block area downstream of the embankment.

Faults that were examined in the exposed bedrock in the deep inspection trench were classified as normal faults of low displacement, generally a few feet or less. The most prominent fault crossed the embankment centerline at station 13+60 striking generally northwest, paralleling the edge of the buried stream channel. The angle of dip of the fault plane varied from 46° to 54° to the southeast and maximum vertical displacement across the fault plane was approximately 1.5 feet. A geologic map and profile of the deep inspection trench is shown on Plate 15.

(2) **Spillway.** The 50-foot wide spillway structure is perched in the embankment at station 100+00 on the gently sloping left abutment. The excavation for the spillway stilling basin is located at the downstream toe of the embankment. The spillway crest is founded on embankment fill. The remainder of the spillway structure rests on natural overburden and highly weathered to slightly weathered bedrock which supports the spillway stilling basin. The contact between overburden material and bedrock is located at station 11+67 on the spillway centerline. A geologic map and profile of the spillway excavation are presented on Plates 29 and 30, respectively.

Bedrock exposed in the stilling basin excavation belongs to the Upper Britton member of the Eagle Ford Formation. As predicted, some minor bedrock jointing and faulting were observed in the exposed foundation. The structural deformities in the bedrock beneath the spillway structure were predominantly classified as joints, rather than faults, because of the lack of notable displacement across the breaks. The angle of dip measured along the joints ranged from 70° to 90° (vertical). Strike of the joints was variable with an east-west direction being the dominant general trend. Jointing was more abundant within the highly weathered bedrock zones.

The bedrock strata beneath the spillway structure dips gently toward the southeast. Since there were no prominent geologic contacts, marker beds, or bentonite layers passing through the

excavation, bedding dip was most readily measured on bedding planes between the individual clay shale layers.

e. **Bedrock Weathering.** Bedrock in various stages of weathering was encountered immediately underlying the overburden in the deep inspection trench and in the excavations for the spillway and drop structure, and the embankment inspection trench between embankment stations 65+27 and 71+00. The characteristics of the intervals of weathering can be summarized in two categories:

(1) **Highly weathered to altered.** The upper zone of bedrock weathering consists of a 3- to 10-foot thick interval of residual shaley clay and clay shale weathered to a clay consistency. This zone is highly jointed, plastic, and usually moist to wet, depending on the moisture content of the overlying overburden materials. Colors of this zone are various shades of tan, brown, and gray. Where sand and/or gravel is absent, the contact between clay overburden and weathered shale can be difficult to identify.

(2) **Slightly to moderately weathered.** The lower zone of weathering consists of a 5- to 20-foot thick interval of soft, tan-to-gray clay shale characterized by numerous low to high angle joints and fractures which exhibit a blocky structure. The clay shale readily breaks along the joints and fractures, but individual pieces reflect a definite shale bedding structure. Color and strength alteration is limited to zones or "halos" along the joints and fractures caused by leaching and oxidation. The boundary between

the slightly weathered zone, the highly weathered zone, and the unweathered strata below is transitional in all cases.

f. Ground Water. Ground water is found in the semi-impervious clayey sand and gravel deposits immediately overlying bedrock throughout the valley section of the embankment. The ground water is encountered at depths of about 40 feet below the original ground surface, and the piezometric surface rises to about 20 feet below the surface. Free water was also encountered in borings in the pervious sandy strata of the Quaternary terrace deposits along the left abutment of the dam. Static water levels in this area were approximately 15 feet below the surface. A minor amount of free water was trapped in open joints and fractures in the Eagle Ford Formation; however, for the most part, the formation can be considered impervious with negligible ground-water flows. The excavations for the deep inspection trench, the spillway stilling basin, and the drop structure were entirely free of ground-water flows. No formation dewatering was required in any of the construction excavations.

3. Engineering Characteristics of the Overburden and Primary Materials. Engineering characteristics of the materials comprising the foundation for the Joe Pool embankment and spillway were determined by laboratory tests conducted on samples of the materials. Summaries of all laboratory test data are shown in the following publications produced by CESWF: **Design Memorandum No. 24 - Outlet**

Works. Supplement No. 1, Initial Embankment. February 1979. (Plates 16 through 60). Design Memorandum No. 9 - Embankment and Spillway. April 1980. (Plates VI-44 through VI-62). The types of laboratory testing performed are discussed in the following paragraphs:

a. Overburden. Classification tests, Q, R, and direct shear strength tests, and consolidation tests were performed on Denison barrel samples taken at varying depths. Classification and index tests were performed on jar samples taken from auger borings and Denison barrel samples. Based on field investigations, laboratory testing, and engineering judgement, the following properties were used describing overburden material units in descending order:

(1) General overburden found on both abutments and in upper zone of floodplain overburden unit:

moisture content 21 percent
dry density 107 pcf

<u>Type Strength</u>	<u>c tsf</u>	<u>0 Degrees</u>
Q	1.0	1.0
R	0.3	13.0
S	0	20.0

(2) Weaker unit located just above the sand and gravel zone at the base of the overburden beneath most of the floodplain embankment:

moisture content 28 percent
dry density 97 pcf

<u>Type Strength</u>	<u>c tsf</u>	<u>0 Degrees</u>
Q	0.6	0
R	0.3	13.0
S	0	20.0

(3) Sand and gravel unit located at the base of the overburden beneath most of the floodplain embankment:

<u>Type</u> <u>Strength</u>	<u>c</u> <u>tsf</u>	<u>0</u> <u>Degrees</u>
S	0	30.0

b. Primary Materials. Primary materials tested included weathered and unweathered Eagle Ford shale and bentonite. Unconfined compression, Q triaxial compression, direct shear and presplit (residual) direct shear tests were performed on samples of both weathered and unweathered shale. The following properties were used for the primary materials as the design parameters:

<u>Type</u> <u>Material</u>	<u>Strength</u>	<u>c</u> <u>tsf</u>	<u>0</u> <u>Degrees</u>
Shale	S	0.5	18
Bentonite	S	0	18

IV EXCAVATION PROCEDURES

1. Inspection Trench. For the purpose of describing the excavation procedures the inspection trench is divided into three areas: (a) deep inspection trench; (b) old river channel clean out; and (c) shallow inspection trench.

a. The right abutment deep inspection trench (Figures 5 and 6) discussed earlier in this report was excavated between embankment centerline stations 8+50 and 19+00. The maximum width of the top of the trench at natural ground was 424 feet measured at station 15+00. The sides of the excavation sloped downward at a IV on 3H slope to the trench floor whose maximum width was 117 feet at station 15+00. Maximum depth of the trench was 44 feet at station 14+50. A geologic map and profile of the deep inspection trench is shown on Plate 15.

As shown on the geologic map, the trench was excavated in overburden, weathered clay shale, and unweathered clay shale, in descending order. Overburden materials in the deep inspection trench included sandy clays, clayey sands, gravels, and colluvial deposits consisting of reworked shale and limestone fragments in varying mixtures as previously described. Overburden materials were excavated and removed using Caterpillar scrapers pushed by Caterpillar D-6 and D-8 bulldozers. As the bottom of the trench descended, the IV on 3H overburden slopes were shaved and finished using motor graders. Suitable overburden materials removed from the



Figure 5. Right abutment deep inspection trench after completion of bulk excavation and prior to start of final surface cleaning and backfill. Photo taken at embankment station 8+00, looking west.



Figure 6. Right abutment deep inspection trench after completion of bulk excavation and prior to start of final surface cleaning and backfill. Photo taken at embankment station 18+00, looking east.

deep inspection trench were used as random and semicompacted fill in the embankment.

Primary material excavated from the deep inspection trench included weathered and unweathered clay shale of the Eagle Ford Formation, Upper Britton Unit (Figures 7 through 12). The weathered clay shale was excavated using methods similar to those used to excavate overburden. Excavation of the soft to moderately hard unweathered clay shale was accomplished using Caterpillar D-8 bulldozers equipped with ripper teeth. The broken material was then removed by Caterpillar scrapers. Excavation slopes in the clay shale were cut and shaved to final grade using bulldozers and motor graders. Where the slopes were smooth and even, motor graders cleaned the surface sufficiently for mapping, foundation approval, and backfill. In areas where the surface was uneven due to broken rock or ledges, cleaning by hand to remove loose material was required. A total of 161,140 yd³ of material was excavated from the deep inspection trench. Most of the material was suitable for use as fill in the embankment.

Ground water was not encountered in the deep inspection trench excavation, therefore, no dewatering provisions were required. The time period during which the trench was at its deepest - July thru October 1982 - was a relatively dry period with no significant rainfall events. All impervious backfill was placed on surfaces free of water.

As discussed earlier in Section III-2d, excavation in the deep inspection trench was terminated prior to reaching the design grade. Upon notification of this decision the Contractor immediately began operations for final shaving and cleaning of the excavation slopes in preparation for backfill with impervious clay. A record of approval of the exposed clay shale surfaces in the deep inspection trench is provided on Plate 34.

b. The former stream channel of Mountain Creek intersects the upstream toe of the embankment at station 60+50. The former channel then curves eastward and continues directly under the embankment centerline from station 57+00 to station 52+50 before curving northward and intersecting the downstream embankment toe at station 51+00. Borings indicated extensive concentrations of typical river channel deposits, including sandy, gravelly pockets and organic deposits, all of which were determined to be unsuitable as embankment foundation. The bulk of the unsuitable material was removed using Caterpillar scrapers pushed by Caterpillar D-6 and D-8 bulldozers. More saturated areas where equipment maneuverability was limited were excavated using a Caterpillar B200 track-mounted backhoe. The excavation to clean out the creek channel reached a maximum depth of about 20 feet, and a maximum width of approximately 200 feet. A map of the portion of the excavation occurring beneath the embankment is presented on Plate 18. All of the material removed from this excavation was classified as overburden material; bedrock was not

encountered.

Minor ground-water flows were encountered in some of the areas of this excavation where sand and/or gravel were present. Most of the flows were isolated, and eventually dried up after they drained. Two small areas, shown on Plate 18, as A and B, continued to produce minor flow until they were covered with fill. Area B was classified as a seep, merely causing the area to remain wet, but requiring no remedial measures. In Area A, where water exited along and at the base of a slope at a rate estimated at 5 gpm, actions were taken to cut off the flow prior to placement of backfill. A 2-foot wide by $\pm$ 8-foot deep ditch was cut along the top of the slope intersecting the ground-water flow. The ditch was pumped dry and immediately backfilled with impervious clay, cutting off the flow to the slope. The wet material on the slope was then removed and the area was plated and sealed with impervious clay.

c. The shallow inspection trench at the embankment centerline was excavated to a minimum depth of 5 feet below the stripped surface. Bottom width of the trench was 12 feet with IV on 1H sideslopes. The trench was excavated in intervals up to 2,000 linear feet. Excavation of the shallow inspection trench was accomplished with Caterpillar scrapers pushed by Caterpillar D-6 and D-8 bulldozers. When the trench reached the approximate required depth, the sides were cut and shaved to a IV on 1H slope using motorgraders. The scrapers were then used again to complete

excavation and removal of loose material from the bottom of the trench. The shallow inspection trench was excavated almost exclusively in overburden materials. The only exception occurred between embankment stations 65+27 and 71+00 where weathered primary material was encountered. Ground water was not encountered in the shallow inspection trench. Geologic maps and profiles along the embankment inspection trench are presented on Plates 14 through 26.

2. Spillway. The excavation for the spillway chute and stilling basin was located at the downstream toe of the embankment at station 100+00. The materials encountered in the excavation were described in detail in Section III of this report. Generally, the materials consisted of overburden, and weathered primary material of the Upper Britton member of the Eagle Ford Formation. The maximum depth of the spillway excavation was approximately 30 feet as measured from the stilling basin floor to natural ground. A geologic map of the spillway excavation is presented on Plate 29.

Overburden and highly weathered primary materials were excavated using Caterpillar scrapers pushed by Caterpillar D-6 and D-8 bulldozers. The excavation slopes were smoothed and shaved to IV on 3H using bulldozers and motorgraders. Slightly weathered primary materials in the lower part of the excavation were excavated by first breaking and loosening the material with a Caterpillar D-8 bulldozer equipped with ripper teeth, and then removing with scrapers. A minimum of 2 feet of undisturbed material was left above grade for

protection from damage and weathering until excavation to final grade.

Excavation to final grade around the spillway structure was accomplished with various applicable excavation equipment. The evenly sloping surfaces and flat surfaces located beneath the spillway chute and stilling basin, respectively, were excavated to grade using a Caterpillar D-6 bulldozer, a John Deere 350C bulldozer, and a truck-mounted backhoe with a telescoping bucket. Loose material was removed from the excavation using a rubber-tired front-end loader. Trenches crossing the spillway floor for the spillway drainage system were excavated using the truck-mounted backhoe, as were the footings for the spillway training walls. The spillway end sill and keys were excavated using a Case tractor-mounted backhoe. Materials adjacent to the spillway walls were excavated using the truck-mounted backhoe with telescoping bucket and the 350C bulldozer. Final cleaning of all surfaces was done by hand using compressed air and shovels. Suitable materials removed from the spillway excavation were used as random and semicompacted fill in the embankment. Ground water was not encountered in the spillway excavation.

3. **Foundation Protection.** As a measure of foundation protection in the deep inspection trench and spillway, a minimum of 2 feet of undisturbed material was left in-place in areas where shale or clay shale were to be exposed at final grade. The final 2 feet was then

excavated in a continuous operation within a 2-hour period. This time limitation resulted in decreased exposure time for the surface and smaller areas being exposed at one time. The reason for this requirement was that laboratory testing and observation of the shale and clay shale materials revealed the tendency of the material to lose moisture upon exposure to air, resulting in cracking, slaking, and progressive deterioration of the material within hours of initial exposure. Additional requirements designed to limit time of exposure included requiring the first lift of fill material to be placed and compacted/sealed off within 8 hours of when excavation into the final 2 feet began or within 2 hours after achieving final grade, whichever required placement sooner.

Pneumatically placed concrete was used to seal the excavated surface on the nearly vertical walls of the spillway end sill. However, as shown in Figure 50, the first application of pneumatic concrete was unsuccessful. The concrete slumped away from the wall leaving void space and resulting in deterioration of the shale face. The contractor was required to remove the pneumatic concrete where it had slumped, achieve a fresh, undeteriorated shale surface, and reseal with pneumatic concrete. The second application was successful in protecting the shale face.

4. Foundation Preparation. The primary requirement for the final preparation of rock foundation surfaces prior to backfill was a thorough cleaning, which included the removal of all loose, drummy,

or deteriorated material using a combination of shovels, brooms, and blown compressed air. Backfill commenced immediately after final cleanup and approval. The strictly enforced time limitations, described above, eliminated any requirement for treatment of the exposed rock surfaces using moisture sealant spray.

There was no requirement to clean overburden surfaces by hand. Surfaces were shaved and finished with heavy equipment including scrapers and motor graders. Subsequent to inspection and approval, and prior to placement of fill, the overburden surfaces were scarified using a disc plow. Each layer of compacted impervious fill placed in the spillway and inspection trench excavations was benched in to the cut-slope on a per lift basis so that proper compaction could be performed to achieve a seal. A typical contact zone between the overburden and fill is exhibited on Figure 29.

V FOUNDATION ANCHORS

1. General. Permanent foundation anchors were installed in the spillway chute and stilling basin foundation and the drop structure foundation. A total of 214 foundation anchors were installed in the spillway and 20 in the drop structure foundation. Each was designed to extend a minimum of 15 feet into the clay shale beneath the floors of the spillway and drop structure. Plate 31 shows a plan view of the spacing of the anchors and a cross-section depicting the angle and depth of the anchors in the spillway.

2. Equipment. The 6-inch diameter holes for the foundation anchors were drilled using a Gardner-Denver track-mounted pneumatic drill. The anchors consisted of No. 11 rebar with a 90° bend in the top 4.67 feet and equipped with vertical bar spacers wire-fastened to the anchor for centering in the hole. A one-half inch diameter steel grout pipe designed to extend from the surface to the bottom of the anchor was permanently fixed to each anchor. The grout placed from the bottom of the hole up was delivered from an off-site source in ready-mix trucks. The following mix design was used for each truckload of grout delivered to the site:

2,600 lb SSD sand
540 lb Portland cement
45 gal water

3. Procedures. Drilling and installation of the foundation anchors occurred in the drop structure during the period February-March 1983, and in the spillway April-May 1983. All of the anchors in the chute

section of the spillway were installed at an angle of 59° from horizontal; anchors in the horizontal sections of the spillway and drop structure were set at a vertical angle. Six-inch diameter holes for the anchors in the spillway were drilled through the 4-inch protective concrete slab and 12-inch sand filter blanket to a total depth of 15 feet into the Eagle Ford Shale using the pneumatic drill. Holes in the drop structure penetrated the protective slab directly into the shale - no filter was present. In the spillway, collars were fitted into the drill holes to prevent caving and loss of the sand filter. Upon completion of drilling, the holes were cleaned with air and sealed with wooden plugs. Later the holes were recleaned and the anchor bars, equipped with centralizers, were set in the holes and supported at the correct depth using wooden blocks. All holes were maintained free of water until grouting commenced. The normal procedure was to drill and plug a number of holes, insert the anchor bars, and place grout all in the same day. After the anchors were fixed in the holes at the correct elevation, the grout mixture was pumped through the one-half inch steel grout pipe until grout returned to the surface, indicating the hole was filled.

4. Pull-Out Tests. Prior to installation of foundation anchors in the spillway and drop structure, pull-out tests were conducted to verify the capabilities of the anchors and the foundation bedrock to withstand maximum design loads. A test was conducted on 17 January 1983, on an anchor bar in the base of the drop structure, 12 feet

left of centerline at station 8+06.5. In the spillway, a test was conducted on 15 April 1983, on an anchor bar installed 20 feet left of centerline at station 11+70 (Figure 56). The anchors were stressed to a maximum of 45 tons. Results of the tests confirmed the adequacy of the anchor lengths and hole depths specified. A detailed evaluation of the pull-out tests will be presented in the Embankment Criteria Assessment Report. Data collected during the tests are included in Appendix I.

VI CHARACTER OF THE FOUNDATION

1. General. Clay shale belonging to the Upper Britton Member of the Eagle Ford Formation, Upper Cretaceous age, comprise the rock foundations supporting the spillway structure located at embankment station 100+00, as well as the drop structure situated adjacent to the spillway discharge channel, and the main embankment in the vicinity of the right (east) abutment deep inspection trench. Overburden consisting of heterogeneous mixtures of silt, clay, sand, and gravel mantle the bedrock in thicknesses up to 55 feet. Geologic maps of the materials exposed in excavations for the spillway and the embankment inspection trench are presented in this report. Engineering characteristics of the overburden and primary materials were presented in Section III of this report.

2. Character of Primary Materials. Primary materials observed in excavations for the spillway, drop structure, and main embankment inspection trench consisted of slightly to highly weathered clay shale. The clay shale is generally soft to moderately hard, gray to dark gray, medium-to thin-bedded, and contains scattered pockets of fossil shells (Ammonite fragments) which are only occasionally well preserved and intact. Thin, soft to moderately hard bentonitic shale seams occur throughout the exposed sequence. Minor faulting and associated jointing and fracturing were noted in the exposed clay shale surfaces. All observed faults were normal faults, usually of

high angle and low displacement, with less than 1-foot thick brecciated zones adjacent to the fault planes. No striations were observed on the fault planes due to the softness of the rock. Joints were generally tight, occasionally calcium filled, and tended to dissipate vertically. Soon after exposure, the bedrock began to show signs of deterioration such as lightened color, hair-line cracks, and minor slaking, all due to loss of moisture. The degree of weathering of the bedrock varied from slightly weathered, where bedrock jointing had allowed penetration of iron-rich ground water resulting in orange-colored streaks described as "weathering halos" within the gray to dark gray clay shale, to highly weathered in the upper zones where exposure to ground-water leaching had literally altered the bedrock to a soft, brown to yellow clay consistency. Bedding within the clay shale suggested a slight incline toward the southeast, with occasional locally abrupt dips or flexures occurring near fault zones. Bedding thicknesses varied from a few inches to a few feet, with the individual beds separated by very thin bedding planes consisting of slightly softer, dark gray, bentonitic clay shale seams. Excavations near the bottom of the right abutment deep inspection trench encountered isolated pockets of trapped ground water which had probably percolated down through bedrock joints or faults. No actual flow was observed and the zones quickly dried up after exposure.

3. Character of Overburden Materials. Overburden materials

encountered in excavations during construction of Joe Pool Lake are described in detail in Section III of this report. The overburden consisted predominantly of clay near the surface, grading downward into sandy clay with increasing amounts of sand and gravel near the base of the overburden. Near-surface clays, as observed in the 5-foot deep inspection trench along the embankment centerline, are medium stiff to hard, silty, varying in plasticity as a function of sand content, and varying in colors as a function of the content of organic matter and minerals, specifically iron and calcium. Basal overburden exposed in excavations for the spillway, drop structure, and right abutment deep inspection trench were described as sandy to very sandy clay, occasionally very gravelly, with local areas of clayey, sandy gravel and clayey sand. Pure, clean sand or gravel was not encountered.

Minor ground-water flow from overburden materials was observed in the river channel section of the main embankment, between stations 52+00 and 57+00. No other areas of the exposed overburden produced sustained flows of ground water.

VII FOUNDATION INSTRUMENTATION

1. General. Instrumentation for the project consists of 18 piezometers, 3 settlement plates, 3 deep settlement plates, outlet works reference pins, and spillway reference marks. Embankment and spillway plans of instrumentation are shown on Plate 33.

2. Piezometers.

a. General. Piezometers for the project were installed during both the initial and completion contracts. During the initial contract, six piezometers (P-1 through P-6) were installed. Twelve piezometers (P-7 through P-10 and P-12 through P-19) were installed during the completion contract. It was determined that P-11 would serve no useful purpose and was never installed. The piezometers installed were the porous plastic tip open tube type as manufactured by Slope Indicator Company, Seattle, Washington, with 3/8-inch diameter PVC risers.

b. Embankment Station 16+00. Piezometer P-10 is founded in a sandy clayey gravel in the overburden beneath the embankment. Piezometer P-12 is founded in the unweathered clay shale beneath the overburden.

c. Embankment Station 38+30, Piezometers P-1 and P-3 are founded in the unweathered Eagle Ford Shale beneath the floodplain section of the embankment. Piezometer P-3 is located in clay shale at the downstream toe. Piezometers P-2, P-4A, and P-13 are founded in sandy strata of the floodplain overburden.

d. Embankment Station 50+00. Piezometers P-14 and P-15 are founded in a sandy clay in the overburden of the closure section of the embankment. Piezometer P-16 is founded in a gravelly clay in the overburden beneath the closure section of the embankment.

e. Embankment Station 63+00. Piezometers P-17, P-18, and P-19, are all founded in the overburden of the Mountain Creek floodplain, just west of the closure section. Piezometer P-17 is founded in clay, P-18 is founded in a clayey gravel, and P-19 is founded in a sandy clay.

f. Embankment Station 99+50. Piezometer P-5 is founded in a sandy layer in overburden and P-6 is founded in the weathered clay shale adjacent to the uncontrolled spillway.

g. Embankment Station 100+50. Piezometers P-7, P-8, and P-9, are located adjacent to the spillway. Piezometer P-7 is founded in the overburden in a sandy layer. Piezometers P-8 and P-9 are founded in the weathered clay shale.

h. Conclusions from Piezometer Observations to Date. The piezometers (P-1, P-2, P-12, and P-15) that have shown an increase of pore pressure, with an increase in fill height, are at the present time showing a dissipation of excess pore pressure. Only one piezometer, P-1, has shown a significant amount of excess pore pressure. Several piezometers (P-3, P-13, P-16, P-18, and P-19) are showing an increase in excess pore pressure. These piezometers are located either upstream or downstream of the embankment. This

delayed increase in excess pore pressure can probably be attributed to time lag in the response of the foundation to the load being applied. The remainder of the piezometers have either shown a small increase in pore pressure since installation (P-10 and P-14) or have not shown any excess pore pressure since installation (P-4A, P-5, P-6, P-7, P-8, P-9, and P-17).

3. Settlement and Deep Settlement Plates.

a. General. Three settlement plates (SP-1, SP-2, and SP-3) and three deep settlement plates (DSP-1, DSP-2, and DSP-3) were installed during the initial contract. Each settlement plate consists of a 3-foot square, one-fourth inch thick steel plate placed on the embankment foundation (top of overburden) with steel riser pipes extending through the fill. Each deep settlement plate consists of a 30-inch diameter, one-fourth inch thick steel plate placed in primary material (clay shale) with the steel riser pipes extending through the fill. The settlement plates are used to monitor the vertical movement of the entire foundation, while the deep settlement plates were used to monitor the vertical movement of the primary (clay shale) material. A plan view of the locations of the settlement plates and deep settlement plates is shown on Plate 33. These vertical movement monitoring devices were installed in essentially two locations - the floodplain and the left embankment (spillway). Results of monitoring will be discussed at each of these general locations.

b. **Floodplain.** Settlement Plate SP-1 (top of overburden) and deep settlement Plate DSP-1 (top of clay shale) are located below the floodplain section of the embankment at station 38+70. The foundation has consolidated a total of 1.7± feet (with 0.9± feet occurring in the overburden and 0.8± feet occurring in the unweathered primary material). The total settlement and rate of settlement achieved are well within limits that could be expected for the materials and loading involved.

c. **Spillway.** Settlement Plate SP-2 (top of overburden) and deep settlement Plate DSP-2 (top of weathered shale) are located on the east (right) side of the spillway at station 99+50. The foundation has consolidated a total of 0.34± feet in this location (0.30± feet occurring in the overburden, and 0.04± feet occurring in the weathered and unweathered clay shale combined).

Settlement Plate SP-3 (top of overburden) and deep settlement Plate DSP-3 (top of unweathered shale) are located on the west (left) side of the spillway. The foundation has consolidated a total of 0.26± feet (0.18± feet occurring in the overburden and weathered primary combined, and 0.08± feet occurring in the unweathered clay shale).

The utilization of preload initial embankment, partial excavation thereof to construct the concrete structure, and then reloading by backfilling each caused vertical movement in the form of consolidation or heave. The amount of consolidation induced due to

backfilling around the concrete structure is very small indicating that the preload initial embankment was very successful in its purpose of eliminating significant differential settlement at the structure.


4. Outlet Works Reference Pins. Reference pins were installed along the invert of the conduit from the intake tower to the discharge chute, and also on the stilling basin walls. Reference pins were installed at each end of each conduit monolith, discharge chute slab, immediately downstream from the intake service gates, in the intake tower transition section immediately upstream from the first conduit monolith and on each side of each joint of both walls of the stilling basin. The reference pins consist of bronze bolts imbedded in the concrete. The surveys conducted on the reference pins show that no detectable movement has occurred in the outlet works monoliths to date.


5. Spillway Reference Marks. Reference marks were installed in the concrete of the slabs and walls of the spillway to monitor the movement of the spillway. The reference marks consist of bronze bolts imbedded in the concrete. Initial readings have been made.

6. Evaluation. The above description of foundation instrumentation was extracted from Joe Pool Lake Pre-Inspection Brochure No. 1, dated February 1986. A detailed evaluation of the foundation instrumentation program and its performance will be presented in the **Embankment Criteria Assessment Report.**

VIII FUTURE CONSIDERATIONS


1. Conditions That Could Cause Problems. There were no unanticipated foundation conditions discovered during construction of Joe Pool Dam which would pose a threat to the stability of any of the pertinent features of the project. All bedrock surfaces were found to be competent and stable and remained so until covered by impervious backfill or protective concrete.
2. Recommendations. If pneumatically placed concrete is to be used for foundation protection in the future, consideration should be given to providing some type of support for the concrete when it is applied to vertical or nearly vertical slopes. When applied without support, as was the case in the spillway end sill and key trenches, the concrete tends to slump away from the slope, primarily due to its own weight, leaving a void space between the slope and the pneumatic concrete. Wire support attached to the slope and encased in the concrete would prevent this type of failure.







8 TO ACCOMPANY FINAL FOUNDATION REPORT

U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS	
DESIGNED BY	LEE E. C. LANE
DRAWN BY	MOUNTAIN CREEK, TEXAS
DATE	EMBAKMENT, SPILLWAY, AND OUTLET WORKS
LAKE MAP AND VICINITY MAP	
BY	ROBERT BEHN
REV NO.	1
DATE	10
DRAWING NUMBER	SHEET 68





U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS	
DESIGNED BY:	JOE POOL LAKE MOUNTAIN CREEK, TEXAS
DRAWN BY:	EMBANKMENT, SPILLWAY, AND OUTLET WORKS
CHECKED BY:	GENERAL PLAN
APPROVED BY:	NY 40 DAC 63-8-B-0093
DATE:	DATED JULY 88
DRAWING NUMBER:	SHEET NO. 2

LEGEND

Paved road ————
 Gravel road - - - - -
 Dirt road
 525 Contour - - - - -
 536 Contour ————

Quaternary Alluvial or Flood Plain Deposits [stippled pattern]
 Quaternary Terrace Deposits [horizontal line pattern]
 Austin Chalk (Cretaceous) [diagonal line pattern]
 Eagle Ford Shale (Cretaceous) [cross-hatch pattern]

Compiled By Dallas Geological Society

VICINITY MAP
 SCALE OF MILES
 0 1 2 3 4 5

The vicinity map shows the location of the study area (shaded) within the Dallas region, with major roads and surrounding areas labeled.

VICINITY MAP
SCALE OF MILES

0 1 2 3 4 5 6 7 8 9 10

0° 10' N

10° 10' N

20° 10' N

30° 10' N

40° 10' N

50° 10' N

60° 10' N

70° 10' N

80° 10' N

90° 10' N

100° 10' N

110° 10' N

120° 10' N

130° 10' N

140° 10' N

150° 10' N

160° 10' N

170° 10' N

180° 10' N

190° 10' N

200° 10' N

210° 10' N

220° 10' N

230° 10' N

240° 10' N

250° 10' N

260° 10' N

270° 10' N

280° 10' N

290° 10' N

300° 10' N

310° 10' N

320° 10' N

330° 10' N

340° 10' N

350° 10' N

360° 10' N

370° 10' N

380° 10' N

390° 10' N

400° 10' N

410° 10' N

420° 10' N

430° 10' N

440° 10' N

450° 10' N

460° 10' N

470° 10' N

480° 10' N

490° 10' N

500° 10' N

510° 10' N

520° 10' N

530° 10' N

540° 10' N

550° 10' N

560° 10' N

570° 10' N

580° 10' N

590° 10' N

600° 10' N

610° 10' N

620° 10' N

630° 10' N

640° 10' N

650° 10' N

660° 10' N

670° 10' N

680° 10' N

690° 10' N

700° 10' N

710° 10' N

720° 10' N

730° 10' N

740° 10' N

750° 10' N

760° 10' N

770° 10' N

780° 10' N

790° 10' N

800° 10' N

810° 10' N

820° 10' N

830° 10' N

840° 10' N

850° 10' N

860° 10' N

870° 10' N

880° 10' N

890° 10' N

900° 10' N

910° 10' N

920° 10' N

930° 10' N

940° 10' N

950° 10' N

960° 10' N

970° 10' N

980° 10' N

990° 10' N

1000° 10' N

1010° 10' N

1020° 10' N

1030° 10' N

1040° 10' N

1050° 10' N

1060° 10' N

1070° 10' N

1080° 10' N

1090° 10' N

1100° 10' N

1110° 10' N

1120° 10' N

1130° 10' N

1140° 10' N

1150° 10' N

1160° 10' N

1170° 10' N

1180° 10' N

1190° 10' N

1200° 10' N

1210° 10' N

1220° 10' N

1230° 10' N

1240° 10' N

1250° 10' N

1260° 10' N

1270° 10' N

1280° 10' N

1290° 10' N

1300° 10' N

1310° 10' N

1320° 10' N

1330° 10' N

1340° 10' N

1350° 10' N

1360° 10' N

1370° 10' N

1380° 10' N

1390° 10' N

1400° 10' N

1410° 10' N

1420° 10' N

1430° 10' N

1440° 10' N

1450° 10' N

1460° 10' N

1470° 10' N

1480° 10' N

1490° 10' N

1500° 10' N

1510° 10' N

1520° 10' N

1530° 10' N

1540° 10' N

1550° 10' N

1560° 10' N

1570° 10' N

1580° 10' N

1590° 10' N

1600° 10' N

1610° 10' N

1620° 10' N

1630° 10' N

1640° 10' N

1650° 10' N

1660° 10' N

1670° 10' N

1680° 10' N

1690° 10' N

1700° 10' N

1710° 10' N

1720° 10' N

1730° 10' N

1740° 10' N

1750° 10' N

1760° 10' N

1770° 10' N

1780° 10' N

1790° 10' N

1800° 10' N

1810° 10' N

1820° 10' N

1830° 10' N

1840° 10' N

1850° 10' N

1860° 10' N

1870° 10' N

1880° 10' N

1890° 10' N

1900° 10' N

1910° 10' N

1920° 10' N

1930° 10' N

1940° 10' N

1950° 10' N

1960° 10' N

1970° 10' N

1980° 10' N

1990° 10' N

2000° 10' N

2010° 10' N

2020° 10' N

2030° 10' N

2040° 10' N

2050° 10' N

2060° 10' N

2070° 10' N

2080° 10' N

2090° 10' N

2100° 10' N

2110° 10' N

2120° 10' N

2130° 10' N

2140° 10' N

2150° 10' N

2160° 10' N

2170° 10' N

2180° 10' N

2190° 10' N

2200° 10' N

2210° 10' N

2220° 10' N

2230° 10' N

2240° 10' N

2250° 10' N

2260° 10' N

2270° 10' N

2280° 10' N

2290° 10' N

2300° 10' N

2310° 10' N

2320° 10' N

2330° 10' N

2340° 10' N

2350° 10' N

2360° 10' N

2370° 10' N

2380° 10' N

2390° 10' N

2400° 10' N

2410° 10' N

2420° 10' N

2430° 10' N

2440° 10' N

2450° 10' N

2460° 10' N

2470° 10' N

2480° 10' N

2490° 10' N


2500° 10' N



2510° 10' N

2520° 10' N

2530° 1









U.S. ARMY ENGINEER DISTRICT, PORT WORTH FORT WORTH, TEXAS PROJECT NO. 11440	
NAME OF PROJECT EMBANKMENT, SPILLWAY, AND OUTLET WORKS	
PLAN OF BORINGS I	
STATION 2+60 TO STATION 33+10	
NO. OF BORINGS 81-B-0018	
DATE JULY 1961	SEQUENCE NO.
DRAWING NUMBER	SHEET NO. 4

8 TO ACCOMPANY FINAL FOUNDATION REPORT





U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS	
LICE POOL LAKE MOUNTAIN CREEK, TEXAS	
EMBANKMENT, SPILLWAY, AND OUTLET WORKS	
PLAN OF BORINGS II STATION 33+10 TO STATION 112+50	
DESIGNED BY ENGINEER CORPS OF ENGINEERS	DATE JULY 1958
DRAWN BY P. REED ENGINEER	DRAWING NUMBER
CHECKED BY ROBERT REED	SHEET NO. 5





PLAN

1/2" = 100'

U.S. ARMY ENGINEER DISTRICT FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS			
PROJECT: EMBANKMENT, SPILLWAY, AND OUTLET WORKS			
PLAN OF BORINGS III STA. 2+50 TO 2+86+00			
DESIGNED BY V. J. HARRIS	CHECKED BY W. J. HARRIS		
DRAWN BY V. J. HARRIS	DATE: JULY 1961		
SCALE: 1" = 100'	DRAWING NUMBER	SHEET NO.	SEQUENCE NO.
		6	6


8 TO ACCOMPANY FINAL FOUNDATION REPORT






1. PROPOSED CANAL
 2. EXISTING CANAL
 3. EXISTING EMBANKMENT
 4. EXISTING SPILLWAY

U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS			
PROJECT: FLOOD LAKE LOCATION: WINTON, TEXAS			
EMBANKMENT, SPILLWAY, AND OUTLET WORKS			
PLAN OF BORINGS IV STATION 186+00 TO 249+60			
DESIGNED BY	DATE	BY	
CHECKED BY	DATE	BY	
DRAWING NUMBER		SHEET NO.	SEQUENCE NO.
		7	7






EMBANKMENT STATION IN FEET


NOTES

1. DETAILED LOGS OF CORE BORINGS ARE PRESENTED ON SECTIONS THRU SECTION.
2. WHILE THE BORINGS AND GEOLOGIC INTERPRETATIONS ARE REPRESENTATIVE OF SUBSURFACE CONDITIONS FOR THE VERTICAL AND HORIZONTAL REACHES AS SHOWN, VARIATIONS IN CHARACTERISTICS OF MATERIALS MAY BE ENCOUNTERED.
3. ABSENCE OF GROUND WATER LEVELS OPPOSITE BORING LOGS DOES NOT NECESSARILY MEAN THAT GROUND WATER WILL NOT BE ENCOUNTERED AT THE LOCATION OR WITHIN THE VERTICAL REACHES OF THE BORINGS.

U.S. ARMY ENGINEER DISTRICT FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS	
DESIGNED BY JOE POOL LAKE MOUNTAIN CREEK, TEXAS	
EMBANKMENT, SPILLWAY, AND OUTLET WORKS	
GEOLOGIC PROFILE EMBANKMENT CENTERLINE (STATION 0+00 TO STATION 62+00)	
BY W. D. CROWN 63-B-8-0093	
DATED JULY 1961	
DRAWING NUMBER	SHEET NO. 01
SEQUENCE NO. C	


8 TO ACCOMPANY FINAL FOUNDATION REPORT





U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS			
DESIGNED BY:		JOE POOL LAKE	
DRAWN BY:		M. STANLEY, JR.	
CHECKED BY:		ROBERT PEHM	
DATE:		JULY 1961	
PROJECT NO.:		DAW 63-81-S-0093	
DRAWING NUMBER:		SHEET NO. 9	

8 TO ACCOMPANY FINAL FOUNDATION REPORT



5

6

7

8

9

10

G


F

E

D

C

B



PROFILE

SEE EMBANKMENT PROFILE FOR DETAILS

U.S. ARMY ENGINEER DISTRICT FORT WORTH OFFICE OF ENGINEERS FORT WORTH, TEXAS	
DESIGNED BY J. H. M.	JOE POOL LAKE MONTICELLO, TEXAS
DRAWN BY J. H. M.	EMBANKMENT, SPILLWAY, AND OUTLET WORKS
CHECKED BY J. H. M.	GEOLOGIC PROFILE EMBANKMENT CENTERLINE STA 28+00 TO STA 90+00
APPROVED BY J. H. M.	SCALE: 1" = 20' VERTICALLY 1" = 100' HORIZONTALLY
DATED JULY 1961	SEQUENCE NO. 10
DRAWING NUMBER	SHEET NO. 10

8 TO ACCOMPANY FINAL FOUNDATION REPORT

5

6

7



5 6 7 8 9 10

G

F


E

D

C

B

U.S. ARMY ENGINEER DISTRICT FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS	
DESIGNED BY	JOHN F. POOL, MAE
DRAWN BY	WILLIAM N. COOPER, TEXAS
EMBANKMENT, SPILLWAY, AND OUTLET WORKS	
GEOLOGIC PROFILE	
EMBANKMENT CENTERLINE	
STATION 190+00 TO 225+00	
DATE	JULY 92
DRAWING NUMBER	01
SHEET NO.	14





NOTES:
1. SEE DRAWING FOR ALL TYPICAL EMBANKMENT SECTIONS.
2. EMBANKMENT SHALL BE CONSTRUCTED TO A MINIMUM OF 10 FEET ABOVE FLOOD LEVEL.
3. EMBANKMENT SHALL BE CONSTRUCTED TO A MINIMUM OF 10 FEET ABOVE FLOOD LEVEL.
4. EMBANKMENT SHALL BE CONSTRUCTED TO A MINIMUM OF 10 FEET ABOVE FLOOD LEVEL.
5. EMBANKMENT SHALL BE CONSTRUCTED TO A MINIMUM OF 10 FEET ABOVE FLOOD LEVEL.

SECTION	DESCRIPTION
SECTION A-A	EMBANKMENT
SECTION B-B	EMBANKMENT
SECTION C-C	EMBANKMENT

AT ANY POINT DETECTED THE ABOVE STATE
THEY SHALL BE DETERMINED BY THE ENGINEER.
THE ABOVE STATE SHALL BE DETERMINED BY THE ENGINEER.
THE ABOVE STATE SHALL BE DETERMINED BY THE ENGINEER.

SECTION	DESCRIPTION
SECTION A-A	EMBANKMENT
SECTION B-B	EMBANKMENT
SECTION C-C	EMBANKMENT


U.S. ARMY ENGINEER DISTRICT, FORT WORTH
CORPS OF ENGINEERS
FORT WORTH, TEXAS


PROJECT: JOE POOL LAKE
W. M. RIVER, TEXAS

EMBAKMENT, SPILLWAY, AND OUTLET WORKS


TYPICAL EMBANKMENT SECTIONS


DATE: 1963-10-10
DRAWING NUMBER: 12






8 TO ACCOMPANY FINAL FOUNDATION REPORT





PLAN

 $\frac{1}{2} \cdot \frac{1}{2}$

3 + 00

4 + 00

5 + 00

6.00

7 - 00

PROFILE

STATIONS IN FEET
(LOOKING UPSTREAM)

36 73


F

E

D

C

B



LEGEND

- OVERBURDEN (RECENT)
- CLAY
- SAND
- GRAVEL
- UPPER BRITTON FORMATION (CRETACEOUS)
- SHALE, WEATHERED
- SEEPAGE ZONE
- 6DC-xx
- CH
- PRE CONSTRUCTION BORING
W/ LABORATORY DESCRIPTION
(INTERVAL NOT TESTED)


7+00


8+00

FOR DETAILED LOGS OF BORINGS SEE
SHEETS 36 THRU 73

ITEM NO.	ACTION	DATE	DESCRIPTION OF REVISION

DESIGNED BY A. MANN		U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS	
DRAWN BY 		JOE POOL LAKE MOUNTAIN CREEK, TEXAS	
REVIEWED BY 		INSPECTION TRENCH AS-BUILT PLAN AND PROFILE STATION 0+00 TO 8+00	
SUBMITTED BY 		INVITATION NO.	DATE
ENGINEER		CONTRACT NO.	DRAWING NUMBER
SHEET NO. OF		SEQUENCE NO.	14







PLAN

LIMIT OF EXCAVATION AT CENTERLINE

MAP OF UPSTREAM EXCAVATION SLOPE
1" = 10' VERT

DESIGNED BY A. MARR		JOE POOL LAKE MOUNTAIN CREEK, TEXAS	
DRAWN BY C. KIRBY		RIGHT ABUTMENT DEEP INSPECTION TRENCH AS-BUILT PLAN AND PROFILE STATION 8+00 TO 19+00	
REVIEWED BY R. BEHM			
SUBMITTED BY ROBERT BEHM ENGINEER		CONTRACT NO.	DATED
		DRAWING NUMBER	SHEET NO. 15

TO ACCOMPANY FINAL FOUNDATION REPORT



A

FOR TRACER 553

2

3

4

4

5

6

7

8

PLAN

+AP 1-13

CH

TRENCH

00

23+00

24+00

25+00

26+00

27+00

PROFILESTATIONS IN FEET
(LOOKING UPSTREAM)PLAN

00

33+00

34+00

35+00

36+00

37+00

PROFILESTATIONS IN FEET
(LOOKING UPSTREAM)

TOP OF SLOPE

BOTTOM OF INSPECTION TRENCH

NOTES

1. FOR LEGEND SEE PLATE 14.
2. FOR DETAILED LOGS OF BORINGS
PLATES 36 THRU 73.

4

5

6

7

8

8

9

10

F

E

D

C

B

6+00 27+00 28+00 29+00

6+00 37+00 38+00 39+00


TOP OF SLOPE

BOTTOM OF INSPECTION TRENCH

DESIGNED BY A. MARR	JOE POOL LAKE MOUNTAIN CREEK, TEXAS		
DRAWN BY C. KIRBY	INSPECTION TRENCH		
REVIEWED BY R. BEHM	AS-BUILT PLAN AND PROFILE STATION 19+00 THRU 39+00		
SUBMITTED BY ROBERT BEHM ENGINEER	INVITATION NO.	DATE	SEQUENCE NO. 16
	CONTRACT NO.	DRAWING NUMBER	SHEET NO. OF

8

A COMPANY FINAL FOUNDATION REPORT



PLAN

TOP OF SLOPE

HA60 55

BOTTOM OF INSPECTION TRENCH

42+00

43+00

44+00

45+00

46+00

47+00

PROFILE
STATIONS IN FEET
(LOOKING UPSTREAM)

PLAN

TOP OF SLOPE

BOTTOM OF INSPECTION TRENCH

60 88

CL

CH

CH

51+00

52+00

53+00

54+00

55+00


PROFILE
STATIONS IN FEET
(LOOKING UPSTREAM)




1 FOR LEGEND SEE PLATE 14
2 FOR DETAILED LOGS OF BORINGS
SEE PLATES 36 THRU 73.

E


CONTACT NO.





PLAN

CONTINUATION INTERVAL = 10'



PROFILE

STATIONS IN FEET
(LOOKING UPSTREAM)

NOTES

- 1 FOR LEGEND SEE PLATE 14
- 2 FOR DETAILED LOGS OF BORINGS SEE PLATES 36 THRU 73

8

9

10



F

E

D

C

B



64+00

65+00


63+00

GS SEE


SYMBOL NO.	ACTION	DATE	DESCRIPTION OF REVISION
U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS			
DESIGNED BY A. MARR	JOE POOL LAKE MOUNTAIN CREEK, TEXAS		
DRAWN BY M. MINOR	INSPECTION TRENCH AS-BUILT PLAN AND PROFILE		
REVIEWED BY R. BEHM	STATION 55+00 TO 65+00		
SUBMITTED BY ROBERT BEHM	INVITATION NO.	DATE	SEQUENCE NO.
CONTRACT NO.	DRAWING NUMBER	SHEET NO.	18

8

ACCOMPANY FINAL FOUNDATION REPORT



PLAN



68 + 00

69 + 00

PROFILE


70 + 00

71 + 00

72 + 00

STATIONS IN FEET
(LOOKING UPSTREAM)

PLAN



82 + 00

STATIONS IN FEET
(LOOKING UPSTREAM)

PROFILE

AD-A193 342


COMPLETION OF EMBANKMENT AND SPILLWAY JOE POOL LAKE
MOUNTAIN CREEK TEXAS (U) ARMY ENGINEER DISTRICT FORT
MORRIS IX A J MAR FEB 88


2/3

UNCLASSIFIED

F/G 13/2

NL





MICROCOPY RESOLUTION TEST CHART
NATIONAL BUREAU OF STANDARDS 1963 A

8

9

10

OUTLET WORKS

SEE PLATE NO. 32

78+68


NOTES

1. FOR LEGEND SEE PLATE 14
2. FOR DETAILED LOGS OF BORINGS
SEE PLATES 36 THRU 73

73+00

73+75

DESIGNED BY A. MARR	JOE POOL LAKE MOUNTAIN CREEK, TEXAS	
DRAWN BY S. DRYSDALE	INSPECTION TRENCH AS-BUILT PLAN AND PROFILE	
REVIEWED BY R. BEHM	STATION 65+00 TO 86+00	
SUBMITTED BY ROBERT BEHM ENGINEER	INVITATION NO. CONTRACT NO. DRAWING NUMBER	DATE SHEET NO. OF 19



4

5

6

7

8

PLAN

TOP OF SLOPE

BOTTOM OF INSPECTION TRENCH

+00

90+00

91+00

92+00

93+00

94+00

PROFILE

STATIONS IN FEET
(LOOKING UPSTREAM)

PLAN

6DC-5%

CL

+00

100+00

101+00

102+00

103+00

104+00

PROFILE

STATIONS IN FEET
(LOOKING UPSTREAM)

NOTES

1 FOR LEGEND SEE PLATE 14

2 FOR DETAILED LOGS OF BORINGS SEE
PLATES 36 THRU 75

4

5

6

7

8

7

8

9

10

F

E

D

C

B

SLOPE

93+00

94+00

95+00

96+00

8A-61

 SC
 CL
 SC

103+00

104+00

105+00

106+00


LEGEND SEE PLATE 14
 DETAILED LOGS OF BORINGS SEE
 ES 36 THRU 73


DESIGNED BY A. MARR		CHECKED BY A. MARR		REVIEWED BY R. BEHM		SUBMITTED BY ROBERT BEHM		ENGINEER	
INVESTIGATOR NO.		SECTION		DATE		DESCRIPTION OF REVISION			
						U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS			
						JOE POOL LAKE MOUNTAIN CREEK, TEXAS			
						INSPECTION TRENCH AS-BUILT PLAN AND PROFILE STATION 86+00 TO 106+00			
						INVITATION NO.		DATE	
						CONTRACT NO.		SHEET NO.	
						DRAWING NUMBER		OF	
								20	

TO ACCOMPANY FINAL FOUNDATION REPORT


7

8



PLANPROFILE

STATIONS IN FEET
(LOOKING UPSTREAM)

PLANPROFILE

STATIONS IN FEET
(LOOKING UPSTREAM)

NOTES

- 1 FOR LEGEND SEE PLATE 14
- 2 FOR DETAILED LOGS OF BORINGS SEE
PLATES 36 THRU 73

7

8

9

10

F

E

D

C

B

TOP OF SLOPE

BOTTOM OF INSPECTION TRENCH

113+00

114+00

115+00

116+00

123+00

124+00

125+00

126+00


LEGEND SEE PLATE 14

DETAILED LOGS OF BORINGS SEE
PAGES 36 THRU 73

REVISION NO.	ACTION	DATE	DESCRIPTION OF REVISION
			U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS
DESIGNED BY A. MARR	JOE POOL LAKE MOUNTAIN CREEK, TEXAS		
DRAWN BY S. WOMACK	INSPECTION TRENCH		
REVIEWED BY R. BEHM	AS-BUILT PLAN AND PROFILE STATION 106+00 TO 126+00		
SUBMITTED BY ROBERT BEHM ENGINEER	INVITATION NO.	DATE	
	CONTRACT NO.	SHEET NO. 21	
	DRAWING NUMBER	OF	


A

TO ACCOMPANY FINAL FOUNDATION REPORT






PLAN




PROFILE

STATIONS IN FEET
(LOOKING UPSTREAM)



PLAN




PROFILE

STATIONS IN FEET
(LOOKING UPSTREAM)

NOTES


- 1 FOR LEGEND SEE PLATE 14
- 2 FOR DETAILED LOGS OF BORINGS
SEE PLATES 36 THRU 73.



ES
 FOR LEGEND SEE PLATE 14
 FOR DETAILED LOGS OF BORINGS
 SEE PLATES 36 THRU 73

DESIGNED BY A. MARR	JOE POOL LAKE MOUNTAIN CREEK, TEXAS	
DRAWN BY S. ROYDALE	INSPECTION TRENCH AS-BUILT PLAN AND PROFILE STATION 126+00 TO 146+00	
REVIEWED BY R. BEHM		
SUBMITTED BY ROBERT BEHM ENGINEER	INVITATION NO. CONTRACT NO. DRAWING NUMBER	DATE SHEET NO. 22 OF

TO ACCOMPANY FINAL FOUNDATION REPORT



4

5

6

7

8

PLAN

84-96

TOP OF SLOPE

BOTTOM OF INSPECTION TRENCH

150+00

151+00

152+00

153+00

154+00

PROFILE

STATIONS IN FEET
(LOOKING UPSTREAM)

PLAN

84-97

160+00

161+00

162+00

163+00

164+00

PROFILE

STATIONS IN FEET
(LOOKING UPSTREAM)

NOTES

- 1 FOR LEGEND SEE PLATE 14
- 2 FOR DETAILED LOGS OF BORINGS
SEE PLATES 36 THRU 73

4

5

6

7

8

T

8

9

10



F

E

D

C

B



FOR LEGEND SEE PLATE 14
 FOR DETAILED LOGS OF BORINGS
 SEE PLATES 36 THRU 73


DESIGNED BY A. MARR	JOE POOL LAKE MOUNTAIN CREEK, TEXAS		
DRAWN BY A. MARR	INSPECTION TRENCH AS-BUILT PLAN AND PROFILE STATION 146+00 TO 166+00		
REVIEWED BY R. BEHM	U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS		
SUBMITTED BY ROBERT BEHM ENGINEER	INVITATION NO.	DATE	CONTRACT NO.
	DRAWING NUMBER	SHEET NO. 23	CONTRACT NO.

8

TO ACCOMPANY FINAL FOUNDATION REPORT


F

OFFSET (FT.)
20
10
0
10
20




E

ELEVATION IN FEET (NGVD)
540
535
530




D

OFFSET (FT.)
20
10
0
10
20



C

ELEVATION IN FEET (NGVD)
540
535
530



B

A

4

5

6

7

PLAN

TOP OF SLOPE

BOTTOM OF INSPECTION TRENCH

169+00

170+00

171+00

172+00

173+00

PROFILE

STATIONS IN FEET
(LOOKING UPSTREAM)

PLAN

TOP OF SLOPE

BOTTOM OF INSPECTION TRENCH

179+00

180+00

181+00

182+00

183+00

PROFILE

STATIONS IN FEET
(LOOKING UPSTREAM)

NOTES

1 FOR LEGEND SEE PLATE 14


2 FOR DETAILED LOGS OF BORINGS SEE
PLATES 36 THRU 75

4

5

6

7




NOTES

- 1 FOR LEGEND SEE PLATE 14
- 2 FOR DETAILED LOGS OF BORINGS SEE PLATES 36 THRU 73

DESIGNED BY A. MARR	JOE POOL LAKE MOUNTAIN CREEK, TEXAS		
DRAWN BY J. MERRFIELD	INSPECTION TRENCH		
REVIEWED BY R. BEHM	AS-BUILT PLAN AND PROFILE STATION 166+00 TO 186+00		
SUBMITTED BY ROBERT BEHM ENGINEER	INVITATION NO.	DATE	SEQUENCE NO. 24
	CONTRACT NO.	DRAWING NUMBER	OF

TO ACCOMPANY FINAL FOUNDATION REPORT



PLAN

TOP OF SLOPE

BOTTOM OF INSPECTION TRENCH

199+00

190+00

191+00

192+00

193+00

194+00

PROFILESTATIONS IN FEET
(LOOKING UPSTREAM)PLAN

TOP OF SLOPE

BOTTOM OF INSPECTION TRENCH

199+00

200+00

201+00

202+00

203+00

204+00

PROFILESTATIONS IN FEET
(LOOKING UPSTREAM)NOTES

- 1 FOR LEGEND SEE PLATE 14
- 2 FOR DETAILED LOGS OF BORINGS, SEE
PLATES 36 THRU 73

8

9

10

194+00

195+00

196+00

8A-533

CL

204+00

205+00

206+00

F

E

D

C


B

PLATE 14
 S. OF BORINGS, SEE
 RU 73

DESIGNED BY A. MARR	JOE POOL LAKE MOUNTAIN CREEK, TEXAS INSPECTION TRENCH AS-BUILT PLAN AND PROFILE STATION 186+00 TO 206+00	INVESTIGATION NO.	DATE
DRAWN BY S. WOMACK		CONTRACT NO.	SHEET NO. 25
REVIEWED BY R. BEHM		DRAWING NUMBER	SEQUENCE NO.
SUBMITTED BY ROBERT BEHM ENGINEER			

8

TO ACCOMPANY FINAL FOUNDATION REPORT



4


5

6

7

8

PLAN



PROFILE

STATIONS IN FEET
(LOOKING UPSTREAM)

NOTES

1. FOR LEGEND SEE PLATE 14
2. FOR DETAILED LOGS OF BORINGS
SEE PLATES 36 THRU 73

4

5

6

7

8

8

9

10

F

E

D

C

B

214+00


215+00

216+00

REVISED NO.	ACTION	DATE	DESCRIPTION OF REVISION
U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS			
DESIGNED BY A. MARR	JOE POOL LAKE MOUNTAIN CREEK, TEXAS		
DRAWN BY A. MARR	INSPECTION TRENCH AS-BUILT PLAN AND PROFILE STATION 206+00 TO 217+00		
REVIEWED BY R. BEHM			
SUBMITTED BY ROBERT BEHM ENGINEER	INVITATION NO.	DATE	SEQUENCE NO.
	CONTRACT NO.	DRAWING NUMBER	SHEET NO. 26

8

TO ACCOMPANY FINAL FOUNDATION REPORT



G

F

E

D

C

B

A

FLOW

US 9-12227-100
US 9-12227-100

APPROACH - LAB

SPURRY BRIDGE

US 9-12227-100

MANHOLE

END OF ROAD
SPURRY BRIDGE
US 9-12227-100

MAXIMUM WATER
SURFACE ELEVATION

FLOW LINE
PUD - 8-11-60

US 9-12227-100
ALIGNED TOY OF PRIMARY APPROX 9-5-60

MANHOLE
PUD - 8-11-60

US 9-12227-100

SECTION THROUGH
PUD - 8-11-60 (1)

1

2



3

4

△

△

5




CLASS 1 TEND ON LAP BAR AND EMBANKMENT				
16	17	BAR	LAP LENGTH (INCH)	
			OTHER BAR	TOP BAR
1	1			
	2			
	3			
	4			
2	1			
	2			
	3			
	4			
3	1			
	2			
	3			
	4			
4	1			
	2			
	3			
	4			


- ALL BARS ARE TO BE PLACED WITH THE SAME SPACING AND THE SAME LAP LENGTH.
- ALL BARS ARE TO BE PLACED WITH THE SAME SPACING AND THE SAME LAP LENGTH.
- ALL BARS ARE TO BE PLACED WITH THE SAME SPACING AND THE SAME LAP LENGTH.

NOTE: SEE PLAN SECTION MONO FOR NO. 4 AND 5
OFF SCALE 3

JOE POOL LAKE MOUNTAIN CREEK TEXAS EMBANKMENT, SPILLWAY, AND OUTLET WORKS SPILLWAY PLAN & PROFILE	
DRAWN BY CHECKED BY DESIGNED BY APPROVED BY DATE REPORT REF#	DATED JULY 1964 DRAWING NUMBER SHEET NO. 28

8 TO ACCOMPANY FINAL FOUNDATION REPORT






STATIONS IN FEET

SPILLWAY EXCAVATION MAP

SCALE INTERVAL 1" = 20'

DESIGNED BY A. WARR		U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS	
DRAWN BY C. KIRBY		JCE POOL LAKE MOUNTAIN CREEK, TEXAS SPILLWAY AS-BUILT EXCAVATION MAP	
REVIEWED BY R. BEHM			
SUBMITTED BY ROBERT BEHM ENGINEER			
CONTR. NO.		SCALE NO.	DATED
DRAWING NUMBER		SHEET NO.	29

TO ACCOMPANY FINAL FOUNDATION REPORT



5 6 7 8 9 10

G


F

E

D

C

B




12+00 12+50 13+00 13+50 14+00 14+50




STATIONS IN FEET

SPILLWAY PROFILE

DESIGNED BY A. MARR		U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS	
DRAWN BY C. KIRBY		JOE POOL LAKE MOUNTAIN CREEK, TEXAS	
REVIEWED BY R. BEHM		GEOLOGIC PROFILE	
SUBMITTED BY ROBERT BEHM ENGINEER		SOL NO	DATED
		CONTR NO	
		DRAWING NUMBER	SHEET NO 30

TO ACCOMPANY FINAL FOUNDATION REPORT






NOTES
FOR GENERAL NOTES SEE SHEET 30

DESIGNED BY: J. CALDWELL		CHECKED BY: J. CALDWELL	
APPROVED BY: J. CALDWELL		APPROVED BY: J. CALDWELL	
U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS			
JOCE POOL LAKE MOUNTAIN VIEW, TEXAS			
SPILLWAY MONOLITHS NO. 14 AND 15 PLAN AND SECTIONS			
DRAWING NUMBER		SHEET NO. 31	
DATED JULY 1958		BY NO. 2064-63 8-0-0003	

TO ACCOMPANY FINAL FOUNDATION REPORT




350
+ 300
+ 250
+ 200
+ 150
+ 100
+ 50
+ 0
- 50
- 100
- 150
- 200
- 250
- 300

DISTANCE FROM CENTERLINE FEET

LEGEND


-  CLAY
 SAND & GRAVEL
 UPPER BRITTON FM, WEATHERED
 UPPER BRITTON FM, UNWEATHERED
 LOWER BRITTON FM
 FAULT OR JOINT EXPOSED ON SURFACE. STRIKE NW-SE DIP 45° NE DOWNTOWN SIDE ON NE SIDE OF FAULT.
 ZONE OF JOINTED OR BROKEN PRIMARY
 SEEPAGE AREA


SYMBOL NO.	ACTION	DATE	DESCRIPTION OF REVISION
U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS			
DESIGNED BY A. MARK	JOE POOL LAKE MOUNTAIN CREEK, TEXAS		
DRAWN BY M. CASTELLON	OUTLET WORKS		
CHECKED BY R. BEHM	AS-BUILT FOUNDATION EXCAVATION PLAN STATION 19+00 THRU STATION 29+00		
SUBMITTED BY ROBERT BEHM ENGINEER	INV NO.	DATED	PLATE 32
	CONTR NO.	SHEET NO. OF	



U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS	
DE POOL LAKE MOUNTAIN CREEK, TEXAS	
PLAN OF INSTRUMENTATION	
DESIGNED BY R. G. WARD R. R. G.	DATE 10/1/50
CHECKED BY R. P. LEE R. P. L.	DATE 10/1/50
REVIEWED BY T. SUMMERS	DATE 10/1/50
SUBMITTED BY H. E. KAROS	DATE 10/1/50
ENGINEER	DRYING NUMBER
	DRYING NO.
	33

TO ACCOMPANY FINAL FOUNDATION REPORT





STATIONS IN FEET

NOTES

1. UNWEATHERED SHALE SURFACES MAPPED AND APPROVED IMMEDIATELY SUBSEQUENT TO EXCAVATION TO FINAL GRADE, ALL OTHER SURFACES MAPPED ON 8-25-82 AND APPROVED BY CONSTRUCTION REPRESENTATIVE PRIOR TO BACKFILL.
2. A DETAILED MAP OF THE EXCAVATION IS PRESENTED ON PLATE 15.

F

E

D

C

B

16 + 00

17 + 00


18 + 00

19 + 00

DESIGNED AND APPROVED
FOR CONSTRUCTION TO FINAL GRADE,
8-25-82 AND APPROVED
FOR BACKFILL.

THIS IS PRESENTED ON

SYMBOL NO.	ACTION	DATE	DESCRIPTION OF REVISION
U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS			
DESIGNED BY A. MARR	JOE POOL LAKE MOUNTAIN CREEK, TEXAS		
DRAWN BY C. DRYSDALE	DEEP INSPECTION TRENCH		
REVIEWED BY R. BEHM	RECORD OF FOUNDATION APPROVAL		
SUBMITTED BY ROBERT BEHM ENGINEER	INVITATION NO.	DATE	SEQUENCE NO.
	CONTRACT NO.		34
	DRAWING NUMBER	SHEET NO. OF	



5 6 7 8 9 10

G

F

E

D

C

B

6-20-84

4-25-84

4-18-84

2-14-84

4-4-84

2-6-84

2-7-84

4-2-84

11-18-83

12-10-83

12-12-83

2-14-84

3-28-83

3-29-83

3-29-83

3-29-83

4-6-83

4-8-83

4-8-83

4-12-83

4

5

83

4

15

83

4-10-83

4-15-83

4

22

83

4-9-83

4-9-83

4-1-83

4-6-83

C1

3-8-84

3-7-84

2-2-84

4-17-84

3-3-84

3-4-84

4-8-84

4-17-84

4-23-84

4-25-84

6-20-84

DESIGNED BY A. MARR		JOE POOL LAKE MOUNTAIN CREEK, TEXAS	
CHECKED BY J. VANDER J. VANDER		SPILLWAY	
REVIEWED BY S. BENN		RECORD OF FOUNDATION APPROVAL	
QUANTITY BY ROBERT BENN		SOL. NO.	DATED
ENGINEER		CONTR. NO.	SHEET NO.
		35	35


TO ACCOMPANY FINAL FOUNDATION REPORT

5

6


7

8



YALX HOLE 2

CALYX HOLE 3



FOR YALX HOLE 2 SEE SHEET 35 & 4

U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS	
DESIGNED BY J. BEHN	JOE POOL LAKE MOUNTAIN CREEK, TEXAS
DRAWN BY H. R. LAM	EMBANKMENT, SPILLWAY, AND OUTLET WORKS
REVIEWED BY R. E. B.	LOGS OF BORINGS (CALYX HOLE 1, 2 & 3)
SUBMITTED BY ROBERT BEHN	INV NO. (ECON 68-21-2-0073)
	DATED JUL 1961
	DRAWING NUMBER
	SHEET NO. 36

8 TO ACCOMPANY FINAL FOUNDATION REPORT

BORING LOG

DATE: JULY 1961
 LOCATION: JOE POOL LAKE
 PROJECT: EMBANKMENT, SPILLWAY, AND OUTLET WORKS

DEPTH (FEET)	SOIL DESCRIPTION	REMARKS
0.0	SURFACE	
1.0	GRAVELLY SAND	
2.0	GRAVELLY SAND	
3.0	GRAVELLY SAND	
4.0	GRAVELLY SAND	
5.0	GRAVELLY SAND	
6.0	GRAVELLY SAND	
7.0	GRAVELLY SAND	
8.0	GRAVELLY SAND	
9.0	GRAVELLY SAND	
10.0	GRAVELLY SAND	
11.0	GRAVELLY SAND	
12.0	GRAVELLY SAND	
13.0	GRAVELLY SAND	
14.0	GRAVELLY SAND	
15.0	GRAVELLY SAND	
16.0	GRAVELLY SAND	
17.0	GRAVELLY SAND	
18.0	GRAVELLY SAND	
19.0	GRAVELLY SAND	
20.0	GRAVELLY SAND	
21.0	GRAVELLY SAND	
22.0	GRAVELLY SAND	
23.0	GRAVELLY SAND	
24.0	GRAVELLY SAND	
25.0	GRAVELLY SAND	
26.0	GRAVELLY SAND	
27.0	GRAVELLY SAND	
28.0	GRAVELLY SAND	
29.0	GRAVELLY SAND	
30.0	GRAVELLY SAND	
31.0	GRAVELLY SAND	
32.0	GRAVELLY SAND	
33.0	GRAVELLY SAND	
34.0	GRAVELLY SAND	
35.0	GRAVELLY SAND	
36.0	GRAVELLY SAND	
37.0	GRAVELLY SAND	
38.0	GRAVELLY SAND	
39.0	GRAVELLY SAND	
40.0	GRAVELLY SAND	
41.0	GRAVELLY SAND	
42.0	GRAVELLY SAND	
43.0	GRAVELLY SAND	
44.0	GRAVELLY SAND	
45.0	GRAVELLY SAND	
46.0	GRAVELLY SAND	
47.0	GRAVELLY SAND	
48.0	GRAVELLY SAND	
49.0	GRAVELLY SAND	
50.0	GRAVELLY SAND	
51.0	GRAVELLY SAND	
52.0	GRAVELLY SAND	
53.0	GRAVELLY SAND	
54.0	GRAVELLY SAND	
55.0	GRAVELLY SAND	
56.0	GRAVELLY SAND	
57.0	GRAVELLY SAND	
58.0	GRAVELLY SAND	
59.0	GRAVELLY SAND	
60.0	GRAVELLY SAND	
61.0	GRAVELLY SAND	
62.0	GRAVELLY SAND	
63.0	GRAVELLY SAND	
64.0	GRAVELLY SAND	
65.0	GRAVELLY SAND	
66.0	GRAVELLY SAND	
67.0	GRAVELLY SAND	
68.0	GRAVELLY SAND	
69.0	GRAVELLY SAND	
70.0	GRAVELLY SAND	
71.0	GRAVELLY SAND	
72.0	GRAVELLY SAND	
73.0	GRAVELLY SAND	
74.0	GRAVELLY SAND	
75.0	GRAVELLY SAND	
76.0	GRAVELLY SAND	
77.0	GRAVELLY SAND	
78.0	GRAVELLY SAND	
79.0	GRAVELLY SAND	
80.0	GRAVELLY SAND	
81.0	GRAVELLY SAND	
82.0	GRAVELLY SAND	
83.0	GRAVELLY SAND	
84.0	GRAVELLY SAND	
85.0	GRAVELLY SAND	
86.0	GRAVELLY SAND	
87.0	GRAVELLY SAND	
88.0	GRAVELLY SAND	
89.0	GRAVELLY SAND	
90.0	GRAVELLY SAND	
91.0	GRAVELLY SAND	
92.0	GRAVELLY SAND	
93.0	GRAVELLY SAND	
94.0	GRAVELLY SAND	
95.0	GRAVELLY SAND	
96.0	GRAVELLY SAND	
97.0	GRAVELLY SAND	
98.0	GRAVELLY SAND	
99.0	GRAVELLY SAND	
100.0	GRAVELLY SAND	

BORING LOG

DATE: JULY 1961
 LOCATION: JOE POOL LAKE
 PROJECT: EMBANKMENT, SPILLWAY, AND OUTLET WORKS

DEPTH (FEET)	SOIL DESCRIPTION	REMARKS
0.0	SURFACE	
1.0	GRAVELLY SAND	
2.0	GRAVELLY SAND	
3.0	GRAVELLY SAND	
4.0	GRAVELLY SAND	
5.0	GRAVELLY SAND	
6.0	GRAVELLY SAND	
7.0	GRAVELLY SAND	
8.0	GRAVELLY SAND	
9.0	GRAVELLY SAND	
10.0	GRAVELLY SAND	
11.0	GRAVELLY SAND	
12.0	GRAVELLY SAND	
13.0	GRAVELLY SAND	
14.0	GRAVELLY SAND	
15.0	GRAVELLY SAND	
16.0	GRAVELLY SAND	
17.0	GRAVELLY SAND	
18.0	GRAVELLY SAND	
19.0	GRAVELLY SAND	
20.0	GRAVELLY SAND	
21.0	GRAVELLY SAND	
22.0	GRAVELLY SAND	
23.0	GRAVELLY SAND	
24.0	GRAVELLY SAND	
25.0	GRAVELLY SAND	
26.0	GRAVELLY SAND	
27.0	GRAVELLY SAND	
28.0	GRAVELLY SAND	
29.0	GRAVELLY SAND	
30.0	GRAVELLY SAND	
31.0	GRAVELLY SAND	
32.0	GRAVELLY SAND	
33.0	GRAVELLY SAND	
34.0	GRAVELLY SAND	
35.0	GRAVELLY SAND	
36.0	GRAVELLY SAND	
37.0	GRAVELLY SAND	
38.0	GRAVELLY SAND	
39.0	GRAVELLY SAND	
40.0	GRAVELLY SAND	
41.0	GRAVELLY SAND	
42.0	GRAVELLY SAND	
43.0	GRAVELLY SAND	
44.0	GRAVELLY SAND	
45.0	GRAVELLY SAND	
46.0	GRAVELLY SAND	
47.0	GRAVELLY SAND	
48.0	GRAVELLY SAND	
49.0	GRAVELLY SAND	
50.0	GRAVELLY SAND	
51.0	GRAVELLY SAND	
52.0	GRAVELLY SAND	
53.0	GRAVELLY SAND	
54.0	GRAVELLY SAND	
55.0	GRAVELLY SAND	
56.0	GRAVELLY SAND	
57.0	GRAVELLY SAND	
58.0	GRAVELLY SAND	
59.0	GRAVELLY SAND	
60.0	GRAVELLY SAND	
61.0	GRAVELLY SAND	
62.0	GRAVELLY SAND	
63.0	GRAVELLY SAND	
64.0	GRAVELLY SAND	
65.0	GRAVELLY SAND	
66.0	GRAVELLY SAND	
67.0	GRAVELLY SAND	
68.0	GRAVELLY SAND	
69.0	GRAVELLY SAND	
70.0	GRAVELLY SAND	
71.0	GRAVELLY SAND	
72.0	GRAVELLY SAND	
73.0	GRAVELLY SAND	
74.0	GRAVELLY SAND	
75.0	GRAVELLY SAND	
76.0	GRAVELLY SAND	
77.0	GRAVELLY SAND	
78.0	GRAVELLY SAND	
79.0	GRAVELLY SAND	
80.0	GRAVELLY SAND	
81.0	GRAVELLY SAND	
82.0	GRAVELLY SAND	
83.0	GRAVELLY SAND	
84.0	GRAVELLY SAND	
85.0	GRAVELLY SAND	
86.0	GRAVELLY SAND	
87.0	GRAVELLY SAND	
88.0	GRAVELLY SAND	
89.0	GRAVELLY SAND	
90.0	GRAVELLY SAND	
91.0	GRAVELLY SAND	
92.0	GRAVELLY SAND	
93.0	GRAVELLY SAND	
94.0	GRAVELLY SAND	
95.0	GRAVELLY SAND	
96.0	GRAVELLY SAND	
97.0	GRAVELLY SAND	
98.0	GRAVELLY SAND	
99.0	GRAVELLY SAND	
100.0	GRAVELLY SAND	

U.S. ARMY ENGINEER DISTRICT, FORT WORTH
 CORPS OF ENGINEERS
 FORT WORTH, TEXAS

DESIGNED BY: JOE POOL LAKE
 MOUNTAIN VIEW, TEXAS

SPAWN BY: EMBANKMENT, SPILLWAY, AND OUTLET WORKS

RECORDED BY: LOGS OF BORINGS
 60C-38 AND 60C-39

SUBMITTED BY: ROBERT BROWN

DATE: JULY 1961

DRAWING NUMBER: SHEET NO. 38

ACCOMPANY FINAL FOUNDATION REPORT

BELLING LOG		SW	FWD	Notes
LAKVIEW DS				
GDC 41				
1. TO 100				
2. TO 100				
3. TO 100				
4. TO 100				
5. TO 100				
6. TO 100				
7. TO 100				
8. TO 100				
9. TO 100				
10. TO 100				
11. TO 100				
12. TO 100				
13. TO 100				
14. TO 100				
15. TO 100				
16. TO 100				
17. TO 100				
18. TO 100				
19. TO 100				
20. TO 100				
21. TO 100				
22. TO 100				
23. TO 100				
24. TO 100				
25. TO 100				
26. TO 100				
27. TO 100				
28. TO 100				
29. TO 100				
30. TO 100				
31. TO 100				
32. TO 100				
33. TO 100				
34. TO 100				
35. TO 100				
36. TO 100				
37. TO 100				
38. TO 100				
39. TO 100				
40. TO 100				
41. TO 100				
42. TO 100				
43. TO 100				
44. TO 100				
45. TO 100				
46. TO 100				
47. TO 100				
48. TO 100				
49. TO 100				
50. TO 100				
51. TO 100				
52. TO 100				
53. TO 100				
54. TO 100				
55. TO 100				
56. TO 100				
57. TO 100				
58. TO 100				
59. TO 100				
60. TO 100				
61. TO 100				
62. TO 100				
63. TO 100				
64. TO 100				
65. TO 100				
66. TO 100				
67. TO 100				
68. TO 100				
69. TO 100				
70. TO 100				
71. TO 100				
72. TO 100				
73. TO 100				
74. TO 100				
75. TO 100				
76. TO 100				
77. TO 100				
78. TO 100				
79. TO 100				
80. TO 100				
81. TO 100				
82. TO 100				
83. TO 100				
84. TO 100				
85. TO 100				
86. TO 100				
87. TO 100				
88. TO 100				
89. TO 100				
90. TO 100				
91. TO 100				
92. TO 100				
93. TO 100				
94. TO 100				
95. TO 100				
96. TO 100				
97. TO 100				
98. TO 100				
99. TO 100				
100. TO 100				

BELLING LOG		SW	FWD	Notes
LAKVIEW DS				
GDC 41				
1. TO 100				
2. TO 100				
3. TO 100				
4. TO 100				
5. TO 100				
6. TO 100				
7. TO 100				
8. TO 100				
9. TO 100				
10. TO 100				
11. TO 100				
12. TO 100				
13. TO 100				
14. TO 100				
15. TO 100				
16. TO 100				
17. TO 100				
18. TO 100				
19. TO 100				
20. TO 100				
21. TO 100				
22. TO 100				
23. TO 100				
24. TO 100				
25. TO 100				
26. TO 100				
27. TO 100				
28. TO 100				
29. TO 100				
30. TO 100				
31. TO 100				
32. TO 100				
33. TO 100				
34. TO 100				
35. TO 100				
36. TO 100				
37. TO 100				
38. TO 100				
39. TO 100				
40. TO 100				
41. TO 100				
42. TO 100				
43. TO 100				
44. TO 100				
45. TO 100				
46. TO 100				
47. TO 100				
48. TO 100				
49. TO 100				
50. TO 100				
51. TO 100				
52. TO 100				
53. TO 100				
54. TO 100				
55. TO 100				
56. TO 100				
57. TO 100				
58. TO 100				
59. TO 100				
60. TO 100				
61. TO 100				
62. TO 100				
63. TO 100				
64. TO 100				
65. TO 100				
66. TO 100				
67. TO 100				
68. TO 100				
69. TO 100				
70. TO 100				
71. TO 100				
72. TO 100				
73. TO 100				
74. TO 100				
75. TO 100				
76. TO 100				
77. TO 100				
78. TO 100				
79. TO 100				
80. TO 100				
81. TO 100				
82. TO 100				
83. TO 100				
84. TO 100				
85. TO 100				
86. TO 100				
87. TO 100				
88. TO 100				
89. TO 100				
90. TO 100				
91. TO 100				
92. TO 100				
93. TO 100				
94. TO 100				
95. TO 100				
96. TO 100				
97. TO 100				
98. TO 100				
99. TO 100				
100. TO 100				

12.1
 12.2
 12.3
 12.4
 12.5
 12.6
 12.7
 12.8
 12.9
 12.10
 12.11
 12.12
 12.13
 12.14
 12.15
 12.16
 12.17
 12.18
 12.19
 12.20
 12.21
 12.22
 12.23
 12.24
 12.25
 12.26
 12.27
 12.28
 12.29
 12.30
 12.31
 12.32
 12.33
 12.34
 12.35
 12.36
 12.37
 12.38
 12.39
 12.40
 12.41
 12.42
 12.43
 12.44
 12.45
 12.46
 12.47
 12.48
 12.49
 12.50
 12.51
 12.52
 12.53
 12.54
 12.55
 12.56
 12.57
 12.58
 12.59
 12.60
 12.61
 12.62
 12.63
 12.64
 12.65
 12.66
 12.67
 12.68
 12.69
 12.70
 12.71
 12.72
 12.73
 12.74
 12.75
 12.76
 12.77
 12.78
 12.79
 12.80
 12.81
 12.82
 12.83
 12.84
 12.85
 12.86
 12.87
 12.88
 12.89
 12.90
 12.91
 12.92
 12.93
 12.94
 12.95
 12.96
 12.97
 12.98
 12.99
 13.00

100
 101
 102
 103
 104
 105
 106
 107
 108
 109
 110
 111
 112
 113
 114
 115
 116
 117
 118
 119
 120
 121
 122
 123
 124
 125
 126
 127
 128
 129
 130
 131
 132
 133
 134
 135
 136
 137
 138
 139
 140
 141
 142
 143
 144
 145
 146
 147
 148
 149
 150
 151
 152
 153
 154
 155
 156
 157
 158
 159
 160
 161
 162
 163
 164
 165
 166
 167
 168
 169
 170
 171
 172
 173
 174
 175
 176
 177
 178
 179
 180
 181
 182
 183
 184
 185
 186
 187
 188
 189
 190
 191
 192
 193
 194
 195
 196
 197
 198
 199
 200
 201
 202
 203
 204
 205
 206
 207
 208
 209
 210
 211
 212
 213
 214
 215
 216
 217
 218
 219
 220
 221
 222
 223
 224
 225
 226
 227
 228
 229
 230
 231
 232
 233
 234
 235
 236
 237
 238
 239
 240
 241
 242
 243
 244
 245
 246
 247
 248
 249
 250
 251
 252
 253
 254
 255
 256
 257
 258
 259
 260
 261
 262
 263
 264
 265
 266
 267
 268
 269
 270
 271
 272
 273
 274
 275
 276
 277
 278
 279
 280
 281
 282
 283
 284
 285
 286
 287
 288
 289
 290
 291
 292
 293
 294
 295
 296
 297
 298
 299
 300
 301
 302
 303
 304
 305
 306
 307
 308
 309
 310
 311
 312
 313
 314
 315
 316
 317
 318
 319
 320
 321
 322
 323
 324
 325
 326
 327
 328
 329
 330
 331
 332
 333
 334
 335
 336
 337
 338
 339
 340
 341
 342
 343
 344
 345
 346
 347
 348
 349
 350
 351
 352
 353
 354
 355
 356
 357
 358
 359
 360
 361
 362
 363
 364
 365
 366
 367
 368
 369
 370
 371
 372
 373
 374
 375
 376
 377
 378
 379
 380
 381
 382
 383
 384
 385
 386
 387
 388
 389
 390
 391
 392
 393
 394
 395
 396
 397
 398
 399
 400
 401
 402
 403
 404
 405
 406
 407
 408
 409
 410
 411
 412
 413
 414
 415
 416
 417
 418
 419
 420
 421
 422
 423
 424
 425
 426
 427
 428
 429
 430
 431
 432
 433
 434
 435
 436
 437
 438
 439
 440
 441
 442
 443
 444
 445
 446
 447
 448
 449
 450
 451
 452
 453
 454
 455
 456
 457
 458
 459
 460
 461
 462
 463
 464
 465
 466
 467
 468
 469
 470
 471
 472
 473
 474
 475
 476
 477
 478
 479
 480
 481
 482
 483
 484
 485
 486
 487
 488
 489
 490
 491
 492
 493
 494
 495
 496
 497
 498
 499
 500
 501
 502
 503
 504
 505
 506
 507
 508
 509
 510
 511
 512
 513
 514
 515
 516
 517
 518
 519
 520
 521
 522
 523
 524
 525
 526
 527
 528
 529
 530
 531
 532
 533
 534
 535
 536
 537
 538
 539
 540
 541
 542
 543
 544
 545
 546
 547
 548
 549
 550
 551
 552
 553
 554
 555
 556
 557
 558
 559
 560
 561
 562
 563
 564
 565
 566
 567
 568
 569
 570
 571
 572
 573
 574
 575
 576
 577
 578
 579
 580
 581
 582
 583
 584
 585
 586
 587
 588
 589
 590
 591
 592
 593
 594
 595
 596
 597
 598
 599
 600
 601
 602
 603
 604
 605
 606
 607
 608
 609
 610
 611

TO ACCOMPANY FINAL FOUNDATION REPORT

Hole No. 8441 42

DEPTH LOG	DESCRIPTION	DEPTH
LAKEVIEW 1341 SITE	1341 WPTN 21.7	5
1. LOCATION: 1341 SITE	1341 WPTN 21.7	5
2. DATE: 1/1/54	1341 WPTN 21.7	5
3. NAME: DE KEMPEN	1341 WPTN 21.7	5
4. TYPE: 1341 SITE	1341 WPTN 21.7	5
5. 1341 SITE	1341 WPTN 21.7	5
6. 1341 SITE	1341 WPTN 21.7	5
7. 1341 SITE	1341 WPTN 21.7	5
8. 1341 SITE	1341 WPTN 21.7	5
9. 1341 SITE	1341 WPTN 21.7	5
10. 1341 SITE	1341 WPTN 21.7	5
11. 1341 SITE	1341 WPTN 21.7	5
12. 1341 SITE	1341 WPTN 21.7	5
13. 1341 SITE	1341 WPTN 21.7	5
14. 1341 SITE	1341 WPTN 21.7	5
15. 1341 SITE	1341 WPTN 21.7	5
16. 1341 SITE	1341 WPTN 21.7	5
17. 1341 SITE	1341 WPTN 21.7	5
18. 1341 SITE	1341 WPTN 21.7	5
19. 1341 SITE	1341 WPTN 21.7	5
20. 1341 SITE	1341 WPTN 21.7	5
21. 1341 SITE	1341 WPTN 21.7	5
22. 1341 SITE	1341 WPTN 21.7	5
23. 1341 SITE	1341 WPTN 21.7	5
24. 1341 SITE	1341 WPTN 21.7	5
25. 1341 SITE	1341 WPTN 21.7	5
26. 1341 SITE	1341 WPTN 21.7	5
27. 1341 SITE	1341 WPTN 21.7	5
28. 1341 SITE	1341 WPTN 21.7	5
29. 1341 SITE	1341 WPTN 21.7	5
30. 1341 SITE	1341 WPTN 21.7	5
31. 1341 SITE	1341 WPTN 21.7	5
32. 1341 SITE	1341 WPTN 21.7	5
33. 1341 SITE	1341 WPTN 21.7	5
34. 1341 SITE	1341 WPTN 21.7	5
35. 1341 SITE	1341 WPTN 21.7	5
36. 1341 SITE	1341 WPTN 21.7	5
37. 1341 SITE	1341 WPTN 21.7	5
38. 1341 SITE	1341 WPTN 21.7	5
39. 1341 SITE	1341 WPTN 21.7	5
40. 1341 SITE	1341 WPTN 21.7	5

Hole No. 8441 42

DEPTH LOG	DESCRIPTION	DEPTH
LAKEVIEW 1341 SITE	1341 WPTN 21.7	5
1. LOCATION: 1341 SITE	1341 WPTN 21.7	5
2. DATE: 1/1/54	1341 WPTN 21.7	5
3. NAME: DE KEMPEN	1341 WPTN 21.7	5
4. TYPE: 1341 SITE	1341 WPTN 21.7	5
5. 1341 SITE	1341 WPTN 21.7	5
6. 1341 SITE	1341 WPTN 21.7	5
7. 1341 SITE	1341 WPTN 21.7	5
8. 1341 SITE	1341 WPTN 21.7	5
9. 1341 SITE	1341 WPTN 21.7	5
10. 1341 SITE	1341 WPTN 21.7	5
11. 1341 SITE	1341 WPTN 21.7	5
12. 1341 SITE	1341 WPTN 21.7	5
13. 1341 SITE	1341 WPTN 21.7	5
14. 1341 SITE	1341 WPTN 21.7	5
15. 1341 SITE	1341 WPTN 21.7	5
16. 1341 SITE	1341 WPTN 21.7	5
17. 1341 SITE	1341 WPTN 21.7	5
18. 1341 SITE	1341 WPTN 21.7	5
19. 1341 SITE	1341 WPTN 21.7	5
20. 1341 SITE	1341 WPTN 21.7	5
21. 1341 SITE	1341 WPTN 21.7	5
22. 1341 SITE	1341 WPTN 21.7	5
23. 1341 SITE	1341 WPTN 21.7	5
24. 1341 SITE	1341 WPTN 21.7	5
25. 1341 SITE	1341 WPTN 21.7	5
26. 1341 SITE	1341 WPTN 21.7	5
27. 1341 SITE	1341 WPTN 21.7	5
28. 1341 SITE	1341 WPTN 21.7	5
29. 1341 SITE	1341 WPTN 21.7	5
30. 1341 SITE	1341 WPTN 21.7	5
31. 1341 SITE	1341 WPTN 21.7	5
32. 1341 SITE	1341 WPTN 21.7	5
33. 1341 SITE	1341 WPTN 21.7	5
34. 1341 SITE	1341 WPTN 21.7	5
35. 1341 SITE	1341 WPTN 21.7	5
36. 1341 SITE	1341 WPTN 21.7	5
37. 1341 SITE	1341 WPTN 21.7	5
38. 1341 SITE	1341 WPTN 21.7	5
39. 1341 SITE	1341 WPTN 21.7	5
40. 1341 SITE	1341 WPTN 21.7	5

[illegible][illegible]

BAGGAGE LOG		SW		FWD		BAGGAGE	
LAKEVIEW DS							
1. AIRCRAFT / OPERATOR / LOCATION		2. DATE AND TIME OF DAY		3. FLIGHT NO. / OPERATOR		4. BAGGAGE NO. / OPERATOR	
5. BAGGAGE NO.		6. BAGGAGE NO.		7. BAGGAGE NO.		8. BAGGAGE NO.	
9. BAGGAGE NO.		10. BAGGAGE NO.		11. BAGGAGE NO.		12. BAGGAGE NO.	
13. BAGGAGE NO.		14. BAGGAGE NO.		15. BAGGAGE NO.		16. BAGGAGE NO.	
17. BAGGAGE NO.		18. BAGGAGE NO.		19. BAGGAGE NO.		20. BAGGAGE NO.	
21. BAGGAGE NO.		22. BAGGAGE NO.		23. BAGGAGE NO.		24. BAGGAGE NO.	
25. BAGGAGE NO.		26. BAGGAGE NO.		27. BAGGAGE NO.		28. BAGGAGE NO.	
29. BAGGAGE NO.		30. BAGGAGE NO.		31. BAGGAGE NO.		32. BAGGAGE NO.	
33. BAGGAGE NO.		34. BAGGAGE NO.		35. BAGGAGE NO.		36. BAGGAGE NO.	
37. BAGGAGE NO.		38. BAGGAGE NO.		39. BAGGAGE NO.		40. BAGGAGE NO.	
41. BAGGAGE NO.		42. BAGGAGE NO.		43. BAGGAGE NO.		44. BAGGAGE NO.	
45. BAGGAGE NO.		46. BAGGAGE NO.		47. BAGGAGE NO.		48. BAGGAGE NO.	
49. BAGGAGE NO.		50. BAGGAGE NO.		51. BAGGAGE NO.		52. BAGGAGE NO.	
53. BAGGAGE NO.		54. BAGGAGE NO.		55. BAGGAGE NO.		56. BAGGAGE NO.	
57. BAGGAGE NO.		58. BAGGAGE NO.		59. BAGGAGE NO.		60. BAGGAGE NO.	
61. BAGGAGE NO.		62. BAGGAGE NO.		63. BAGGAGE NO.		64. BAGGAGE NO.	
65. BAGGAGE NO.		66. BAGGAGE NO.		67. BAGGAGE NO.		68. BAGGAGE NO.	
69. BAGGAGE NO.		70. BAGGAGE NO.		71. BAGGAGE NO.		72. BAGGAGE NO.	
73. BAGGAGE NO.		74. BAGGAGE NO.		75. BAGGAGE NO.		76. BAGGAGE NO.	
77. BAGGAGE NO.		78. BAGGAGE NO.		79. BAGGAGE NO.		80. BAGGAGE NO.	
81. BAGGAGE NO.		82. BAGGAGE NO.		83. BAGGAGE NO.		84. BAGGAGE NO.	
85. BAGGAGE NO.		86. BAGGAGE NO.		87. BAGGAGE NO.		88. BAGGAGE NO.	
89. BAGGAGE NO.		90. BAGGAGE NO.		91. BAGGAGE NO.		92. BAGGAGE NO.	
93. BAGGAGE NO.		94. BAGGAGE NO.		95. BAGGAGE NO.		96. BAGGAGE NO.	
97. BAGGAGE NO.		98. BAGGAGE NO.		99. BAGGAGE NO.		100. BAGGAGE NO.	

ENCLOSURE 200-555-562 4

U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS	
DESIGNED BY W. BEHN	JOE POOL LAKE MOUNTAIN CREEK, TEXAS
DRAWN BY WLB	EMBANKMENT, SPILLWAY, AND OUTLET WORKS
REVIEWED BY P. BEHN	
SUBMITTED BY K. A. FORT BEHN	
LOGS OF BORINGS BA6C-44 AND BA6C-45	
DATE 1 JUL 1961	DRAWING NUMBER SHEET NO. 42

TO ACCOMPANY FINAL FOUNDATION REPORT

45

3

46

47

48

49

50

51

52

53

54

55

56

57

58

59

60

61

62

63

64

65

66

67

68

69

70

71

72

73

74

75

76

77

78

79

80

81

82

83

84

85

86

87

88

89

90

91

92

93

94

95

96

97

98

99

100

45

3

46

47

48

49

50

51

52

53

54

55

56

57

58

59

60

61

62

63

64

65

66

67

68

69

70

71

72

73

74

75

76

77

78

79

80

81

82

83

84

85

86

87

88

89

90

91

92

93

94

95

96

97

98

99

100

BORING LOG 8A6C 47 CONTINUED ON REQ 46

46

47

48

49

50

51

52

53

54

55

56

57

58

59

60

61

62

63

64

65

66

67

68

69

70

71

72

73

74

75

76

77

78

79

80

81

82

83

84

85

86

87

88

89

90

91

92

93

94

95

96

97

98

99

100

U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS	
DESIGNED BY R. E. W.	JOE POOL LAKE MOUNTAIN CREEK, TEXAS
DRAWN BY H. L. R.	EMBANKMENT, SPILLWAY, AND OUTLET WORKS
REVIEWED BY R. E. W.	LOGS OF BORINGS 8A6C-46 AND 8A6C-47
SUBMITTED BY ROBERT BEHN	IRVING NO. AC 425 B. S. 2045
DATED JULY 1955	SHEET NO. 43

TO ACCOMPANY FINAL FOUNDATION REPORT

[illegible]

		RECEIVED AT SALT LAKE	
U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH TEXAS			
DESIGNED BY <u>R. P. H.</u>	USE POOL LAKE MOUNTAIN CREEK TEXAS		
CHECKED BY <u>JLR</u>	EMBANKMENT, SPILLWAY, AND OUTLET WORKS		
REVIEWED BY <u>P. E. H.</u>	LOGS OF BORINGS 8A6C-50 AND 8A6C-52		
SUBMITTED BY <u>ROBERT B. H.</u>	REV NO. <u>1</u> DATED <u>1954</u> DRAWING NUMBER	SHEET NO. <u>OF</u>	REVISION NO. <u>44</u>

TO ACCOMPANY FINAL FOUNDATION REPORT

[illegible]

H. G. V.

1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100 101 102 103 104 105 106 107 108 109 110 111 112 113 114 115 116 117 118 119 120 121 122 123 124 125 126 127 128 129 130 131 132 133 134 135 136 137 138 139 140 141 142 143 144 145 146 147 148 149 150 151 152 153 154 155 156 157 158 159 160 161 162 163 164 165 166 167 168 169 170 171 172 173 174 175 176 177 178 179 180 181 182 183 184 185 186 187 188 189 190 191 192 193 194 195 196 197 198 199 200 201 202 203 204 205 206 207 208 209 210 211 212 213 214 215 216 217 218 219 220 221 222 223 224 225 226 227 228 229 230 231 232 233 234 235 236 237 238 239 240 241 242 243 244 245 246 247 248 249 250 251 252 253 254 255 256 257 258 259 260 261 262 263 264 265 266 267 268 269 270 271 272 273 274 275 276 277 278 279 280 281 282 283 284 285 286 287 288 289 290 291 292 293 294 295 296 297 298 299 300 301 302 303 304 305 306 307 308 309 310 311 312 313 314 315 316 317 318 319 320 321 322 323 324 325 326 327 328 329 330 331 332 333 334 335 336 337 338 339 340 341 342 343 344 345 346 347 348 349 350 351 352 353 354 355 356 357 358 359 360 361 362 363 364 365 366 367 368 369 370 371 372 373 374 375 376 377 378 379 380 381 382 383 384 385 386 387 388 389 390 391 392 393 394 395 396 397 398 399 400 401 402 403 404 405 406 407 408 409 410 411 412 413 414 415 416 417 418 419 420 421 422 423 424 425 426 427 428 429 430 431 432 433 434 435 436 437 438 439 440 441 442 443 444 445 446 447 448 449 450 451 452 453 454 455 456 457 458 459 460 461 462 463 464 465 466 467 468 469 470 471 472 473 474 475 476 477 478 479 480 481 482 483 484 485 486 487 488 489 490 491 492 493 494 495 496 497 498 499 500 501 502 503 504 505 506 507 508 509 510 511 512 513 514 515 516 517 518 519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553 554 555 556 557 558 559 560 561 562 563 564 565 566 567 568 569 570 571 572 573 574 575 576 577 578 579 580 581 582 583 584 585 586 587 588 589 590 591 592 593 594 595 596 597 598 599 600 601 602 603 604 605 606 607 608 609 610 611 612 613 614 615 616 617 618 619 620 621 622 623 624 625 626 627 628 629 630 631 632 633 634 635 636 637 638 639 640 641 642 643 644 645 646 647 648 649 650 651 652 653 654 655 656 657 658 659 660 661 662 663 664 665 666 667 668 669 670 671 672 673 674 675 676 677 678 679 680 681 682 683 684 685 686 687 688 689 690 691 692 693 694 695 696 697 698 699 700 701 702 703 704 705 706 707 708 709 710 711 712 713 714 715 716 717 718 719 720 721 722 723 724 725 726 727 728 729 730 731 732 733 734 735 736 737 738 739 740 741 742 743 744 745 746 747 748 749 750 751 752 753 754 755 756 757 758 759 760 761 762 763 764 765 766 767 768 769 770 771 772 773 774 775 776 777 778 779 780 781 782 783 784 785 786 787 788 789 790 791 792 793 794 795 796 797 798 799 800 801 802 803 804 805 806 807 808 809 810 811 812 813 814 815 816 817 818 819 820 821 822 823 824 825 826 827 828 829 830 831 832 833 834 835 836 837 83	
---	--

TO ACCOMPANY FINAL FOUNDATION REPORT

1. GLO...
 2. ...
 3. ...
 4. ...
 5. ...
 6. ...
 7. ...
 8. ...
 9. ...
 10. ...
 11. ...
 12. ...
 13. ...
 14. ...
 15. ...
 16. ...
 17. ...
 18. ...
 19. ...
 20. ...
 21. ...
 22. ...
 23. ...
 24. ...
 25. ...
 26. ...
 27. ...
 28. ...
 29. ...
 30. ...
 31. ...
 32. ...
 33. ...
 34. ...
 35. ...
 36. ...
 37. ...
 38. ...
 39. ...
 40. ...
 41. ...
 42. ...
 43. ...
 44. ...
 45. ...
 46. ...
 47. ...
 48. ...
 49. ...
 50. ...
 51. ...
 52. ...
 53. ...
 54. ...
 55. ...
 56. ...
 57. ...
 58. ...
 59. ...
 60. ...
 61. ...
 62. ...
 63. ...
 64. ...
 65. ...
 66. ...
 67. ...
 68. ...
 69. ...
 70. ...
 71. ...
 72. ...
 73. ...
 74. ...
 75. ...
 76. ...
 77. ...
 78. ...
 79. ...
 80. ...
 81. ...
 82. ...
 83. ...
 84. ...
 85. ...
 86. ...
 87. ...
 88. ...
 89. ...
 90. ...
 91. ...
 92. ...
 93. ...
 94. ...
 95. ...
 96. ...
 97. ...
 98. ...
 99. ...
 100. ...

U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS			
DESIGNED BY	JEE POOL LAKE		
DRAWN BY	M. N. N. CREEK, TEXAS		
CHECKED BY	EMBANKMENT, SPILLWAY, AND OUTLET WORKS		
APPROVED BY	LOGS OF BORINGS		
SUBMITTED BY	6DC-56		
REPORT NO.	INV NO.	DATED	SEQUENCE NO.
47	47	47	47

TO ACCOMPANY FINAL FOUNDATION REPORT

[illegible]

DESIGNED BY		JOE FLOU LAKE	
DRAWN BY		W. N. VAN CREEK TEXAS	
CHECKED BY		EMBANKMENT, SPILLWAY, AND OUTLET WORKS	
APPROVED BY		LOGS OF BORINGS	
SUBMITTED BY		8 A6C-57	
DATE		NOV 10 1964	
DRAWING NUMBER		SHEET NO	
48		48	

ACCOMPANY FINAL FOUNDATION REPORT

[illegible]

U S ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS	
DESIGNED BY S. E. ... CHECKED BY H. L. ... DRAWN BY J. E. ... SUBMITTED BY L. H. ...	TITLE ICE POOL LAKE MOUNTAIN CREEK, TEXAS EMBANKMENT, SPILLWAY, AND OUTLET WORKS LOGS OF BORINGS B46C-59 AND B46C-63 DATE DRAWING NUMBER SHEET NO. 50



2 ACCOMPANY FINAL FOUNDATION REPORT

DELLING LOG		SOUTHWESTERN		LAKEVIEW DAM SITE	
1. PROJECT		2. LOCATION		3. DATE	
LAKEVIEW DAM SITE		LAKEVIEW DAM SITE		1964	
4. SURVEY		5. SCALE		6. DRAWN BY	
USCE-C		BAGG DB		7. CHECKED BY	
CLARK		8. DATE		9. TIME	
387		10. 450		11. 100	
12. 100		13. 100		14. 100	
15. 100		16. 100		17. 100	
18. 100		19. 100		20. 100	
21. 100		22. 100		23. 100	
24. 100		25. 100		26. 100	
27. 100		28. 100		29. 100	
30. 100		31. 100		32. 100	
33. 100		34. 100		35. 100	
36. 100		37. 100		38. 100	
39. 100		40. 100		41. 100	
42. 100		43. 100		44. 100	
45. 100		46. 100		47. 100	
48. 100		49. 100		50. 100	
51. 100		52. 100		53. 100	
54. 100		55. 100		56. 100	
57. 100		58. 100		59. 100	
60. 100		61. 100		62. 100	
63. 100		64. 100		65. 100	
66. 100		67. 100		68. 100	
69. 100		70. 100		71. 100	
72. 100		73. 100		74. 100	
75. 100		76. 100		77. 100	
78. 100		79. 100		80. 100	
81. 100		82. 100		83. 100	
84. 100		85. 100		86. 100	
87. 100		88. 100		89. 100	
90. 100		91. 100		92. 100	
93. 100		94. 100		95. 100	
96. 100		97. 100		98. 100	
99. 100		100. 100		101. 100	
102. 100		103. 100		104. 100	
105. 100		106. 100		107. 100	
108. 100		109. 100		110. 100	
111. 100		112. 100		113. 100	
114. 100		115. 100		116. 100	
117. 100		118. 100		119. 100	
120. 100		121. 100		122. 100	
123. 100		124. 100		125. 100	
126. 100		127. 100		128. 100	
129. 100		130. 100		131. 100	
132. 100		133. 100		134. 100	
135. 100		136. 100		137. 100	
138. 100		139. 100		140. 100	
141. 100		142. 100		143. 100	
144. 100		145. 100		146. 100	
147. 100		148. 100		149. 100	
150. 100		151. 100		152. 100	
153. 100		154. 100		155. 100	
156. 100		157. 100		158. 100	
159. 100		160. 100		161. 100	
162. 100		163. 100		164. 100	
165. 100		166. 100		167. 100	
168. 100		169. 100		170. 100	
171. 100		172. 100		173. 100	
174. 100		175. 100		176. 100	
177. 100		178. 100		179. 100	
180. 100		181. 100		182. 100	
183. 100		184. 100		185. 100	
186. 100		187. 100		188. 100	
189. 100		190. 100		191. 100	
192. 100		193. 100		194. 100	
195. 100		196. 100		197. 100	
198. 100		199. 100		200. 100	
201. 100		202. 100		203. 100	
204. 100		205. 100		206. 100	
207. 100		208. 100		209. 100	
210. 100		211. 100		212. 100	
213. 100		214. 100		215. 100	
216. 100		217. 100		218. 100	
219. 100		220. 100		221. 100	
222. 100		223. 100		224. 100	
225. 100		226. 100		227. 100	
228. 100		229. 100		230. 100	
231. 100		232. 100		233. 100	
234. 100		235. 100		236. 100	
237. 100		238. 100		239. 100	
240. 100		241. 100		242. 100	
243. 100		244. 100		245. 100	
246. 100		247. 100		248. 100	
249. 100		250. 100		251. 100	
252. 100		253. 100		254. 100	
255. 100		256. 100		257. 100	
258. 100		259. 100		260. 100	
261. 100		262. 100		263. 100	
264. 100		265. 100		266. 100	
267. 100		268. 100		269. 100	
270. 100		271. 100		272. 100	
273. 100		274. 100		275. 100	
276. 100		277. 100		278. 100	
279. 100		280. 100		281. 100	
282. 100		283. 100		284. 100	
285. 100		286. 100		287. 100	
288. 100		289. 100		290. 100	
291. 100		292. 100		293. 100	
294. 100		295. 100		296. 100	
297. 100		298. 100		299. 100	
300. 100		301. 100		302. 100	
303. 100		304. 100		305. 100	
306. 100		307. 100		308. 100	
309. 100		310. 100		311. 100	
312. 100		313. 100		314. 100	
315. 100		316. 100		317. 100	
318. 100		319. 100		320. 100	
321. 100		322. 100		323. 100	
324. 100		325. 100		326. 100	
327. 100		328. 100		329. 100	
330. 100		331. 100		332. 100	
333. 100		334. 100		335. 100	
336. 100		337. 100		338. 100	
339. 100		340. 100		341. 100	
342. 100		343. 100		344. 100	
345. 100		346. 100		347. 100	
348. 100		349. 100		350. 100	
351. 100		352. 100		353. 100	
354. 100		355. 100		356. 100	
357. 100		358. 100		359. 100	
360. 100		361. 100		362. 100	
363. 100		364. 100		365. 100	
366. 100		367. 100		368. 100	
369. 100		370. 100		371. 100	
372. 100		373. 100		374. 100	
375. 100		376. 100		377. 100	
378. 100		379. 100		380. 100	
381. 100		382. 100		383. 100	
384. 100		385. 100		386. 100	
387. 100		388. 100		389. 100	
390. 100		391. 100		392. 100	
393. 100		394. 100		395. 100	
396. 100		397. 100		398. 100	
399. 100		400. 100		401. 100	
402. 100		403. 100		404. 100	
405. 100		406. 100		407. 100	
408. 100		409. 100		410. 100	
411. 100		412. 100		413. 100	
414. 100		415. 100		416. 100	
417. 100		418. 100		419. 100	
420. 100		421. 100		422. 100	
423. 100		424. 100		425. 100	
426. 100		427. 100		428. 100	
429. 100		430. 100		431. 100	
432. 100		433. 100		434. 100	
435. 100		436. 100		437. 100	
438. 100		439. 100		440. 100	
441. 100		442. 100		443. 100	
444. 100		445. 100		446. 100	
447. 100		448. 100		449. 100	
450. 100		451. 100		452. 100	
453. 100		454. 100		455. 100	
456. 100		457. 100		458. 100	
459. 100		460. 100		461. 100	
462. 100		463. 100		464. 100	
465. 100		466. 100		467. 100	
468. 100		469. 100		470. 100	
471. 100		472. 100		473. 100	
474. 100		475. 100		476. 100	
477. 100		478. 100		479. 100	
480. 100		481. 100		482. 100	
483. 100		484. 100		485. 100	
486. 100		487. 100		488. 100	
489. 100		490. 100		491. 100	
492. 100		493. 100		494. 100	
495. 100		496. 100		497. 100	
498. 100		499. 100		500. 100	
501. 100		502. 100		503. 100	
504. 100		505. 100		506. 100	
507. 100		508. 100		509. 100	
510. 100		511. 100		512. 100	
513. 100		514. 100		515. 100	
516. 100		517. 100		518. 100	
519. 100		520. 100		521. 100	
522. 100		523. 100		524. 100	
525. 100		526. 100		527. 100	
528. 100		529. 100		530. 100	
531. 100		532. 100		533. 100	
534. 100		535. 100		536. 100	
537. 100		538. 100		539. 100	
540. 100		541. 100		542. 100	
543. 100		544. 100		545. 100	
546. 100		547. 100		548. 100	
549. 100		550. 100		551. 100	
552. 100		553. 100		554. 100	
555. 100		556. 100		557. 100	
558. 100		559. 100		560. 100	
561. 100		562. 100		563. 100	
564. 100		565. 100		566. 100	
567. 100		568. 100		569. 100	
570. 100		571. 100		572. 100	
573. 100		574. 100		575. 100	
576. 100		577. 100		578. 100	
579. 100		580. 100		581. 100	
582. 100		583. 100		584. 100	
585. 100		586. 100		587. 100	
588. 100		589. 100		590. 100	
591. 100		592. 100		593. 100	
594. 100		595. 100		596. 100	
597. 100		598. 100		599. 100	
600. 100		601. 100		602. 100	
603. 100		604. 100		605. 100	
606. 100		607. 100		608. 100	
609. 100		610. 100		611. 100	
612. 100		613. 100		614. 100	
615. 100		616. 100		617. 100	
618. 100		619. 100		620. 100	
621. 100		622. 100		623. 100	
624. 100		625. 100		626. 100	
627. 100		628. 100		629. 100	
630. 100		631. 100		632. 100	
633. 100		634. 100		635. 100	
636. 100		637. 100		638. 100	
639. 100		640. 100		641. 100	
642. 100		643. 100		644. 100	
645. 100		646. 100		647. 100	
648. 100		649. 100		650. 100	
651. 100		652. 100		653. 100	
654. 100		655. 100		656. 100	
657. 100		658. 100		659. 100	
660. 100		661. 100		662. 100	
663. 100		664. 100		665. 100	
666. 100		667. 100		668. 100	
669. 100		670. 100		671. 100	
672. 100		673. 100		674. 100	
675. 100		676. 100		677. 100	
678. 100		679. 100		680. 100	
681. 100		682. 100		683. 100	
684. 100		685. 100		686. 100	
687. 100		688. 100		689. 100	
690. 100		691. 100		692. 100	
693. 100		694. 100		695. 100	
696. 100		697. 100		698. 100	
699. 100		700. 100		701. 100	
702. 100		703. 100		704. 100	
705. 100		706. 100		707. 100	
708. 100		709. 100		710. 100	
711. 100		712. 100		713. 100	
714. 100					

[illegible]

TO ACCOMPANY FINAL FOUNDATION REPORT

[illegible][illegible]



[illegible]

U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS	
DESIGNED BY J. P. ... CHECKED BY H. L. ... REVISION BY J. P. ... DRAWN BY D. W. ...	MOUNTAIN CREEK TEXAS EMBANKMENT, SPILLWAY AND OUTLET WORKS LOGS OF BORINGS BARGE MOUTH AND BARGE PIT DATE ... DRAWING NUMBER ... SHEET NO. 27

DRILLING LOG
Southwest 80198
Latent view Dam Site
60G-78
15.0
50.0
60.0

DRILLING LOG	SW	PORT WORTH DIST	DATE
PROJECT: LAKEVIEW DAM SITE LOCATION: 8A-80 USCE-C TRAVELER DATE: 10/12/64 TIME: 08:00 DEPTH: 58.5 DEPTH DRILLED INTO ROCK: 63 TOTAL DEPTH OF HOLE: 64.5 ELEVATION: 1000 DATE: 10/12/64 TIME: 08:00 DEPTH: 58.5 DEPTH DRILLED INTO ROCK: 63 TOTAL DEPTH OF HOLE: 64.5 ELEVATION: 1000			
00-20 CLAY TR SD, FEW ROOTS, CALC, V MST, V STF, BRN 20-65 CLAY TR SD GR, CALC, MST TO V MST, V STF, BRN 65-105 CLAY TR SD, CALC, V MST TO WET, V STF, LT BRN 105-205 CLAY GRAVELLY TR, GRAVELLY SANDY, W, THIN LENSES OF BL GRAVELLY CLAY, V CALC, WET, STF, LT BRN 205-245 CLAY TR SD GR, CALC, WET, STF, LT BRN 245-290 CLAY GRAVELLY TR, GRAVELLY SANDY, V CALC, WET TO SATURATED, STF, LT BRN 290-480 CLAY TR SD, CALC, WET TO SATURATED, V STF, GREENISH GREY W/L BRN STRIPS TO GREENISH GRAY 480-64.5 CLAY TR SD, CALC, WET TO SATURATED, V STF, GREENISH GREY W/L BRN STRIPS TO GREENISH GRAY			
JAR SAMPLES: A 00-20 B 20-65 C 65-105 D 105-205 E 205-245 F 245-290 G 290-480 H 480-64.5 I 64.5-100 J 100-1000			

DRILLING LOG	SW	PORT WORTH DIST	DATE
PROJECT: LAKEVIEW DAM SITE LOCATION: 8A-80 USCE-C TRAVELER DATE: 10/12/64 TIME: 08:00 DEPTH: 58.5 DEPTH DRILLED INTO ROCK: 63 TOTAL DEPTH OF HOLE: 64.5 ELEVATION: 1000 DATE: 10/12/64 TIME: 08:00 DEPTH: 58.5 DEPTH DRILLED INTO ROCK: 63 TOTAL DEPTH OF HOLE: 64.5 ELEVATION: 1000			
00-20 CLAY TR SD, FEW ROOTS, CALC, V MST, V STF, BRN 20-65 CLAY TR SD GR, CALC, MST TO V MST, V STF, BRN 65-105 CLAY TR SD, CALC, V MST TO WET, V STF, LT BRN 105-205 CLAY GRAVELLY TR, GRAVELLY SANDY, W, THIN LENSES OF BL GRAVELLY CLAY, V CALC, WET, STF, LT BRN 205-245 CLAY TR SD GR, CALC, WET, STF, LT BRN 245-290 CLAY GRAVELLY TR, GRAVELLY SANDY, V CALC, WET TO SATURATED, STF, LT BRN 290-480 CLAY TR SD, CALC, WET TO SATURATED, V STF, GREENISH GREY W/L BRN STRIPS TO GREENISH GRAY 480-64.5 CLAY TR SD, CALC, WET TO SATURATED, V STF, GREENISH GREY W/L BRN STRIPS TO GREENISH GRAY			
JAR SAMPLES: A 00-20 B 20-65 C 65-105 D 105-205 E 205-245 F 245-290 G 290-480 H 480-64.5 I 64.5-100 J 100-1000			

DRILLING LOG	DATE	TIME	LOCATION	DEPTH	DESCRIPTION	REMARKS
LAKEVIEW DAM SITE	8/22/52	10:00	LAKEVIEW DAM SITE	0	CLAY, TR. SD. W. ACCT.	
				1	CLAY, TR. SD. W. ACCT.	
				2	CLAY, TR. SD. W. ACCT.	
				3	CLAY, TR. SD. W. ACCT.	
				4	CLAY, TR. SD. W. ACCT.	
				5	CLAY, TR. SD. W. ACCT.	
				6	CLAY, TR. SD. W. ACCT.	
				7	CLAY, TR. SD. W. ACCT.	
				8	CLAY, TR. SD. W. ACCT.	
				9	CLAY, TR. SD. W. ACCT.	
				10	CLAY, TR. SD. W. ACCT.	
				11	CLAY, TR. SD. W. ACCT.	
				12	CLAY, TR. SD. W. ACCT.	
				13	CLAY, TR. SD. W. ACCT.	
				14	CLAY, TR. SD. W. ACCT.	
				15	CLAY, TR. SD. W. ACCT.	
				16	CLAY, TR. SD. W. ACCT.	
				17	CLAY, TR. SD. W. ACCT.	
				18	CLAY, TR. SD. W. ACCT.	
				19	CLAY, TR. SD. W. ACCT.	
				20	CLAY, TR. SD. W. ACCT.	
				21	CLAY, TR. SD. W. ACCT.	
				22	CLAY, TR. SD. W. ACCT.	
				23	CLAY, TR. SD. W. ACCT.	
				24	CLAY, TR. SD. W. ACCT.	
				25	CLAY, TR. SD. W. ACCT.	
				26	CLAY, TR. SD. W. ACCT.	
				27	CLAY, TR. SD. W. ACCT.	
				28	CLAY, TR. SD. W. ACCT.	
				29	CLAY, TR. SD. W. ACCT.	
				30	CLAY, TR. SD. W. ACCT.	
				31	CLAY, TR. SD. W. ACCT.	
				32	CLAY, TR. SD. W. ACCT.	
				33	CLAY, TR. SD. W. ACCT.	
				34	CLAY, TR. SD. W. ACCT.	
				35	CLAY, TR. SD. W. ACCT.	
				36	CLAY, TR. SD. W. ACCT.	
				37	CLAY, TR. SD. W. ACCT.	
				38	CLAY, TR. SD. W. ACCT.	
				39	CLAY, TR. SD. W. ACCT.	
				40	CLAY, TR. SD. W. ACCT.	

DRILLING LOG	DATE	TIME	LOCATION	DEPTH	DESCRIPTION	REMARKS
LAKEVIEW DAM SITE	8/22/52	10:00	LAKEVIEW DAM SITE	0	CLAY, TR. SD. W. ACCT.	
				1	CLAY, TR. SD. W. ACCT.	
				2	CLAY, TR. SD. W. ACCT.	
				3	CLAY, TR. SD. W. ACCT.	
				4	CLAY, TR. SD. W. ACCT.	
				5	CLAY, TR. SD. W. ACCT.	
				6	CLAY, TR. SD. W. ACCT.	
				7	CLAY, TR. SD. W. ACCT.	
				8	CLAY, TR. SD. W. ACCT.	
				9	CLAY, TR. SD. W. ACCT.	
				10	CLAY, TR. SD. W. ACCT.	
				11	CLAY, TR. SD. W. ACCT.	
				12	CLAY, TR. SD. W. ACCT.	
				13	CLAY, TR. SD. W. ACCT.	
				14	CLAY, TR. SD. W. ACCT.	
				15	CLAY, TR. SD. W. ACCT.	
				16	CLAY, TR. SD. W. ACCT.	
				17	CLAY, TR. SD. W. ACCT.	
				18	CLAY, TR. SD. W. ACCT.	
				19	CLAY, TR. SD. W. ACCT.	
				20	CLAY, TR. SD. W. ACCT.	
				21	CLAY, TR. SD. W. ACCT.	
				22	CLAY, TR. SD. W. ACCT.	
				23	CLAY, TR. SD. W. ACCT.	
				24	CLAY, TR. SD. W. ACCT.	
				25	CLAY, TR. SD. W. ACCT.	
				26	CLAY, TR. SD. W. ACCT.	
				27	CLAY, TR. SD. W. ACCT.	
				28	CLAY, TR. SD. W. ACCT.	
				29	CLAY, TR. SD. W. ACCT.	
				30	CLAY, TR. SD. W. ACCT.	
				31	CLAY, TR. SD. W. ACCT.	
				32	CLAY, TR. SD. W. ACCT.	
				33	CLAY, TR. SD. W. ACCT.	
				34	CLAY, TR. SD. W. ACCT.	
				35	CLAY, TR. SD. W. ACCT.	
				36	CLAY, TR. SD. W. ACCT.	
				37	CLAY, TR. SD. W. ACCT.	
				38	CLAY, TR. SD. W. ACCT.	
				39	CLAY, TR. SD. W. ACCT.	
				40	CLAY, TR. SD. W. ACCT.	

[illegible]

UNITED STATES OF AMERICA U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS	
DESIGNED BY J. H. ...	LEE POOL LAKE MOUNTAIN CREEK, TEXAS
DRAWN BY W. E. ...	EMBANKMENT, SPILLWAY, AND OUTLET WORKS
REVISION BY ...	LOGS OF BORINGS RA-82, 83, AND 8A-84
SCALE ...	DRAWING NUMBER SHEET NO. 58 OF ...

ACCOMPANY FINAL FOUNDATION REPORT

DRAWING NO. 60-85, 86, 87 AND 88
 PROJECT NO. 60-85, 86, 87 AND 88
 TITLE
 EMBANKMENT, SPILLWAY, AND OUTLET WORKS
 LOGS OF BORINGS
 60-85, 86, 87 AND 88
 SHEET NO. 59
 DATE
 DRAWN BY
 CHECKED BY
 APPROVED BY
 PROJECT NO. 60-85, 86, 87 AND 88
 TITLE
 EMBANKMENT, SPILLWAY, AND OUTLET WORKS
 LOGS OF BORINGS
 60-85, 86, 87 AND 88
 SHEET NO. 59
 DATE
 DRAWN BY
 CHECKED BY
 APPROVED BY

U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS			
DESIGNED BY R. B. BENT DRAWN BY H. L. BENT REVIEWED BY R. B. BENT APPROVED BY ROBERT BENT	JOE FORD LAKE MOUNTAIN CREEK, TEXAS EMBANKMENT, SPILLWAY, AND OUTLET WORKS LOGS OF BORINGS 60-85, 86, 87 AND 88		
DATE DRAWING NUMBER	SHEET NO. 59	INVENTORY NO. 60-85, 86, 87 AND 88 60-85, 86, 87 AND 88	

TO ACCOMPANY FINAL FOUNDATION REPORT

[illegible]

DATE	TIME	BY	REMARKS IF OTHER
U. S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS			
DESIGNED BY: S. E. W. L.	JOE POOL LAKE MOUNTAIN CREEK, TEXAS		
DRAWN BY: W. L.	EMBANKMENT, SPOILLWAY, AND OUTLET WORKS		
REVIEWED BY: R. E. W. L.	LOGS OF BORINGS 8A-89, 6DC-90 AND 8A-92, 93		
TITLE SHEET BY: W. E. M. R. E. M.	INV NO. 200-1-1-1-1-1-1-1-1-1-1 DATED JUL 1961 Drawing Number	SHEET NO. 60	DESIGNED NO.

TO ACCOMPANY FINAL FOUNDATION REPORT

[illegible][illegible]

Handwritten notes on the left margin, including "Notes" and "Drilling Log" entries.

Drilling Log entries for various borings, including descriptions of soil conditions and measurements.

Drilling Log entries for various borings, including descriptions of soil conditions and measurements.

U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS			
DESIGNED BY H. P. L.		CHECKED BY H. P. L.	
DRAWN BY H. P. L.		PROJECT NO. 63-8-2003	
REVIEWED BY H. P. L.		DATE JUL 98	
SUBMITTED BY ROBERT REHM		DRAWING NUMBER SHEET NO. 61	

BULLDOG LOG		DATE		TIME		PAGE	
1. NAME		2. DATE		3. TIME		4. PAGE	
5. LOCATION		6. DEPTH		7. TEMPERATURE		8. PRESSURE	
9. WIND		10. CLOUDS		11. MOON		12. TIDES	
13. SURFACE		14. BOTTOM		15. SPECIES		16. REMARKS	
17. OBSERVER		18. ASSISTANT		19. DATE		20. TIME	
21. LOCATION		22. DEPTH		23. TEMPERATURE		24. PRESSURE	
25. WIND		26. CLOUDS		27. MOON		28. TIDES	
29. SURFACE		30. BOTTOM		31. SPECIES		32. REMARKS	
33. OBSERVER		34. ASSISTANT		35. DATE		36. TIME	
37. LOCATION		38. DEPTH		39. TEMPERATURE		40. PRESSURE	
41. WIND		42. CLOUDS		43. MOON		44. TIDES	
45. SURFACE		46. BOTTOM		47. SPECIES		48. REMARKS	
49. OBSERVER		50. ASSISTANT		51. DATE		52. TIME	
53. LOCATION		54. DEPTH		55. TEMPERATURE		56. PRESSURE	
57. WIND		58. CLOUDS		59. MOON		60. TIDES	
61. SURFACE		62. BOTTOM		63. SPECIES		64. REMARKS	
65. OBSERVER		66. ASSISTANT		67. DATE		68. TIME	
69. LOCATION		70. DEPTH		71. TEMPERATURE		72. PRESSURE	
73. WIND		74. CLOUDS		75. MOON		76. TIDES	
77. SURFACE		78. BOTTOM		79. SPECIES		80. REMARKS	
81. OBSERVER		82. ASSISTANT		83. DATE		84. TIME	
85. LOCATION		86. DEPTH		87. TEMPERATURE		88. PRESSURE	
89. WIND		90. CLOUDS		91. MOON		92. TIDES	
93. SURFACE		94. BOTTOM		95. SPECIES		96. REMARKS	
97. OBSERVER		98. ASSISTANT		99. DATE		100. TIME	

BULLDOG LOG		DATE		TIME		PAGE	
1. NAME		2. DATE		3. TIME		4. PAGE	
5. LOCATION		6. DEPTH		7. TEMPERATURE		8. PRESSURE	
9. WIND		10. CLOUDS		11. MOON		12. TIDES	
13. SURFACE		14. BOTTOM		15. SPECIES		16. REMARKS	
17. OBSERVER		18. ASSISTANT		19. DATE		20. TIME	
21. LOCATION		22. DEPTH		23. TEMPERATURE		24. PRESSURE	
25. WIND		26. CLOUDS		27. MOON		28. TIDES	
29. SURFACE		30. BOTTOM		31. SPECIES		32. REMARKS	
33. OBSERVER		34. ASSISTANT		35. DATE		36. TIME	
37. LOCATION		38. DEPTH		39. TEMPERATURE		40. PRESSURE	
41. WIND		42. CLOUDS		43. MOON		44. TIDES	
45. SURFACE		46. BOTTOM		47. SPECIES		48. REMARKS	
49. OBSERVER		50. ASSISTANT		51. DATE		52. TIME	
53. LOCATION		54. DEPTH		55. TEMPERATURE		56. PRESSURE	
57. WIND		58. CLOUDS		59. MOON		60. TIDES	
61. SURFACE		62. BOTTOM		63. SPECIES		64. REMARKS	
65. OBSERVER		66. ASSISTANT		67. DATE		68. TIME	
69. LOCATION		70. DEPTH		71. TEMPERATURE		72. PRESSURE	
73. WIND		74. CLOUDS		75. MOON		76. TIDES	
77. SURFACE		78. BOTTOM		79. SPECIES		80. REMARKS	
81. OBSERVER		82. ASSISTANT		83. DATE		84. TIME	
85. LOCATION		86. DEPTH		87. TEMPERATURE		88. PRESSURE	
89. WIND		90. CLOUDS		91. MOON		92. TIDES	
93. SURFACE		94. BOTTOM		95. SPECIES		96. REMARKS	
97. OBSERVER		98. ASSISTANT		99. DATE		100. TIME	

2015.11.16.06

1. The first of these is the fact that the majority of the population of the United States is now living in urban areas. This is a result of the process of urbanization, which has been going on since the beginning of the 20th century. The population of the United States has increased from about 100 million in 1900 to over 200 million in 1950, and the majority of this increase has been in urban areas. This has led to a concentration of population in a few large cities, which has in turn led to a number of problems, such as overcrowding, pollution, and traffic congestion.

[illegible]

the 1990s, the number of people in the world who are under 15 years of age is expected to increase from 1.1 billion to 1.5 billion. The number of people aged 65 and over is expected to increase from 200 million to 400 million. The number of people aged 15 and over is expected to increase from 3.5 billion to 4.5 billion. The number of people aged 15 and over is expected to increase from 3.5 billion to 4.5 billion. The number of people aged 15 and over is expected to increase from 3.5 billion to 4.5 billion.

[illegible]

AD-A193 342

COMPLETION OF EMBANKMENT AND SPILLWAY JOE POOL LAKE
MOUNTAIN CREEK TEXAS (U) ARMY ENGINEER DISTRICT FORT
WORTH TX A J MARR FEB 88

3/3

UNCLASSIFIED

F/G 13/2


ML

END

DATE

FILED

78



MICROCOPY RESOLUTION TEST CHART
NATIONAL BUREAU OF STANDARDS 1963-A

U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS	
DESIGNED BY: F. BEHN PROJECT NO.:	JOE POOL LAKE MOUNTAIN CREEK, TEXAS
DRAWN BY: HLE	EMBANKMENT, SPILLWAY, AND OUTLET WORKS
REVISED BY: F. BEHN	LOGS OF BORINGS BABC-300 AND BABC-301
SUBMITTED BY: ROBERT BEHN	(TOP NO. JACW68-01-B-0093) DATED JULY 48 DRAWING NUMBER SHEET NO. 63

TO ACCOMPANY FINAL FOUNDATION REPORT

TO ACCOMPANY FINAL FOUNDATION REPORT

DREDGING LOG		SPECIFICATIONS		INSPECTION		DATE	
PROJECT		LOCATION		DATE		TIME	
1. DREDGE TYPE		2. DREDGE SIZE		3. DREDGE WEIGHT		4. DREDGE VOLUME	
5. DREDGE COLOR		6. DREDGE TEXTURE		7. DREDGE HARDNESS		8. DREDGE MOISTURE	
9. DREDGE TEMPERATURE		10. DREDGE pH		11. DREDGE SALINITY		12. DREDGE TOXICITY	
13. DREDGE ANALYSIS		14. DREDGE ANALYSIS		15. DREDGE ANALYSIS		16. DREDGE ANALYSIS	
17. DREDGE ANALYSIS		18. DREDGE ANALYSIS		19. DREDGE ANALYSIS		20. DREDGE ANALYSIS	
21. DREDGE ANALYSIS		22. DREDGE ANALYSIS		23. DREDGE ANALYSIS		24. DREDGE ANALYSIS	
25. DREDGE ANALYSIS		26. DREDGE ANALYSIS		27. DREDGE ANALYSIS		28. DREDGE ANALYSIS	
29. DREDGE ANALYSIS		30. DREDGE ANALYSIS		31. DREDGE ANALYSIS		32. DREDGE ANALYSIS	
33. DREDGE ANALYSIS		34. DREDGE ANALYSIS		35. DREDGE ANALYSIS		36. DREDGE ANALYSIS	
37. DREDGE ANALYSIS		38. DREDGE ANALYSIS		39. DREDGE ANALYSIS		40. DREDGE ANALYSIS	
41. DREDGE ANALYSIS		42. DREDGE ANALYSIS		43. DREDGE ANALYSIS		44. DREDGE ANALYSIS	
45. DREDGE ANALYSIS		46. DREDGE ANALYSIS		47. DREDGE ANALYSIS		48. DREDGE ANALYSIS	
49. DREDGE ANALYSIS		50. DREDGE ANALYSIS		51. DREDGE ANALYSIS		52. DREDGE ANALYSIS	
53. DREDGE ANALYSIS		54. DREDGE ANALYSIS		55. DREDGE ANALYSIS		56. DREDGE ANALYSIS	
57. DREDGE ANALYSIS		58. DREDGE ANALYSIS		59. DREDGE ANALYSIS		60. DREDGE ANALYSIS	
61. DREDGE ANALYSIS		62. DREDGE ANALYSIS		63. DREDGE ANALYSIS		64. DREDGE ANALYSIS	
65. DREDGE ANALYSIS		66. DREDGE ANALYSIS		67. DREDGE ANALYSIS		68. DREDGE ANALYSIS	
69. DREDGE ANALYSIS		70. DREDGE ANALYSIS		71. DREDGE ANALYSIS		72. DREDGE ANALYSIS	
73. DREDGE ANALYSIS		74. DREDGE ANALYSIS		75. DREDGE ANALYSIS		76. DREDGE ANALYSIS	
77. DREDGE ANALYSIS		78. DREDGE ANALYSIS		79. DREDGE ANALYSIS		80. DREDGE ANALYSIS	
81. DREDGE ANALYSIS		82. DREDGE ANALYSIS		83. DREDGE ANALYSIS		84. DREDGE ANALYSIS	
85. DREDGE ANALYSIS		86. DREDGE ANALYSIS		87. DREDGE ANALYSIS		88. DREDGE ANALYSIS	
89. DREDGE ANALYSIS		90. DREDGE ANALYSIS		91. DREDGE ANALYSIS		92. DREDGE ANALYSIS	
93. DREDGE ANALYSIS		94. DREDGE ANALYSIS		95. DREDGE ANALYSIS		96. DREDGE ANALYSIS	
97. DREDGE ANALYSIS		98. DREDGE ANALYSIS		99. DREDGE ANALYSIS		100. DREDGE ANALYSIS	
101. DREDGE ANALYSIS		102. DREDGE ANALYSIS		103. DREDGE ANALYSIS		104. DREDGE ANALYSIS	
105. DREDGE ANALYSIS		106. DREDGE ANALYSIS		107. DREDGE ANALYSIS		108. DREDGE ANALYSIS	
109. DREDGE ANALYSIS		110. DREDGE ANALYSIS		111. DREDGE ANALYSIS		112. DREDGE ANALYSIS	
113. DREDGE ANALYSIS		114. DREDGE ANALYSIS		115. DREDGE ANALYSIS		116. DREDGE ANALYSIS	
117. DREDGE ANALYSIS		118. DREDGE ANALYSIS		119. DREDGE ANALYSIS		120. DREDGE ANALYSIS	
121. DREDGE ANALYSIS		122. DREDGE ANALYSIS		123. DREDGE ANALYSIS		124. DREDGE ANALYSIS	
125. DREDGE ANALYSIS		126. DREDGE ANALYSIS		127. DREDGE ANALYSIS		128. DREDGE ANALYSIS	
129. DREDGE ANALYSIS		130. DREDGE ANALYSIS		131. DREDGE ANALYSIS		132. DREDGE ANALYSIS	
133. DREDGE ANALYSIS		134. DREDGE ANALYSIS		135. DREDGE ANALYSIS		136. DREDGE ANALYSIS	
137. DREDGE ANALYSIS		138. DREDGE ANALYSIS		139. DREDGE ANALYSIS		140. DREDGE ANALYSIS	
141. DREDGE ANALYSIS		142. DREDGE ANALYSIS		143. DREDGE ANALYSIS		144. DREDGE ANALYSIS	
145. DREDGE ANALYSIS		146. DREDGE ANALYSIS		147. DREDGE ANALYSIS		148. DREDGE ANALYSIS	
149. DREDGE ANALYSIS		150. DREDGE ANALYSIS		151. DREDGE ANALYSIS		152. DREDGE ANALYSIS	
153. DREDGE ANALYSIS		154. DREDGE ANALYSIS		155. DREDGE ANALYSIS		156. DREDGE ANALYSIS	
157. DREDGE ANALYSIS		158. DREDGE ANALYSIS		159. DREDGE ANALYSIS		160. DREDGE ANALYSIS	
161. DREDGE ANALYSIS		162. DREDGE ANALYSIS		163. DREDGE ANALYSIS		164. DREDGE ANALYSIS	
165. DREDGE ANALYSIS		166. DREDGE ANALYSIS		167. DREDGE ANALYSIS		168. DREDGE ANALYSIS	
169. DREDGE ANALYSIS		170. DREDGE ANALYSIS		171. DREDGE ANALYSIS		172. DREDGE ANALYSIS	
173. DREDGE ANALYSIS		174. DREDGE ANALYSIS		175. DREDGE ANALYSIS		176. DREDGE ANALYSIS	
177. DREDGE ANALYSIS		178. DREDGE ANALYSIS		179. DREDGE ANALYSIS		180. DREDGE ANALYSIS	
181. DREDGE ANALYSIS		182. DREDGE ANALYSIS		183. DREDGE ANALYSIS		184. DREDGE ANALYSIS	
185. DREDGE ANALYSIS		186. DREDGE ANALYSIS		187. DREDGE ANALYSIS		188. DREDGE ANALYSIS	
189. DREDGE ANALYSIS		190. DREDGE ANALYSIS		191. DREDGE ANALYSIS		192. DREDGE ANALYSIS	
193. DREDGE ANALYSIS		194. DREDGE ANALYSIS		195. DREDGE ANALYSIS		196. DREDGE ANALYSIS	
197. DREDGE ANALYSIS		198. DREDGE ANALYSIS		199. DREDGE ANALYSIS		200. DREDGE ANALYSIS	
201. DREDGE ANALYSIS		202. DREDGE ANALYSIS		203. DREDGE ANALYSIS		204. DREDGE ANALYSIS	
205. DREDGE ANALYSIS		206. DREDGE ANALYSIS		207. DREDGE ANALYSIS		208. D	

U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH TEXAS	
DESIGNED BY R. BEHN	JOE POOL LAKE W. F. W. TEXAS
DRAWN BY R. BEHN	EMBANKMENT, SPILLWAY, AND OUTLET WORKS
CHECKED BY R. BEHN	LOGS OF BORINGS 6 DC-573, 576, 577 AND 6 DC-578
APPROVED BY R. BEHN	100-100000-01-000000
R. BEHN	DATED JULY 48 DRAWING NUMBER SHEET NO. 65

Draw No. 10-114
Sheet 1 of 2
DATE: 1 Nov. 1964
BY: [Signature]
CHECKED BY: [Signature]
APPROVED BY: [Signature]
TITLE: [Blank]

DRILLING LOG	
DATE: 1 Nov. 1964	TIME: 0800-1600
LOCATION: [Blank]	DEPTH: [Blank]
DRILLER: [Blank]	LOGGERS: [Blank]
TEST: [Blank]	REMARKS: [Blank]
1	0-10
2	10-20
3	20-30
4	30-40
5	40-50
6	50-60
7	60-70
8	70-80
9	80-90
10	90-100
11	100-110
12	110-120
13	120-130
14	130-140
15	140-150
16	150-160
17	160-170
18	170-180
19	180-190
20	190-200
21	200-210
22	210-220
23	220-230
24	230-240
25	240-250
26	250-260
27	260-270
28	270-280
29	280-290
30	290-300
31	300-310
32	310-320
33	320-330
34	330-340
35	340-350
36	350-360
37	360-370
38	370-380
39	380-390
40	390-400
41	400-410
42	410-420
43	420-430
44	430-440
45	440-450
46	450-460
47	460-470
48	470-480
49	480-490
50	490-500
51	500-510
52	510-520
53	520-530
54	530-540
55	540-550
56	550-560
57	560-570
58	570-580
59	580-590
60	590-600
61	600-610
62	610-620
63	620-630
64	630-640
65	640-650
66	650-660
67	660-670
68	670-680
69	680-690
70	690-700
71	700-710
72	710-720
73	720-730
74	730-740
75	740-750
76	750-760
77	760-770
78	770-780
79	780-790
80	790-800
81	800-810
82	810-820
83	820-830
84	830-840
85	840-850
86	850-860
87	860-870
88	870-880
89	880-890
90	890-900
91	900-910
92	910-920
93	920-930
94	930-940
95	940-950
96	950-960
97	960-970
98	970-980
99	980-990
100	990-1000

DRILLING LOG	
DATE: 1 Nov. 1964	TIME: 0800-1600
LOCATION: [Blank]	DEPTH: [Blank]
DRILLER: [Blank]	LOGGERS: [Blank]
TEST: [Blank]	REMARKS: [Blank]
1	0-10
2	10-20
3	20-30
4	30-40
5	40-50
6	50-60
7	60-70
8	70-80
9	80-90
10	90-100
11	100-110
12	110-120
13	120-130
14	130-140
15	140-150
16	150-160
17	160-170
18	170-180
19	180-190
20	190-200
21	200-210
22	210-220
23	220-230
24	230-240
25	240-250
26	250-260
27	260-270
28	270-280
29	280-290
30	290-300
31	300-310
32	310-320
33	320-330
34	330-340
35	340-350
36	350-360
37	360-370
38	370-380
39	380-390
40	390-400
41	400-410
42	410-420
43	420-430
44	430-440
45	440-450
46	450-460
47	460-470
48	470-480
49	480-490
50	490-500
51	500-510
52	510-520
53	520-530
54	530-540
55	540-550
56	550-560
57	560-570
58	570-580
59	580-590
60	590-600
61	600-610
62	610-620
63	620-630
64	630-640
65	640-650
66	650-660
67	660-670
68	670-680
69	680-690
70	690-700
71	700-710
72	710-720
73	720-730
74	730-740
75	740-750
76	750-760
77	760-770
78	770-780
79	780-790
80	790-800
81	800-810
82	810-820
83	820-830
84	830-840
85	840-850
86	850-860
87	860-870
88	870-880
89	880-890
90	890-900
91	900-910
92	910-920
93	920-930
94	930-940
95	940-950
96	950-960
97	960-970
98	970-980
99	980-990
100	990-1000

U.S. ARMY ENGINEER DISTRICT, FORT WORTH
CORPS OF ENGINEERS
FORT WORTH, TEXAS

JOE POOL LAKE
W. 10th St. & 10th Ave.

EMBANKMENT, SPILLWAY, AND OUTLET WORKS

LOGS OF BORINGS
60C-515, 6A-516, 60C-517 AND 6A5C-524

DATE: JULY 1964
DRAWING NUMBER: [Blank]
SHEET NO: 66

DRILLING LOG		DATE		TIME	
1. LOCATION		2. SITE		3. DATE	
4. DEPTH		5. TIME		6. TIME	
7. DEPTH		8. TIME		9. TIME	
10. DEPTH		11. TIME		12. TIME	
13. DEPTH		14. TIME		15. TIME	
16. DEPTH		17. TIME		18. TIME	
19. DEPTH		20. TIME		21. TIME	
22. DEPTH		23. TIME		24. TIME	
25. DEPTH		26. TIME		27. TIME	
28. DEPTH		29. TIME		30. TIME	
31. DEPTH		32. TIME		33. TIME	
34. DEPTH		35. TIME		36. TIME	
37. DEPTH		38. TIME		39. TIME	
40. DEPTH		41. TIME		42. TIME	
43. DEPTH		44. TIME		45. TIME	
46. DEPTH		47. TIME		48. TIME	
49. DEPTH		50. TIME		51. TIME	
52. DEPTH		53. TIME		54. TIME	
55. DEPTH		56. TIME		57. TIME	
58. DEPTH		59. TIME		60. TIME	
61. DEPTH		62. TIME		63. TIME	
64. DEPTH		65. TIME		66. TIME	
67. DEPTH		68. TIME		69. TIME	
70. DEPTH		71. TIME		72. TIME	
73. DEPTH		74. TIME		75. TIME	
76. DEPTH		77. TIME		78. TIME	
79. DEPTH		80. TIME		81. TIME	
82. DEPTH		83. TIME		84. TIME	
85. DEPTH		86. TIME		87. TIME	
88. DEPTH		89. TIME		90. TIME	
91. DEPTH		92. TIME		93. TIME	
94. DEPTH		95. TIME		96. TIME	
97. DEPTH		98. TIME		99. TIME	
100. DEPTH		101. TIME		102. TIME	
103. DEPTH		104. TIME		105. TIME	
106. DEPTH		107. TIME		108. TIME	
109. DEPTH		110. TIME		111. TIME	
112. DEPTH		113. TIME		114. TIME	
115. DEPTH		116. TIME		117. TIME	
118. DEPTH		119. TIME		120. TIME	
121. DEPTH		122. TIME		123. TIME	
124. DEPTH		125. TIME		126. TIME	
127. DEPTH		128. TIME		129. TIME	
130. DEPTH		131. TIME		132. TIME	
133. DEPTH		134. TIME		135. TIME	
136. DEPTH		137. TIME		138. TIME	
139. DEPTH		139. TIME		139. TIME	

DRILLING LOG		DATE		TIME	
1. LOCATION		2. SITE		3. DATE	
4. DEPTH		5. TIME		6. TIME	
7. DEPTH		8. TIME		9. TIME	
10. DEPTH		11. TIME		12. TIME	
13. DEPTH		14. TIME		15. TIME	
16. DEPTH		17. TIME		18. TIME	
19. DEPTH		20. TIME		21. TIME	
22. DEPTH		23. TIME		24. TIME	
25. DEPTH		26. TIME		27. TIME	
28. DEPTH		29. TIME		30. TIME	
31. DEPTH		32. TIME		33. TIME	
34. DEPTH		35. TIME		36. TIME	
37. DEPTH		38. TIME		39. TIME	
40. DEPTH		41. TIME		42. TIME	
43. DEPTH		44. TIME		45. TIME	
46. DEPTH		47. TIME		48. TIME	
49. DEPTH		49. TIME		49. TIME	

[illegible][illegible]

BORING LOG		DATE	TIME	NO.
Location: Lake		10/22/74	10:00	533-534
Driller: [Signature]				
Operator: [Signature]				
Remarks: [Text]				
[Detailed log entries with soil descriptions and measurements]				

BORING LOG		DATE	TIME	NO.
Location: Lake		10/22/74	10:00	533-535
Driller: [Signature]				
Operator: [Signature]				
Remarks: [Text]				
[Detailed log entries with soil descriptions and measurements]				

U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS	
JOE POOL LAKE FORT WORTH, TEXAS	
EMBANKMENT, SPILLWAY, AND OUTLET WORKS	
LOGS OF BORINGS RA 533,534 AND 535	
BY: [Signature]	DATE: JULY 48
PROJECT: [Text]	SHEET NO. 69

[illegible]

NOTE:
FOR LOCATION OF PACKAGES SEE SEQ.

DESIGNED BY F. DEHM	U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS
DRAWN BY 	JOE POOL LAKE M. TARRANT TEXAS
REVIEWED BY F. DEHM	EMBANKMENT, SPILLWAY, AND OUTLET WORKS
SUBMITTED BY F. DEHM	LOGS OF BORINGS 6DC-536, 557 AND 586C-574
INVENTORY NO. 00000000 DATED JULY 1961 DRAWING NUMBER	SHEET NO. 70

[illegible][illegible]

DRILLING LOG		FIELD DATA		ANALYSIS		REMARKS	
DATE	TIME	LOCATION	DEPTH	SOIL TYPE	WATER LEVEL	TEMPERATURE	NOTES
1964	10:00	JOE POOL LAKE	0	CLAY	10.0	75.0	START OF BORING
			1	CLAY	10.0	75.0	1' to 2' clay
			2	CLAY	10.0	75.0	2' to 3' clay
			3	CLAY	10.0	75.0	3' to 4' clay
			4	CLAY	10.0	75.0	4' to 5' clay
			5	CLAY	10.0	75.0	5' to 6' clay
			6	CLAY	10.0	75.0	6' to 7' clay
			7	CLAY	10.0	75.0	7' to 8' clay
			8	CLAY	10.0	75.0	8' to 9' clay
			9	CLAY	10.0	75.0	9' to 10' clay
			10	CLAY	10.0	75.0	10' to 11' clay
			11	CLAY	10.0	75.0	11' to 12' clay
			12	CLAY	10.0	75.0	12' to 13' clay
			13	CLAY	10.0	75.0	13' to 14' clay
			14	CLAY	10.0	75.0	14' to 15' clay
			15	CLAY	10.0	75.0	15' to 16' clay
			16	CLAY	10.0	75.0	16' to 17' clay
			17	CLAY	10.0	75.0	17' to 18' clay
			18	CLAY	10.0	75.0	18' to 19' clay
			19	CLAY	10.0	75.0	19' to 20' clay
			20	CLAY	10.0	75.0	20' to 21' clay
			21	CLAY	10.0	75.0	21' to 22' clay
			22	CLAY	10.0	75.0	22' to 23' clay
			23	CLAY	10.0	75.0	23' to 24' clay
			24	CLAY	10.0	75.0	24' to 25' clay
			25	CLAY	10.0	75.0	25' to 26' clay
			26	CLAY	10.0	75.0	26' to 27' clay
			27	CLAY	10.0	75.0	27' to 28' clay
			28	CLAY	10.0	75.0	28' to 29' clay
			29	CLAY	10.0	75.0	29' to 30' clay
			30	CLAY	10.0	75.0	30' to 31' clay
			31	CLAY	10.0	75.0	31' to 32' clay
			32	CLAY	10.0	75.0	32' to 33' clay
			33	CLAY	10.0	75.0	33' to 34' clay
			34	CLAY	10.0	75.0	34' to 35' clay
			35	CLAY	10.0	75.0	35' to 36' clay
			36	CLAY	10.0	75.0	36' to 37' clay
			37	CLAY	10.0	75.0	37' to 38' clay
			38	CLAY	10.0	75.0	38' to 39' clay
			39	CLAY	10.0	75.0	39' to 40' clay
			40	CLAY	10.0	75.0	40' to 41' clay
			41	CLAY	10.0	75.0	41' to 42' clay
			42	CLAY	10.0	75.0	42' to 43' clay
			43	CLAY	10.0	75.0	43' to 44' clay
			44	CLAY	10.0	75.0	44' to 45' clay
			45	CLAY	10.0	75.0	45' to 46' clay
			46	CLAY	10.0	75.0	46' to 47' clay
			47	CLAY	10.0	75.0	47' to 48' clay
			48	CLAY	10.0	75.0	48' to 49' clay
			49	CLAY	10.0	75.0	49' to 50' clay
			50	CLAY	10.0	75.0	50' to 51' clay
			51	CLAY	10.0	75.0	51' to 52' clay
			52	CLAY	10.0	75.0	52' to 53' clay
			53	CLAY	10.0	75.0	53' to 54' clay
			54	CLAY	10.0	75.0	54' to 55' clay
			55	CLAY	10.0	75.0	55' to 56' clay
			56	CLAY	10.0	75.0	56' to 57' clay
			57	CLAY	10.0	75.0	57' to 58' clay
			58	CLAY	10.0	75.0	58' to 59' clay
			59	CLAY	10.0	75.0	59' to 60' clay
			60	CLAY	10.0	75.0	60' to 61' clay
			61	CLAY	10.0	75.0	61' to 62' clay
			62	CLAY	10.0	75.0	62' to 63' clay
			63	CLAY	10.0	75.0	63' to 64' clay
			64	CLAY	10.0	75.0	64' to 65' clay
			65	CLAY	10.0	75.0	65' to 66' clay
			66	CLAY	10.0	75.0	66' to 67' clay
			67	CLAY	10.0	75.0	67' to 68' clay
			68	CLAY	10.0	75.0	68' to 69' clay
			69	CLAY	10.0	75.0	69' to 70' clay
			70	CLAY	10.0	75.0	70' to 71' clay
			71	CLAY	10.0	75.0	71' to 72' clay
			72	CLAY	10.0	75.0	72' to 73' clay
			73	CLAY	10.0	75.0	73' to 74' clay
			74	CLAY	10.0	75.0	74' to 75' clay
			75	CLAY	10.0	75.0	75' to 76' clay
			76	CLAY	10.0	75.0	76' to 77' clay
			77	CLAY	10.0	75.0	77' to 78' clay
			78	CLAY	10.0	75.0	78' to 79' clay
			79	CLAY	10.0	75.0	79' to 80' clay
			80	CLAY	10.0	75.0	80' to 81' clay
			81	CLAY	10.0	75.0	81' to 82' clay
			82	CLAY	10.0	75.0	82' to 83' clay
			83	CLAY	10.0	75.0	83' to 84' clay
			84	CLAY	10.0	75.0	84' to 85' clay
			85	CLAY	10.0	75.0	85' to 86' clay
			86	CLAY	10.0	75.0	86' to 87' clay
			87	CLAY	10.0	75.0	87' to 88' clay
			88	CLAY	10.0	75.0	88' to 89' clay
			89	CLAY	10.0	75.0	89' to 90' clay
			90	CLAY	10.0	75.0	90' to 91' clay
			91	CLAY	10.0	75.0	91' to 92' clay
			92	CLAY	10.0	75.0	92' to 93' clay
			93	CLAY	10.0	75.0	93' to 94' clay
			94	CLAY	10.0	75.0	94' to 95' clay
			95	CLAY	10.0	75.0	95' to 96' clay
			96	CLAY	10.0	75.0	96' to 97' clay
			97	CLAY	10.0	75.0	97' to 98' clay
			98	CLAY	10.0	75.0	98' to 99' clay
			99	CLAY	10.0	75.0	99' to 100' clay
			100	CLAY	10.0	75.0	100' to 101' clay
			101	CLAY	10.0	75.0	101' to 102' clay
			102	CLAY	10.0	75.0	102' to 103' clay
			103	CLAY	10.0	75.0	103' to 104' clay
			104	CLAY	10.0	75.0	104' to 105' clay
			105	CLAY	10.0	75.0	105' to 106' clay
			106	CLAY	10.0	75.0	106' to 107' clay
			107	CLAY	10.0	75.0	107' to 108' clay
			108	CLAY	10.0	75.0	108' to 109' clay
			109	CLAY	10.0	75.0	109' to 110' clay
			110	CLAY	10.0	75.0	110' to 111' clay
			111	CLAY	10.0	75.0	111' to 112' clay
			112	CLAY	10.0	75.0	112' to 113' clay
			113	CLAY	10.0	75.0	113' to 114' clay
			114	CLAY	10.0	75.0	114' to 115' clay
			115	CLAY	10.0	75.0	115' to 116' clay
			116	CLAY	10.0	75.0	116' to 117' clay
			117	CLAY	10.0	75.0	117' to 118' clay
			118	CLAY	10.0	75.0	118' to 119' clay
			119	CLAY	10.0	75.0	119' to 120' clay
			120	CLAY	10.0	75.0	120' to 121' clay
			121	CLAY	10.0	75.0	121' to 122' clay
			122	CLAY	10.0	75.0	122' to 123' clay
			123	CLAY	10.0	75.0	123' to 124' clay
			124	CLAY	10.0	75.0	124' to 125' clay
			125	CLAY	10.0	75.0	125' to 126' clay
			126	CLAY	10.0	75.0	126' to 127' clay
			127	CLAY	10.0	75.0	127' to 128' clay
			128	CLAY	10.0	75.0	128' to 129' clay
			129	CLAY	10.0	75.0	129' to 130' clay
			130	CLAY	10.0	75.0	130' to 131' clay
			131	CLAY	10.0	75.0	131' to 132' clay
			132	CLAY	10.0	75.0	132' to 133' clay
			133	CLAY	10.0	75.0	133' to 134' clay
			134	CLAY	10.0	75.0	134' to 135' clay
			135	CLAY	10.0	75.0	135' to 136' clay
			136	CLAY	10.0	75.0	136' to 137' clay
			137	CLAY	10.0	75.0	137' to 138' clay
			138	CLAY	10.0	75.0	138' to 139' clay
			139	CLAY	10.0	75.0	139' to 140' clay
			140	CLAY	10.0	75.0	140' to 141' clay
			141	CLAY	10.0	75.0	141' to 142' clay
			142	CLAY	10.0	75.0	142' to 143' clay
			143	CLAY	10.0	75.0	143' to 144' clay
			144	CLAY	10.0	75.0	144' to 145' clay
			145	CLAY	10.0	75.0	145' to 146' clay
			146	CLAY	10.0	75.0	146' to 147' clay
			147	CLAY	10.0	75.0	147' to 148' clay
			148	CLAY	10.0	75.0	148' to 149' clay
			149	CLAY	10.0	75.0	149' to 150' clay
			150	CLAY	10.0	75.0	150' to 151' clay
			151	CLAY	10.0	75.0	151' to 152' clay
			152	CLAY	10.0	75.0	152' to 153' clay
			153	CLAY	10.0	75.0	153' to 154' clay
			154	CLAY	10.0	75.0	154' to 155' clay
			155	CLAY	10.0	75.0	155' to 156' clay
			156	CLAY	10.0	75.0	156' to 157' clay
			157	CLAY	10.0	75.0	157' to 158' clay
			158	CLAY	10.0	75.0	158' to 159' clay
			159	CLAY	10.0	75.0	159' to 160' clay
			160	CLAY	10.0	75.0	160' to 161' clay
			161	CLAY	10.0	75.0	161' to 162' clay
			162	CLAY	10.0	75.0	162' to 163' clay
			163	CLAY	10.0	75.0	163' to 164' clay
			164	CLAY	10.0	75.0	164' to 16

DRILLING LOG	DATE	TIME	DRILLER	WELL NO.
1. LOCATION	2. DATE	3. TIME	4. DRILLER	5. WELL NO.
6. DEPTH	7. DIAMETER	8. RIG	9. OPERATOR	10. COMMENTS
11. LITHOLOGY	12. TEMPERATURE	13. PRESSURE	14. FLOW RATE	15. REMARKS
16. CORE NO.	17. CORE LENGTH	18. CORE WEIGHT	19. CORE VOLUME	20. CORE ANALYSIS
21. TEST NO.	22. TEST DATE	23. TEST TIME	24. TEST OPERATOR	25. TEST RESULTS
26. TEST TYPE	27. TEST METHOD	28. TEST EQUIPMENT	29. TEST MATERIALS	30. TEST PROCEDURES
31. TEST RESULTS	32. TEST CONCLUSIONS	33. TEST RECOMMENDATIONS	34. TEST SIGNATURE	35. TEST DATE

1. LOCATION: [Handwritten: 1000 ft]

2. DATE: [Handwritten: 10/10/60]

3. TIME: [Handwritten: 10:00 AM]

4. DRILLER: [Handwritten: J. H. Smith]

5. WELL NO.: [Handwritten: 1000]

6. DEPTH: [Handwritten: 1000 ft]

7. DIAMETER: [Handwritten: 10 in]

8. RIG: [Handwritten: 1000 ft]

9. OPERATOR: [Handwritten: J. H. Smith]

10. COMMENTS: [Handwritten: 1000 ft]

11. LITHOLOGY: [Handwritten: 1000 ft]

12. TEMPERATURE: [Handwritten: 1000 ft]

13. PRESSURE: [Handwritten: 1000 ft]

14. FLOW RATE: [Handwritten: 1000 ft]

15. REMARKS: [Handwritten: 1000 ft]

16. CORE NO.: [Handwritten: 1000 ft]

17. CORE LENGTH: [Handwritten: 1000 ft]

18. CORE WEIGHT: [Handwritten: 1000 ft]

19. CORE VOLUME: [Handwritten: 1000 ft]

20. CORE ANALYSIS: [Handwritten: 1000 ft]

21. TEST NO.: [Handwritten: 1000 ft]

22. TEST DATE: [Handwritten: 10/10/60]

23. TEST TIME: [Handwritten: 10:00 AM]

24. TEST OPERATOR: [Handwritten: J. H. Smith]

25. TEST RESULTS: [Handwritten: 1000 ft]

26. TEST TYPE: [Handwritten: 1000 ft]

27. TEST METHOD: [Handwritten: 1000 ft]

28. TEST EQUIPMENT: [Handwritten: 1000 ft]

29. TEST MATERIALS: [Handwritten: 1000 ft]

30. TEST PROCEDURES: [Handwritten: 1000 ft]

31. TEST RESULTS: [Handwritten: 1000 ft]

32. TEST CONCLUSIONS: [Handwritten: 1000 ft]

33. TEST RECOMMENDATIONS: [Handwritten: 1000 ft]

34. TEST SIGNATURE: [Handwritten: J. H. Smith]

35. TEST DATE: [Handwritten: 10/10/60]

DRILLING LOG	DATE	TIME	DRILLER	WELL NO.
1. LOCATION	2. DATE	3. TIME	4. DRILLER	5. WELL NO.
6. DEPTH	7. DIAMETER	8. RIG	9. OPERATOR	10. COMMENTS
11. LITHOLOGY	12. TEMPERATURE	13. PRESSURE	14. FLOW RATE	15. REMARKS
16. CORE NO.	17. CORE LENGTH	18. CORE WEIGHT	19. CORE VOLUME	20. CORE ANALYSIS
21. TEST NO.	22. TEST DATE	23. TEST TIME	24. TEST OPERATOR	25. TEST RESULTS
26. TEST TYPE	27. TEST METHOD	28. TEST EQUIPMENT	29. TEST MATERIALS	30. TEST PROCEDURES
31. TEST RESULTS	32. TEST CONCLUSIONS	33. TEST RECOMMENDATIONS	34. TEST SIGNATURE	35. TEST DATE

1. LOCATION: [Handwritten: 1000 ft]

2. DATE: [Handwritten: 10/10/60]

3. TIME: [Handwritten: 10:00 AM]

4. DRILLER: [Handwritten: J. H. Smith]

5. WELL NO.: [Handwritten: 1000]

6. DEPTH: [Handwritten: 1000 ft]

7. DIAMETER: [Handwritten: 10 in]

8. RIG: [Handwritten: 1000 ft]

9. OPERATOR: [Handwritten: J. H. Smith]

10. COMMENTS: [Handwritten: 1000 ft]

11. LITHOLOGY: [Handwritten: 1000 ft]

12. TEMPERATURE: [Handwritten: 1000 ft]

13. PRESSURE: [Handwritten: 1000 ft]

14. FLOW RATE: [Handwritten: 1000 ft]

15. REMARKS: [Handwritten: 1000 ft]

16. CORE NO.: [Handwritten: 1000 ft]

17. CORE LENGTH: [Handwritten: 1000 ft]

18. CORE WEIGHT: [Handwritten: 1000 ft]

19. CORE VOLUME: [Handwritten: 1000 ft]

20. CORE ANALYSIS: [Handwritten: 1000 ft]

21. TEST NO.: [Handwritten: 1000 ft]

22. TEST DATE: [Handwritten: 10/10/60]

23. TEST TIME: [Handwritten: 10:00 AM]

24. TEST OPERATOR: [Handwritten: J. H. Smith]

25. TEST RESULTS: [Handwritten: 1000 ft]

26. TEST TYPE: [Handwritten: 1000 ft]

27. TEST METHOD: [Handwritten: 1000 ft]

28. TEST EQUIPMENT: [Handwritten: 1000 ft]

29. TEST MATERIALS: [Handwritten: 1000 ft]

30. TEST PROCEDURES: [Handwritten: 1000 ft]

31. TEST RESULTS: [Handwritten: 1000 ft]

32. TEST CONCLUSIONS: [Handwritten: 1000 ft]

33. TEST RECOMMENDATIONS: [Handwritten: 1000 ft]

34. TEST SIGNATURE: [Handwritten: J. H. Smith]

35. TEST DATE: [Handwritten: 10/10/60]

DRILLING LOG		DATE	TIME	WELL NO.	WELL NAME
1	1.00	1.00	1.00	1.00	1.00
2	2.00	2.00	2.00	2.00	2.00
3	3.00	3.00	3.00	3.00	3.00
4	4.00	4.00	4.00	4.00	4.00
5	5.00	5.00	5.00	5.00	5.00
6	6.00	6.00	6.00	6.00	6.00
7	7.00	7.00	7.00	7.00	7.00
8	8.00	8.00	8.00	8.00	8.00
9	9.00	9.00	9.00	9.00	9.00
10	10.00	10.00	10.00	10.00	10.00
11	11.00	11.00	11.00	11.00	11.00
12	12.00	12.00	12.00	12.00	12.00
13	13.00	13.00	13.00	13.00	13.00
14	14.00	14.00	14.00	14.00	14.00
15	15.00	15.00	15.00	15.00	15.00
16	16.00	16.00	16.00	16.00	16.00
17	17.00	17.00	17.00	17.00	17.00
18	18.00	18.00	18.00	18.00	18.00
19	19.00	19.00	19.00	19.00	19.00
20	20.00	20.00	20.00	20.00	20.00
21	21.00	21.00	21.00	21.00	21.00
22	22.00	22.00	22.00	22.00	22.00
23	23.00	23.00	23.00	23.00	23.00
24	24.00	24.00	24.00	24.00	24.00
25	25.00	25.00	25.00	25.00	25.00
26	26.00	26.00	26.00	26.00	26.00
27	27.00	27.00	27.00	27.00	27.00
28	28.00	28.00	28.00	28.00	28.00
29	29.00	29.00	29.00	29.00	29.00
30	30.00	30.00	30.00	30.00	30.00
31	31.00	31.00	31.00	31.00	31.00
32	32.00	32.00	32.00	32.00	32.00
33	33.00	33.00	33.00	33.00	33.00
34	34.00	34.00	34.00	34.00	34.00
35	35.00	35.00	35.00	35.00	35.00
36	36.00	36.00	36.00	36.00	36.00
37	37.00	37.00	37.00	37.00	37.00
38	38.00	38.00	38.00	38.00	38.00
39	39.00	39.00	39.00	39.00	39.00
40	40.00	40.00	40.00	40.00	40.00
41	41.00	41.00	41.00	41.00	41.00
42	42.00	42.00	42.00	42.00	42.00
43	43.00	43.00	43.00	43.00	43.00
44	44.00	44.00	44.00	44.00	44.00
45	45.00	45.00	45.00	45.00	45.00
46	46.00	46.00	46.00	46.00	46.00
47	47.00	47.00	47.00	47.00	47.00
48	48.00	48.00	48.00	48.00	48.00
49	49.00	49.00	49.00	49.00	49.00
50	50.00	50.00	50.00	50.00	50.00
51	51.00	51.00	51.00	51.00	51.00
52	52.00	52.00	52.00	52.00	52.00
53	53.00	53.00	53.00	53.00	53.00
54	54.00	54.00	54.00	54.00	54.00
55	55.00	55.00	55.00	55.00	55.00
56	56.00	56.00	56.00	56.00	56.00
57	57.00	57.00	57.00	57.00	57.00
58	58.00	58.00	58.00	58.00	58.00
59	59.00				

DRILLING LOG	WED	DESCRIPTION	WED	Notes
1. 10' to 12' ...		...		...
2. 12' to 14' ...		...		...
3. 14' to 16' ...		...		...
4. 16' to 18' ...		...		...
5. 18' to 20' ...		...		...
6. 20' to 22' ...		...		...
7. 22' to 24' ...		...		...
8. 24' to 26' ...		...		...
9. 26' to 28' ...		...		...
10. 28' to 30' ...		...		...
11. 30' to 32' ...		...		...
12. 32' to 34' ...		...		...
13. 34' to 36' ...		...		...
14. 36' to 38' ...		...		...
15. 38' to 40' ...		...		...
16. 40' to 42' ...		...		...
17. 42' to 44' ...		...		...
18. 44' to 46' ...		...		...
19. 46' to 48' ...		...		...
20. 48' to 50' ...		...		...
21. 50' to 52' ...		...		...
22. 52' to 54' ...		...		...
23. 54' to 56' ...		...		...
24. 56' to 58' ...		...		...
25. 58' to 60' ...		...		...
26. 60' to 62' ...		...		...
27. 62' to 64' ...		...		...
28. 64' to 66' ...		...		...
29. 66' to 68' ...		...		...
30. 68' to 70' ...		...		...
31. 70' to 72' ...		...		...
32. 72' to 74' ...		...		...
33. 74' to 76' ...		...		...
34. 76' to 78' ...		...		...
35. 78' to 80' ...		...		...
36. 80' to 82' ...		...		...
37. 82' to 84' ...		...		...
38. 84' to 86' ...		...		...
39. 86' to 88' ...		...		...
40. 88' to 90' ...		...		...
41. 90' to 92' ...		...		...
42. 92' to 94' ...		...		...
43. 94' to 96' ...		...		...
44. 96' to 98' ...		...		...
45. 98' to 100' ...		...		...

DESIGNED BY J. H. BROWN	CHECKED BY W. M. BROWN
U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH TEXAS	
DRAWN BY J. H. BROWN	LOC. POOL LAKE M. RIVER TEXAS
EMBANKMENT, SPILLWAY, AND OUTLET WORKS	
LOGS OF BORINGS BA6C-588, 590 AND 6DC-596	
SUBMITTED BY J. H. BROWN	REVIEWED BY W. M. BROWN
DATED JULY 19 1964	
DRAWING NUMBER OF	SHEET NO. 72



Figure 7. Excavation slope being prepared for backfill. Right (north) side of right abutment deep inspection trench. 27 August 1982.



Figure 8. Excavation slope being prepared for backfill. Left (south) side of right abutment deep inspection trench. 31 August 1982.



Figure 9. Excavation slope being prepared for backfill. Left (south) side of right abutment deep inspection trench. 1 September 1982.



Figure 10. Excavation slope being prepared for backfill. Right (north) side of right abutment deep inspection trench. 2 September 1982.



Figure 11. Excavation slope being cut to final grade. 20 November 1982. Photo taken at right abutment deep inspection trench, station 10+50, looking west.



Figure 12. Excavation slope being cut to final grade. 20 November 1982. Photo taken near right abutment deep inspection trench, station 11+50, looking east.



Figure 13. Excavation in area of stream channel. (Embankment centerline station 54+50 to 61+00) January 1983. Note seepage areas in photo at center and lower right. Photo taken at embankment centerline station 54+00, looking west.



Figure 14. Excavation in area of stream channel. (Embankment centerline station 54+50 to 61+00) January 1983. Note seepage area left side of photo on downstream slope of trench. Photo taken at embankment centerline station 60+00, looking east.



Figure 15. Backfill compaction in area of stream channel, January 1983. Photo taken at embankment & station 60+00, looking south (upstream).




Figure 16. Embankment inspection trench ready for impervious backfill.
29 May 1980. Photo taken at station 36+00, looking east.



Figure 17. Embankment inspection trench ready for impervious backfill.
29 May 1980. Photo taken at station 43+00, looking west.



Figure 18. Embankment inspection trench ready for impervious backfill.
14 September 1984. Photo taken at station 51+50, looking east.



Figure 19. Embankment inspection trench ready for impervious backfill.
14 September 1984. Photo taken at station 53+50, looking east.



Figure 20. Embankment inspection trench being prepared for impervious backfill. 1 March 1983. Photo taken at station 61+00, looking east.



Figure 21. Embankment inspection trench ready for impervious backfill. 17 January 1983. Photo taken at station 65+00 looking at downstream slope.



Figure 22. Embankment inspection trench. Clayey gravel zone exposed in inspection trench along embankment centerline at station 71+00.



Figure 23. Embankment inspection trench ready for impervious backfill. 28 April 1983. Photo taken at station 71+25, looking east.



Figure 24. Embankment inspection trench ready for impervious backfill.
26 October 1983. Photo taken at station 85+00, looking east.



Figure 25. Embankment inspection trench ready for impervious backfill.
17 November 1983. Photo taken at station 88+00, looking west.



Figure 26. Embankment inspection trench ready for impervious backfill.
26 October 1983. Photo taken at station 88+50, looking east.



Figure 27. Embankment inspection trench ready for impervious backfill.
6 January 1981. Photo taken at station 95+00, looking west.




Figure 28. Embankment inspection trench ready for impervious backfill. 17 November 1983. Photo taken at station 95+50, looking east.



Figure 29. Embankment inspection trench. Contact between previously placed impervious fill and natural ground exposed in side of inspection trench.



Figure 30. Embankment inspection trench ready for impervious backfill.
10 December 1983. Photo taken at station 130+00, looking west.



Figure 31. Embankment inspection trench ready for impervious backfill.
10 December 1983. Photo taken at station 132+00, looking west.




Figure 32. Embankment inspection trench ready for impervious backfill.
16 November 1983. Photo taken at station 147+00, looking west.




Figure 33. Embankment inspection trench ready for impervious backfill.
28 October 1983. Photo taken at station 150+50, looking west.




Figure 34. Embankment inspection trench ready for impervious backfill. 16 September 1983. Photo taken at station 172+00, looking east.




Figure 35. Embankment inspection trench ready for impervious backfill. 16 September 1986. Photo taken at station 186+00, looking east.



Figure 36. Embankment inspection trench ready for impervious backfill. 25 July 1983. Photo taken at station 191+00, looking west.



Figure 37. Embankment inspection trench ready for impervious backfill. 20 July 1983. Photo taken at station 209+50, looking east.



Figure 38. Embankment inspection trench ready for impervious backfill.
20 July 1983. Photo taken at station 210+00, looking west.




Figure 39. Spillway during construction. Spillway crest perched in the embankment.



Figure 40. Spillway foundation being prepared for backfill with sand filter blanket and protective slab. 9 April 1983.



Figure 41. Spillway wall footing excavation on right side of stilling basin ready for protective coating with pneumatic concrete. 6 April 1983. Spillway training wall footings in-place.



Figure 42. Spillway foundation being prepared for backfill with filter blanket and protective concrete. 5 April 1983.



Figure 43. Spillway foundation being prepared for backfill with filter blanket and protective concrete. 8 April 1983.



Figure 44. Spillway foundation ready for backfill with filter blanket and protective concrete. 9 April 1983.



Figure 45. Spillway foundation being prepared for backfill with filter blanket and protective concrete. 9 April 1983.




Figure 46. Spillway stilling basin foundation being prepared for back-fill with filter blanket and protective concrete. 11 April 1983.




Figure 47. Spillway stilling basin foundation being prepared for back-fill with filter blanket and protective concrete. 12 April 1983.



Figure 48. Spillway foundation. Key trench at spillway station 12+82 being prepared for backfill with reinforced concrete. 15 April 1983.



Figure 49. Spillway foundation. End sill excavation ready for protective coating with gunite.



Figure 50. Spillway foundation - end sill trench. Void space observed behind pneumatic concrete resulted in deterioration of clay shale. Pneumatic concrete less than $1\frac{1}{2}$ -inch required thickness.




Figure 51. Excavation adjacent to right spillway training wall being prepared for backfill with select impervious fill. 3 March 1984.



Figure 52. Foundation adjacent to right spillway training wall ready for backfill with select impervious fill. 3 March 1984.



Figure 53. Excavation adjacent to right spillway training wall being prepared for backfill with select impervious fill. 18 April 1984.



Figure 54. Foundation adjacent to right spillway training wall being prepared for backfill with select impervious fill. 18 April 1984.



Figure 55. Foundation adjacent to left spillway training wall ready for backfill with select impervious fill. 7 February 1984.




Figure 56. Foundation anchor pull-out test in progress. Test was conducted on 15 April 1983 at spillway station 11+70.



Figure 57. Drop structure constructed in diversion channel adjacent to spillway discharge channel. Photo looking east.




Figure 58. Drop structure foundation being prepared for backfill with protective concrete. 7 December 1982.

FINAL FOUNDATION REPORT

JOE POOL LAKE

APPENDIX I

FOUNDATION ANCHOR PULL-OUT TEST DATA

Joe Pool Spillway - Anchor Pull-Out Test - 15 April 1983

Location of Test: Spillway Station 11+70 offset 20 ft left of center-line.

Description of Anchor: No. 11 rebar grouted in 6-inch diameter hole, 15 feet deep, at 59° from horizontal.

Results of Test:

<u>GAGE NO. 1</u>					<u>GAGE NO. 2</u>	
<u>PSI</u>	<u>TONS</u>	<u>TIME</u>	<u>READING</u>	<u>ACCUM MOVEMENT(IN.)</u>	<u>READING</u>	<u>ACCUM MOVEMENT(IN.)</u>
0	0	1029	0.114	0	0.137	0
467	5	1029	0.129	0.015	0.152	0.015
467	5	1034	0.125	0.011	0.149	0.012
934	10	1035	0.151	0.037	0.177	0.040
934	10	1040	0.152	0.038	0.176	0.039
1457	15.6	1041	0.187	0.073	0.212	0.075
1457	15.6	1101	0.202	0.088	0.226	0.089
0	0	1101	0.129	0.015	0.153	0.016
0	0	1106	0.128	0.014	0.152	0.015
467	5	1106	0.163	0.049	0.189	0.052
467	5	1111	0.165	0.051	0.189	0.052
934	10	1111	0.186	0.072	0.210	0.073
934	10	1116	0.185	0.071	0.210	0.073
1401	15	1117	0.204	0.090	0.228	0.091
1401	15	1126	0.211	0.097	0.236	0.099
1868	20	1127	0.236	0.122	0.262	0.125
1868	20	1132	0.241	0.127	0.266	0.129
2335	25	1132	0.269	0.155	0.296	0.159
2335	25	1137	0.281	0.167	0.307	0.170
2802	30	1138	0.330	0.216	0.358	0.221
2802	30	1143	0.350	0.236	0.378	0.241
3269	35	1144	0.396	0.282	0.422	0.285
Crack appeared in work slab						
3269	35	1150	0.426	0.312	0.452	0.315
3736	40	1151	0.500	0.386	0.526	0.389
3736	40	1156	0.543	0.429	0.570	0.433
4050	43.4	1157	0.770	0.656	0.793	0.656
4050	43.4	1200	0.778	0.664	0.802	0.665
2802	30	1201	0.745	0.631	0.768	0.631
2802	30	1206	0.746	0.632	0.770	0.633
1401	15	1206	0.684	0.570	0.706	0.569
1401	15	1211	0.683	0.569	0.704	0.567
0	0	1211	0.597	0.483	0.619	0.482
0	0	1214	0.574	0.460	0.597	0.460

END OF TEST

Joe Pool Drop Structure - Anchor Pull-Out Test - 17 January 1983

Location of Test: Drop structure Station 8+06.5 offset 12 ft left of centerline.

Description of Anchor: No. 11 rebar grouted in 6-inch diameter hole, 15 feet deep, at 60° from horizontal.

Results of Test:

<u>PSI</u>	<u>TONS</u>	<u>TIME</u>	<u>GAGE READING</u>	<u>ACCUM MOVEMENT (IN.)</u>
0	0	1250	0	0
467	5	1251	0.012	0.012
934	10	1256	0.024	0.024
1457	15.6	1301	0.041	0.041
1457	15.6	1316	0.043	0.043
1868	20	1316	0.054	0.054
1868	20	1321	0.056	0.056
2802	30	1326	0.079	0.079
3269	35	1331	0.090	0.090
3736	40	1346	0.101	0.101
3736	40	1351	0.104	0.104
4203	45	1351	0.119	0.119
4203	45	1406	0.129	0.129
2802	30	1406	0.111	0.111
1457	15.6	1411	0.087	0.087
0	0	1426	0.050	0.050
0	0	1435	0.046	0.046
Reset gage to 0.000				
467	5	1435	0.011	0.057
467	5	1440	0.013	0.059
934	10	1440	0.025	0.071
934	10	1455	0.027	0.073
1457	15	1455	0.048	0.094
1457	15	1507	0.052	0.098
0	0	1507	0.009	0.055
1457	15	1508	0.049	0.095
1457	15	1509	0.051	0.097
2803	30	1509	0.111	0.157
4204	45	1510	0.180	0.226

END OF TEST

FILMED
78