



Department of Defense

**Report on 2005
Defense Base Closure and
Realignment Implementation**

March 2006

Report Documentation Page			Form Approved OMB No. 0704-0188		
Public reporting burden for the collection of information is estimated to average 1 hour per response, including the time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing the collection of information. Send comments regarding this burden estimate or any other aspect of this collection of information, including suggestions for reducing this burden, to Washington Headquarters Services, Directorate for Information Operations and Reports, 1215 Jefferson Davis Highway, Suite 1204, Arlington VA 22202-4302. Respondents should be aware that notwithstanding any other provision of law, no person shall be subject to a penalty for failing to comply with a collection of information if it does not display a currently valid OMB control number.					
1. REPORT DATE MAR 2006		2. REPORT TYPE		3. DATES COVERED 00-03-2006 to 00-03-2006	
4. TITLE AND SUBTITLE Report on 2005 Defense Base Closure and Realignment Implementation			5a. CONTRACT NUMBER		
			5b. GRANT NUMBER		
			5c. PROGRAM ELEMENT NUMBER		
6. AUTHOR(S)			5d. PROJECT NUMBER		
			5e. TASK NUMBER		
			5f. WORK UNIT NUMBER		
7. PERFORMING ORGANIZATION NAME(S) AND ADDRESS(ES) Department of Defense, Defense Pentagon, Washington, DC, 20301-1000			8. PERFORMING ORGANIZATION REPORT NUMBER		
9. SPONSORING/MONITORING AGENCY NAME(S) AND ADDRESS(ES)			10. SPONSOR/MONITOR'S ACRONYM(S)		
			11. SPONSOR/MONITOR'S REPORT NUMBER(S)		
12. DISTRIBUTION/AVAILABILITY STATEMENT Approved for public release; distribution unlimited					
13. SUPPLEMENTARY NOTES The original document contains color images.					
14. ABSTRACT					
15. SUBJECT TERMS					
16. SECURITY CLASSIFICATION OF:			17. LIMITATION OF ABSTRACT	18. NUMBER OF PAGES 2222	19a. NAME OF RESPONSIBLE PERSON
a. REPORT unclassified	b. ABSTRACT unclassified	c. THIS PAGE unclassified			

Table of Contents

Volume I

Introduction

Installation Detail

 Army

 Navy/Marine Corps

 Air Force

 Defense Agencies

Volume II

Appendices

 Appendix 1: Environmental Remediation

 Appendix 2: Section 2907, BRAC Act of 1990

Introduction

The National Defense Authorization Act for Fiscal Year 2002 amended the Defense Base Closure and Realignment Act of 1990 (Public Law 101-510) to authorize a round of closures and realignments in 2005. The Commission forwarded its report and recommendations to the President on September 8, 2005. On September 15, 2005, the President approved the Commission's recommendations and forwarded its report to Congress. Since Congress did not enact a joint resolution of disapproval within the review period provided by the BRAC Act, on November 9, 2005, the Department became legally obligated to close and realign all installations recommended for closure and realignment in the Commission's report. In accordance with the BRAC Act, the Department will begin implementation of the recommendations within 2 years of the President's approval and complete implementation within 6 years.

This report addresses reporting requirements specified in Section 2907 of the BRAC Act, as amended by Section 2831 of the National Defense Authorization Act for Fiscal Year 2006 (P.L. 109-163).

As was the case in prior BRAC rounds, the Fiscal Year 2007 budget justification material submitted separately by the Comptroller was developed to satisfy the requirements of paragraphs (1) and (2) of Section 2907 of the BRAC Act. The DoD Component justification material provided detailed information by realignment and closure package, broken out by one-time implementation costs, anticipated revenues from land sales, and expected savings. This material provides justification for the Fiscal Year 2007 funds requested for BRAC 2005 implementation.

Section 2831 of the National Defense Authorization Act for Fiscal Year 2006 amended section 2907 by adding new reporting requirements. The amended section 2907 is provided at appendix 2. This report provides the information required by paragraphs three through seven. Specifically, this report provides:

- a description of the closure or realignment actions already carried out at each BRAC 2005 installation and the current status of the closure or realignment of the installation, including whether—
 - o a redevelopment authority has been recognized by the Secretary for the installation;
 - o the screening of property at the installation for other Federal use has been completed; and
 - o a redevelopment plan has been agreed to by the redevelopment authority for the installation;
- a description of redevelopment plans for each BRAC 2005 installation;
- the quantity of property remaining to be disposed of at each BRAC 2005 installation as part of its closure or realignment;

- the quantity of property already disposed of at each BRAC 2005 installation;
- a list of the Federal agencies that have requested property during the screening process for each BRAC 2005 installation, including the date of transfer or anticipated transfer of the property to such agencies, the acreage involved in such transfers, and an explanation for any delays in such transfers;
- a list of known environmental remediation issues at each BRAC 2005 installation, including the acreage affected by these issues, an estimate of the cost to complete such environmental remediation, and the plans (and timelines) to address such environmental remediation; and
- an estimate of the date for the completion of all closure or realignment actions at each BRAC 2005 installation.

Because the Department is at the early stages of implementation, detailed information does not yet exist for many installations. As BRAC implementation matures, reports for future years will include more detailed information. Further, to ensure effective reporting in the future, each of Components will establish mechanisms to enable them to capture the required information for this annual reporting requirement. Finally, all data provided in this report is as of January 31, 2006.

Report Organization

Installations impacted by BRAC 2005 recommendations (including leased installations) are provided by Military Department by state, and Defense Agency. For each installation that will either close or realign the report provides individual installations summaries consisting of:

- The BRAC Commission number and title for all recommendations affecting the installation.
- A description of the closure or realignment actions completed.
- Whether a local redevelopment authority has been recognized by the Secretary of Defense.
- Whether the screening of property at the installation for other Federal Agency use has been completed. Since the screening process is not yet complete, this will be shown as “no” for each installation.
- Whether a redevelopment plan been agreed to by the redevelopment authority. There are no redevelopment plans at this point, so this will be shown as “none” for each installation.
- If a redevelopment plan does exist, its description. Since there are no redevelopment plans at this point, so this will be shown as “none” for each installation.
- The total quantity of property remaining to be disposed. This section reflects the acreage reported by the Military Departments that was being screened through a

formal "Notice of Availability" under the General Services Administration-delegated disposal authorities across the components of the Department of Defense and the Federal Government as of January 31, 2006. Once the Department determines the acreage that is "excess" to its needs, the acreage available for disposal to non-DoD interests will become the value for the "Quantity of Property to be Disposed" at each of the listed sites.

- The quantity of property already disposed. No property has been disposed at this point, so this will be shown as "none" for each installation.
- A list of the Federal Agency(s) that have requested property during the screening process, including the date of anticipated transfer, the acreage involved, and an explanation of any delays to transfer. As of 31 January 2006 Federal Agency(s) have expressed a request for property by either a Notice of Intent or a 1391 application. A Notice of Intent request is not a binding agreement and subsequent reports will reflect only GSA Form 1334/DD 1354 application request. Because the property screening is still underway, for most federal agency requests, the anticipated transfer date, the amount of property to be transferred, and the description of any anticipated delays to the transfer of property to another federal agency is listed as "TBD" and "none".
- The overall estimated completion date for all closure or realignment actions at the installation. This is the last date of the last action necessary to complete the closure or realignment. It does not include time necessary for environmental restoration or property disposal.
- If an installation has remediation issues, the installation summaries reference Appendix 1.

Environmental Remediation Issues and Cost To Complete

Appendix 1 provides the list of known environmental remediation issues at each affected installation affected by the BRAC Round 2005 actions that are part of the Defense Environmental Restoration Program (DERP) as defined by DoD's *2001 Management Guidance for the DERP*, an estimate of the cost to complete, and the plans and timelines for addressing the remediation issues. Information on acres affected by the remediation issues is listed as TBD. The Department has not historically collected acreage information because the acreage varies year to year based on site conditions, the stage of site investigation, or remedy, and is difficult to measure precisely. The Department is developing mechanisms to collect acreage information for future Section 2907 reports.

The DERP installations listed in Appendix 1 are identified according to the following BRAC action types: major closures, minor closures, and realignments. Below is a DoD level summary of the estimated cost-to-complete for the DERP sites at these installations grouped by the three categories.

BRAC Action Type Category	Cost-to-Complete (\$Millions)
Major Closures*	\$490.1
Minor Closures	\$457.2
Realignments	\$8,139.0
Total**	\$9,088.4

Source: FY05 EOY KBCRS database.

* Includes minimal legacy BRAC costs of \$8.7M at Umatilla Chemical Depot and \$0.2M at Ft. Monmouth, as well as minimal active installation DERP costs of \$1.8M at Ft. Monmouth

** Includes Cannon AFB Cost to complete of \$2.1 Million, which is a contingent closure.

The DERP cost-to-complete of the closing installations is to be funded from the BRAC account, whereas the DERP cost-to-complete for realigning installations is to be funded from the environmental restoration account for active installations. Cost-to-complete estimates are based on the best available information at the time of their development and represent bottom-up, site level aggregations. Additionally, the cost-to-complete estimates address all site level DERP requirements at the entire installation. Further, a complete reconciliation of DERP sites to specific land parcels affected by the specific BRAC actions does not yet exist within DoD. Therefore, the cost-to-complete estimates may, in some cases, reflect an overstatement of the environmental restoration costs related to a given BRAC action, particularly for partial closures and realignments that do not affect an entire installation.

Additional information in Appendix 1 includes an inventory of the specific environmental restoration sites at each DERP installation, including site type designations, cost-to-complete estimates, milestone dates for investigation completion and for having all remedies in-place or responses complete, the DERP program category (i.e., hazardous waste or munitions), DoD's relative-risk prioritization ranking, and the environmental restoration issue (i.e., groundwater contamination, soil contamination, etc.).

ARMY

Alabama	17
Abbott USARC Tuskegee	19
AFRC Birmingham.....	20
Anderson USARC Troy.....	21
Anniston Depot	22
ARNG RC Northport Tuscaloosa.....	23
Faith Wing USARC Anniston	24
Finnel AFRC, Tuscaloosa.....	25
Flowers USARC Decatur	26
Ft Ganey ARNG RC Mobile.....	27
Ft Graham ARNG RC Birmingham	28
Ft Hanna ARNG RC Birmingham	29
Ft Hardeman ARNG RC Mobile.....	30
Ft Powell-Shamblin ARNG RC Tuscaloosa.....	31
Ft Rucker	32
Ft Terhune ARNG RC Birmingham.....	33
Gary USARC Enterprise	34
Redstone Arsenal	35
SCREWS USARC Montgomery.....	36
SMD Annex Bldg Montgomery	37
TAG Bldg ALARNG Montgomery.....	38
Wright USARC.....	39
Alaska	41
Ft Richardson	43
Ft Wainwright.....	44
Arizona.....	45
Allen Hall AFRC, Tucson	47
ARNG RC Papago Park	48
Deer Valley USAR #2, Phoenix	49
Ft Huachuca	50
Ft Huachuca, USAR AMS.....	51
Arkansas	53
ARNG CSMS Ft Chaffee	55
ARNG FMS, Jonesboro	56
ARNG RC, Arkadelphia	57
ARNG RC, Bentonville.....	58
ARNG RC, El Dorado	59
ARNG RC, Fayetteville	60
ARNG RC, Ft Smith.....	61
ARNG RC, Hot Springs	62
ARNG RC, Jonesboro	63
ARNG RC, Paragould.....	64
ARNG RC, Pine Bluff.....	65
ARNG RC, Rogers.....	66
ARNG RC, Springdale	67

ARNG RC, Van Buren	68
BG Darby USARC	69
Camp Pike, Little Rock	70
Charleston Armory	71
Stone USARC, Pine Bluff	72
USAR Equipment Concentration Site-15, Barling	73
USARC AMSA, Malvern	74
USARC Arkadelphia	75
USARC Camden.....	76
USARC El Dorado	77
USARC Hot Springs	78
USARC Jonesboro	79
USARC Pond.....	80
California	81
ARNG OMS, San Jose	83
ARNG RC Bell	84
ARNG RC Montebello.....	85
ARNG RC Redwood City.....	86
ARNG RC San Lorenzo.....	87
ARNG RC Sunnyvale	88
Camp Parks Reserve Forces Training Area	89
Desiderio USARC, Pasadena.....	90
Hall USARC Mountain View	91
Hazard Park USARC, Los Angeles.....	92
Joint Force Training Base Los Alamitos	93
Richey USARC, San Jose	94
Riverbank Army Ammunition Plant	95
Schroeder Hall USARC, Long Beach	96
Sierra Army Depot	97
USARC Moffett Field	98
Colorado.....	101
Ft Carson.....	103
Connecticut	105
ARNG RC Manchester	107
ARNG RC Naugatuck.....	108
ARNG RC New Britain.....	109
ARNG RC New Haven.....	110
ARNG RC Newington	111
ARNG RC Norwalk	112
ARNG RC Putnam.....	113
SGT Libby USARC, New Haven.....	114
Sutcovoy USARC, Waterbury	115
Turner USARC, Fairfield	116
USARC AMSA Windsor Locks	117
USARC AMSA #69, Milford	118
USARC AMSA Middletown.....	119

USARC Danbury.....	120
USARC Middletown	121
Delaware	123
ARNG RC Middletown	125
Kirkwood USARC, Newark	126
USARC / OMS Newark.....	127
District of Columbia	129
Walter Reed Army Medical Center	131
Georgia	133
Ft Benning	135
Ft Benning, Bldg 15, 4960 ARNG RC.....	136
Ft Gillem	137
Ft McPherson	138
Peachtree Atlanta (leased)	139
USARC Columbus	140
Hawaii	143
ARNG RC Honokaa.....	145
ARNG RC Keaau.....	146
Kunieda USARC, Hilo.....	147
Illinois	149
AFRC Waukegan.....	151
ARNG RC B73 Mt Vernon	152
ARNG RC B75 Mt Vernon	153
ARNG RC Cairo.....	154
ARNG RC Carbondale.....	155
ARNG RC Salem.....	156
ARNG RC Waukegan	157
Ft Sheridan.....	158
Rock Island Arsenal.....	159
USARC Centralia.....	160
USARC Fairfield	161
USARC Marion	162
Indiana	163
ARNG RC Remington.....	165
ARNG Monticello	166
ARNG RC Attica	167
ARNG RC Boswell.....	168
ARNG RC Camp Atterbury Bldg #4, Bldg #500.....	169
ARNG RC Darlington.....	170
ARNG RC Delphi.....	171
EREC Indianapolis.....	172
Newport Depot.....	173
USARC Lafayette	174
Iowa.....	175
AFRC Cedar Rapids	177
ARNG RC Burlington	178

ARNG RC Camp Dodge	179
ARNG RC Cedar Rapids	180
ARNG RC Muscaline	181
BN HQ Recruiting BN (Leased)	182
MEPS Des Moines (Leased)	183
USARC / AMSA Middletown	184
USARC Muscaline	185
Kansas	187
Ft Leavenworth	189
Ft Riley	190
Kansas Army Ammunition Plant	191
USARC Wichita	192
Kentucky	195
ARNG Blue Grass Army Depot.....	197
ARNG OMS, Paducah	198
ARNG RC Paducah	199
Ft Campbell	200
Ft Knox	201
USARC Louisville	202
USARC Maysville	203
USARC #2 Paducah	204
USARC #2 Paducah	205
USARC Richmond	206
Louisiana	209
ARNG RC Jackson Barracks, New Orleans	211
ARNG OMS #8, Baton Rouge	212
ARNG RC Baton Rouge	213
Roberts USARC, Baton Rouge.....	214
USARC Bossier City	215
USARC Shreveport.....	216
Maryland	217
Aberdeen Proving Ground	219
Army Research Laboratory	220
DNA Repository UPS Warehouse Gaithersburg	221
Ft Detrick	222
Ft Meade	223
Gillette Scientific Center Rockville	224
Metro Plaza Silver Springs	225
PFC Flair USARC / OMS Frederick	226
12300 Washington Ave Rockville	227
13 Taft Court Rockville	228
1600 East Gude Drive Rockville	229
White Flint Warehouse Rockville	230
Massachusetts	233
ARNG CSMS Ayers.....	235
ARNG RC Agawam	236

ARNG RC Ayers	237
MacArthur USARC, Springfield.....	238
Malony USARC DRFTA.....	239
Soldier System Center Natick.....	240
USAR Ayer Area 3713.....	241
USAR ECS 65 Ayers	242
USAR Training Area Devens	243
Westover AFRC, Chicopee.....	244
Michigan.....	245
Detroit Arsenal	247
Parisan USARC, Lansing	248
Selfridge Army Activity, Selfridge ANGB.....	249
USARC AMSA #135 Battle Creek	250
Minnesota.....	253
ARNG Cambridge.....	255
ARNG Faribault	256
Ft Snelling.....	257
USARC Cambridge.....	258
USARC Faribault	259
Mississippi.....	261
Mississippi Army Ammunition Plant.....	263
USARC Vicksburg	264
Missouri.....	265
ARNG RC Jefferson Barracks	267
ARPERCEN ST LOUIS	268
Ft Leonard Wood.....	269
USARC Greentop	270
USARC Jefferson Barracks	271
Montana	273
AMSA # 75 Missoula, MT	275
Missoula National Guard Armory	276
ARNG RC Missoula.....	277
Galt Hall USARC, Great Falls.....	278
Vueve Hall USARC Missoula.....	279
Nebraska.....	281
ARNG RC Beatrice	283
ARNG RC Columbus	284
ARNG RC Crete	285
ARNG RC Fairbury	286
ARNG RC Falls City	287
ARNG RC Grand Island.....	288
ARNG RC Hastings	289
ARNG RC Kearny.....	290
ARNG RC McCook.....	291
USARC Columbus.....	292
USARC Hastings	293

USARC Kearney.....	294
USARC McCook.....	295
USARC Wymore.....	296
New Hampshire.....	297
ARNG RC Dover.....	299
ARNG RC Portsmouth.....	300
ARNG RC Rochester.....	301
ARNG RC Somersworth.....	302
Doble USARC Portsmouth.....	303
New Jersey.....	305
ARNG RC Burlington.....	307
Brittin USARC Camden.....	308
Camp Kilmer.....	309
Ft Dix.....	310
Ft Monmouth.....	311
Picatinny Arsenal.....	312
New Mexico.....	315
Jenkins AFRC Albuquerque.....	317
New York.....	319
AFRC Amityville.....	321
ARNG NC Riverhead.....	322
ARNG OMS 21 Bayshore.....	323
ARNG RC Niagara Falls.....	324
ARNG RC / OMS 12(Bedford) Brooklyn.....	325
ARNG RC Bayshore.....	326
ARNG RC Freeport.....	327
ARNG RC Huntington Station.....	328
ARNG RC Newburgh.....	329
ARNG RC Patchogue.....	330
Carpenter USARC, Poughkeepsie.....	331
Ft Tilden USARC Far Rockaway.....	332
Ft Totten.....	333
Marcy ARNG RC Brooklyn.....	334
McDonald USARC, Jamaica.....	335
Muller USARC Bronx.....	336
Roosevelt USARC Uniondale.....	337
USARC / AMSA Niagara Falls.....	338
USARC Ft Hamilton.....	339
USARC Stewart-Newburgh.....	340
Watervliet Arsenal.....	341
West Point.....	342
North Carolina.....	343
Ft Bragg.....	345
Niven USARC, Albermarle.....	346
Rhodes AFRC, Wilmington.....	347
Rock Hill USARC.....	348

North Dakota	349
Johnson USARC, Fargo	351
Ohio.....	353
Army Research Laboratory, Glenn	355
ARNG RC Oxford	356
ARNG RC Springfield	357
ARNG RC Ashland	358
ARNG RC Mansfield.....	359
ARNG RC Newark	360
ARNG RC Westerville.....	361
Ft Hayes USARC Columbus.....	362
Howey ARNG Columbus	363
Parrott USARC Kenton.....	364
Rickenbacker ARNG Bldg 943 Columbus	365
Scouten USARC Mansfield.....	366
Sullivant ARNG Columbus.....	367
USARC Springfield	368
USARC Whitehall	369
Oklahoma.....	371
23d St ARNG OMS Oklahoma City	373
23d St ARNG RC Oklahoma City	374
44th St ARNG RC Oklahoma City	375
ARNG CSMS Norman	376
ARNG FMS #5 Durant.....	377
ARNG FMS 14 Okmulgee	378
ARNG FMS Edmond	379
ARNG FMS Enid.....	380
ARNG RC Cherokee.....	381
ARNG RC Allen	382
ARNG RC Alva	383
ARNG RC Anadarko.....	384
ARNG RC Atoka.....	385
ARNG RC Blackwell	386
ARNG RC Broken Arrow RC	387
ARNG RC Chickasha	388
ARNG RC Cushing	389
ARNG RC Duncan.....	390
ARNG RC Edmond.....	391
ARNG RC El Reno	392
ARNG RC Enid	393
ARNG RC Eufaula	394
ARNG RC Frederick	395
ARNG RC Hartshorne	396
ARNG RC Haskell	397
ARNG RC Healdton.....	398
ARNG RC Henryetta.....	399

ARNG RC Konowa	400
ARNG RC Lawton.....	401
ARNG RC Madill.....	402
ARNG RC Marlow.....	403
ARNG RC McAlester	404
ARNG RC Midwest City.....	405
ARNG RC Minco.....	406
ARNG RC Muskogee.....	407
ARNG RC Okemah.....	408
ARNG RC Okmulgee	409
ARNG RC Pawnee	410
ARNG RC Pryor.....	411
ARNG RC Stilwell	412
ARNG RC Tahlequah	413
ARNG RC Tishomingo.....	414
ARNG RC Tonkawa.....	415
ARNG RC Wagoner.....	416
ARNG RC Walters	417
ARNG RC Watonga.....	418
ARNG RC Wewoka	419
ARNG RC Woodward	420
Ashworth USARC Muskogee.....	421
ARNG RC Tahlequah	422
Farr USARC, Antlers	424
Floyd Parker USARC, McAlester	425
Ft Sill.....	426
Ft Sill 1 st USARC	427
Ft Sill 3 rd USARC	428
Ft Sill 5 th USARC	429
Ft Sill 6 th USARC	430
Ft Sill, ECS	431
Keathley USARC Lawton.....	432
Krowse USARC Oklahoma City.....	433
Perez USARC Oklahoma City	434
Robbins USARC, Enid.....	435
Roush USARC, Clinton.....	436
Smalley USARC, Norman.....	437
Twaddle USAR Oklahoma City.....	438
USARC Broken Arrow	439
Oregon	441
ARNG RC Camp Withycombe	443
ARNG RC Jackson Band.....	444
ARNG RC Lake Oswego	445
ARNG RC Maison.....	446
Sears USARC, Portland	447
Sharff USARC, Portland	448

Umatilla Depot	449
Pennsylvania.....	451
AFRC, Philadelphia	453
ARNG RC Scranton.....	454
ARNG RC Berwick.....	455
ARNG RC Lewisburg.....	456
ARNG RC Sunbury.....	457
ARNG RC Williamsport.....	458
Charles Kelly Support Center	459
Germantown USARC Philadelphia	460
Letterkenny Army Depot	461
Musselman USARC, Norristown.....	462
North Penn USARC, Norristown.....	463
Pitt USARC, Corapolis.....	464
Serrenti USARC, Scranton	465
Tobyhanna Army Depot.....	466
USAR OMS Williamsport	467
USAR OMS Bloomsburg	468
USAR OMS Chester	469
USAR OMS Scranton	470
USAR OMS Wilkes-Barre	471
USAR OMS, Bethlehem	472
USAR OMS, Philadelphia	473
USARC Bloomsburg	474
USARC Horsham.....	475
USARC Lewisburg.....	476
USARC Wilkes Barre	477
USARC Williamsport.....	478
W. Reese USARC / OMS, Chester	479
Wilson-Kramer USARC, Bethlehem	480
Puerto Rico	483
ARNG RC Ceiba.....	485
ARNG RC Humacao.....	486
ARNG RC Juncos.....	487
ARNG RC Mayaguez.....	488
Ft Buchanan	489
Lavergne USARC Bayamon	490
Ramey USARC Aguadilla	491
Rubio USARC Pt Nuevo	492
Rhode Island	493
Harwood USARC, Providence	495
USAR OMS Warwick	496
USARC Warwick.....	497
USARC Bristol	498
South Carolina	499
Ft Jackson	501

Rock Hill USARC	502
Tennessee	503
ARNG RC Clarksville	505
Bonney Oaks USARC, Chattanooga	506
Guery USARC, Chattanooga	507
USAR AMSA Kingsport	508
USAR OMS Kingsport	509
USARC Charksville.....	510
USARC Kingsport	511
Texas	513
51st Street ARNG FMS, Austin	515
ARNG FMS Port Neches	516
ARNG FMS, Abilene	517
ARNG FMS, Ellington Field	518
ARNG FMS, Marshall	519
ARNG FMS, Terrell.....	520
ARNG RC # 2 Dallas	521
ARNG RC # 4 Austin	522
ARNG RC (Hondo Pass) El Paso	523
ARNG RC Abilene	524
ARNG RC Alice	525
ARNG RC Amarillo	526
ARNG RC Arlington	527
ARNG RC Athens	528
ARNG RC Atlanta	529
ARNG RC Baytown	530
ARNG RC Beaumont.....	531
ARNG RC Brownsville	532
ARNG RC California Crossing	533
ARNG RC Coleman.....	534
ARNG RC Corsicana	535
ARNG RC Denison	536
ARNG RC Denton.....	537
ARNG RC Ellington Field.....	538
ARNG RC Ft Bliss	539
ARNG RC Hale County	540
ARNG RC Henderson.....	541
ARNG RC Hondo.....	542
ARNG RC Huntsville.....	543
ARNG RC Irving	544
ARNG RC Kaufman.....	545
ARNG RC Kilgore	546
ARNG RC Kingsville	547
ARNG RC Lufkin.....	548
ARNG RC Marshall.....	549
ARNG RC Nacogdoches	550

ARNG RC New Braunfels	551
ARNG RC Orange	552
ARNG RC Pampa.....	553
ARNG RC Pasadena.....	554
ARNG RC Port Arthur.....	555
ARNG RC Port Neches	556
ARNG RC San Marcos	557
ARNG RC Seguin	558
ARNG RC Snyder.....	559
ARNG RC Taylor	560
ARNG RC Terrell.....	561
ARNG RC Texarkana	562
ARNG RC Tyler	563
Benavidez USARC, El Paso	564
Corpus Christi Army Depot.....	565
Ft Bliss.....	566
Ft Hood.....	567
Ft Sam Houston.....	568
Grimes USARC, Abilene.....	569
Hanby-Hayden USARC, Mesquite.....	570
Herzog USAR, Dallas	571
Lone Star Army Ammunition Plant.....	572
Miller USARC, Huntsville	573
Muchert USARC Dallas	574
Rathjen USARC, Brownsville.....	575
Red River Army Depot.....	576
Red River Army Depot Hooks USARC	577
Segura USARC, El Paso	578
Tharp USARC.....	579
USAR ECS McGregor Range	580
USARC # 2 Perimeter Park	581
USARC # 3 Houston.....	582
USARC Alice	583
USARC Boswell.....	584
USARC Callaghan	585
USARC Ft Bliss	586
USARC Lufkin	587
USARC Marshall.....	588
USARC NAS Kingsville.....	589
USARC Pasadena	590
USARC Round Rock (leased)	591
USARC San Marcos	592
USARC Tyler	593
USARC Wichita Falls.....	594
Walts-Guillot USARC, Texarkana.....	595
Utah.....	597

Deseret Depot	599
Ft Douglas	600
Vermont.....	601
ARNG RC Ludlow.....	603
ARNG RC North Springfield	604
ARNG RC Rutland.....	605
ARNG RC Windsor	606
Courcelle Brothers USARC, Rutland	607
USAR OMS Chester	608
USAR AMSA #160, Rutland	609
USARC Berlin.....	610
USARC Chester.....	611
Virginia	613
4700 King Street Alexandria	615
Army Research Laboratory, Langley	616
Ft Belvoir	617
Ft Eustis.....	618
Ft Lee	619
Ft Monroe	620
Ft Myer	621
Ft Story	622
Jefferson Plaza 2 Arlington.....	623
Park Center 1 Alexandria.....	624
Park Center 4 Falls Church	625
Park Center 4 Alexandria.....	626
Rosslyn Center Arlington	627
Seven Corners Corporate Center Falls Church	628
USADDC Transportation Eng Agency Newport News	629
Zachary Taylor Bldg Arlington	630
2320 Mill Road Alexandria.....	631
2511 Jefferson Davis Highway Arlington	632
Washington	635
ARNG RC Geiger Field.....	637
ARNG RC Ellensburg	638
ARNG RC Everett.....	639
ARNG RC Snohomish	640
Ft Lawton.....	641
Ft Lewis	642
Mann Hall USARC, Spokane	643
USARC Oswald, Everett.....	644
Pendleton USARC Yakima Training Center	645
USARC AMSA #80, Spokane	646
Vancouver Barracks	647
Wagenaar USARC Pasco.....	648
Walker USARC, Spokane.....	649
West Virginia	651

ARNG RC Elkins.....	653
ARNG RC Spencer.....	654
ARNG RC Fairmont.....	655
Bias USARC, Huntington.....	656
Colburn USARC / OMS, Fairmont.....	657
Elkins USARC / OMS, Beverly.....	658
Kuhl USARC / OMS, Ripley.....	659
Wisconsin.....	661
ARNG / OMS 9, Madison.....	663
ARNG RC Bowman St, Madison.....	664
ARNG RC Wright St, Madison.....	665
Ft McCoy.....	666
O'Connell USARC, Madison.....	667
Truman Olson USARC, Madison.....	668
Wyoming.....	671
AASF Cheyenne (leased).....	673
ARNG RC Thermopolis.....	674
Joint Forces HQ Complex, Cheyenne.....	675

Alabama

Abbott USARC Tuskegee

Commission recommendation number(s): 11

Recommendation title(s): RC Transformation in Alabama

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5.69 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

AFRC Birmingham

Commission recommendation number(s): 11, 55

Recommendation title(s): RC Transformation in Alabama; USAR Command and Control Southeast

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2009

Anderson USARC Troy

Commission recommendation number(s): 11

Recommendation title(s): RC Transformation in Alabama

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

Anniston Depot

Commission recommendation number(s): 57, 153, 175, 177

Recommendation title(s): Marine Corps Logistics Base Barstow, CA; Rock Island Arsenal, IL; Commodity Management Privatization; Supply, Storage, and Distribution Management Reconfiguration

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plan (BP) to support budget allocation of required and available resources.
- Conducted Project Review Board to validate, prioritize and resource BRAC MILCON projects proposed for ANAD.
- Synchronized personnel authorization movements and eliminations with planned construction to establish action complete dates.
- Conducted site orientation visit to determine facility and support requirements for incoming workload.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/30/2009

ARNG RC Northport Tuscaloosa

Commission recommendation number(s): 11

Recommendation title(s): RC Transformation in Alabama

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2010

Faith Wing USARC Anniston

Commission recommendation number(s): 11

Recommendation title(s): RC Transformation in Alabama

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 2.17 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2011

Finnel AFRC, Tuscaloosa

Commission recommendation number(s): 11

Recommendation title(s): RC Transformation in Alabama

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5.01 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2011

Flowers USARC Decatur

Commission recommendation number(s): 11

Recommendation title(s): RC Transformation in Alabama

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2011

Ft Ganey ARNG RC Mobile

Commission recommendation number(s): 11

Recommendation title(s): RC Transformation in Alabama

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2010

Ft Graham ARNG RC Birmingham

Commission recommendation number(s): 11

Recommendation title(s): RC Transformation in Alabama

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2011

Ft Hanna ARNG RC Birmingham

Commission recommendation number(s): 11

Recommendation title(s): RC Transformation in Alabama

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2011

Ft Hardeman ARNG RC Mobile

Commission recommendation number(s): 11

Recommendation title(s): RC Transformation in Alabama

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2011

Ft Powell-Shamblin ARNG RC Tuscaloosa

Commission recommendation number(s): 11

Recommendation title(s): RC Transformation in Alabama

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2011

Ft Rucker

Commission recommendation number(s): 189

Recommendation title(s): Establish Centers for Rotary Wing Air Platform Development and Acquisition, Test and Evaluation

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to support budget allocation of required and available resources.
- Conducted Project Review Board to validate, prioritize and resource BRAC MILCON projects at Redstone for activities coming from Ft Rucker.
- Synchronized personnel authorization movements and eliminations with planned construction to establish action complete dates
- Conducted site orientation at Redstone to determine best site at the Redstone airfield,
- Initiated NEPA Negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: Aug/30/2010

Ft Terhune ARNG RC Birmingham

Commission recommendation number(s): 11

Recommendation title(s): RC Transformation in Alabama

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2011

Gary USARC Enterprise

Commission recommendation number(s): 11

Recommendation title(s): RC Transformation in Alabama

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2011

Redstone Arsenal

Commission recommendation number(s): 2, 5, 121, 134, 148, 176, 180, 189

Recommendation title(s): Fort Gillem, GA; Fort Monmouth, NJ; Combat Services Support Center; Co-locate Missile and Defense Agencies; Relocate Army Headquarters and Field Operating Agencies; Depot-Level Repairable Procurement Management Consolidation; Consolidate Ground Vehicle Development & Acquisition; Establish Centers for Rotary Wing Air Platform Development and Acquisition, Test & Evaluation

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation. The Defense Logistics Agency (DLA) has the lead for BP #176.
- Conducted Project Review Board to determine prioritization of military construction projects.
- Conducted BRAC implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/31/2011

SCREWS USARC Montgomery

Commission recommendation number(s): 11

Recommendation title(s): RC Transformation in Alabama

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 4.8 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2011

SMD Annex Bldg Montgomery

Commission recommendation number(s): 11

Recommendation title(s): RC Transformation in Alabama

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2011

TAG Bldg ALARNG Montgomery

Commission recommendation number(s): 11

Recommendation title(s): RC Transformation in Alabama

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2011

Wright USARC

Commission recommendation number(s): 11

Recommendation title(s): RC Transformation in Alabama

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 4.92 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2011

Alaska

Ft Richardson

Commission recommendation number(s): 137, 146

Recommendation title(s): Consolidate Civilian Personnel Offices within each Military Department and the Defense Agencies; Joint Basing

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military construction projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/30/2010

Ft Wainwright

Commission recommendation number(s): 1

Recommendation title(s): Fort Wainwright, Alaska

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military construction projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/30/2006

Arizona

Allen Hall AFRC, Tucson

Commission recommendation number(s): 12

Recommendation title(s): Reserve Component Transformation in Arizona

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 3.56 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2010

ARNG RC Papago Park

Commission recommendation number(s): 12

Recommendation title(s): Reserve Component Transformation in Arizona

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2010

Deer Valley USAR #2, Phoenix

Commission recommendation number(s): 12

Recommendation title(s): Reserve Component Transformation in Arizona

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2010

Ft Huachuca

Commission recommendation number(s): 137, 144

Recommendation title(s): Consolidate Civilian Personnel Offices with each Military Department and the Defense Agencies; Create Joint Mobilization Sites

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2010

Ft Huachuca, USAR AMS

Commission recommendation number(s): 12

Recommendation title(s): Reserve Component Transformation in Arizona

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2010

Arkansas

ARNG CSMS Ft Chaffee

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG FMS, Jonesboro

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense?

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG RC, Arkadelphia

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG RC, Bentonville

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG RC, El Dorado

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 2.8 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG RC, Fayetteville

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG RC, Ft Smith

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG RC, Hot Springs

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 1.43 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG RC, Jonesboro

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 3.45 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG RC, Paragould

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG RC, Pine Bluff

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG RC, Rogers

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG RC, Springdale

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG RC, Van Buren

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

BG Darby USARC

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JAN/01/2008

Camp Pike, Little Rock

Commission recommendation number(s): 56

Recommendation title(s): USAR Command and Control - Southwest

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: NOV/01/2009

Charleston Armory

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Stone USARC, Pine Bluff

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

USAR Equipment Concentration Site-15, Barling

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/01/2010

USARC AMSA, Malvern

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

USARC Arkadelphia

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

USARC Camden

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

USARC El Dorado

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

USARC Hot Springs

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

USARC Jonesboro

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

USARC Pond

Commission recommendation number(s): 13

Recommendation title(s): Reserve Component Transformation in Arkansas

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 3.5 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

California

ARNG OMS, San Jose

Commission recommendation number(s): 14

Recommendation title(s): Reserve Component Transformation in California

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2009

ARNG RC Bell

Commission recommendation number(s): 14

Recommendation title(s): Reserve Component Transformation in California

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2009

ARNG RC Montebello

Commission recommendation number(s): 14

Recommendation title(s): Reserve Component Transformation in California

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2009

ARNG RC Redwood City

Commission recommendation number(s): 14

Recommendation title(s): Reserve Component Transformation in California

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2009

ARNG RC San Lorenzo

Commission recommendation number(s): 14

Recommendation title(s): Reserve Component Transformation in California

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2009

ARNG RC Sunnyvale

Commission recommendation number(s): 14

Recommendation title(s): Reserve Component Transformation in California

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2009

Camp Parks Reserve Forces Training Area

Commission recommendation number(s): 56

Recommendation title(s): USAR Command and Control - Southwest

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2008

Desiderio USARC, Pasadena

Commission recommendation number(s): 14

Recommendation title(s): Reserve Component Transformation in California

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5.1 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2009

Hall USARC Mountain View

Commission recommendation number(s): 14

Recommendation title(s): Reserve Component Transformation in California

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 7.06 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
Veterans Affairs	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2009

Hazard Park USARC, Los Angeles

Commission recommendation number(s): 14

Recommendation title(s): Reserve Component Transformation in California

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2009

Joint Force Training Base Los Alamitos

Commission recommendation number(s): 56

Recommendation title(s): USAR Command and Control - Southwest

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2009

Richey USARC, San Jose

Commission recommendation number(s): 14

Recommendation title(s): Reserve Component Transformation in California

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 8.6 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2009

Riverbank Army Ammunition Plant

Commission recommendation number(s): 151

Recommendation title(s): Closer Riverbank Army Ammunition Plant

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted site orientation visit,
- Initiated Phase I Environmental Condition of Property survey,
- Conducted real estate assessment visit for excess Army property.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 172 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2010

Schroeder Hall USARC, Long Beach

Commission recommendation number(s): 14

Recommendation title(s): Reserve Component Transformation in California

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5.5 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2009

Sierra Army Depot

Commission recommendation number(s): 152

Recommendation title(s): Sierra Army Depot, CA

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation of required and available resources,
- Participated in Project Review Board to help validate proposed MILCON projects at gaining sites for Sierra's workload,
- Synchronized ammunition movement and storage actions with gaining sites,
- Conducted site orientation visit as needed,
- Initiated NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2010

USARC Moffett Field

Commission recommendation number(s): 14

Recommendation title(s): Reserve Component Transformation in California

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2009

Colorado

Ft Carson

Commission recommendation number(s): 6, 173

Recommendation title(s): Fort Hood, Texas; Convert Inpatient Services to Clinics

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/01/2010

Connecticut

ARNG RC Manchester

Commission recommendation number(s): 15

Recommendation title(s): Reserve Component Transformation in Connecticut

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2009

ARNG RC Naugatuck

Commission recommendation number(s): 15

Recommendation title(s): Reserve Component Transformation in Connecticut

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2010

ARNG RC New Britain

Commission recommendation number(s): 15

Recommendation title(s): Reserve Component Transformation in Connecticut

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2009

ARNG RC New Haven

Commission recommendation number(s): 15

Recommendation title(s): Reserve Component Transformation in Connecticut

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2010

ARNG RC Newington

Commission recommendation number(s): 15

Recommendation title(s): Reserve Component Transformation in Connecticut

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2009

ARNG RC Norwalk

Commission recommendation number(s): 15

Recommendation title(s): Reserve Component Transformation in Connecticut

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2010

ARNG RC Putnam

Commission recommendation number(s): 15

Recommendation title(s): Reserve Component Transformation in Connecticut

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2009

SGT Libby USARC, New Haven

Commission recommendation number(s): 15

Recommendation title(s): Reserve Component Transformation in Connecticut

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2009

Sutcovoy USARC, Waterbury

Commission recommendation number(s): 15

Recommendation title(s): Reserve Component Transformation in Connecticut

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 7.3 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2010

Turner USARC, Fairfield

Commission recommendation number(s): 15

Recommendation title(s): Reserve Component Transformation in Connecticut

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5.1 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

USARC AMSA Windsor Locks

Commission recommendation number(s): 15, 52

Recommendation title(s): Reserve Component Transformation in Connecticut; USAR Command and Control New England

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/01/2009

USARC AMSA #69, Milford

Commission recommendation number(s): 15

Recommendation title(s): Reserve Component Transformation in Connecticut

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 2.6 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2009

USARC AMSA Middletown

Commission recommendation number(s): 15

Recommendation title(s): Reserve Component Transformation in Connecticut

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2009

USARC Danbury

Commission recommendation number(s): 15

Recommendation title(s): Reserve Component Transformation in Connecticut

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

USARC Middletown

Commission recommendation number(s): 15

Recommendation title(s): Reserve Component Transformation in Connecticut

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 23.7 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2009

Delaware

ARNG RC Middletown

Commission recommendation number(s): 16

Recommendation title(s): Reserve Component Transformation in Delaware

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 9.13 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/01/2011

Kirkwood USARC, Newark

Commission recommendation number(s): 16

Recommendation title(s): Reserve Component Transformation in Delaware

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/01/2011

USARC / OMS Newark

Commission recommendation number(s): 16

Recommendation title(s): Reserve Component Transformation in Delaware

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/01/2011

District of Columbia

Walter Reed Army Medical Center

Commission recommendation number(s): 169, 174

Recommendation title(s): Walter Reed National Military Medical Center; Joint Centers of Excellence for Chemical, Biological, and Medical Research and Development and Acquisition

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Conducted real estate assessment visit for excess Army property.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 113 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
Department of State	TBD	TBD
General Services Administration	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Georgia

Ft Benning

Commission recommendation number(s): 2, 9, 50

Recommendation title(s): Fort Gillem, Georgia; Maneuver Training; Single Drill Sergeant

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military construction projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

Ft Benning, Bldg 15, 4960 ARNG RC

Commission recommendation number(s): 17

Recommendation title(s): Reserve Component Transformation in Georgia

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

Ft Gillem

Commission recommendation number(s): 2

Recommendation title(s): Fort Gillem, GA

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military construction projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Initiated Phase I Environmental Condition of Property survey,
- Conducted real estate assessment visit for excess Army property.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 1,427 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
Department of Homeland Security (Federal Emergency Management Agency)	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

Ft McPherson

Commission recommendation number(s): 3

Recommendation title(s): Fort McPherson, GA

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Initiated Phase I Environmental Condition of Property survey,
- Conducted real estate assessment visit for excess Army property.

Has a local redevelopment authority been recognized by the Secretary of Defense? Yes

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 488 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
Department of Veteran Affairs	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2011

Peachtree Atlanta (leased)

Commission recommendation number(s): 3

Recommendation title(s): Fort McPherson, GA

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: JUN/01/2011

USARC Columbus

Commission recommendation number(s): 17

Recommendation title(s): Reserve Component Transformation in Georgia

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 2.2 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

Hawaii

ARNG RC Honokaa

Commission recommendation number(s): 18

Recommendation title(s): RC Transformation in Hawaii

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2010

ARNG RC Keaau

Commission recommendation number(s): 18

Recommendation title(s): RC Transformation in Hawaii

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2010

Kunieda USARC, Hilo

Commission recommendation number(s): 18

Recommendation title(s): RC Transformation in Hawaii

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 3.76 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

Illinois

AFRC Waukegan

Commission recommendation number(s): 19

Recommendation title(s): Reserve Component Transformation in Illinois

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 4.5 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2010

ARNG RC B73 Mt Vernon

Commission recommendation number(s): 19

Recommendation title(s): Reserve Component Transformation in Illinois

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

ARNG RC B75 Mt Vernon

Commission recommendation number(s): 19

Recommendation title(s): Reserve Component Transformation in Illinois

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

ARNG RC Cairo

Commission recommendation number(s): 19

Recommendation title(s): Reserve Component Transformation in Illinois

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2011

ARNG RC Carbondale

Commission recommendation number(s): 19

Recommendation title(s): Reserve Component Transformation in Illinois

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2011

ARNG RC Salem

Commission recommendation number(s): 19

Recommendation title(s): Reserve Component Transformation in Illinois

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

ARNG RC Waukegan

Commission recommendation number(s): 19

Recommendation title(s): Reserve Component Transformation in Illinois

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2010

Ft Sheridan

Commission recommendation number(s): 53

Recommendation title(s): USAR Command and Control - Northeast

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2008

Rock Island Arsenal

Commission recommendation number(s): 2, 148, 151, 153, 157, 176

Recommendation title(s): Fort Gillem, Georgia; Relocate Army Headquarters and Field Operating Agencies; Riverbank Army Ammunition Plant, CA; Rock Island Arsenal, IL; Mississippi Army Ammunition Plant, MS; Depot-level Reparable Procurement Management Consolidation

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military construction projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

USARC Centralia

Commission recommendation number(s): 19

Recommendation title(s): Reserve Component Transformation in Illinois

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 4.32 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2010

USARC Fairfield

Commission recommendation number(s): 19

Recommendation title(s): Reserve Component Transformation in Illinois

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 6.16 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2010

USARC Marion

Commission recommendation number(s): 19

Recommendation title(s): Reserve Component Transformation in Illinois

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 2.82 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2010

Indiana

ARNG RC Remington

Commission recommendation number(s): 20

Recommendation title(s): Reserve Component Transformation in Indiana

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/30/2011

ARNG Monticello

Commission recommendation number(s): 20

Recommendation title(s): Reserve Component Transformation in Indiana

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/30/2011

ARNG RC Attica

Commission recommendation number(s): 20

Recommendation title(s): Reserve Component Transformation in Indiana

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/30/2011

ARNG RC Boswell

Commission recommendation number(s): 20

Recommendation title(s): Reserve Component Transformation in Indiana

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/30/2011

ARNG RC Camp Atterbury Bldg #4, Bldg #500

Commission recommendation number(s): 20

Recommendation title(s): Reserve Component Transformation in Indiana

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/30/2011

ARNG RC Darlington

Commission recommendation number(s): 20

Recommendation title(s): Reserve Component Transformation in Indiana

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/30/2011

ARNG RC Delphi

Commission recommendation number(s): 20

Recommendation title(s): Reserve Component Transformation in Indiana

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/30/2011

EREC Indianapolis

Commission recommendation number(s): 143

Recommendation title(s): Consolidate/Co-locate Active and Reserve Personnel and Recruiting Centers for Army and Air Force

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2009

Newport Depot

Commission recommendation number(s): 154

Recommendation title(s): Newport Chemical Depot, IN

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Initiated Phase I Environmental Condition of Property survey,
- Conducted real estate assessment visit for excess Army property.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 8498 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
US Coast Guard	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

USARC Lafayette

Commission recommendation number(s): 20

Recommendation title(s): Reserve Component Transformation in Indiana

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/30/2011

Iowa

AFRC Cedar Rapids

Commission recommendation number(s): 21

Recommendation title(s): RC Transformation in Iowa

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

ARNG RC Burlington

Commission recommendation number(s): 21

Recommendation title(s): RC Transformation in Iowa

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 11 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2010

ARNG RC Camp Dodge

Commission recommendation number(s): 21

Recommendation title(s): RC Transformation in Iowa

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/01/2009

ARNG RC Cedar Rapids

Commission recommendation number(s): 21

Recommendation title(s): RC Transformation in Iowa

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 6 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2010

ARNG RC Muscaline

Commission recommendation number(s): 21

Recommendation title(s): RC Transformation in Iowa

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2011

BN HQ Recruiting BN (Leased)

Commission recommendation number(s): 21

Recommendation title(s): RC Transformation in Iowa

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: APR/01/2009

MEPS Des Moines (Leased)

Commission recommendation number(s): 21

Recommendation title(s): RC Transformation in Iowa

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: APR/01/2009

USARC / AMSA Middletown

Commission recommendation number(s): 21

Recommendation title(s): RC Transformation in Iowa

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

USARC Muscaline

Commission recommendation number(s): 21

Recommendation title(s): RC Transformation in Iowa

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

Kansas

Ft Leavenworth

Commission recommendation number(s): 138

Recommendation title(s): Consolidate Correctional Facilities into Joint regional Correctional Facilities

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2009

Ft Riley

Commission recommendation number(s): 10

Recommendation title(s): Operational Army (IGPBS)

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: NOV/01/2010

Kansas Army Ammunition Plant

Commission recommendation number(s): 155

Recommendation title(s): Kansas Army Ammunition Plant

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Initiated Phase I Environmental Condition of Property survey,
- Conducted real estate assessment visit for excess Army property.

Has a local redevelopment authority been recognized by the Secretary of Defense? Yes

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 13,727 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2009

USARC Wichita

Commission recommendation number(s): 54

Recommendation title(s): USAR Command and Control - Northwest

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2008

Kentucky

ARNG Blue Grass Army Depot

Commission recommendation number(s): 22

Recommendation title(s): Reserve Component Transformation in Kentucky

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2010

ARNG OMS, Paducah

Commission recommendation number(s): 22

Recommendation title(s): Reserve Component Transformation in Kentucky

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2009

ARNG RC Paducah

Commission recommendation number(s): 22

Recommendation title(s): Reserve Component Transformation in Kentucky

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2009

Ft Campbell

Commission recommendation number(s): 2, 10, 43

Recommendation title(s): Fort Gillem, GA; Operational Army (IGPBS); Reserve Component Transformation in Tennessee

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: NOV/01/2010

Ft Knox

Commission recommendation number(s): 5, 8, 9, 55, 138, 143, 148, 173

Recommendation title(s): Fort Monmouth, NJ; Fort Monroe, VA; Maneuver Training; USAR Command and Control Southeast; Consolidate Correction Facilities into Joint Regional Correctional Facilities; Consolidate/Co-locate Active and Reserve Personnel and Recruiting Centers for Army and Air Force; Relocate Army Headquarters and Field Operating Agencies; Convert Inpatient Services to Clinics

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

USARC Louisville

Commission recommendation number(s): 55

Recommendation title(s): USAR Command and Control - Southeast

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 4 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2010

USARC Maysville

Commission recommendation number(s): 22

Recommendation title(s): Reserve Component Transformation in Kentucky

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2010

USARC #2 Paducah

Commission recommendation number(s): 22

Recommendation title(s): Reserve Component Transformation in Kentucky

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 3.62 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2009

USARC #2 Paducah

Commission recommendation number(s): 22

Recommendation title(s): Reserve Component Transformation in Kentucky

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2009

USARC Richmond

Commission recommendation number(s): 22

Recommendation title(s): Reserve Component Transformation in Kentucky

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2010

Louisiana

ARNG RC Jackson Barracks, New Orleans

Commission recommendation number(s): 108

Recommendation title(s): Portland International Airport Air Guard Station, OR

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG OMS #8, Baton Rouge

Commission recommendation number(s): 23

Recommendation title(s): Reserve Component Transformation in Louisiana

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG RC Baton Rouge

Commission recommendation number(s): 23

Recommendation title(s): Reserve Component Transformation in Louisiana

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Roberts USARC, Baton Rouge

Commission recommendation number(s): 23

Recommendation title(s): Reserve Component Transformation in Louisiana

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

USARC Bossier City

Commission recommendation number(s): 23

Recommendation title(s): Reserve Component Transformation in Louisiana

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 12 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
USAF	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

USARC Shreveport

Commission recommendation number(s): 23

Recommendation title(s): Reserve Component Transformation in Louisiana

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Maryland

Aberdeen Proving Ground

Commission recommendation number(s): 5, 121, 136, 144, 148, 169, 170, 174, 176, 187

Recommendation title(s): Fort Monmouth, NJ; Establish Combat Service Support Center; Consolidate Army Test and Evaluation Command (ATEC) Headquarters; Create Joint Mobilization Sites; Relocate Army Headquarters and Field Operating Agencies; Walter Reed National Military Medical Center, Bethesda, MD; Brooks City Base, TX; Joint Centers of Excellence for Chemical, Biological, and Medical Research and Development and Acquisition; Depot-level Reparable Procurement Management Consolidation; and Defense Research Service-led Laboratories.

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted ATEC site visit,
- Completed project siting.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JAN/31/2011

Army Research Laboratory

Commission recommendation number(s): 186

Recommendation title(s): Create an Integrated Weapons & Armaments Specialty Site for Guns and Ammunition

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military construction projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/30/2010

DNA Repository UPS Warehouse Gaithersburg

Commission recommendation number(s): 169

Recommendation title(s): Walter Reed National Military Medical Center

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Ft Detrick

Commission recommendation number(s): 169, 174

Recommendation title(s): Walter Reed National Military medical Center; Joint Centers of Excellence for Chemical, Biological, and Medical Research and Development and Acquisition

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2010

Ft Meade

Commission recommendation number(s): 5,130, 140, 141

Recommendation title(s): Fort Monmouth, NJ; Co-locate Defense MILDEP Adjudication Activities; Consolidate Defense Information Systems Agency (DISA) and Establish Joint C4ISR D&A Capability; Consolidate Media Organizations Into a New Agency for Media Publications.

Closure or realignment actions taken as of January 31, 2006:

- Developed Draft DD 1391,
- Developed Ft. Meade Implementation Plan,
- Developed J Book,
- Developed Business Plans,
- Conducted Project Review Board, Nov 05 and Feb 06,
- Conducted Draft Environmental Baseline Study Site Clearance for Construction

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Gillette Scientific Center Rockville

Commission recommendation number(s): 169

Recommendation title(s): Walter Reed National Military Medical Center

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Metro Plaza Silver Springs

Commission recommendation number(s): 169

Recommendation title(s): Walter Reed National Military Medical Center

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/01/2011

PFC Flair USARC / OMS Frederick

Commission recommendation number(s): 24

Recommendation title(s): Reserve Component Transformation in Maryland

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

12300 Washington Ave Rockville

Commission recommendation number(s): 174

Recommendation title(s): Joint Centers of Excellence for Chemical, Biological, and Medical Research and Development and Acquisition

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/01/2010

13 Taft Court Rockville

Commission recommendation number(s): 174

Recommendation title(s): Joint Centers of Excellence for Chemical, Biological, and Medical Research and Development and Acquisition

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/01/2010

1600 East Gude Drive Rockville

Commission recommendation number(s): 174

Recommendation title(s): Joint Centers of Excellence for Chemical, Biological, and Medical Research and Development and Acquisition

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/01/2010

White Flint Warehouse Rockville

Commission recommendation number(s): 169

Recommendation title(s): Walter Reed National Military Medical Center

Closure or realignment actions taken as of January 31, 2006:

- Developed and submitted Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/01/2011

Massachusetts

ARNG CSMS Ayers

Commission recommendation number(s): 25

Recommendation title(s): Reserve Component Transformation in Massachusetts

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

ARNG RC Agawam

Commission recommendation number(s): 52

Recommendation title(s): USAR Command and Control New England

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

ARNG RC Ayers

Commission recommendation number(s): 25

Recommendation title(s): Reserve Component Transformation in Massachusetts

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

MacArthur USARC, Springfield

Commission recommendation number(s): 52

Recommendation title(s): USAR Command and Control New England

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/01/2009

Malony USARC DRFTA

Commission recommendation number(s): 52

Recommendation title(s): USAR Command and Control New England

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/01/2009

Soldier System Center Natick

Commission recommendation number(s): 130, 176

Recommendation title(s): Co-locate Defense Military Department Adjudication Activities, Depot-level Repairable Procurement Management Consolidation

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: Jan/31/2011

USAR Ayer Area 3713

Commission recommendation number(s): 25

Recommendation title(s): Reserve Component Transformation in Massachusetts

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

USAR ECS 65 Ayers

Commission recommendation number(s): 25

Recommendation title(s): Reserve Component Transformation in Massachusetts

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

USAR Training Area Devens

Commission recommendation number(s): 25

Recommendation title(s): Reserve Component Transformation in Massachusetts

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Westover AFRC, Chicopee

Commission recommendation number(s): 52

Recommendation title(s): USAR Command and Control New England

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 12.4 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/10/2009

Michigan

Detroit Arsenal

Commission recommendation number(s): 175, 176, 180, 183

Recommendation title(s): Commodity Management Privatization; Depot-level Repairable Procurement Management Consolidation; Consolidate Ground Vehicle Development and Acquisition in a Joint Center; Consolidate Sea Vehicle Development and Acquisition

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to support budget allocation of required and available resources,
- Conducted Project Review Board to validate, prioritize and resource BRAC MILCON projects proposed for Detroit Arsenal,
- Synchronized personnel authorization movements and eliminations with planned construction to establish action complete dates,
- Conducted site assessment to determine facility and support requirements for incoming personnel and activities,
- Initiated NEPA negotiations

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/30/2011

Parisan USARC, Lansing

Commission recommendation number(s): 26

Recommendation title(s): Reserve Component Transformation in Michigan

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: FEB/03/2010

Selfridge Army Activity, Selfridge ANGB

Commission recommendation number(s): 51

Recommendation title(s): US Army Garrison Michigan (Selfridge)

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects,
- Initiated Phase I Environmental Condition of Property survey,
- Conducted real estate assessment visit for excess Army property.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 623 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
Dept. of the Air Force	DEC/30/2007	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: FEB/01/2011

USARC AMSA #135 Battle Creek

Commission recommendation number(s): 26

Recommendation title(s): Reserve Component Transformation in Michigan

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5.89 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: FEB/03/2010

Minnesota

ARNG Cambridge

Commission recommendation number(s): 27

Recommendation title(s): reserve Component Transformation in Minnesota

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocations,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/30/2008

ARNG Faribault

Commission recommendation number(s): 27

Recommendation title(s): Reserve Component Transformation in Minnesota

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: FEB/28/2009

Ft Snelling

Commission recommendation number(s): 54

Recommendation title(s): USAR Command and Control Northwest

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2008

USARC Cambridge

Commission recommendation number(s): 27

Recommendation title(s): Reserve Component Transformation in Minnesota

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 4 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/31/2008

USARC Faribault

Commission recommendation number(s): 27

Recommendation title(s): Reserve Component Transformation in Minnesota

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 6 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: FEB/28/2009

Mississippi

Mississippi Army Ammunition Plant

Commission recommendation number(s): 157

Recommendation title(s): Mississippi Army Ammunition Plant, MS

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects,
- Initiated Phase I Environmental Condition of Property survey.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2010

USARC Vicksburg

Commission recommendation number(s): 11

Recommendation title(s): RC Transformation in Alabama

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2010

Missouri

ARNG RC Jefferson Barracks

Commission recommendation number(s): 28

Recommendation title(s): RC Transformation in Missouri

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2010

ARPERCEN ST LOUIS

Commission recommendation number(s): 143

Recommendation title(s): Consolidate/Co-locate Active & Reserve Personnel & Recruiting Centers for the Army/Air Force

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2009

Ft Leonard Wood

Commission recommendation number(s): 50, 127

Recommendation title(s): Single Drill Sergeant School; Prime Power School to Fort Leonard Wood, MO

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2010

USARC Greentop

Commission recommendation number(s): 28

Recommendation title(s): RC Transformation in Missouri

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2011

USARC Jefferson Barracks

Commission recommendation number(s): 28

Recommendation title(s): RC Transformation in Missouri

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2010

Montana

AMSA # 75 Missoula, MT

Commission recommendation number(s): 29

Recommendation title(s): Reserve Component Transformation in Montana

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board,
- Conducted synchronization meeting,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 7.02 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/01/2010

Missoula National Guard Armory

Commission recommendation number(s): 29

Recommendation title(s): Reserve Component Transformation in Montana

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board,
- Conducted synchronization meeting,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/01/2010

ARNG RC Missoula

Commission recommendation number(s): 29

Recommendation title(s): Reserve Component Transformation in Montana

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/01/2010

Galt Hall USARC, Great Falls

Commission recommendation number(s): 29

Recommendation title(s): RC Transformation in Montana

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/01/2011

Vueve Hall USARC Missoula

Commission recommendation number(s): 29

Recommendation title(s): Reserve Component Transformation in Montana

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/01/2010

Nebraska

ARNG RC Beatrice

Commission recommendation number(s): 30

Recommendation title(s): Reserve Component Transformation in Nebraska

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2011

ARNG RC Columbus

Commission recommendation number(s): 30

Recommendation title(s): Reserve Component Transformation in Nebraska

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

ARNG RC Crete

Commission recommendation number(s): 30

Recommendation title(s): Reserve Component Transformation in Nebraska

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

ARNG RC Fairbury

Commission recommendation number(s): 30

Recommendation title(s): Reserve Component Transformation in Nebraska

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

ARNG RC Falls City

Commission recommendation number(s): 30

Recommendation title(s): Reserve Component Transformation in Nebraska

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

ARNG RC Grand Island

Commission recommendation number(s): 30

Recommendation title(s): Reserve Component Transformation in Nebraska

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

ARNG RC Hastings

Commission recommendation number(s): 30

Recommendation title(s): Reserve Component Transformation in Nebraska

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 10 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

ARNG RC Kearny

Commission recommendation number(s): 30

Recommendation title(s): Reserve Component Transformation in Nebraska

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

ARNG RC McCook

Commission recommendation number(s): 30

Recommendation title(s): Reserve Component Transformation in Nebraska

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

USARC Columbus

Commission recommendation number(s): 30

Recommendation title(s): Reserve Component Transformation in Nebraska

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

USARC Hastings

Commission recommendation number(s): 30

Recommendation title(s): Reserve Component Transformation in Nebraska

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

USARC Kearney

Commission recommendation number(s): 30

Recommendation title(s): Reserve Component Transformation in Nebraska

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

USARC McCook

Commission recommendation number(s): 30

Recommendation title(s): Reserve Component Transformation in Nebraska

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

USARC Wymore

Commission recommendation number(s): 30

Recommendation title(s): Reserve Component Transformation in Nebraska

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

New Hampshire

ARNG RC Dover

Commission recommendation number(s): 31

Recommendation title(s): Reserve Component Transformation in New Hampshire

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2010

ARNG RC Portsmouth

Commission recommendation number(s): 31

Recommendation title(s): Reserve Component Transformation in New Hampshire

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 3.38 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2010

ARNG RC Rochester

Commission recommendation number(s): 31

Recommendation title(s): Reserve Component Transformation in New Hampshire

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2010

ARNG RC Somersworth

Commission recommendation number(s): 31

Recommendation title(s): Reserve Component Transformation in New Hampshire

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2010

Doble USARC Portsmouth

Commission recommendation number(s): 31

Recommendation title(s): Reserve Component Transformation in New Hampshire

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2010

New Jersey

ARNG RC Burlington

Commission recommendation number(s): 32

Recommendation title(s): Reserve Component Transformation in New Jersey

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2010

Brittin USARC Camden

Commission recommendation number(s): 32

Recommendation title(s): Reserve Component Transformation in New Jersey

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 7.7 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2010

Camp Kilmer

Commission recommendation number(s): 53

Recommendation title(s): USAR Command and Control - Northeast

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 24 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2008

Ft Dix

Commission recommendation number(s): 53, 146

Recommendation title(s): USAR Command and Control – Northeast; Joint Basing

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Ft Monmouth

Commission recommendation number(s): 5

Recommendation title(s): Fort Monmouth, NJ

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Initiated Phase I Environmental Condition of Property survey,
- Conducted real estate assessment visit for excess Army property.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 1,126 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
Department of Homeland Security - Federal Emergency Management Agency	TBD	TBD
Department of Justice – Federal Bureau of Investigation	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Picatinny Arsenal

Commission recommendation number(s): 186

Recommendation title(s): Create and Integrated Weapons & Armaments Specialty Site for Guns and Ammunition

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military construction projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/30/2010

New Mexico

Jenkins AFRC Albuquerque

Commission recommendation number(s): 33

Recommendation title(s): Reserve Component Transformation in New Mexico

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2009

New York

AFRC Amityville

Commission recommendation number(s): 34

Recommendation title(s): Reserve Component Transformation in New York

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 15 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2010

ARNG NC Riverhead

Commission recommendation number(s): 34

Recommendation title(s): Reserve Component Transformation in New York

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2010

ARNG OMS 21 Bayshore

Commission recommendation number(s): 34

Recommendation title(s): Reserve Component Transformation in New York

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2010

ARNG RC Niagara Falls

Commission recommendation number(s): 34

Recommendation title(s): Reserve Component Transformation in New York

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2010

ARNG RC / OMS 12(Bedford) Brooklyn

Commission recommendation number(s): 53

Recommendation title(s): USAR Command and Control - Northeast

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2010

ARNG RC Bayshore

Commission recommendation number(s): 34

Recommendation title(s): Reserve Component Transformation in New York

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2010

ARNG RC Freeport

Commission recommendation number(s): 34

Recommendation title(s): Reserve Component Transformation in New York

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2010

ARNG RC Huntington Station

Commission recommendation number(s): 34

Recommendation title(s): Reserve Component Transformation in New York

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2010

ARNG RC Newburgh

Commission recommendation number(s): 34

Recommendation title(s): Reserve Component Transformation in New York

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2009

ARNG RC Patchogue

Commission recommendation number(s): 34

Recommendation title(s): Reserve Component Transformation in New York

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2010

Carpenter USARC, Poughkeepsie

Commission recommendation number(s): 53

Recommendation title(s): USAR Command and Control – Northeast

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 3 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2009

Ft Tilden USARC Far Rockaway

Commission recommendation number(s): 53

Recommendation title(s): USAR Command and Control - Northeast

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 10 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2009

Ft Totten

Commission recommendation number(s): 53

Recommendation title(s): USAR Command and Control - Northeast

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2009

Marcy ARNG RC Brooklyn

Commission recommendation number(s): 53

Recommendation title(s): USAR Command and Control - Northeast

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans,
- Conducted Project Review Board,
- Conducted synchronization meetings,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2010

McDonald USARC, Jamaica

Commission recommendation number(s): 53

Recommendation title(s): USAR Command and Control - Northeast

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans,
- Conducted Project Review Board,
- Conducted synchronization meetings,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2009

Muller USARC Bronx

Commission recommendation number(s): 53

Recommendation title(s): USAR Command and Control - Northeast

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans,
- Conducted Project Review Board,
- Conducted synchronization meetings,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2009

Roosevelt USARC Uniondale

Commission recommendation number(s): 34

Recommendation title(s): Reserve Component Transformation in New York

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans,
- Conducted Project Review Board,
- Conducted synchronization meetings,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 4.3 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/01/2010

USARC / AMSA Niagara Falls

Commission recommendation number(s): 34

Recommendation title(s): Reserve Component Transformation in New York

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans,
- Conducted Project Review Board,
- Conducted synchronization meetings,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 21.87 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/01/2010

USARC Ft Hamilton

Commission recommendation number(s): 53

Recommendation title(s): USAR Command and Control - Northeast

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2010

USARC Stewart-Newburgh

Commission recommendation number(s): 34

Recommendation title(s): Reserve Component Transformation in New York

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 40.1 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2010

Watervliet Arsenal

Commission recommendation number(s): 159

Recommendation title(s): Watervliet Arsenal, NY

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to support budget allocation or required and available resources,
- Participated in Project Review Board to validate, prioritize and resource proposed MILCON projects,
- Initiated NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

West Point

Commission recommendation number(s): 5

Recommendation title(s): Fort Monmouth, NJ

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

North Carolina

Ft Bragg

Commission recommendation number(s): 2, 3, 4, 144

Recommendation title(s): Ft. Gillem, GA; Ft. McPherson, GA; Ft. Bragg, NC; Create Joint Mobilization Sites

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military construction projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

Niven USARC, Albermarle

Commission recommendation number(s): 35

Recommendation title(s): Reserve Component Transformation in North Carolina

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 4.44 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JAN/01/2011

Rhodes AFRC, Wilmington

Commission recommendation number(s): 35

Recommendation title(s): Reserve Component Transformation in North Carolina

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 4.26 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JAN/01/2011

Rock Hill USARC

Commission recommendation number(s): 35

Recommendation title(s): RC Transformation in North Carolina

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 2.11 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JAN/01/2011

North Dakota

Johnson USARC, Fargo

Commission recommendation number(s): 36

Recommendation title(s): Reserve Component Transformation in North Dakota

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning,
- Conducted site orientation visit,
- Completed NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

Ohio

Army Research Laboratory, Glenn

Commission recommendation number(s): 187

Recommendation title(s): Defense Research Led Laboratories

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2009

ARNG RC Oxford

Commission recommendation number(s): 37

Recommendation title(s): Reserve Component Transformation in Ohio

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2010

ARNG RC Springfield

Commission recommendation number(s): 37

Recommendation title(s): Reserve Component Transformation in Ohio

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2010

ARNG RC Ashland

Commission recommendation number(s): 37

Recommendation title(s): Reserve Component Transformation in Ohio

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2010

ARNG RC Mansfield

Commission recommendation number(s): 37

Recommendation title(s): Reserve Component Transformation in Ohio

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2010

ARNG RC Newark

Commission recommendation number(s): 37

Recommendation title(s): Reserve Component Transformation in Ohio

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2010

ARNG RC Westerville

Commission recommendation number(s): 37

Recommendation title(s): Reserve Component Transformation in Ohio

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2010

Ft Hayes USARC Columbus

Commission recommendation number(s): 37

Recommendation title(s): Reserve Component Transformation in Ohio

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 10.78 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2010

Howey ARNG Columbus

Commission recommendation number(s): 37

Recommendation title(s): Reserve Component Transformation in Ohio

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2010

Parrott USARC Kenton

Commission recommendation number(s): 37

Recommendation title(s): Reserve Component Transformation in Ohio

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 4 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2010

Rickenbacker ARNG Bldg 943 Columbus

Commission recommendation number(s): 37

Recommendation title(s): Reserve Component Transformation in Ohio

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2010

Scouten USARC Mansfield

Commission recommendation number(s): 37

Recommendation title(s): Reserve Component Transformation in Ohio

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 4 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2010

Sullivant ARNG Columbus

Commission recommendation number(s): 37

Recommendation title(s): Reserve Component Transformation in Ohio

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2010

USARC Springfield

Commission recommendation number(s): 37

Recommendation title(s): Reserve Component Transformation in Ohio

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 3 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2010

USARC Whitehall

Commission recommendation number(s): 37

Recommendation title(s): Reserve Component Transformation in Ohio

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2010

Oklahoma

23d St ARNG OMS Oklahoma City

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2010

23d St ARNG RC Oklahoma City

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2010

44th St ARNG RC Oklahoma City

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2009

ARNG CSMS Norman

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2010

ARNG FMS #5 Durant

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

ARNG FMS 14 Okmulgee

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2009

ARNG FMS Edmond

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

ARNG FMS Enid

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

ARNG RC Cherokee

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

ARNG RC Allen

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

ARNG RC Alva

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

ARNG RC Anadarko

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

ARNG RC Atoka

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

ARNG RC Blackwell

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

ARNG RC Broken Arrow RC

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2009

ARNG RC Chickasha

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

ARNG RC Cushing

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2009

ARNG RC Duncan

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

ARNG RC Edmond

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2010

ARNG RC El Reno

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2009

ARNG RC Enid

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

ARNG RC Eufaula

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2009

ARNG RC Frederick

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

ARNG RC Hartshorne

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

ARNG RC Haskell

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

ARNG RC Healdton

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

ARNG RC Henryetta

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

ARNG RC Konowa

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2010

ARNG RC Lawton

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

ARNG RC Madill

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

ARNG RC Marlow

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

ARNG RC McAlester

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

ARNG RC Midwest City

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2009

ARNG RC Minco

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2009

ARNG RC Muskogee

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

ARNG RC Okemah

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

ARNG RC Okmulgee

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2009

ARNG RC Pawnee

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2009

ARNG RC Pryor

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

ARNG RC Stilwell

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

ARNG RC Tahlequah

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2009

ARNG RC Tishomingo

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

ARNG RC Tonkawa

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2010

ARNG RC Wagoner

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2009

ARNG RC Walters

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

ARNG RC Watonga

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

ARNG RC Wewoka

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2010

ARNG RC Woodward

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

Ashworth USARC Muskogee

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

ARNG RC Tahlequah

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

Burris USARC Chikasha

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

Farr USARC, Antlers

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

Floyd Parker USARC, McAlester

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

Ft Sill

Commission recommendation number(s): 10, 56, 126, 138

Recommendation title(s): Operational Army; USAR command and Control – Southwest; Net Fires Center; Consolidate Correctional Facilities into Joint Regional Correctional Facilities

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: NOV/01/2010

Ft Sill 1st USARC

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

Ft Sill 3rd USARC

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

Ft Sill 5th USARC

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

Ft Sill 6th USARC

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

Ft Sill, ECS

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

Keathley USARC Lawton

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

Krowse USARC Oklahoma City

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2009

Perez USARC Oklahoma City

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2009

Robbins USARC, Enid

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

Roush USARC, Clinton

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 4.75 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

Smalley USARC, Norman

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 4.24 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/01/2009

Twaddle USAR Oklahoma City

Commission recommendation number(s): 56

Recommendation title(s): USAR Command and Control - Southwest

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 25.63 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

USARC Broken Arrow

Commission recommendation number(s): 38

Recommendation title(s): Reserve Component Transformation in Oklahoma

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted site orientation visit,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 4.75 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2009

Oregon

ARNG RC Camp Withycombe

Commission recommendation number(s): 39

Recommendation title(s): RC Transformation in Oregon

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2011

ARNG RC Jackson Band

Commission recommendation number(s): 39

Recommendation title(s): RC Transformation in Oregon

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2011

ARNG RC Lake Oswego

Commission recommendation number(s): 39

Recommendation title(s): RC Transformation in Oregon

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2011

ARNG RC Maison

Commission recommendation number(s): 39

Recommendation title(s): RC Transformation in Oregon

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2011

Sears USARC, Portland

Commission recommendation number(s): 39

Recommendation title(s): RC Transformation in Oregon

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2011

Sharff USARC, Portland

Commission recommendation number(s): 39

Recommendation title(s): RC Transformation in Oregon

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 4 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2011

Umatilla Depot

Commission recommendation number(s): 160

Recommendation title(s): Umatilla Chemical Depot, OR

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning
- Developed Business Plan (BP) to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects.
- Initiated Phase I Environmental Condition of Property (ECP) survey.
- Conducted real estate assessment visit for excess property.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Pennsylvania

AFRC, Philadelphia

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 9 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/10/2011

ARNG RC Scranton

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/10/2010

ARNG RC Berwick

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2011

ARNG RC Lewisburg

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: TBD

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2011

ARNG RC Sunbury

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2011

ARNG RC Williamsport

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/10/2011

Charles Kelly Support Center

Commission recommendation number(s): 53

Recommendation title(s): USAR Command and Control-Northeast

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning.
- Developed Business Plan (BP) to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted site orientation visit.
- Initiated Phase I Environmental Condition of Property (ECP) survey.
- Conducted real estate assessment visit for excess Army property.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 146 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
Department of Transportation – Federal Aviation Administration	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2009

Germantown USARC Philadelphia

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2010

Letterkenny Army Depot

Commission recommendation number(s): 7, 57, 153

Recommendation title(s): Red River Army Depot, TX; Marine Corps Logistics Base Barstow, CA; Rock Island Arsenal, IL

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to validate, prioritize and resource BRAC MILCON projects required at Letterkenny to complete tactical missile work coming from Red River and Barstow.
- Synchronized personnel authorization movements and eliminations with planned construction to establish action complete dates.
- Conducted site orientation at Letterkenny and Red River to determine tactical missile workload facility requirements.
- Initiated NEPA negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: NOV/30/2010

Musselman USARC, Norristown

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 3.45 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2010

North Penn USARC, Norristown

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 19 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2010

Pitt USARC, Corapolis

Commission recommendation number(s): 53

Recommendation title(s): USAR Command and Control-Northeast

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Serrenti USARC, Scranton

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2009

Tobyhanna Army Depot

Commission recommendation number(s): 57, 150, 175, 177

Recommendation title(s): Marine Corps Logistics Base Barstow, CA; Seal Beach, CA; Commodity Management Privatization; Supply, Storage and Distribution Management Reconfiguration

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to support budget allocation of required and available resources.
- Conducted Project Review Board to validate, prioritize and resource BRAC MILCON projects required at TYAD to complete workload coming from Seal Beach and Barstow..
- Synchronized personnel authorization movements and eliminations with planned construction to establish action complete dates.
- Conducted site assessments to determine workload and facility requirements.
- Initiated NEPA Negotiations

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/30/2009

USAR OMS Williamsport

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/10/2010

USAR OMS Bloomsburg

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/01/2009

USAR OMS Chester

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/10/2011

USAR OMS Scranton

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2009

USAR OMS Wilkes-Barre

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 4 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2009

USAR OMS, Bethlehem

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2009

USAR OMS, Philadelphia

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

USARC Bloomsburg

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 2 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

USARC Horsham

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 7 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

USARC Lewisburg

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 10 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/10/2011

USARC Wilkes Barre

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2009

USARC Williamsport

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 6.59 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2011

W. Reese USARC / OMS, Chester

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2010

Wilson-Kramer USARC, Bethlehem

Commission recommendation number(s): 40

Recommendation title(s): RC Transformation in Pennsylvania

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/01/2009

Puerto Rico

ARNG RC Ceiba

Commission recommendation number(s): 41

Recommendation title(s): RC Transformation in Puerto Rico

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/30/2011

ARNG RC Humacao

Commission recommendation number(s): 41

Recommendation title(s): RC Transformation in Puerto Rico

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

ARNG RC Juncos

Commission recommendation number(s): 41

Recommendation title(s): RC Transformation in Puerto Rico

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

ARNG RC Mayaguez

Commission recommendation number(s): 41

Recommendation title(s): RC Transformation in Puerto Rico

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Ft Buchanan

Commission recommendation number(s): 148

Recommendation title(s): Relocate Army Headquarters and Field Operating Agencies

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plan (BP).
- Conducted Project Review Board.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Lavergne USARC Bayamon

Commission recommendation number(s): 41

Recommendation title(s): RC Transformation in Puerto Rico

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 7.15 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Ramey USARC Aguadilla

Commission recommendation number(s): 41

Recommendation title(s): RC Transformation in Puerto Rico

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Rubio USARC Pt Nuevo

Commission recommendation number(s): 41

Recommendation title(s): RC Transformation in Puerto Rico

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Rhode Island

Harwood USARC, Providence

Commission recommendation number(s): 42

Recommendation title(s): RC Transformation in Rhode Island

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 2.76 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
Veterans Affairs	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/30/2010

USAR OMS Warwick

Commission recommendation number(s): 42

Recommendation title(s): RC Transformation in Rhode Island

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/30/2010

USARC Warwick

Commission recommendation number(s): 42

Recommendation title(s): RC Transformation in Rhode Island

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5.2 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/30/2010

USARC Bristol

Commission recommendation number(s): 42

Recommendation title(s): RC Transformation in Rhode Island

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5.3 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/30/2010

South Carolina

Ft Jackson

Commission recommendation number(s): 50, 55, 124,144

Recommendation title(s): Single Drill Sergeant School; USAR Command and Control Southeast; Joint Center of Excellence for Religious Training and Education; Create Joint Mobilization Sites

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC implementation planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2011

Rock Hill USARC

Commission recommendation number(s): 35

Recommendation title(s): Reserve Component Transformation in South Carolina

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JAN/01/2011

Tennessee

ARNG RC Clarksville

Commission recommendation number(s): 43

Recommendation title(s): RC Transformation in Tennessee

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2009

Bonney Oaks USARC, Chattanooga

Commission recommendation number(s): 43

Recommendation title(s): RC Transformation in Tennessee

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 15 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2009

Guery USARC, Chattanooga

Commission recommendation number(s): 43

Recommendation title(s): RC Transformation in Tennessee

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2009

USAR AMSA Kingsport

Commission recommendation number(s): 43

Recommendation title(s): RC Transformation in Tennessee

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

USAR OMS Kingsport

Commission recommendation number(s): 43

Recommendation title(s): RC Transformation in Tennessee

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

USARC Charksville

Commission recommendation number(s): 43

Recommendation title(s): RC Transformation in Tennessee

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2009

USARC Kingsport

Commission recommendation number(s): 43

Recommendation title(s): RC Transformation in Tennessee

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2009

Texas

51st Street ARNG FMS, Austin

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2011

ARNG FMS Port Neches

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG FMS, Abilene

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG FMS, Ellington Field

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG FMS, Marshall

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG FMS, Terrell

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC # 2 Dallas

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC # 4 Austin

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC (Hondo Pass) El Paso

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Abilene

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Alice

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Amarillo

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Arlington

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Athens

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Atlanta

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Baytown

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Beaumont

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Brownsville

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC California Crossing

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Coleman

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Corsicana

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Denison

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Denton

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Ellington Field

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Ft Bliss

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Hale County

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Henderson

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Hondo

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Huntsville

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Irving

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Kaufman

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Kilgore

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Kingsville

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Lufkin

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Marshall

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Nacogdoches

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC New Braunfels

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Orange

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Pampa

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Pasadena

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Port Arthur

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC Port Neches

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2007

ARNG RC San Marcos

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG RC Seguin

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG RC Snyder

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG RC Taylor

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG RC Terrell

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG RC Texarkana

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

ARNG RC Tyler

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Benavidez USARC, El Paso

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Corpus Christi Army Depot

Commission recommendation number(s): 175, 177

Recommendation title(s): Commodity Management Privatization; Supply, Storage and Distribution Management Reconfiguration

Closure or realignment actions taken as of January 31, 2006:

- Participated in the development of Defense Logistics Agency's Business Plans for implementing recommendations 175 and 177. These Business Plans support budget allocation of required and available resources.
- Participated in 2 workshops and an offsite to assist DLA synchronize personnel authorization movements and eliminations associated with implementing recommendations 175 and 177.
- Conducted site assessment on requirements for recommendations 175 and 177.
- Initiated NEPA Negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/30/2009

Ft Bliss

Commission recommendation number(s): 10, 126, 144

Recommendation title(s): Operational Army, Net Fires Center, Create Joint Mobilization Sites

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: NOV/01/2010

Ft Hood

Commission recommendation number(s): 6, 10

Recommendation title(s): Fort Hood, Texas; Operational Army

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: NOV/01/2010

Ft Sam Houston

Commission recommendation number(s): 3, 148, 169, 174

Recommendation title(s): Ft McPherson, Georgia; Relocate Army Headquarters and Field Operating Agencies; Walter Reed Military Medical Center; Joint Centers of Excellence for Chemical, Biological, and Medical Research and Development and Acquisition

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Grimes USARC, Abilene

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 9.25 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Hanby-Hayden USARC, Mesquite

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Herzog USAR, Dallas

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5.51

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
Veterans Affairs	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Lone Star Army Ammunition Plant

Commission recommendation number(s): 162

Recommendation title(s): Lone Star Army Ammunition Plant, Texas

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning
- Developed and submitted Business Plan (BP) to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted site orientation visit
- Initiated Phase I Environmental Condition of Property (ECP) survey.
- Conducted real estate assessment visit for excess Army property.

Has a local redevelopment authority been recognized by the Secretary of Defense? Yes

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 15,699 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2010

Miller USARC, Huntsville

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Muchert USARC Dallas

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5.19 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Rathjen USARC, Brownsville

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Red River Army Depot

Commission recommendation number(s): 7

Recommendation title(s): Red River Army Depot

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to support budget allocation of required and available resources.
- Participated in Project Review Board to assist in validating, and prioritizing MILCON projects at sites gaining workload from Red River Army Depot.
- Conducted synchronization meets with Letterkenny Army Depot on the realignment of tactical missile workload.
- Participated in site orientation visit with Letterkenny on tactical missile requirements.
- Initiated NEPA Negotiations.

Has a local redevelopment authority been recognized by the Secretary of Defense? Yes

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: TBD

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/30/2010

Red River Army Depot Hooks USARC

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Segura USARC, El Paso

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Tharp USARC

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 4.13

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

USAR ECS McGregor Range

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

USARC # 2 Perimeter Park

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 20 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

USARC # 3 Houston

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5.53 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

USARC Alice

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 3.53

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

USARC Boswell

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 8 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
Veterans Affairs	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2011

USARC Callaghan

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/01/2011

USARC Ft Bliss

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

USARC Lufkin

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2011

USARC Marshall

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

USARC NAS Kingsville

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: May/01/2010

USARC Pasadena

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: May/01/2010

USARC Round Rock (leased)

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: JUN/01/2011

USARC San Marcos

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/01/2011

USARC Tyler

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: May/01/2010

USARC Wichita Falls

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 2.82 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: May/01/2010

Walts-Guillot USARC, Texarkana

Commission recommendation number(s): 44

Recommendation title(s): RC Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 7 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: May/01/2010

Utah

Deseret Depot

Commission recommendation number(s): 163

Recommendation title(s): Deseret Chemical Depot

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning.
- Developed and submitted Business Plan (BP) to facilitate budget allocation.
- Initiated Phase I Environmental Condition of Property (ECP) survey.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted real estate assessment visit for excess Army property.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 19,364 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Ft Douglas

Commission recommendation number(s): 54

Recommendation title(s): USAR Command and Control Northwest

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning.
- Developed and submitted Business Plan (BP) to facilitate budget allocation.
- Initiated Phase I Environmental Condition of Property (ECP) survey.
- Conducted Project Review Board to determine prioritization of military projects.
- Conducted real estate assessment visit for excess Army property.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Vermont

ARNG RC Ludlow

Commission recommendation number(s): 45

Recommendation title(s): Reserve Component Transformation in Vermont

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/10/2011

ARNG RC North Springfield

Commission recommendation number(s): 45

Recommendation title(s): Reserve Component Transformation in Vermont

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/10/2011

ARNG RC Rutland

Commission recommendation number(s): 45

Recommendation title(s): Reserve Component Transformation in Vermont

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/30/2011

ARNG RC Windsor

Commission recommendation number(s): 45

Recommendation title(s): Reserve Component Transformation in Vermont

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/10/2011

Courcelle Brothers USARC, Rutland

Commission recommendation number(s): 45

Recommendation title(s): Reserve Component Transformation in Vermont

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5.45 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/30/2010

USAR OMS Chester

Commission recommendation number(s): 45

Recommendation title(s): Reserve Component Transformation in Vermont

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/10/2011

USAR AMSA #160, Rutland

Commission recommendation number(s): 45

Recommendation title(s): Reserve Component Transformation in Vermont

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/30/2011

USARC Berlin

Commission recommendation number(s): 45

Recommendation title(s): Reserve Component Transformation in Vermont

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/10/2011

USARC Chester

Commission recommendation number(s): 45

Recommendation title(s): Reserve Component Transformation in Vermont

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 3 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/10/2011

Virginia

4700 King Street Alexandria

Commission recommendation number(s): 148

Recommendation title(s): Relocate Army Headquarters and Field Operating Agencies

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2010

Army Research Laboratory, Langley

Commission recommendation number(s): 187

Recommendation title(s): Defense Research Service-led Laboratories

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2009

Ft Belvoir

Commission recommendation number(s): 5, 127, 131, 132, 133, 141,148, 168, 169, 174, 176, and 185

Recommendation title(s): Information Systems Research and Development and Acquisition; Prime Power to Ft. Leonard Wood, MO; Co-locate Military Department Investigation Agencies with DoD Counterintelligence and Security Agency; Co-locate Miscellaneous Army Leased Locations; Co-locate Miscellaneous OSD, Defense Agency, and Field Activity Leased Locations; Consolidate Media Organizations into a New Agency for media Publications; Relocate Army Headquarters and Field Operating Agencies; National Geospatial-Intelligence Agency Activities; Walter Reed National Military Medical Center; Joint Centers of Excellence for Chemical, Biological, and Medical research and Development & Acquisition; Create an Air Integrated Weapons & Armaments Research, Development & Acquisition, Test & Evaluation Center

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans,
- Conducted Project Review Board,
- Selected a Master Planner.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

Ft Eustis

Commission recommendation number(s): 3, 8, 121, 142, 144, 146, 173

Recommendation title(s): Ft. McPherson, GA; Ft. Monroe, VA; Combat Service Support Center; Consolidate Transportation Command Components; Create Joint Mobilization Sites; Joint Basing; Convert Inpatient Services into Clinics

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation (The Department of the Army has the lead for the following Business Plans associated with Ft. Eustis- 3, 8, 121, and 144, the Air Force has the lead for Business Plans 142 and 146),
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2011

Ft Lee

Commission recommendation number(s): 121, 122, 123, 133, 139, 144

Recommendation title(s): Combat Service Support Center; Joint Center for Consolidated Transportation Management Training; Joint Center of Excellence for Culinary Training; Co-locate Miscellaneous OSD, Defense Agency, and Field Activity Leased Locations; Consolidate Defense Commissary Agency Eastern, Midwestern Regional, and Hopewell, VA Offices

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2011

Ft Monroe

Commission recommendation number(s): 8

Recommendation title(s): Fort Monroe, VA

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted site orientation visit,
- Initiated Phase I Environmental Condition of Property survey,
- Conducted real estate assessment visit for excess Army property.

Has a local redevelopment authority been recognized by the Secretary of Defense? Yes

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 1,069 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
US Air Force	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2011

Ft Myer

Commission recommendation number(s): 146

Recommendation title(s): Joint Basing

Closure or realignment actions taken as of January 31, 2006:

- Developed Draft DD 1391,
- Developed Implementation Plan,
- Developed J Book,
- Developed Business Plan,
- Conducted Project Review Board.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
US Air Force	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2011

Ft Story

Commission recommendation number(s): 146

Recommendation title(s): Joint Basing

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Developed and submitted Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAY/01/2010

Jefferson Plaza 2 Arlington

Commission recommendation number(s): 132

Recommendation title(s): Co-locate Miscellaneous Army Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Drafting Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: OCT/30/2010

Park Center 1 Alexandria

Commission recommendation number(s): 132

Recommendation title(s): Co-locate Miscellaneous Army Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Drafting Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: OCT/30/2010

Park Center 4 Falls Church

Commission recommendation number(s): 148

Recommendation title(s): Relocate Army Headquarters and Field Operating Agencies

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Drafting Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2010

Park Center 4 Alexandria

Commission recommendation number(s): 136

Recommendation title(s): Consolidate Army Test and Evaluation Command (ATEC) Headquarters

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Drafting Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: NOV/30/2010

Rosslyn Center Arlington

Commission recommendation number(s): 132, 148

Recommendation title(s): Co-locate Miscellaneous Army Leased Locations; Relocate Army Headquarters and Field Operating Agencies

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Drafting Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: OCT/30/2010

Seven Corners Corporate Center Falls Church

Commission recommendation number(s): 148

Recommendation title(s): Relocate Army Headquarters and Field Operating Agencies

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Drafting Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2010

USADDC Transportation Eng Agency Newport News

Commission recommendation number(s): 142

Recommendation title(s): Consolidate Transportation Command Components

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Drafting Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2010

Zachary Taylor Bldg Arlington

Commission recommendation number(s): 132, 148

Recommendation title(s): Co-locate Miscellaneous Army Leased Locations; Relocate Army Headquarters and Field Operating Agencies

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Drafting Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: OCT/30/2010

2320 Mill Road Alexandria

Commission recommendation number(s): 141

Recommendation title(s): Consolidate Media Organizations into a New Agency for Media and Publications

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: MAR/30/2011

2511 Jefferson Davis Highway Arlington

Commission recommendation number(s): 5

Recommendation title(s): Fort Monmouth, NJ

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: NOV/30/2010

Washington

ARNG RC Geiger Field

Commission recommendation number(s): 46

Recommendation title(s): Reserve Component Transformation in Washington

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2010

ARNG RC Ellensburg

Commission recommendation number(s): 46

Recommendation title(s): Reserve Component Transformation in Washington

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2010

ARNG RC Everett

Commission recommendation number(s): 46

Recommendation title(s): Reserve Component Transformation in Washington

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2010

ARNG RC Snohomish

Commission recommendation number(s): 46

Recommendation title(s): Reserve Component Transformation in Washington

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2010

Ft Lawton

Commission recommendation number(s): 54

Recommendation title(s): USAR Command and Control - Northwest

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 0 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
Veterans Affairs	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2010

Ft Lewis

Commission recommendation number(s): 54, 138, 144, 146, 171

Recommendation title(s): USAR Command and Control – Northwest; Consolidate Correctional Facilities into Joint Correctional Facilities; Create Joint Mobilization Sites; Joint Basing; McChord Air Force Base, WA

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2010

Mann Hall USARC, Spokane

Commission recommendation number(s): 46

Recommendation title(s): Reserve Component Transformation in Washington

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 7 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2010

USARC Oswald, Everett

Commission recommendation number(s): 46

Recommendation title(s): Reserve Component Transformation in Washington

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 3 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2010

Pendleton USARC Yakima Training Center

Commission recommendation number(s): 46

Recommendation title(s): Reserve Component Transformation in Washington

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2010

USARC AMSA #80, Spokane

Commission recommendation number(s): 46

Recommendation title(s): Reserve Component Transformation in Washington

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2010

Vancouver Barracks

Commission recommendation number(s): 46

Recommendation title(s): Reserve Component Transformation in Washington

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 52.79 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
Department of Interior – National Park Service	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2010

Wagenaar USARC Pasco

Commission recommendation number(s): 46

Recommendation title(s): Reserve Component Transformation in Washington

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 7 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2010

Walker USARC, Spokane

Commission recommendation number(s): 46

Recommendation title(s): Reserve Component Transformation in Washington

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 10 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2010

West Virginia

ARNG RC Elkins

Commission recommendation number(s): 47

Recommendation title(s): Reserve Component Transformation in West Virginia

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUL/01/2010

ARNG RC Spencer

Commission recommendation number(s): 47

Recommendation title(s): Reserve Component Transformation in West Virginia

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/01/2009

ARNG RC Fairmont

Commission recommendation number(s): 47

Recommendation title(s): Reserve Component Transformation in West Virginia

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2010

Bias USARC, Huntington

Commission recommendation number(s): 47

Recommendation title(s): Reserve Component Transformation in West Virginia

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
Veterans Affairs	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2009

Colburn USARC / OMS, Fairmont

Commission recommendation number(s): 47

Recommendation title(s): Reserve Component Transformation in West Virginia

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 4.25 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: AUG/01/2010

Elkins USARC / OMS, Beverly

Commission recommendation number(s): 47

Recommendation title(s): Reserve Component Transformation in West Virginia

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 4.33 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2009

Kuhl USARC / OMS, Ripley

Commission recommendation number(s): 47

Recommendation title(s): Reserve Component Transformation in West Virginia

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 3 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JUN/01/2009

Wisconsin

ARNG / OMS 9, Madison

Commission recommendation number(s): 48

Recommendation title(s): Reserve Component Transformation in Wisconsin

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

ARNG RC Bowman St, Madison

Commission recommendation number(s): 48

Recommendation title(s): Reserve Component Transformation in Wisconsin

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

ARNG RC Wright St, Madison

Commission recommendation number(s): 48

Recommendation title(s): Reserve Component Transformation in Wisconsin

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

Ft McCoy

Commission recommendation number(s): 9, 54

Recommendation title(s): Maneuver Training; USAR Command and Control - Northwest

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/01/2010

O'Connell USARC, Madison

Commission recommendation number(s): 48

Recommendation title(s): Reserve Component Transformation in Wisconsin

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

Truman Olson USARC, Madison

Commission recommendation number(s): 48

Recommendation title(s): Reserve Component Transformation in Wisconsin

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

Wyoming

AASF Cheyenne (leased)

Commission recommendation number(s): 49

Recommendation title(s): Reserve Component Transformation in Wyoming

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: FEB/01/2009

ARNG RC Thermopolis

Commission recommendation number(s): 49

Recommendation title(s): Reserve Component Transformation in Wyoming

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: FEB/01/2009

Joint Forces HQ Complex, Cheyenne

Commission recommendation number(s): 49

Recommendation title(s): Reserve Component Transformation in Wyoming

Closure or realignment actions taken as of January 31, 2006:

- Developed Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: FEB/01/2009

NAVY

Alabama	7
NMCRC Mobile	9
NRC Tuscaloosa	10
NRD HQ Montgomery	11
California	13
Fleet Combat Training Center (FCTC) Port Hueneme Detachment, San Diego	15
Human Resources Support Center (HRSC) Southwest, San Diego	16
Marine Corps Air Station (MCAS) Miramar	17
Marine Corps Base Camp Pendleton	18
Marine Corps Logistics Base (MCLB) Barstow	19
Naval Air Station (NAS) Lemoore	20
Naval Air Weapons Station (NAWS) China Lake	21
Naval Base (NB) Coronado (Naval Air Station North Island)	22
Naval Base (NB) Point Loma	23
Naval Base Ventura County (NBVC)	24
Naval Medical Center (NMC) San Diego	25
Naval Post Graduate School, Monterey	26
Naval Station (NS) San Diego	27
Naval Surface Warfare Center (NSWC) Crane Detachment Fallbrook	28
Naval Weapons Station (NWS) Seal Beach	29
Naval Weapons Station (NWS) Seal Beach Detachment, Concord	30
Navy Broadway Complex, San Diego	31
Navy Marine Corps Reserve Center (NMCRC) Encino	32
Navy Marine Corps Reserve Center (NMCRC) Los Angeles	33
Connecticut	35
Naval Submarine Base (SUBASE) New London	37
District of Columbia	39
Anacostia Annex	41
Potomac Annex	42
Washington Navy Yard	43
Florida	45
Naval Air Station (NAS) Jacksonville	47
Naval Air Station (NAS) Pensacola	48
Naval Station (NS) Mayport	49
Naval Support Activity (NSA) Panama City	50
Navy Reserve Center (NRC) St. Petersburg	51
Georgia	53
Inspector-Instructor (I&I) Rome	55
Marine Corps Logistics Base (MCLB) Albany	56
Naval Air Station (NAS) Atlanta	57
Navy Marine Corps Reserve Center (NMCRC) Atlanta (Dobbins AFB)	58
Navy Supply Corps School (NSCS) Athens	59
Hawaii	61
Human Resources Support Center (HRSC) Pacific, Honolulu	63
Naval Station (NS) Pearl Harbor	64
Idaho	65

Navy Reserve Center (NRC) Pocatello.....	67
Illinois	69
Naval Station (NS) Great Lakes	71
Navy Reserve Center (NRC) Forest Park.....	72
Indiana	73
Naval Surface Warfare Center (NSWC) Crane.....	75
Navy Recruiting District (NRD) Headquarters (HQ) Indianapolis.....	76
Navy Reserve Center (NRC) Evansville	77
Iowa.....	79
Navy Reserve Center (NRC) Cedar Rapids	81
Navy and Marine Corps Reserve Center (NMCRC) Dubuque	82
Navy Reserve Center (NRC) Sioux City	83
Kentucky	85
Navy Reserve Center (NRC) Lexington.....	87
Navy Surface Warfare Center (NSWC) Port Hueneme Detachment Louisville	88
Louisiana.....	89
Naval Air Station (NAS) Joint Reserve Base (JRB) New Orleans	91
Naval Support Activity (NSA) New Orleans	92
Navy Marine Corps Reserve Center (NMCRC) Baton Rouge	93
Maine	95
Naval Air Station (NAS) Brunswick.....	97
Maryland	99
214191 Great Mills Road Lexington Park	101
21535 Pacific Drive Lexington Park.....	102
64 Thomas Jefferson Drive Frederick.....	103
Bldg 42 8901 Wisconsin Ave	104
Naval Air Facility (NAF) Washington.....	105
Naval Air Station (NAS) Patuxent River.....	106
Naval Air Station (NAS) Patuxent River, MD – DFAS.....	107
Naval Surface Warfare Center (NSWC) Indian Head	108
Navy Reserve Center (NRC) Adelphi	109
Norfolk Naval Shipyard (NSY) Detachment, Naval Station (NS) Annapolis.....	110
Massachusetts	111
Puget Sound Naval Shipyard (NSY) Detachment, Boston.....	113
Michigan.....	115
Navy Reserve Facility (NRF) Marquette	117
Minnesota.....	119
Navy Reserve Center (NRC) Duluth	121
Mississippi	123
Naval Air Station (NAS) Meridian.....	125
Naval Station (NS) Pascagoula	126
Missouri.....	127
Marine Corps Support Activity (MCSA) Kansas City.....	129
Navy Recruiting District (NRD) Headquarters (HQ) Kansas City	130
Navy Reserve Center (NRC) Cape Girardeau	131
Nebraska.....	133

Navy Recruiting District (NRD) Headquarters (HQ) Omaha	135
Navy Reserve Center (NRC) Lincoln	136
Nevada.....	137
Naval Air Station (NAS) Fallon	139
New Jersey	141
Inspector-Instructor West Trenton	143
Naval Air Engineering Station (NAES) Lakehurst	144
Naval Weapons Station (NWS) Earle	145
New York.....	147
Navy Recruiting District (NRD) Headquarters (HQ) Buffalo.....	149
Navy Reserve Center (NRC) Glens Falls	150
Navy Reserve Center (NRC) Horseheads	151
Navy Reserve Center (NRC) Watertown	152
North Carolina	153
Marine Corps Air Station (MCAS) Cherry Point	155
Marine Corps Base (MCB) Camp Lejeune	156
Navy Reserve Center (NRC) Asheville	157
Ohio.....	159
Navy Marine Corps Reserve Center (NMCRC) Akron	161
Navy Marine Corps Reserve Center (NMCRC) Cleveland	162
Oklahoma.....	163
Navy Marine Corps Reserve Center (NMCRC) Tulsa.....	165
Oregon	167
Navy Reserve Center (NRC) Central Point.....	169
Pennsylvania.....	171
Engineering Field Activity (ENGFLDACT) Northeast, Lester	173
Human Resources Support Center (HRSC) Northeast, Philadelphia	174
Marine Corps Reserve Center (MCRC) Johnstown (Cambria)	175
Naval Air Station Joint Reserve Base (NAS JRB) Willow Grove	176
Naval Crane Center (NAVCRANECEN) Lester	177
Naval Support Activity (NSA) Mechanicsburg.....	178
Naval Support Activity (NSA) Philadelphia	179
Navy Marine Corps Reserve Center (NMCRC) Reading	180
Norfolk Naval Shipyard (NSY) Detachment, Philadelphia Naval Business Center (PHILANAVBUSCTR) Philadelphia	181
Rhode Island	183
Naval Station (NS) Newport.....	185
South Carolina	187
Marine Corps Air Station (MCAS) Beaufort	189
Naval Facilities Engineering Command (NAVFAC) Southern Division (SOUTHDIV) [Engineering Field Division (EFD) South]	190
Naval Weapons Station (NWS) Charleston	191
Tennessee	193
Naval Support Activity (NSA) Mid-South Millington.....	195
Texas	197
Naval Air Station (NAS) Corpus Christi.....	199

Naval Air Station (NAS) Joint Reserve Base (JRB) Fort Worth	200
Naval Air Station (NAS) Kingsville	201
Navy Reserve Center (NRC) Lubbock.....	202
Navy Reserve Center (NRC) Orange	203
Naval Station (NS) Ingleside.....	204
Virginia	205
2300 Clarendon Blvd Arlington	207
Crystal Gateway 4 Arlington	208
Crystal Park 1 Arlington	209
Crystal Park 3 Arlington	210
Crystal Park 5 Arlington	211
Crystal Square 3 Arlington.....	212
DRPM AAA, Woodbridge.....	213
Headquarters Battalion (HQBN) Headquarters Marine Corps (HQMC) Henderson Hall	214
Marine Corps Base (MCB) Quantico	215
Naval Air Station (NAS) Oceana.....	216
Naval Amphibious Base (NAB) Little Creek.....	217
Naval Medical Center Portsmouth	218
Naval Station (NS) Norfolk.....	219
Naval Support Activity (NSA) Norfolk.....	220
Naval Surface Warfare Center (NSWC) Dahlgren.....	221
Naval Weapons Station (NWS) Yorktown.....	222
Norfolk Naval Shipyard (NNSY).....	223
Washington	225
Naval Air Station (NAS) Whidbey Island.....	227
Naval Station (NS) Bremerton	228
Naval Submarine Base Bangor (Naval Base Kitsap)	229
Navy Marine Corps Reserve Center (NMCRC) Tacoma	230
West Virginia	231
Navy Marine Corps Reserve Center (NMCRC) Moundsville	233
Wisconsin	235
Navy Marine Corps Reserve Center (NMCRC) Madison.....	237
Navy Reserve Center (NRC) Lacrosse.....	238

Alabama

NMCRC Mobile

Commission recommendation number(s): 11, 73

Recommendation title(s): RC Transformation in Alabama; Navy and Marine Corps Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared by Army for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2010

NRC Tuscaloosa

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Center

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2006

NRD HQ Montgomery

Commission recommendation number(s): 74

Recommendation title(s): Navy Recruiting Districts

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2006

California

Fleet Combat Training Center (FCTC) Port Hueneme Detachment, San Diego

Commission recommendation number(s): 184

Recommendation title(s): Create a Naval Integrated Weapons & Armaments Research, Development & Acquisition, Test & Evaluation Center

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: APR/30/2010

Human Resources Support Center (HRSC) Southwest, San Diego

Commission recommendation number(s): 137

Recommendation title(s): Consolidate Civilian Personnel Offices within each Military Department and the Defense Agencies

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD.
- Navy to terminate lease of HRSC-SW office spaces and move to a new facility on Marine Corps Air Station (MCAS) Miramar, CA

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: JUL/31/2008

Marine Corps Air Station (MCAS) Miramar

Commission recommendation number(s): 125, 138, 165

Recommendation title(s): Joint Strike Fighter Initial Joint Training Site, Consolidate Correctional Facilities into Joint Regional Correctional Facilities, Fleet Readiness Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD
- GAO is conducting audit # 350804 examining the disestablishment of Naval Air Depots and Aircraft Intermediate Maintenance Depots and the creation of Fleet Readiness Centers under BRAC recommendation #165

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Marine Corps Base Camp Pendleton

Commission recommendation number(s): 138, 165

Recommendation title(s): Consolidate Correctional Facilities into Joint Regional Correctional Facilities, Fleet Readiness Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD
- GAO is conducting audit # 350804 examining the disestablishment of Naval Air Depots and Aircraft Intermediate Maintenance Depots and the creation of Fleet Readiness Centers under BRAC recommendation #165

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/31/2009

Marine Corps Logistics Base (MCLB) Barstow

Commission recommendation number(s): 57, 177

Recommendation title(s): Marine Corps Logistics Base, Barstow, CA; Supply, Storage, and Distribution Management Reconfiguration

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2009

Naval Air Station (NAS) Lemoore

Commission recommendation number(s): 165

Recommendation title(s): Fleet Readiness Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD
- GAO conducting audit # 350804 examining the disestablishment of Naval Air Depots and Aircraft Intermediate Maintenance Depots and the creation of Fleet Readiness Centers under this recommendation

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/31/2009

Naval Air Weapons Station (NAWS) China Lake

Commission recommendation number(s): 165, 184, 186, 188

Recommendation title(s): Fleet Readiness Centers; Create a Naval Integrated Weapons & Armaments Research, Development & Acquisition, Test & Evaluation Center; Create an Integrated Weapons & Armaments Specialty Site for Guns and Ammunition; Establish Centers for Fixed Wing Air Platform Research, Development, and Acquisition, Test and Evaluation

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD
- GAO is conducting audit # 350804 examining the disestablishment of Naval Air Depots and Aircraft Intermediate Maintenance Depots and the creation of Fleet Readiness Centers under BRAC recommendation #165

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

Naval Base (NB) Coronado (Naval Air Station North Island)

Commission recommendation number(s): 165

Recommendation title(s): Fleet Readiness Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD
- GAO conducting audit # 350804 examining the disestablishment of Naval Air Depots and Aircraft Intermediate Maintenance Depots and the creation of Fleet Readiness Centers under this recommendation

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/31/2009

Naval Base (NB) Point Loma

Commission recommendation number(s): 71, 181

Recommendation title(s): Naval Station Ingleside, TX, and Naval Air Station Corpus Christi, TX; Consolidate Maritime C4ISR Research, Development & Acquisition, Test & Evaluation

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Naval Base Ventura County (NBVC)

Commission recommendation number(s): 165, 184

Recommendation title(s): Fleet Readiness Centers, Create a Naval Integrated Weapons & Armaments Research, Development & Acquisition, Test & Evaluation Center

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD
- GAO is conducting audit # 350804 examining the disestablishment of Naval Air Depots and Aircraft Intermediate Maintenance Depots and the creation of Fleet Readiness Centers under BRAC recommendation #165

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

Naval Medical Center (NMC) San Diego

Commission recommendation number(s): 172

Recommendation title(s): San Antonio Regional Medical Center, TX

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

Naval Post Graduate School, Monterey

Commission recommendation number(s): 197

Recommendation title(s): Post Graduate Education

Closure or realignment actions taken as of January 31, 2006:

- Business plan being prepared for submission to OSD. Forming a new and permanent oversight board responsible for curriculum review and approval, and program development for the resident and non-resident degree-granting programs at both schools

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/01/2006

Naval Station (NS) San Diego

Commission recommendation number(s): 75, 175, 177, 181

Recommendation title(s): Navy Regions; Commodity Management Privatization; Supply, Storage, and Distribution Management Reconfiguration; Consolidate Maritime C4ISR Research, Development & Acquisition, Test & Evaluation

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Naval Surface Warfare Center (NSWC) Crane Detachment Fallbrook

Commission recommendation number(s): 186

Recommendation title(s): Create an Integrated Weapons & Armaments Specialty Site
for Guns and Ammunition

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the
anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

Naval Weapons Station (NWS) Seal Beach

Commission recommendation number(s): 150, 184

Recommendation title(s): Naval Weapons Station Seal Beach, CA; Create a Naval Integrated Weapons & Armaments Research, Development & Acquisition, Test & Evaluation Center

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2009

Naval Weapons Station (NWS) Seal Beach Detachment, Concord

Commission Recommendation number(s): 59

Recommendation title(s): Naval Weapons Station Seal Beach Detachment, Concord, CA

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD
- Navy notified by OEA that the City of Concord, CA was officially recognized as the Local Redevelopment Authority (LRA) for NWS Seal Beach, Detachment, Concord, CA effective 1 Dec 05
- Navy published Notice of Availability

Has a local redevelopment authority been recognized by the Secretary of Defense?
Yes

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 5206 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
Department of Homeland Security - Coast Guard	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2009

Navy Broadway Complex, San Diego

Commission recommendation number(s): 192

Recommendation title(s): Navy Broadway Complex, San Diego, CA

Closure or realignment actions taken as of January 31, 2006:

- Business plan being prepared for submission to OSD. Navy issued a request for proposals in Oct 2005 for a long-term lease to provide for the redevelopment of the Navy Broadway Complex. Proposals were due 9 Jan 06 and the Navy will select the offeror for exclusive negotiations on 31 Mar 06

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/01/2006

Navy Marine Corps Reserve Center (NMCRC) Encino

Commission recommendation number(s): 73

Recommendation title(s): Navy and Marine Corps Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD
- Navy using 9.19 acres under an indefinite term permit from the Army

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2006

Navy Marine Corps Reserve Center (NMCRC) Los Angeles

Commission recommendation number(s): 73

Recommendation title(s): Navy and Marine Corps Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD
- Navy leasing 22.93 acres from the Port of Los Angeles under a lease that expires 21 Sep 2029 and plans to terminate the lease in July 2009 and relocate all personnel to the Armed Forces Reserve Center (AFRC) Bell, CA

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2006

Connecticut

Naval Submarine Base (SUBASE) New London

Commission recommendation number(s): 60, 144

Recommendation title(s): Submarine Base New London, CT; Create Joint Mobilization Sites

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2007

District of Columbia

Anacostia Annex

Commission recommendation number(s): 141

Recommendation title(s): Consolidate Media Organizations into a New Agency for Media and Publications

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

Potomac Annex

Commission recommendation number(s): 174, 198

Recommendation title(s): Joint Centers of Excellence for Chemical Biological and Medical Research and Development and Acquisition, Joint Medical Command Headquarters

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1o

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

Washington Navy Yard

Commission recommendation number(s): 77, 130, 131, 144, 181

Recommendation title(s): Navy Reserve Readiness Commands, Co-locate Defense /Military Department Adjudication Activities, Co-locate Military Department Investigation Agencies with DoD Counterintelligence and Security Agency, Create Joint Mobilization Sites, Consolidate Maritime C4ISR Research, Development & Acquisition, Test & Evaluation

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2010

Florida

Naval Air Station (NAS) Jacksonville

Commission recommendation number(s): 138, 165, 175, 177, 181

Recommendation title(s): Consolidate Correctional Facilities into Joint Regional Correctional Facilities, Fleet Readiness Centers, Commodity Management Privatization, Supply, Storage, and Distribution Management Reconfiguration, Consolidate Maritime C4ISR Research, Development & Acquisition, Test & Evaluation

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD
- GAO is conducting audit # 350804 examining the disestablishment of Naval Air Depots and Aircraft Intermediate Maintenance Depots and the creation of Fleet Readiness Centers under BRAC recommendation #165

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/31/2009

Naval Air Station (NAS) Pensacola

Commission recommendation number(s): 61, 75, 125, 138, 145, 174, 181

Recommendation title(s): Officer Training Command, Pensacola, FL; Navy Regions; Joint Strike Fighter Initial Joint Training Site; Consolidate Correctional Facilities into Joint Regional Correctional Facilities; Defense Finance and Accounting Service; Joint Centers of Excellence for Chemical Biological And Medical Research and Development and Acquisition; Consolidate Maritime C4ISR Research, Development & Acquisition, Test & Evaluation

Closure or realignment actions taken as of January 31, 2006:

- Budget has been developed and business plan is being prepared for submission to OSD for BRAC recommendation #61, 75, 138, 181
- Budget developed and business plan being prepared by USAF for submission to OSD for BRAC recommendation #125
- Budget and business plan developed by DFAS and approved by OSD for BRAC recommendation #145
- Budget developed and business plan being prepared by Army for submission to OSD for BRAC recommendation #174

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Naval Station (NS) Mayport

Commission recommendation number(s): 67, 165

Recommendation title(s): Naval Station Pascagoula, MS; Fleet Readiness Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD
- GAO is conducting audit # 350804 examining the disestablishment of Naval Air Depots and Aircraft Intermediate Maintenance Depots and the creation of Fleet Readiness Centers under BRAC recommendation #165

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/31/2009

Naval Support Activity (NSA) Panama City

Commission recommendation number(s): 140

Recommendation title(s): Consolidate Defense Information Systems Agency (DISA) and Establish Joint C4ISR D&A Capability

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared by Army for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2008

Navy Reserve Center (NRC) St. Petersburg

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 3.8 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2009

Georgia

Inspector-Instructor (I&I) Rome

Commission recommendation number(s): 73

Recommendation title(s): Navy and Marine Corps Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 3.12 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2009

Marine Corps Logistics Base (MCLB) Albany

Commission recommendation number(s): 57, 150, 175, 176, 177

Recommendation title(s): Marine Corps Logistics Base, Barstow, CA; Naval Weapons Station Seal Beach, CA; Commodity Management Privatization; Depot-Level Repairable Procurement Management Consolidation; Supply, Storage, and Distribution Management Reconfiguration

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Naval Air Station (NAS) Atlanta

Commission recommendation number(s): 2, 62, 87

Recommendation title(s): Fort Gillam, Georgia; Naval Air Station Atlanta, GA; Robins Air Force Base, GA

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared by Army for submission to OSD for BRAC recommendation #2
- Budget developed and business plan being prepared for submission to OSD for BRAC recommendation #62
- Budget developed and business plan being prepared by Air Force for submission to OSD for BRAC recommendation #87

Has a local redevelopment authority been recognized by the Secretary of Defense?
Yes

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 107 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Navy Marine Corps Reserve Center (NMCRC) Atlanta (Dobbins AFB)

Commission recommendation number(s): 62

Recommendation title(s): Naval Air Station Atlanta, GA

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Navy Supply Corps School (NSCS) Athens

Commission recommendation number(s): 63

Recommendation title(s): Navy Supply Corps School Athens, GA

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense?
Yes

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 58 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/31/2011

Hawaii

Human Resources Support Center (HRSC) Pacific, Honolulu

Commission recommendation number(s): 137

Recommendation title(s): Consolidate Civilian Personnel Offices within each Military Department and the Defense Agencies

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2009

Naval Station (NS) Pearl Harbor

Commission recommendation number(s): 145, 146, 175

Recommendation title(s): Defense Finance and Accounting Service, Joint Basing, Commodity Management Privatization

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

Idaho

Navy Reserve Center (NRC) Pocatello

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Center

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD
- Navy using 8,983 square feet under an Army permit which expires 14 Oct 2009. Navy intends to terminate permit in September 2006

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2006

Illinois

Naval Station (NS) Great Lakes

Commission recommendation number(s): 172, 173, 174

Recommendation title(s): San Antonio Regional Medical Center, TX; Convert Inpatient Services to Clinics; Joint Centers of Excellence for Chemical Biological and Medical Research and Development and Acquisition

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Navy Reserve Center (NRC) Forest Park

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Center

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 6.5 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2007

Indiana

Naval Surface Warfare Center (NSWC) Crane

Commission recommendation number(s): 184, 186

Recommendation title(s): Create a Naval Integrated Weapons & Armaments Research, Development & Acquisition, Test & Evaluation Center; Create an Integrated Weapons & Armaments Specialty Site for Guns and Ammunition

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Navy Recruiting District (NRD) Headquarters (HQ) Indianapolis

Commission recommendation number(s): 74

Recommendation title(s): Navy Recruiting Districts

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2006

Navy Reserve Center (NRC) Evansville

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2006

Iowa

Navy Reserve Center (NRC) Cedar Rapids

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2006

Navy and Marine Corps Reserve Center (NMCRC) Dubuque

Commission recommendation number(s): 73

Recommendation title(s): Navy and Marine Corps Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2010

Navy Reserve Center (NRC) Sioux City

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2007

Kentucky

Navy Reserve Center (NRC) Lexington

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2006

Navy Surface Warfare Center (NSWC) Port Hueneme Detachment Louisville

Commission recommendation number(s): 186

Recommendation title(s): Create an Integrated Weapons & Armaments Specialty Site
for Guns and Ammunition

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared by Army for submission to
OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the
anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

Louisiana

Naval Air Station (NAS) Joint Reserve Base (JRB) New Orleans

Commission recommendation number(s): 62, 64, 66, 91, 119, 165

Recommendation title(s): Naval Air Station Atlanta, GA; Naval Support Activity New Orleans, LA; Marine Corps Support Activity Kansas City, MO; New Orleans Air Reserve Station, LA; F100 Engine Centralized Intermediate Repair Facility; Fleet Readiness Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD for BRAC recommendations #62, 64, 66, 165
- Budget developed and business plan being prepared by USAF for submission to OSD for BRAC recommendations #91, 119
- GAO conducting audit # 350804 examining the disestablishment of Naval Air Depots and Aircraft Intermediate Maintenance Depots and the creation of Fleet Readiness Centers under BRAC recommendation #165

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Naval Support Activity (NSA) New Orleans

Commission recommendation number(s): 64, 66, 75

Recommendation title(s): Naval Support Activity New Orleans, LA; Marine Corps Support Activity Kansas City, MO; Navy Regions

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 166 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Navy Marine Corps Reserve Center (NMCRC) Baton Rouge

Commission recommendation number(s): 23, 73

Recommendation title(s): Reserve Component Transformation in Louisiana, Navy and Marine Corps Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared by Army for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Maine

Naval Air Station (NAS) Brunswick

Commission recommendation number(s): 65

Recommendation title(s): Naval Air Station Brunswick, ME

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense?
Yes

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 3221.46 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Maryland

214191 Great Mills Road Lexington Park

Commission recommendation number(s): 149

Recommendation title(s): Relocate Miscellaneous Department of Navy Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: DEC/31/2007

21535 Pacific Drive Lexington Park

Commission recommendation number(s): 149

Recommendation title(s): Relocate Miscellaneous Department of Navy Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: DEC/31/2007

64 Thomas Jefferson Drive Frederick

Commission recommendation number(s): 174

Recommendation title(s): Joint Centers of Excellence for Chemical Biological and Medical Research and Development and Acquisition

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2009

Bldg 42 8901 Wisconsin Ave

Commission recommendation number(s): 174

Recommendation title(s): Joint Centers of Excellence for Chemical Biological and Medical Research and Development and Acquisition

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2009

Naval Air Facility (NAF) Washington

Commission recommendation number(s): 146

Recommendation title(s): Joint Basing

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2009

Naval Air Station (NAS) Patuxent River

Commission recommendation number(s): 165, 181, 184

Recommendation title(s): Fleet Readiness Centers; Consolidate Maritime C4ISR Research, Development & Acquisition, Test & Evaluation; Create a Naval Integrated Weapons & Armaments Research, Development & Acquisition, Test & Evaluation Center

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD
- GAO conducting audit # 350804 examining the disestablishment of Naval Air Depots and Aircraft Intermediate Maintenance Depots and the creation of Fleet Readiness Centers under BRAC recommendation #165

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2009

Naval Air Station (NAS) Patuxent River, MD – DFAS

Commission recommendation number(s): 145

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2009

Naval Surface Warfare Center (NSWC) Indian Head

Commission recommendation number(s): 184, 186

Recommendation title(s): Create a Naval Integrated Weapons & Armaments Research, Development & Acquisition, Test & Evaluation Center; Create an Integrated Weapons & Armaments Specialty Site for Guns and Ammunition

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Navy Reserve Center (NRC) Adelphi

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 4.27 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2007

Norfolk Naval Shipyard (NSY) Detachment, Naval Station (NS) Annapolis

Commission recommendation number(s): 166

Recommendation title(s): Naval Shipyard Detachments

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2009

Massachusetts

Puget Sound Naval Shipyard (NSY) Detachment, Boston

Commission recommendation number(s): 166

Recommendation title(s): Naval Shipyard Detachments

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Michigan

Navy Reserve Facility (NRF) Marquette

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2007

Minnesota

Navy Reserve Center (NRC) Duluth

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 1.15 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2008

Mississippi

Naval Air Station (NAS) Meridian

Commission recommendation number(s): 124

Recommendation title(s): Joint Center of Excellence for Religious Training & Education

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared by Army for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

Naval Station (NS) Pascagoula

Commission recommendation number(s): 67

Recommendation title(s): Naval Station Pascagoula, MS

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 633 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Missouri

Marine Corps Support Activity (MCSA) Kansas City

Commission recommendation number(s): 66

Recommendation title(s): Marine Corps Support Activity Kansas City, MO

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 36 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Navy Recruiting District (NRD) Headquarters (HQ) Kansas City

Commission recommendation number(s): 74

Recommendation title(s): Navy Recruiting Districts

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2006

Navy Reserve Center (NRC) Cape Girardeau

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2009

Nebraska

Navy Recruiting District (NRD) Headquarters (HQ) Omaha

Commission recommendation number(s): 74

Recommendation title(s): Navy Recruiting Districts

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2006

Navy Reserve Center (NRC) Lincoln

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2008

Nevada

Naval Air Station (NAS) Fallon

Commission recommendation number(s): 165

Recommendation title(s): Fleet Readiness Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD
- GAO conducting audit # 350804 examining the disestablishment of Naval Air Depots and Aircraft Intermediate Maintenance Depots and the creation of Fleet Readiness Centers under this recommendation

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/31/2009

New Jersey

Inspector-Instructor West Trenton

Commission recommendation number(s): 73

Recommendation title(s): Navy and Marine Corps Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 8.23 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2008

Naval Air Engineering Station (NAES) Lakehurst

Commission recommendation number(s): 146, 165, 189

Recommendation title(s): Joint Basing, Fleet Readiness Centers, Establish Center for Rotary Wing Air Platform Development & Acquisition, Test & Evaluation

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD
- Budget developed and business plan being prepared for submission to OSD. GAO conducting audit # 350804 examining the disestablishment of Naval Air Depots and Aircraft Intermediate Maintenance Depots and the creation of Fleet Readiness Centers under BRAC recommendation #165

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2010

Naval Weapons Station (NWS) Earle

Commission recommendation number(s): 186

Recommendation title(s): Create an Integrated Weapons & Armaments Specialty Site for Guns and Ammunition

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

New York

Navy Recruiting District (NRD) Headquarters (HQ) Buffalo

Commission recommendation number(s): 74

Recommendation title(s): Navy Recruiting Districts

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2006

Navy Reserve Center (NRC) Glens Falls

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2007

Navy Reserve Center (NRC) Horseheads

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2006

Navy Reserve Center (NRC) Watertown

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: Sep/30/2007

North Carolina

Marine Corps Air Station (MCAS) Cherry Point

Commission recommendation number(s): 165, 173, 175, 177

Recommendation title(s): Fleet Readiness Centers, Convert Inpatient Services to Clinics, Commodity Management Privatization, Supply, Storage, and Distribution Management Reconfiguration

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD
- GAO conducting audit # 350804 examining the disestablishment of Naval Air Depots and Aircraft Intermediate Maintenance Depots and the creation of Fleet Readiness Centers under BRAC recommendation #165

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Marine Corps Base (MCB) Camp Lejeune

Commission recommendation number(s): 138, 165

Recommendation title(s): Consolidate Correctional Facilities into Joint Regional Correctional Facilities, Fleet Readiness Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD
- GAO conducting audit # 350804 examining the disestablishment of Naval Air Depots and Aircraft Intermediate Maintenance Depots and the creation of Fleet Readiness Centers under BRAC recommendation #165

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

Navy Reserve Center (NRC) Asheville

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2006

Ohio

Navy Marine Corps Reserve Center (NMCRC) Akron

Commission recommendation number(s): 73

Recommendation title(s): Navy and Marine Corps Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 3.3 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2009

Navy Marine Corps Reserve Center (NMCRC) Cleveland

Commission recommendation number(s): 73

Recommendation title(s): Navy and Marine Corps Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 0.75 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2007

Oklahoma

Navy Marine Corps Reserve Center (NMCRC) Tulsa

Commission recommendation number(s): 38, 73

Recommendation title(s): Reserve Component Transformation in Oklahoma, Navy and Marine Corps Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared by Army for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 11.4 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

Oregon

Navy Reserve Center (NRC) Central Point

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD
- Navy leases 6.1 acres on lease that expires 31 October 2008

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2006

Pennsylvania

Engineering Field Activity (ENGFLDACT) Northeast, Lester

Commission recommendation number(s): 72

Recommendation title(s): Engineering Field Division/Activity

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2006

Human Resources Support Center (HRSC) Northeast, Philadelphia

Commission recommendation number(s): 137

Recommendation title(s): Consolidate Civilian Personnel Offices within each Military Department and the Defense Agencies

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: NOV/30/2009

Marine Corps Reserve Center (MCRC) Johnstown (Cambria)

Commission recommendation number(s): 68

Recommendation title(s): Naval Air Station Joint Reserve Base Willow Grove, PA, & Cambria Regional Airport, Johnstown, PA

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Naval Air Station Joint Reserve Base (NAS JRB) Willow Grove

Commission recommendation number(s): 68

Recommendation title(s): Naval Air Station Joint Reserve Base Willow Grove, PA, & Cambria Regional Airport, Johnstown, PA

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 967 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Naval Crane Center (NAVCRANECEN) Lester

Commission recommendation number(s): 72

Recommendation title(s): Engineering Field Division/Activity

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2006

Naval Support Activity (NSA) Mechanicsburg

Commission recommendation number(s): 175, 176

Recommendation title(s): Commodity Management Privatization, Depot-Level Repairable Procurement Management Consolidation

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2008

Naval Support Activity (NSA) Philadelphia

Commission recommendation number(s): 176

Recommendation title(s): Depot-Level Repairable Procurement Management Consolidation

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2008

Navy Marine Corps Reserve Center (NMCRC) Reading

Commission recommendation number(s): 73

Recommendation title(s): Navy and Marine Corps Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 7.06 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2008

Norfolk Naval Shipyard (NSY) Detachment, Philadelphia Naval Business Center (PHILANAVBUSCTR) Philadelphia

Commission recommendation number(s): 166

Recommendation title(s): Naval Shipyard Detachments

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2009

Rhode Island

Naval Station (NS) Newport

Commission recommendation number(s): 70, 77, 124

Recommendation title(s): Naval Station Newport, RI; Navy Reserve Readiness Commands; Joint Center for Religious Training and Education

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

South Carolina

Marine Corps Air Station (MCAS) Beaufort

Commission recommendation number(s): 165

Recommendation title(s): Fleet Readiness Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD
- GAO conducting audit # 350804 examining the disestablishment of Naval Air Depots and Aircraft Intermediate Maintenance Depots and the creation of Fleet Readiness Centers under this recommendation

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/31/2009

Naval Facilities Engineering Command (NAVFAC) Southern Division (SOUTHDIR) [Engineering Field Division (EFD) South]

Commission recommendation number(s): 72

Recommendation title(s): Engineering Field Division/Activity

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2009

Naval Weapons Station (NWS) Charleston

Commission recommendation number(s): 138, 145/196, 146, 181

Recommendation title(s): Consolidate Correctional Facilities Into Joint Regional Correctional Facilities, Defense Finance and Accounting Service, Joint Basing, Consolidate Maritime C4ISR Research, Development & Acquisition, Test & Evaluation

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD for BRAC recommendations #138, 146, 181
- Budget and business plan developed by DFAS and approved by OSD for BRAC recommendation 145/196

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Tennessee

Naval Support Activity (NSA) Mid-South Millington

Commission recommendation number(s): 64

Recommendation title(s): Naval Support Activity New Orleans, LA

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Texas

Naval Air Station (NAS) Corpus Christi

Commission recommendation number(s): 71, 75, 175, 177

Recommendation title(s): Naval Station Ingleside, TX, and Naval Air Station Corpus Christi, TX; Navy Regions; Commodity Management Privatization; Supply, Storage, and Distribution Management Reconfiguration

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD for BRAC recommendations #71, 75
- Budget developed and business plan being prepared by DLA for submission to OSD for BRAC recommendations #175, 177

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/31/2010

Naval Air Station (NAS) Joint Reserve Base (JRB) Fort Worth

Commission recommendation number(s): 62, 64, 77, 92, 113, 165

Recommendation title(s): Naval Air Station Atlanta, GA; Naval Support Activity New Orleans, LA; Navy Reserve Readiness Commands; Andrews Air Force Base, MD, Will Rogers Air Guard Station, OK, Tinker Air Force Base, OK, and Randolph Air Force Base, TX; Hill Air Force Base, UT, Edwards Air Force Base, CA, Mountain Home Air Force Base, ID, Luke Air Force Base, AZ, and Nellis Air Force Base, NV; Fleet Readiness Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD for BRAC recommendations #62, 64, 77, 165
- Budget developed and business plan being prepared by USAF for submission to OSD for BRAC recommendations #92, 113
- GAO conducting audit # 350804 examining the disestablishment of Naval Air Depots and Aircraft Intermediate Maintenance Depots and the creation of Fleet Readiness Centers under BRAC recommendation #165

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/31/2009

Naval Air Station (NAS) Kingsville

Commission recommendation number(s): 44

Recommendation title(s): Reserve Component Transformation in Texas

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared by Army for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Navy Reserve Center (NRC) Lubbock

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2008

Navy Reserve Center (NRC) Orange

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 13.73 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2008

Naval Station (NS) Ingleside

Commission recommendation number(s): 71

Recommendation title(s): Naval Station Ingleside, TX, and Naval Air Station Corpus Christi, TX

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 1067 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/31/2010

Virginia

2300 Clarendon Blvd Arlington

Commission recommendation number(s): 149

Recommendation title(s): Relocate Miscellaneous Department of Navy Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Crystal Gateway 4 Arlington

Commission recommendation number(s): 149

Recommendation title(s): Relocate Miscellaneous Department of Navy Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Crystal Park 1 Arlington

Commission recommendation number(s): 149

Recommendation title(s): Relocate Miscellaneous Department of Navy Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Crystal Park 3 Arlington

Commission recommendation number(s): 149

Recommendation title(s): Relocate Miscellaneous Department of Navy Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Crystal Park 5 Arlington

Commission recommendation number(s): 149

Recommendation title(s): Relocate Miscellaneous Department of Navy Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Crystal Square 3 Arlington

Commission recommendation number(s): 149

Recommendation title(s): Relocate Miscellaneous Department of Navy Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

DRPM AAA, Woodbridge

Commission recommendation number(s): 180

Recommendation title(s): Consolidate Ground Vehicle Development & Acquisition in a Joint Center

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Headquarters Battalion (HQBN) Headquarters Marine Corps (HQMC) Henderson Hall

Commission recommendation number(s): 146

Recommendation title(s): Joint Basing

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Marine Corps Base (MCB) Quantico

Commission recommendation number(s): 138

Recommendation title(s): Consolidate Correctional Facilities into Joint Regional Correctional Facilities

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

Naval Air Station (NAS) Oceana

Commission recommendation number(s): 193

Recommendation title(s): Naval Air Station Oceana, VA

Closure or realignment actions taken as of January 31, 2006:

- None. As specified in the Commission's recommendation, the realignment of Naval Air Station (NAS) Oceana will only occur if the Commonwealth of Virginia and the municipal governments of Virginia Beach, VA, and Chesapeake, VA, fail to take actions specified by the Commission by the end of March 2006, and if the State of Florida does take other specified actions within 6 months of Virginia's failure to act. The determination as to whether Virginia has failed to act and whether Florida has properly acted, rests with the DoD Inspector General and is not scheduled to occur until June 1, 2006, with respect to Virginia and June 1, 2007, with respect to Florida. The Department will not take any action toward the realignment of NAS Oceana until such time as that process is complete.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: TBD

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: TBD

Naval Amphibious Base (NAB) Little Creek

Commission recommendation number(s): 181

Recommendation title(s): Consolidate Maritime C4ISR Research, Development & Acquisition, Test & Evaluation

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Naval Medical Center Portsmouth

Commission recommendation number(s): 172

Recommendation title(s): San Antonio Regional Medical Center, TX

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared by Army for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

Naval Station (NS) Norfolk

Commission recommendation number(s): 60, 70, 71, 72, 77, 145/196, 146, 164, 165, 175, 177, 181

Recommendation title(s): Submarine Base New London, CT; Naval Station Newport, RI; Naval Station Ingleside, TX, and Naval Air Station Corpus Christi, TX; Engineering Field Division/Activity; Navy Readiness Reserve Commands; Defense Finance and Accounting Service; Joint Basing; Ship Intermediate Maintenance Activity Norfolk, VA; Fleet Readiness Centers; Commodity Management Privatization; Supply, Storage, and Distribution Management Reconfiguration; Consolidate Maritime C4ISR Research, Development & Acquisition, Test & Evaluation

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD for BRAC recommendations # 60, 70, 71, 72, 77, 146, 164, 165, 181
- Budget and business plan developed by DFAS and approved by OSD for BRAC recommendation #145/196
- Budget developed and business plan being prepared by DLA for submission to OSD for BRAC recommendations #175, 177
- GAO conducting audit # 350804 examining the disestablishment of Naval Air Depots and Aircraft Intermediate Maintenance Depots and the creation of Fleet Readiness Centers under BRAC recommendation #165

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Naval Support Activity (NSA) Norfolk

Commission recommendation number(s): 64, 138

Recommendation title(s): Naval Support Activity New Orleans, LA; Consolidate Correctional Facilities into Joint Regional Correctional Facilities

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/31/2011

Naval Surface Warfare Center (NSWC) Dahlgren

Commission recommendation number(s): 184

Recommendation title(s): Create a Naval Integrated Weapons & Armaments Research, Development & Acquisition, Test & Evaluation Center

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: DEC/31/2009

Naval Weapons Station (NWS) Yorktown

Commission recommendation number(s): 181, 184

Recommendation title(s): Consolidate Maritime C4ISR Research, Development & Acquisition, Test & Evaluation, Create a Naval Integrated Weapons & Armaments Research, Development & Acquisition, Test & Evaluation Center

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Norfolk Naval Shipyard (NNSY)

Commission recommendation number(s): 164, 166, 177

Recommendation title(s): Ship Intermediate Maintenance Activity Norfolk, VA; Naval Shipyard Detachments; Supply, Storage and Distribution Management Reconfiguration

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Washington

Naval Air Station (NAS) Whidbey Island

Commission recommendation number(s): 165

Recommendation title(s): Fleet Readiness Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD
- GAO conducting audit # 350804 examining the disestablishment of Naval Air Depots and Aircraft Intermediate Maintenance Depots and the creation of Fleet Readiness Centers under this recommendation

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/31/2009

Naval Station (NS) Bremerton

Commission recommendation number(s): 175, 177

Recommendation title(s): Commodity Management Privatization, Supply, Storage and Distribution Management Reconfiguration

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Naval Submarine Base Bangor (Naval Base Kitsap)

Commission recommendation number(s): 138, 144

Recommendation title(s): Consolidate Correctional Facilities into Joint Regional Correctional Facilities, Create Joint Mobilization Sites

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

Navy Marine Corps Reserve Center (NMCRC) Tacoma

Commission recommendation number(s): 76

Recommendation title(s): Navy Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 9.03 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: MAR/31/2009

West Virginia

Navy Marine Corps Reserve Center (NMCRC) Moundsville

Commission recommendation number(s): 73

Recommendation title(s): Navy and Marine Corps Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 7.67 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2008

Wisconsin

Navy Marine Corps Reserve Center (NMCRC) Madison

Commission recommendation number(s): 73

Recommendation title(s): Navy and Marine Corps Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 1.0 acre

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

Navy Reserve Center (NRC) Lacrosse

Commission recommendation number(s): 73

Recommendation title(s): Navy and Marine Corps Reserve Centers

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 0.5 acre

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/30/2010

AIR FORCE

Alabama.....	7
Dannelly AGS.....	9
Maxwell AFB.....	10
Alaska	11
Eielson AFB.....	13
Elmendorf AFB	14
Galena Airport FOL.....	15
Kulis AGS	16
Arizona.....	17
AFRL Meza City.....	19
Davis-Monthan AFB.....	20
Luke AFB.....	21
Arkansas	23
Ft Smith AGS.....	25
Little Rock AFB.....	26
California.....	27
Beale AFB	29
Edwards AFB.....	30
Fresno AGS.....	31
March ARB	32
Onizuka AFS	33
Rosecrans AGS.....	34
Vandenberg AFB	35
Colorado.....	37
Air Reserve Personnel Center, Buckley Annex	39
Buckley Annex AFB, DFAS-Denver.....	40
US Air Force Academy	41
Connecticut	43
Bradley IAP AGS	45
Delaware.....	47
New Castle APT AGS.....	49
District of Columbia	51
Bolling AFB.....	53
Florida	55
Eglin AFB.....	57
Homestead ARB	58
Hurlburt Field	59
Jacksonville IAP AGS.....	60
MacDill AFB.....	61
Tyndall AFB	62
Georgia	63
Moody AFB.....	65
Robins AFB	66
Savannah AGS APT, AGS	67
Shaw AFB.....	68
Guam	69

Andersen AFB	71
Hawaii	73
Hickam AFB.....	75
Idaho	77
Boise Air Terminal AGS.....	79
Mountain Home AFB	80
Illinois	81
Capital APT AGS.....	83
Scott AFB	84
Indiana	85
Fort Wayne IAP AGS.....	87
Hulman Regional APT AGS.....	88
Iowa.....	89
Des Moines IAP AGS	91
Sioux Gateway Airport AGS	92
Kansas	93
Forbes Field AGS	95
McConnell AFB.....	96
Louisiana.....	97
Barksdale AFB.....	99
New Orleans AGS	100
New Orleans ARS.....	101
Maine	103
Bangor IAP AGS.....	105
Maryland	107
Andrews, AFB.....	109
Martin State APT, AGS.....	110
Massachusetts	111
AFRL Hanscom AFB	113
Barnes MPT AGS	114
Otis AGB.....	115
Michigan.....	117
Selfridge ANGB	119
Selfridge ANGB, Mount Clemens	120
W. K. Kellogg APT AGS	121
Minnesota.....	123
Duluth IAP AGS.....	125
Mississippi.....	127
Columbus AFB	129
Keesler AFB	130
Key Field AGS	131
Thompson Field.....	132
Missouri.....	133
Jefferson Barracks.....	135
Lambert – St Louis AGS.....	136
Montana	137

Great Falls IAP AGS.....	139
Nevada.....	141
Nellis AFB.....	143
Reno-Tahoe IAP AGS	144
New Jersey	145
Atlantic City IAP AGS	147
McGuire AFB	148
New Mexico.....	149
Cannon AFB	151
Holloman AFB	152
Kirtland AFB	153
New York.....	155
Niagara Falls IAP AGS	157
Rome AFRL.....	158
Schenectady County AGS.....	159
North Carolina.....	161
Charlotte AGS	163
Pope AFB	164
Seymour Johnson AFB.....	165
North Dakota.....	167
Grand Forks AFB.....	169
Hector IAP AGS.....	170
Joe Foss Field AGS.....	171
Ohio.....	173
Mansfield Lahm MAP AGS.....	175
Springfield-Beckley MPT AGS	176
Toledo AGS	177
Wright-Patterson AFB.....	178
Oklahoma.....	181
Altus AFB.....	183
Tinker AFB.....	184
Tulsa IAP AGS	185
Vance AFB	186
Will Rogers World APT AGS	187
Oregon	189
Portland IAP AGS	191
Pennsylvania.....	193
Pittsburgh IAP ARS	195
South Carolina	197
McEntire AGS	199
Shaw AFB.....	200
South Dakota	201
Joe Foss Field AGS.....	203
Tennessee	205
McGhee Tyson APT AGS.....	207
Nashville IAP AGS.....	208

Texas	209
103 Norton St San Antonio TX	211
Brooks City-Base	212
Carswell ARS	213
Ellington Field AGS.....	214
Lackland AFB	215
Laughlin AFB	216
NAS JRB Fort Worth.....	217
Randolph AFB	218
Sheppard AFB	219
Utah.....	221
Hill AFB.....	223
Vermont.....	225
Burlington IAP AGS	227
Virginia	229
Crystal Park 5 Arlington	231
Crystal Plaza 5 Arlington	232
Hoffman 2, Alexandria	233
Langley AFB	234
Richmond IAP AGS	235
Rosslyn Center Arlington	236
Washington	237
Geographically Separated Unit, Four Lakes	239
Geographically Separated Unit, Spokane.....	240
Fairchild AFB	241
McChord AFB	242
West Virginia	243
Yeager APT AGS.....	245
Wisconsin	247
Dane-Traux Field AGS	249
Gen Mitchell IAP ARS.....	250
Wyoming	251
Cheyenne AGS.....	253

Alabama

Dannelly AGS

Commission recommendation number(s): 98

Recommendation title(s): Great Falls International Airport Air Guard Station, MT

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: Sep/15/2009

Maxwell AFB

Commission recommendation number(s): 124

Recommendation title(s): Joint Center of Excellence for Religious Training and Education

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Alaska

Eielson AFB

Commission recommendation number(s): 79

Recommendation title(s): Eielson Air Force Base, AK, Moody Air Force Base, GA, and Shaw Air Force Base, SC

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2009

Elmendorf AFB

Commission recommendation number(s): 80, 89, 110, 146

Recommendation title(s): Kulis Air Guard Station, AK, and Elmendorf Air Force Base, AK; Mountain Home Air Force Base, ID, Nellis Air Force Base, NV, and Elmendorf Air Force Base, AK; Nashville International Airport Air Guard Station, TN; Joint Basing

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Galena Airport FOL

Commission recommendation number(s): 195

Recommendation title(s): Galena Forward Operating Location (FOL), AK

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2006

Kulis AGS

Commission recommendation number(s): 80

Recommendation title(s): Kulis Air Guard Station, AK, and Elmendorf Air Force Base, AK

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Arizona

AFRL Meza City

Commission recommendation number(s): 187

Recommendation title(s): Defense Research Service Led Laboratories

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 8 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
Veteran's Affairs	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Davis-Monthan AFB

Commission recommendation number(s): 101, 104, 107

Recommendation title(s): Niagara Falls Air Reserve Station, NY; Grand Forks Air Force Base, ND; Springfield-Beckley Municipal Airport Air Guard Station, OH

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Luke AFB

Commission recommendation number(s): 81, 113, 118, 125

Recommendation title(s): Fort Smith Air Guard Station, AR, and Luke Air Force Base, AZ; Hill Air Force Base, UT, Edwards Air Force Base, CA, Mountain Home Air Force Base, ID, Luke Air Force Base, AZ, and Nellis Air Force Base, NV; Air Force Logistics Support Centers; Joint Strike Fighter Initial Joint Training Site

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Arkansas

Ft Smith AGS

Commission recommendation number(s): 81, 85

Recommendation title(s): Fort Smith Air Guard Station, AR, and Luke Air Force Base, AZ; Realign Bradley International Airport Air Guard Station, CT Barnes Air Guard Station, MA Selfridge Air National Guard Base, MI Shaw Air Force, SC and Martin State Air Guard Station

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

Little Rock AFB

Commission recommendation number(s): 92, 93, 103, 110, 118

Recommendation title(s): Andrews Air Force Base, MD Will Rodgers Air Guard Station, OK, Tinker Air Force Base, OK, and Randolph Air Force Base, TX; Martin State Air Guard Station, MD; Pope Air Force Base, NC, Pittsburgh International Airport Air Reserve Station, PA, and Yeager Air Guard Station, WV; Nashville International Airport Air Guard Station, TN; Air Force Logistics Support Centers

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

California

Beale AFB

Commission recommendation number(s): 82

Recommendation title(s): Beale Air Force Base, CA and Selfridge Air National Guard Base, MI

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/15/2010

Edwards AFB

Commission recommendation number(s): 113, 138

Recommendation title(s): Hill Air Force Base, UT, Edwards Air Force Base, CA, Mountain Home Air Force Base, ID, Luke Air Force Base, AZ, and Nellis Air Force Base, NV; Consolidate Correctional Facilities into Joint Regional Correctional Facilities

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Fresno AGS

Commission recommendation number(s): 81, 89

Recommendation title(s): Fort Smith Air Guard Station, AR, and Luke Air Force Base, AZ; Mountain Home Air Force Base, ID, Nellis Air Force Base, NV, and Elmendorf Air Force Base, AK

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

March ARB

Commission recommendation number(s): 83

Recommendation title(s): March Air Reserve Base, CA

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2008

Onizuka AFS

Commission recommendation number(s): 84

Recommendation title(s): Onizuka Air Force Station, CA

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 20 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
Veteran's Affairs	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Rosecrans AGS

Commission recommendation number(s): 110

Recommendation title(s): Nashville International Airport Air Guard Station, TN

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Vandenberg AFB

Commission recommendation number(s): 84, 108

Recommendation title(s): Onizuka Air Force Station, CA; Portland International Airport Air Guard Station, OR

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Colorado

Air Reserve Personnel Center, Buckley Annex

Commission recommendation number(s): 143

Recommendation title(s): Consolidate /Co-locate Active & Reserve Personnel & Recruiting Centers for the Army & Air Force

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2009

Buckley Annex AFB, DFAS-Denver

Commission recommendation number(s): 107, 145

Recommendation title(s): Springfield-Beckley Municipal Airport Air Guard Station, OH;
Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 72 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
Veteran's Affairs	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

US Air Force Academy

Commission recommendation number(s): 173

Recommendation title(s): Convert Inpatient Services to Clinics

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2007

Connecticut

Bradley IAP AGS

Commission recommendation number(s): 85

Recommendation title(s): Bradley International Airport Air Guard Station, CT, Barnes Air Guard Station, MA, Selfridge Air National Guard Base, MI, Shaw Air Force Base, SC and Martin State Air Guard Station, MD

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

Delaware

New Castle APT AGS

Commission recommendation number(s): 86

Recommendation title(s): New Castle Airport Air Guard Station, DE

Closure or realignment actions taken as of January 31, 2006:

- None. Final Commission recommendation maintains status quo. No action is required at this installation.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: Action complete

District of Columbia

Bolling AFB

Commission recommendation number(s): 130, 137, 146, 167, 198

Recommendation title(s): Co-locate Defense/Military Department Adjudication Activities, Consolidate Civilian Personnel Offices (CPOs) within each Military Department and the Defense Agencies, Joint Basing, Defense Intelligence Agency, Joint Medical Command Headquarters

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Florida

Eglin AFB

Commission recommendation number(s): 4, 125, 185

Recommendation title(s): Fort Bragg, NC; Joint Strike Fighter Initial Joint Training Site; Create an Air Integrated Weapons & Armaments Research, Development & Acquisition, Test & Evaluation Center

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Homestead ARB

Commission recommendation number(s): 115

Recommendation title(s): Richmond Air Guard Station, VA, and Des Moines International Airport Air Guard Station, IA

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: Jan/15/2009

Hurlburt Field

Commission recommendation number(s): 118

Recommendation title(s): Air Force Logistics Support Centers

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/15/2008

Jacksonville IAP AGS

Commission recommendation number(s): 89, 119

Recommendation title(s): Mountain Home Air Force Base, ID, Nellis Air Force Base, NV, and Elmendorf Air Force Base, AK; F-100 Engine Centralized Intermediate Repair Facilities

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

MacDill AFB

Commission recommendation number(s): 104, 173

Recommendation title(s): Grand Forks Air Force Base, ND; Convert Inpatient Services to Clinics

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Tyndall AFB

Commission recommendation number(s): 114, 119

Recommendation title(s): Langley Air Force Base, VA; F-100 Engine Centralized Intermediate Repair Facilities

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Georgia

Moody AFB

Commission recommendation number(s): 79, 103, 128

Recommendation title(s): Eielson Air Force Base, AK, Moody Air Force Base, GA, and Shaw Air Force Base, SC; Pope Air Force Base, NC, Pittsburgh International Airport Air Reserve Station, PA, and Yeager Air Guard Station, WV; Undergraduate Pilot and Navigator Training

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Robins AFB

Commission recommendation number(s): 87, 137, 143, 175, 176, 177, 188, 189

Recommendation title(s): Robins Air Force Base, GA; Consolidate Civilian Personnel Offices (CPOs) within each Military Department and the Defense Agencies; Consolidate /Co-locate Active & Reserve Personnel & Recruiting Centers for the Army & Air Force; Commodity Management Privatization; Depot Level Repairable Procurement Management Consolidation; Supply, Storage, and Distribution Management Reconfiguration; Establish Centers for Fixed Wing Air Platform Research, Development & Acquisition, Test & Evaluation; Establish Centers for Rotary Wing Air Platform Development & Acquisition, Test & Evaluation

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Savannah AGS APT, AGS

Commission recommendation number(s): 81, 86

Recommendation title(s): Fort Smith Air Guard Station, AR, and Luke Air Force Base, AZ; New Castle Airport Air Guard Station, DE

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2007

Shaw AFB

Commission recommendation number(s): 89

Recommendation title(s): Mountain Home Air Force Base, ID, Nellis Air Force Base, NV, and Elmendorf Air Force Base, AK

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Guam

Andersen AFB

Commission recommendation number(s): 146

Recommendation title(s): Joint Basing

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2009

Hawaii

Hickam AFB

Commission recommendation number(s): 104, 118, 146

Recommendation title(s): Grand Forks Air Force Base, ND; Air Force Logistics Support Centers; Joint Basing

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Idaho

Boise Air Terminal AGS

Commission recommendation number(s): 88

Recommendation title(s): Boise Air terminal Air Guard Station, ID

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Mountain Home AFB

Commission recommendation number(s): 89, 113

Recommendation title(s): Mountain Home Air Force Base, ID, Nellis Air Force Base, NV, and Elmendorf Air Force Base, AK; Hill Air Force Base, UT, Edwards Air Force Base, CA, Mountain Home Air Force Base, ID, Luke Air Force Base, AZ, and Nellis Air Force Base, NV

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Illinois

Capital APT AGS

Commission recommendation number(s): 90

Recommendation title(s): Capital Air Guard Station, IL and Hulman Regional Airport Air Guard Station, IN

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: Sep/15/2010

Scott AFB

Commission recommendation number(s): 104, 118, 142, 173

Recommendation title(s): Grand Forks Air Force Base, ND; Air Force Logistics Support Centers; Consolidate Transportation Command Components; Convert Inpatient Services to Clinics

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Indiana

Fort Wayne IAP AGS

Commission recommendation number(s): 90

Recommendation title(s): Capital Air Guard Station, IL and Hulman Regional Airport Air Guard Station, IN

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

Hulman Regional APT AGS

Commission recommendation number(s): 90

Recommendation title(s): Capital Air Guard Station, IL and Hulman Regional Airport Air Guard Station, IN

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

Iowa

Des Moines IAP AGS

Commission recommendation number(s): 90, 98, 107, 115

Recommendation title(s): Capital Air Guard Station, IL and Hulman Regional Airport Air Guard Station, IN; Great Falls International Airport Air Guard Station, MT; Springfield-Beckley Municipal Airport Air Guard Station, OH; Richmond Air Guard Station, VA, and Des Moines International Airport Air Guard Station, IA

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Sioux Gateway Airport AGS

Commission recommendation number(s): 116

Recommendation title(s): Fairchild Air Force Base, WA

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

Kansas

Forbes Field AGS

Commission recommendation number(s): 104, 108

Recommendation title(s): Grand Forks Air Force Base, ND; Portland International Airport Air Guard Station, OR

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

McConnell AFB

Commission recommendation number(s): 83, 87, 104, 112

Recommendation title(s): March Air Reserve Base, CA; Robins Air Force Base, GA; Grand Forks Air Force Base, ND; Lackland Air Force Base, TX

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Louisiana

Barksdale AFB

Commission recommendation number(s): 91

Recommendation title(s): New Orleans Air Reserve Station, LA

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2008

New Orleans AGS

Commission recommendation number(s): 80

Recommendation title(s): Kulis Air Guard Station, AK, and Elmendorf Air Force Base, AK

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

New Orleans ARS

Commission recommendation number(s): 89, 108

Recommendation title(s): Mountain Home Air Force Base, ID, Nellis Air Force Base, NV, and Elmendorf Air Force Base, AK; Portland International Airport Air Guard Station, OR

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Maine

Bangor IAP AGS

Commission recommendation number(s): 101

Recommendation title(s): Realign Niagara Falls Air Reserve Station

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Maryland

Andrews, AFB

Commission recommendation number(s): 92, 93, 100, 131, 146, 173

Recommendation title(s): Realign Andrews Air Force Base, MD Will Rodgers Air Guard Station, OK Tinker Air Force Base and Randolph Air Force Base; Realign Martin State Air Guard Station; Close Cannon AFB; Co-locate Military Dept. Investigation Agencies with DoD Counterintel & Security Agency; Joint Basing; Convert Inpatient Services to Clinics

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Martin State APT, AGS

Commission recommendation number(s): 85, 93

Recommendation title(s): Realign Bradley International Airport Air Guard Station, CT, Barnes Air Guard Station, MA, Selfridge Air National Guard Base, MI, Shaw Air Force Base, SC and Martin State Air Guard Station, MD; Realign Martin State Air Guard Station

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Massachusetts

AFRL Hanscom AFB

Commission recommendation number(s): 187

Recommendation title(s): Defense Research Service Led Laboratories

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Barnes MPT AGS

Commission recommendation number(s): 85, 94

Recommendation title(s): Realign Bradley International Airport Air Guard Station, CT, Barnes Air Guard Station, MA, Selfridge Air National Guard Base, MI, Shaw Air Force Base, SC and Martin State Air Guard Station, MD; Realign Otis Air National Guard Base, MA Lambert St Louis International Airport Air Guard Station, MO and Atlantic City Air Guard Station, NJ

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Otis AGB

Commission recommendation number(s): 94

Recommendation title(s): Realign Bradley International Airport Air Guard Station, CT, Barnes Air Guard Station, MA, Selfridge Air National Guard Base, MI, Shaw Air Force Base, SC and Martin State Air Guard Station, MD

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Michigan

Selfridge ANGB

Commission recommendation number(s): 95, 104

Recommendation title(s): Realign W.K. Kellogg APT Air Guard Station; Realign Grand Forks Air Force Base

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Selfridge ANGB, Mount Clemens

Commission recommendation number(s): 82, 85

Recommendation title(s): Realign Beale Air Force Base, CA and Selfridge Air National Guard Base, MI; Realign Bradley International Airport Air Guard Station, CT, Barnes Air Guard Station, MA, Selfridge Air National Guard Base, MI, Shaw Air Force Base, SC and Martin State Air Guard Station, MD

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

W. K. Kellogg APT AGS

Commission recommendation number(s): 95

Recommendation title(s): Realign W.K. Kellogg APT Air Guard Station

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

Minnesota

Duluth IAP AGS

Commission recommendation number(s): 96

Recommendation title(s): Realign Duluth International Airport Air Guard Station

Closure or realignment actions taken as of January 31, 2006:

- None. Final Commission recommendation maintains status quo. No action is required at this installation.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: Action complete

Mississippi

Columbus AFB

Commission recommendation number(s): 128

Recommendation title(s): Consolidate Undergraduate Pilot and Navigator Training

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2008

Keesler AFB

Commission recommendation number(s): 173

Recommendation title(s): Convert Inpatient Services to Clinics

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Key Field AGS

Commission recommendation number(s): 97

Recommendation title(s): Realign Key Field Air Guard Station

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Thompson Field

Commission recommendation number(s): 97

Recommendation title(s): Realign Key Field Air Guard Station

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Missouri

Jefferson Barracks

Commission recommendation number(s): 94

Recommendation title(s): Realign Otis Air National Guard Base, MA Lambert St Louis International Airport Air Guard Station, MO and Atlantic City Air Guard Station, NJ

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

Lambert – St Louis AGS

Commission recommendation number(s): 94

Recommendation title(s): Realign Otis Air National Guard Base, MA Lambert St Louis International Airport Air Guard Station, MO and Atlantic City Air Guard Station, NJ

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

Montana

Great Falls IAP AGS

Commission recommendation number(s): 94, 98

Recommendation title(s): Realign Otis Air National Guard Base, MA Lambert St Louis International Airport Air Guard Station, MO and Atlantic City Air Guard Station, NJ; Realign Great Falls International Airport Air Guard Station

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

Nevada

Nellis AFB

Commission recommendation number(s): 80, 89, 100, 113

Recommendation title(s): Close Kulis Air Guard Station, AK and Realign Elmendorf AFB, AK; Realign Mountain Home Air Force base, ID Nellis Air Force Base, NV and Elmendorf Air Force Base, AK; Close Cannon AFB; Realign Hill AFB, Edwards AFB, CA Mountain Home AFB, ID Luke AFB, AZ, Nellis AFB, NV

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Reno-Tahoe IAP AGS

Commission recommendation number(s): 99

Recommendation title(s): Realign Reno-Tahoe International Airport Air Guard Station

Closure or realignment actions taken as of January 31, 2006:

- None. Final Commission recommendation maintains status quo. No action is required at this installation.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: Action complete

New Jersey

Atlantic City IAP AGS

Commission recommendation number(s): 90, 94, 100, 107

Recommendation title(s): Realign Capital Air Guard Station, IL and Hulman Regional Airport Air Guard Station, IN; Realign Otis Air National Guard Base, MA Lambert St Louis International Airport Air Guard Station, MO and Atlantic City Air Guard Station, NJ; Close Cannon AFB; Realign Springfield-Beckley MPT AGS

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

McGuire AFB

Commission recommendation number(s): 146

Recommendation title(s): Joint Basing

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

New Mexico

Cannon AFB

Commission recommendation number(s): 100

Recommendation title(s): Close Cannon AFB

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

Holloman AFB

Commission recommendation number(s): 170

Recommendation title(s): Close Brooks City Base, TX

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

Kirtland AFB

Commission recommendation number(s): 100, 138

Recommendation title(s): Close Cannon AFB; Consolidate Correctional Facilities into Joint Regional Correctional Facilities

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

New York

Niagara Falls IAP AGS

Commission recommendation number(s): 101

Recommendation title(s): Realign Niagara Falls Air Reserve Station

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Rome AFRL

Commission recommendation number(s): 187

Recommendation title(s): Defense Research Service Led Laboratories

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Schenectady County AGS

Commission recommendation number(s): 102

Recommendation title(s): Realign Schenectady County Airport Air Guard Station

Closure or realignment actions taken as of January 31, 2006:

- None. Final Commission recommendation maintains status quo. No action is required at this installation.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: Action complete

North Carolina

Charlotte AGS

Commission recommendation number(s): 106

Recommendation title(s): Realign Mansfield Lahm MAP AGS

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Pope AFB

Commission recommendation number(s): 88, 100, 103, 106, 117

Recommendation title(s): Realign Boise Air terminal Air Guard Station; Realign Pope AFB, Little Rock AFB, AR, Pittsburgh ARS, PA Yeager AGS, WV; Realign Mansfield Lahm MAP AGS; Realign Nashville Intl Airport AGS; Close Gen Mitchell ARS

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Seymour Johnson AFB

Commission recommendation number(s): 104

Recommendation title(s): Realign Grand Forks Air Force Base

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

North Dakota

Grand Forks AFB

Commission recommendation number(s): 104

Recommendation title(s): Realign Grand Forks Air Force Base

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Hector IAP AGS

Commission recommendation number(s): 105

Recommendation title(s): Realign Hector Intl Airport AGS, ND

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2009

Joe Foss Field AGS

Commission recommendation number(s): 90

Recommendation title(s): Realign Capital Air Guard Station, IL and Hulman Regional Airport Air Guard Station, IN

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2009

Ohio

Mansfield Lahm MAP AGS

Commission recommendation number(s): 106

Recommendation title(s): Realign Mansfield Lahm MAP AGS

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2008

Springfield-Beckley MPT AGS

Commission recommendation number(s): 107

Recommendation title(s): Realign Springfield-Beckley MPT AGS

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Toledo AGS

Commission recommendation number(s): 115

Recommendation title(s): Realign Richmond AGS

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JAN/15/2009

Wright-Patterson AFB

Commission recommendation number(s): 137, 170, 176, 187, 188, 189, 197

Recommendation title(s): Close Brooks City Base, TX; Consolidate Civilian Personnel Offices within each Military Department and the Defense Agencies; Depot Level Reparable Procurement Management Consolidation; Defense Research Service Led Laboratories; Establish Center for Fixed Wing Air Platform Research, Development & Acquisition, Test & Evaluation; Establish Center for Rotary Wing Air Platform Development & Acquisition, Test & Evaluation; Realign AFIT, NPGS by Establishing Joint board for NPGS, AFIT, DLI

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Oklahoma

Altus AFB

Commission recommendation number(s): 118

Recommendation title(s): Consolidate USAF Logistics Support Centers at Langley AFB, VA & Scott AFB, IL

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/15/2008

Tinker AFB

Commission recommendation number(s): 92, 108, 137, 175, 176, 177, 188

Recommendation title(s): Realign Andrews Air Force Base, MD Will Rodgers Air Guard Station, OK Tinker Air Force Base and Randolph Air Force Base, TX; Realign Portland Intl Airport AGS; Consolidate Civilian Personnel Offices within each Military Department and the Defense Agencies; Commodity Management Privatization; Depot Level Repairable Procurement Management Consolidation; Supply, Storage, and Distribution Management Reconfiguration; Establish Center for Fixed Wing Air Platform Research, Development & Acquisition, Test & Evaluation

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Tulsa IAP AGS

Commission recommendation number(s): 89, 115

Recommendation title(s): Realign Mountain Home Air Force base ,ID Nellis Air Force Base ,NV and Elemendorf Air Force Base, AK; Realign Richmond AGS

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Vance AFB

Commission recommendation number(s): 128

Recommendation title(s): Consolidate Undergraduate Pilot and Navigator Training

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2008

Will Rogers World APT AGS

Commission recommendation number(s): 92

Recommendation title(s): Realign Andrews Air Force Base, MD Will Rodgers Air Guard Station, OK Tinker Air Force Base and Randolph Air Force Base, TX

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/15/2009

Oregon

Portland IAP AGS

Commission recommendation number(s): 108

Recommendation title(s): Realign Portland Intl Airport AGS

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2009

Pennsylvania

Pittsburgh IAP ARS

Commission recommendation number(s): 103

Recommendation title(s): Realign Pope AFB, Little Rock AFB, AR, Pittsburgh ARS, PA, Yeager AGS, WV

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

South Carolina

McEntire AGS

Commission recommendation number(s): 89

Recommendation title(s): Realign Mountain Home Air Force base, ID Nellis Air Force Base, NV and Elmendorf Air Force Base, AK

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Shaw AFB

Commission recommendation number(s): 79, 85

Recommendation title(s): Realign Eielson Air Force Base, AK Moody Air Force Base and Shaw Air Force Base; Realign Bradley International Airport Air Guard Station, CT Barnes Air Guard Station, MA Selfridge Air National Guard Base, MI Shaw Air Force, SC and Martin State Air Guard Station

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

South Dakota

Joe Foss Field AGS

Commission recommendation number(s): 100

Recommendation title(s): Close Cannon AFB

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

Tennessee

McGhee Tyson APT AGS

Commission recommendation number(s): 82, 97

Recommendation title(s): Realign Beale Air Force Base, CA and Selfridge Air National Guard Base, MI; Realign Key Field Air Guard Station

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Nashville IAP AGS

Commission recommendation number(s): 110

Recommendation title(s): Realign Nashville Intl Airport AGS

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: OCT/15/2010

Texas

103 Norton St San Antonio TX

Commission recommendation number(s): 141

Recommendation title(s): Consolidate Media Organizations into a New Agency for Media and Publications

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Brooks City-Base

Commission recommendation number(s): 170

Recommendation title(s): Close Brooks City Base, TX

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

Carswell ARS

Commission recommendation number(s): 113

Recommendation title(s): Realign Hill AFB, Edwards AFB, CA Mountain Home AFB, ID Luke AFB, AZ, Nellis AFB, NV

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2008

Ellington Field AGS

Commission recommendation number(s): 111

Recommendation title(s): Realign Ellington Field AGS

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

Lackland AFB

Commission recommendation number(s): 90, 112, 122, 123, 138, 170, 172

Recommendation title(s): Realign Capital Air Guard Station, IL and Hulman Regional Airport Air Guard Station, IN; Realign Lackland AFB, TX; relocate STAMP/STRAPP functions to McConnell AFB, KS; Establish Joint Center for Consolidated Transportation Management Training; Establish Joint Center for Culinary Training; Consolidate Correctional Facilities into Joint Regional Correctional Facilities; Close Brooks City Base, TX; Establish San Antonio Regional Medical Center

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Laughlin AFB

Commission recommendation number(s): 128

Recommendation title(s): Consolidate Undergraduate Pilot and Navigator Training

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2008

NAS JRB Fort Worth

Commission recommendation number(s): 113

Recommendation title(s): Realign Hill AFB, Edwards AFB, CA Mountain Home AFB, ID Luke AFB, AZ, Nellis AFB, NV

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2008

Randolph AFB

Commission recommendation number(s): 92, 128, 137, 146, 170, 172

Recommendation title(s): Realign Andrews Air Force Base, MD Will Rodgers Air Guard Station, OK Tinker Air Force Base and Randolph Air Force Base, TX; Consolidate Undergraduate Pilot and Navigator Training; Consolidate Civilian Personnel Offices within each Military Department and the Defense Agencies; Joint Basing; Close Brooks City Base, TX; Establish San Antonio Regional Medical Center

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Sheppard AFB

Commission recommendation number(s): 125, 128, 172

Recommendation title(s): Establish Joint Strike Fighter initial Flight Training; Consolidate Undergraduate Pilot and Navigator Training; Establish San Antonio Regional Medical Center

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Utah

Hill AFB

Commission recommendation number(s): 100, 113, 137, 175, 176, 185, 188

Recommendation title(s): Close Cannon AFB; Consolidate Civilian Personnel Offices within each Military Department and the Defense Agencies; Realign Hill AFB, Edwards AFB, CA Mountain Home AFB, ID Luke AFB, AZ, Nellis AFB, NV; Supply, Storage, and Distribution Management Reconfiguration; Create an Air Integrated Weapons & Armaments Research, Development & Acquisition, Test & Evaluation Center; Commodity Management Privatization; Establish Center for Fixed Wing Air Platform Research, Development & Acquisition, Test & Evaluation; Depot Level Reparable Procurement Management Consolidation

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Vermont

Burlington IAP AGS

Commission recommendation number(s): 94, 107

Recommendation title(s): Realign Otis Air National Guard Base, MA Lambert St Louis International Airport Air Guard Station , MO and Atlantic City Air Guard Station, NJ; Realign Springfield-Beckley MPT AGS

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Virginia

Crystal Park 5 Arlington

Commission recommendation number(s): 129

Recommendation title(s): Co-locate Miscellaneous Air Force and National Guard
Leased locations

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the
anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2010

Crystal Plaza 5 Arlington

Commission recommendation number(s): 129

Recommendation title(s): Co-locate Miscellaneous Air Force and National Guard
Leased locations

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the
anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2010

Hoffman 2, Alexandria

Commission recommendation number(s): 142

Recommendation title(s): Consolidate Transportation Command Components

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2010

Langley AFB

Commission recommendation number(s): 80, 114, 115, 118, 119, 146

Recommendation title(s): Close Kulis Air Guard Station, AK and Realign Elmendorf AFB, AK; Realign Langley AFB (Establish CIRF F-15 Avionics; Realign Richmond AGS; Consolidate USAF Logistics Support Centers at Langley AFB, VA & Scott AFB, IL; Establish F-100 engine Centralized Intermediate Repair Facility at NAS New Orleans, LA; Joint Basing

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Richmond IAP AGS

Commission recommendation number(s): 115

Recommendation title(s): Realign Richmond AGS

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: JAN/15/2009

Rosslyn Center Arlington

Commission recommendation number(s): 147

Recommendation title(s): Relocate Air Force Real Property Agency

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2010

Washington

Geographically Separated Unit, Four Lakes

Commission recommendation number(s): 116

Recommendation title(s): Realign Fairchild AFB

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

Geographically Separated Unit, Spokane

Commission recommendation number(s): 116

Recommendation title(s): Realign Fairchild AFB

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

Fairchild AFB

Commission recommendation number(s): 116

Recommendation title(s): Realign Fairchild AFB

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 156 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

McChord AFB

Commission recommendation number(s): 171

Recommendation title(s): Realign McChord Air Force Base

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

West Virginia

Yeager APT AGS

Commission recommendation number(s): 103

Recommendation title(s): Realign Pope AFB, Little Rock AFB, AR, Pittsburgh ARS, PA, Yeager AGS, WV

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Wisconsin

Dane-Traux Field AGS

Commission recommendation number(s): 90, 100

Recommendation title(s): Realign Capital Air Guard Station, IL and Hulman Regional Airport Air Guard Station, IN; Close Cannon AFB

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2010

Gen Mitchell IAP ARS

Commission recommendation number(s): 97, 117

Recommendation title(s): Realign Key Field Air Guard Station; Close Gen Mitchell ARS

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: 102 acres

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

Wyoming

Cheyenne AGS

Commission recommendation number(s): 88, 106

Recommendation title(s): Realign Boise Air terminal Air Guard Station; Realign Mansfield Lahm MAP AGS

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: See Appendix 1

Acreage affected by remediation issues: See Appendix 1

Estimated cost to complete environmental remediation: See Appendix 1

Plans and timelines to address environmental remediation: See Appendix 1

Estimated completion date for all closure or realignment actions: SEP/15/2011

DEFENSE AGENCIES

Defense Commissary Agency (DeCA)	7
DeCA, 300 AFCOMS Way, San Antonio, TX.....	9
DeCA, 2521 Jefferson Davis Highway, James Polk Bldg, Arlington, VA	10
DeCA, 5151 Bonney Road, Virginia Beach, VA.....	11
DeCA, 5258 Oaklawn, Blvd., Hopewell, VA.....	12
Defense Contract Management Agency (DCMA).....	13
Metro Park 3 6350 Walker Lane Alexandria, VA	15
Metro Park 4, 6359 Walker Lane, Alexandria, VA	16
Defense Finance and Accounting Service (DFAS) DFAS, San Bernardino, CA.....	19
DFAS, San Bernardino, CA	21
DFAS, San Diego, CA	22
DFAS, Seaside, CA	23
DFAS, Oakland, CA.....	24
DFAS, Denver, CO	25
DFAS, Orlando, FL	27
DFAS, Pensacola, FL	28
DFAS, Saufley Field, FL	29
DFAS, Ford Island, HI.....	30
DFAS, Rock Island, IL	31
DFAS, Lexington, KY.....	32
DFAS, Patuxent River, MD	33
DFAS, Kansas City, MO	35
DFAS, St. Louis, MO	36
DFAS, Omaha, NE	37
DFAS, Dayton, OH	38
DFAS, Lawton, OK	39
DFAS, Charleston, SC.....	40
DFAS, San Antonio, TX	42
DFAS, Arlington, VA	43
DFAS, Norfolk, VA	44
Defense Intelligence Agency (DIA)	47
DIA, Crystal Park 5, Arlington, Virginia	49
Defense Information Systems Agency (DISA).....	51
1010 Gause Boulevard, Slidell, LA	53
5600 Columbia Pike, Falls Church, VA.....	54
Arlington Service Center, 701 S. Courthouse Road, Arlington, VA.....	55
GSA Franconia Warehouse Depot, Springfield, VA.....	56
Logicon Building, Arlington, VA	57
Roslyn Plaza North, Arlington, VA	58
Skyline Place (Skyline 7), Falls Church, VA	59
Defense Logistics Agency (DLA).....	61
DDD, San Jouquin, CA (DDJC Sharpe).....	63
DDD, San Jouquin, CA (DDJC Tracy)	64
Defense Supply Center, Columbus, OH	65
DDD Susquehanna, PA	67

Defense Supply Center, Richmond, VA.....	68
Missile Defense Agency (MDA).....	71
MDA, SMDC Building, 106 Wynn Drive, Huntsville, AL	73
MDA, Crystal Square 2, 1725 Jefferson Davis Highway, Arlington, VA.....	74
MDA, Suffolk Building, 5611 Columbia Pike, Falls Church, VA	75
MDA, USA Space Command, Crystal Mall 4, 2345 Crystal Drive, Arlington, VA.....	76
National Security Agency (NSA)	79
NSA, 800 Elkridge Landing Rd., Linthicum, MD	81
Washington Headquarters Services.....	83
1010 North Glebe Road Arlington, VA.....	85
1340 Braddock Place Alexandria, VA.....	86
1400-1450 South Eads Street Arlington, VA.....	87
1401 Wilson Boulevard, Arlington, VA.....	88
1500 Wilson Boulevard Arlington, VA.....	89
1501 Wilson Boulevard Arlington, VA.....	90
1515 Wilson Boulevard Arlington, VA.....	91
1555 Wilson Boulevard Arlington, VA.....	92
1560 Wilson Boulevard Arlington, VA.....	93
1600 Wilson Boulevard Arlington, VA.....	94
1777 North Kent Street Arlington, VA	95
1801 South Bell Street Arlington, VA.....	96
1815 North Ft Meyer Drive Arlington, VA.....	97
1901 North Beauregard Arlington, VA	98
1919 Eads Street Arlington, VA	99
2001 North Beauregard St Arlington, VA.....	100
251 18th Street South Arlington, VA	101
2521 Jefferson Davis Hwy (James Polk Bldg) Arlington, VA	102
400 Army Navy Drive Arlington, VA.....	103
4015 Wilson Boulevard Arlington, VA.....	104
4040 North Fairfax Drive, VA.....	105
4850 Mark Center Drive Arlington, VA.....	106
601 North Fairfax St Alexandria, VA.....	107
621 North Payne St Arlington, VA.....	108
875 North Randolph Street Arlington, VA	109
Alexandria Tech Center Alexandria, VA	110
Arlington Plaza Arlington, VA.....	111
Ballston Metro Center Arlington, VA	112
Crown Ridge Bldg 4035 Ridgetop Arlington, VA.....	113
Crystal Gateway 1 Arlington, VA.....	114
Crystal Park 5 Arlington, VA	115
Crystal Plaza 5 Arlington	116
Crystal Square 2 Arlington, VA	117
Crystal Gateway 2 Arlington, VA.....	118
Crystal Gateway 3 Arlington, VA.....	119
Crystal Gateway North Arlington, VA.....	120
Crystal Mall 2-3-4 Arlington, VA.....	121

Crystal Plaza 6 Arlington, VA.....	122
Crystal Square 4 Arlington, VA	123
Crystal Square 5 Arlington, VA	124
Federal Office Building 2 Arlington, VA.....	125
Hoffman Building 1, Alexandria, VA.....	126
Hoffman 2 Building, Alexandria	127
Jefferson Plaza-1 Arlington, VA.....	128
Nash Street Building Arlington, VA	129
North Tower 2800 Crystal Drive Arlington, VA.....	130
Presidential Towers Arlington, VA	131
Roslyn Plaza North Arlington, VA	132
Skyline 2 Falls Church, VA	133
Skyline 3 Falls Church, VA	134
Skyline 4 Falls Church, VA	135
Skyline 5 Falls Church, VA	136
Skyline 6 Falls Church, VA	137
Skyline One, Falls Church, VA	138
Webb Building Arlington, VA.....	139

Defense Commissary Agency (DeCA)

DeCA, 300 AFCOMS Way, San Antonio, TX

Commission recommendation number(s): 137

Recommendation title(s): Consolidate Civilian Personnel Office within each Military Department and the Defense Agencies

Closure or realignment actions taken as of January 31, 2006:

- Business Plan submitted for approval.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: DEC/31/2007

DeCA, 2521 Jefferson Davis Highway, James Polk Bldg, Arlington, VA

Commission recommendation number(s): 139

Recommendation title(s): Realign Leased Space by Consolidating Defense commissary Agency (DeCA) at Ft. Lee, VA

Closure or realignment actions taken as of January 31, 2006:

- Business Plan submitted for approval.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2006

DeCA, 5151 Bonney Road, Virginia Beach, VA

Commission recommendation number(s): 139

Recommendation title(s): Realign Leased Space by Consolidating Defense Commissary Agency (DeCA) at Ft. Lee, VA

Closure or realignment actions taken as of January 31, 2006:

- Business Plan submitted for approval.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2006

DeCA, 5258 Oaklawn, Blvd., Hopewell, VA

Commission recommendation number(s): 139

Recommendation title(s): Realign Leased Space by Consolidating Defense commissary Agency (DeCA) at Ft. Lee, VA

Closure or realignment actions taken as of January 31, 2006:

- Business Plan submitted for approval.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2010

Defense Contract Management Agency (DCMA)

Metro Park 3 6350 Walker Lane Alexandria, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency, and Field Agency Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- DCMA BRAC Program Management Office continues to work with OSD BRAC, OSD Comptroller, and Department of the Army BRAC officials to determine requirements and develop effective implementation plans. Central to this effort is the development and approval of the BRAC business plan that outlines the requirements, timelines, and expectations for relocating DCMA functions from leased facilities in Northern Virginia to new construction at Ft. Lee, VA. DCMA leases at Metro Park Facilities are scheduled to expire in 2010. As such, DCMA BRAC actions are dependent upon business plan development and approval.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: TBD

Metro Park 4, 6359 Walker Lane, Alexandria, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency, and Field Agency Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- DCMA BRAC Program Management Office continues to work with OSD BRAC, OSD Comptroller, and Department of the Army BRAC officials to determine requirements and develop effective implementation plans. Central to this effort is the development and approval of the BRAC business plan that outlines the requirements, timelines, and expectations for relocating DCMA functions from leased facilities in Northern Virginia to new construction at Ft. Lee, VA. DCMA leases at Metro Park Facilities are scheduled to expire in 2010. As such, DCMA BRAC actions are dependent upon business plan development and approval.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: TBD

Defense Finance and Accounting Service (DFAS)

DFAS, San Bernardino, CA

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Union officials for sites closing in FY06 were notified in December 2005. Voluntary Early Retirement Act (VERA) / Voluntary Separation Incentive Program (VSIP) windows and employee registration in the Priority Placement Program (PPP) were scheduled for February 2006.
- Human Resources scheduled Reduction in Force (RIF) notices to be issued in March 2006.
- An initial site survey visit was conducted in November 2005. The purpose of the survey was to develop a site profile for DFAS locations. The visit consisted of data collection for business processes, workforce size, and systems applications. This information will be used for workload and workforce transition to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: AUG/30/2006

DFAS, San Diego, CA

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Human Resources surveyed employees to identify those who are willing to relocate to enduring sites.
- An initial site assessment was conducted in December 2005. The assessment included the collection of data for facilities, business processes, workforce size, and systems applications. This information will be used for planning workload migration to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: FEB/29/2008

DFAS, Seaside, CA

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Union officials for sites closing in FY06 were notified in December 2005. Voluntary Early Retirement Act (VERA) / Voluntary Separation Incentive Program (VSIP) windows and employee registration in the Priority Placement Program (PPP) were scheduled for February 2006.
- Human Resources scheduled Reduction in Force (RIF) notices to be issued in March 2006.
- An initial site survey visit was conducted in November 2005. The purpose of the survey was to develop a site profile for DFAS locations. The visit consisted of data collection for business processes, workforce size, and systems applications. This information will be used for workload and workforce transition to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: JUN/30/2006

DFAS, Oakland, CA

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Union officials for sites closing in FY06 were notified in December 2005. Voluntary Early Retirement Act (VERA) / Voluntary Separation Incentive Program (VSIP) windows and employee registration in the Priority Placement Program (PPP) were scheduled for February 2006.

- Human Resources scheduled Reduction in Force (RIF) notices to be issued in March 2006.
- An initial site survey visit was conducted in November 2005. The purpose of the survey was to develop a site profile for DFAS locations. The visit consisted of data collection for business processes, workforce size, and systems applications. This information will be used for workload and workforce transition to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: JUN/30/2006

DFAS, Denver, CO

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Human Resources surveyed employees to identify those who are willing to relocate to enduring sites.
- An initial site assessment was conducted in December 2005. The assessment included the collection of data for facilities, business processes, workforce size, and systems applications. This information will be used for planning workload migration to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: OCT/31/2009

DFAS, Orlando, FL

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Human Resources surveyed employees to identify those who are willing to relocate to enduring sites.
- An initial site assessment was conducted in December 2005. The assessment included the collection of data for facilities, business processes, workforce size, and systems applications. This information will be used for planning workload migration to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: AUG/31/2007

DFAS, Pensacola, FL

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Human Resources surveyed employees to identify those who are willing to relocate to enduring sites.
- An initial site assessment was conducted in December 2005. The assessment included the collection of data for facilities, business processes, workforce size, and systems applications. This information will be used for planning workload migration to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: APR/30/2008

DFAS, Saufley Field, FL

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Human Resources surveyed employees to identify those who are willing to relocate to enduring sites.
- An initial site assessment was conducted in December 2005. The assessment included the collection of data for facilities, business processes, workforce size, and systems applications. This information will be used for planning workload migration to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: APR/30/2008

DFAS, Ford Island, HI

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Human Resources surveyed employees to identify those who are willing to relocate to enduring sites.
- An initial site assessment was conducted in December 2005. The assessment included the collection of data for facilities, business processes, workforce size, and systems applications. This information will be used for planning workload migration to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: MAR/31/2007

DFAS, Rock Island, IL

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Human Resources surveyed employees to identify those who are willing to relocate to enduring sites.
- An initial site assessment was conducted in December 2005. The assessment included the collection of data for facilities, business processes, workforce size, and systems applications. This information will be used for planning workload migration to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: JUN/30/2008

DFAS, Lexington, KY

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Human Resources surveyed employees to identify those who are willing to relocate to enduring sites.
- An initial site assessment was conducted in December 2005. The assessment included the collection of data for facilities, business processes, workforce size,

and systems applications. This information will be used for planning workload migration to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: JUN/30/2006

DFAS, Patuxent River, MD

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Human Resources surveyed employees to identify those who are willing to relocate to enduring sites.
- An initial site assessment was conducted in December 2005. The assessment included the collection of data for facilities, business processes, workforce size, and systems applications. This information will be used for planning workload migration to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: OCT/31/2008

DFAS, Kansas City, MO

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Human Resources surveyed employees to identify those who are willing to relocate to enduring sites.
- An initial site assessment was conducted in December 2005. The assessment included the collection of data for facilities, business processes, workforce size, and systems applications. This information will be used for planning workload migration to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: AUG/31/2008

DFAS, St. Louis, MO

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Human Resources surveyed employees to identify those who are willing to relocate to enduring sites.
- An initial site assessment was conducted in December 2005. The assessment included the collection of data for facilities, business processes, workforce size, and systems applications. This information will be used for planning workload migration to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: JUN/30/2007

DFAS, Omaha, NE

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Human Resources surveyed employees to identify those who are willing to relocate to enduring sites.
- An initial site assessment was conducted in December 2005. The assessment included the collection of data for facilities, business processes, workforce size, and systems applications. This information will be used for planning workload migration to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: FEB/29/2008

DFAS, Dayton, OH

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Human Resources surveyed employees to identify those who are willing to relocate to enduring sites.
- An initial site assessment was conducted in December 2005. The assessment included the collection of data for facilities, business processes, workforce size, and systems applications. This information will be used for planning workload migration to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: DEC/31/2006

DFAS, Lawton, OK

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Human Resources surveyed employees to identify those who are willing to relocate to enduring sites.
- An initial site assessment was conducted in December 2005. The assessment included the collection of data for facilities, business processes, workforce size,

and systems applications. This information will be used for planning workload migration to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: DEC/31/2006

DFAS, Charleston, SC

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Human Resources surveyed employees to identify those who are willing to relocate to enduring sites.
- An initial site assessment was conducted in December 2005. The assessment included the collection of data for facilities, business processes, workforce size, and systems applications. This information will be used for planning workload migration to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: DEC/31/2007

DFAS, San Antonio, TX

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Union officials for sites closing in FY06 were notified in December 2005. Voluntary Early Retirement Act (VERA) / Voluntary Separation Incentive Program (VSIP) windows and employee registration in the Priority Placement Program (PPP) were scheduled for February 2006.
- Human Resources scheduled Reduction in Force (RIF) notices to be issued in March 2006.
- An initial site survey visit was conducted in November 2005. The purpose of the survey was to develop a site profile for DFAS locations. The visit consisted of data collection for business processes, workforce size, and systems applications. This information will be used for workload and workforce transition to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: AUG/30/2006

DFAS, Arlington, VA

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Human Resources surveyed employees to identify those who are willing to relocate to enduring sites.
- An initial site assessment was conducted in December 2005. The assessment included the collection of data for facilities, business processes, workforce size, and systems applications. This information will be used for planning workload migration to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: DEC/31/2008

DFAS, Norfolk, VA

Commission recommendation number(s): 145, 196

Recommendation title(s): Defense Finance and Accounting Service

Closure or realignment actions taken as of January 31, 2006:

- DFAS continued planning for site closure and mission realignment. DFAS conducted an All Hands briefing in December 2005 to inform employees about the BRAC closure schedule, impacts to employees, and upcoming events. Human Resources surveyed employees to identify those who are willing to relocate to enduring sites.
- An initial site assessment was conducted in December 2005. The assessment included the collection of data for facilities, business processes, workforce size, and systems applications. This information will be used for planning workload migration to the enduring sites.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: JAN/31/2007

Defense Intelligence Agency (DIA)

DIA, Crystal Park 5, Arlington, Virginia

Commission recommendation number(s): 167

Recommendation title(s): Defense Intelligence Agency

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: FEB/28/2010

Defense Information Systems Agency (DISA)

1010 Gause Boulevard, Slidell, LA

Commission recommendation number(s): 140

Recommendation title(s): Consolidate Defense Information Systems Agency and Establish Joint C4ISR D & A Capability

Closure or realignment actions taken as of January 31, 2006:

- The DISA Continuity of Operations and Test Facility (DCTF) occupy 1010 Gause Blvd, Slidell, LA. DCTF employees have registered in the DoD Priority Placement Program based on the anticipated closure date of Jan 2007. DISA will reuse much of the DCTF computer hardware and furniture at DISA sites in Indianhead, MD and Fort Huachuca, AZ that will serve as relocation sites for DCTF workload. Any equipment not reutilized will be turned in to the Defense Reutilization Management Office (DRMO) for disposal. The DCTF facility is currently leased from the city of Slidell, and will be returned to Slidell when the lease terminates on 31 Mar 2007.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: MAR/31/2007

5600 Columbia Pike, Falls Church, VA

Commission recommendation number(s): 140

Recommendation title(s): Consolidate Defense Information Systems Agency and Establish Joint C4ISR D & A Capability

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: JUN/30/2010

Arlington Service Center, 701 S. Courthouse Road, Arlington, VA

Commission recommendation number(s): 137, 140

Recommendation title(s): Consolidate Civilian Personnel Office within each Military Department and Defense Agencies, Consolidate Defense Information Systems Agency and Establish Joint C4ISR D & A Capability

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: JUN/30/2010

GSA Franconia Warehouse Depot, Springfield, VA

Commission recommendation number(s): 140

Recommendation title(s): Consolidate Defense Information Systems Agency and Establish Joint C4ISR D & A Capability

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: JUN/30/2010

Logicon Building, Arlington, VA

Commission recommendation number(s): 140

Recommendation title(s): Consolidate Defense Information Systems Agency and Establish Joint C4ISR D & A Capability

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: JUN/30/2010

Roslyn Plaza North, Arlington, VA

Commission recommendation number(s): 140

Recommendation title(s): Consolidate Defense Information Systems Agency and Establish Joint C4ISR D & A Capability

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: JUN/30/2010

Skyline Place (Skyline 7), Falls Church, VA

Commission recommendation number(s): 140

Recommendation title(s): Consolidate Defense Information Systems Agency and Establish Joint C4ISR D & A Capability

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: JUN/30/2010

Defense Logistics Agency (DLA)

DDD, San Jouquin, CA (DDJC Sharpe)

Commission recommendation number(s): 175, 177

Recommendation title(s): Commodity Management Privatization;
Supply, Storage, and Distribution Management Reconfiguration

Closure or realignment actions taken as of January 31, 2006:

- BRAC recommendation #175 privatizes the supply, storage, distribution and disposal functions for compressed gases, package petroleum, oils and lubricants, and tires. In coordination with the MRPO and the Services, the Defense Supply Centers have aggressively solicited industry interest by hosting Industry Days focused on small and large business teaming arrangements. A comprehensive request for information has been issued to obtain feedback and ideas to help develop a requirement that will meet the transformational objectives outlined in the BRAC recommendations. Formal solicitations will follow. Elimination of storage requirements will take place once contracts are in place and operational.
- DLA has formed working groups with representation from all the Services to help with the Business Plan, Concept of Operations, and Implementation Planning for recommendation #177. The working groups are defining the business rules, metrics, system requirements, and finance. Site visits to several locations outlined in the 2005 Base Closure and Realignment Recommendation have also been completed.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: TBD

DDD, San Jouquin, CA (DDJC Tracy)

Commission recommendation number(s): 175, 177

Recommendation title(s): Commodity Management Privatization;
Supply, Storage, and Distribution Management Reconfiguration

Closure or realignment actions taken as of January 31, 2006:

- BRAC recommendation #175 privatizes the supply, storage, distribution and disposal functions for compressed gases, package petroleum, oils and lubricants, and tires. In coordination with the MRPO and the Services, the Defense Supply Centers have aggressively solicited industry interest by hosting Industry Days focused on small and large business teaming arrangements. A comprehensive request for information has been issued to obtain feedback and ideas to help develop a requirement that will meet the transformational objectives outlined in the BRAC recommendations. Formal solicitations will follow. Elimination of storage requirements will take place once contracts are in place and operational.
- DLA has formed working groups with representation from all the Services to help with the Business Plan, Concept of Operations, and Implementation Planning for recommendation #177. The working groups are defining the business rules, metrics, system requirements, and finance. Site visits to several locations outlined in the 2005 Base Closure and Realignment Recommendation have also been completed.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: TBD

Defense Supply Center, Columbus, OH

Commission recommendation number(s): 37, 137, 145, 175, 176, 177

Recommendation title(s): Reserve Component Transformations in Ohio; Consolidate Civilian Personnel Offices (CPOs), Defense Finance and Accounting Service; Commodity Management Privatization; Depot-Level Repairable Procurement Management Consolidation; Supply, Storage, and Distribution Management Reconfiguration

Closure or realignment actions taken as of January 31, 2006:

- Vacant, “buildable” space at DSCC has been identified for reuse by USAR in support of proposed BRAC construction (recommendation #37). DSCC will work with both the USAR and the Ohio Army National Guard to “site” projects proposed for Columbus.
- DLA has formed working groups with the Defense Commissary Agency, Washington Headquarters Services, and the Department of Defense Education

Activity to formulate the business plan and begin implementation planning for recommendation #137. These working groups are also in the process of defining the workload that will transfer. Options to reduce construction costs are currently under evaluation.

- DFAS Columbus will begin their first workload transfer of a BRAC closing site in June 2006 for recommendation # 145. Additional BRAC workload transfers will occur in FY07 and FY08. Expected completion date is 30 Sep 2008.
- BRAC recommendation #175 privatizes the supply, storage, distribution and disposal functions for compressed gases, package petroleum, oils and lubricants, and tires. In coordination with the MRPO and the Services, the Defense Supply Centers have aggressively solicited industry interest by hosting Industry Days focused on small and large business teaming arrangements. A comprehensive request for information has been issued to obtain feedback and ideas to help develop a requirement that will meet the transformational objectives outlined in the BRAC recommendations. Formal solicitations will follow. Elimination of storage requirements will take place once contracts are in place and operational.
- Recommendation #176 entails the consolidation and migration of the contracting functions for DLRs from the Services to DLA under an “as-is, where-is” concept. The Services and DLA have established a DLR Cross Service Working Group to assess the potential workload and staffing requirements. DLRs vary in a broad range of complexity which has been defined into four tiers. These tiers will be used to determine the migration schedule which in turn will define the cycle to transfer personnel. Implementation of this recommendation has minimal impact on facilities.
- DLA has formed working groups with representation from all the Services to help with the Business Plan, Concept of Operations, and Implementation Planning for recommendation #177. The working groups are defining the business rules, metrics, system requirements, and finance. Site visits to several locations outlined in the 2005 Base Closure and Realignment Recommendation have also been completed.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: TBD

DDD Susquehanna, PA

Commission recommendation number(s): 175, 177

Recommendation title(s): Commodity Management Privatization; Supply, Storage, and Distribution Management Reconfiguration;

Closure or realignment actions taken as of January 31, 2006:

- BRAC recommendation #175 privatizes the supply, storage, distribution and disposal functions for compressed gases, package petroleum, oils and lubricants, and tires. In coordination with the MRPO and the Services, the Defense Supply Centers have aggressively solicited industry interest by hosting Industry Days focused on small and large business teaming arrangements. A comprehensive request for information has been issued to obtain feedback and ideas to help develop a requirement that will meet the transformational objectives outlined in the BRAC recommendations. Formal solicitations will follow. Elimination of storage requirements will take place once contracts are in place and operational.
- DLA has formed working groups with representation from all the Services to help with the Business Plan, Concept of Operations, and Implementation Planning for recommendation #177. The working groups are defining the business rules, metrics, system requirements, and finance. Site visits to several locations outlined in the 2005 Base Closure and Realignment Recommendation have also been completed.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: TBD

Defense Supply Center, Richmond, VA

Commission recommendation number(s): 175, 176, 177

Recommendation title(s): Commodity Management Privatization;
Supply, Storage, and Distribution Management Reconfiguration;

Closure or realignment actions taken as of January 31, 2006:

- BRAC recommendation #175 privatizes the supply, storage, distribution and disposal functions for compressed gases, package petroleum, oils and lubricants, and tires. In coordination with the MRPO and the Services, the Defense Supply

Centers have aggressively solicited industry interest by hosting Industry Days focused on small and large business teaming arrangements. A comprehensive request for information has been issued to obtain feedback and ideas to help develop a requirement that will meet the transformational objectives outlined in the BRAC recommendations. Formal solicitations will follow. Elimination of storage requirements will take place once contracts are in place and operational.

- Recommendation #176 entails the consolidation and migration of the contracting functions for DLRs from the Services to DLA under an “as-is, where-is” concept. The Services and DLA have established a DLR Cross Service Working Group to assess the potential workload and staffing requirements. DLRs vary in a broad range of complexity which has been defined into four tiers. These tiers will be used to determine the migration schedule which in turn will define the cycle to transfer personnel. Implementation of this recommendation has minimal impact on facilities.
- DLA has formed working groups with representation from all the Services to help with the Business Plan, Concept of Operations, and Implementation Planning for recommendation #177. The working groups are defining the business rules, metrics, system requirements, and finance. Site visits to several locations outlined in the 2005 Base Closure and Realignment Recommendation have also been completed.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: TBD

Missile Defense Agency (MDA)

MDA, SMDC Building, 106 Wynn Drive, Huntsville, AL

Commission recommendation number(s): 134

Recommendation title(s): Co-locate Missile and Space Defense Agencies

Closure or realignment actions taken as of January 31, 2006:

- SEP 2005: Conducted programming charrette for MDA BRAC construction project at Redstone Arsenal, AL.
- NOV 2005: Submitted draft MDA BRAC Business Plan to OSD, Army and WHS for coordination. Approval pending.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

MDA, Crystal Square 2, 1725 Jefferson Davis Highway, Arlington, VA

Commission recommendation number(s): 134

Recommendation title(s): Co-locate Missile and Space Defense Agencies

Closure or realignment actions taken as of January 31, 2006:

- SEP 2005: Conducted programming charrette for MDA BRAC construction project at Redstone Arsenal, AL.
- NOV 2005: Submitted draft MDA BRAC Business Plan to OSD, Army and WHS for coordination. Approval pending.
- JAN 2006: Hosted Tennessee Valley BRAC 'Open House' in Arlington, VA. Event brought Northern Alabama Chamber of Commerce representatives to meet MDA leadership and staff and discuss quality-of-life, housing, education, social opportunities and other issues in Northern Alabama and Tennessee. To date, MDA has transferred approximately 95 government MDA positions from the National Capital Region to Huntsville, AL area.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: OCT/01/2006

MDA, Suffolk Building, 5611 Columbia Pike, Falls Church, VA

Commission recommendation number(s): 134

Recommendation title(s): Co-locate Missile and Space Defense Agencies

Closure or realignment actions taken as of January 31, 2006:

- SEP 2005: Conducted programming charrette for MDA BRAC construction project at Redstone Arsenal, AL.
- NOV 2005: Submitted draft MDA BRAC Business Plan to OSD, Army and WHS for coordination. Approval pending.
- JAN 2006: Hosted Tennessee Valley BRAC 'Open House' in Arlington, VA. Event brought Northern Alabama Chamber of Commerce representatives to meet MDA leadership and staff and discuss quality-of-life, housing, education, social opportunities and other issues in Northern Alabama and Tennessee. To date, MDA has transferred approximately 95 government MDA positions from the National Capital Region to Huntsville, AL area.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

MDA, USA Space Command, Crystal Mall 4, 2345 Crystal Drive, Arlington, VA

Commission recommendation number(s): 134

Recommendation title(s): Co-locate Missile and Space Defense Agencies

Closure or realignment actions taken as of January 31, 2006:

- SEP 2005: Conducted programming charrette for MDA BRAC construction project at Redstone Arsenal, AL.
- NOV 2005: Submitted draft MDA BRAC Business Plan to OSD, Army and WHS for coordination. Approval pending.
- JAN 2006: Hosted Tennessee Valley BRAC 'Open House' in Arlington, VA. Event brought Northern Alabama Chamber of Commerce representatives to meet MDA leadership and staff and discuss quality-of-life, housing, education, social opportunities and other issues in Northern Alabama and Tennessee. To date, MDA has transferred approximately 95 government MDA positions from the National Capital Region to Huntsville, AL area.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: MAR/01/2008

National Security Agency (NSA)

NSA, 800 Elkridge Landing Rd., Linthicum, MD

Commission recommendation number(s): 130

Recommendation title(s): Co-locate Defense MILDEP Adjudication Activities

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning
- Developed and submitted Business Plan to facilitate budget allocation

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Washington Headquarters Services

1010 North Glebe Road Arlington, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

1340 Braddock Place Alexandria, VA

Commission recommendation number(s): 131

Recommendation title(s): Co-locate Military Dept. Investigation Agencies with DoD Counterintelligence and Security Agency

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: Dec/31/2006

1400-1450 South Eads Street Arlington, VA

Commission recommendation number(s): 133, 149

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations; Relocate Miscellaneous Department of Navy Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

1401 Wilson Boulevard, Arlington, VA

Commission recommendation number(s): 129, 133

Recommendation title(s): Co-locate Miscellaneous Air Force and National Guard Leased Locations, Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

1500 Wilson Boulevard Arlington, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

1501 Wilson Boulevard Arlington, VA

Commission recommendation number(s): 129

Recommendation title(s): Co-locate Miscellaneous Air Force and National Guard Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2010

1515 Wilson Boulevard Arlington, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

1555 Wilson Boulevard Arlington, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

1560 Wilson Boulevard Arlington, VA

Commission recommendation number(s): 129

Recommendation title(s): Co-locate Miscellaneous Air Force and National Guard Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

1600 Wilson Boulevard Arlington, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

1777 North Kent Street Arlington, VA

Commission recommendation number(s): 130

Recommendation title(s): Co-locate Defense / Military Department Adjudication Activities

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: JUL/30/2010

1801 South Bell Street Arlington, VA

Commission recommendation number(s): 131

Recommendation title(s): Co-locate Military Dept. Investigation Agencies with DoD Counterintelligence & Security Agency

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: DEC/31/2010

1815 North Ft Meyer Drive Arlington, VA

Commission recommendation number(s): 129

Recommendation title(s): Co-locate Miscellaneous Air Force and National Guard Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2010

1901 North Beauregard Arlington, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

1919 Eads Street Arlington, VA

Commission recommendation number(s): 129, 131

Recommendation title(s): Co-locate Miscellaneous Air Force and National Guard
Leased Locations, Co-locate Military Dept. Investigation Agencies with DoD
Counterintelligence and Security Agency

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the
anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: DEC/31/2010

2001 North Beauregard St Arlington, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

251 18th Street South Arlington, VA

Commission recommendation number(s): 131

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: DEC/31/2010

2521 Jefferson Davis Hwy (James Polk Bldg) Arlington, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

400 Army Navy Drive Arlington, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

4015 Wilson Boulevard Arlington, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

4040 North Fairfax Drive, VA

Commission recommendation number(s): 137

Recommendation title(s): Consolidate Civilian Personnel Offices within each Military Department and the Defense Agencies

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: APR/15/2010

4850 Mark Center Drive Arlington, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

601 North Fairfax St Alexandria, VA

Commission recommendation number(s): 141

Recommendation title(s): Consolidate Media Organizations into a New Agency for Media and Publications

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: JAN/15/2011

621 North Payne St Arlington, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

875 North Randolph Street Arlington, VA

Commission recommendation number(s): 130

Recommendation title(s): Co-locate Defense /Military Department Adjudication Activities

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: JUL/30/2010

Alexandria Tech Center Alexandria, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Arlington Plaza Arlington, VA

Commission recommendation number(s): 129

Recommendation title(s): Co-locate Miscellaneous Air Force and National Guard Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2010

Ballston Metro Center Arlington, VA

Commission recommendation number(s): 129, 132, 133

Recommendation title(s): Co-locate Miscellaneous Air Force and National Guard Leased Locations, Co-locate Miscellaneous Army Leased Locations; Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Crown Ridge Bldg 4035 Ridgetop Arlington, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Crystal Gateway 1 Arlington, VA

Commission recommendation number(s): 129, 132, 133

Recommendation title(s): Co-locate Miscellaneous Air Force and National Guard Leased Locations; Co-locate Miscellaneous Army Leased Locations; Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: OCT/30/2010

Crystal Park 5 Arlington, VA

Commission recommendation number(s): 129, 149

Recommendation title(s): Co-locate Miscellaneous Air Force and National Guard Leased locations; Relocate Miscellaneous Department of Navy Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law
- Budget Developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2010

Crystal Plaza 5 Arlington

Commission recommendation number(s): 129, 132

Recommendation title(s): Co-locate Miscellaneous Air Force and National Guard Leased locations; Co-locate Miscellaneous Army Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- Refining requirements and costs to begin implementation according to BRAC law
- Drafting Business Plans to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects
- Conducted BRAC Implementation Planning

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: OCT/30/2010

Crystal Square 2 Arlington, VA

Commission recommendation number(s): 129, 131, 132, 134, 148, 149

Recommendation title(s): Co-locate Miscellaneous Air Force and National Guard Leased locations; Co-locate Miscellaneous Army Leased Locations; Relocate Army Headquarters and Field Operating Agencies; Relocate Miscellaneous Department of the Navy Leased Locations; Co-locate Missile and Space Defense Agencies; Co-locate Military Department Investigation Agencies with DoD Counterintelligence & Security Agency

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.
- Refining requirements and costs to begin implementation according to BRAC law.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Crystal Gateway 2 Arlington, VA

Commission recommendation number(s): 132, 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations; Co-locate Miscellaneous Army Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Crystal Gateway 3 Arlington, VA

Commission recommendation number(s): 133, 149

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations; Relocate Miscellaneous Department of Navy Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Crystal Gateway North Arlington, VA

Commission recommendation number(s): 132, 133

Recommendation title(s): Co-locate Miscellaneous Army Leased Locations; Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Crystal Mall 2-3-4 Arlington, VA

Commission recommendation number(s): 132, 133, 134, 149

Recommendation title(s): Co-locate Miscellaneous Army Leased Locations; Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations, Co-locate Missile and Space Defense Agencies; Relocate Miscellaneous Department of Navy Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- Drafting Business Plans to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects,
- Conducted BRAC Implementation Planning.
- Budget developed and business plan being prepared for submission to OSD.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Crystal Plaza 6 Arlington, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Crystal Square 4 Arlington, VA

Commission recommendation number(s): 131, 133

Recommendation title(s): Co-locate Military Dept. Investigation Agencies with DoD Counterintelligence & Security Agency, Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Crystal Square 5 Arlington, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Federal Office Building 2 Arlington, VA

Commission recommendation number(s): 129, 134, 149

Recommendation title(s): Co-locate Miscellaneous Air Force and National Guard Leased locations; Co-locate Missile and Space Defense Agencies; Relocate Miscellaneous Department of Navy Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- Budget developed and business plan being prepared for submission to OSD.
- Refining requirements and costs to begin implementation according to BRAC law.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Hoffman Building 1, Alexandria, VA

Commission recommendation number(s): 132, 133, 143, 148

Recommendation title(s): Co-locate Miscellaneous Army Leased Locations; Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations; Consolidate/Co-locate Active and Reserve Personnel & Recruiting Centers for Army and Air Force; Relocate Army Headquarters and Field Operating Agencies

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Drafting Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Hoffman 2 Building, Alexandria

Commission recommendation number(s): 132, 142

Recommendation title(s): Co-locate Miscellaneous Army Leased Locations;
Consolidate Transportation Command Components

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning
- Drafting Business Plan to facilitate budget allocation
- Conducted Project Review Board to determine prioritization of military projects

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2010

Jefferson Plaza-1 Arlington, VA

Commission recommendation number(s): 129, 132

Recommendation title(s): Co-locate Miscellaneous Army Leased Locations; Co-locate Miscellaneous Air Force and National Guard Leased Locations

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Drafting Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2009

Nash Street Building Arlington, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

North Tower 2800 Crystal Drive Arlington, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Presidential Towers Arlington, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Roslyn Plaza North Arlington, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Skyline 2 Falls Church, VA

Commission recommendation number(s): 148, 174

Recommendation title(s): Relocate Army Headquarters and Field Operating Agencies; Joint Centers of Excellence for Chemical Biological and Medical RD&A

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Drafting Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2010

Skyline 3 Falls Church, VA

Commission recommendation number(s): 198

Recommendation title(s): Co-locate Joint Medical Commands

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2010

Skyline 4 Falls Church, VA

Commission recommendation number(s): 133, 140, 198

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations, Consolidate DISA and Establish Joint C4ISR D&A Capability; Re-locate Medical Command Headquarters

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Drafting Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Skyline 5 Falls Church, VA

Commission recommendation number(s): 133, 198

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations; Co-locate Joint Medical Commands

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Skyline 6 Falls Church, VA

Commission recommendation number(s): 132, 133, 148, 174, 198

Recommendation title(s): Co-locate Miscellaneous Army Leased Locations; Relocate Army Headquarters and Field Operating Agencies; Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations; Joint Centers of Excellence for Chemical Biological and Medical RD&A; Co-locate Joint Medical Commands

Closure or realignment actions taken as of January 31, 2006:

- Conducted BRAC Implementation Planning,
- Drafting Business Plan to facilitate budget allocation,
- Conducted Project Review Board to determine prioritization of military projects.

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Skyline One, Falls Church, VA

Commission recommendation number(s): 198

Recommendation title(s): Co-locate Joint Medical Commands

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/30/2010

Webb Building Arlington, VA

Commission recommendation number(s): 133

Recommendation title(s): Co-locate Miscellaneous OSD, Defense Agency and Field Agency Leased locations

Closure or realignment actions taken as of January 31, 2006:

- None

Has a local redevelopment authority been recognized by the Secretary of Defense? No

Has the screening of property for other Federal Agency use been completed? No

Has a redevelopment plan been agreed to by the redevelopment authority? No

Description of redevelopment plan: None

Quantity of property remaining to be disposed: None

Quantity of property already disposed: None

Federal Agencies requesting property during screening process; and if applicable, the anticipated transfer date and the amount of property to be transferred:

Federal Agency	Anticipated Transfer Date	Acres to Be Transferred
TBD	TBD	TBD

Explanation for any delays in transfer of property: None

Known environmental remediation issues: None

Acreage affected by remediation issues: None

Estimated cost to complete environmental remediation: None

Plans and timelines to address environmental remediation: None

Estimated completion date for all closure or realignment actions: SEP/15/2011

Appendix 1

BRAC Environmental Remediation Introduction

The Department of Defense's (DoD's) primary mission is to protect and defend the United States, today and into the future. Sustaining the natural and built infrastructure required to support military readiness is integral to that mission. DoD's natural infrastructure includes approximately 30 million acres of land with accompanying air and water resources, while DoD's built infrastructure provides the military with the space and capability to organize, train, and equip its men and women to perform to the best of their ability.

The Department's environmental programs and related efforts maintain, restore, and improve DoD's natural and built infrastructure, while preserving the environment and protecting nearby communities. DoD addresses legacy environmental contamination through the Defense Environmental Restoration Program (DERP), which applies the environmental restoration process set by the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) and its implementing regulation, the National Oil and Hazardous Substances Pollution Contingency Plan, to all restoration sites. CERCLA is the primary legal authority governing cleanup activities at all DoD installations and properties, including base realignment and closure (BRAC) installations.

The DERP contains two main program categories, the Installation Restoration Program (IRP) and the Military Munitions Response Program (MMRP) to address environmental restoration. The IRP addresses the releases of hazardous substances, pollutants, and contaminants from past practices on DoD installations. The MMRP addresses environmental and safety hazards from unexploded ordnances, waste military munitions, and chemical residue of munitions remaining from past operations at other than operational ranges, at active and BRAC installations, and formerly used defense sites (FUDS).

This report provides information on DoD's DERP activities at installations affected by the 2005 BRAC Round. Through the DERP, DoD addresses hazardous substances, pollutants, contaminants, and military munitions remaining from past operations at military installations and formerly used defense sites. BRAC DERP sites are at installations where property will be transferred to communities or federal and state agencies. The 2005 BRAC Round affected many installations. While the DERP addresses environmental restoration for all


sites at installations slated for closure, not all of the DERP sites at realigning installations are necessarily affected by the realignment action. The report captures DERP environmental remediation efforts at the installation and site level, including installations where 2005 BRAC actions may only affect select sites. For installation level data, specific site level data and associated cost information may also encompass sites at an installation with 2005 BRAC actions that are not specifically closed or realigned in the 2005 BRAC Round because DoD has not completed its reconciliation between land parcels and the DERP sites.

The 2005 BRAC installation and site level tables in this report describe the environmental remediation issue, cost-to-complete (CTC) estimates, and plans and timelines to address environmental remediation that fulfill statutory requirements for Congressional Reporting on BRAC Actions.

Environmental Restoration Status

Since DoD addresses contamination at BRAC installations within the DERP, the environmental restoration process at BRAC installations is similar to the process at active installations and FUDS. The process consists of two main stages: investigation and cleanup. Several phases exist within each of these stages. While some phases may overlap or occur concurrently, DoD generally conducts environmental restoration activities in the order shown in Figure 1.

Figure 1: Environmental Restoration Process and Milestones



Once the presence of contamination is suspected at a site, DoD begins an investigation process. DoD uses the data collected in the preliminary assessment (PA), site investigation (SI), and remedial investigation (RI) to assess the nature and extent of and the potential risks posed by the contamination at the site. Using the investigation data, the Department then conducts a feasibility study (FS) to examine the merits of various cleanup options and determine the best strategy for remediation. The completion of the investigation phase is documented in a Record of Decision (ROD) or an equivalent decision document for the site, which records the results of DoD's investigation at the site; the need for site remediation, if required; the selected remediation strategy; and the remedial objectives for the site.

If the investigation results indicate that remediation is required, the site progresses to the cleanup phases, and DoD begins to implement the selected remedy for the site. The cleanup phases comprise remedial design (RD) and remedial action construction (RA-C), and may include remedial action operation

(RA-O). DoD continues or arranges for operation of the remedy until the remedial objectives for the site, as required under the ROD, are met. There are two important milestones in the cleanup portion of the process. The remedy in place (RIP) milestone marks the point at which DoD has completed constructing the remedy required by the ROD and the remedy is operating successfully. Once DoD meets all cleanup objectives at a site, the site reaches the second milestone, response complete (RC). After the site achieves RC, it may still require some long-term management (LTM) activities to ensure the implemented remedy remains protective.

The Department tracks IRP, MMRP, and BD/DR DERP progress by environmental restoration phase (e.g., investigation, cleanup, long-term management) and risk category. DoD demonstrates program progress as sites move from investigation through the cleanup phases to completion of all environmental restoration requirements. This report contains tables arranged by DoD Component, State, and installation to present various aspects of environmental restoration status. Figure 2 is an environmental restoration status reference guide to the tables contained in this document.

Figure 2: Environmental Remediation Status Table Reference Guide

Environmental Remediation Status

Lists the State, Service, a unique identifier referred to as a federal facilities identification number (FFID), and an installation name.

Indicates the restoration issue by identifying contaminated media (e.g., groundwater, soil). If no issues remain, this column is left blank.

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05 3/29/06

Site Name	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
California							
AIR FORCE — CA957212450800 / BEALE AIR FORCE BASE					CTC (\$K): \$168,150	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
AL588	Air-to-Land	\$1,872	2014/01	2016/01	MMRP	Not Required	
AS030	Above Ground Storage Tank	\$0	1996/11	1999/12	IRP	Response Complete	
CG040	Contaminated Ground Water	\$1,421	2007/03	2009/12	IRP	Low	Groundwater
CW005	Chemical Weapons	\$1,218	2012/01	2014/12	MMRP	Not Required	

Provides the unique DERP site identifier assigned by the Service and site type description that characterizes the type of DERP site.

Indicates the DERP program category of a site as IRP, MMR, or BD/DR.

Indicates the IRP relative-risk site evaluation ranking score of High, Medium, Low, or Not Evaluated (e.g., relative-risk ranking pending). Additionally, sites that do not require a relative risk-ranking because they have a remedy in-place or are not an IRP site are so noted, as well as response complete sites that have completed all work or only have LTM costs remaining.

Cost-to-Complete Estimates

CTC refers to the estimated cost for future cleanup of environmental contamination. It also includes response actions to address unexploded ordnance, discarded military munitions, and munitions constituents at past and present DoD sites. CTC estimates for DoD environmental cleanup projects are used for several purposes including programming, budgeting and execution, and reporting future program requirements. Amounts exclude program management costs not directly attributable to specific sites.

This report contains CTC estimates for all 2005 BRAC installations from Fiscal Year (FY) 2006 to program completion. In some cases, sites that have achieved response complete status have some LTM costs remaining to ensure that the restoration measures remain protective of the environment. Figure 3 is a CTC reference guide to the tables contained in this document.

Figure 3: Cost-to-Complete Table Reference Guide

Cost-to-Complete (CTC)

Indicates the installation level costs anticipated in FY2006 through completion.

3/29/06

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

Site Name	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
California							
AIR FORCE --- CA957212450000 / BRAC AIR FORCE BASE				CTC (\$K): \$168,150		Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
AL588	Air-to-Land	\$1,872	2014/01	2016/01	MMRP	Not Required	
AS030	Above Ground Storage Tank	\$0	1996/11	1999/12	IRP	Response Complete	
CG040	Contaminated Ground Water	\$1,421	2007/03	2009/12	IRP	Low	Groundwater
CW605	Chemical Weapons	\$1,218	2012/01	2014/12	MMRP	Not Required	

Indicates site level costs anticipated in FY2006 through completion.

NOTE: Dollars are in thousands and represent costs attributable to specific DERP sites. Totals exclude management and support costs not attributable to specific sites.

Plans and Timelines to Address Environmental Remediation

For the purposes of this report, plans and timelines for addressing DERP environmental remediation are provided for three restoration milestones.

- Study Phase – MMRP or IRP sites where investigation of the environmental contamination is beginning or still underway
- RIP – An important milestone in the cleanup process that marks the point where the selected remedy is in place and is operating properly and successfully to meet cleanup objectives
- RC – Marks the end of the restoration process. Some additional LTM costs may be associated with sites that have reached RC. These costs are for conducting 5-year reviews to ensure restoration work has been protective of human health and the environment. If the investigation process reveals that cleanup is not required, or when cleanup work is complete, a site moves into the RC category. A site does have to go through every phase of the cleanup process to achieve RC.

Figure 4 is a plans and timeline reference guide to the tables contained in this document. It shows where the investigation completion date and the RIP/RC date is located for the specific DERP sites.

Figure 4: Plans and Timeline Table Reference Guide

Plans and Timelines							
Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05							
3/29/06							
Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
California							
AIR FORCE --- CA957212450800 / BEALE AIR FORCE BASE		CTC (\$K): \$168,150		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
AL588	Air-to-Land	\$1,872	2014/01	2016/01	MMRP	Not Required	
AS030	Above Ground Storage Tank	\$0	1996/11	1999/12	IRP	Response Complete	
CG040	Contaminated Ground Water	\$1,421	2007/03	2009/12	IRP	Low	Groundwater
CW605	Chemical Weapons	\$1,218	2012/01	2014/12	MMRP	Not Required	

Specifies the year and month that the last investigation activity is actually or planned to be completed for the DERP site.

Specifies the year and month that the remedy is in-place or the response is complete for the DERP site.

NOTE: Once all sites have reached RC, all environmental restoration is complete at the installation except for limited activity relating to LTM.

CONTENTS

ARMY

ALABAMA.....	1
AFRC BIRMINGHAM.....	1
ANNISTON ARMY DEPOT.....	1
FORT MCCLELLAN.....	4
FORT RUCKER.....	14
REDSTONE ARSENAL	22
USARC ENTERPRISE	42
USARC MOBILE (WRIGHT).....	42
USARC MONTGOMERY (SCREWS).....	43
USARC TROY	43
USARC TUSCALOOSA.....	43
USARC TUSKEGEE.....	44
ALASKA.....	44
FORT GREELY.....	44
FORT RICHARDSON	49
FORT WAINWRIGHT	55
ARIZONA	61
FORT HUACHUCA.....	61
USARC PHOENIX	67
USARC PHOENIX 02	68
ARKANSAS	68
FORT CHAFFEE	68
PINE BLUFF ARSENAL	70
SAMUEL STONE JR USARC	75
USARC ARKADELPHIA	76
USARC CAMDEN.....	76
USARC EL DORADO (O2)	77
USARC FORT CHAFFEE (ECS 15)	77
USARC FORT SMITH	78
USARC JONESBORO	78
CALIFORNIA.....	78
LOS ALAMITOS ARMED FORCES RES CTR	78
PARKS RESERVE FORCES TRAINING AREA	79
RIVERBANK AAP	80
SIERRA ARMY DEPOT	81
USARC LONG BEACH.....	85
USARC LOS ANGELES 01	86
USARC PASADENA, CA.....	86
USARC SAN JOSE (AMSA 12)	86
USARC SUNNYVALE.....	87
COLORADO.....	87
FORT CARSON.....	87

CONNECTICUT.....	92
FAMILY HOUSING MANCHESTER, CT 25	92
MIDDLETOWN USARC	93
USARC DANBURY	94
USARC FAIRFIELD	94
USARC MILFORD	94
USARC NEW HAVEN.....	95
USARC WATERBURY	95
WINDSOR LOCKS USARC	96
DISTRICT OF COLUMBIA	97
WALTER REED ARMY MEDICAL CENTER	97
GEORGIA.....	98
FORT BENNING	98
FORT GILLEM	101
FORT MCPHERSON.....	102
USARC COLUMBUS (MIDTOWN DR)	103
USARC EAST POINT ATLANTA.....	103
USARC ROME.....	104
ILLINOIS.....	104
AFRC WAUKEGAN	104
FORT SHERIDAN.....	104
ROCK ISLAND ARSENAL	109
USARC CENTRALIA	111
USARC FAIRFIELD, IL	112
USARC MARION, IL	112
INDIANA.....	112
AFRC EVANSVILLE	112
CAMP ATTERBURY	113
INDIANA AAP	114
NEWPORT CHEM DEPOT	120
USARC INDIANAPOLIS	121
USARC LAFAYETTE, IN	122
IOWA	122
IOWA AAP	122
USARC CEDAR RAPIDS	127
USARC MIDDLETOWN.....	127
USARC MUSCATINE	127
KANSAS.....	128
FORT LEAVENWORTH	128
FORT RILEY	133
KANSAS AAP	138
USARC WICHITA (WALLACE).....	141
KENTUCKY	141
BLUE GRASS ARMY DEPOT	141
FORT CAMPBELL	145
FORT KNOX	150

USARC LEXINGTON (BLUE GRASS)	154
USARC LOUISVILLE	154
USARC MAYSVILLE	154
USARC PADUCAH 01	155
USARC PADUCAH 02	155
LOUISIANA	155
USARC BATON ROUGE (ROBERTS)	155
USARC BOSSIER CITY	155
USARC SHREVEPORT 02	155
USARC SLIDELL	156
MARYLAND	156
ABERDEEN PROVING GROUND	156
ADELPHI LABORATORY CENTER	181
FORT DETRICK	183
FORT MEADE	187
USARC FREDERICK (FLAIR)	190
MASSACHUSETTS	191
BOSTON USARC	191
DEVENS RESERVE TRAINING FACILITY	191
SOLDIER SYSTEMS CENTER	197
MICHIGAN	199
FORT CUSTER TRAINING CENTER	199
USAG MICHIGAN	199
USARC BATTLE CREEK (AMSA 42)	200
USARC DETROIT	200
MINNESOTA	201
FORT SNELLING USARC/AMSA	201
USARC CAMBRIDGE	203
USARC DULUTH	204
USARC FARIBAULT (BEEBE)	204
MISSISSIPPI	205
MISSISSIPPI AAP	205
MISSOURI	208
FORT LEONARD WOOD	208
USARC JEFFERSON CITY	214
USARC KIRKSVILLE	214
MONTANA	214
FORT MISSOULA	214
USARC BILLINGS (AMSA 5-G)	216
USARC GREAT FALLS	217
NEBRASKA	217
USARC COLUMBUS	217
USARC FAIRBURY	217
USARC GRAND ISLAND	218
USARC HASTINGS	218
USARC KEARNEY	218

USARC MCCOOK	218
USARC WYMORE	218
NEW HAMPSHIRE	219
USARC ROCHESTER	219
NEW JERSEY	219
CAMP KILMER	219
FORT DIX	220
FORT MONMOUTH	223
PICATINNY ARSENAL	227
NEW MEXICO	240
USARC ALBUQUERQUE (JENKINS)	240
WHITE SANDS MISSILE RANGE	241
NEW YORK	246
AMITYVILLE USARC	246
FORT DRUM	246
FORT TOTTEN	250
USARC GLENS FALLS	252
USARC NEWBURGH (STEWART FIELD)	252
USARC NIAGARA FALLS (AMSA 5)	252
USARC POUGHKEEPSIE	254
WATERVLIET ARSENAL	254
WEST POINT MIL RESERVATION	256
NORTH CAROLINA	259
USARC ALBEMARLE	259
USARC FORT BRAGG	260
WILMINGTON OMS #17	260
NORTH DAKOTA	260
USARC FARGO	260
OHIO	261
USARC AKRON (SCHAFFNER)	261
USARC AKRON (WOODFORD)	261
USARC COLUMBUS (300)	262
USARC COLUMBUS (AMSA 56)	262
USARC COLUMBUS (ASF 33)	263
USARC COLUMBUS (WHITEHALL)	263
USARC KENTON	264
USARC MANSFIELD	264
USARC SPRINGFIELD, OH	264
OKLAHOMA	265
AFRC BROKEN ARROW (AMSA 20)	265
AFRC MIDWEST CITY	266
FORT SILL	266
MCALESTER AAP	271
USARC CHICKASHA	275
USARC CLINTON	275
USARC DUNCAN	275

USARC DURANT	275
USARC ENID.....	276
USARC LAWTON	276
USARC MCALESTER	276
USARC MUSKOGEE.....	276
USARC NORMAN	276
USARC NORMAN 02	277
USARC OKLAHOMA CITY (KROWSE).....	277
USARC OKLAHOMA CITY (PEREZ).....	278
USARC OKMULGEE	278
USARC TULSA (REESE)	278
OREGON.....	279
UMATILLA CHEM DEPOT	279
PENNSYLVANIA.....	287
BRISTOL VETERANS USARC.....	287
KELLY SUPPORT FACILITY	287
LETTERKENNY ARMY DEPOT	288
SCRANTON AAP.....	297
USARC BETHLEHEM	298
USARC BLOOMSBURG.....	298
USARC GERMANTOWN.....	299
USARC HORSHAM 01	300
USARC LEWISBURG	300
USARC NORRISTOWN	301
USARC SCRANTON	301
USARC TOBYHANNA	302
USARC WILKES-BARRE	302
USARC WILLIAMSPORT	304
PUERTO RICO	304
FORT BUCHANAN	304
RHODE ISLAND.....	305
USARC BRISTOL, RI	305
USARC PROVIDENCE (HARWOOD)	306
USARC WARWICK.....	306
SOUTH CAROLINA	307
FORT JACKSON	307
USARC ROCK HILL	310
TENNESSEE	311
MILAN AAP.....	311
TEXAS.....	314
FORT BLISS.....	314
FORT HOOD	320
FORT SAM HOUSTON	324
LONE STAR AAP	327
RED RIVER ARMY DEPOT.....	331
USARC ABILENE	337

USARC ALICE	338
USARC ARLINGTON	338
USARC BEAUMONT (AMSA 6).....	338
USARC DALLAS 01 (MUCHERT)	339
USARC DALLAS 02.....	340
USARC DENTON	340
USARC EL PASO	340
USARC HOUSTON 02 (AMSA 4)	340
USARC HUNTSVILLE	341
USARC PASADENA.....	341
USARC PORT ARTHUR	341
USARC SAN ANTONIO (BOSWELL)	342
USARC SAN ANTONIO (CALLAGHAN).....	342
USARC SAN MARCOS	342
USARC SEAGOVILLE	343
USARC TEXARKANA (AMSA 5 SUB 4)	343
USARC TYLER.....	343
WICHITA FALLS USARC	344
UTAH.....	344
DESERET CHEMICAL DEPOT	344
FORT DOUGLAS.....	347
TOOELE ARMY DEPOT.....	347
VERMONT	352
CHESTER USARC	352
USARC RUTLAND (COURCELLE)	352
VIRGINIA.....	353
FAMILY HOUSING NIKE NORFOLK 85.....	353
FORT BELVOIR.....	353
FORT EUSTIS	357
FORT MONROE	360
FORT MYER.....	361
FORT STORY.....	362
USARC ALEXANDRIA.....	363
USARC ALEXANDRIA (JONES POINT)	363
USARC NORFOLK	363
WASHINGTON.....	364
AFRC ELLENSBURG	364
FORT LAWTON USAR COMPLEX	364
FORT LEWIS.....	365
USARC EVERETT	370
USARC PASCO.....	370
USARC YAKIMA (PENDLETON).....	370
VANCOUVER BARRACKS	371
WEST VIRGINIA.....	371
USARC ELKINS.....	371
USARC FAIRMONT	372

USARC HUNTINGTON	372
USARC RIPLEY.....	372
WISCONSIN	372
FORT MCCOY.....	372
USARC MADISON (AMSA 50)	373
USARC MADISON (O'CONNELL)	374
WYOMING	375
USARC CHEYENNE	375

NAVY/ MARINE CORPS

ARIZONA	1
YUMA MCAS	1
CALIFORNIA.....	3
BARSTOW MCLB.....	3
CAMP PENDLETON MCB.....	6
CHINA LAKE NAWS.....	20
CONCORD NWS.....	28
CORONADO NAB	34
FALLBROOK NOC PAC DIV DET	35
LEMOORE NAS.....	36
LOS ANGELES NMCRC	38
MIRAMAR MCAS.....	38
MOFFETT FIELD NAS	40
PASADENA MCRC.....	44
SAN DIEGO NAVMEDCTR	44
SAN DIEGO NS.....	45
SEAL BEACH NWS.....	47
CONNECTICUT.....	53
NEW LONDON NSB.....	53
DISTRICT OF COLUMBIA	56
ANACOSTIA NS	56
WASHINGTON DC NAVOBSY.....	57
FLORIDA.....	57
JACKSONVILLE NAS.....	57
MAYPORT NS	65
PANAMA CITY CSS	68
PENSACOLA NAS.....	70
PENSACOLA NTTC CORRY STATION	76
GEORGIA.....	76
ALBANY MCLB.....	76
ATHENS NAVSCSCOL	79
KINGS BAY NSB	79
HAWAII.....	80
PEARL HARBOR NS.....	80
ILLINOIS.....	82

GREAT LAKES NTC.....	82
INDIANA.....	85
CRANE NSWC	85
INDIANAPOLIS NAWC.....	88
KENTUCKY.....	89
LOUISVILLE NSWC	89
LOUISIANA.....	89
NEW ORLEANS NAS	89
NEW ORLEANS NSA.....	90
MAINE.....	91
BRUNSWICK NAS.....	91
MARYLAND.....	93
ANNAPOLIS NS	93
BETHESDA NAVMEDCOM NATCAPREG.....	94
CARDEROCK NSWC	94
INDIAN HEAD NSWC.....	96
PATUXENT RIVER NAS	104
MISSISSIPPI.....	110
GULFPORT NCBC	110
MERIDIAN NAS.....	111
NEBRASKA.....	112
LINCOLN NRC.....	112
NEVADA.....	112
FALLON NAS	112
NEW JERSEY.....	114
COLTS NECK NWS EARLE	114
LAKEHURST NAWCAD	121
NEW YORK.....	125
WATERTOWN NRC	125
NORTH CAROLINA.....	125
CAMP LEJEUNE MCB	125
CHERRY POINT MCAS	140
PENNSYLVANIA.....	149
WILLOW GROVE NAS	149
SOUTH CAROLINA.....	150
BEAUFORT MCAS.....	150
CHARLESTON NWS	154
TEXAS.....	161
CORPUS CHRISTI NAS.....	161
LUBBOCK NMCRC	163
VIRGINIA.....	163
ARLINGTON SERVICE CENTER.....	163
DAHLGREN NSWC	163
LITTLE CREEK NAB	170
NORFOLK COMNAVBASE	173
NORFOLK NSY	179

OCEANA NAS	182
PORTSMOUTH NAVMEDCTR.....	185
QUANTICO MCB	185
YORKTOWN NWS	195
WASHINGTON.....	201
EVERETT NRC.....	201
PUGET SOUND FISC BREMERTON.....	201
TACOMA NMCRC	201
WHIDBEY ISLAND NAS.....	201

AIR FORCE

ALABAMA.....	1
DANNELLY FIELD.....	1
MAXWELL AIR FORCE BASE	1
ALASKA.....	3
EIELSON AIR FORCE BASE	3
ELMENDORF AIR FORCE BASE	7
GALENA AIRPORT	14
ARIZONA	15
LUKE AIR FORCE BASE	15
ARKANSAS	18
HOT SPRINGS MEMORIAL AIRPORT	18
LITTLE ROCK AIR FORCE BASE.....	18
CALIFORNIA.....	24
BEALE AIR FORCE BASE	24
EDWARDS AIR FORCE BASE.....	30
MARCH AIR FORCE BASE.....	49
ONIZUKA AIR FORCE BASE.....	53
VANDENBERG AIR FORCE BASE.....	53
COLORADO.....	72
BUCKLEY AIR BASE WING.....	72
PETERSON AIR FORCE BASE	73
CONNECTICUT.....	73
BRADLEY IAP (EAST GRANBY).....	73
DELAWARE	74
DOVER AIR FORCE BASE	74
NEW CASTLE COUNTY AIRPORT (WILMINGTON)	79
DISTRICT OF COLUMBIA	80
BOLLING AIR FORCE BASE	80
FLORIDA.....	82
EGLIN AIR FORCE BASE	82
HOMESTEAD AIR FORCE BASE	91
HURLBURT AIR FORCE BASE	94
JACKSONVILLE INTERNATIONAL AIRPORT.....	96
MACDILL AIR FORCE BASE	97

PATRICK AIR FORCE BASE	102
TYNDALL AIR FORCE BASE.....	105
GEORGIA.....	108
DOBBINS AIR FORCE BASE.....	108
MOODY AIR FORCE BASE	109
ROBINS AIR FORCE BASE	112
SAVANNAH INTERNATIONAL AIRPORT	115
GUAM.....	116
ANDERSEN AIR FORCE BASE.....	116
HAWAII.....	123
HICKAM AIR FORCE BASE	123
IDAHO	128
BOISE AIR TERMINAL GOWEN FIELD	128
MOUNTAIN HOME AIR FORCE BASE	129
ILLINOIS.....	131
CAPITAL MUNICIPAL AIRPORT (SPRINGFIELD)	131
SCOTT AIR FORCE BASE.....	132
INDIANA.....	136
FORT WAYNE MUNICIPAL AIRPORT.....	136
GRISSOM AIR FORCE BASE	136
HULMAN REGIONAL AIRPORT	139
IOWA	139
DES MOINES INTERNATIONAL AIRPORT	139
SIOUX GATEWAY MUNICIPAL AIRPORT	140
KANSAS.....	140
FORBES FIELD (TOPEKA)	140
MCCONNELL AIR FORCE BASE	141
LOUISIANA	144
BARKSDALE AIR FORCE BASE	144
MAINE	149
BANGOR INTERNATIONAL AIRPORT	149
MARYLAND	149
ANDREWS AIR FORCE BASE.....	149
MARTIN STATE AIRPORT.....	152
MASSACHUSETTS.....	154
BARNES MUNICIPAL AIRPORT	154
HANSCOM AIR FORCE BASE.....	154
MASSACHUSETTS MILITARY RESERVATION (MMR)	156
WESTOVER AIR FORCE RESERVE CENTER	162
MICHIGAN.....	164
WK KELLOGG REGIONAL AIRPORT.....	164
MINNESOTA	165
DULUTH INTERNATIONAL AIRPORT	165
MISSISSIPPI	166
COLUMBUS AIR FORCE BASE.....	166
JACKSON IAP (ALLEN C THOMPSON)	168

KEESLER AIR FORCE BASE	168
KEY FIELD (MERIDIAN).....	170
MISSOURI	171
JEFFERSON BARRACKS AIR GUARD STATION.....	171
LAMBERT ST. LOUIS INTERNATIONAL AIRPORT	171
ROSECRANS MEMORIAL AIRPORT	171
WHITEMAN AIR FORCE BASE	172
MONTANA	176
GREAT FALLS INTERNATIONAL AIRPORT	176
MALMSTROM AIR FORCE BASE.....	176
NEVADA.....	178
NELLIS AIR FORCE BASE	178
RENO TAHOE INTERNATIONAL AIRPORT	182
NEW JERSEY	183
ATLANTIC CITY AIRPORT	183
MCGUIRE AIR FORCE BASE	184
NEW MEXICO	186
CANNON AIR FORCE BASE	186
HOLLOMAN AIR FORCE BASE.....	188
KIRTLAND AIR FORCE BASE	194
NEW YORK	202
NIAGARA FALLS INTERNATIONAL AIRPORT	202
SCHENECTADY AIRPORT	202
NORTH CAROLINA	203
CHARLOTTE DOUGLAS INTERNATIONAL AIRPORT	203
POPE AIR FORCE BASE.....	203
SEYMOUR JOHNSON AIR FORCE BASE	206
NORTH DAKOTA.....	209
GRAND FORKS AIR FORCE BASE.....	209
HECTOR FIELD INTERNATIONAL AIRPORT	210
OHIO.....	210
MANSFIELD LAHM	210
NEWARK AFB	211
RICKENBACKER ANGB	212
SPRINGFIELD-BECKLEY MUNICIPAL AIRPORT	216
TOLEDO EXPRESS AIRPORT	216
WRIGHT PATTERSON AIR FORCE BASE	217
OKLAHOMA.....	222
ALTUS AIR FORCE BASE	222
TINKER AIR FORCE BASE.....	225
TULSA INTERNATIONAL AIRPORT	228
VANCE AIR FORCE BASE	228
OREGON.....	231
PORTLAND INTERNATIONAL AIRPORT	231
PENNSYLVANIA.....	232
PITTSBURGH INTERNATIONAL AIRPORT	232

SOUTH CAROLINA	232
MCENTIRE AIR GUARD BASE.....	232
SHAW AIR FORCE BASE	233
SOUTH DAKOTA	236
JOE FOSS FIELD	236
TENNESSEE	237
MCGHEE-TYSON AIRPORT (KNOXVILLE)	237
MEMPHIS INTERNATIONAL AIRPORT.....	238
TEXAS.....	239
BROOKS CITY BASE.....	239
DYESS AIR FORCE BASE.....	240
LACKLAND AIR FORCE BASE	243
LAUGHLIN AIR FORCE BASE.....	250
NAS FORT WORTH, JRB CARSWELL FIELD.....	253
RANDOLPH AIR FORCE BASE	257
REESE AFB.....	259
SHEPPARD AIR FORCE BASE	260
UTAH.....	262
HILL AIR FORCE BASE	262
VERMONT	277
BURLINGTON INTERNATIONAL AIRPORT	277
VIRGINIA.....	278
LANGLEY AIR FORCE BASE	278
WASHINGTON	282
MCCHORD AIR FORCE BASE	282
WEST VIRGINIA.....	287
YEAGER AIRPORT	287
WISCONSIN	288
GENERAL MITCHELL INTERNATIONAL AIRPORT.....	288

DEFENSE AGENCIES (DEFENSE LOGISTICS AGENCY)

CALIFORNIA.....	1
DD SAN JOAQUIN, SHARPE FACILITY	1
DD SAN JOAQUIN, TRACY FACILITY.....	11
OHIO.....	16
DSC COLUMBUS	16

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
Alabama							
ARMY --- AL42104AL00500 / AFRC BIRMINGHAM			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 01	Surface Disposal Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 02	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 03	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 04	Contaminated Buildings	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- AL421382002700 / ANNISTON ARMY DEPOT			CTC (\$K):	\$28,694	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
ANAD-001-R-01	Contaminated Soil Piles	\$2,112	2008/09	2014/09	MMRP	Not Required	
ANAD-002-R-01	Pistol Range	\$1,188	2009/09	2014/09	MMRP	Not Required	
ANAD-003-R-01	Open Burn	\$0	2005/10	2005/10	MMRP	Not Required	
ANAD-01	Landfill	\$21,498	2006/10	2007/09	IRP	High	Groundwater Soil
ANAD-02	Landfill	\$432	2002/06	2002/06	IRP	Response Complete	
ANAD-03	Waste Treatment Plant	\$0	2002/06	2002/06	IRP	Response Complete	
ANAD-04	Waste Treatment Plant	\$0	2002/06	2002/06	IRP	Response Complete	
ANAD-05	Contaminated Sediments	\$248	2002/06	2005/09	IRP	Not Required	
ANAD-06	Disposal Pit and Dry Well	\$0	2001/09	2001/09	IRP	Response Complete	
ANAD-07	Disposal Pit and Dry Well	\$332	2002/06	2005/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ANAD-08	Disposal Pit and Dry Well	\$216	2002/06	2005/09	IRP	Not Required	
ANAD-09	Disposal Pit and Dry Well	\$75	2002/06	2005/09	IRP	Response Complete	
ANAD-10	Above Ground Storage Tank	\$228	2002/06	2005/09	IRP	Not Required	
ANAD-11	Surface Impoundment/Lagoon	\$228	2002/06	2005/09	IRP	Not Required	
ANAD-12	Surface Impoundment/Lagoon	\$75	2002/06	2006/06	IRP	High	Groundwater Soil
ANAD-13	Disposal Pit and Dry Well	\$150	2002/06	2005/12	IRP	High	Groundwater Soil
ANAD-14	Surface Impoundment/Lagoon	\$0	2002/05	2002/05	IRP	Response Complete	
ANAD-15	Burn Area	\$0	2002/12	2002/12	IRP	Response Complete	
ANAD-16	Burn Area	\$0	1994/10	1994/10	IRP	Response Complete	
ANAD-17	Explosive Ordnance Disposal Area	\$0	1994/10	1994/10	IRP	Response Complete	
ANAD-18	Waste Treatment Plant	\$0	2002/06	2002/06	IRP	Response Complete	
ANAD-19	Waste Treatment Plant	\$0	2001/09	2001/09	IRP	Response Complete	
ANAD-20	Waste Treatment Plant	\$0	2001/09	2001/09	IRP	Response Complete	
ANAD-21	Landfill	\$0	2001/09	2001/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ANAD-22	Surface Impoundment/Lagoon	\$0	2001/09	2001/09	IRP	Response Complete	
ANAD-23	Landfill	\$0	2001/09	2001/09	IRP	Response Complete	
ANAD-24	Landfill	\$0	2001/09	2001/09	IRP	Response Complete	
ANAD-25	Underground Storage Tanks	\$0	2003/08	2003/08	IRP	Response Complete	
ANAD-26	Disposal Pit and Dry Well	\$0	2002/12	2002/12	IRP	Response Complete	
ANAD-27	Disposal Pit and Dry Well	\$194	2002/12	2005/09	IRP	Not Required	
ANAD-28	Landfill	\$0	2001/09	2001/09	IRP	Response Complete	
ANAD-29	Burn Area	\$60	2003/08	2005/09	IRP	Response Complete	
ANAD-30	Surface Impoundment/Lagoon	\$60	2003/08	2005/09	IRP	Response Complete	
ANAD-31	Contaminated Ground Water	\$1,010	2002/03	2007/07	IRP	Medium	Groundwater
ANAD-32	Storage Area	\$0	1997/09	1997/09	IRP	Response Complete	
ANAD-33	Storage Area	\$0	1997/09	1997/09	IRP	Response Complete	
ANAD-34	Storage Area	\$0	1994/10	1994/10	IRP	Response Complete	
ANAD-35	Explosive Ordnance Disposal Area	\$197	2002/06	2005/09	IRP	Not Required	
ANAD-36	Storage Area	\$0	1994/10	1994/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ANAD-37	Oil/Water Separator	\$0	2002/06	2002/06	IRP	Response Complete	
ANAD-38	Storage Area	\$0	2001/09	2001/09	IRP	Response Complete	
ANAD-39	Oil/Water Separator	\$0	2001/09	2001/09	IRP	Response Complete	
ANAD-40	Oil/Water Separator	\$0	2001/09	2001/09	IRP	Response Complete	
ANAD-41	Underground Storage Tanks	\$0	2001/09	2001/09	IRP	Response Complete	
ANAD-42	Contaminated Buildings	\$0	2001/09	2001/09	IRP	Response Complete	
ANAD-43	Waste Treatment Plant	\$0	2001/09	2001/09	IRP	Response Complete	
ANAD-44	Contaminated Sediments	\$0	2002/06	2002/06	IRP	Response Complete	
ANAD-45	Underground Storage Tanks	\$0	1996/06	1996/06	IRP	Response Complete	
ANAD-46	Underground Storage Tanks	\$199	1997/02	1997/02	IRP	Not Required	
ANAD-47	Underground Storage Tanks	\$0	1996/02	1996/03	IRP	Response Complete	
ANAD-48	Contaminated Ground Water	\$192	2007/02	2007/02	IRP	Low	Groundwater SW_Fresh
ARMY --- AL421372056200 / FORT MCCLELLAN		CTC (\$K): \$152,724		Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
FTMC-003-R-01	Firing Range	\$0	2003/09	2003/09	MMRP	Response Complete	
FTMC-004	Pesticide Shop	\$0	2000/09	2000/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTMC-004-R-01	Firing Range	\$48,577	2006/09	2012/10	MMRP	Not Required	
FTMC-005	Waste Treatment Plant	\$0	1992/12	1994/12	IRP	Response Complete	
FTMC-005-R-01	Firing Range	\$30,874	2006/10	2014/10	MMRP	Not Required	
FTMC-006	Landfill	\$0	1994/02	1996/05	IRP	Response Complete	
FTMC-006-R-01	Firing Range	\$0	2001/08	2005/12	MMRP	Not Required	
FTMC-007	Maintenance Yard	\$0	2001/01	2001/01	IRP	Response Complete	
FTMC-007-R-01	Firing Range	\$0	2003/05	2003/05	MMRP	Response Complete	
FTMC-008-R-01	Firing Range	\$0	2002/01	2003/04	MMRP	Response Complete	
FTMC-011	Industrial Discharge	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-012	Industrial Discharge	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-013	Industrial Discharge	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-014	Industrial Discharge	\$0	2000/09	2000/09	IRP	Response Complete	
FTMC-016	Burn Area	\$0	2002/10	2002/10	IRP	Response Complete	
FTMC-017	Industrial Discharge	\$0	2000/09	2000/09	IRP	Response Complete	
FTMC-019	Storage Area	\$0	2000/09	2000/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTMC-020	Incinerator	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-021	Incinerator	\$0	1977/04	1977/04	IRP	Response Complete	
FTMC-022	Burn Area	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-024	Storage Area	\$0	2000/09	2000/09	IRP	Response Complete	
FTMC-025	Chemical Disposal	\$0	2002/05	2002/05	IRP	Response Complete	
FTMC-026	Chemical Disposal	\$0	2002/07	2002/07	IRP	Response Complete	
FTMC-027	Chemical Disposal	\$0	2004/04	2004/04	IRP	Response Complete	
FTMC-028	Chemical Disposal	\$0	2002/05	2002/05	IRP	Response Complete	
FTMC-029	Contaminated Ground Water	\$2,672	2007/01	2008/07	IRP	Medium	Groundwater
FTMC-030	Contaminated Ground Water	\$0	2005/09	2005/09	IRP	Response Complete	
FTMC-031	Firing Range	\$0	2003/09	2003/09	IRP	Response Complete	
FTMC-032	Contaminated Ground Water	\$0	2005/09	2005/09	IRP	Response Complete	
FTMC-033	Contaminated Ground Water	\$10,999	2008/01	2009/07	IRP	Medium	Groundwater Soil
FTMC-034	Chemical Disposal	\$0	2003/10	2003/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTMC-035	Contaminated Ground Water	\$0	2004/04	2004/04	IRP	Response Complete	
FTMC-036	Contaminated Ground Water	\$0	2004/04	2004/04	IRP	Response Complete	
FTMC-037	Chemical Disposal	\$0	2004/04	2004/04	IRP	Response Complete	
FTMC-038	Spill Site Area	\$0	1993/09	1993/09	IRP	Response Complete	
FTMC-039	Landfill	\$0	2003/09	2003/09	IRP	Response Complete	
FTMC-040	Landfill	\$0	2003/09	2003/09	IRP	Response Complete	
FTMC-041	Landfill	\$0	2003/09	2003/09	IRP	Response Complete	
FTMC-043	Storage Area	\$0	2000/09	2000/09	IRP	Response Complete	
FTMC-045	Industrial Discharge	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-047	Radioactive Waste Area	\$0	1977/04	1996/12	IRP	Response Complete	
FTMC-048	Radioactive Waste Area	\$0	1977/04	1999/09	IRP	Response Complete	
FTMC-050	Radioactive Waste Area	\$0	1977/04	1977/04	IRP	Response Complete	
FTMC-051	Radioactive Waste Area	\$0	2000/09	2000/09	IRP	Response Complete	
FTMC-054	Radioactive Waste Area	\$0	2000/02	2000/02	IRP	Response Complete	
FTMC-055	Radioactive Waste Area	\$0	2000/02	2000/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTMC-056	Radioactive Waste Area	\$0	1997/03	1997/03	IRP	Response Complete	
FTMC-057	Radioactive Waste Area	\$0	1996/01	2004/09	IRP	Response Complete	
FTMC-058	Radioactive Waste Area	\$0	2000/02	2000/02	IRP	Response Complete	
FTMC-059	Radioactive Waste Area	\$0	1977/04	1977/04	IRP	Response Complete	
FTMC-061	Maintenance Yard	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-062	Maintenance Yard	\$0	2000/09	2000/09	IRP	Response Complete	
FTMC-063	Incinerator	\$0	2001/03	2001/03	IRP	Response Complete	
FTMC-065	Landfill	\$0	2003/09	2003/09	IRP	Response Complete	
FTMC-066	Storage Area	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-067	Storage Area	\$0	2000/09	2000/09	IRP	Response Complete	
FTMC-068	Burn Area	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-069	Spill Site Area	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-070	Spill Site Area	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-071	Spill Site Area	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-072	Spill Site Area	\$0	1999/09	1999/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTMC-073	Spill Site Area	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-074	Spill Site Area	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-076	Landfill	\$0	2006/03	2006/03	IRP	Low	Groundwater
FTMC-077	Maintenance Yard	\$0	2005/09	2005/09	IRP	Response Complete	
FTMC-078	Contaminated Ground Water	\$0	2003/09	2003/09	IRP	Response Complete	
FTMC-079	Fire/Crash Training Area	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-080	Fire/Crash Training Area	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-083	Incinerator	\$0	2001/01	2001/01	IRP	Response Complete	
FTMC-084	Landfill	\$0	2003/09	2003/09	IRP	Response Complete	
FTMC-085	Storage Area	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-086	POL (Petroleum/Oil/Lubricants) Lir	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-088	Maintenance Yard	\$0	2000/09	2000/09	IRP	Response Complete	
FTMC-091	Fire/Crash Training Area	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-092	Contaminated Ground Water	\$0	2005/09	2005/09	IRP	Response Complete	
FTMC-093	Maintenance Yard	\$0	1999/09	1999/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTMC-094	Maintenance Yard	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-095	Maintenance Yard	\$0	2000/09	2000/09	IRP	Response Complete	
FTMC-096	Fire/Crash Training Area	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-097	Pistol Range	\$0	1996/06	1999/09	IRP	Response Complete	
FTMC-099	Contaminated Buildings	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-100	Surface Disposal Area	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-101	Storage Area	\$0	2000/09	2000/09	IRP	Response Complete	
FTMC-104	Maintenance Yard	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-106	Maintenance Yard	\$0	2000/09	2000/09	IRP	Response Complete	
FTMC-110	Fire/Crash Training Area	\$0	2000/09	2000/09	IRP	Response Complete	
FTMC-111	Chemical Disposal	\$0	2000/09	2000/09	IRP	Response Complete	
FTMC-112	Pesticide Shop	\$0	2000/09	2000/09	IRP	Response Complete	
FTMC-113	Landfill	\$0	2003/09	2003/09	IRP	Response Complete	
FTMC-114	Industrial Discharge	\$0	2000/09	2000/09	IRP	Response Complete	
FTMC-115	Industrial Discharge	\$0	2000/09	2000/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTMC-116	Industrial Discharge	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-117	Industrial Discharge	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-118	Industrial Discharge	\$0	2000/09	2000/09	IRP	Response Complete	
FTMC-120	Contaminated Soil Piles	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-122	Contaminated Ground Water	\$0	2003/09	2003/09	IRP	Response Complete	
FTMC-124	Contaminated Fill	\$0	2000/09	2000/09	IRP	Response Complete	
FTMC-125	Maintenance Yard	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-126	Maintenance Yard	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-128	Washrack	\$0	2005/09	2005/09	IRP	Response Complete	
FTMC-129	Drainage Ditch	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-130	Landfill	\$0	2006/03	2006/03	IRP	Low	Groundwater Soil
FTMC-131	Storage Area	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-132	Contaminated Fill	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-134	Contaminated Fill	\$0	2000/09	2000/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTMC-135	Landfill	\$0	2005/07	2005/07	IRP	Response Complete	
FTMC-136	Storage Area	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-137	Landfill	\$0	2003/09	2003/09	IRP	Response Complete	
FTMC-138	Contaminated Sediments	\$0	2000/09	2000/09	IRP	Response Complete	
FTMC-139	Above Ground Storage Tank	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-140	Firing Range	\$4,412	2006/10	2009/07	IRP	High	Soil
FTMC-144	Firing Range	\$2,097	2011/01	2012/07	IRP	Medium	Soil
FTMC-229	Maintenance Yard	\$0	2000/09	2000/09	IRP	Response Complete	
FTMC-230	Radioactive Waste Area	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-231	Storage Area	\$0	2001/02	2001/02	IRP	Response Complete	
FTMC-232	Surface Disposal Area	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-234	Washrack	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-235	Above Ground Storage Tank	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-236	Contaminated Soil Piles	\$0	1999/09	1999/09	IRP	Response Complete	
FTMC-237	Maintenance Yard	\$0	2001/02	2001/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTMC-240	Unexploded Munitions and Ordnar	\$0	2001/08	2003/04	MMRP	Response Complete	
FTMC-241	Unexploded Munitions and Ordnar	\$0	2002/01	2003/04	MMRP	Response Complete	
FTMC-242	Unexploded Munitions and Ordnar	\$0	2003/04	2003/04	MMRP	Response Complete	
FTMC-243	Contaminated Ground Water	\$0	2005/09	2005/09	IRP	Response Complete	
FTMC-244	Unexploded Munitions and Ordnar	\$0	2003/04	2003/04	MMRP	Response Complete	
FTMC-245	Unexploded Munitions and Ordnar	\$0	2003/04	2003/04	MMRP	Response Complete	
FTMC-246	Unexploded Munitions and Ordnar	\$0	2002/06	2002/06	MMRP	Response Complete	
FTMC-247	Firing Range	\$12,201	2012/01	2013/07	IRP	High	Soil
FTMC-248	Firing Range	\$14,903	2012/01	2013/07	IRP	High	Soil
FTMC-249	Firing Range	\$0	2003/09	2003/09	IRP	Response Complete	
FTMC-250	Contaminated Ground Water	\$4,130	2008/01	2009/07	IRP	High	Groundwater
FTMC-251	Firing Range	\$2,053	2009/01	2010/07	IRP	Medium	Soil
FTMC-252	Firing Range	\$4,125	2008/01	2009/07	IRP	Medium	Soil
FTMC-253	Firing Range	\$12,336	2012/01	2013/07	IRP	Medium	Soil
FTMC-254	Firing Range	\$3,345	2009/01	2010/07	IRP	Medium	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTMC-255	Firing Range	\$0	2003/09	2003/09	IRP	Response Complete	
FTMC-256	Firing Range	\$0	2007/03	2007/03	IRP	Low	Soil
FTMC-257	Firing Range	\$0	2003/09	2003/09	IRP	Response Complete	
FTMC-258	Firing Range	\$0	2005/09	2005/09	IRP	Response Complete	
ARMY --- AL421372077600 / FORT RUCKER CTC (\$K): \$4,288 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
FTRU-001	Landfill	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-001-R-01	Firing Range	\$1,181	2009/09	2016/09	MMRP	Not Required	
FTRU-002	Landfill	\$0	2001/09	2001/09	IRP	Response Complete	
FTRU-002-R-01	Small Arms Range	\$0	2003/05	2005/03	MMRP	Response Complete	
FTRU-003	Landfill	\$0	1997/09	2003/06	IRP	Response Complete	
FTRU-003-R-01	Firing Range	\$1,059	2009/09	2016/09	MMRP	Not Required	
FTRU-004	Landfill	\$0	1994/10	1994/10	IRP	Response Complete	
FTRU-004-R-01	Small Arms Range	\$280	2009/09	2009/09	MMRP	Not Required	
FTRU-005	Landfill	\$0	1997/09	2003/06	IRP	Response Complete	
FTRU-005-R-01	Unexploded Munitions and Ordnar	\$0	2005/10	2005/10	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTRU-006	Landfill	\$0	1996/02	1996/02	IRP	Response Complete	
FTRU-006-R-01	Unexploded Munitions and Ordnar	\$0	2005/10	2005/10	MMRP	Not Required	
FTRU-007	Landfill	\$0	1996/02	1996/02	IRP	Response Complete	
FTRU-007-R-01	Unexploded Munitions and Ordnar	\$0	2005/10	2005/10	MMRP	Not Required	
FTRU-008	Landfill	\$0	1997/09	1997/09	IRP	Response Complete	
FTRU-009	Landfill	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-010	Surface Impoundment/Lagoon	\$0	1994/10	1998/12	IRP	Response Complete	
FTRU-011	Landfill	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-012	Landfill	\$0	2001/09	2001/09	IRP	Response Complete	
FTRU-013	Landfill	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-014	Incinerator	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-015	Incinerator	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-020	Landfill	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-022	Burn Area	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-023	Burn Area	\$0	1986/11	1986/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTRU-030	Waste Treatment Plant	\$0	1992/08	1992/08	IRP	Response Complete	
FTRU-031	Surface Impoundment/Lagoon	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-032	Surface Impoundment/Lagoon	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-033	Waste Treatment Plant	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-034	Waste Treatment Plant	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-040	Disposal Pit and Dry Well	\$0	2001/09	2001/09	IRP	Response Complete	
FTRU-041	Above Ground Storage Tank	\$0	1996/02	1998/03	IRP	Response Complete	
FTRU-042	Above Ground Storage Tank	\$0	1994/10	1998/03	IRP	Response Complete	
FTRU-043	Underground Storage Tanks	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-044	Underground Storage Tanks	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-045	Above Ground Storage Tank	\$0	1994/10	1998/03	IRP	Response Complete	
FTRU-046	Underground Storage Tanks	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-047	Underground Storage Tanks	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-048	Underground Storage Tanks	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-049	Underground Storage Tanks	\$0	1986/11	1986/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTRU-050	Underground Storage Tanks	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-051	Fire/Crash Training Area	\$0	1996/09	1998/12	IRP	Response Complete	
FTRU-052	Storage Area	\$0	1994/10	1998/03	IRP	Response Complete	
FTRU-070	Storage Area	\$0	2003/09	2003/09	IRP	Response Complete	
FTRU-071	Storage Area	\$0	1994/10	1997/12	IRP	Response Complete	
FTRU-073	Storage Area	\$0	2003/09	2003/09	IRP	Response Complete	
FTRU-075	Storage Area	\$0	1996/02	1996/02	IRP	Response Complete	
FTRU-079	Oil/Water Separator	\$0	1996/02	1996/02	IRP	Response Complete	
FTRU-080	Oil/Water Separator	\$0	1994/10	1998/03	IRP	Response Complete	
FTRU-081	Oil/Water Separator	\$0	1994/10	1994/10	IRP	Response Complete	
FTRU-082	Oil/Water Separator	\$0	1994/10	1998/03	IRP	Response Complete	
FTRU-083	Oil/Water Separator	\$0	1994/10	1994/10	IRP	Response Complete	
FTRU-084	Oil/Water Separator	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-085	Oil/Water Separator	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-086	Oil/Water Separator	\$0	1986/11	1986/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTRU-087	Oil/Water Separator	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-088	Oil/Water Separator	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-089	Oil/Water Separator	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-090	Oil/Water Separator	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-091	Oil/Water Separator	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-092	Oil/Water Separator	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-093	Oil/Water Separator	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-094	Oil/Water Separator	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-095	Oil/Water Separator	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-096	Oil/Water Separator	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-097	Oil/Water Separator	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-098	Oil/Water Separator	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-099	Oil/Water Separator	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-100	Oil/Water Separator	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-101	Oil/Water Separator	\$0	1994/10	1998/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTRU-102	Radioactive Waste Area	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-109	Storage Area	\$0	1994/10	1998/03	IRP	Response Complete	
FTRU-110	Storage Area	\$0	1994/10	1994/10	IRP	Response Complete	
FTRU-112	Storage Area	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-113	Storage Area	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-114	Storage Area	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-115	Storage Area	\$0	1994/10	1998/03	IRP	Response Complete	
FTRU-116	Storage Area	\$0	1996/02	1996/02	IRP	Response Complete	
FTRU-117	Storage Area	\$0	1996/02	1996/02	IRP	Response Complete	
FTRU-119	Disposal Pit and Dry Well	\$0	1994/10	1994/10	IRP	Response Complete	
FTRU-120	Other	\$0	1994/10	1994/10	IRP	Response Complete	
FTRU-150	Above Ground Storage Tank	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-151	Above Ground Storage Tank	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-152	Storage Area	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-153	Storage Area	\$0	1986/11	1986/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTRU-154	Storage Area	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-156	Underground Storage Tanks	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-157	Storage Area	\$0	1994/10	1994/10	IRP	Response Complete	
FTRU-158	Storage Area	\$0	1994/10	1998/03	IRP	Response Complete	
FTRU-159	Underground Storage Tanks	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-160	Above Ground Storage Tank	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-161	Storage Area	\$0	1994/10	1994/10	IRP	Response Complete	
FTRU-162	Storage Area	\$0	1994/10	1998/03	IRP	Response Complete	
FTRU-163	Underground Storage Tanks	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-164	Storage Area	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-165	Above Ground Storage Tank	\$0	1994/10	1998/03	IRP	Response Complete	
FTRU-166	Underground Storage Tanks	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-167	Underground Storage Tanks	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-168	Underground Storage Tanks	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-169	Storage Area	\$0	1986/11	1986/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTRU-170	Underground Storage Tanks	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-171	Landfill	\$1,768	2005/12	2007/06	IRP	High	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
FTRU-172	Underground Storage Tanks	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-173	Underground Storage Tanks	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-174	Underground Storage Tanks	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-175	Underground Storage Tanks	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-176	Landfill	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-177	Sewage Treatment Plant	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-178	Underground Storage Tanks	\$0	1986/11	1986/11	IRP	Response Complete	
FTRU-179	Storage Area	\$0	1994/10	1998/08	IRP	Response Complete	
FTRU-180	Storage Area	\$0	1996/02	1996/02	IRP	Response Complete	
FTRU-181	Dip Tank	\$0	1996/02	1996/02	IRP	Response Complete	
FTRU-182	Underground Storage Tanks	\$0	1991/09	1996/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTRU-183	Contaminated Soil Piles	\$0	1994/10	1997/01	IRP	Response Complete	
ARMY --- AL421382074200 / REDSTONE ARSENAL		CTC (\$K): \$301,746		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
MSFC-002	Surface Disposal Area	\$452	2007/03	2007/09	IRP	High	Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
MSFC-003	Chemical Disposal	\$1,460	2010/09	2010/09	IRP	Medium	Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
MSFC-003-R-01	Chemical Disposal	\$4,951	2011/09	2017/10	MMRP	Not Required	
MSFC-003-R-02	Chemical Disposal	\$12,736	2011/09	2017/09	MMRP	Not Required	
MSFC-027	Surface Disposal Area	\$430	2012/09	2012/09	IRP	Low	Soil SW_Fresh SW_Human
MSFC-034	Industrial Discharge	\$3,013	2010/04	2011/09	IRP	Medium	Sed_Fresh Sed_Human Soil
MSFC-035	Disposal Pit and Dry Well	\$0	1990/09	1991/02	IRP	Response Complete	
MSFC-053	Industrial Discharge	\$592	2010/04	2011/09	IRP	Medium	Sed_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Site name	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Sed_Human
							Soil SW_Fresh SW_Human
MSFC-055	Surface Disposal Area	\$0	1999/09	1999/09	IRP	Response Complete	
MSFC-060	Drainage Ditch	\$0	1999/09	1999/09	IRP	Response Complete	
MSFC-065	Contaminated Sediments	\$0	1999/09	1999/09	IRP	Response Complete	
MSFC-074	Surface Disposal Area	\$301	2011/09	2011/09	IRP	Low	Soil
MSFC-077	Burn Area	\$367	2011/09	2011/09	IRP	Low	Soil
MSFC-077-R-01	Burn Area	\$4,633	2011/09	2017/10	MMRP	Not Required	
MSFC-082	Chemical Disposal	\$0	2004/09	2004/09	IRP	Response Complete	
MSFC-082-R-01	Chemical Disposal	\$0	2003/05	2004/06	MMRP	Response Complete	
MSFC-D	Storage Area	\$0	2004/09	2004/09	IRP	Response Complete	
PBCATREDSTONE	Surface Impoundment/Lagoon	\$0	2005/03	2008/09	IRP	Low	Soil
RSA-001	Incinerator	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-001-R-01	Unexploded Munitions and Ordnar	\$712	2011/09	2017/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RSA-002	Oil/Water Separator	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-002-R-01	Chemical Disposal	\$0	2003/05	2003/05	MMRP	Response Complete	
RSA-003	Oil/Water Separator	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-003-R-01	Pistol Range	\$0	2003/05	2005/03	MMRP	Response Complete	
RSA-004	Oil/Water Separator	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-004-R-01	Explosive Ordnance Disposal Area	\$2,688	2011/09	2017/09	MMRP	Not Required	
RSA-005	Storage Area	\$0	2004/09	2004/09	IRP	Response Complete	
RSA-006	Disposal Pit and Dry Well	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-007	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-008	Sewage Treatment Plant	\$0	2002/12	2002/12	IRP	Response Complete	
RSA-009	Sewage Treatment Plant	\$0	2002/12	2002/12	IRP	Response Complete	
RSA-010	Landfill	\$925	2009/09	2010/08	IRP	Medium	Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
RSA-011	Sewage Treatment Plant	\$202	2006/11	2010/09	IRP	Medium	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RSA-012	Burn Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-013	Burn Area	\$1,069	2010/05	2011/09	IRP	Medium	Soil SW_Fresh SW_Human
RSA-013-R-01	Chemical Disposal	\$0	2003/05	2004/06	MMRP	Response Complete	
RSA-014	Burn Area	\$1,357	2011/07	2012/07	IRP	Low	Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
RSA-014-R-01	Chemical Disposal	\$0	2003/05	2004/06	MMRP	Response Complete	
RSA-015	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-016	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-017	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-018	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-019	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-020	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-021	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RSA-022	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-023	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-024	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-025	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-026	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-027	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-028	Oil/Water Separator	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-029	Waste Lines	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-030	Oil/Water Separator	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-031	Above Ground Storage Tank	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-032	Storage Area	\$85	2009/09	2009/09	IRP	Low	Soil SW_Fresh SW_Human
RSA-033	Plating Shop	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-034	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-035	Oil/Water Separator	\$0	1990/09	1991/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RSA-036	Oil/Water Separator	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-037	Underground Storage Tanks	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-038	Underground Storage Tanks	\$0	1990/09	1996/06	IRP	Response Complete	
RSA-039	Underground Storage Tanks	\$0	1990/09	1993/08	IRP	Response Complete	
RSA-040	Underground Storage Tanks	\$0	1990/09	1996/03	IRP	Response Complete	
RSA-041	Underground Storage Tanks	\$0	1990/09	1992/07	IRP	Response Complete	
RSA-042	Underground Storage Tanks	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-043	Underground Storage Tanks	\$0	1990/09	1993/07	IRP	Response Complete	
RSA-044	Underground Storage Tanks	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-045	Industrial Discharge	\$969	2008/03	2010/09	IRP	Medium	Soil
RSA-046	Chemical Disposal	\$0	2004/09	2004/09	IRP	Response Complete	
RSA-046-R-01	Chemical Disposal	\$0	2003/05	2004/06	MMRP	Response Complete	
RSA-047	Chemical Disposal	\$0	2004/09	2004/09	IRP	Response Complete	
RSA-048	Landfill	\$1,555	2008/01	2010/09	IRP	Medium	SW_Fresh SW_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RSA-049	Surface Impoundment/Lagoon	\$810	2006/11	2008/01	IRP	Medium	Soil
RSA-050	Chemical Disposal	\$0	2004/09	2004/09	IRP	Response Complete	
RSA-051	Chemical Disposal	\$0	2004/09	2004/09	IRP	Response Complete	
RSA-052	Chemical Disposal	\$4,865	2009/01	2009/08	IRP	Medium	Soil
RSA-053	Landfill	\$5,754	2007/12	2010/02	IRP	High	Soil SW_Fresh SW_Human
RSA-054	Landfill	\$9,574	2008/12	2009/08	IRP	Low	Soil
RSA-055	Landfill	\$0	2002/02	2002/02	IRP	Response Complete	
RSA-056	Surface Impoundment/Lagoon	\$387	2007/06	2007/09	IRP	Low	Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
RSA-057	Industrial Discharge	\$2,103	2007/05	2007/09	IRP	High	Soil
RSA-058	Landfill	\$5,008	2006/11	2009/09	IRP	High	Sed_Fresh Sed_Human Soil SW_Fresh SW_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RSA-059	Landfill	\$4,574	2008/06	2008/09	IRP	Low	Soil
							SW_Fresh SW_Human
RSA-060	Landfill	\$2,952	2008/02	2010/04	IRP	High	Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
RSA-061	Chemical Disposal	\$3,554	2010/09	2011/09	IRP	Medium	Soil
RSA-062	Chemical Disposal	\$0	2002/02	2002/02	IRP	Response Complete	
RSA-063	Chemical Disposal	\$1,060	2011/04	2012/04	IRP	Low	Soil
RSA-064	Chemical Disposal	\$902	2010/05	2012/01	IRP	Low	Sed_Fresh
RSA-065	Storage Area	\$23,216	2011/09	2011/09	IRP	Medium	Soil SW_Fresh SW_Human
RSA-065-R-01	Chemical Disposal	\$0	2003/05	2004/06	MMRP	Response Complete	
RSA-066	Chemical Disposal	\$1,166	2009/11	2011/09	IRP	Medium	SW_Fresh SW_Human
RSA-066-R-01	Chemical Disposal	\$0	2003/05	2004/06	MMRP	Response Complete	
RSA-067	Storage Area	\$10,224	2010/08	2011/09	IRP	Medium	Sed_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
							SW_Fresh SW_Human
RSA-067-R-01	Chemical Disposal	\$0	2003/05	2004/06	MMRP	Response Complete	
RSA-068	Chemical Disposal	\$1,230	2011/03	2011/09	IRP	Medium	Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
RSA-068-R-01	Chemical Disposal	\$0	2003/05	2004/06	MMRP	Response Complete	
RSA-069	Storage Area	\$16,353	2008/10	2012/09	IRP	Low	Soil
RSA-069-R-01	Chemical Disposal	\$0	2003/05	2004/06	MMRP	Response Complete	
RSA-070	Contaminated Ground Water	\$0	2002/02	2002/02	IRP	Response Complete	
RSA-070-R-01	Chemical Disposal	\$0	2003/05	2004/06	MMRP	Response Complete	
RSA-071	Unexploded Munitions and Ordnar	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-071-R-01	Unexploded Munitions and Ordnar	\$0	2003/05	2005/03	MMRP	Response Complete	
RSA-072	Unexploded Munitions and Ordnar	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-073	Unexploded Munitions and Ordnar	\$0	1990/09	1991/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RSA-073-R-01	Unexploded Munitions and Ordnar	\$0	2003/05	2005/03	MMRP	Response Complete	
RSA-074	Unexploded Munitions and Ordnar	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-074-R-01	Unexploded Munitions and Ordnar	\$0	2003/05	2005/03	MMRP	Response Complete	
RSA-075	Incinerator	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-076	Waste Treatment Plant	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-077	Waste Treatment Plant	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-078	Disposal Pit and Dry Well	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-079	Disposal Pit and Dry Well	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-080	Disposal Pit and Dry Well	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-081	Disposal Pit and Dry Well	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-082	Industrial Discharge	\$0	2000/09	2002/12	IRP	Response Complete	
RSA-083	Industrial Discharge	\$1,018	2010/04	2011/09	IRP	Low	Soil
RSA-084	Storage Area	\$0	1997/06	1997/08	IRP	Response Complete	
RSA-085	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-086	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RSA-087	Storage Area	\$151	2009/02	2011/05	IRP	Low	Soil
RSA-088	Storage Area	\$348	2007/02	2010/06	IRP	Low	Soil
RSA-089	Storage Area	\$0	2005/09	2005/09	IRP	Response Complete	
RSA-090	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-091	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-092	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-093	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-094	Industrial Discharge	\$80	2007/02	2007/02	IRP	Medium	Soil
RSA-095	Industrial Discharge	\$2,398	2010/09	2012/09	IRP	Low	Soil
RSA-096	Industrial Discharge	\$1,679	2009/09	2011/09	IRP	Medium	Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
RSA-097	Industrial Discharge	\$1,609	2009/05	2011/09	IRP	Medium	Soil SW_Fresh SW_Human
RSA-098	Industrial Discharge	\$0	2005/09	2005/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RSA-099	Industrial Discharge	\$0	2004/09	2004/09	IRP	Response Complete	
RSA-100	Above Ground Storage Tank	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-101	Contaminated Sediments	\$0	1978/09	1988/03	IRP	Response Complete	
RSA-102	Contaminated Sediments	\$0	1979/06	1988/03	IRP	Response Complete	
RSA-103	Contaminated Sediments	\$0	1979/06	1988/03	IRP	Response Complete	
RSA-104	Industrial Discharge	\$0	2005/09	2005/09	IRP	Response Complete	
RSA-105	Contaminated Sediments	\$0	1979/06	1988/03	IRP	Response Complete	
RSA-106	Contaminated Sediments	\$0	1979/06	1988/03	IRP	Response Complete	
RSA-107	Landfill	\$0	1981/09	1983/03	IRP	Response Complete	
RSA-108	Contaminated Sediments	\$0	1997/06	1997/08	IRP	Response Complete	
RSA-109	Surface Disposal Area	\$1,380	2011/10	2012/09	IRP	Low	Soil
RSA-110	Storage Area	\$2,237	2011/09	2011/09	IRP	Low	Soil SW_Fresh SW_Human
RSA-110-R-01	Chemical Disposal	\$0	2003/05	2004/06	MMRP	Response Complete	
RSA-111	Building Demolition/Debris Remov	\$0	1990/09	1991/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RSA-112	Chemical Disposal	\$1,126	2008/10	2010/10	IRP	Low	Sed_Fresh Sed_Human Soil
RSA-113	Chemical Disposal	\$1,863	2007/09	2007/09	IRP	Low	Soil
RSA-114	Chemical Disposal	\$4,930	2011/10	2011/10	IRP	Low	Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
RSA-115	Surface Impoundment/Lagoon	\$0	2005/09	2005/09	IRP	Response Complete	
RSA-116	Surface Impoundment/Lagoon	\$0	2002/12	2002/12	IRP	Response Complete	
RSA-117	Industrial Discharge	\$1,715	2009/09	2011/09	IRP	Low	Sed_Fresh Sed_Human Soil
RSA-118	Industrial Discharge	\$0	2004/09	2004/09	IRP	Response Complete	
RSA-119	Contaminated Sediments	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-120	Building Demolition/Debris Remov	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-121	Above Ground Storage Tank	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-122	Industrial Discharge	\$1,466	2006/10	2007/09	IRP	High	Sed_Fresh Sed_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
							SW_Fresh SW_Human
RSA-123	Disposal Pit and Dry Well	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-124	Waste Treatment Plant	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-125	Storage Area	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-126	Burn Area	\$390	2009/10	2011/09	IRP	Low	Soil SW_Fresh SW_Human
RSA-127	Disposal Pit and Dry Well	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-128	Chemical Disposal	\$0	2002/02	2002/02	IRP	Response Complete	
RSA-129	Burn Area	\$0	2005/09	2005/09	IRP	Response Complete	
RSA-130	Contaminated Sediments	\$0	1997/09	1997/10	IRP	Response Complete	
RSA-131	Unexploded Munitions and Ordnar	\$0	1990/09	1991/02	IRP	Response Complete	
RSA-132	Contaminated Ground Water	\$0	2002/02	2002/02	IRP	Response Complete	
RSA-132-R-01	Chemical Disposal	\$0	2003/05	2004/06	MMRP	Response Complete	
RSA-133	Contaminated Ground Water	\$0	2002/02	2002/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RSA-134	Burn Area	\$767	2012/06	2012/09	IRP	Low	Soil
							SW_Fresh SW_Human
RSA-135H	Industrial Discharge	\$1,566	2011/03	2012/06	IRP	Low	Soil
RSA-138M	Industrial Discharge	\$835	2010/11	2010/11	IRP	Medium	Sed_Fresh Sed_Human Soil
RSA-139	Surface Impoundment/Lagoon	\$250	2007/03	2007/08	IRP	Medium	Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
RSA-140	Surface Disposal Area	\$0	2004/09	2004/09	IRP	Response Complete	
RSA-141	Chemical Disposal	\$215	2010/09	2011/09	IRP	Low	Soil
RSA-141-R-01	Chemical Disposal	\$4,636	2011/09	2017/10	MMRP	Not Required	
RSA-142	Industrial Discharge	\$1,726	2008/04	2009/09	IRP	Medium	Soil
RSA-143	Spill Site Area	\$151	2003/09	2007/09	IRP	Medium	Groundwater
RSA-144	Industrial Discharge	\$1,294	2011/10	2012/09	IRP	Low	Soil
RSA-145	Contaminated Ground Water	\$7,975	2011/02	2011/09	IRP	Medium	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RSA-146	Contaminated Ground Water	\$7,543	2010/10	2011/09	IRP	High	Groundwater
RSA-147	Contaminated Ground Water	\$12,217	2011/09	2011/09	IRP	Medium	Groundwater
RSA-148	Contaminated Ground Water	\$8,109	2010/08	2010/09	IRP	Medium	Groundwater
RSA-149	Contaminated Ground Water	\$5,471	2010/09	2010/09	IRP	Medium	Groundwater
RSA-150	Contaminated Ground Water	\$4,572	2011/09	2011/09	IRP	Low	Groundwater
RSA-151	Contaminated Ground Water	\$7,986	2010/09	2011/09	IRP	Medium	Groundwater
RSA-152	Contaminated Ground Water	\$8,745	2012/05	2012/09	IRP	Low	Groundwater
RSA-153	Contaminated Ground Water	\$2,055	2012/08	2012/08	IRP	Low	Groundwater
RSA-154	Contaminated Ground Water	\$5,981	2012/09	2012/09	IRP	Low	Groundwater
RSA-155	Contaminated Ground Water	\$1,616	2012/09	2012/09	IRP	Low	Groundwater
RSA-156	Contaminated Ground Water	\$4,637	2012/01	2012/09	IRP	Low	Groundwater
RSA-157	Contaminated Ground Water	\$14,984	2012/08	2012/09	IRP	Low	Groundwater
RSA-183	Industrial Discharge	\$1,238	2007/08	2007/09	IRP	High	Sed_Fresh Sed_Human Soil SW_Fresh SW_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RSA-187	Industrial Discharge	\$752	2011/09	2011/09	IRP	Medium	Soil
RSA-188	Explosive Ordnance Disposal Area	\$1,414	2011/10	2011/12	IRP	Low	Soil
RSA-189	Industrial Discharge	\$620	2011/10	2011/11	IRP	Low	Soil
RSA-190	Surface Disposal Area	\$482	2012/09	2012/09	IRP	Low	Soil
RSA-191	Industrial Discharge	\$882	2011/09	2011/09	IRP	Medium	Soil
RSA-192	Industrial Discharge	\$1,104	2011/09	2011/09	IRP	Medium	Soil
RSA-193	Industrial Discharge	\$465	2011/09	2011/09	IRP	Medium	Soil
RSA-194	Industrial Discharge	\$541	2011/09	2011/09	IRP	Medium	Soil
RSA-195	Industrial Discharge	\$1,019	2011/09	2011/09	IRP	Medium	Soil
RSA-196	Industrial Discharge	\$523	2011/09	2011/09	IRP	Medium	Soil
RSA-197	Industrial Discharge	\$746	2012/09	2012/09	IRP	Low	Soil
RSA-198	Industrial Discharge	\$592	2011/09	2011/09	IRP	Medium	Soil
RSA-199	Industrial Discharge	\$523	2011/09	2011/09	IRP	Medium	Soil
RSA-200	Industrial Discharge	\$1,294	2011/09	2011/09	IRP	Medium	Soil
RSA-201	Industrial Discharge	\$519	2012/09	2012/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RSA-202	Surface Disposal Area	\$555	2012/09	2012/09	IRP	Low	Soil
RSA-203	Industrial Discharge	\$531	2012/09	2012/09	IRP	Low	Soil
RSA-204	Industrial Discharge	\$952	2011/10	2011/10	IRP	Low	Soil
RSA-205	Industrial Discharge	\$693	2011/09	2011/09	IRP	Low	Soil
RSA-206	Industrial Discharge	\$679	2011/09	2011/09	IRP	Medium	Soil
RSA-207	Industrial Discharge	\$652	2011/09	2011/09	IRP	Medium	Soil
RSA-208	Industrial Discharge	\$1,453	2011/09	2011/09	IRP	Medium	Soil
RSA-209	Industrial Discharge	\$477	2011/09	2011/09	IRP	Medium	Soil
RSA-210	Industrial Discharge	\$474	2012/09	2012/09	IRP	Low	Soil
RSA-211	Industrial Discharge	\$734	2012/09	2012/09	IRP	Low	Soil
RSA-212	Industrial Discharge	\$448	2011/09	2011/09	IRP	Medium	Soil
RSA-213	Industrial Discharge	\$2,672	2012/09	2012/09	IRP	Low	Soil
RSA-214	Industrial Discharge	\$1,413	2011/09	2011/09	IRP	Medium	Soil
RSA-215	Industrial Discharge	\$3,162	2011/09	2011/09	IRP	Medium	Soil
RSA-217	Storage Area	\$2,200	2012/09	2012/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RSA-218	Storage Area	\$1,052	2012/09	2012/09	IRP	Low	Soil
RSA-219	Storage Area	\$1,789	2012/08	2012/09	IRP	Low	Soil
RSA-220	Storage Area	\$728	2012/09	2012/09	IRP	Low	Soil
RSA-223	Maintenance Yard	\$1,575	2010/10	2011/07	IRP	High	Soil
RSA-224	Storage Area	\$173	2009/06	2009/06	IRP	Low	Soil
RSA-225	Industrial Discharge	\$181	2011/10	2012/09	IRP	Low	Soil
RSA-226	Storage Area	\$122	2011/06	2011/06	IRP	Low	Soil
RSA-227	Washrack	\$142	2012/09	2012/09	IRP	Low	Sed_Fresh Sed_Human Soil
RSA-228	Sewage Treatment Plant	\$577	2011/10	2012/09	IRP	Low	Soil
RSA-229	Underground Storage Tanks	\$1,277	2008/10	2010/08	IRP	Low	Soil
RSA-230	Surface Disposal Area	\$313	2011/07	2011/09	IRP	Medium	Soil
RSA-231	Industrial Discharge	\$124	2011/06	2011/06	IRP	Low	Soil
RSA-232	Underground Storage Tanks	\$215	2009/06	2009/06	IRP	Medium	Soil
RSA-233	Industrial Discharge	\$108	2011/06	2011/06	IRP	Medium	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RSA-234	Burn Area	\$391	2011/09	2011/09	IRP	Medium	Soil
RSA-235	Above Ground Storage Tank	\$211	2009/06	2009/06	IRP	Low	Soil
RSA-236	Industrial Discharge	\$96	2009/06	2009/06	IRP	Medium	Soil
RSA-237	Industrial Discharge	\$1,877	2012/09	2012/09	IRP	Low	Soil
RSA-238	Industrial Discharge	\$1,013	2010/10	2011/01	IRP	Low	Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
RSA-239	Industrial Discharge	\$1,018	2011/10	2012/05	IRP	Low	Soil
RSA-A	Industrial Discharge	\$144	2006/04	2006/04	IRP	Low	Sed_Fresh Soil SW_Fresh SW_Human
RSA-B	Contaminated Ground Water	\$0	1997/06	1997/08	IRP	Response Complete	
RSA-C	Industrial Discharge	\$441	2007/10	2007/10	IRP	Medium	Sed_Human Soil SW_Fresh SW_Human
RSA-D	Storage Area	\$420	2007/11	2007/11	IRP	Medium	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RSA-E	Spill Site Area	\$0	2002/12	2002/12	IRP	Response Complete	
RSA-F	Storage Area	\$0	2002/12	2002/12	IRP	Response Complete	
ARMY --- AL4210429A2100 / USARC ENTERPRISE		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 01	Surface Disposal Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 02	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 03	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- AL421042059500 / USARC MOBILE (WRIGHT)		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 1	Contaminated Buildings	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 10	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 11	Underground Storage Tanks	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 12	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 2	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 3	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 4	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 5	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 6	Other	\$0	1998/09	1998/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 7	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 8	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 9	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- AL4210429A4900 / USARC MONTGOMERY (SCREWS)		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Underground Storage Tanks	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 02	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 03	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- AL4210429A6000 / USARC TROY		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 02	Underground Storage Tanks	\$0	1998/04	1998/04	IRP	Response Complete	
ARMY --- AL4210429A6100 / USARC TUSCALOOSA		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 1	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 2	Above Ground Storage Tank	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 3	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 4	Underground Storage Tanks	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 5	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 6	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 7	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 8	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 9	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- AL4210429A6700 / USARC TUSKEGEE		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 02	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
Alaska							
ARMY --- AK021452215500 / FORT GREELY		CTC (\$K):		\$5,814	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FGLY-001	Spill Site Area	\$0	1992/12	1994/10	IRP	Response Complete	
FGLY-001-R-01	Small Arms Range	\$1,522	2015/09	2017/09	MMRP	Not Required	
FGLY-002	Underground Storage Tanks	\$0	1994/06	1994/07	IRP	Response Complete	
FGLY-002-R-01	Small Arms Range	\$114	2008/09	2008/09	MMRP	Not Required	
FGLY-003	Above Ground Storage Tank	\$0	1995/11	1995/11	IRP	Response Complete	
FGLY-003-R-01	Landfill	\$1,274	2015/09	2017/09	MMRP	Not Required	
FGLY-004	Landfill	\$0	1997/09	1997/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FGLY-004-R-01	Unexploded Munitions and Ordnar	\$1,064	2015/09	2017/09	MMRP	Not Required	
FGLY-005	Spill Site Area	\$0	1997/09	1997/09	IRP	Response Complete	
FGLY-006	Fire/Crash Training Area	\$1,163	2007/09	2012/09	IRP	Low	Groundwater Soil
FGLY-007	Landfill	\$66	2000/03	2000/03	IRP	Response Complete	
FGLY-008	Landfill	\$0	2000/03	2000/03	IRP	Response Complete	
FGLY-009	Landfill	\$0	1992/10	1992/10	IRP	Response Complete	
FGLY-010	Landfill	\$107	2004/09	2004/09	IRP	Response Complete	
FGLY-011	Landfill	\$0	1992/10	1992/10	IRP	Response Complete	
FGLY-012	Landfill	\$0	1992/10	1992/10	IRP	Response Complete	
FGLY-013	Surface Impoundment/Lagoon	\$0	1995/11	1995/11	IRP	Response Complete	
FGLY-014	Storage Area	\$0	1995/11	1995/11	IRP	Response Complete	
FGLY-015	Storage Area	\$0	1999/03	1999/03	IRP	Response Complete	
FGLY-016	Storage Area	\$0	1992/10	1992/12	IRP	Response Complete	
FGLY-017	Radioactive Waste Area	\$0	1992/12	1994/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FGLY-018	Radioactive Waste Area	\$0	1992/12	1994/10	IRP	Response Complete	
FGLY-019	Waste Lines	\$25	2006/09	2006/09	IRP	Low	Soil
FGLY-020	Unexploded Munitions and Ordnar	\$0	1992/10	1992/10	IRP	Response Complete	
FGLY-021	Unexploded Munitions and Ordnar	\$0	1992/10	1992/10	IRP	Response Complete	
FGLY-022	Landfill	\$0	1995/11	1995/11	IRP	Response Complete	
FGLY-023	Landfill	\$0	1995/11	1995/11	IRP	Response Complete	
FGLY-024	Surface Impoundment/Lagoon	\$0	1992/12	1992/12	IRP	Response Complete	
FGLY-025	Burn Area	\$0	1992/12	1992/12	IRP	Response Complete	
FGLY-026	Storage Area	\$0	1992/12	1992/12	IRP	Response Complete	
FGLY-027	Surface Disposal Area	\$50	2007/09	2007/09	IRP	Low	Soil
FGLY-028	Surface Disposal Area	\$0	1995/11	1995/11	IRP	Response Complete	
FGLY-029	Contaminated Sediments	\$0	1991/09	1996/09	IRP	Response Complete	
FGLY-030	Storage Area	\$0	1992/12	1994/10	IRP	Response Complete	
FGLY-031	Storage Area	\$0	1992/12	1994/10	IRP	Response Complete	
FGLY-032	Storage Area	\$40	2007/09	2007/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FGLY-033	Underground Storage Tanks	\$0	1992/12	1996/04	IRP	Response Complete	
FGLY-034	Underground Storage Tanks	\$0	1994/03	1994/10	IRP	Response Complete	
FGLY-035	Underground Storage Tanks	\$0	1994/03	1994/10	IRP	Response Complete	
FGLY-036	Underground Storage Tanks	\$0	1996/01	1996/04	IRP	Response Complete	
FGLY-037	Underground Storage Tanks	\$0	1992/12	1995/11	IRP	Response Complete	
FGLY-038	Storage Area	\$0	1999/03	1999/03	IRP	Response Complete	
FGLY-039	Storage Area	\$0	1992/12	1994/10	IRP	Response Complete	
FGLY-040	Spill Site Area	\$0	1992/12	1994/10	IRP	Response Complete	
FGLY-041	Spill Site Area	\$0	1992/12	1994/10	IRP	Response Complete	
FGLY-042	Spill Site Area	\$0	1992/12	1994/10	IRP	Response Complete	
FGLY-043	Underground Storage Tanks	\$0	1995/11	1996/04	IRP	Response Complete	
FGLY-044	Mixed Waste Area	\$0	1998/09	1998/09	IRP	Response Complete	
FGLY-045	Spill Site Area	\$91	2000/09	2000/09	IRP	Response Complete	
FGLY-046	Spill Site Area	\$66	2000/09	2000/09	IRP	Response Complete	
FGLY-047	Contaminated Sediments	\$0	1999/04	2000/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FGLY-048	Disposal Pit and Dry Well	\$0	2000/01	2000/03	IRP	Response Complete	
FGLY-049	Above Ground Storage Tank	\$0	1997/09	2000/09	IRP	Response Complete	
FGLY-050	Soil Contamination After Tank Ren	\$10	2006/09	2006/09	IRP	Low	Soil
FGLY-052	Pesticide Shop	\$0	2000/09	2000/09	IRP	Response Complete	
FGLY-053	Contaminated Buildings	\$0	2000/09	2000/09	IRP	Response Complete	
FGLY-056	Storage Area	\$0	2000/03	2000/03	IRP	Response Complete	
FGLY-058	Underground Storage Tanks	\$0	2000/03	2000/03	IRP	Response Complete	
FGLY-059	Soil Contamination After Tank Ren	\$0	1999/03	1999/03	IRP	Response Complete	
FGLY-060	Maintenance Yard	\$0	2000/09	2000/09	IRP	Response Complete	
FGLY-061	Contaminated Buildings	\$0	2001/09	2001/09	IRP	Response Complete	
FGLY-062	Spill Site Area	\$0	1998/09	1998/09	IRP	Response Complete	
FGLY-063	Contaminated Soil Piles	\$0	1999/03	1999/03	IRP	Response Complete	
FGLY-064	Spill Site Area	\$0	1998/09	1998/09	IRP	Response Complete	
FGLY-066	Soil Contamination After Tank Ren	\$0	1998/09	1998/09	IRP	Response Complete	
FGLY-070	Disposal Pit and Dry Well	\$0	1997/11	1997/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FGLY-071	Soil Contamination After Tank Ren	\$0	1997/10	1997/10	IRP	Response Complete	
FGLY-072	Spill Site Area	\$0	1999/03	1999/03	IRP	Response Complete	
FGLY-073	Fire/Crash Training Area	\$0	1999/03	1999/03	IRP	Response Complete	
FGLY-075	Disposal Pit and Dry Well	\$10	2006/09	2006/09	IRP	Low	Soil
FGLY-076	Burn Area	\$25	2006/09	2006/09	IRP	Low	Soil
FGLY-080	Fire/Crash Training Area	\$0	2000/09	2000/09	IRP	Response Complete	
FGLY-100	Soil Contamination After Tank Ren	\$187	2006/09	2006/09	IRP	Low	Soil
ARMY --- AK021452215700 / FORT RICHARDSON			CTC (\$K): \$286,027		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FTRS-001-R-01	Firing Range	\$161,283	2015/09	2017/09	MMRP	Not Required	
FTRS-002-R-01	Firing Range	\$77,639	2015/09	2017/09	MMRP	Not Required	
FTRS-003-R-01	Firing Range	\$1,191	2015/09	2017/09	MMRP	Not Required	
FTRS-004-R-01	Firing Range	\$1,158	2015/09	2017/09	MMRP	Not Required	
FTRS-005-R-01	Firing Range	\$2,326	2015/09	2017/09	MMRP	Not Required	
FTRS-006-R-01	Firing Range	\$2,536	2015/09	2017/09	MMRP	Not Required	
FTRS-007-R-01	Small Arms Range	\$1,191	2015/09	2017/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTRS-008-R-01	Firing Range	\$18,719	2015/09	2017/09	MMRP	Not Required	
FTRS-009-R-01	Firing Range	\$3,633	2015/09	2017/09	MMRP	Not Required	
FTRS-01	Spill Site Area	\$0	2000/09	2000/09	IRP	Response Complete	
FTRS-010-R-01	Firing Range	\$3,936	2015/09	2017/09	MMRP	Not Required	
FTRS-011-R-01	Small Arms Range	\$977	2011/09	2017/09	MMRP	Not Required	
FTRS-012-R-01	Firing Range	\$1,674	2011/09	2017/09	MMRP	Not Required	
FTRS-02	Underground Storage Tanks	\$0	1994/02	1994/02	IRP	Response Complete	
FTRS-03	Underground Storage Tanks	\$0	1994/03	1994/11	IRP	Response Complete	
FTRS-04	Contaminated Buildings	\$0	1987/10	1994/03	IRP	Response Complete	
FTRS-044	Spill Site Area	\$146	2004/09	2004/09	IRP	Response Complete	
FTRS-045	Spill Site Area	\$0	1998/09	1998/09	IRP	Response Complete	
FTRS-046	Underground Storage Tanks	\$0	1994/05	1994/05	IRP	Response Complete	
FTRS-047	Spill Site Area	\$1,910	2006/09	2008/09	IRP	Medium	Soil SW_Human
FTRS-05	Contaminated Ground Water	\$0	1994/09	2000/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTRS-06	Underground Storage Tanks	\$0	1994/07	1994/07	IRP	Response Complete	
FTRS-07	Storage Area	\$0	1998/04	1998/09	IRP	Response Complete	
FTRS-08	Contaminated Buildings	\$0	1991/07	1991/07	IRP	Response Complete	
FTRS-09	Disposal Pit and Dry Well	\$0	1997/09	1999/11	IRP	Response Complete	
FTRS-10	Underground Storage Tanks	\$0	1993/01	1994/03	IRP	Response Complete	
FTRS-11	Contaminated Buildings	\$0	1987/10	1993/11	IRP	Response Complete	
FTRS-12	Contaminated Buildings	\$0	1987/10	1993/11	IRP	Response Complete	
FTRS-13	Underground Storage Tanks	\$0	1994/07	1994/07	IRP	Response Complete	
FTRS-14	Contaminated Buildings	\$0	1987/10	1994/03	IRP	Response Complete	
FTRS-15	Contaminated Buildings	\$0	1987/10	1994/03	IRP	Response Complete	
FTRS-16	Contaminated Buildings	\$0	1987/10	1994/03	IRP	Response Complete	
FTRS-17	Contaminated Buildings	\$0	1987/10	1994/03	IRP	Response Complete	
FTRS-18	Contaminated Buildings	\$0	1987/10	1993/11	IRP	Response Complete	
FTRS-19	Spill Site Area	\$0	1995/09	1995/09	IRP	Response Complete	
FTRS-20	Unexploded Munitions and Ordnar	\$0	1987/10	1993/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTRS-21	Unexploded Munitions and Ordnar	\$0	1987/10	1993/11	IRP	Response Complete	
FTRS-22	Unexploded Munitions and Ordnar	\$3,745	1997/10	1999/08	IRP	Not Required	
FTRS-23	Explosive Ordnance Disposal Area	\$0	1987/08	1987/08	IRP	Response Complete	
FTRS-24	Contaminated Buildings	\$0	1987/10	1993/11	IRP	Response Complete	
FTRS-25	Storage Area	\$0	1998/04	1998/06	IRP	Response Complete	
FTRS-26	Contaminated Buildings	\$0	1987/10	1993/11	IRP	Response Complete	
FTRS-27	Above Ground Storage Tank	\$0	1994/11	1995/11	IRP	Response Complete	
FTRS-28	Underground Storage Tanks	\$0	1987/10	1994/03	IRP	Response Complete	
FTRS-29	Fire/Crash Training Area	\$0	1997/09	1998/08	IRP	Response Complete	
FTRS-39	Explosive Ordnance Disposal Area	\$1,875	1997/09	1999/06	IRP	Not Required	
FTRS-40	Contaminated Fill	\$0	1991/09	1996/09	IRP	Response Complete	
FTRS-41	Spill Site Area	\$0	1997/09	1998/09	IRP	Response Complete	
FTRS-42	Surface Disposal Area	\$0	1996/04	1996/04	IRP	Response Complete	
FTRS-43	Underground Storage Tanks	\$0	1994/10	1995/06	IRP	Response Complete	
FTRS-48	Storage Area	\$0	1995/04	1995/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTRS-49	Spill Site Area	\$0	1995/04	1995/04	IRP	Response Complete	
FTRS-50	Surface Disposal Area	\$0	1995/04	1995/04	IRP	Response Complete	
FTRS-51	Disposal Pit and Dry Well	\$0	1995/04	1995/04	IRP	Response Complete	
FTRS-52	Fire/Crash Training Area	\$0	1995/04	1995/04	IRP	Response Complete	
FTRS-53	Underground Storage Tanks	\$0	1994/02	1995/02	IRP	Response Complete	
FTRS-54	Spill Site Area	\$0	1998/09	1999/09	IRP	Response Complete	
FTRS-55	Underground Storage Tanks	\$0	1994/05	1994/05	IRP	Response Complete	
FTRS-56	Underground Storage Tanks	\$0	1987/10	1994/11	IRP	Response Complete	
FTRS-57	Underground Storage Tanks	\$0	1990/06	1996/05	IRP	Response Complete	
FTRS-58	Underground Storage Tanks	\$1,133	2005/09	2005/09	IRP	Response Complete	
FTRS-59	Underground Storage Tanks	\$0	1994/11	1994/11	IRP	Response Complete	
FTRS-60	Underground Storage Tanks	\$0	1994/09	1998/09	IRP	Response Complete	
FTRS-61	Underground Storage Tanks	\$0	1994/07	1995/09	IRP	Response Complete	
FTRS-62	Underground Storage Tanks	\$0	1994/06	1994/06	IRP	Response Complete	
FTRS-63	Underground Storage Tanks	\$0	1994/07	1994/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTRS-64	Underground Storage Tanks	\$0	1994/07	1996/10	IRP	Response Complete	
FTRS-65	Underground Storage Tanks	\$0	1994/09	1996/07	IRP	Response Complete	
FTRS-66	Underground Storage Tanks	\$0	1996/09	1996/09	IRP	Response Complete	
FTRS-67	Underground Storage Tanks	\$0	1994/07	1994/07	IRP	Response Complete	
FTRS-68	Underground Storage Tanks	\$0	1996/03	1997/10	IRP	Response Complete	
FTRS-69	Underground Storage Tanks	\$0	1997/10	1998/10	IRP	Response Complete	
FTRS-70	Underground Storage Tanks	\$0	1996/03	1996/03	IRP	Response Complete	
FTRS-71	Underground Storage Tanks	\$0	1996/03	1996/03	IRP	Response Complete	
FTRS-72	Underground Storage Tanks	\$0	1994/09	1995/02	IRP	Response Complete	
FTRS-73	Underground Storage Tanks	\$0	1996/03	1996/03	IRP	Response Complete	
FTRS-74	Underground Storage Tanks	\$0	1996/03	1996/10	IRP	Response Complete	
FTRS-75	Underground Storage Tanks	\$0	1996/03	1996/03	IRP	Response Complete	
FTRS-76	Underground Storage Tanks	\$0	1996/03	1996/03	IRP	Response Complete	
FTRS-77	Underground Storage Tanks	\$0	1996/03	1996/03	IRP	Response Complete	
FTRS-78	Spill Site Area	\$0	1994/10	1995/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTRS-79	Spill Site Area	\$0	1996/10	1996/10	IRP	Response Complete	
FTRS-80	Surface Disposal Area	\$0	1996/10	1996/10	IRP	Response Complete	
FTRS-81	Storage Area	\$0	1996/05	1999/12	IRP	Response Complete	
FTRS-82	Underground Storage Tanks	\$0	1996/03	1996/03	IRP	Response Complete	
FTRS-83	Underground Storage Tanks	\$0	1996/03	1996/03	IRP	Response Complete	
FTRS-84	Underground Storage Tanks	\$0	1996/03	1996/03	IRP	Response Complete	
FTRS-85	Underground Storage Tanks	\$0	1994/07	1994/09	IRP	Response Complete	
FTRS-86	Underground Storage Tanks	\$0	1998/09	1998/09	IRP	Response Complete	
FTRS-87	Underground Storage Tanks	\$0	1995/08	1995/08	IRP	Response Complete	
FTRS-88	Underground Storage Tanks	\$0	1997/10	1998/07	IRP	Response Complete	
FTRS-89	Surface Disposal Area	\$954	2004/09	2005/09	IRP	Not Required	
PBC RICHARDSON	Contaminated Ground Water	\$1	1995/09	2012/09	IRP	Low	Groundwater
ARMY --- AK021452242600 / FORT WAINWRIGHT		CTC (\$K): \$95,058		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
FTWW-001	Spill Site Area	\$0	1993/02	1993/06	IRP	Response Complete	
FTWW-001-R-01	Small Arms Range	\$9,954	2010/09	2017/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTWW-002	Spill Site Area	\$0	1993/02	1993/06	IRP	Response Complete	
FTWW-002-R-01	Small Arms Range	\$7,001	2010/09	2017/09	MMRP	Not Required	
FTWW-003	Spill Site Area	\$52	1996/10	2004/09	IRP	Response Complete	
FTWW-003-R-01	Small Arms Range	\$3,669	2010/09	2017/09	MMRP	Not Required	
FTWW-004	Spill Site Area	\$0	1996/04	1996/04	IRP	Response Complete	
FTWW-004-R-01	Small Arms Range	\$5,847	2010/09	2017/09	MMRP	Not Required	
FTWW-005	Spill Site Area	\$0	1995/11	1995/11	IRP	Response Complete	
FTWW-005-R-01	Small Arms Range	\$1,229	2009/09	2017/09	MMRP	Not Required	
FTWW-006-R-01	Small Arms Range	\$9,455	2009/09	2017/09	MMRP	Not Required	
FTWW-007	Contaminated Buildings	\$0	1981/12	1981/12	IRP	Response Complete	
FTWW-007-R-01	Unexploded Munitions and Ordnar	\$6,786	2010/09	2017/09	MMRP	Not Required	
FTWW-008	Contaminated Buildings	\$0	1981/12	1981/12	IRP	Response Complete	
FTWW-008-R-01	Unexploded Munitions and Ordnar	\$28,263	2010/09	2017/09	MMRP	Not Required	
FTWW-009-R-01	Landfill	\$1,017	2010/09	2017/09	MMRP	Not Required	
FTWW-010	Contaminated Buildings	\$0	1981/12	1981/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTWW-011	Contaminated Buildings	\$0	1995/11	1997/09	IRP	Response Complete	
FTWW-016	Contaminated Buildings	\$0	1981/12	1981/12	IRP	Response Complete	
FTWW-017	Contaminated Buildings	\$0	1981/12	1981/12	IRP	Response Complete	
FTWW-018	Contaminated Buildings	\$0	1981/12	1981/12	IRP	Response Complete	
FTWW-019	Spill Site Area	\$0	1981/12	1995/11	IRP	Response Complete	
FTWW-020	Contaminated Buildings	\$0	1981/12	1988/08	IRP	Response Complete	
FTWW-021	Contaminated Buildings	\$0	1981/12	1981/12	IRP	Response Complete	
FTWW-023	Unexploded Munitions and Ordnar	\$0	1981/12	1992/12	IRP	Response Complete	
FTWW-024	Unexploded Munitions and Ordnar	\$0	1981/12	1994/10	IRP	Response Complete	
FTWW-025	Unexploded Munitions and Ordnar	\$0	1981/12	1981/12	IRP	Response Complete	
FTWW-026	Spill Site Area	\$0	1996/10	1996/10	IRP	Response Complete	
FTWW-027	Contaminated Buildings	\$0	1981/12	1981/12	IRP	Response Complete	
FTWW-028	Contaminated Buildings	\$0	1981/12	1981/12	IRP	Response Complete	
FTWW-037	Fire/Crash Training Area	\$0	1995/11	1996/09	IRP	Response Complete	
FTWW-038	Landfill	\$960	1995/11	1997/09	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTWW-047	Storage Area	\$4,248	1996/06	1998/05	IRP	Not Required	
FTWW-048	Storage Area	\$0	1992/01	1992/08	IRP	Response Complete	
FTWW-049	Contaminated Fill	\$0	1991/12	1995/09	IRP	Response Complete	
FTWW-050	Spill Site Area	\$170	1996/04	1996/04	IRP	Response Complete	
FTWW-051	Underground Storage Tanks	\$0	1989/07	1994/09	IRP	Response Complete	
FTWW-052	Underground Storage Tanks	\$0	1990/01	1990/01	IRP	Response Complete	
FTWW-053	Underground Storage Tanks	\$0	1991/01	1991/01	IRP	Response Complete	
FTWW-054	Underground Storage Tanks	\$0	1991/01	1991/01	IRP	Response Complete	
FTWW-055	Above Ground Storage Tank	\$3,641	2000/09	2001/09	IRP	Not Required	
FTWW-056	Underground Storage Tanks	\$0	1994/09	1996/06	IRP	Response Complete	
FTWW-057	Underground Storage Tanks	\$0	1993/07	1994/08	IRP	Response Complete	
FTWW-058	Underground Storage Tanks	\$0	1987/12	1995/05	IRP	Response Complete	
FTWW-059	Underground Storage Tanks	\$0	1981/12	1981/12	IRP	Response Complete	
FTWW-060	Underground Storage Tanks	\$0	1993/11	1993/11	IRP	Response Complete	
FTWW-061	Underground Storage Tanks	\$0	1993/10	1993/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTWW-062	Underground Storage Tanks	\$0	1994/01	1994/09	IRP	Response Complete	
FTWW-063	Underground Storage Tanks	\$0	1993/10	1993/10	IRP	Response Complete	
FTWW-064	Underground Storage Tanks	\$0	1996/05	1996/05	IRP	Response Complete	
FTWW-065	Surface Disposal Area	\$0	1990/12	1990/12	IRP	Response Complete	
FTWW-066	Landfill	\$0	1992/11	1992/11	IRP	Response Complete	
FTWW-067	Landfill	\$443	1996/10	2001/06	IRP	Not Required	
FTWW-068	Explosive Ordnance Disposal Area	\$0	1998/03	1998/03	IRP	Response Complete	
FTWW-069	Contaminated Sediments	\$0	1990/01	1990/01	IRP	Response Complete	
FTWW-070	Explosive Ordnance Disposal Area	\$0	1990/01	1994/10	IRP	Response Complete	
FTWW-071	Spill Site Area	\$0	1992/01	1992/01	IRP	Response Complete	
FTWW-072	Oil/Water Separator	\$22	1994/03	1995/04	IRP	Response Complete	
FTWW-073	Contaminated Buildings	\$0	1993/10	1994/11	IRP	Response Complete	
FTWW-074	Surface Disposal Area	\$0	1996/10	1996/10	IRP	Response Complete	
FTWW-075	Storage Area	\$0	1993/03	1993/03	IRP	Response Complete	
FTWW-076	Storage Area	\$0	1993/02	1995/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTWW-077	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
FTWW-078	Surface Disposal Area	\$0	1993/02	1993/09	IRP	Response Complete	
FTWW-079	Surface Disposal Area	\$0	1993/02	1993/02	IRP	Response Complete	
FTWW-080	Surface Disposal Area	\$0	1993/02	1993/02	IRP	Response Complete	
FTWW-081	Spill Site Area	\$0	1990/09	1993/09	IRP	Response Complete	
FTWW-082	Landfill	\$0	1995/05	1995/10	IRP	Response Complete	
FTWW-083	POL (Petroleum/Oil/Lubricants) Lir	\$1,847	1995/09	2000/07	IRP	Not Required	
FTWW-084	POL (Petroleum/Oil/Lubricants) Lir	\$1,099	1995/09	2000/09	IRP	Not Required	
FTWW-085	Underground Storage Tanks	\$60	1993/10	1997/06	IRP	Response Complete	
FTWW-086	Underground Storage Tanks	\$0	1993/10	1996/09	IRP	Response Complete	
FTWW-087	Underground Storage Tanks	\$1,004	1995/10	1996/07	IRP	Not Required	
FTWW-088	Underground Storage Tanks	\$0	1990/08	1990/08	IRP	Response Complete	
FTWW-089	Underground Storage Tanks	\$0	1995/07	1997/06	IRP	Response Complete	
FTWW-090	Underground Storage Tanks	\$0	1981/12	1994/10	IRP	Response Complete	
FTWW-091	Underground Storage Tanks	\$0	1995/09	1996/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTWW-092	Spill Site Area	\$0	1981/12	1994/10	IRP	Response Complete	
FTWW-093	Spill Site Area	\$0	1981/12	1996/12	IRP	Response Complete	
FTWW-094	POL (Petroleum/Oil/Lubricants) Lir	\$3,744	1999/03	2001/09	IRP	Not Required	
FTWW-095	Underground Storage Tanks	\$32	1995/09	1995/09	IRP	Response Complete	
FTWW-096	Above Ground Storage Tank	\$2,786	1999/03	2011/09	IRP	Medium	Soil
FTWW-097	Underground Storage Tanks	\$32	1995/08	2001/02	IRP	Response Complete	
FTWW-098	Underground Storage Tanks	\$0	1995/10	1995/10	IRP	Response Complete	
FTWW-099	Underground Storage Tanks	\$78	1996/01	1996/06	IRP	Response Complete	
FTWW-100	Underground Storage Tanks	\$216	1995/09	1995/09	IRP	Response Complete	
FTWW-101	Underground Storage Tanks	\$1,403	2004/09	2005/10	IRP	High	Groundwater Soil
FTWW-102	Contaminated Buildings	\$0	2007/09	2007/09	IRP	High	Soil

Arizona

ARMY --- AZ921372043400 / FORT HUACHUCA			CTC (\$K): \$109,333		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FTHU-001-R-01	Small Arms Range	\$1,504	2012/09	2017/09	MMRP	Not Required	
FTHU-002-R-01	Small Arms Range	\$4,466	2012/09	2017/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTHU-003-R-01	Small Arms Range	\$19,223	2012/09	2017/09	MMRP	Not Required	
FTHU-004-R-01	Small Arms Range	\$3,070	2012/09	2017/09	MMRP	Not Required	
FTHU-005-R-01	Small Arms Range	\$7,004	2012/09	2017/09	MMRP	Not Required	
FTHU-006-R-01	Small Arms Range	\$3,069	2012/09	2017/09	MMRP	Not Required	
FTHU-007-R-01	Small Arms Range	\$2,598	2012/09	2017/09	MMRP	Not Required	
FTHU-008-R-01	Small Arms Range	\$17,220	2012/09	2017/09	MMRP	Not Required	
FTHU-009-R-01	Small Arms Range	\$3,012	2012/09	2017/09	MMRP	Not Required	
FTHU-01	Storage Area	\$0	1980/06	1980/06	IRP	Response Complete	
FTHU-010-R-01	Small Arms Range	\$849	2012/09	2017/09	MMRP	Not Required	
FTHU-011-R-01	Small Arms Range	\$1,078	2012/09	2017/09	MMRP	Not Required	
FTHU-012-R-01	Small Arms Range	\$2,730	2012/09	2017/09	MMRP	Not Required	
FTHU-013-R-01	Small Arms Range	\$16,914	2012/09	2017/09	MMRP	Not Required	
FTHU-014-R-01	Small Arms Range	\$16,542	2012/09	2017/09	MMRP	Not Required	
FTHU-015-R-01	Small Arms Range	\$4,498	2012/09	2017/09	MMRP	Not Required	
FTHU-016-R-01	Small Arms Range	\$4,884	2012/09	2017/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTHU-02	Waste Treatment Plant	\$0	1980/06	1980/06	IRP	Response Complete	
FTHU-05	Landfill	\$0	1988/04	1988/04	IRP	Response Complete	
FTHU-06	Landfill	\$0	1988/04	1988/04	IRP	Response Complete	
FTHU-07	Landfill	\$0	1988/04	1988/04	IRP	Response Complete	
FTHU-08	Landfill	\$0	1988/04	1988/04	IRP	Response Complete	
FTHU-09	Landfill	\$0	1988/04	1988/04	IRP	Response Complete	
FTHU-10	Landfill	\$276	2001/05	2001/05	IRP	Response Complete	
FTHU-12	Landfill	\$0	1988/04	1988/04	IRP	Response Complete	
FTHU-13	Landfill	\$0	1988/04	1988/04	IRP	Response Complete	
FTHU-17	Explosive Ordnance Disposal Area	\$0	1994/11	2001/01	IRP	Response Complete	
FTHU-18	Explosive Ordnance Disposal Area	\$0	1994/11	2001/01	IRP	Response Complete	
FTHU-30	Contaminated Buildings	\$0	1980/06	1980/06	IRP	Response Complete	
FTHU-31	Contaminated Buildings	\$0	1980/06	1980/06	IRP	Response Complete	
FTHU-32	Contaminated Buildings	\$0	1980/06	1980/06	IRP	Response Complete	
FTHU-33	Contaminated Buildings	\$0	1980/06	1980/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTHU-34	Contaminated Buildings	\$0	1980/06	1980/06	IRP	Response Complete	
FTHU-36	Contaminated Buildings	\$0	1980/06	1980/06	IRP	Response Complete	
FTHU-37	Contaminated Buildings	\$0	1980/06	1980/06	IRP	Response Complete	
FTHU-38	Contaminated Buildings	\$0	1980/06	1980/06	IRP	Response Complete	
FTHU-39	Contaminated Buildings	\$0	1980/06	1980/06	IRP	Response Complete	
FTHU-40	Contaminated Buildings	\$0	1980/06	1980/06	IRP	Response Complete	
FTHU-41	Contaminated Buildings	\$0	1980/06	1980/06	IRP	Response Complete	
FTHU-42	Contaminated Buildings	\$0	1980/06	1980/06	IRP	Response Complete	
FTHU-43	Contaminated Buildings	\$0	1980/06	1980/06	IRP	Response Complete	
FTHU-44	Disposal Pit and Dry Well	\$0	1986/06	1986/06	IRP	Response Complete	
FTHU-51	Disposal Pit and Dry Well	\$0	1999/08	1999/08	IRP	Response Complete	
FTHU-52	Fire/Crash Training Area	\$0	2001/02	2002/03	IRP	Response Complete	
FTHU-53	Underground Storage Tanks	\$0	1993/02	1997/09	IRP	Response Complete	
FTHU-54	Storage Area	\$0	1980/06	1980/06	IRP	Response Complete	
FTHU-54A	Underground Storage Tanks	\$144	1993/02	1994/06	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTHU-55	Spill Site Area	\$0	1988/04	1988/04	IRP	Response Complete	
FTHU-57	Surface Disposal Area	\$0	1993/02	1996/10	IRP	Response Complete	
FTHU-61	Unexploded Munitions and Ordnar	\$0	1980/06	1980/06	IRP	Response Complete	
FTHU-62	Unexploded Munitions and Ordnar	\$0	1980/06	1980/06	IRP	Response Complete	
FTHU-64	Spill Site Area	\$0	1993/02	1997/06	IRP	Response Complete	
FTHU-65	Surface Disposal Area	\$81	1991/11	1992/12	IRP	Response Complete	
FTHU-66	Spill Site Area	\$0	2001/08	2001/08	IRP	Response Complete	
FTHU-67	Spill Site Area	\$0	2002/03	2002/03	IRP	Response Complete	
FTHU-68	Spill Site Area	\$0	1995/06	1995/06	IRP	Response Complete	
FTHU-69	Spill Site Area	\$0	2000/12	2000/12	IRP	Response Complete	
FTHU-70	Waste Lines	\$0	2000/12	2000/12	IRP	Response Complete	
FTHU-71	Surface Disposal Area	\$0	1995/05	1995/05	IRP	Response Complete	
FTHU-72	Spill Site Area	\$0	1995/03	1995/10	IRP	Response Complete	
FTHU-73	Spill Site Area	\$0	2002/03	2002/03	IRP	Response Complete	
FTHU-74	Spill Site Area	\$0	1993/03	1993/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTHU-75	Spill Site Area	\$0	1994/04	1999/08	IRP	Response Complete	
FTHU-76	Underground Storage Tanks	\$0	1993/02	1996/07	IRP	Response Complete	
FTHU-77	Underground Tank Farm	\$0	1993/02	1996/09	IRP	Response Complete	
FTHU-78	Underground Storage Tanks	\$0	1993/02	1998/02	IRP	Response Complete	
FTHU-79	Underground Tank Farm	\$0	1999/02	1999/02	IRP	Response Complete	
FTHU-80	Underground Tank Farm	\$0	1997/12	1997/12	IRP	Response Complete	
FTHU-81	Underground Tank Farm	\$0	1998/09	1998/09	IRP	Response Complete	
FTHU-82	Underground Storage Tanks	\$0	1997/10	1997/10	IRP	Response Complete	
FTHU-83	Underground Storage Tanks	\$0	1993/02	1993/02	IRP	Response Complete	
FTHU-84	Underground Storage Tanks	\$0	1997/08	1997/08	IRP	Response Complete	
FTHU-85	Underground Storage Tanks	\$81	1995/08	1998/12	IRP	Not Required	
FTHU-86	POL (Petroleum/Oil/Lubricants) Lir	\$0	1998/12	1998/12	IRP	Response Complete	
FTHU-87	Underground Storage Tanks	\$0	1996/01	1996/01	IRP	Response Complete	
FTHU-88	Underground Storage Tanks	\$0	1996/03	1996/09	IRP	Response Complete	
FTHU-89	Explosive Ordnance Disposal Area	\$0	1999/04	1999/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTHU-90	Soil Contamination After Tank Ren	\$90	1999/06	2000/09	IRP	Not Required	
ARMY --- AZ921042068600 / USARC PHOENIX		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD			BRAC Action: Minor Closure
SITE 1	Storage Area	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 10	Storage Area	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 11	Oil/Water Separator	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 12	Underground Storage Tanks	\$0	1993/01	1993/01	IRP	Response Complete	
SITE 13	Underground Storage Tanks	\$0	1993/01	1993/01	IRP	Response Complete	
SITE 2	Storage Area	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 3	Storage Area	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 4	Above Ground Storage Tank	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 5	Waste Lines	\$0	1993/01	1993/01	IRP	Response Complete	
SITE 6	Waste Lines	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 7	Waste Lines	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 8	Waste Lines	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 9	Maintenance Yard	\$0	1996/10	1996/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ARMY --- AZ921046BA0700 / USARC PHOENIX 02				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 00	Other	\$0	1998/03	1998/03	IRP	Response Complete	

Arkansas

ARMY --- AR621372018700 / FORT CHAFFEE				CTC (\$K):	\$713	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
FTCH-01	Landfill	\$141	1999/03	2000/11	IRP	Response Complete	
FTCH-09	Spill Site Area	\$0	1996/04	1998/10	IRP	Response Complete	
FTCH-12	Storage Area	\$0	1998/11	1998/11	IRP	Response Complete	
FTCH-13	Surface Disposal Area	\$115	2001/09	2001/09	IRP	Response Complete	
FTCH-14	Above Ground Storage Tank	\$0	1997/12	1997/12	IRP	Response Complete	
FTCH-15	Storage Area	\$0	1997/10	1997/10	IRP	Response Complete	
FTCH-16	Landfill	\$0	1999/01	1999/01	IRP	Response Complete	
FTCH-17	Washrack	\$0	1998/10	1998/10	IRP	Response Complete	
FTCH-19	Underground Storage Tanks	\$0	1997/07	1997/07	IRP	Response Complete	
FTCH-21A	Above Ground Storage Tank	\$0	1998/11	1998/11	IRP	Response Complete	
FTCH-21B	Storage Area	\$0	1998/11	1998/11	IRP	Response Complete	
FTCH-21C	Storage Area	\$0	1998/11	1998/11	IRP	Response Complete	
FTCH-21E	Storage Area	\$318	2001/08	2001/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTCH-22	Fire/Crash Training Area	\$0	2000/08	2000/08	IRP	Response Complete	
FTCH-23	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
FTCH-24	Storage Area	\$0	1997/12	1997/12	IRP	Response Complete	
FTCH-25	Spill Site Area	\$0	1988/05	1998/05	IRP	Response Complete	
FTCH-27	Incinerator	\$0	1998/09	1998/09	IRP	Response Complete	
FTCH-29	Surface Disposal Area	\$0	1988/05	1988/05	IRP	Response Complete	
FTCH-32	Landfill	\$139	1998/12	2000/09	IRP	Response Complete	
FTCH-33	Surface Disposal Area	\$0	1998/10	1998/10	IRP	Response Complete	
FTCH-34	Oil/Water Separator	\$0	1998/10	1998/10	IRP	Response Complete	
FTCH-35	Underground Tank Farm	\$0	1997/08	1998/11	IRP	Response Complete	
FTCH-36	Underground Tank Farm	\$0	1997/06	1997/06	IRP	Response Complete	
FTCH-37	Underground Tank Farm	\$0	1997/09	1997/09	IRP	Response Complete	
FTCH-38	Underground Storage Tanks	\$0	1998/08	1998/08	IRP	Response Complete	
FTCH-40	POL (Petroleum/Oil/Lubricants) Lir	\$0	1994/05	1999/08	IRP	Response Complete	
FTCH-41	Other	\$0	1999/09	1999/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTCH-42	Storage Area	\$0	2001/08	2001/09	IRP	Response Complete	
FTCH-42A	Pesticide Shop	\$0	1998/10	1998/10	IRP	Response Complete	
FTCH-44	Soil Contamination After Tank Ren	\$0	1999/11	1999/11	IRP	Response Complete	
FTCH-45	Landfill	\$0	1999/09	1999/09	IRP	Response Complete	
FTCH-46	Storage Area	\$0	2000/01	2000/01	IRP	Response Complete	
FTCH-47	Waste Lines	\$0	1988/05	1988/05	IRP	Response Complete	
FTCH-48C	Unexploded Munitions and Ordnar	\$0	1999/04	1999/09	MMRP	Response Complete	
ARMY --- AR621382070700 / PINE BLUFF ARSENAL							
			CTC (\$K): \$42,251		Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
PBA-001-R-01	Open Burn	\$8,250	2010/09	2014/09	MMRP	Not Required	
PBA-002-R-01	Unexploded Munitions and Ordnar	\$21,600	2010/09	2014/09	MMRP	Not Required	
PBA-003-R-01	Open Burn	\$0	2005/02	2005/02	MMRP	Response Complete	
PBA-004-R-01	Burn Area	\$0	2005/02	2005/02	MMRP	Response Complete	
PBA-01	Surface Disposal Area	\$0	2002/09	2002/09	IRP	Response Complete	
PBA-02	Burn Area	\$0	1985/02	1988/04	IRP	Response Complete	
PBA-03	Surface Disposal Area	\$0	2002/05	2003/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PBA-04	Burn Area	\$329	1985/07	1988/12	IRP	Response Complete	
PBA-06	Surface Disposal Area	\$0	2002/09	2002/09	IRP	Response Complete	
PBA-06S	Burn Area	\$0	1977/08	1977/08	IRP	Response Complete	
PBA-07A	Storage Area	\$2,321	2003/08	2010/01	IRP	Low	Groundwater Soil SW_Human
PBA-07B	Surface Disposal Area	\$359	1985/09	1989/09	IRP	Response Complete	
PBA-07C	Burn Area	\$359	1985/09	1988/09	IRP	Response Complete	
PBA-07D	Surface Impoundment/Lagoon	\$359	1985/09	1989/10	IRP	Response Complete	
PBA-07S	Burn Area	\$0	1977/08	1977/08	IRP	Response Complete	
PBA-08	Burn Area	\$359	2002/08	2002/08	IRP	Response Complete	
PBA-10	Other	\$0	1983/08	1983/08	IRP	Response Complete	
PBA-10A	Burn Area	\$0	1984/07	1988/07	IRP	Response Complete	
PBA-10B	Storage Area	\$0	1983/08	1983/08	IRP	Response Complete	
PBA-11	Contaminated Buildings	\$1,751	2001/02	2001/03	IRP	Response Complete	
PBA-11A	Surface Impoundment/Lagoon	\$0	1983/07	1985/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PBA-11B	Surface Impoundment/Lagoon	\$0	1983/07	1985/09	IRP	Response Complete	
PBA-11C	Surface Impoundment/Lagoon	\$0	1983/07	1985/09	IRP	Response Complete	
PBA-11D	Landfill	\$0	2002/08	2003/09	IRP	Response Complete	
PBA-11E	Landfill	\$0	2002/08	2003/09	IRP	Response Complete	
PBA-11F	Landfill	\$0	2002/08	2004/09	IRP	Response Complete	
PBA-12	Burn Area	\$0	1985/07	1988/11	IRP	Response Complete	
PBA-13A	Burn Area	\$0	1984/09	1987/11	IRP	Response Complete	
PBA-15	Landfill	\$0	1975/07	1975/09	IRP	Response Complete	
PBA-16A	Landfill	\$0	1984/12	1988/09	IRP	Response Complete	
PBA-17	Burn Area	\$0	1984/09	1988/09	IRP	Response Complete	
PBA-17T	Burn Area	\$0	1987/11	1987/11	IRP	Response Complete	
PBA-18	Landfill	\$0	2000/07	2000/07	IRP	Response Complete	
PBA-18A	Landfill	\$0	2002/08	2002/08	IRP	Response Complete	
PBA-18B	Surface Disposal Area	\$0	1980/08	1980/08	IRP	Response Complete	
PBA-18C	Landfill	\$0	1986/09	1986/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PBA-18D	Other	\$0	1986/09	1986/09	IRP	Response Complete	
PBA-19	Landfill	\$0	1986/09	1986/09	IRP	Response Complete	
PBA-20A	Burn Area	\$510	1984/01	1989/11	IRP	Response Complete	
PBA-20B	Surface Disposal Area	\$0	1988/08	1988/08	IRP	Response Complete	
PBA-23A	Burn Area	\$812	1985/09	1988/12	IRP	Response Complete	
PBA-24	Surface Disposal Area	\$237	2002/08	2002/08	IRP	Response Complete	
PBA-26	Burn Area	\$0	1985/02	1988/06	IRP	Response Complete	
PBA-27	Surface Impoundment/Lagoon	\$781	1984/12	1987/06	IRP	Response Complete	
PBA-29	Surface Disposal Area	\$540	1985/08	1988/11	IRP	Response Complete	
PBA-29A	Surface Disposal Area	\$0	1985/08	1988/11	IRP	Response Complete	
PBA-31A	Burn Area	\$0	1985/02	1988/03	IRP	Response Complete	
PBA-31B	Burn Area	\$0	1980/08	1980/08	IRP	Response Complete	
PBA-34	Surface Impoundment/Lagoon	\$0	1985/06	1988/09	IRP	Response Complete	
PBA-35	Surface Impoundment/Lagoon	\$0	1986/09	1986/09	IRP	Response Complete	
PBA-36	Surface Impoundment/Lagoon	\$0	1985/07	1985/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PBA-37	Surface Impoundment/Lagoon	\$0	1986/09	1986/09	IRP	Response Complete	
PBA-38	Surface Impoundment/Lagoon	\$0	1985/06	1988/09	IRP	Response Complete	
PBA-39	Surface Impoundment/Lagoon	\$0	1986/09	1986/09	IRP	Response Complete	
PBA-40	Incinerator	\$0	1983/08	1983/08	IRP	Response Complete	
PBA-40A	Surface Impoundment/Lagoon	\$0	1983/08	1983/08	IRP	Response Complete	
PBA-40B	Other	\$0	1983/08	1983/08	IRP	Response Complete	
PBA-40C	Storage Area	\$0	1983/08	1983/08	IRP	Response Complete	
PBA-41	Landfill	\$1,867	1987/11	1987/11	IRP	Response Complete	
PBA-44	Surface Impoundment/Lagoon	\$1,817	1987/11	1987/11	IRP	Response Complete	
PBA-46	Storage Area	\$0	1983/08	1983/08	IRP	Response Complete	
PBA-47	Explosive Ordnance Disposal Area	\$0	1986/09	1986/09	IRP	Response Complete	
PBA-48	Incinerator	\$0	1990/08	1990/08	IRP	Response Complete	
PBA-49	Landfill	\$0	1986/08	1986/08	IRP	Response Complete	
PBA-50	Storage Area	\$0	1985/12	1985/12	IRP	Response Complete	
PBA-51	Waste Treatment Plant	\$0	1987/11	1987/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PBA-52	Storage Area	\$0	1987/08	1987/08	IRP	Response Complete	
PBA-53	Storage Area	\$0	1987/11	1987/11	IRP	Response Complete	
PBA-54	Underground Tank Farm	\$0	1986/03	1991/08	IRP	Response Complete	
PBA-55	Waste Treatment Plant	\$0	1987/11	1987/11	IRP	Response Complete	
PBA-56	Waste Treatment Plant	\$0	1987/11	1987/11	IRP	Response Complete	
PBA-57	Waste Treatment Plant	\$0	1987/11	1987/11	IRP	Response Complete	
PBA-58	Waste Treatment Plant	\$0	1987/11	1987/11	IRP	Response Complete	
PBA-59	Waste Treatment Plant	\$0	1987/11	1987/11	IRP	Response Complete	
PBA-60	Contaminated Buildings	\$0	1987/11	1997/09	IRP	Response Complete	
PBA-61	Underground Storage Tanks	\$0	1986/03	1991/12	IRP	Response Complete	
PBA-62	Explosive Ordnance Disposal Area	\$0	2005/02	2005/02	IRP	Response Complete	
SITE 63	Surface Disposal Area	\$0	2004/09	2004/09	IRP	Response Complete	
ARMY --- AR62104AR03100 / SAMUEL STONE JR USARC			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 1	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 2	Surface Disposal Area	\$0	1998/10	1998/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 3	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 4	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 5	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 6	Surface Disposal Area	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- AR621045OA1900 / USARC ARKADELPHIA		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 01	Contaminated Buildings	\$0	1996/11	1996/11	IRP	Response Complete	
ARMY --- AR621045HA0100 / USARC CAMDEN		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 1	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 10	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 2	Waste Treatment Plant	\$0	1998/10	1998/10	IRP	Response Complete	
SITE 3	Oil/Water Separator	\$0	1998/10	1998/10	IRP	Response Complete	
SITE 4	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 5	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 6	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 7	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 8	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 9	Waste Treatment Plant	\$0	1998/10	1998/10	IRP	Response Complete	
ARMY --- AR621045HA0900 / USARC EL DORADO (O2)		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 00	Surface Runoff	\$0	1989/06	1989/06	IRP	Response Complete	
ARMY --- AR621045HA1700 / USARC FORT CHAFFEE (ECS 15)		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
FTCH-02	Landfill	\$0	2001/01	2001/01	IRP	Response Complete	
SITE 01	Oil/Water Separator	\$0	1998/10	1998/10	IRP	Response Complete	
SITE 02	Above Ground Storage Tank	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 03	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 04	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 05	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 06	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 07	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 08	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 09	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 10	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 11	Other	\$0	1998/09	1998/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 12	Above Ground Storage Tank	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 13	Storage Area	\$0	1998/10	1998/10	IRP	Response Complete	
ARMY --- AR6210450A2000 / USARC FORT SMITH		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00	Surface Runoff	\$0	1989/06	1989/06	IRP	Response Complete	
ARMY --- AR621045HA0800 / USARC JONESBORO		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Storage Area	\$0	1998/10	1998/10	IRP	Response Complete	
SITE 02	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 03	Oil/Water Separator	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 04	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 05	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 06	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 07	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
California							
ARMY --- CA921180636800 / LOS ALAMITOS ARMED FORCES RES CTR		CTC (\$K):		\$14,063	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
LAAFRC-001	Underground Tank Farm	\$0	2005/02	2007/09	IRP	High	Groundwater Soil
LAAFRC-002	Landfill	\$0	2003/10	2007/09	IRP	High	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							SW_Human
LAAFRC-003	Fire/Crash Training Area	\$0	2005/06	2005/07	IRP	Response Complete	
LAAFRC-005	Small Arms Range	\$0	1999/06	1999/06	IRP	Response Complete	
LAAFRC-008	Contaminated Ground Water	\$0	2005/09	2006/09	IRP	High	Groundwater
LAAFRC-010	Washrack	\$0	2005/09	2006/09	IRP	High	Groundwater Soil
LAAFRC-011	Storage Area	\$0	2000/10	2000/12	IRP	Response Complete	
LATB-001-R-01	Small Arms Range	\$1,255	2015/09	2017/09	MMRP	Not Required	
PBC LOS AL	Landfill	\$12,808	2005/03	2007/09	IRP	Medium	Soil
ARMY --- CA921042213000 / PARKS RESERVE FORCES TRAINING AREA			CTC (\$K): \$51,451		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
PARKS3	Storage Area	\$0	1996/12	1996/12	IRP	Response Complete	
PARKS5	Burn Area	\$0	2000/06	2000/09	IRP	Response Complete	
PARKS7	Contaminated Sediments	\$0	2001/09	2006/06	IRP	Low	Soil
PRFTA-001-R-01	Unexploded Munitions and Ordnar	\$186	2015/09	2015/09	MMRP	Not Required	
PRFTA-002-R-01	Unexploded Munitions and Ordnar	\$22,389	2013/09	2017/09	MMRP	Not Required	
PRFTA-003-R-01	Small Arms Range	\$1,932	2013/09	2017/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PRFTA-004-R-01	Unexploded Munitions and Ordnar	\$26,731	2013/09	2017/09	MMRP	Not Required	
PRFTA-01	Landfill	\$0	2000/02	2000/02	IRP	Response Complete	
PRFTA-02	Incinerator	\$0	2006/10	2006/10	IRP	Medium	Groundwater Sed_Fresh SW_Human
PRFTA-03	Maintenance Yard	\$0	1996/12	1996/12	IRP	Response Complete	
PRFTA-13	Contaminated Ground Water	\$213	2003/08	2006/04	IRP	Low	Groundwater
ARMY --- CA921382075900 / RIVERBANK AAP CTC (\$K): \$4,691 Acres Affected By Restoration Issues: TBD BRAC Action: Major Closure							
PBC AT RIVERBA	Waste Treatment Plant	\$637	1998/09	1998/09	IRP	Not Required	
RBAAP-001-R-01	Pistol Range	\$1,209	2015/09	2017/09	MMRP	Not Required	
RBAAP-01	Landfill	\$247	1993/06	1995/09	IRP	Response Complete	
RBAAP-02	Surface Impoundment/Lagoon	\$0	1992/10	1993/06	IRP	Response Complete	
RBAAP-03	Waste Treatment Plant	\$2,598	1993/06	1998/09	IRP	Not Required	
RBAAP-04	Spill Site Area	\$0	1992/10	1993/06	IRP	Response Complete	
RBAAP-05	Contaminated Buildings	\$0	1992/10	1993/06	IRP	Response Complete	
RBAAP-06	Spill Site Area	\$0	1992/10	1993/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RBAAP-07	Contaminated Buildings	\$0	1992/10	1993/06	IRP	Response Complete	
RBAAP-08	Surface Impoundment/Lagoon	\$0	1993/06	1993/06	IRP	Response Complete	
RBAAP-09	Surface Impoundment/Lagoon	\$0	1993/06	1993/06	IRP	Response Complete	
RBAAP-10	Waste Treatment Plant	\$0	1993/06	1993/06	IRP	Response Complete	
RBAAP-11	Surface Impoundment/Lagoon	\$0	1993/10	1993/12	IRP	Response Complete	
ARMY --- CA921382084300 / SIERRA ARMY DEPOT CTC (\$K): \$78,255 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
SIAD-001	Disposal Pit and Dry Well	\$0	1993/04	2003/09	IRP	Response Complete	
SIAD-001-R-01	Open Burn	\$3,114	2000/05	2008/09	MMRP	Not Required	
SIAD-002	Disposal Pit and Dry Well	\$0	1996/12	2000/10	IRP	Response Complete	
SIAD-002-R-01	Firing Range	\$0	2003/05	2003/05	MMRP	Response Complete	
SIAD-003	Landfill	\$0	1988/10	2005/09	IRP	Response Complete	
SIAD-003-R-01	Open Burn	\$0	2003/05	2003/05	MMRP	Response Complete	
SIAD-004	Landfill	\$0	1995/11	1995/11	IRP	Response Complete	
SIAD-004-R-01	Firing Range	\$0	2001/03	2001/03	MMRP	Response Complete	
SIAD-005	Landfill	\$0	1995/11	1995/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SIAD-006	Unexploded Munitions and Ordnar	\$0	2003/04	2003/04	MMRP	Response Complete	
SIAD-006-R-01	Small Arms Range	\$1,029	2010/09	2014/09	MMRP	Not Required	
SIAD-007	Fire/Crash Training Area	\$0	1992/12	2000/02	IRP	Response Complete	
SIAD-007-R-01	Open Burn	\$5,256	2009/09	2014/09	MMRP	Not Required	
SIAD-008	Landfill	\$0	1988/10	1988/10	IRP	Response Complete	
SIAD-008-R-01	Unexploded Munitions and Ordnar	\$3,423	2010/09	2014/09	MMRP	Not Required	
SIAD-009	Explosive Ordnance Disposal Area	\$0	1995/11	1995/11	IRP	Response Complete	
SIAD-009-R-01	Open Burn	\$7,777	2009/09	2014/09	MMRP	Not Required	
SIAD-010	Burn Area	\$0	2005/10	2005/12	IRP	High	Groundwater Sed_Marine Soil
SIAD-010-R-01	Unexploded Munitions and Ordnar	\$22,013	2010/09	2014/09	MMRP	Not Required	
SIAD-011	Spill Site Area	\$0	1993/04	2000/05	IRP	Response Complete	
SIAD-011-R-01	Small Arms Range	\$2,723	2010/09	2014/09	MMRP	Not Required	
SIAD-012	Chemical Disposal	\$0	1995/11	1995/11	IRP	Response Complete	
SIAD-012-R-01	Open Burn	\$24,432	2010/09	2014/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SIAD-013	Fire/Crash Training Area	\$0	1994/03	1995/01	IRP	Response Complete	
SIAD-014	Disposal Pit and Dry Well	\$0	1988/10	2006/06	IRP	Medium	Groundwater Soil
SIAD-015	Surface Impoundment/Lagoon	\$0	1995/11	1998/06	IRP	Response Complete	
SIAD-016	Burn Area	\$0	1995/11	1999/09	IRP	Response Complete	
SIAD-017	Burn Area	\$0	1994/03	1995/01	IRP	Response Complete	
SIAD-018	Burn Area	\$0	1994/03	1995/01	IRP	Response Complete	
SIAD-019	Storage Area	\$0	1994/03	1995/01	IRP	Response Complete	
SIAD-020	Explosive Ordnance Disposal Area	\$0	1992/05	2005/12	IRP	Medium	Groundwater Soil
SIAD-021	Explosive Ordnance Disposal Area	\$0	1988/10	1988/10	IRP	Response Complete	
SIAD-022	Explosive Ordnance Disposal Area	\$0	2005/07	2005/12	IRP	High	Sed_Marine Soil
SIAD-024	Explosive Ordnance Disposal Area	\$0	1990/08	1990/08	IRP	Response Complete	
SIAD-025	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
SIAD-026	Contaminated Buildings	\$0	1990/08	1990/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SIAD-027	Landfill	\$0	1990/08	1990/08	IRP	Response Complete	
SIAD-028	Other	\$0	1990/08	1990/08	IRP	Response Complete	
SIAD-029	Other	\$0	1998/06	1998/06	IRP	Response Complete	
SIAD-030	Unexploded Munitions and Ordnar	\$0	1998/05	1999/02	IRP	Response Complete	
SIAD-031	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
SIAD-032	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
SIAD-033	Landfill	\$0	1990/08	1990/08	IRP	Response Complete	
SIAD-034	Waste Lines	\$0	1990/08	1990/08	IRP	Response Complete	
SIAD-035	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
SIAD-036	Spill Site Area	\$0	1990/08	1990/08	IRP	Response Complete	
SIAD-037	Spill Site Area	\$0	1996/11	1996/11	IRP	Response Complete	
SIAD-038	Spill Site Area	\$0	1998/10	1999/02	IRP	Response Complete	
SIAD-039	Sewage Effluent Settling Ponds	\$0	1999/04	1999/08	IRP	Response Complete	
SIAD-040	Disposal Pit and Dry Well	\$0	1994/03	1995/01	IRP	Response Complete	
SIAD-042	Surface Disposal Area	\$0	1998/11	1999/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SIAD-043	Spill Site Area	\$0	1999/02	1999/02	IRP	Response Complete	
SIAD-044	Firing Range	\$0	1998/08	1998/08	IRP	Response Complete	
SIAD-045	Spill Site Area	\$0	1998/08	1999/02	IRP	Response Complete	
SIAD-056	Contaminated Soil Piles	\$0	1997/09	1999/02	IRP	Response Complete	
SIAD-057	Contaminated Ground Water	\$0	1999/11	1999/11	IRP	Response Complete	
SIAD-058	Spill Site Area	\$0	2007/09	2007/09	IRP	High	Groundwater Sed_Fresh Soil
SIAD-PBC	Contaminated Ground Water	\$8,488	1998/01	2008/09	IRP	Medium	Groundwater Soil
ARMY --- CA921042226300 / USARC LONG BEACH							
			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Optical Shop	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 02	Storage Area	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 03	Storage Area	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 04	Oil/Water Separator	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 05	Storage Area	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 06	Firing Range	\$0	1996/05	1997/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 07	Contaminated Sediments	\$0	2000/01	2000/01	IRP	Response Complete	
ARMY --- CA92104CA09500 / USARC LOS ANGELES 01		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 01	Storage Area	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 02	Oil/Water Separator	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 03	Underground Storage Tanks	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 04	Oil/Water Separator	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 05	Oil/Water Separator	\$0	1996/10	1996/10	IRP	Response Complete	
ARMY --- CA921042055700 / USARC PASADENA, CA		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 01	Underground Storage Tanks	\$0	1992/10	1992/10	IRP	Response Complete	
SITE 02	Storage Area	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 03	Maintenance Yard	\$0	2001/05	2001/05	IRP	Response Complete	
SITE 04	Contaminated Buildings	\$0	1996/05	1997/10	IRP	Response Complete	
SITE 05	Oil/Water Separator	\$0	1999/02	1999/02	IRP	Response Complete	
ARMY --- CA921042079500 / USARC SAN JOSE (AMSA 12)		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 01	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 02	Underground Storage Tanks	\$0	1992/02	1992/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 03	Storage Area	\$0	1990/02	1996/10	IRP	Response Complete	
SITE 04	Maintenance Yard	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 05	Waste Lines	\$0	1990/02	1996/10	IRP	Response Complete	
SITE 06	Storage Area	\$0	1990/02	1996/10	IRP	Response Complete	
SITE 07	Maintenance Yard	\$0	1990/02	1996/10	IRP	Response Complete	
SITE 08	Storage Area	\$0	1990/02	1996/10	IRP	Response Complete	
ARMY --- CA921046GB7200 / USARC SUNNYVALE			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 00	Industrial Discharge	\$0	1990/02	1998/03	IRP	Response Complete	
Colorado							
ARMY --- CO821402015000 / FORT CARSON			CTC (\$K):	\$24,115	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FTC-005	Landfill	\$0	1983/01	1999/01	IRP	Response Complete	
FTC-006	Landfill	\$10,842	2010/10	2011/09	IRP	Medium	Groundwater
FTC-008	Landfill	\$2,554	2004/09	2004/09	IRP	Response Complete	
FTC-009	Landfill	\$2,608	2004/12	2004/12	IRP	Response Complete	
FTC-010	Landfill	\$0	2000/01	2000/01	IRP	Response Complete	
FTC-011	Landfill	\$271	2006/10	2010/10	IRP	Low	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTC-012	Landfill	\$752	2005/10	2012/09	IRP	Low	Groundwater
FTC-013	Landfill	\$1,175	2006/10	2008/09	IRP	Medium	Groundwater
FTC-014	Landfill	\$0	2000/08	2000/08	IRP	Response Complete	
FTC-015	Landfill	\$0	2005/09	2005/09	IRP	Response Complete	
FTC-016	Landfill	\$0	1997/10	1997/10	IRP	Response Complete	
FTC-017	Burn Area	\$115	2006/10	2006/10	IRP	Medium	Groundwater
FTC-018	Burn Area	\$0	2005/09	2005/09	IRP	Response Complete	
FTC-019	Explosive Ordnance Disposal Area	\$0	1998/01	1998/01	IRP	Response Complete	
FTC-020	Disposal Pit and Dry Well	\$520	2006/10	2007/09	IRP	High	Groundwater
FTC-021	Fire/Crash Training Area	\$598	2006/10	2008/10	IRP	Medium	Groundwater
FTC-023	Underground Storage Tanks	\$1,353	2006/10	2006/10	IRP	Medium	Groundwater
FTC-024	Storage Area	\$0	2004/09	2004/09	IRP	Response Complete	
FTC-025	Storage Area	\$0	1983/01	1996/12	IRP	Response Complete	
FTC-026	Landfill	\$254	2006/10	2009/10	IRP	Low	Groundwater
FTC-027	Burn Area	\$0	2003/09	2003/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTC-028	Contaminated Fill	\$0	1988/04	1988/04	IRP	Response Complete	
FTC-029	Incinerator	\$0	1988/04	1988/04	IRP	Response Complete	
FTC-030	Above Ground Storage Tank	\$0	1988/04	1988/04	IRP	Response Complete	
FTC-031	Waste Treatment Plant	\$0	1983/01	1996/10	IRP	Response Complete	
FTC-032	Drainage Ditch	\$50	2005/09	2005/09	IRP	Response Complete	
FTC-033	Underground Storage Tanks	\$1,854	2006/10	2007/09	IRP	High	Groundwater
FTC-034	Surface Disposal Area	\$0	1988/04	1996/10	IRP	Response Complete	
FTC-035	Contaminated Fill	\$0	1988/04	1988/04	IRP	Response Complete	
FTC-036	Surface Impoundment/Lagoon	\$0	1983/01	1996/10	IRP	Response Complete	
FTC-037	Contaminated Fill	\$0	1988/04	1988/04	IRP	Response Complete	
FTC-038	Contaminated Fill	\$0	1988/04	1988/04	IRP	Response Complete	
FTC-039	Surface Impoundment/Lagoon	\$0	1983/01	1996/12	IRP	Response Complete	
FTC-040	Surface Disposal Area	\$0	2003/08	2003/08	IRP	Response Complete	
FTC-041	Storage Area	\$25	2005/09	2005/09	IRP	Response Complete	
FTC-042	Waste Treatment Plant	\$0	1983/01	1997/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTC-043	Storage Area	\$0	2004/09	2004/09	IRP	Response Complete	
FTC-044	Spill Site Area	\$0	2004/10	2004/12	IRP	Response Complete	
FTC-045A	Spill Site Area	\$0	2003/08	2003/08	IRP	Response Complete	
FTC-045B	Surface Disposal Area	\$0	1983/01	1996/12	IRP	Response Complete	
FTC-045C	Spill Site Area	\$0	2004/09	2004/09	IRP	Response Complete	
FTC-046	Incinerator	\$0	1988/04	1988/04	IRP	Response Complete	
FTC-047	Surface Disposal Area	\$50	2005/09	2005/09	IRP	Response Complete	
FTC-048	Unexploded Munitions and Ordnar	\$0	2004/01	2004/01	IRP	Response Complete	
FTC-049	Incinerator	\$0	1988/04	1988/04	IRP	Response Complete	
FTC-050	Incinerator	\$0	1988/04	1988/04	IRP	Response Complete	
FTC-051	Underground Storage Tanks	\$0	1991/05	2000/01	IRP	Response Complete	
FTC-052	Soil Contamination After Tank Ren	\$0	1991/05	1993/01	IRP	Response Complete	
FTC-053	Underground Storage Tanks	\$0	1990/05	1990/05	IRP	Response Complete	
FTC-054	Soil Contamination After Tank Ren	\$0	2000/02	2000/02	IRP	Response Complete	
FTC-055	Soil Contamination After Tank Ren	\$0	1992/10	2000/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTC-056	Soil Contamination After Tank Ren	\$0	2000/02	2000/02	IRP	Response Complete	
FTC-058	Dip Tank	\$47	2006/10	2006/10	IRP	Medium	Groundwater Soil
FTC-059	Contaminated Sediments	\$0	1983/01	1996/12	IRP	Response Complete	
FTC-060	Underground Storage Tanks	\$0	1999/12	2000/02	IRP	Response Complete	
FTC-061	Underground Storage Tanks	\$0	2000/02	2000/02	IRP	Response Complete	
FTC-062	Underground Storage Tanks	\$0	2000/10	2000/10	IRP	Response Complete	
FTC-063	Soil Contamination After Tank Ren	\$0	2000/02	2000/02	IRP	Response Complete	
FTC-064	Underground Storage Tanks	\$0	2000/02	2000/02	IRP	Response Complete	
FTC-065	Underground Storage Tanks	\$0	2000/02	2000/02	IRP	Response Complete	
FTC-066	Underground Storage Tanks	\$0	2000/12	2000/12	IRP	Response Complete	
FTC-067	Underground Storage Tanks	\$0	2000/02	2000/02	IRP	Response Complete	
FTC-068	Underground Storage Tanks	\$0	2002/07	2002/07	IRP	Response Complete	
FTC-069	Underground Tank Farm	\$0	1993/09	2000/02	IRP	Response Complete	
FTC-070	Underground Storage Tanks	\$80	2006/10	2006/10	IRP	Low	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTC-071	Soil Contamination After Tank Ren	\$0	1999/12	1999/12	IRP	Response Complete	
FTC-072	Soil Contamination After Tank Ren	\$0	1999/12	1999/12	IRP	Response Complete	
FTC-073	Surface Impoundment/Lagoon	\$0	1988/04	1996/12	IRP	Response Complete	
FTC-075	Washrack	\$51	2006/10	2006/10	IRP	Low	Groundwater
FTC-076	Industrial Discharge	\$0	1994/03	1996/12	IRP	Response Complete	
FTC-077	Disposal Pit and Dry Well	\$0	1995/07	1995/07	IRP	Response Complete	
FTC-078	Washrack	\$0	1996/12	1996/12	IRP	Response Complete	
FTC-079	Disposal Pit and Dry Well	\$0	2004/09	2004/09	IRP	Response Complete	
FTC-081	Underground Storage Tanks	\$0	1999/12	1999/12	IRP	Response Complete	
FTC-082	Underground Storage Tanks	\$0	1999/12	1999/12	IRP	Response Complete	
FTC-083	Contaminated Ground Water	\$611	2006/10	2007/09	IRP	High	Groundwater
FTC-088	Contaminated Ground Water	\$0	2001/05	2001/05	IRP	Response Complete	
FTC-093	Contaminated Fill	\$305	2006/10	2011/10	IRP	Low	Soil

Connecticut

ARMY --- CT121402256800 / FAMILY HOUSING MANCHESTER, CT 25			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Waste Lines	\$0	1990/08	1990/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 02	Above Ground Storage Tank	\$0	1990/08	1990/08	IRP	Response Complete	
SITE 03	Contaminated Buildings	\$0	1990/08	1990/08	IRP	Response Complete	
ARMY --- CT121042277000 / MIDDLETOWN USARC		CTC (\$K):		\$87	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Underground Storage Tanks	\$0	1989/06	1994/03	IRP	Response Complete	
SITE 02	Underground Storage Tanks	\$0	1996/06	1997/10	IRP	Response Complete	
SITE 03	Washrack	\$0	1989/06	1989/06	IRP	Response Complete	
SITE 04	Above Ground Storage Tank	\$0	1989/06	1989/06	IRP	Response Complete	
SITE 05	Underground Storage Tanks	\$0	1989/06	1990/12	IRP	Response Complete	
SITE 06	Disposal Pit and Dry Well	\$0	1992/06	1992/06	IRP	Response Complete	
SITE 07	Other	\$0	1992/06	1992/06	IRP	Response Complete	
SITE 08	Contaminated Ground Water	\$87	2006/03	2006/08	IRP	Medium	Groundwater
SITE 09	Soil Contamination After Tank Ren	\$0	1990/12	1992/06	IRP	Response Complete	
SITE 10	Storage Area	\$0	1992/06	1992/06	IRP	Response Complete	
SITE 11	Leach Field	\$0	1992/06	1992/06	IRP	Response Complete	
SITE 12	Soil Contamination After Tank Ren	\$0	1992/06	1994/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ARMY --- CT121041AB0800 / USARC DANBURY				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Storage Area	\$0	1990/02	1998/09	IRP	Response Complete	
ARMY --- CT121041AB1800 / USARC FAIRFIELD				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Underground Storage Tanks	\$0	1989/05	1989/05	IRP	Response Complete	
SITE 02	Underground Storage Tanks	\$0	1989/05	1991/12	IRP	Response Complete	
SITE 03	Underground Storage Tanks	\$0	1989/05	1989/05	IRP	Response Complete	
SITE 04	Storage Area	\$0	1989/05	1998/09	IRP	Response Complete	
ARMY --- CT121042180700 / USARC MILFORD				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Underground Storage Tanks	\$0	1991/11	1992/01	IRP	Response Complete	
SITE 02	Underground Storage Tanks	\$0	1991/11	1991/11	IRP	Response Complete	
SITE 03	Storage Area	\$0	1991/11	1991/11	IRP	Response Complete	
SITE 04	Other	\$0	1991/11	1991/11	IRP	Response Complete	
SITE 05	Storage Area	\$0	1991/11	1998/09	IRP	Response Complete	
SITE 06	Disposal Pit and Dry Well	\$0	1991/11	1991/11	IRP	Response Complete	
SITE 07	Disposal Pit and Dry Well	\$0	1991/11	1991/11	IRP	Response Complete	
SITE 08	Disposal Pit and Dry Well	\$0	1991/11	1991/11	IRP	Response Complete	
SITE 09	Disposal Pit and Dry Well	\$0	1991/11	1991/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 10	Other	\$0	1991/11	1991/11	IRP	Response Complete	
SITE 11	Soil Contamination After Tank Ren	\$0	1991/11	1991/11	IRP	Response Complete	
ARMY --- CT121041AB3500 / USARC NEW HAVEN		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 01	Contaminated Buildings	\$0	1989/05	1989/05	IRP	Response Complete	
SITE 02	Underground Storage Tanks	\$0	1989/05	1998/09	IRP	Response Complete	
SITE 03	Storage Area	\$0	1989/05	1989/05	IRP	Response Complete	
SITE 04	Storage Area	\$0	1989/05	1998/09	IRP	Response Complete	
SITE 05	Oil/Water Separator	\$0	1989/05	1989/05	IRP	Response Complete	
SITE 06	Underground Storage Tanks	\$0	1989/05	1991/12	IRP	Response Complete	
SITE 07	Other	\$0	1989/05	1989/05	IRP	Response Complete	
ARMY --- CT121041AB3800 / USARC WATERBURY		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 01	Underground Storage Tanks	\$0	1989/05	1990/10	IRP	Response Complete	
SITE 02	Underground Storage Tanks	\$0	1989/05	1989/05	IRP	Response Complete	
SITE 03	Underground Storage Tanks	\$0	1989/05	1991/12	IRP	Response Complete	
SITE 04	Other	\$0	1989/05	1989/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ARMY --- CT121042258700 / WINDSOR LOCKS USARC				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Other	\$0	1990/02	1990/02	IRP	Response Complete	
SITE 02	Soil Contamination After Tank Ren	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 03	Underground Storage Tanks	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 04	Other	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 05	Underground Storage Tanks	\$0	1990/02	1990/12	IRP	Response Complete	
SITE 06	Storage Area	\$0	1990/02	1998/09	IRP	Response Complete	
SITE 07	Storage Area	\$0	1990/02	1990/02	IRP	Response Complete	
SITE 08	Other	\$0	1990/02	1998/04	IRP	Response Complete	
SITE 09	Other	\$0	1990/02	1990/02	IRP	Response Complete	
SITE 10	Storage Area	\$0	1990/02	1998/09	IRP	Response Complete	
SITE 11	Other	\$0	1990/02	1998/04	IRP	Response Complete	
SITE 12	Other	\$0	1990/02	1998/04	IRP	Response Complete	
SITE 13	Other	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 14	Other	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 15	Other	\$0	1993/06	1993/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 16	Other	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 17	Other	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 18	Other	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 19	Oil/Water Separator	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 20	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 21	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 22	Disposal Pit and Dry Well	\$0	1993/06	1994/08	IRP	Response Complete	
SITE 23	Disposal Pit and Dry Well	\$0	1993/06	1994/08	IRP	Response Complete	
SITE 24	Disposal Pit and Dry Well	\$0	1993/06	1994/08	IRP	Response Complete	
SITE 25	Underground Storage Tanks	\$0	1990/12	1990/12	IRP	Response Complete	
SITE 26	Disposal Pit and Dry Well	\$0	2005/12	2006/06	IRP	Low	Soil

District of Columbia

ARMY --- DC321162115600 / WALTER REED ARMY MEDICAL CENTER			CTC (\$K):	\$813	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
WRAMC-01	Storage Area	\$0	1992/09	1993/06	IRP	Response Complete	
WRAMC-02	Underground Storage Tanks	\$0	1992/02	1992/02	IRP	Response Complete	
WRAMC-03	Storage Area	\$0	1992/10	1992/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WRAMC-04	Contaminated Ground Water	\$0	1992/11	1996/09	IRP	Response Complete	
WRAMC-05	Contaminated Ground Water	\$813	2006/06	2008/02	IRP	Low	Groundwater Soil
WRAMC-06	Contaminated Ground Water	\$0	2006/03	2006/03	IRP	Low	Groundwater Soil

Georgia

ARMY --- GA421372101800 / FORT BENNING			CTC (\$K): \$5,081		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FBSB-26	Underground Storage Tanks	\$488	2005/09	2005/09	IRP	Not Required	
FBSB-29	Contaminated Buildings	\$0	1992/01	1992/01	IRP	Response Complete	
FBSB-39	Contaminated Buildings	\$177	2005/04	2006/03	IRP	High	Groundwater Soil
FBSB-41	Contaminated Buildings	\$0	1982/07	1995/04	IRP	Response Complete	
FBSB-52	Contaminated Buildings	\$0	1992/01	1992/08	IRP	Response Complete	
FBSB-54	Contaminated Buildings	\$20	2005/09	2005/09	IRP	Response Complete	
FBSB-60	Contaminated Buildings	\$0	1992/01	1992/01	IRP	Response Complete	
FBSB-61	Contaminated Buildings	\$0	1992/01	1992/01	IRP	Response Complete	
FBSB-62	Contaminated Buildings	\$0	1982/07	1995/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FBSB-63	Landfill	\$0	1992/01	1992/01	IRP	Response Complete	
FBSB-64	Landfill	\$375	2005/07	2005/09	IRP	Not Required	
FBSB-65	Landfill	\$0	1992/01	1992/01	IRP	Response Complete	
FBSB-66	Landfill	\$14	2003/12	2003/12	IRP	Response Complete	
FBSB-67	Landfill	\$0	2004/09	2004/09	IRP	Response Complete	
FBSB-68	Landfill	\$292	2005/04	2005/09	IRP	Not Required	
FBSB-69	Landfill	\$159	2006/05	2006/10	IRP	High	Groundwater SW_Human
FBSB-70	Landfill	\$180	2003/08	2006/10	IRP	High	Groundwater SW_Human
FBSB-71	Landfill	\$0	1988/03	1988/03	IRP	Response Complete	
FBSB-72	Landfill	\$0	2001/07	2001/07	IRP	Response Complete	
FBSB-73	Landfill	\$0	1989/06	1989/06	IRP	Response Complete	
FBSB-74	Landfill	\$0	1987/08	1987/08	IRP	Response Complete	
FBSB-75	Landfill	\$499	2005/02	2005/09	IRP	Response Complete	
FBSB-76	Landfill	\$0	1987/08	1987/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FBSB-77	Landfill	\$0	1987/08	1987/08	IRP	Response Complete	
FBSB-78	Landfill	\$0	1987/11	1987/11	IRP	Response Complete	
FBSB-80	Landfill	\$0	1988/03	1988/03	IRP	Response Complete	
FBSB-81	Landfill	\$0	1987/11	1987/11	IRP	Response Complete	
FBSB-82	Landfill	\$0	1988/03	1988/03	IRP	Response Complete	
FBSB-83	Landfill	\$0	1987/05	1995/07	IRP	Response Complete	
FBSB-85	Landfill	\$0	1989/06	1989/06	IRP	Response Complete	
FBSB-86	Spill Site Area	\$173	1992/12	1999/01	IRP	Response Complete	
FBSB-87	Landfill	\$79	2006/09	2006/09	IRP	High	Soil
FBSB-88	Fire/Crash Training Area	\$148	2005/06	2005/09	IRP	Not Required	
FBSB-89	Landfill	\$0	1995/06	1995/06	IRP	Response Complete	
FBSB-90	Landfill	\$0	1995/06	1995/07	IRP	Response Complete	
FBSB-91	Spill Site Area	\$0	2005/05	2005/05	IRP	Response Complete	
FBSB-92	Spill Site Area	\$0	1982/07	1995/07	IRP	Response Complete	
FBSB-93	Spill Site Area	\$461	2005/09	2007/09	IRP	High	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
FBSB-94	Spill Site Area	\$146	2005/02	2005/09	IRP	Not Required	
FBSB-95	Underground Storage Tanks	\$235	2001/01	2001/08	IRP	Not Required	
FBSB-96	Underground Storage Tanks	\$0	1995/09	1998/06	IRP	Response Complete	
FBSB-97	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
FBSB-98	Contaminated Sediments	\$0	2004/03	2004/03	IRP	Response Complete	
FBSB-99	Contaminated Sediments	\$396	2005/09	2006/10	IRP	High	Groundwater Soil
FTBN-001-R-01	Disposal Pit and Dry Well	\$600	2008/09	2014/09	MMRP	Not Required	
FTBN-002-R-01	Unexploded Munitions and Ordnar	\$639	2008/09	2014/09	MMRP	Not Required	
ARMY --- GA421402004600 / FORT GILLEM			CTC (\$K): \$10,204		Acres Affected By Restoration Issues: TBD		BRAC Action: Major Closure
FTG-01	Landfill	\$5,446	2006/09	2007/09	IRP	High	Groundwater Soil SW_Human
FTG-02	Landfill	\$0	2002/09	2002/09	IRP	Response Complete	
FTG-03	Waste Treatment Plant	\$0	1998/08	1998/08	IRP	Response Complete	
FTG-04	Disposal Pit and Dry Well	\$360	2006/09	2007/09	IRP	High	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTG-05	Underground Storage Tanks	\$0	1998/08	1998/08	IRP	Response Complete	
FTG-06	Washrack	\$0	1998/08	1998/08	IRP	Response Complete	
FTG-07	Landfill	\$0	2007/09	2007/09	IRP	High	Groundwater
FTG-08	Landfill	\$0	1996/08	1999/08	IRP	Response Complete	
FTG-09	Landfill	\$3,906	2006/09	2007/09	IRP	High	Groundwater
FTG-10	Landfill	\$0	2007/09	2007/09	IRP	High	Groundwater
FTG-11	Unexploded Munitions and Ordnar	\$0	1995/09	1995/09	IRP	Response Complete	
FTG-13	Sewage Treatment Plant	\$342	2006/09	2007/09	IRP	High	Groundwater SW_Human
FTG-14	Sewage Treatment Plant	\$0	1982/11	1995/05	IRP	Response Complete	
PBC FT GILLEM	Mixed Waste Area	\$150	2004/09	2007/09	IRP	Low	Soil
ARMY --- GA421402056500 / FORT MCPHERSON			CTC (\$K):		\$7,261	Acres Affected By Restoration Issues: TBD	BRAC Action: Major Closure
FTMP-001-R-01	Firing Range	\$3,462	2012/09	2017/09	MMRP	Not Required	
FTMP-002-R-01	Firing Range	\$3,759	2012/09	2017/09	MMRP	Not Required	
FTMP-003-R-01	Small Arms Range	\$0	2003/05	2004/07	MMRP	Response Complete	
FTMP-01	Oil/Water Separator	\$0	1988/04	1988/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTMP-02	Underground Storage Tanks	\$0	1988/04	1992/01	IRP	Response Complete	
FTMP-03	Above Ground Storage Tank	\$0	1993/06	1993/06	IRP	Response Complete	
FTMP-04	Oil/Water Separator	\$0	1988/04	1988/04	IRP	Response Complete	
FTMP-05	Oil/Water Separator	\$0	1988/04	1988/04	IRP	Response Complete	
FTMP-06	Surface Disposal Area	\$0	1994/05	1996/07	IRP	Response Complete	
FTMP-07	Oil/Water Separator	\$0	1988/04	1988/04	IRP	Response Complete	
FTMP-08	Underground Storage Tanks	\$0	1994/04	1994/04	IRP	Response Complete	
FTMP-09	Underground Storage Tanks	\$25	1993/09	1999/08	IRP	Not Required	
FTMP-10	Underground Storage Tanks	\$15	1996/10	1999/09	IRP	Not Required	
FTMP-11	Contaminated Fill	\$0	1996/09	1996/09	IRP	Response Complete	
ARMY --- GA4210423E1800 / USARC COLUMBUS (MIDTOWN DR)			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Underground Storage Tanks	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- GA421042209300 / USARC EAST POINT ATLANTA			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 02	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 03	Other	\$0	1998/09	1998/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 04	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 05	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 06	Contaminated Buildings	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- GA421042172800 / USARC ROME		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 02	Underground Storage Tanks	\$0	1998/09	1998/09	IRP	Response Complete	
Illinois							
ARMY --- IL521044N06100 / AFRC WAUKEGAN		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Oil/Water Separator	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 02	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 03	Underground Storage Tanks	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 04	Underground Storage Tanks	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 05	Underground Storage Tanks	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 06	Other	\$0	1998/08	1998/08	IRP	Response Complete	
ARMY --- IL521402083800 / FORT SHERIDAN		CTC (\$K):		\$14,262	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FTSH-02	Landfill	\$0	1999/06	1999/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTSH-03	Landfill	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-04	Landfill	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-05	Landfill	\$817	2001/09	2001/09	IRP	Response Complete	
FTSH-06	Landfill	\$240	2001/09	2001/09	IRP	Response Complete	
FTSH-07	Landfill	\$11,790	2001/09	2001/09	IRP	Response Complete	
FTSH-08	Landfill	\$1,415	2001/09	2001/09	IRP	Response Complete	
FTSH-11	Incinerator	\$0	2001/06	2001/09	IRP	Response Complete	
FTSH-12	Maintenance Yard	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-13	Industrial Discharge	\$0	1998/02	1999/06	IRP	Response Complete	
FTSH-15	Chemical Disposal	\$0	2001/06	2001/09	IRP	Response Complete	
FTSH-16	Soil Contamination After Tank Ren	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-22	Storage Area	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-23	Unexploded Munitions and Ordnar	\$0	2001/05	2001/05	MMRP	Response Complete	
FTSH-24	Sewage Effluent Settling Ponds	\$0	2001/06	2001/06	IRP	Response Complete	
FTSH-25	Contaminated Buildings	\$0	1997/05	1997/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTSH-26	Contaminated Buildings	\$0	1997/05	1997/05	IRP	Response Complete	
FTSH-29	Storage Area	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-33	Surface Runoff	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-34	Leach Field	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-36	Oil/Water Separator	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-37	Spill Site Area	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-38	Storage Area	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-39	Storage Area	\$0	1998/02	1999/06	IRP	Response Complete	
FTSH-40	Small Arms Range	\$0	1999/06	1999/06	IRP	Response Complete	
FTSH-41	Pistol Range	\$0	2001/09	2001/09	IRP	Response Complete	
FTSH-42	Firing Range	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-43	Disposal Pit and Dry Well	\$0	2001/06	2001/06	IRP	Response Complete	
FTSH-44	Explosive Ordnance Disposal Area	\$0	1998/09	1998/09	IRP	Response Complete	
FTSH-45	Contaminated Buildings	\$0	1997/05	1997/05	IRP	Response Complete	
FTSH-46	Storage Area	\$0	1997/10	1997/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTSH-47	Maintenance Yard	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-51	Maintenance Yard	\$0	2001/09	2001/09	IRP	Response Complete	
FTSH-52	Storage Area	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-53	Storage Area	\$0	1998/02	2001/09	IRP	Response Complete	
FTSH-54	Storage Area	\$0	2001/09	2001/09	IRP	Response Complete	
FTSH-57	Storage Area	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-58	Storage Area	\$0	2001/06	2001/06	IRP	Response Complete	
FTSH-59	Storage Area	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-60	Storage Area	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-61	Storage Area	\$0	2001/06	2001/06	IRP	Response Complete	
FTSH-62	Storage Area	\$0	2001/06	2001/06	IRP	Response Complete	
FTSH-64	Unexploded Munitions and Ordnar	\$0	1997/04	1997/04	IRP	Response Complete	
FTSH-65	Unexploded Munitions and Ordnar	\$0	1997/04	1997/04	IRP	Response Complete	
FTSH-66	Unexploded Munitions and Ordnar	\$0	1994/08	1997/04	IRP	Response Complete	
FTSH-67	Storage Area	\$0	1997/10	1997/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTSH-68	Maintenance Yard	\$0	2001/06	2001/06	IRP	Response Complete	
FTSH-69	Pesticide Shop	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-70	Surface Disposal Area	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-71	Storage Area	\$0	1998/02	1999/06	IRP	Response Complete	
FTSH-72	Surface Runoff	\$0	1996/04	1996/04	IRP	Response Complete	
FTSH-73	Above Ground Storage Tank	\$0	1995/08	1995/11	IRP	Response Complete	
FTSH-74	Chemical Disposal	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-75	Storm Drain	\$0	2001/06	2001/09	IRP	Response Complete	
FTSH-76	Storm Drain	\$0	1999/06	1999/06	IRP	Response Complete	
FTSH-77	Storm Drain	\$0	1998/09	1998/09	IRP	Response Complete	
FTSH-78	Storm Drain	\$0	1997/05	1997/05	IRP	Response Complete	
FTSH-79	Storm Drain	\$0	1998/09	1998/09	IRP	Response Complete	
FTSH-80	Storm Drain	\$0	1997/05	1997/05	IRP	Response Complete	
FTSH-81	Storm Drain	\$0	2001/06	2001/09	IRP	Response Complete	
FTSH-82	Storm Drain	\$0	2001/06	2001/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTSH-83	Storm Drain	\$0	2001/09	2001/09	IRP	Response Complete	
FTSH-85	Storage Area	\$0	1997/10	1997/10	IRP	Response Complete	
FTSH-86	Maintenance Yard	\$0	2001/06	2001/06	IRP	Response Complete	
FTSH-87	Maintenance Yard	\$0	2001/06	2001/06	IRP	Response Complete	
FTSH-90	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
FTSH-92	Surface Disposal Area	\$0	1999/06	1999/06	IRP	Response Complete	
FTSH-93	Landfill	\$0	2001/01	2001/09	IRP	Response Complete	
FTSH-94	Landfill	\$0	2001/01	2001/09	IRP	Response Complete	
FTSH-95	Above Ground Storage Tank	\$0	2001/09	2001/09	IRP	Response Complete	
FTSHR-002-R-01	Firing Range	\$0	2003/05	2003/05	MMRP	Response Complete	
ARMY --- IL521382183300 / ROCK ISLAND ARSENAL			CTC (\$K): \$15,074		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
RIA-001	Landfill	\$13,311	2004/06	2007/09	IRP	High	Groundwater Sed_Human Soil SW_Human
RIA-001-R-01	Firing Range	\$1,724	2006/09	2009/10	MMRP	Not Required	
RIA-002	Underground Storage Tanks	\$0	1988/05	1988/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RIA-004	Surface Disposal Area	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-005	Above Ground Storage Tank	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-006	Landfill	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-008	Surface Impoundment/Lagoon	\$0	2002/06	2003/09	IRP	Response Complete	
RIA-009	Landfill	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-010	Disposal Pit and Dry Well	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-011	Contaminated Soil Piles	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-012	Storage Area	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-013A	Storage Area	\$0	1994/07	1994/07	IRP	Response Complete	
RIA-013B	Storage Area	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-013C	Storage Area	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-013D	Storage Area	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-013E	Storage Area	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-013F	Storage Area	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-013G	Storage Area	\$0	1988/05	1988/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RIA-013H	Storage Area	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-013I	Storage Area	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-013K	Storage Area	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-013L	Storage Area	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-013M	Storage Area	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-013N	Storage Area	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-013O	Storage Area	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-013P	Storage Area	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-013R	Storage Area	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-013S	Storage Area	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-013T	Storage Area	\$0	1988/05	1988/05	IRP	Response Complete	
RIA-014	Soil Contamination After Tank Ren	\$39	2006/01	2007/12	IRP	Low	Groundwater
ARMY --- IL521044303000 / USARC CENTRALIA		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Other	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 02	Underground Storage Tanks	\$0	1998/08	1998/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 03	Oil/Water Separator	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 04	Underground Storage Tanks	\$0	1998/08	1998/08	IRP	Response Complete	
ARMY --- IL521042199300 / USARC FAIRFIELD, IL		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 01	Underground Storage Tanks	\$0	1998/08	1998/08	IRP	Response Complete	
ARMY --- IL521044305000 / USARC MARION, IL		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 1	Contaminated Buildings	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 2	Underground Storage Tanks	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 3	Surface Disposal Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 4	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 5	Surface Disposal Area	\$0	1998/08	1998/08	IRP	Response Complete	
Indiana							
ARMY --- IN521044J08000 / AFRC EVANSVILLE		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 1	Contaminated Buildings	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 10	Underground Storage Tanks	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 2	Other	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 3	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 4	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 5	Above Ground Storage Tank	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 6	Oil/Water Separator	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 7	Surface Disposal Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 8	Surface Disposal Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 9	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
ARMY --- IN521181807500 / CAMP ATTERBURY		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
ARFTA-01	Landfill	\$0	1997/09	1997/09	IRP	Response Complete	
ARFTA-02	Burn Area	\$0	1997/09	1997/09	IRP	Response Complete	
ARFTA-03	Disposal Pit and Dry Well	\$0	1997/09	1997/09	IRP	Response Complete	
ARFTA-04	Burn Area	\$0	1997/04	1997/09	IRP	Response Complete	
ARFTA-05	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	
ARFTA-06	Storage Area	\$0	1997/09	1997/09	IRP	Response Complete	
ARFTA-07	Underground Tank Farm	\$0	1997/09	1997/09	IRP	Response Complete	
ARFTA-08	Oil/Water Separator	\$0	1997/09	1997/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ARFTA-09	Surface Impoundment/Lagoon	\$0	1997/09	1997/09	IRP	Response Complete	
ARMY --- IN521382044300 / INDIANA AAP		CTC (\$K): \$2,960		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
INAAP-001-R-01	Firing Range	\$0	2006/09	2006/09	MMRP	Not Required	
INAAP-01	Landfill	\$0	2004/04	2005/06	IRP	Response Complete	
INAAP-02A	Landfill	\$0	1987/08	1987/08	IRP	Response Complete	
INAAP-02B	Landfill	\$0	1987/08	1997/05	IRP	Response Complete	
INAAP-03	Surface Impoundment/Lagoon	\$0	2002/06	2002/09	IRP	Response Complete	
INAAP-04	Surface Impoundment/Lagoon	\$120	2002/06	2005/05	IRP	Not Required	
INAAP-05	Surface Impoundment/Lagoon	\$120	2002/06	2005/05	IRP	Not Required	
INAAP-06	Surface Impoundment/Lagoon	\$461	2002/06	2007/03	IRP	High	Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
INAAP-07	Storage Area	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-08	Storage Area	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-09	Storage Area	\$0	2003/06	2004/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
INAAP-10	Sewage Treatment Plant	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-11	Sewage Treatment Plant	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-12	Sewage Treatment Plant	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-13	Sewage Treatment Plant	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-14	Sewage Treatment Plant	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-15	Sewage Treatment Plant	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-16	Sewage Treatment Plant	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-17	Burn Area	\$0	1998/09	1998/09	IRP	Response Complete	
INAAP-18	Burn Area	\$0	1996/09	1996/09	IRP	Response Complete	
INAAP-19	Storage Area	\$0	2003/06	2005/09	IRP	Response Complete	
INAAP-20	Maintenance Yard	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-21	Storage Area	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-22	Landfill	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-23	Surface Runoff	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-24	Landfill	\$0	2003/03	2003/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
INAAP-25	Surface Impoundment/Lagoon	\$483	2002/06	2005/09	IRP	Not Required	
INAAP-26	Burn Area	\$0	2002/06	2007/12	IRP	Medium	Soil
INAAP-27	Other	\$0	2002/06	2007/12	IRP	High	Soil
INAAP-28	Landfill	\$217	2002/06	2006/01	IRP	Medium	Sed_Human Soil SW_Human
INAAP-29	Disposal Pit and Dry Well	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-30	Disposal Pit and Dry Well	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-31	Disposal Pit and Dry Well	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-32	Contaminated Buildings	\$0	1992/02	1992/02	IRP	Response Complete	
INAAP-33	Landfill	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-34	Burn Area	\$0	2002/06	2007/12	IRP	Medium	Soil
INAAP-35	Contaminated Buildings	\$0	1995/01	1995/01	IRP	Response Complete	
INAAP-36	Other	\$0	1999/09	1999/09	IRP	Response Complete	
INAAP-37	Other	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-38	Landfill	\$0	1997/07	1997/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
INAAP-39	Waste Lines	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-40	Maintenance Yard	\$0	1997/09	1997/09	IRP	Response Complete	
INAAP-41	Other	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-42	Storage Area	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-43	Storage Area	\$0	1997/10	1997/10	IRP	Response Complete	
INAAP-44	Other	\$0	2003/09	2003/12	IRP	Response Complete	
INAAP-45	Washrack	\$0	2002/06	2004/09	IRP	Response Complete	
INAAP-46	Landfill	\$0	2002/06	2007/12	IRP	High	Soil
INAAP-47	Landfill	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-48	Storage Area	\$0	1997/10	1997/10	IRP	Response Complete	
INAAP-49	Landfill	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-50	Disposal Pit and Dry Well	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-51	Landfill	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-52	Burn Area	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-53	Contaminated Buildings	\$0	1997/10	1997/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
INAAP-54	Other	\$40	2002/06	2005/09	IRP	Not Required	
INAAP-55	Burn Area	\$0	2003/09	2003/09	IRP	Response Complete	
INAAP-56	Burn Area	\$0	2002/06	2007/12	IRP	Low	Soil
INAAP-57	Storage Area	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-58	Storage Area	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-59	Landfill	\$220	2002/06	2006/01	IRP	Medium	Sed_Human Soil SW_Human
INAAP-60	Landfill	\$0	2002/06	2007/12	IRP	Medium	Soil
INAAP-61	Storage Area	\$0	1997/10	1997/10	IRP	Response Complete	
INAAP-62	Contaminated Buildings	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-63	Other	\$921	2005/03	2007/09	IRP	High	Soil
INAAP-64	Landfill	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-65	Storage Area	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-66	Burn Area	\$0	1992/08	1992/09	IRP	Response Complete	
INAAP-67	Burn Area	\$0	1992/08	1992/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
INAAP-68	Storage Area	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-69	Landfill	\$0	2002/06	2004/06	IRP	Response Complete	
INAAP-70	Contaminated Buildings	\$0	1997/06	1997/06	IRP	Response Complete	
INAAP-71	Underground Storage Tanks	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-72	Underground Storage Tanks	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-73	Underground Storage Tanks	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-74	Other	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-75	Other	\$0	2002/06	2004/01	IRP	Response Complete	
INAAP-76	Storage Area	\$0	2002/05	2002/06	IRP	Response Complete	
INAAP-77	Storage Area	\$0	1994/04	1994/04	IRP	Response Complete	
INAAP-78	Other	\$0	1997/10	1997/10	IRP	Response Complete	
INAAP-79	Pistol Range	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-80	Maintenance Yard	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-81	Pesticide Shop	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-82	Landfill	\$0	2003/03	2003/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
INAAP-83	Above Ground Storage Tank	\$0	1994/04	2004/09	IRP	Response Complete	
INAAP-84	Storage Area	\$0	1997/07	1997/07	IRP	Response Complete	
INAAP-85	Storage Area	\$0	1994/04	1994/04	IRP	Response Complete	
INAAP-86	Spill Site Area	\$0	2003/09	2003/09	IRP	Response Complete	
INAAP-87	Disposal Pit and Dry Well	\$0	2002/06	2002/09	IRP	Response Complete	
INAAP-89	Contaminated Sediments	\$0	1996/04	1996/04	IRP	Response Complete	
INAAP-90	Contaminated Ground Water	\$378	2007/09	2007/09	IRP	High	Groundwater
ARMY --- IN521382227200 / NEWPORT CHEM DEPOT			CTC (\$K): \$4,823		Acres Affected By Restoration Issues: TBD		BRAC Action: Major Closure
NAAP-001	Spill Site Area	\$96	2001/12	2004/09	IRP	Response Complete	
NAAP-008	Spill Site Area	\$0	1992/01	1992/01	IRP	Response Complete	
NAAP-014	Spill Site Area	\$51	2005/07	2006/06	IRP	Medium	Groundwater Sed_Human Soil SW_Human
NAAP-015	Contaminated Buildings	\$0	1992/02	1997/09	IRP	Response Complete	
NAAP-016	Spill Site Area	\$86	2008/12	2009/01	IRP	Low	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
NAAP-017	Contaminated Buildings	\$0	1992/02	1997/09	IRP	Response Complete	
NAAP-022	Landfill	\$593	2003/02	2004/09	IRP	Response Complete	
NAAP-022-R-01	Chemical Disposal	\$3,286	2015/09	2017/09	MMRP	Not Required	
NAAP-023	Burn Area	\$0	2003/10	2003/10	IRP	Response Complete	
NAAP-024	Burn Area	\$525	1998/09	2003/10	IRP	Response Complete	
NAAP-025	Disposal Pit and Dry Well	\$34	2002/10	2005/03	IRP	Response Complete	
NAAP-032	Surface Impoundment/Lagoon	\$0	2003/10	2003/10	IRP	Response Complete	
NAAP-033	Landfill	\$152	2000/12	2003/09	IRP	Response Complete	
NAAP-037	Surface Impoundment/Lagoon	\$0	2003/10	2003/10	IRP	Response Complete	
NAAP-038	Landfill	\$0	2001/04	2001/04	IRP	Response Complete	
NAAP-039	Spill Site Area	\$0	1998/10	1998/10	IRP	Response Complete	
NAAP-040	Contaminated Buildings	\$0	1986/08	2000/09	IRP	Response Complete	
NAAP-041	Building Demolition/Debris Remov	\$0	1989/06	1999/09	IRP	Response Complete	
ARMY --- IN521044J08500 / USARC INDIANAPOLIS			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 01	Other	\$0	1998/02	1998/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 02	Surface Disposal Area	\$0	1998/02	1998/02	IRP	Response Complete	
ARMY --- IN521044J09100 / USARC LAFAYETTE, IN		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 1	Other	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 2	Contaminated Buildings	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 3	Surface Disposal Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 4	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 5	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 6	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 7	Underground Storage Tanks	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 8	Surface Disposal Area	\$0	1997/05	1997/05	IRP	Response Complete	
Iowa							
ARMY --- IA721382044500 / IOWA AAP		CTC (\$K):	\$16,399	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
IAAP-001	Spill Site Area	\$0	2003/09	2003/09	IRP	Response Complete	
IAAP-001-R-01	Unexploded Munitions and Ordnar	\$2,798	2015/09	2017/09	MMRP	Not Required	
IAAP-002	Spill Site Area	\$0	1996/05	2007/09	IRP	High	Soil
IAAP-002G	Industrial Discharge	\$0	2007/11	2007/11	IRP	High	Groundwater SW_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							SW_Human
IAAP-002-R-01	Unexploded Munitions and Ordnar	\$211	2007/09	2007/09	MMRP	Not Required	
IAAP-003	Spill Site Area	\$0	1996/05	2007/09	IRP	High	Soil
IAAP-003G	Industrial Discharge	\$0	2007/11	2007/11	IRP	High	Groundwater
IAAP-003-R-01	Open Burn	\$2,850	2015/09	2017/09	MMRP	Not Required	
IAAP-004	Spill Site Area	\$0	1996/05	2007/09	IRP	High	Sed_Human
IAAP-004G	Industrial Discharge	\$0	2007/11	2007/11	IRP	High	Groundwater
IAAP-005	Spill Site Area	\$0	2001/01	2005/08	IRP	Response Complete	
IAAP-006	Spill Site Area	\$0	1998/08	1999/11	IRP	Response Complete	
IAAP-007	Spill Site Area	\$0	2000/01	2007/09	IRP	Low	Soil
IAAP-008	Spill Site Area	\$0	1996/05	1996/05	IRP	Response Complete	
IAAP-009	Spill Site Area	\$0	2000/01	2005/08	IRP	Response Complete	
IAAP-010	Spill Site Area	\$0	1996/05	2005/08	IRP	Response Complete	
IAAP-010G	Industrial Discharge	\$0	2007/11	2007/11	IRP	High	Groundwater
IAAP-011	Oil/Water Separator	\$0	2000/09	2000/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
IAAP-012	Explosive Ordnance Disposal Area	\$0	1997/06	1998/12	IRP	Response Complete	
IAAP-012G	Burn Area	\$0	2007/11	2007/11	IRP	Medium	Groundwater
IAAP-013	Disposal Pit and Dry Well	\$0	2007/12	2007/12	IRP	Low	Sed_Human
IAAP-014	Contaminated Buildings	\$0	1991/08	1991/08	IRP	Response Complete	
IAAP-015	Surface Disposal Area	\$0	2007/12	2007/12	IRP	Medium	Sed_Human Soil SW_Fresh SW_Human
IAAP-016	Surface Impoundment/Lagoon	\$0	1996/10	1997/10	IRP	Not Required	
IAAP-017	Disposal Pit and Dry Well	\$0	2003/03	2003/03	IRP	Response Complete	
IAAP-018	Explosive Ordnance Disposal Area	\$0	2007/12	2007/12	IRP	Low	Soil
IAAP-019	Contaminated Buildings	\$0	1997/06	1997/06	IRP	Response Complete	
IAAP-020	Landfill	\$0	1995/05	2009/08	IRP	Medium	Soil SW_Fresh
IAAP-020G	Landfill	\$0	2007/10	2009/08	IRP	High	Groundwater SW_Human
IAAP-021	Explosive Ordnance Disposal Area	\$0	2000/09	2000/09	IRP	Response Complete	
IAAP-022	Storage Area	\$0	1991/08	1991/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
IAAP-024	Spill Site Area	\$0	1996/05	1996/05	IRP	Response Complete	
IAAP-025	Incinerator	\$0	2007/12	2007/12	IRP	Low	Soil
IAAP-026	Waste Treatment Plant	\$0	2000/10	2000/10	IRP	Response Complete	
IAAP-027	Landfill	\$0	1996/05	1996/05	IRP	Response Complete	
IAAP-028	Landfill	\$0	2007/12	2007/12	IRP	Medium	Groundwater
IAAP-029	Waste Treatment Plant	\$0	2000/10	2000/10	IRP	Response Complete	
IAAP-030	Explosive Ordnance Disposal Area	\$0	2003/09	2003/09	IRP	Response Complete	
IAAP-031	Disposal Pit and Dry Well	\$0	2000/10	2000/10	IRP	Response Complete	
IAAP-032	Burn Area	\$0	1998/04	2002/12	IRP	Response Complete	
IAAP-032G	Burn Area	\$0	2007/11	2007/11	IRP	High	Groundwater SW_Human
IAAP-036	Burn Area	\$0	2003/03	2003/03	IRP	Response Complete	
IAAP-037	Landfill	\$0	1996/05	1998/12	IRP	Response Complete	
IAAP-038	Waste Treatment Plant	\$0	1996/05	1996/05	IRP	Response Complete	
IAAP-039	Fire/Crash Training Area	\$0	2004/09	2004/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
IAAP-039G	Burn Area	\$0	2007/11	2007/11	IRP	High	Groundwater
IAAP-040	Storage Area	\$0	1998/07	2005/08	IRP	Response Complete	
IAAP-041	Surface Impoundment/Lagoon	\$0	2007/12	2007/12	IRP	Medium	Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
IAAP-042	Storage Area	\$0	1993/06	1993/10	IRP	Response Complete	
IAAP-043	Surface Disposal Area	\$0	2000/10	2000/10	IRP	Response Complete	
IAAP-044	Surface Impoundment/Lagoon	\$0	1996/05	2007/09	IRP	Medium	Sed_Human Soil
IAAP-044G	Industrial Discharge	\$0	2007/11	2007/11	IRP	High	Groundwater SW_Human
IAAP-045	Underground Storage Tanks	\$0	2001/03	2002/08	IRP	Response Complete	
IAAP-046	Contaminated Ground Water	\$45	2005/09	2007/09	IRP	High	Groundwater SW_Human
IAAP-047	Mixed Waste Area	\$0	2007/12	2007/12	IRP	High	Groundwater Soil
PBC AT IOWA	Landfill	\$10,495	2003/08	2011/09	IRP	Medium	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ARMY --- IA721044711300 / USARC CEDAR RAPIDS				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Above Ground Storage Tank	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 02	Surface Disposal Area	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 03	Storage Area	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 04	Contaminated Buildings	\$0	1998/05	1998/05	IRP	Response Complete	
ARMY --- IA721044711200 / USARC MIDDLETOWN				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Other	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 02	Contaminated Buildings	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 03	Storage Area	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 04	Waste Lines	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 05	Other	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 06	Storage Area	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 07	Oil/Water Separator	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 08	Other	\$0	1998/05	1998/05	IRP	Response Complete	
ARMY --- IA721044713100 / USARC MUSCATINE				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Waste Treatment Plant	\$0	1998/05	1998/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
Kansas							
ARMY --- KS721372049900 / FORT LEAVENWORTH		CTC (\$K): \$8,499		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
FTL-001-R-01	Small Arms Range	\$2,621	2013/09	2017/09	MMRP	Not Required	
FTL-01	Landfill	\$0	1993/05	1997/01	IRP	Response Complete	
FTL-02	Landfill	\$264	2004/11	2007/10	IRP	Low	Soil
FTL-03	Landfill	\$264	2004/11	2007/10	IRP	Low	Soil
FTL-04	Landfill	\$318	2004/11	2005/07	IRP	Response Complete	
FTL-05	Landfill	\$137	2003/10	2005/07	IRP	Response Complete	
FTL-06	Landfill	\$197	2003/10	2005/07	IRP	Response Complete	
FTL-07	Landfill	\$231	2005/11	2007/09	IRP	Medium	Sed_Human Soil
FTL-08	Landfill	\$275	2007/10	2008/09	IRP	Low	Groundwater Soil
FTL-09	Landfill	\$0	1995/06	1998/06	IRP	Response Complete	
FTL-10	Spill Site Area	\$1,449	2006/11	2009/09	IRP	Low	Groundwater Soil
FTL-11	Surface Runoff	\$124	2007/09	2007/09	IRP	High	Groundwater Soil
FTL-12	Soil Contamination After Tank Ren	\$0	1988/06	1995/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTL-13	Underground Storage Tanks	\$0	1988/06	1990/07	IRP	Response Complete	
FTL-14	Underground Storage Tanks	\$0	1988/06	1995/06	IRP	Response Complete	
FTL-15	Underground Storage Tanks	\$975	2006/12	2012/09	IRP	Low	Groundwater Soil
FTL-16	Underground Storage Tanks	\$0	1989/06	1991/11	IRP	Response Complete	
FTL-17	Underground Storage Tanks	\$0	1989/06	1991/11	IRP	Response Complete	
FTL-18	Underground Storage Tanks	\$0	1989/06	1991/11	IRP	Response Complete	
FTL-19	Surface Impoundment/Lagoon	\$0	1988/06	1994/06	IRP	Response Complete	
FTL-20	Sewage Treatment Plant	\$7	2008/07	2009/09	IRP	Medium	Sed_Fresh Soil
FTL-21	Sewage Treatment Plant	\$0	1988/06	1988/06	IRP	Response Complete	
FTL-22	Sewage Treatment Plant	\$0	1988/06	1991/08	IRP	Response Complete	
FTL-23	Surface Impoundment/Lagoon	\$0	1994/06	1994/06	IRP	Response Complete	
FTL-24	Spill Site Area	\$149	2006/07	2008/07	IRP	High	Sed_Human Soil
FTL-25	Surface Runoff	\$0	1988/06	1988/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTL-26	Contaminated Buildings	\$0	1988/06	1988/06	IRP	Response Complete	
FTL-27	Storage Area	\$0	1988/06	1988/06	IRP	Response Complete	
FTL-28	Storage Area	\$0	1988/06	1988/06	IRP	Response Complete	
FTL-29	Spill Site Area	\$0	1993/10	1996/09	IRP	Response Complete	
FTL-30	Surface Runoff	\$0	1993/10	2005/07	IRP	Response Complete	
FTL-31	Contaminated Buildings	\$0	1988/06	1988/06	IRP	Response Complete	
FTL-32	Contaminated Buildings	\$0	1988/06	1988/06	IRP	Response Complete	
FTL-33	Washrack	\$0	1988/06	1993/06	IRP	Response Complete	
FTL-34	Washrack	\$0	1988/06	1993/10	IRP	Response Complete	
FTL-35	Washrack	\$0	1983/06	1984/12	IRP	Response Complete	
FTL-36	Washrack	\$0	1988/06	1993/09	IRP	Response Complete	
FTL-37	Washrack	\$0	1988/06	1995/06	IRP	Response Complete	
FTL-38	Washrack	\$0	1988/06	1988/06	IRP	Response Complete	
FTL-39	Washrack	\$0	1995/06	1995/06	IRP	Response Complete	
FTL-40	Washrack	\$0	1988/06	1988/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTL-41	Incinerator	\$0	1978/06	1979/12	IRP	Response Complete	
FTL-42	Incinerator	\$0	1988/06	1988/06	IRP	Response Complete	
FTL-43	Incinerator	\$0	1988/06	1988/06	IRP	Response Complete	
FTL-44	Incinerator	\$0	1978/06	1980/12	IRP	Response Complete	
FTL-45	Incinerator	\$0	1988/06	1995/10	IRP	Response Complete	
FTL-46	Storage Area	\$0	1988/06	1988/06	IRP	Response Complete	
FTL-47	Storage Area	\$0	1988/06	1988/06	IRP	Response Complete	
FTL-48	Waste Treatment Plant	\$0	1988/07	1998/09	IRP	Response Complete	
FTL-49	Storage Area	\$0	1988/06	1989/12	IRP	Response Complete	
FTL-50	Underground Storage Tanks	\$0	1989/06	1991/11	IRP	Response Complete	
FTL-51	Underground Storage Tanks	\$0	1989/06	1991/11	IRP	Response Complete	
FTL-52	Underground Storage Tanks	\$0	1988/06	1991/09	IRP	Response Complete	
FTL-53	Underground Storage Tanks	\$0	1988/07	1993/10	IRP	Response Complete	
FTL-54	Storage Area	\$0	1988/07	1988/07	IRP	Response Complete	
FTL-55	Storage Area	\$0	1988/06	1988/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTL-56	Spill Site Area	\$0	1988/06	1988/06	IRP	Response Complete	
FTL-57	Firing Range	\$398	2007/07	2011/09	IRP	Medium	Soil
FTL-58	Firing Range	\$0	1993/07	1993/07	IRP	Response Complete	
FTL-59	Firing Range	\$0	1983/03	1997/04	IRP	Response Complete	
FTL-60	Surface Disposal Area	\$2	2007/09	2007/09	IRP	Low	Soil
FTL-61	Underground Storage Tanks	\$0	1993/07	1995/05	IRP	Response Complete	
FTL-62	Underground Storage Tanks	\$0	1990/09	1995/06	IRP	Response Complete	
FTL-63	Storage Area	\$0	2002/07	2002/07	IRP	Response Complete	
FTL-64	Underground Storage Tanks	\$0	1993/09	1995/01	IRP	Response Complete	
FTL-65	Surface Runoff	\$0	2005/07	2005/07	IRP	Response Complete	
FTL-67	Underground Storage Tanks	\$0	1970/12	1985/12	IRP	Response Complete	
FTL-68	Surface Disposal Area	\$0	1988/12	1990/12	IRP	Response Complete	
FTL-69	Underground Storage Tanks	\$2	2007/09	2007/09	IRP	Low	Sed_Human
FTL-70	Above Ground Storage Tank	\$606	2006/10	2011/09	IRP	Low	Soil
FTL-71	Surface Disposal Area	\$480	2006/10	2010/09	IRP	Low	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
PBC AT LEAVEN.	Contaminated Ground Water	\$0	2001/09	2007/09	IRP	Low	
							Soil
ARMY --- KS721402075600 / FORT RILEY		CTC (\$K): \$17,672		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
FTRI-001	Landfill	\$0	1993/07	1993/08	IRP	Response Complete	
FTRI-001-R-01	Small Arms Range	\$991	2012/09	2016/09	MMRP	Not Required	
FTRI-002	Landfill	\$0	1995/02	1998/03	IRP	Response Complete	
FTRI-002-R-01	Unexploded Munitions and Ordnar	\$1,218	2012/09	2016/09	MMRP	Not Required	
FTRI-003	Landfill	\$5,262	1996/03	1997/09	IRP	Response Complete	
FTRI-003-R-01	Landfill	\$2,489	2015/02	2016/09	MMRP	Not Required	
FTRI-004	Landfill	\$0	1997/09	1997/12	IRP	Response Complete	
FTRI-005	Surface Disposal Area	\$0	1993/05	1993/05	IRP	Response Complete	
FTRI-006	Spill Site Area	\$0	1998/01	1998/09	IRP	Response Complete	
FTRI-007	Storage Area	\$0	1989/09	1989/09	IRP	Response Complete	
FTRI-008	Storage Area	\$0	1989/09	1990/12	IRP	Response Complete	
FTRI-009	Explosive Ordnance Disposal Area	\$940	2004/09	2004/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTRI-010	Underground Tank Farm	\$0	1989/09	1992/04	IRP	Response Complete	
FTRI-011	Contaminated Ground Water	\$0	2004/10	2004/10	IRP	Response Complete	
FTRI-012	Storage Area	\$0	1995/07	1995/09	IRP	Response Complete	
FTRI-013	Above Ground Storage Tank	\$0	1989/09	1992/02	IRP	Response Complete	
FTRI-014	Incinerator	\$0	1989/09	1989/09	IRP	Response Complete	
FTRI-015	Storage Area	\$0	1995/07	1995/09	IRP	Response Complete	
FTRI-016	Above Ground Storage Tank	\$0	1989/09	1989/09	IRP	Response Complete	
FTRI-017	Above Ground Storage Tank	\$0	1989/09	1989/09	IRP	Response Complete	
FTRI-018	Fire/Crash Training Area	\$0	1989/09	1989/09	IRP	Response Complete	
FTRI-019	Fire/Crash Training Area	\$587	2005/09	2005/09	IRP	Response Complete	
FTRI-020	Surface Impoundment/Lagoon	\$0	1997/12	1998/03	IRP	Response Complete	
FTRI-022	Sewage Treatment Plant	\$5	1989/09	1993/05	IRP	Response Complete	
FTRI-023	Sewage Treatment Plant	\$0	1989/09	1993/05	IRP	Response Complete	
FTRI-024	Sewage Treatment Plant	\$0	1989/09	1993/05	IRP	Response Complete	
FTRI-025	Sewage Treatment Plant	\$0	1989/09	1993/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTRI-026	Surface Impoundment/Lagoon	\$0	1993/05	1993/05	IRP	Response Complete	
FTRI-027	Spill Site Area	\$2,641	2007/06	2008/05	IRP	Medium	Groundwater SW_Human
FTRI-028	Fire/Crash Training Area	\$0	1993/09	1994/02	IRP	Response Complete	
FTRI-029	Incinerator	\$0	2003/07	2003/08	IRP	Response Complete	
FTRI-030	Pesticide Shop	\$102	1997/09	1997/09	IRP	Response Complete	
FTRI-031	Contaminated Buildings	\$1,334	2006/06	2007/03	IRP	High	Groundwater Soil
FTRI-032	Unexploded Munitions and Ordnar	\$0	1993/09	1993/09	IRP	Response Complete	
FTRI-033	Firing Range	\$0	1993/05	1993/05	IRP	Response Complete	
FTRI-034	Small Arms Range	\$0	1989/09	1996/12	IRP	Response Complete	
FTRI-035	Small Arms Range	\$0	2000/07	2000/07	IRP	Response Complete	
FTRI-036	Landfill	\$357	2008/09	2008/09	IRP	Medium	Groundwater
FTRI-037	Incinerator	\$0	1995/05	1995/07	IRP	Response Complete	
FTRI-038	Landfill	\$613	2001/04	2001/09	IRP	Response Complete	
FTRI-039	Industrial Discharge	\$0	1993/05	1993/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTRI-040	Spill Site Area	\$52	1993/05	1993/05	IRP	Response Complete	
FTRI-041	Spill Site Area	\$0	1995/04	1995/07	IRP	Response Complete	
FTRI-042	Spill Site Area	\$0	1993/05	1993/05	IRP	Response Complete	
FTRI-043	Spill Site Area	\$0	1993/05	1993/05	IRP	Response Complete	
FTRI-044	Spill Site Area	\$0	1995/09	1995/09	IRP	Response Complete	
FTRI-045	Spill Site Area	\$0	1995/04	1995/07	IRP	Response Complete	
FTRI-046	Spill Site Area	\$0	1995/04	1995/07	IRP	Response Complete	
FTRI-047	Dip Tank	\$104	1995/04	1995/07	IRP	Response Complete	
FTRI-048	Pesticide Shop	\$0	1995/04	1995/07	IRP	Response Complete	
FTRI-049	Spill Site Area	\$0	1992/05	1993/05	IRP	Response Complete	
FTRI-050	Spill Site Area	\$0	1997/11	1998/03	IRP	Response Complete	
FTRI-051	Disposal Pit and Dry Well	\$0	1998/06	1999/03	IRP	Response Complete	
FTRI-052	Landfill	\$0	1995/04	1995/07	IRP	Response Complete	
FTRI-053	Above Ground Storage Tank	\$0	2005/05	2005/05	IRP	Response Complete	
FTRI-054	Underground Tank Farm	\$0	1997/09	1997/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTRI-055	Contaminated Ground Water	\$0	1995/07	1995/07	IRP	Response Complete	
FTRI-056	Soil Contamination After Tank Ren	\$122	2006/12	2007/10	IRP	Medium	Groundwater Soil
FTRI-057	POL (Petroleum/Oil/Lubricants) Lir	\$855	2007/06	2010/10	IRP	Low	Soil
FTRI-059	Underground Tank Farm	\$0	1990/12	1990/12	IRP	Response Complete	
FTRI-060	Underground Tank Farm	\$0	1995/03	1995/06	IRP	Response Complete	
FTRI-061	Underground Tank Farm	\$0	1995/06	1995/10	IRP	Response Complete	
FTRI-062	Underground Tank Farm	\$0	1997/08	1997/10	IRP	Response Complete	
FTRI-063	Underground Tank Farm	\$0	1997/06	1997/10	IRP	Response Complete	
FTRI-064	Underground Tank Farm	\$0	1995/04	1995/06	IRP	Response Complete	
FTRI-065	Underground Tank Farm	\$0	1995/04	1995/06	IRP	Response Complete	
FTRI-066	Underground Tank Farm	\$0	1997/07	1997/08	IRP	Response Complete	
FTRI-067	Underground Tank Farm	\$0	1997/07	1997/08	IRP	Response Complete	
FTRI-068	Underground Tank Farm	\$0	1997/07	1997/08	IRP	Response Complete	
FTRI-069	Underground Tank Farm	\$0	1997/07	1997/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTRI-070	Underground Tank Farm	\$0	1994/06	1996/01	IRP	Response Complete	
FTRI-071	Underground Tank Farm	\$0	1994/11	1994/11	IRP	Response Complete	
FTRI-072	Underground Tank Farm	\$0	1994/09	1994/11	IRP	Response Complete	
FTRI-073	Underground Tank Farm	\$0	1995/03	1995/05	IRP	Response Complete	
FTRI-074	Incinerator	\$0	2001/09	2001/09	IRP	Response Complete	
ARMY --- KS721382046700 / KANSAS AAP CTC (\$K): \$22,712 Acres Affected By Restoration Issues: TBD BRAC Action: Major Closure							
KAAP-001-R-01	Unexploded Munitions and Ordnar	\$95	2006/09	2006/09	MMRP	Not Required	
KAAP-01	Landfill	\$0	2004/12	2005/09	IRP	Response Complete	
KAAP-02	Landfill	\$60	2005/03	2005/08	IRP	Response Complete	
KAAP-03	Landfill	\$4,451	2006/02	2007/01	IRP	Medium	Groundwater Sed_Human Soil
KAAP-04	Landfill	\$5,434	2005/12	2006/08	IRP	Medium	Groundwater Sed_Human Soil SW_Human
KAAP-05	Landfill	\$2,560	2005/12	2007/01	IRP	Medium	Groundwater Sed_Human Soil SW_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
KAAP-09	Burn Area	\$119	2003/06	2005/09	IRP	Response Complete	
KAAP-10	Burn Area	\$563	2001/08	2007/05	IRP	High	Groundwater Sed_Human Soil
KAAP-11	Contaminated Buildings	\$0	1988/08	1989/12	IRP	Response Complete	
KAAP-12	Storage Area	\$0	1994/07	1997/09	IRP	Response Complete	
KAAP-13	Storage Area	\$0	1988/08	1989/12	IRP	Response Complete	
KAAP-15	Sewage Treatment Plant	\$0	2005/03	2005/03	IRP	Response Complete	
KAAP-16	Industrial Discharge	\$165	2003/05	2003/06	IRP	Response Complete	
KAAP-17	Industrial Discharge	\$301	2005/03	2005/03	IRP	Response Complete	
KAAP-18	Industrial Discharge	\$5,087	2002/03	2004/05	IRP	Not Required	
KAAP-19	Industrial Discharge	\$1,912	2006/09	2007/06	IRP	Medium	Sed_Marine Soil
KAAP-20	Industrial Discharge	\$204	2004/06	2005/03	IRP	Response Complete	
KAAP-21	Industrial Discharge	\$218	2004/07	2005/03	IRP	Response Complete	
KAAP-22	Industrial Discharge	\$749	2006/03	2006/12	IRP	High	Groundwater Sed_Human Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
KAAP-23	Contaminated Buildings	\$0	1988/08	1989/12	IRP	Response Complete	
KAAP-24	Incinerator	\$0	1994/03	1997/09	IRP	Response Complete	
KAAP-25	Spill Site Area	\$0	2005/03	2005/03	IRP	Response Complete	
KAAP-26	Oil/Water Separator	\$0	2001/12	2001/12	IRP	Response Complete	
KAAP-27	Landfill	\$0	1988/08	1989/12	IRP	Response Complete	
KAAP-28	Spill Site Area	\$0	2005/03	2005/03	IRP	Response Complete	
KAAP-29	Other	\$0	1988/08	1989/12	IRP	Response Complete	
KAAP-35	Surface Impoundment/Lagoon	\$0	2005/03	2005/03	IRP	Response Complete	
KAAP-36	Storage Area	\$0	1988/08	1989/12	IRP	Response Complete	
KAAP-37	Explosive Ordnance Disposal Area	\$0	2005/03	2005/03	IRP	Response Complete	
KAAP-38	Incinerator	\$0	1997/09	1997/09	IRP	Response Complete	
KAAP-39	Underground Storage Tanks	\$0	1997/09	1997/09	IRP	Response Complete	
KAAP-40	Pistol Range	\$0	2005/03	2005/03	IRP	Response Complete	
KAAP-41	Above Ground Storage Tank	\$0	1999/03	2002/09	IRP	Response Complete	
KAAP-42	Surface Impoundment/Lagoon	\$0	2001/12	2001/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
KAAP-43	Industrial Discharge	\$794	2005/12	2006/06	IRP	High	Groundwater
							Sed_Human Soil SW_Human
PBC AT KANSAS	Contaminated Ground Water	\$0	2005/03	2007/09	IRP	Low	Groundwater
ARMY --- KS721045CE5600 / USARC WICHITA (WALLACE)		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 01	Contaminated Buildings	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 02	Oil/Water Separator	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 03	Oil/Water Separator	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 04	Storage Area	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 05	Storage Area	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 06	Storage Area	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 07	Underground Storage Tanks	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 08	Other	\$0	1998/05	1998/05	IRP	Response Complete	

Kentucky

ARMY --- KY421382010500 / BLUE GRASS ARMY DEPOT		CTC (\$K):		\$15,126	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
BLGR-001	Burn Area	\$0	1992/01	1992/01	IRP	Response Complete	
BLGR-001-R-01	Unexploded Munitions and Ordnar	\$4,839	2012/09	2017/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
BLGR-002	Contaminated Buildings	\$0	2002/09	2004/01	IRP	Response Complete	
BLGR-002-R-01	Unexploded Munitions and Ordnar	\$2,743	2012/09	2017/09	MMRP	Not Required	
BLGR-003	Contaminated Buildings	\$0	1992/01	1992/01	IRP	Response Complete	
BLGR-003-R-01	Unexploded Munitions and Ordnar	\$3,183	2012/09	2017/09	MMRP	Not Required	
BLGR-005	Storage Area	\$0	1992/03	2003/09	IRP	Response Complete	
BLGR-006	Burn Area	\$398	2002/09	2002/09	IRP	Response Complete	
BLGR-007	Contaminated Buildings	\$0	1992/01	1992/01	IRP	Response Complete	
BLGR-008	Contaminated Buildings	\$0	2001/09	2001/09	IRP	Response Complete	
BLGR-009	Contaminated Buildings	\$0	1992/03	1992/03	IRP	Response Complete	
BLGR-010	Burn Area	\$0	2002/03	2003/09	IRP	Response Complete	
BLGR-011	Contaminated Buildings	\$0	1992/03	1992/03	IRP	Response Complete	
BLGR-012	Disposal Pit and Dry Well	\$872	2002/03	2004/01	IRP	Response Complete	
BLGR-013	Disposal Pit and Dry Well	\$0	2001/09	2001/09	IRP	Response Complete	
BLGR-014	Unexploded Munitions and Ordnar	\$0	1992/01	1992/01	IRP	Response Complete	
BLGR-015	Unexploded Munitions and Ordnar	\$0	1992/01	1992/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
BLGR-016	Storage Area	\$0	1998/08	2001/05	IRP	Response Complete	
BLGR-017	Firing Range	\$0	1992/01	1992/01	IRP	Response Complete	
BLGR-018	Waste Treatment Plant	\$0	1992/01	1992/01	IRP	Response Complete	
BLGR-020	Landfill	\$845	1995/01	1999/09	IRP	Response Complete	
BLGR-021	Incinerator	\$0	2003/04	2003/04	IRP	Response Complete	
BLGR-022	Waste Treatment Plant	\$0	1992/01	1992/01	IRP	Response Complete	
BLGR-023	Landfill	\$0	2001/09	2001/09	IRP	Response Complete	
BLGR-024	Landfill	\$741	1996/01	2002/03	IRP	Response Complete	
BLGR-027	Storage Area	\$0	1992/01	1992/01	IRP	Response Complete	
BLGR-028	Storage Area	\$0	1992/01	1992/01	IRP	Response Complete	
BLGR-029	Surface Impoundment/Lagoon	\$0	1991/08	1997/08	IRP	Response Complete	
BLGR-030	Explosive Ordnance Disposal Area	\$0	1990/02	1990/02	IRP	Response Complete	
BLGR-031	Explosive Ordnance Disposal Area	\$0	2002/09	2002/09	IRP	Response Complete	
BLGR-032	Burn Area	\$0	1991/10	1999/09	IRP	Response Complete	
BLGR-033	Disposal Pit and Dry Well	\$0	2003/03	2003/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
BLGR-034	Underground Storage Tanks	\$0	1995/05	1999/09	IRP	Response Complete	
BLGR-035	Above Ground Storage Tank	\$0	1990/08	1990/08	IRP	Response Complete	
BLGR-037	Storage Area	\$0	1992/01	1992/01	IRP	Response Complete	
BLGR-038	Storage Area	\$0	1992/01	1992/01	IRP	Response Complete	
BLGR-039	Storage Area	\$0	1992/05	1992/05	IRP	Response Complete	
BLGR-040	Waste Treatment Plant	\$0	1992/01	1992/01	IRP	Response Complete	
BLGR-041	Storage Area	\$0	2002/06	2003/12	IRP	Response Complete	
BLGR-042	Storage Area	\$0	2002/03	2003/12	IRP	Response Complete	
BLGR-043	Incinerator	\$0	2003/07	2003/07	IRP	Response Complete	
BLGR-044	Storage Area	\$0	2002/03	2003/07	IRP	Response Complete	
BLGR-045	Incinerator	\$0	1992/01	1992/01	IRP	Response Complete	
BLGR-047	Surface Impoundment/Lagoon	\$0	1990/02	2000/08	IRP	Response Complete	
BLGR-048	Storage Area	\$0	1992/03	1992/03	IRP	Response Complete	
BLGR-049	Storage Area	\$0	1992/01	1992/01	IRP	Response Complete	
BLGR-050	Surface Disposal Area	\$0	2003/03	2003/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
BLGR-051	Storage Area	\$0	1992/03	1992/03	IRP	Response Complete	
BLGR-052	Surface Disposal Area	\$0	1992/01	1992/01	IRP	Response Complete	
BLGR-053	Waste Treatment Plant	\$0	1992/01	1992/01	IRP	Response Complete	
BLGR-054	Storage Area	\$0	1992/01	1992/01	IRP	Response Complete	
BLGR-055	Storage Area	\$0	1992/01	1992/01	IRP	Response Complete	
BLGR-056	Storage Area	\$0	2003/03	2003/12	IRP	Response Complete	
BLGR-057	Spill Site Area	\$0	1992/03	1992/03	IRP	Response Complete	
BLGR-058	Contaminated Sediments	\$0	1992/03	1992/03	IRP	Response Complete	
BLGR-059	Explosive Ordnance Disposal Area	\$1,505	2002/05	2002/05	IRP	Response Complete	
BLGR-060	Landfill	\$0	2003/03	2003/12	IRP	Response Complete	
ARMY --- KY421402014000 / FORT CAMPBELL			CTC (\$K): \$26,312		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FCPB-001-R-01	Unexploded Munitions and Ordnar	\$72	2006/09	2006/09	MMRP	Not Required	
FCPB-002-R-01	Unexploded Munitions and Ordnar	\$2,914	2012/09	2017/09	MMRP	Not Required	
FCPB-003-R-01	Unexploded Munitions and Ordnar	\$3,502	2012/09	2017/09	MMRP	Not Required	
FCPB-004-R-01	Small Arms Range	\$942	2012/09	2017/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FCPB-005-R-01	Unexploded Munitions and Ordnar	\$1,288	2012/09	2017/09	MMRP	Not Required	
FCPB-006-R-01	Unexploded Munitions and Ordnar	\$6,492	2012/09	2017/09	MMRP	Not Required	
FCPB-007-R-01	Unexploded Munitions and Ordnar	\$653	2012/09	2012/09	MMRP	Not Required	
FCPB-01	Surface Disposal Area	\$0	1995/03	1995/07	IRP	Response Complete	
FCPB-02	Landfill	\$0	1990/08	1990/08	IRP	Response Complete	
FCPB-03	Landfill	\$0	1998/08	1998/08	IRP	Response Complete	
FCPB-04	Spill Site Area	\$0	1998/08	1998/08	IRP	Response Complete	
FCPB-05	Contaminated Buildings	\$0	1996/07	1996/07	IRP	Response Complete	
FCPB-06	Surface Disposal Area	\$0	1989/08	1990/06	IRP	Response Complete	
FCPB-07	Contaminated Buildings	\$21	2000/09	2004/04	IRP	Response Complete	
FCPB-08	Above Ground Storage Tank	\$0	1990/08	1990/08	IRP	Response Complete	
FCPB-09	Fire/Crash Training Area	\$28	1997/09	2002/10	IRP	Response Complete	
FCPB-10	Explosive Ordnance Disposal Area	\$431	2006/09	2006/09	IRP	Low	Groundwater
FCPB-14	Contaminated Buildings	\$0	1995/07	1995/07	IRP	Response Complete	
FCPB-15	Contaminated Buildings	\$0	1997/09	1997/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FCPB-16	Storage Area	\$0	1995/07	1995/09	IRP	Response Complete	
FCPB-17	Storage Area	\$0	1997/03	1997/03	IRP	Response Complete	
FCPB-18	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
FCPB-19	Spill Site Area	\$0	1996/09	1999/09	IRP	Response Complete	
FCPB-20	Spill Site Area	\$0	2002/09	2003/09	IRP	Response Complete	
FCPB-21	Storage Area	\$0	1997/09	1997/09	IRP	Response Complete	
FCPB-22	Waste Treatment Plant	\$0	1996/01	1996/01	IRP	Response Complete	
FCPB-23	Contaminated Buildings	\$0	1997/09	1997/09	IRP	Response Complete	
FCPB-24	Surface Impoundment/Lagoon	\$136	2005/09	2006/09	IRP	Medium	Soil
FCPB-25	Explosive Ordnance Disposal Area	\$0	1995/12	1995/12	IRP	Response Complete	
FCPB-26	Landfill	\$141	2002/01	2003/05	IRP	Response Complete	
FCPB-27	Landfill	\$0	1997/09	1997/09	IRP	Response Complete	
FCPB-28	Landfill	\$0	1997/09	1997/09	IRP	Response Complete	
FCPB-29	Landfill	\$0	1997/09	1997/09	IRP	Response Complete	
FCPB-30	Landfill	\$0	1997/09	1997/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FCPB-31	Landfill	\$0	1997/09	1997/09	IRP	Response Complete	
FCPB-32	Landfill	\$0	1998/09	1998/09	IRP	Response Complete	
FCPB-33	Landfill	\$0	1997/09	1997/09	IRP	Response Complete	
FCPB-34	Landfill	\$0	1998/09	1998/09	IRP	Response Complete	
FCPB-35	Fire/Crash Training Area	\$0	2002/11	2002/12	IRP	Response Complete	
FCPB-36	Fire/Crash Training Area	\$0	1996/08	1997/09	IRP	Response Complete	
FCPB-37	Landfill	\$0	1997/09	1997/09	IRP	Response Complete	
FCPB-38	Contaminated Ground Water	\$6,613	2007/09	2010/10	IRP	Medium	Groundwater
FCPB-39	Spill Site Area	\$0	1996/07	1998/09	IRP	Response Complete	
FCPB-40	Disposal Pit and Dry Well	\$0	2000/09	2000/09	IRP	Response Complete	
FCPB-41	Underground Storage Tanks	\$0	1996/01	1996/01	IRP	Response Complete	
FCPB-42	Landfill	\$0	1997/09	1997/09	IRP	Response Complete	
FCPB-43	Contaminated Buildings	\$476	2006/09	2007/09	IRP	Medium	Groundwater
FCPB-44	Landfill	\$0	1997/09	1997/09	IRP	Response Complete	
FCPB-45	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FCPB-46	Contaminated Buildings	\$0	1995/09	1996/01	IRP	Response Complete	
FCPB-47	Above Ground Storage Tank	\$0	1997/03	1998/03	IRP	Response Complete	
FCPB-48	Surface Disposal Area	\$0	2001/06	2001/09	IRP	Response Complete	
FCPB-49	Storage Area	\$36	2003/06	2004/10	IRP	Not Required	
FCPB-50	Storage Area	\$0	1996/01	1996/01	IRP	Response Complete	
FCPB-51	Fire/Crash Training Area	\$0	2003/09	2003/09	IRP	Response Complete	
FCPB-52	Disposal Pit and Dry Well	\$1,193	2006/09	2008/06	IRP	Medium	Groundwater
FCPB-53	Soil Contamination After Tank Ren	\$0	2001/06	2001/09	IRP	Response Complete	
FCPB-54	Soil Contamination After Tank Ren	\$0	1995/04	1995/05	IRP	Response Complete	
FCPB-55	Radioactive Waste Area	\$0	1997/09	1997/09	IRP	Response Complete	
FCPB-56	Underground Storage Tanks	\$0	1990/08	1996/08	IRP	Response Complete	
FCPB-57	Landfill	\$0	2002/09	2002/09	IRP	Response Complete	
FCPB-58	Unexploded Munitions and Ordnar	\$21	2001/09	2003/07	IRP	Not Required	
FCPB-59	Surface Runoff	\$0	1998/08	1998/08	IRP	Response Complete	
FCPB-60	POL (Petroleum/Oil/Lubricants) Lir	\$0	1998/08	1998/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FCPB-61	Mixed Waste Area	\$0	1996/07	1996/07	IRP	Response Complete	
FCPB-62	Disposal Pit and Dry Well	\$0	2003/09	2003/09	IRP	Response Complete	
FCPB-63	Sewage Treatment Plant	\$0	1999/09	1999/09	IRP	Response Complete	
FCPB-64	Contaminated Fill	\$1,220	2007/09	2011/09	IRP	Medium	Soil
FCPB-65	Firing Range	\$133	2006/09	2006/09	IRP	High	Soil
ARMY --- KY421372047900 / FORT KNOX		CTC (\$K):		\$1,776	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FTK-008	Incinerator	\$0	1989/02	1995/10	IRP	Response Complete	
FTK-011	Sewage Effluent Settling Ponds	\$0	1989/02	1989/02	IRP	Response Complete	
FTK-014	Surface Impoundment/Lagoon	\$0	1989/02	1995/10	IRP	Response Complete	
FTK-018	Washrack	\$0	1989/02	1989/02	IRP	Response Complete	
FTK-020	Underground Storage Tanks	\$0	2007/09	2007/09	IRP	High	Groundwater Soil
FTK-038	Storage Area	\$0	2000/09	2001/09	IRP	Response Complete	
FTK-41A	Pesticide Shop	\$0	1998/06	2000/06	IRP	Response Complete	
FTK-41L	Pesticide Shop	\$0	1998/06	2000/06	IRP	Response Complete	
FTKX-001-R-01	Small Arms Range	\$78	2008/09	2008/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTKX-002-R-01	Unexploded Munitions and Ordnar	\$287	2008/09	2008/09	MMRP	Not Required	
FTKX-01	Landfill	\$0	2003/12	2005/09	IRP	Response Complete	
FTKX-02	Landfill	\$0	2001/05	2001/08	IRP	Response Complete	
FTKX-03	Other	\$0	1989/02	1989/02	IRP	Response Complete	
FTKX-04	Other	\$0	1989/02	1989/02	IRP	Response Complete	
FTKX-05	Other	\$0	1989/02	1989/02	IRP	Response Complete	
FTKX-06	Other	\$0	1989/02	1989/02	IRP	Response Complete	
FTKX-07	Other	\$0	1989/02	1989/02	IRP	Response Complete	
FTKX-09	Sewage Treatment Plant	\$0	1989/02	1989/02	IRP	Response Complete	
FTKX-10	Surface Impoundment/Lagoon	\$0	2007/09	2007/09	IRP	High	Sed_Human Sed_Marine Soil SW_Fresh SW_Human
FTKX-12	Waste Treatment Plant	\$0	1989/02	1989/02	IRP	Response Complete	
FTKX-13	Surface Impoundment/Lagoon	\$0	1989/02	1989/02	IRP	Response Complete	
FTKX-15A	Underground Storage Tanks	\$0	2000/12	2003/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTKX-15B	Underground Storage Tanks	\$0	1989/02	1989/02	IRP	Response Complete	
FTKX-15C	Underground Storage Tanks	\$0	1989/02	1996/02	IRP	Response Complete	
FTKX-15D	Underground Storage Tanks	\$0	2007/09	2007/09	IRP	High	Groundwater Soil
FTKX-16	Above Ground Storage Tank	\$0	1989/02	1998/02	IRP	Response Complete	
FTKX-17	Oil/Water Separator	\$0	1989/02	1989/02	IRP	Response Complete	
FTKX-19	Storage Area	\$0	1989/02	1989/02	IRP	Response Complete	
FTKX-21	Storage Area	\$0	2007/09	2007/09	IRP	High	Sed_Fresh Sed_Human Soil
FTKX-22	Underground Storage Tanks	\$0	2007/09	2007/09	IRP	High	Groundwater Soil
FTKX-23	Storage Area	\$0	1989/02	1989/02	IRP	Response Complete	
FTKX-24	Fire/Crash Training Area	\$0	2007/01	2007/09	IRP	Medium	Soil
FTKX-25	Radioactive Waste Area	\$0	1989/02	1989/02	IRP	Response Complete	
FTKX-26	Chemical Disposal	\$0	1989/02	1989/02	IRP	Response Complete	
FTKX-27	Chemical Disposal	\$0	1989/02	1989/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTKX-28	Chemical Disposal	\$0	1989/02	1989/02	IRP	Response Complete	
FTKX-29	Unexploded Munitions and Ordnar	\$0	1989/02	1989/02	IRP	Response Complete	
FTKX-30	Unexploded Munitions and Ordnar	\$0	2007/09	2007/09	IRP	High	Soil
FTKX-31	Storage Area	\$0	2003/09	2003/09	IRP	Response Complete	
FTKX-32	Storage Area	\$0	1999/03	1999/03	IRP	Response Complete	
FTKX-33	Storage Area	\$0	2000/09	2001/09	IRP	Response Complete	
FTKX-34	Storage Area	\$0	1989/02	1995/10	IRP	Response Complete	
FTKX-35	Storage Area	\$0	2000/09	2001/09	IRP	Response Complete	
FTKX-36	Other	\$0	1989/02	1989/02	IRP	Response Complete	
FTKX-37	Contaminated Buildings	\$0	1995/02	1996/05	IRP	Response Complete	
FTKX-39	POL (Petroleum/Oil/Lubricants) Lir	\$0	2000/01	2003/09	IRP	Response Complete	
FTKX-40	Underground Storage Tanks	\$0	2007/09	2007/09	IRP	High	Groundwater Soil
FTKX-41	Spill Site Area	\$0	1994/06	1994/06	IRP	Response Complete	
FTKX-42	Pesticide Shop	\$0	1989/02	1989/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTKX-43	Maintenance Yard	\$0	1994/07	1994/07	IRP	Response Complete	
PBC AT KNOX	Surface Impoundment/Lagoon	\$1,411	1987/09	2005/09	IRP	Not Required	
ARMY --- KY421042JY6200 / USARC LEXINGTON (BLUE GRASS)		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 1	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 2	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 3	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 4	Surface Disposal Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 5	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 6	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- KY421042JY4000 / USARC LOUISVILLE		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 01	Other	\$0	1990/02	1998/04	IRP	Response Complete	
ARMY --- KY42104KY05400 / USARC MAYSVILLE		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 01	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 02	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 03	Surface Disposal Area	\$0	1998/09	1998/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ARMY --- KY42104KY06200 / USARC PADUCAH 01				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 00	Other	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- KY421042JY9900 / USARC PADUCAH 02				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 00	Other	\$0	1990/02	1998/04	IRP	Response Complete	
Louisiana							
ARMY --- LA621045HL0200 / USARC BATON ROUGE (ROBERTS)				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 1	Oil/Water Separator	\$0	1999/02	1999/02	IRP	Response Complete	
SITE 2	Oil/Water Separator	\$0	1999/02	1999/02	IRP	Response Complete	
SITE 3	Oil/Water Separator	\$0	1999/02	1999/02	IRP	Response Complete	
SITE 4	Surface Disposal Area	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- LA621045OL2100 / USARC BOSSIER CITY				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Other	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 02	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 03	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 04	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 05	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- LA621045HL1100 / USARC SHREVEPORT 02				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Other	\$0	1998/09	1998/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 02	Contaminated Buildings	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- LA621045HL1200 / USARC SLIDELL		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 01	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 02	Other	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 03	Other	\$0	1998/08	1998/08	IRP	Response Complete	
Maryland							
ARMY --- MD321382135500 / ABERDEEN PROVING GROUND		CTC (\$K):		\$370,300	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
AAML01	Landfill	\$632	1992/06	2000/10	IRP	Not Required	
AAML02	Contaminated Ground Water	\$144	1994/08	1994/09	IRP	Response Complete	
AAOA01	Landfill	\$0	2007/06	2007/06	IRP	Medium	Groundwater Soil
AAOA02	Surface Disposal Area	\$98	2006/06	2006/06	IRP	High	Groundwater Soil
AAOA03	Drainage Ditch	\$0	2004/05	2004/05	IRP	Response Complete	
AAOA04	Spill Site Area	\$0	2004/09	2004/09	IRP	Response Complete	
AAOA05	Incinerator	\$0	1990/09	1990/09	IRP	Response Complete	
AAOA06	Unexploded Munitions and Ordnar	\$0	2002/09	2002/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
AAOA07	Storage Area	\$0	2004/05	2004/05	IRP	Response Complete	
AAOA08	Underground Storage Tanks	\$2,918	2006/09	2006/09	IRP	High	Groundwater Soil
AAOA10	Washrack	\$0	2004/05	2004/05	IRP	Response Complete	
AAOA11	Waste Treatment Plant	\$0	2000/09	2000/09	IRP	Response Complete	
AAOA12	Firing Range	\$0	2006/12	2006/12	IRP	Low	Soil
AAOA13	Disposal Pit and Dry Well	\$0	2000/09	2000/09	IRP	Response Complete	
AAOA14	Contaminated Sediments	\$0	2000/09	2000/09	IRP	Response Complete	
AAWB01	Contaminated Ground Water	\$2,408	2000/06	2003/10	IRP	Not Required	
AAWB02	Landfill	\$312	2007/09	2007/09	IRP	High	Groundwater Sed_Human SW_Human
AAWB03	Burn Area	\$0	1995/06	1995/06	IRP	Response Complete	
AAWB04	Contaminated Fill	\$106	2007/09	2008/09	IRP	Medium	Sed_Human SW_Human
AAWP01	Contaminated Sediments	\$0	1991/08	1991/09	IRP	Response Complete	
APG-001-R-01	Open Burn	\$6,946	2010/09	2017/10	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
APG-002-R-01	Unexploded Munitions and Ordnar	\$4,815	2010/09	2016/09	MMRP	Not Required	
APG-002-R-02	Unexploded Munitions and Ordnar	\$5,421	2011/09	2017/09	MMRP	Not Required	
APG-002-R-03	Chemical Disposal	\$1,728	2004/09	2016/09	MMRP	Not Required	
APG-003-R-01	Unexploded Munitions and Ordnar	\$23,388	2010/09	2016/10	MMRP	Not Required	
APG-003-R-02	Explosive Ordnance Disposal Area	\$10,400	2011/09	2017/10	MMRP	Not Required	
APG-003-R-03	Chemical Disposal	\$1,914	2011/09	2011/09	MMRP	Not Required	
APG-003-R-04	Chemical Disposal	\$3,855	2010/09	2017/09	MMRP	Not Required	
APG-004-R-01	Unexploded Munitions and Ordnar	\$19,570	2015/09	2017/09	MMRP	Not Required	
APG-005-R-01	Unexploded Munitions and Ordnar	\$7,534	2012/09	2017/09	MMRP	Not Required	
APG-006-R-01	Unexploded Munitions and Ordnar	\$20,417	2010/09	2017/09	MMRP	Not Required	
APG-007-R-01	Open Burn	\$6,091	2010/09	2017/10	MMRP	Not Required	
APG-008-R-01	Unexploded Munitions and Ordnar	\$7,093	2010/09	2017/09	MMRP	Not Required	
APG-009-R-01	Unexploded Munitions and Ordnar	\$3,145	2010/09	2017/09	MMRP	Not Required	
APG-010-R-01	Unexploded Munitions and Ordnar	\$3,258	2010/09	2017/09	MMRP	Not Required	
APG-011-R-01	Unexploded Munitions and Ordnar	\$4,192	2011/09	2011/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
APG-012-R-01	Unexploded Munitions and Ordnar	\$6,429	2010/09	2016/09	MMRP	Not Required	
APG-013-R-01	Unexploded Munitions and Ordnar	\$4,819	2012/09	2017/09	MMRP	Not Required	
APGSC00	Surface Disposal Area	\$0	1989/12	1997/09	IRP	Response Complete	
EABR03-A	Landfill	\$1,097	1999/02	2000/11	IRP	Response Complete	
EABR03-B	Storage Area	\$933	2002/09	2007/02	IRP	High	Groundwater Soil
EABR03-C	Contaminated Ground Water	\$0	1999/02	1999/02	IRP	Response Complete	
EABR07-A	Contaminated Fill	\$0	2002/09	2002/09	IRP	Response Complete	
EABR07-B	Sewage Treatment Plant	\$0	2002/09	2002/09	IRP	Response Complete	
EABR11-A	Chemical Disposal	\$1,951	2000/09	2008/09	IRP	High	Groundwater Sed_Human Soil
EABR11-B	Landfill	\$426	1998/07	2008/09	IRP	High	Groundwater Sed_Human Soil SW_Human
EABR11-C	Landfill	\$6,984	2000/09	2010/09	IRP	High	Groundwater Sed_Fresh Sed_Human SW_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							SW_Human
EABR11-D	Surface Disposal Area	\$0	2000/09	2000/09	IRP	Response Complete	
EABR11-E	Incinerator	\$0	2000/09	2000/09	IRP	Response Complete	
EABR11-F	Contaminated Ground Water	\$3,674	2005/09	2010/09	IRP	High	Groundwater
EABR11-G	Underground Storage Tanks	\$0	1998/09	1998/09	IRP	Response Complete	
EABR11-H	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
EABR11-I	Storage Area	\$992	2004/05	2007/02	IRP	Medium	Soil
EABR15-A	Burn Area	\$2,286	2005/09	2008/10	IRP	High	Groundwater Sed_Human Soil
EABR15-B	Landfill	\$2,783	2002/09	2007/09	IRP	High	Groundwater Sed_Human Soil SW_Human
EABR15-C	Storage Area	\$0	2000/09	2000/09	IRP	Response Complete	
EABR15-D	Contaminated Ground Water	\$8,096	2000/09	2009/10	IRP	High	Groundwater
EABR18-A	Contaminated Fill	\$0	2000/09	2000/09	IRP	Response Complete	
EABR18-B	Chemical Disposal	\$0	2000/09	2000/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
EABR18-C	Storage Area	\$0	2000/09	2000/09	IRP	Response Complete	
EABR18-D	Surface Disposal Area	\$0	2000/09	2000/09	IRP	Response Complete	
EABR18-E	Chemical Disposal	\$298	2003/09	2003/09	IRP	Response Complete	
EABR18-F	Contaminated Ground Water	\$1,253	2000/09	2008/10	IRP	High	Groundwater
EABR35-A	Maintenance Yard	\$0	2002/09	2002/09	IRP	Response Complete	
EABR35-B	Storage Area	\$0	2002/09	2002/09	IRP	Response Complete	
EABR36-A	Storage Area	\$0	2002/09	2002/09	IRP	Response Complete	
EABR36-B	Burn Area	\$0	2002/09	2002/09	IRP	Response Complete	
EACC1A-A	Storage Area	\$0	2005/09	2005/09	IRP	Response Complete	
EACC1A-B	Surface Disposal Area	\$6,061	2005/09	2009/09	IRP	Medium	Soil
EACC1D	Industrial Discharge	\$0	2005/09	2005/09	IRP	Response Complete	
EACC1E	Industrial Discharge	\$988	2007/09	2009/09	IRP	Medium	Sed_Human Soil SW_Human
EACC1F-A	Industrial Discharge	\$0	2007/09	2007/09	IRP	Medium	Soil
EACC1F-B	Industrial Discharge	\$988	2007/09	2009/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
EACC1G-A	Maintenance Yard	\$1,098	2007/09	2009/09	IRP	Low	Sed_Human
EACC1G-B	Leach Field	\$0	2005/09	2005/09	IRP	Response Complete	
EACC1H-A	Disposal Pit and Dry Well	\$938	2007/09	2009/09	IRP	Medium	Sed_Human Soil
EACC1H-B	Industrial Discharge	\$1,052	2007/09	2009/09	IRP	Medium	Sed_Human Soil SW_Human
EACC1H-C	Industrial Discharge	\$0	2007/09	2007/09	IRP	Medium	Sed_Human Soil
EACC1H-D	Industrial Discharge	\$940	2007/09	2009/09	IRP	Low	Soil
EACC1H-E	Landfill	\$412	1995/09	1999/10	IRP	Response Complete	
EACC1H-F	Industrial Discharge	\$2,309	2007/09	2009/09	IRP	Medium	Sed_Human Soil
EACC1H-G	Industrial Discharge	\$995	2007/09	2009/09	IRP	High	Sed_Human Soil
EACC1I-A	Storage Area	\$968	2007/09	2009/09	IRP	Medium	Soil
EACC1I-B	Storage Area	\$0	2007/09	2007/09	IRP	Medium	Soil
EACC1J	Disposal Pit and Dry Well	\$1,097	2005/09	2009/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
EACC1K	Landfill	\$0	2007/09	2007/09	IRP	Medium	Sed_Human
EACC1L-A	Burn Area	\$0	1996/04	1999/07	IRP	Response Complete	
EACC1L-B	Burn Area	\$1,384	2005/09	2008/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil
EACC2A	Industrial Discharge	\$0	2005/09	2005/09	IRP	Response Complete	
EACC2B	Industrial Discharge	\$0	2005/09	2005/09	IRP	Response Complete	
EACC2C	Industrial Discharge	\$0	2005/09	2005/09	IRP	Response Complete	
EACC2D	Disposal Pit and Dry Well	\$1,059	2005/09	2008/09	IRP	High	Sed_Human Soil
EACC2E	Incinerator	\$1,105	2005/09	2008/09	IRP	Low	Soil
EACC2F	Industrial Discharge	\$0	2006/12	2006/12	IRP	High	Sed_Human Soil
EACC2G	Industrial Discharge	\$0	2005/09	2005/09	IRP	Response Complete	
EACC2H-A	Industrial Discharge	\$0	2005/09	2005/09	IRP	Response Complete	
EACC2H-B	Disposal Pit and Dry Well	\$1,039	2005/09	2008/09	IRP	Low	Soil
EACC2H-C	Contaminated Buildings	\$921	2005/09	2008/09	IRP	Medium	Sed_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
EACC2I-A	Maintenance Yard	\$0	2005/09	2005/09	IRP	Response Complete	
EACC2I-B	Maintenance Yard	\$0	2005/09	2005/09	IRP	Response Complete	
EACC3A	Disposal Pit and Dry Well	\$921	2005/09	2008/09	IRP	Medium	Soil
EACC3B	Storage Area	\$0	2005/09	2005/09	IRP	Response Complete	
EACC3C	Underground Tank Farm	\$1,014	2007/09	2009/09	IRP	Medium	Sed_Human Soil
EACC3D	Underground Storage Tanks	\$0	2007/09	2007/09	IRP	Low	Sed_Human Soil
EACC3E	Industrial Discharge	\$1,033	2005/09	2008/09	IRP	Low	Sed_Human Soil SW_Human
EACC3F	Industrial Discharge	\$0	2007/09	2007/09	IRP	Low	Soil
EACC3G	Industrial Discharge	\$919	2005/09	2008/09	IRP	Medium	Groundwater Sed_Human Soil SW_Human
EACC3H	Industrial Discharge	\$0	2005/09	2005/09	IRP	Response Complete	
EACC3I	Storage Area	\$925	2005/09	2008/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
EACC3J	Industrial Discharge	\$0	2007/09	2007/09	IRP	Medium	Groundwater
							Soil
EACC3K-A	Industrial Discharge	\$925	2005/09	2008/09	IRP	Low	Sed_Human Soil
EACC3K-B	Surface Disposal Area	\$1,501	2005/09	2009/09	IRP	Low	Groundwater
EACC3L	Industrial Discharge	\$1,488	2007/09	2007/09	IRP	High	Groundwater Sed_Human Soil SW_Human
EACC3M-A	Waste Treatment Plant	\$0	1989/12	1989/12	IRP	Response Complete	
EACC3M-B	Incinerator	\$0	1989/12	2000/09	IRP	Response Complete	
EACC3N	Contaminated Ground Water	\$32	1997/09	1997/09	IRP	Response Complete	
EACC3O	Unexploded Munitions and Ordnar	\$0	2007/09	2007/09	IRP	Low	Groundwater
EACC3P	Surface Impoundment/Lagoon	\$966	2005/09	2008/09	IRP	Medium	Groundwater Soil
EACC4A	Contaminated Ground Water	\$23,185	2000/07	2003/04	IRP	Not Required	
EACC4A-B	Contaminated Ground Water	\$10,823	2008/10	2009/09	IRP	High	Groundwater
EACC5A	Contaminated Sediments	\$3,033	2007/09	2009/09	IRP	Low	Sed_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
EACC5B	Contaminated Sediments	\$2,228	2007/09	2009/09	IRP	Medium	Sed_Human
EACC6	Underground Storage Tanks	\$0	1999/06	2002/12	IRP	Response Complete	
EACC7	Unexploded Munitions and Ordnar	\$0	1989/12	1989/12	IRP	Response Complete	
EACI00	Contaminated Sediments	\$1,943	1996/09	2004/09	IRP	Response Complete	
EACI01-A	Landfill	\$0	1996/09	1999/12	IRP	Response Complete	
EACI01-B	Disposal Pit and Dry Well	\$0	1997/09	1997/09	IRP	Response Complete	
EACI01-C	Surface Disposal Area	\$0	1996/09	1999/12	IRP	Response Complete	
EACI01-D	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	
EACI02-A	Landfill	\$0	1996/09	1999/12	IRP	Response Complete	
EACI02-B	Contaminated Fill	\$0	1997/09	1997/09	IRP	Response Complete	
EACI02-C	Surface Disposal Area	\$0	1996/09	1999/12	IRP	Response Complete	
EACI03	Landfill	\$0	1996/09	1999/12	IRP	Response Complete	
EACI04-A	Chemical Disposal	\$0	1997/09	1997/09	IRP	Response Complete	
EACI04-B	Disposal Pit and Dry Well	\$0	1996/09	1999/12	IRP	Response Complete	
EACI04-C	Disposal Pit and Dry Well	\$0	1996/09	1999/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
EACI04-D	Burn Area	\$0	1996/09	1999/12	IRP	Response Complete	
EACI05-A	Chemical Disposal	\$0	1997/09	1997/09	IRP	Response Complete	
EACI05-B	Storage Area	\$0	1997/09	1997/09	IRP	Response Complete	
EACI05-C	Sewage Treatment Plant	\$0	1997/09	1997/09	IRP	Response Complete	
EACI05-D	Disposal Pit and Dry Well	\$0	1996/09	1999/12	IRP	Response Complete	
EACI05-E	Contaminated Soil Piles	\$0	1996/09	1999/12	IRP	Response Complete	
EACI06-A	Contaminated Buildings	\$0	1997/09	1997/09	IRP	Response Complete	
EACI06-B	Disposal Pit and Dry Well	\$0	1996/09	1999/12	IRP	Response Complete	
EACI06-C	Underground Storage Tanks	\$0	1997/09	1997/09	IRP	Response Complete	
EACI06-D	Chemical Disposal	\$0	1997/09	1997/09	IRP	Response Complete	
EACI06-E	Contaminated Soil Piles	\$0	1997/09	1997/09	IRP	Response Complete	
EACI07-A	Chemical Disposal	\$0	1997/09	1997/09	IRP	Response Complete	
EACI07-B	Chemical Disposal	\$0	1997/09	1997/09	IRP	Response Complete	
EACI07-C	Chemical Disposal	\$0	1997/09	1997/09	IRP	Response Complete	
EACI08	Landfill	\$0	1996/09	2000/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
EAGQ00	Contaminated Ground Water	\$1,821	1999/08	2002/09	IRP	Response Complete	
EAGQ01-A	Disposal Pit and Dry Well	\$0	1997/09	1997/09	IRP	Response Complete	
EAGQ01-B	Landfill	\$0	1997/09	1997/09	IRP	Response Complete	
EAGQ01-C	Disposal Pit and Dry Well	\$0	1997/09	1997/09	IRP	Response Complete	
EAGQ01-D	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	
EAGQ01-E	Sewage Treatment Plant	\$0	1997/09	1997/09	IRP	Response Complete	
EAGQ01-F	Disposal Pit and Dry Well	\$0	1997/09	1997/09	IRP	Response Complete	
EAGQ01-G	Chemical Disposal	\$0	1997/09	1997/09	IRP	Response Complete	
EAGQ01-H	Storage Area	\$0	1997/09	1997/09	IRP	Response Complete	
EAGQ01-I	Chemical Disposal	\$0	1997/09	1997/09	IRP	Response Complete	
EAGQ02-A	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	
EAGQ02-B	Landfill	\$0	1997/09	1997/09	IRP	Response Complete	
EAGQ02-C	Chemical Disposal	\$0	1997/09	1997/09	IRP	Response Complete	
EAGQ02-D	Contaminated Ground Water	\$183	2002/12	2007/09	IRP	High	Groundwater
EAGQ03-A	Storage Area	\$0	1997/09	1997/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
EAGQ03-B	Chemical Disposal	\$0	1997/09	1997/09	IRP	Response Complete	
EAGQ03-C	Contaminated Soil Piles	\$0	1997/09	1997/09	IRP	Response Complete	
EAGQ03-D	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	
EAGQ03-E	Underground Storage Tanks	\$0	1997/09	1997/09	IRP	Response Complete	
EAJF00	Burn Area	\$3,846	2001/03	2004/04	IRP	Response Complete	
EAJF01	Burn Area	\$2,878	2007/02	2009/09	IRP	Medium	Groundwater Soil SW_Human
EAJF02	Storage Area	\$0	2001/03	2001/03	IRP	Response Complete	
EAJF03	Burn Area	\$0	2001/03	2001/03	IRP	Response Complete	
EAJF04	Burn Area	\$0	2002/09	2002/09	IRP	Response Complete	
EAJF05	Burn Area	\$0	1996/09	2001/11	IRP	Response Complete	
EAJF05-A	Disposal Pit and Dry Well	\$0	1996/09	2001/11	IRP	Response Complete	
EAJF05-B	Contaminated Ground Water	\$0	2001/03	2002/11	IRP	Response Complete	
EAJF06	Explosive Ordnance Disposal Area	\$0	2001/03	2001/03	IRP	Response Complete	
EAJF07	Disposal Pit and Dry Well	\$0	2001/03	2001/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
EAJF08	Surface Disposal Area	\$0	2001/03	2001/03	IRP	Response Complete	
EAJF09	Drainage Ditch	\$0	2001/03	2001/03	IRP	Response Complete	
EAJF10	Surface Disposal Area	\$0	2001/03	2001/03	IRP	Response Complete	
EAJF11	Surface Disposal Area	\$0	2001/03	2001/03	IRP	Response Complete	
EAJF12	Surface Disposal Area	\$0	2001/03	2001/03	IRP	Response Complete	
EAJF13	Explosive Ordnance Disposal Area	\$0	2001/03	2001/03	IRP	Response Complete	
EAJF14	Burn Area	\$0	2001/03	2001/03	IRP	Response Complete	
EALC00	Unexploded Munitions and Ordnance	\$0	1997/08	2004/05	IRP	Response Complete	
EALC05-A	Surface Disposal Area	\$0	1999/11	1999/11	IRP	Response Complete	
EALC05-B	Spill Site Area	\$0	1999/11	1999/11	IRP	Response Complete	
EALC05-C	Mixed Waste Area	\$226	2000/09	2004/09	IRP	Response Complete	
EALC05-D	Landfill	\$0	2000/09	2000/09	IRP	Response Complete	
EALC09-A	Disposal Pit and Dry Well	\$0	1999/11	1999/11	IRP	Response Complete	
EALC09-B	Waste Lines	\$0	1999/11	2000/11	IRP	Response Complete	
EALC09-C	Underground Storage Tanks	\$0	1999/11	1999/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
EALC09-D	Landfill	\$0	1999/11	1999/11	IRP	Response Complete	
EALC09-F	Contaminated Ground Water	\$1,249	2006/10	2008/10	IRP	High	Groundwater
EALC13-A	Surface Disposal Area	\$0	1999/09	1999/09	IRP	Response Complete	
EALC13-B	Surface Disposal Area	\$0	1999/09	1999/09	IRP	Response Complete	
EALC13-C	Underground Storage Tanks	\$0	1999/09	1999/09	IRP	Response Complete	
EALC13-D	Contaminated Ground Water	\$2,701	2005/09	2007/09	IRP	High	Groundwater
EALC17-A	Surface Disposal Area	\$0	1999/11	1999/11	IRP	Response Complete	
EALC20	Surface Disposal Area	\$0	1999/11	1999/11	IRP	Response Complete	
EALC32	Contaminated Fill	\$0	1999/11	1999/11	IRP	Response Complete	
EALC33	Disposal Pit and Dry Well	\$0	1999/11	1999/11	IRP	Response Complete	
EANS01-A	Contaminated Ground Water	\$1,437	1996/09	1999/10	IRP	Not Required	
EANS01-B	Contaminated Ground Water	\$0	1996/09	1996/09	IRP	Response Complete	
EANS01-C	Waste Lines	\$0	1996/09	1997/11	IRP	Response Complete	
EANS01-D	Landfill	\$1,263	1996/09	1998/10	IRP	Response Complete	
EANS01-F	Underground Storage Tanks	\$0	1996/09	1996/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
EANS01-G	Underground Storage Tanks	\$0	1996/09	1996/09	IRP	Response Complete	
EANS01-H	Waste Lines	\$0	1996/09	1996/09	IRP	Response Complete	
EANS01-I	Drainage Ditch	\$0	1996/09	1996/09	IRP	Response Complete	
EANS01-J	Contaminated Soil Piles	\$0	1996/09	1996/09	IRP	Response Complete	
EANS01-K	Surface Disposal Area	\$0	1996/09	1996/09	IRP	Response Complete	
EAOE04	Surface Disposal Area	\$2,169	2008/09	2010/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE08	Waste Treatment Plant	\$342	2008/09	2010/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE12	Surface Disposal Area	\$626	2009/09	2011/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
EAOE16	Storage Area	\$6,398	2009/09	2010/10	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE19	Contaminated Buildings	\$2,015	2006/04	2007/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE22	Burn Area	\$1,420	2009/09	2011/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE23	Storage Area	\$622	2009/09	2011/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE24	Burn Area	\$229	2009/09	2009/09	IRP	Medium	Sed_Fresh Sed_Human Soil SW_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							SW_Human
EAOE26	Contaminated Ground Water	\$4,232	2010/09	2011/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE27	Surface Disposal Area	\$2,430	2008/10	2011/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE28	Unexploded Munitions and Ordnar	\$903	2009/09	2010/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE29	Surface Disposal Area	\$3,318	2009/09	2011/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE30	Disposal Pit and Dry Well	\$300	2009/09	2011/09	IRP	Medium	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Sed_Fresh
							Sed_Human Soil SW_Fresh SW_Human
EAOE31	Firing Range	\$267	2009/09	2009/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE37	Surface Disposal Area	\$520	2009/09	2010/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE38	Burn Area	\$35	2009/09	2009/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE39	Waste Treatment Plant	\$21	2009/09	2009/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							SW_Human
EAOE41	Contaminated Ground Water	\$278	2009/09	2009/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE42	Spill Site Area	\$1,502	2008/10	2011/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE43	Unexploded Munitions and Ordnar	\$253	2009/09	2009/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE44	Firing Range	\$240	2009/09	2009/09	IRP	Medium	Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE45	Unexploded Munitions and Ordnar	\$231	2009/09	2009/09	IRP	Medium	Sed_Fresh Sed_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
							SW_Fresh SW_Human
EAOE46	Contaminated Sediments	\$159	2009/09	2009/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE49	Storage Area	\$172	2009/09	2009/09	IRP	Medium	Soil
EAOE50	Surface Disposal Area	\$403	2009/09	2011/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE51	Small Arms Range	\$266	2009/09	2011/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE52	Small Arms Range	\$678	2010/09	2011/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							SW_Fresh
							SW_Human
EAOE53	Unexploded Munitions and Ordnar	\$710	2010/09	2011/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOE54	Surface Disposal Area	\$515	2010/09	2011/09	IRP	Medium	Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAOF01	Contaminated Ground Water	\$36,912	1991/09	2007/09	IRP	High	Groundwater
EAOF02	Landfill	\$5,459	2007/04	2007/09	IRP	High	Soil
EAOF03	Contaminated Sediments	\$3,895	1997/09	1998/10	IRP	Response Complete	
EAOF04	Contaminated Ground Water	\$5,215	2007/04	2009/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil
EAPP00	Contaminated Buildings	\$0	1996/10	1996/10	IRP	Response Complete	
EAWW00	Unexploded Munitions and Ordnar	\$1,482	2005/09	2005/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
EAWW02-A	Storage Area	\$0	2005/09	2005/09	IRP	Response Complete	
EAWW02-B	Storage Area	\$0	2005/09	2005/09	IRP	Response Complete	
EAWW02-C	Storage Area	\$0	2005/09	2005/09	IRP	Response Complete	
EAWW02-D	Surface Disposal Area	\$2,329	2005/09	2007/09	IRP	High	Groundwater Sed_Marine Soil SW_Fresh SW_Human
EAWW02-E	Burn Area	\$125	2005/09	2007/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
EAWW06	Radioactive Waste Area	\$194	2005/09	2007/09	IRP	High	Groundwater Sed_Human Soil SW_Human
EAWW10-A	Contaminated Fill	\$0	2005/09	2005/09	IRP	Response Complete	
EAWW10-B	Spill Site Area	\$1,881	2005/09	2007/09	IRP	High	Groundwater Sed_Human Soil SW_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
EAWW10-C	Storage Area	\$0	2005/09	2005/09	IRP	Response Complete	
EAWW10-D	Disposal Pit and Dry Well	\$0	2005/09	2005/09	IRP	Response Complete	
EAWW10-E	Surface Impoundment/Lagoon	\$0	2005/09	2005/09	IRP	Response Complete	
EAWW10-F	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
EAWW14-A	Storage Area	\$0	2005/09	2005/09	IRP	Response Complete	
EAWW14-B	Underground Storage Tanks	\$0	2005/09	2005/09	IRP	Response Complete	
EAWW14-C	Industrial Discharge	\$638	2005/09	2007/09	IRP	High	Groundwater Sed_Human Soil SW_Human
EAWW21-A	Explosive Ordnance Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
EAWW21-B	Storage Area	\$0	2005/09	2005/09	IRP	Response Complete	
EAWW21-C	Landfill	\$0	2005/09	2005/09	IRP	Response Complete	
EAWW21-D	Landfill	\$0	2005/09	2005/09	IRP	Response Complete	
EAWW21-E	Landfill	\$0	2006/12	2006/12	IRP	High	Groundwater Sed_Human Soil SW_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PBC AT APG	Contaminated Ground Water	\$12,616	2002/03	2009/07	IRP	Low	Soil

ARMY --- MD321382276200 / ADELPHI LABORATORY CENTER			CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
HDL 01	Contaminated Buildings	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 02	Spill Site Area	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 03	Underground Storage Tanks	\$0	1981/07	1993/01	IRP	Response Complete	
HDL 04	Underground Storage Tanks	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 05	Underground Storage Tanks	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 06	Underground Storage Tanks	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 07	Underground Storage Tanks	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 08	Contaminated Buildings	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 09	Underground Storage Tanks	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 10	Underground Storage Tanks	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 11	Above Ground Storage Tank	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 12	Underground Storage Tanks	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 13	Contaminated Buildings	\$0	1981/07	1981/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
HDL 14	Disposal Pit and Dry Well	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 15	Other	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 16	Other	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 17	Other	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 18	Other	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 19	Other	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 20	Other	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 21	Other	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 22	Other	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 23	Other	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 24	Other	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 25	Other	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 26	Other	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 27	Waste Treatment Plant	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 28	Waste Treatment Plant	\$0	1981/07	1981/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
HDL 29	Contaminated Buildings	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 30	Contaminated Buildings	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 31	Contaminated Buildings	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 32	Contaminated Buildings	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 33	Contaminated Buildings	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 34	Contaminated Buildings	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 35	Spill Site Area	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 36	Spill Site Area	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 37	Spill Site Area	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 38	Contaminated Buildings	\$0	1981/07	1981/07	IRP	Response Complete	
HDL 40	Disposal Pit and Dry Well	\$0	1998/06	1998/06	IRP	Response Complete	
HDL 41	Spill Site Area	\$0	1998/06	1998/06	IRP	Response Complete	
HDL 42	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	
ARMY --- MD321162026700 / FORT DETRICK			CTC (\$K): \$4,836		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FTD 01	Contaminated Buildings	\$0	1977/01	1994/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTD 02	Underground Storage Tanks	\$0	1992/02	1994/07	IRP	Response Complete	
FTD 03	Waste Lines	\$0	1977/01	1994/07	IRP	Response Complete	
FTD 04	Above Ground Storage Tank	\$0	1992/02	1994/07	IRP	Response Complete	
FTD 05	Surface Disposal Area	\$0	2006/02	2006/02	IRP	Medium	Groundwater Soil
FTD 06	Contaminated Buildings	\$0	1992/02	1994/07	IRP	Response Complete	
FTD 07	Spill Site Area	\$0	2006/02	2006/02	IRP	Medium	Groundwater Soil
FTD 08	Landfill	\$0	1997/06	1997/06	IRP	Response Complete	
FTD 09	Landfill	\$0	2000/06	2000/06	IRP	Response Complete	
FTD 10	Landfill	\$0	1992/02	1994/07	IRP	Response Complete	
FTD 11	Burn Area	\$0	2000/09	2000/09	IRP	Response Complete	
FTD 29	Small Arms Range	\$0	2006/02	2006/02	IRP	Medium	Groundwater Soil
FTD 38	Contaminated Buildings	\$0	1977/01	1994/07	IRP	Response Complete	
FTD 39	Contaminated Buildings	\$0	1977/01	1994/07	IRP	Response Complete	
FTD 43	Explosive Ordnance Disposal Area	\$0	2006/02	2006/02	IRP	Medium	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
FTD 46	Other	\$0	1992/02	1994/07	IRP	Response Complete	
FTD 47	Other	\$0	1977/01	1994/07	IRP	Response Complete	
FTD 48	Landfill	\$0	2005/03	2005/03	IRP	Response Complete	
FTD 49	Chemical Disposal	\$0	2006/08	2007/09	IRP	High	Soil
FTD 50	Landfill	\$0	2006/01	2007/05	IRP	Low	Soil
FTD 51	Landfill	\$0	2007/03	2007/09	IRP	Low	Soil
FTD 52	Storage Area	\$0	1992/02	1994/07	IRP	Response Complete	
FTD 53	Storage Area	\$0	1992/02	1994/08	IRP	Response Complete	
FTD 54	Waste Treatment Plant	\$60	2005/12	2005/12	IRP	Medium	Soil
FTD 55	Storage Area	\$0	1992/02	1994/07	IRP	Response Complete	
FTD 56	Other	\$0	1992/02	1994/07	IRP	Response Complete	
FTD 57	Storage Area	\$0	1992/02	1994/08	IRP	Response Complete	
FTD 58	Other	\$0	1992/02	1994/07	IRP	Response Complete	
FTD 59	Other	\$0	1992/02	1994/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTD 60	Other	\$0	1992/02	1994/07	IRP	Response Complete	
FTD 61	Storage Area	\$0	1992/02	1994/07	IRP	Response Complete	
FTD 62	Washrack	\$0	2000/06	2000/06	IRP	Response Complete	
FTD 63	Storage Area	\$0	1992/02	1994/08	IRP	Response Complete	
FTD 64	Other	\$0	1992/02	1994/07	IRP	Response Complete	
FTD 65	Pesticide Shop	\$0	2000/06	2000/06	IRP	Response Complete	
FTD 66	Contaminated Ground Water	\$0	2001/07	2001/07	IRP	Response Complete	
FTD 67	Spill Site Area	\$0	2000/09	2000/09	IRP	Response Complete	
FTD 68	Other	\$31	2001/01	2001/03	IRP	Response Complete	
FTD 69	Landfill	\$0	2007/06	2008/09	IRP	Medium	Soil
FTD 71	Landfill	\$0	2007/06	2008/09	IRP	Medium	Soil
FTD 72	Contaminated Ground Water	\$3	2008/09	2008/09	IRP	Medium	Groundwater
FTD70	Landfill	\$0	2006/11	2007/09	IRP	Medium	Soil
PBC AT DETRICK	Contaminated Ground Water	\$4,742	2001/09	2008/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ARMY --- MD321022056700 / FORT MEADE		CTC (\$K): \$26,902		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
FGGM 03	Spill Site Area	\$0	1982/06	1994/08	IRP	Response Complete	
FGGM 05	Spill Site Area	\$0	1992/07	1995/12	IRP	Not Required	
FGGM 07	Storage Area	\$0	2007/09	2008/09	IRP	High	Groundwater Soil
FGGM 08	Storage Area	\$0	1996/04	1999/03	IRP	Response Complete	
FGGM 10	Landfill	\$284	1998/08	1999/09	IRP	Response Complete	
FGGM 11	Surface Disposal Area	\$0	1997/08	1997/08	IRP	Response Complete	
FGGM 13	Contaminated Buildings	\$400	2007/05	2007/09	IRP	Low	Soil
FGGM 14	Contaminated Buildings	\$0	1982/06	1994/10	IRP	Response Complete	
FGGM 17	Landfill	\$481	2006/09	2006/10	IRP	High	Groundwater SW_Human
FGGM 18	Landfill	\$0	1996/05	1996/05	IRP	Response Complete	
FGGM 19	Waste Treatment Plant	\$0	1982/06	1994/10	IRP	Response Complete	
FGGM 20	Explosive Ordnance Disposal Area	\$503	2003/06	2003/08	IRP	Not Required	
FGGM 21	Other	\$0	1995/05	1997/06	IRP	Response Complete	
FGGM 31	Landfill	\$284	1998/06	1999/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FGGM 32	Fire/Crash Training Area	\$0	1997/12	1998/08	IRP	Response Complete	
FGGM 33	Contaminated Buildings	\$0	2004/09	2004/09	IRP	Response Complete	
FGGM 36	Contaminated Buildings	\$0	1996/06	1996/06	IRP	Response Complete	
FGGM 37	Incinerator	\$0	1996/06	1996/06	IRP	Response Complete	
FGGM 45	Contaminated Buildings	\$0	1996/06	1996/06	IRP	Response Complete	
FGGM 47	Contaminated Buildings	\$477	2007/09	2008/09	IRP	High	Groundwater SW_Human
FGGM 49	Contaminated Buildings	\$0	1996/06	1996/06	IRP	Response Complete	
FGGM 51	Spill Site Area	\$0	1996/06	1996/06	IRP	Response Complete	
FGGM 70	Contaminated Buildings	\$0	1996/06	1996/06	IRP	Response Complete	
FGGM 71	Contaminated Buildings	\$0	1996/06	1996/06	IRP	Response Complete	
FGGM 72	Underground Storage Tanks	\$0	1989/09	1997/01	IRP	Response Complete	
FGGM 73	Contaminated Buildings	\$0	1992/10	1992/10	IRP	Response Complete	
FGGM 74	Storage Area	\$839	2006/12	2006/12	IRP	High	Groundwater
FGGM 75	Soil Contamination After Tank Ren	\$0	1996/06	1996/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FGGM 78	Other	\$0	2001/03	2001/12	IRP	Response Complete	
FGGM 80	Maintenance Yard	\$0	1998/12	1998/12	IRP	Response Complete	
FGGM 81	Landfill	\$277	2000/09	2000/09	IRP	Response Complete	
FGGM 82	Unexploded Munitions and Ordnar	\$0	1989/11	1997/04	MMRP	Response Complete	
FGGM 83	Contaminated Fill	\$0	2006/09	2007/06	IRP	High	Soil
FGGM 84	Unexploded Munitions and Ordnar	\$0	2001/09	2003/04	MMRP	Response Complete	
FGGM 85	Unexploded Munitions and Ordnar	\$1,324	1989/11	1989/11	MMRP	Response Complete	
FGGM 86	Disposal Pit and Dry Well	\$638	2007/09	2008/10	IRP	Low	Groundwater Soil
FGGM 87	Contaminated Ground Water	\$0	2006/09	2008/09	IRP	Medium	Groundwater Soil
FGGM 88	Maintenance Yard	\$390	2007/09	2008/09	IRP	High	Groundwater
FGGM 89	Maintenance Yard	\$613	2007/09	2008/09	IRP	Low	Soil
FGGM 90	Storage Area	\$422	2007/09	2008/09	IRP	Medium	Groundwater
FGGM 91	Storage Area	\$0	2007/09	2007/09	IRP	Medium	Groundwater Soil
FGGM 92	Contaminated Ground Water	\$427	2007/09	2008/09	IRP	High	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue	
							Soil	
FGGM 93	Landfill	\$7,683	2007/09	2008/08	IRP	High	Soil	
FGGM-001-R-01	Unexploded Munitions and Ordnar	\$0	2003/06	2003/06	MMRP	Response Complete		
FGGM-002-R-01	Unexploded Munitions and Ordnar	\$318	2003/06	2003/06	MMRP	Response Complete		
FGGM-003-R-01	Unexploded Munitions and Ordnar	\$2,876	2012/09	2017/09	MMRP	Not Required		
FGGM-004-R-01	Unexploded Munitions and Ordnar	\$1,715	2012/09	2017/09	MMRP	Not Required		
FGGM-005-R-01	Small Arms Range	\$873	2012/09	2017/09	MMRP	Not Required		
FGGM-006-R-01	Small Arms Range	\$1,028	2012/09	2017/09	MMRP	Not Required		
FGGM-007-R-01	Unexploded Munitions and Ordnar	\$295	1989/11	1989/11	MMRP	Response Complete		
PBC AT MEADE	Industrial Discharge	\$4,755	2007/09	2008/09	IRP	Low	Soil	
ARMY --- MD32104MD01200 / USARC FREDERICK (FLAIR)			CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 1	Underground Storage Tanks	\$0	1997/02	1997/02	IRP	Response Complete		
SITE 2	Underground Storage Tanks	\$0	1997/02	1997/02	IRP	Response Complete		
SITE 3	Washrack	\$0	1997/02	1997/02	IRP	Response Complete		
SITE 4	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete		

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 5	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 6	Other	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 7	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 8	Leach Field	\$0	1997/09	1997/09	IRP	Response Complete	

Massachusetts

ARMY --- MA12104MA00400 / BOSTON USARC			CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 01	Underground Storage Tanks	\$0	1999/06	1999/06	IRP	Response Complete		
SITE 02	Washrack	\$0	2005/06	2005/09	IRP	Response Complete		
SITE 03	Storage Area	\$0	2000/09	2000/09	IRP	Response Complete		
SITE 10	Oil/Water Separator	\$0	2002/09	2002/09	IRP	Response Complete		
ARMY --- MA121042027000 / DEVENS RESERVE TRAINING FACILITY			CTC (\$K):		\$34,294	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FTDV-001	Incinerator	\$0	1992/06	1994/02	IRP	Response Complete		
FTDV-001-R-01	Unexploded Munitions and Ordnar	\$2,602	2012/09	2017/09	MMRP	Not Required		
FTDV-002	Incinerator	\$0	1992/06	1992/06	IRP	Response Complete		
FTDV-002-R-01	Unexploded Munitions and Ordnar	\$2,632	2012/09	2017/09	MMRP	Not Required		
FTDV-003	Incinerator	\$0	1992/06	1992/06	IRP	Response Complete		

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTDV-003-R-01	Unexploded Munitions and Ordnar	\$3,166	2012/09	2017/09	MMRP	Not Required	
FTDV-004	Incinerator	\$2,000	1995/02	2004/03	IRP	Response Complete	
FTDV-004-R-01	Unexploded Munitions and Ordnar	\$2,530	2012/09	2017/09	MMRP	Not Required	
FTDV-005	Landfill	\$3,500	1995/02	2004/03	IRP	Response Complete	
FTDV-005-R-01	Unexploded Munitions and Ordnar	\$2,530	2012/09	2017/09	MMRP	Not Required	
FTDV-006	Landfill	\$0	1994/10	1994/10	IRP	Response Complete	
FTDV-006-R-01	Open Burn	\$3,301	2012/09	2017/09	MMRP	Not Required	
FTDV-007	Landfill	\$0	1992/06	1992/06	IRP	Response Complete	
FTDV-007-R-01	Unexploded Munitions and Ordnar	\$1,668	2012/09	2017/09	MMRP	Not Required	
FTDV-008	Landfill	\$0	1992/06	1992/06	IRP	Response Complete	
FTDV-0086	Contaminated Ground Water	\$0	1996/01	2004/03	IRP	Response Complete	
FTDV-008-R-01	Unexploded Munitions and Ordnar	\$113	2015/09	2015/09	MMRP	Not Required	
FTDV-009	Landfill	\$80	1997/01	2003/03	IRP	Response Complete	
FTDV-009-R-01	Unexploded Munitions and Ordnar	\$92	2015/09	2015/09	MMRP	Not Required	
FTDV-010	Landfill	\$0	1994/03	1994/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTDV-010-R-01	Small Arms Range	\$92	2015/09	2015/09	MMRP	Not Required	
FTDV-011	Landfill	\$26	1995/09	2003/03	IRP	Response Complete	
FTDV-012	Landfill	\$26	1997/02	2003/03	IRP	Response Complete	
FTDV-013	Landfill	\$26	1997/02	2003/03	IRP	Response Complete	
FTDV-014	Surface Impoundment/Lagoon	\$0	1994/10	1994/10	IRP	Response Complete	
FTDV-015	Burn Area	\$0	1993/03	1995/04	IRP	Response Complete	
FTDV-016	Landfill	\$0	1994/03	1994/03	IRP	Response Complete	
FTDV-017	Unexploded Munitions and Ordnar	\$0	1995/05	1995/12	IRP	Response Complete	
FTDV-018	Landfill	\$0	1995/02	1998/05	IRP	Response Complete	
FTDV-019	Waste Treatment Plant	\$0	1993/07	1993/07	IRP	Response Complete	
FTDV-020	Waste Treatment Plant	\$0	1993/07	1993/07	IRP	Response Complete	
FTDV-021	Waste Treatment Plant	\$0	1995/08	1995/11	IRP	Response Complete	
FTDV-022	Storage Area	\$0	1992/06	1992/06	IRP	Response Complete	
FTDV-023	Storage Area	\$0	1992/06	1992/06	IRP	Response Complete	
FTDV-024	Storage Area	\$0	1993/03	1993/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTDV-025	Explosive Ordnance Disposal Area	\$781	1994/08	1998/05	IRP	Response Complete	
FTDV-026	Explosive Ordnance Disposal Area	\$725	1994/08	1998/05	IRP	Response Complete	
FTDV-027	Explosive Ordnance Disposal Area	\$869	1994/08	1998/05	IRP	Response Complete	
FTDV-028	Explosive Ordnance Disposal Area	\$0	1993/07	1993/07	IRP	Response Complete	
FTDV-029	Storage Area	\$0	1994/03	1994/03	IRP	Response Complete	
FTDV-030	Storage Area	\$0	1996/01	1996/06	IRP	Response Complete	
FTDV-031	Fire/Crash Training Area	\$0	1993/07	1995/01	IRP	Response Complete	
FTDV-032	Storage Area	\$0	1995/12	1999/06	IRP	Response Complete	
FTDV-033	Pesticide Shop	\$0	1994/03	1994/10	IRP	Response Complete	
FTDV-034	Pesticide Shop	\$0	1994/03	1994/10	IRP	Response Complete	
FTDV-035	Pesticide Shop	\$0	1994/03	1994/12	IRP	Response Complete	
FTDV-036	Pesticide Shop	\$0	1994/03	1994/10	IRP	Response Complete	
FTDV-037	Pesticide Shop	\$0	1992/06	1994/11	IRP	Response Complete	
FTDV-038	Disposal Pit and Dry Well	\$0	1995/06	1995/06	IRP	Response Complete	
FTDV-039	Underground Storage Tanks	\$0	1995/03	1996/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTDV-040	Landfill	\$232	1997/02	2003/03	IRP	Response Complete	
FTDV-041	Landfill	\$870	1997/02	2003/03	IRP	Response Complete	
FTDV-042	Explosive Ordnance Disposal Area	\$0	1995/10	1995/11	IRP	Response Complete	
FTDV-043	Underground Tank Farm	\$874	1995/03	1999/06	IRP	Response Complete	
FTDV-044	Spill Site Area	\$0	1995/03	1995/12	IRP	Response Complete	
FTDV-045	Washrack	\$0	1993/07	1994/06	IRP	Response Complete	
FTDV-046	Surface Disposal Area	\$0	1992/06	1992/06	IRP	Response Complete	
FTDV-047	Underground Storage Tanks	\$0	1993/07	1993/07	IRP	Response Complete	
FTDV-048	Underground Storage Tanks	\$0	1993/03	1993/05	IRP	Response Complete	
FTDV-049	Underground Storage Tanks	\$0	1994/10	1995/11	IRP	Response Complete	
FTDV-050	Underground Storage Tanks	\$870	2001/09	2001/09	IRP	Response Complete	
FTDV-051	Spill Site Area	\$0	1993/12	1995/12	IRP	Response Complete	
FTDV-052	Spill Site Area	\$0	1995/03	1995/12	IRP	Response Complete	
FTDV-053	Spill Site Area	\$0	1992/06	1992/06	IRP	Response Complete	
FTDV-054	Underground Storage Tanks	\$0	1995/10	1995/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTDV-055	Underground Storage Tanks	\$0	1992/06	1993/05	IRP	Response Complete	
FTDV-056	Underground Storage Tanks	\$0	1993/07	1994/06	IRP	Response Complete	
FTDV-057	Spill Site Area	\$45	1999/12	2003/10	IRP	Response Complete	
FTDV-058	Underground Storage Tanks	\$0	1995/06	1995/11	IRP	Response Complete	
FTDV-059	Spill Site Area	\$0	1994/03	1994/03	IRP	Response Complete	
FTDV-060	Unexploded Munitions and Ordnar	\$0	1992/12	1992/12	MMRP	Response Complete	
FTDV-061	Storage Area	\$0	1995/06	1999/09	IRP	Response Complete	
FTDV-064	Above Ground Storage Tank	\$0	1992/06	1992/06	IRP	Response Complete	
FTDV-066	Spill Site Area	\$0	1995/06	1995/06	IRP	Response Complete	
FTDV-070	Storm Drain	\$0	1994/10	1994/10	IRP	Response Complete	
FTDV-071	Maintenance Yard	\$0	1999/12	2004/03	IRP	Response Complete	
FTDV-072	Contaminated Sediments	\$3,163	2000/09	2004/03	IRP	Response Complete	
FTDV-073	Storm Drain	\$0	1996/03	1996/03	IRP	Response Complete	
FTDV-075	Underground Storage Tanks	\$0	1995/01	1995/01	IRP	Response Complete	
FTDV-076	Underground Storage Tanks	\$0	1994/10	1996/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTDV-077	Underground Storage Tanks	\$1,449	1994/11	1998/09	IRP	Response Complete	
FTDV-079	Soil Contamination After Tank Ren	\$0	1995/06	1997/09	IRP	Response Complete	
FTDV-080	Spill Site Area	\$32	1995/06	1998/07	IRP	Response Complete	
FTDV-081	Underground Storage Tanks	\$0	1995/06	1999/06	IRP	Response Complete	
FTDV-082	Underground Storage Tanks	\$0	1996/12	1996/12	IRP	Response Complete	
FTDV-083	Maintenance Yard	\$0	1995/06	2002/03	IRP	Response Complete	
FTDV-084	Underground Storage Tanks	\$0	1995/06	1995/12	IRP	Response Complete	
ARMY --- MA121382063100 / SOLDIER SYSTEMS CENTER							
			CTC (\$K):	\$7,003	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
NRDEC-02	Incinerator	\$0	1993/10	1994/04	IRP	Response Complete	
NRDEC-03	Contaminated Buildings	\$0	2006/09	2006/09	IRP	Medium	Soil
NRDEC-04	Underground Storage Tanks	\$0	2005/07	2005/07	IRP	Response Complete	
NRDEC-05	Storage Area	\$0	2001/12	2004/04	IRP	Not Required	
NRDEC-06	Contaminated Fill	\$100	2006/09	2006/09	IRP	Medium	Groundwater Sed_Fresh Soil SW_Fresh
NRDEC-07	Storage Area	\$889	2006/06	2007/09	IRP	High	Groundwater Sed_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Site name	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Sed_Human
							SW_Fresh SW_Human
NRDEC-08	Other	\$0	1992/12	1993/05	IRP	Response Complete	
NRDEC-09	POL (Petroleum/Oil/Lubricants) Lir	\$557	2008/10	2008/10	IRP	Medium	Groundwater Soil
NRDEC-10	Spill Site Area	\$1,345	2006/06	2007/09	IRP	High	Sed_Fresh Sed_Human SW_Fresh
NRDEC-11	Contaminated Ground Water	\$0	2006/11	2006/11	IRP	Low	Groundwater
NRDEC-12	Building Demolition/Debris Remov	\$52	2008/10	2008/10	IRP	Low	Soil
NRDEC-13	Spill Site Area	\$0	2005/04	2005/04	IRP	Response Complete	
NRDEC-14	Disposal Pit and Dry Well	\$70	2006/09	2006/09	IRP	Low	Groundwater Soil
NRDEC-15	Contaminated Sediments	\$0	1996/12	1999/09	IRP	Response Complete	
NRDEC-16	Contaminated Ground Water	\$0	2006/07	2006/11	IRP	Medium	Groundwater Sed_Human SW_Fresh
NRDEC-17	Contaminated Sediments	\$437	2006/06	2007/09	IRP	High	Sed_Fresh SW_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							SW_Human
PBC @ SSC	Contaminated Ground Water	\$3,553	2005/03	2006/11	IRP	Low	Soil
Michigan							
ARMY --- MI521182603500 / FORT CUSTER TRAINING CENTER			CTC (\$K): \$0		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FCTC-01	Storage Area	\$0	1996/12	1997/09	IRP	Response Complete	
FCTC-03	Unexploded Munitions and Ordnar	\$0	1997/09	1997/09	IRP	Response Complete	
ARMY --- MI521382683200 / USAG MICHIGAN			CTC (\$K): \$13,202		Acres Affected By Restoration Issues: TBD		BRAC Action: Major Closure
TCSA-12	Underground Storage Tanks	\$0	1994/08	1997/03	IRP	Response Complete	
TCSA-15	Contaminated Buildings	\$0	1996/06	1997/03	IRP	Response Complete	
TCSA-16	Contaminated Buildings	\$0	1996/06	1997/03	IRP	Response Complete	
TCSA-17	Underground Tank Farm	\$0	1994/11	1994/12	IRP	Response Complete	
USAGS-001-R-01	Firing Range	\$2,839	2012/09	2017/09	MMRP	Not Required	
USAGS-002-R-01	Firing Range	\$2,021	2012/09	2017/09	MMRP	Not Required	
USAGS-003-R-01	Small Arms Range	\$1,109	2012/09	2017/09	MMRP	Not Required	
USAGS-004-R-01	Small Arms Range	\$1,907	2012/09	2017/09	MMRP	Not Required	
USAGS-005-R-01	Small Arms Range	\$1,261	2012/09	2017/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
USAGS-006-R-01	Small Arms Range	\$1,907	2012/09	2017/09	MMRP	Not Required	
USAGS-007-R-01	Small Arms Range	\$897	2012/09	2017/09	MMRP	Not Required	
USAGS-008-R-01	Small Arms Range	\$1,261	2012/09	2017/09	MMRP	Not Required	
ARMY --- MI521044JG1500 / USARC BATTLE CREEK (AMSA 42)							
			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 1	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 10	Other	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 2	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 3	Underground Storage Tanks	\$0	1992/05	1992/06	IRP	Response Complete	
SITE 4	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 5	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 6	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 7	Surface Disposal Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 8	Oil/Water Separator	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 9	Underground Storage Tanks	\$0	1992/05	1992/06	IRP	Response Complete	
ARMY --- MI521044J21000 / USARC DETROIT							
			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 1	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 2	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 3	Other	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 4	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
Minnesota							
ARMY --- MN521042085300 / FORT SNELLING USARC/AMSA			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FTSNG-001-R-01	Small Arms Range	\$0	2012/09	2017/09	MMRP	Not Required	
FTSNG-002-R-01	Small Arms Range	\$0	2012/09	2017/09	MMRP	Not Required	
FTSNG-003-R-01	Small Arms Range	\$0	2012/09	2017/09	MMRP	Not Required	
FTSNG-004-R-01	Unexploded Munitions and Ordnar	\$0	2012/09	2017/09	MMRP	Not Required	
SITE 1	Underground Storage Tanks	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 10	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 11	Other	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 12	Oil/Water Separator	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 13	Oil/Water Separator	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 14	Oil/Water Separator	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 15	Other	\$0	1998/02	1998/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 16	Other	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 17	Other	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 18	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 19	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 2	Underground Storage Tanks	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 20	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 21	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 22	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 23	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 24	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 25	Surface Disposal Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 26	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 27	Underground Storage Tanks	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 28	Underground Storage Tanks	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 29	Underground Storage Tanks	\$0	1998/02	1998/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 3	Other	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 30	Underground Storage Tanks	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 31	Other	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 32	Other	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 33	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 34	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 35	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 4	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 5	Contaminated Buildings	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 6	Underground Storage Tanks	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 7	Other	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 8	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 9	Contaminated Buildings	\$0	1998/02	1998/02	IRP	Response Complete	
ARMY --- MN521044723900 / USARC CAMBRIDGE			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Other	\$0	1998/02	1998/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 02	Underground Storage Tanks	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 03	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 04	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 05	Underground Storage Tanks	\$0	1998/02	1998/02	IRP	Response Complete	
ARMY --- MN521042245100 / USARC DULUTH		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Above Ground Storage Tank	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 02	Other	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 03	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 04	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 05	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
ARMY --- MN521044724200 / USARC FARIBAULT (BEEBE)		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 1	Contaminated Buildings	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 2	Surface Disposal Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 3	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 4	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 5	Above Ground Storage Tank	\$0	1998/02	1998/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 6	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 7	Other	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 8	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	

Mississippi

ARMY --- MS421382296600 / MISSISSIPPI AAP			CTC (\$K):		\$8,413	Acres Affected By Restoration Issues: TBD		BRAC Action: Major Closure
MSAAP-001	Landfill	\$0	1990/08	1990/08	IRP	Response Complete		
MSAAP-001-R-01	Unexploded Munitions and Ordnar	\$5,407	2015/09	2017/10	MMRP	Not Required		
MSAAP-002	Disposal Pit and Dry Well	\$0	1990/08	1990/08	IRP	Response Complete		
MSAAP-002-R-01	Unexploded Munitions and Ordnar	\$3,006	2015/09	2017/09	MMRP	Not Required		
MSAAP-003	Disposal Pit and Dry Well	\$0	1990/08	1990/08	IRP	Response Complete		
MSAAP-004	Explosive Ordnance Disposal Area	\$0	1990/08	1990/08	IRP	Response Complete		
MSAAP-005	Surface Disposal Area	\$0	1990/08	1990/08	IRP	Response Complete		
MSAAP-006	Incinerator	\$0	1990/08	1990/08	IRP	Response Complete		
MSAAP-007	Spill Site Area	\$0	1990/08	1990/08	IRP	Response Complete		
MSAAP-008	Waste Treatment Plant	\$0	1990/08	1990/08	IRP	Response Complete		
MSAAP-009	Waste Treatment Plant	\$0	1990/08	1990/08	IRP	Response Complete		

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
MSAAP-010	Waste Treatment Plant	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-011	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-012	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-013	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-014	Contaminated Buildings	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-015	Contaminated Buildings	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-016	Contaminated Buildings	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-017	Contaminated Buildings	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-018	Contaminated Buildings	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-019	Contaminated Buildings	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-020	Contaminated Buildings	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-021	Contaminated Buildings	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-022	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-023	Contaminated Buildings	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-024	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
MSAAP-025	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-026	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-027	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-028	Above Ground Storage Tank	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-029	Above Ground Storage Tank	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-030	Underground Storage Tanks	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-031	Waste Lines	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-032	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-033	Above Ground Storage Tank	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-034	Oil/Water Separator	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-035	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-036	Surface Impoundment/Lagoon	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-037	Above Ground Storage Tank	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-038	Waste Treatment Plant	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-039	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
MSAAP-040	Washrack	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-041	Washrack	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-042	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-043	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-044	Above Ground Storage Tank	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-045	Landfill	\$0	1990/08	1990/08	IRP	Response Complete	
MSAAP-046	Spill Site Area	\$0	1990/08	1990/08	IRP	Response Complete	

Missouri

ARMY --- MO721372097900 / FORT LEONARD WOOD			CTC (\$K): \$38,170		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FLW-001	Landfill	\$516	1988/07	1988/07	IRP	Response Complete	
FLW-002	Landfill	\$3,397	2006/11	2008/08	IRP	High	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
FLW-003	Landfill	\$7,751	2006/11	2008/08	IRP	High	Groundwater Sed_Fresh SW_Fresh SW_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FLW-004	Landfill	\$0	1995/10	2000/10	IRP	Response Complete	
FLW-005	Landfill	\$0	1995/09	2000/10	IRP	Response Complete	
FLW-006	Landfill	\$2,601	2008/09	2010/09	IRP	Low	SW_Fresh
FLW-007	Landfill	\$0	1988/07	1988/07	IRP	Response Complete	
FLW-008	Landfill	\$525	1988/07	1988/07	IRP	Response Complete	
FLW-009	Landfill	\$0	1988/07	1988/07	IRP	Response Complete	
FLW-010	Landfill	\$0	1988/07	1988/07	IRP	Response Complete	
FLW-011	Landfill	\$0	1988/07	1988/07	IRP	Response Complete	
FLW-012	Landfill	\$3,647	2010/04	2010/10	IRP	Low	SW_Fresh
FLW-013	Landfill	\$0	1998/12	1998/12	IRP	Response Complete	
FLW-014	Landfill	\$0	1998/12	1998/12	IRP	Response Complete	
FLW-015	Landfill	\$0	1998/12	1998/12	IRP	Response Complete	
FLW-016	Landfill	\$0	1998/12	1998/12	IRP	Response Complete	
FLW-017	Landfill	\$0	1988/07	1988/07	IRP	Response Complete	
FLW-018	Landfill	\$0	1988/07	1988/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FLW-019	Landfill	\$0	1988/07	1988/07	IRP	Response Complete	
FLW-020	Landfill	\$0	1988/07	1988/07	IRP	Response Complete	
FLW-021	Incinerator	\$0	1988/07	1988/07	IRP	Response Complete	
FLW-022	Incinerator	\$0	1988/07	1988/07	IRP	Response Complete	
FLW-023	Incinerator	\$0	1988/07	1992/06	IRP	Response Complete	
FLW-024	Waste Treatment Plant	\$0	1988/07	1988/07	IRP	Response Complete	
FLW-025	Surface Impoundment/Lagoon	\$0	1988/07	1988/07	IRP	Response Complete	
FLW-026	Surface Impoundment/Lagoon	\$0	1988/07	1988/07	IRP	Response Complete	
FLW-027	Surface Impoundment/Lagoon	\$0	1988/07	1994/12	IRP	Response Complete	
FLW-028	Fire/Crash Training Area	\$171	2009/09	2009/10	IRP	Low	Soil
FLW-029	Fire/Crash Training Area	\$0	1988/07	1988/07	IRP	Response Complete	
FLW-030	Explosive Ordnance Disposal Area	\$0	1995/09	1995/09	IRP	Response Complete	
FLW-031	Explosive Ordnance Disposal Area	\$0	1988/07	1988/07	IRP	Response Complete	
FLW-032	Burn Area	\$0	1995/09	1995/09	IRP	Response Complete	
FLW-033A	Underground Storage Tanks	\$0	1988/07	1993/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FLW-033B	Underground Storage Tanks	\$0	1988/07	1992/03	IRP	Response Complete	
FLW-033C	Underground Storage Tanks	\$0	1988/07	1992/03	IRP	Response Complete	
FLW-033D	Underground Storage Tanks	\$0	1988/07	1993/04	IRP	Response Complete	
FLW-033F	Underground Storage Tanks	\$0	1988/07	1988/12	IRP	Response Complete	
FLW-033G	Underground Storage Tanks	\$0	1988/07	1989/11	IRP	Response Complete	
FLW-033H	Underground Storage Tanks	\$0	1988/07	1993/09	IRP	Response Complete	
FLW-033I	Underground Storage Tanks	\$0	1988/07	1992/08	IRP	Response Complete	
FLW-033J	Underground Storage Tanks	\$0	1988/07	1993/06	IRP	Response Complete	
FLW-033K	Underground Storage Tanks	\$0	1988/07	1993/06	IRP	Response Complete	
FLW-034	Above Ground Storage Tank	\$0	1988/07	1988/07	IRP	Response Complete	
FLW-035	Storage Area	\$0	1988/07	1993/05	IRP	Response Complete	
FLW-036	Storage Area	\$0	1988/07	1988/07	IRP	Response Complete	
FLW-037	Pesticide Shop	\$0	2006/04	2006/04	IRP	High	Sed_Fresh Sed_Human Soil SW_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FLW-038	Storage Area	\$0	1993/04	1997/10	IRP	Response Complete	
FLW-039	Surface Disposal Area	\$0	1988/07	1988/07	IRP	Response Complete	
FLW-040	Storage Area	\$0	1995/09	1995/09	IRP	Response Complete	
FLW-042	Underground Storage Tanks	\$0	1992/08	1993/10	IRP	Response Complete	
FLW-043	Building Demolition/Debris Remov	\$0	1993/09	1993/09	IRP	Response Complete	
FLW-044	Underground Storage Tanks	\$0	1992/06	1993/11	IRP	Response Complete	
FLW-045	Underground Storage Tanks	\$0	1992/07	1992/11	IRP	Response Complete	
FLW-046	Contaminated Fill	\$0	1994/04	1995/07	IRP	Response Complete	
FLW-047	Underground Storage Tanks	\$0	1993/12	1994/04	IRP	Response Complete	
FLW-048	Underground Storage Tanks	\$0	1994/02	1995/01	IRP	Response Complete	
FLW-049	Storage Area	\$0	1992/09	1992/09	IRP	Response Complete	
FLW-050	Storage Area	\$0	1992/09	1992/09	IRP	Response Complete	
FLW-051	Storage Area	\$0	1992/09	1992/09	IRP	Response Complete	
FLW-052	Sewage Treatment Plant	\$0	1992/09	1992/09	IRP	Response Complete	
FLW-053	Surface Disposal Area	\$0	1993/04	1993/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FLW-054	Fire/Crash Training Area	\$0	1993/04	1993/04	IRP	Response Complete	
FLW-055	Fire/Crash Training Area	\$0	1993/04	1993/04	IRP	Response Complete	
FLW-056	Spill Site Area	\$3,226	2006/06	2006/09	IRP	High	Groundwater Soil SW_Fresh SW_Human
FLW-057	Storage Area	\$0	1992/09	1992/09	IRP	Response Complete	
FLW-058	Underground Storage Tanks	\$0	1992/09	1992/09	IRP	Response Complete	
FLW-059	Landfill	\$3,211	2007/12	2010/10	IRP	Medium	Groundwater Sed_Fresh Sed_Human SW_Fresh
FLW-060	Landfill	\$2,019	2009/10	2010/09	IRP	Medium	Sed_Fresh
FTLWD-001-R-01	Unexploded Munitions and Ordnar	\$4,218	2010/09	2012/09	MMRP	Not Required	
FTLWD-002-R-01	Unexploded Munitions and Ordnar	\$228	2006/09	2006/09	MMRP	Not Required	
FTLWD-003-R-01	Small Arms Range	\$2,390	2010/09	2012/09	MMRP	Not Required	
FTLWD-004-R-01	Unexploded Munitions and Ordnar	\$776	2011/09	2011/09	MMRP	Not Required	
FTLWD-005-R-01	Small Arms Range	\$1,005	2011/07	2013/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTLWD-006-R-01	Small Arms Range	\$2,489	2010/09	2012/09	MMRP	Not Required	

ARMY --- MO721045FM0500 / USARC JEFFERSON CITY			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Other	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 02	Storage Area	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 03	Oil/Water Separator	\$0	1990/02	1990/02	IRP	Response Complete	
SITE 04	Underground Storage Tanks	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 05	Storage Area	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 06	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 07	Other	\$0	1990/02	1990/02	IRP	Response Complete	
SITE 08	Underground Storage Tanks	\$0	1998/05	1998/05	IRP	Response Complete	

ARMY --- MO721045FM2700 / USARC KIRKSVILLE			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00	Other	\$0	1990/02	1998/05	IRP	Response Complete	

Montana

ARMY --- MT821402059200 / FORT MISSOULA			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
ABATEMENT	Contaminated Buildings	\$0	1996/10	1998/03	IRP	Response Complete	
ACM-SURVEY	Contaminated Buildings	\$0	1996/10	1996/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTM-07	Disposal Pit and Dry Well	\$0	1994/06	1995/06	IRP	Response Complete	
FTM-08	Storage Area	\$0	1993/11	1994/01	IRP	Response Complete	
FTM-09	Washrack	\$0	1993/11	1994/01	IRP	Response Complete	
FTM-10	Storage Area	\$0	1993/11	1994/01	IRP	Response Complete	
FTM-11	Leach Field	\$0	1993/11	1994/01	IRP	Response Complete	
FTM-12	Pesticide Shop	\$0	1993/11	1994/01	IRP	Response Complete	
FTM-13	Washrack	\$0	1993/11	1994/01	IRP	Response Complete	
FTM-14	Industrial Discharge	\$0	1993/11	1994/01	IRP	Response Complete	
FTM-15	Landfill	\$0	1993/11	1994/01	IRP	Response Complete	
FTM-16	Storage Area	\$0	1993/11	1994/01	IRP	Response Complete	
FTM-17	Storage Area	\$0	1993/11	1994/01	IRP	Response Complete	
FUTURE	Contaminated Buildings	\$0	1996/10	1996/10	IRP	Response Complete	
LEADSURVEY	Contaminated Buildings	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 01	Underground Storage Tanks	\$0	1988/04	1992/02	IRP	Response Complete	
SITE 02	Waste Treatment Plant	\$0	1988/04	1988/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 03	Underground Storage Tanks	\$0	1991/11	1994/06	IRP	Response Complete	
SITE 04	Underground Storage Tanks	\$0	1992/02	1992/02	IRP	Response Complete	
SITE 05	Underground Storage Tanks	\$0	1992/01	1992/01	IRP	Response Complete	
SITE 06	Underground Storage Tanks	\$0	1994/06	1994/06	IRP	Response Complete	
UXO	Unexploded Munitions and Ordnar	\$0	1996/10	1997/01	MMRP	Response Complete	
ARMY --- MT821042208700 / USARC BILLINGS (AMSA 5-G)		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD			BRAC Action: Minor Closure
SITE 1	Contaminated Buildings	\$0	1995/10	1995/10	IRP	Response Complete	
SITE 10	Storage Area	\$0	1995/12	1998/09	IRP	Response Complete	
SITE 11	Oil/Water Separator	\$0	1998/08	1998/09	IRP	Response Complete	
SITE 2	Other	\$0	1995/12	1995/12	IRP	Response Complete	
SITE 3	Underground Storage Tanks	\$0	1990/08	1990/08	IRP	Response Complete	
SITE 4	Underground Storage Tanks	\$0	1990/08	1990/08	IRP	Response Complete	
SITE 5	Storage Area	\$0	1995/12	1998/09	IRP	Response Complete	
SITE 6	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 7	Underground Storage Tanks	\$0	1990/08	1990/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 8	Storage Area	\$0	1992/12	1998/09	IRP	Response Complete	
SITE 9	Other	\$0	1995/12	1998/09	IRP	Response Complete	
ARMY --- MT821046FF0900 / USARC GREAT FALLS		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 01	Storage Area	\$0	1995/12	1995/12	IRP	Response Complete	
SITE 02	Storage Area	\$0	1995/12	1995/12	IRP	Response Complete	
SITE 03	Storage Area	\$0	1995/12	1998/07	IRP	Response Complete	
SITE 04	Oil/Water Separator	\$0	1996/12	1998/07	IRP	Response Complete	
SITE 05	Contaminated Buildings	\$0	1995/10	1995/10	IRP	Response Complete	

Nebraska

ARMY --- NE721042378300 / USARC COLUMBUS		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 01	Other	\$0	1990/02	1990/02	IRP	Response Complete	
SITE 02	Leach Field	\$0	1998/05	1998/05	IRP	Response Complete	
ARMY --- NE721045CG0400 / USARC FAIRBURY		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 01	Other	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 02	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 03	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ARMY --- NE721045CG0800 / USARC GRAND ISLAND				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 02	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete	
ARMY --- NE72104NE00500 / USARC HASTINGS				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Storage Area	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 02	Oil/Water Separator	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 03	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete	
ARMY --- NE721045CG1200 / USARC KEARNEY				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 02	Oil/Water Separator	\$0	1990/02	1990/02	IRP	Response Complete	
ARMY --- NE721045CG2700 / USARC MCCOOK				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 00	Other	\$0	1990/02	1998/05	IRP	Response Complete	
ARMY --- NE721042389700 / USARC WYMORE				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Other	\$0	1990/02	1990/02	IRP	Response Complete	
SITE 02	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 03	Other	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 04	Other	\$0	1998/05	1998/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
New Hampshire							
ARMY --- NH121042174800 / USARC ROCHESTER		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 01	Underground Storage Tanks	\$0	1990/02	1990/05	IRP	Response Complete	
SITE 02	Storage Area	\$0	1990/02	1990/02	IRP	Response Complete	
SITE 03	Storage Area	\$0	1990/02	1990/02	IRP	Response Complete	
SITE 04	Underground Storage Tanks	\$0	1990/02	1993/01	IRP	Response Complete	
SITE 05	Other	\$0	1990/02	1998/09	IRP	Response Complete	
SITE 06	Other	\$0	1990/02	1990/02	IRP	Response Complete	
SITE 07	Underground Storage Tanks	\$0	1990/02	1990/05	IRP	Response Complete	
SITE 08	Storage Area	\$0	1990/02	1998/09	IRP	Response Complete	
SITE 09	Underground Storage Tanks	\$0	1990/05	1990/05	IRP	Response Complete	
SITE 10	Underground Storage Tanks	\$0	1990/05	1990/05	IRP	Response Complete	
New Jersey							
ARMY --- NJ221402260600 / CAMP KILMER		CTC (\$K):		\$638	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
CK-05	Surface Disposal Area	\$0	2000/04	2001/11	IRP	Response Complete	
CK-06	Maintenance Yard	\$500	2000/04	2001/11	IRP	Response Complete	
CK-07	Chemical Disposal	\$0	2000/04	2003/08	IRP	Response Complete	
CK-09	Contaminated Ground Water	\$138	2003/09	2003/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ARMY --- NJ221042027500 / FORT DIX		CTC (\$K): \$20,117		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
FTDX-001-R-01	Explosive Ordnance Disposal Area	\$1,092	2012/09	2012/09	MMRP	Not Required	
FTDX-002-R-01	Small Arms Range	\$959	2012/09	2017/09	MMRP	Not Required	
FTDX-003-R-01	Firing Range	\$1,722	2012/09	2017/09	MMRP	Not Required	
FTDX-004-R-01	Firing Range	\$32	2007/09	2007/09	MMRP	Not Required	
FTDX-005-R-01	Firing Range	\$1,509	2012/09	2017/09	MMRP	Not Required	
FTDX-006-R-01	Firing Range	\$1,509	2012/09	2017/09	MMRP	Not Required	
FTDX-02	Sewage Treatment Plant	\$0	2000/06	2000/06	IRP	Response Complete	
FTDX-03	Incinerator	\$0	1992/03	1992/03	IRP	Response Complete	
FTDX-04	Sewage Effluent Settling Ponds	\$0	2000/03	2000/03	IRP	Response Complete	
FTDX-05	Spill Site Area	\$0	1997/01	1997/01	IRP	Response Complete	
FTDX-05B	Spill Site Area	\$629	2004/05	2005/03	IRP	Not Required	
FTDX-06	Pesticide Shop	\$31	2005/12	2005/12	IRP	Low	Soil
FTDX-07	Spill Site Area	\$1,449	2002/09	2006/02	IRP	High	Groundwater Soil SW_Human
FTDX-08	Small Arms Range	\$0	1997/01	1997/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTDX-10	Landfill	\$3,244	1991/09	1996/11	IRP	Response Complete	
FTDX-11	Underground Storage Tanks	\$0	2001/12	2001/12	IRP	Response Complete	
FTDX-12	Underground Storage Tanks	\$0	2002/08	2002/08	IRP	Response Complete	
FTDX-13	Underground Tank Farm	\$0	2002/08	2002/08	IRP	Response Complete	
FTDX-14	Landfill	\$0	2000/06	2000/06	IRP	Response Complete	
FTDX-15	Landfill	\$0	2000/06	2000/06	IRP	Response Complete	
FTDX-16	Landfill	\$160	2007/02	2007/02	IRP	High	Groundwater
FTDX-17	Landfill	\$58	2002/09	2002/09	IRP	Response Complete	
FTDX-18	Storage Area	\$160	2007/02	2007/02	IRP	High	Groundwater
FTDX-19	Underground Storage Tanks	\$454	2002/12	2004/11	IRP	Response Complete	
FTDX-19A	Underground Storage Tanks	\$819	2004/01	2006/08	IRP	High	Groundwater Soil
FTDX-21	Underground Storage Tanks	\$0	2000/06	2000/06	IRP	Response Complete	
FTDX-22	Surface Disposal Area	\$0	2006/09	2006/09	IRP	High	Soil
FTDX-23	Storage Area	\$0	2000/06	2000/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTDX-24	Fire/Crash Training Area	\$0	2006/09	2006/09	IRP	High	Sed_Human
							SW_Human
FTDX-25	Spill Site Area	\$78	2003/08	2004/09	IRP	Response Complete	
FTDX-26	Underground Storage Tanks	\$100	2005/12	2005/12	IRP	High	Groundwater Soil
FTDX-27	Storage Area	\$0	1997/06	1997/06	IRP	Response Complete	
FTDX-28	Spill Site Area	\$0	1997/01	1997/01	IRP	Response Complete	
FTDX-29	Storage Area	\$0	2000/06	2000/06	IRP	Response Complete	
FTDX-30	Storage Area	\$0	1997/01	1997/01	IRP	Response Complete	
FTDX-31	Spill Site Area	\$0	2000/06	2000/06	IRP	Response Complete	
FTDX-32	Disposal Pit and Dry Well	\$0	1994/06	1994/06	IRP	Response Complete	
FTDX-33	Landfill	\$568	2003/08	2006/05	IRP	High	Groundwater Sed_Human SW_Human
FTDX-34	Spill Site Area	\$0	1997/01	1997/01	IRP	Response Complete	
FTDX-35	Spill Site Area	\$51	2001/12	2005/06	IRP	Response Complete	
FTDX-36	Contaminated Ground Water	\$50	2007/05	2007/05	IRP	High	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTDX-37	Spill Site Area	\$0	2000/06	2000/06	IRP	Response Complete	
FTDX-38	Contaminated Ground Water	\$0	2000/06	2000/06	IRP	Response Complete	
FTDX-39	Underground Storage Tanks	\$0	2000/06	2000/06	IRP	Response Complete	
FTDX-40	Contaminated Ground Water	\$5,443	2003/09	2005/03	IRP	Response Complete	
ARMY --- NJ221382059700 / FORT MONMOUTH CTC (\$K): \$4,672 Acres Affected By Restoration Issues: TBD BRAC Action: Major Closure							
FTMM-001-R-01	Small Arms Range	\$1,198	2015/09	2017/09	MMRP	Not Required	
FTMM-02	Landfill	\$233	2000/03	2001/06	IRP	Not Required	
FTMM-03	Landfill	\$129	1999/12	2001/02	IRP	Response Complete	
FTMM-04	Landfill	\$0	2000/12	2000/12	IRP	Response Complete	
FTMM-05	Landfill	\$159	1999/11	2001/06	IRP	Not Required	
FTMM-06	Burn Area	\$0	1995/12	1996/04	IRP	Response Complete	
FTMM-07	Incinerator	\$0	1993/12	1994/04	IRP	Response Complete	
FTMM-08	Landfill	\$199	1999/12	2001/03	IRP	Not Required	
FTMM-09	Spill Site Area	\$0	1993/12	1994/04	IRP	Response Complete	
FTMM-10	Storage Area	\$0	1993/12	1994/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTMM-11	Above Ground Storage Tank	\$0	1993/12	1994/04	IRP	Response Complete	
FTMM-12	Landfill	\$240	1999/08	2001/03	IRP	Response Complete	
FTMM-13	Incinerator	\$0	1993/12	1994/04	IRP	Response Complete	
FTMM-14	Landfill	\$0	1999/08	2000/12	IRP	Response Complete	
FTMM-15	Above Ground Storage Tank	\$0	1999/07	1999/11	IRP	Response Complete	
FTMM-16	Pesticide Shop	\$0	1998/09	1999/02	IRP	Response Complete	
FTMM-17	Pesticide Shop	\$0	1993/12	1994/04	IRP	Response Complete	
FTMM-18	Landfill	\$113	1999/12	2001/03	IRP	Response Complete	
FTMM-19	Sewage Treatment Plant	\$0	1995/12	1996/04	IRP	Response Complete	
FTMM-20	Sewage Treatment Plant	\$0	2000/09	2000/09	IRP	Response Complete	
FTMM-21	Pistol Range	\$0	1993/12	1994/04	IRP	Response Complete	
FTMM-22	Industrial Discharge	\$169	1996/06	2001/01	IRP	Not Required	
FTMM-23	Industrial Discharge	\$0	2000/12	2000/12	IRP	Response Complete	
FTMM-24	Surface Disposal Area	\$0	1993/12	1997/09	IRP	Response Complete	
FTMM-25	Landfill	\$0	2000/12	2000/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTMM-26	Pistol Range	\$0	1997/06	1997/07	IRP	Response Complete	
FTMM-27	Sewage Treatment Plant	\$0	1995/12	1996/04	IRP	Response Complete	
FTMM-28	Pesticide Shop	\$0	2000/12	2000/12	IRP	Response Complete	
FTMM-29	Spill Site Area	\$0	1996/07	1998/02	IRP	Response Complete	
FTMM-30	Sewage Treatment Plant	\$0	1993/12	1994/04	IRP	Response Complete	
FTMM-31	Contaminated Fill	\$0	1995/12	1996/04	IRP	Response Complete	
FTMM-32	Storage Area	\$0	1995/12	1996/04	IRP	Response Complete	
FTMM-33	Sewage Treatment Plant	\$0	1997/04	1997/12	IRP	Response Complete	
FTMM-34	Leach Field	\$0	1997/04	2000/11	IRP	Response Complete	
FTMM-35	Contaminated Buildings	\$167	1997/03	2000/11	IRP	Response Complete	
FTMM-38	Contaminated Buildings	\$0	1994/06	1994/06	IRP	Response Complete	
FTMM-42	Spill Site Area	\$0	1998/04	1998/04	IRP	Response Complete	
FTMM-43	Small Arms Range	\$0	1993/12	1993/12	IRP	Response Complete	
FTMM-44	Surface Disposal Area	\$0	1994/09	1997/01	IRP	Response Complete	
FTMM-45	Surface Disposal Area	\$0	1994/09	1997/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTMM-47	Spill Site Area	\$0	2000/03	2000/03	IRP	Response Complete	
FTMM-48	Spill Site Area	\$0	1994/09	1997/01	IRP	Response Complete	
FTMM-49	Contaminated Buildings	\$0	1997/03	2001/01	IRP	Response Complete	
FTMM-50	Storage Area	\$0	1994/06	1997/01	IRP	Response Complete	
FTMM-53	Underground Tank Farm	\$696	1993/08	2001/02	IRP	Not Required	
FTMM-54	Underground Tank Farm	\$148	1998/01	2001/03	IRP	Response Complete	
FTMM-55	Underground Tank Farm	\$82	1994/12	2001/03	IRP	Response Complete	
FTMM-56	Maintenance Yard	\$153	2000/08	2001/03	IRP	Response Complete	
FTMM-57	Underground Tank Farm	\$119	1998/01	2001/03	IRP	Response Complete	
FTMM-58	Underground Tank Farm	\$135	1992/03	2001/03	IRP	Not Required	
FTMM-59	Spill Site Area	\$131	2000/08	2001/03	IRP	Not Required	
FTMM-61	Underground Storage Tanks	\$226	2000/09	2001/03	IRP	Not Required	
FTMM-62	Spill Site Area	\$0	2000/01	2001/03	IRP	Response Complete	
FTMM-63	Underground Storage Tanks	\$0	1999/12	1999/12	IRP	Response Complete	
FTMM-64	Underground Tank Farm	\$137	2000/02	2001/06	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05	

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTMM-66	Above Ground Storage Tank	\$238	2002/06	2003/02	IRP	Not Required	
ARMY --- NJ221382070400 / PICATINNY ARSENAL			CTC (\$K): \$146,368		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
PCB PICATINNY	Contaminated Ground Water	\$0	2001/09	2007/09	IRP	Low	Groundwater
PICA-001	Disposal Pit and Dry Well	\$142	2007/02	2007/09	IRP	High	Soil
PICA-001-R-01	Unexploded Munitions and Ordnar	\$3,747	2010/09	2017/09	MMRP	Not Required	
PICA-002	Burn Area	\$1,199	2006/09	2007/09	IRP	High	Groundwater Sed_Human Soil SW_Human
PICA-002-R-01	Unexploded Munitions and Ordnar	\$3,747	2010/09	2017/09	MMRP	Not Required	
PICA-003-R-01	Unexploded Munitions and Ordnar	\$20,948	2011/09	2017/09	MMRP	Not Required	
PICA-004-R-01	Unexploded Munitions and Ordnar	\$25,529	2011/09	2017/09	MMRP	Not Required	
PICA-005-R-01	Unexploded Munitions and Ordnar	\$3,736	2011/09	2017/09	MMRP	Not Required	
PICA-006	Waste Lines	\$365	2006/12	2007/09	IRP	High	Soil
PICA-006-R-01	Unexploded Munitions and Ordnar	\$3,997	2012/09	2017/09	MMRP	Not Required	
PICA-007	Spill Site Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-007-R-01	Unexploded Munitions and Ordnar	\$3,868	2012/09	2017/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PICA-008	Building Demolition/Debris Remov	\$2,400	2005/06	2007/08	IRP	Medium	Groundwater Sed_Human Soil
PICA-008-R-01	Unexploded Munitions and Ordnar	\$19,167	2012/09	2017/09	MMRP	Not Required	
PICA-009-R-01	Unexploded Munitions and Ordnar	\$6,337	2012/09	2017/09	MMRP	Not Required	
PICA-010	Surface Impoundment/Lagoon	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-010-R-01	Unexploded Munitions and Ordnar	\$6,807	2012/09	2017/10	MMRP	Not Required	
PICA-011	Storage Area	\$96	2007/09	2007/09	IRP	Medium	Soil
PICA-011-R-01	Unexploded Munitions and Ordnar	\$6,940	2012/09	2017/10	MMRP	Not Required	
PICA-012	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-013	Storage Area	\$986	2005/09	2011/09	IRP	High	Groundwater Sed_Human Soil SW_Human
PICA-015	Contaminated Sediments	\$96	2007/09	2007/09	IRP	Medium	Sed_Human Soil SW_Human
PICA-018	Storage Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-020	Spill Site Area	\$901	1996/12	1996/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PICA-021	Spill Site Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-022	Above Ground Storage Tank	\$1,302	2006/12	2007/09	IRP	Medium	Groundwater Soil
PICA-029	Storage Area	\$0	2005/06	2005/06	IRP	Response Complete	
PICA-036	Building Demolition/Debris Remov	\$0	1996/12	1997/02	IRP	Response Complete	
PICA-037	Above Ground Storage Tank	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-047	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-050	Spill Site Area	\$445	2008/09	2008/09	IRP	Medium	Groundwater Sed_Human Soil SW_Human
PICA-052	Explosive Ordnance Disposal Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-053	Spill Site Area	\$0	2005/05	2005/05	IRP	Response Complete	
PICA-054	Spill Site Area	\$0	1996/12	1997/02	IRP	Response Complete	
PICA-055	Spill Site Area	\$0	2000/07	2001/07	IRP	Response Complete	
PICA-056	Disposal Pit and Dry Well	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-057	Contaminated Sediments	\$97	2008/09	2008/09	IRP	Medium	Sed_Human SW_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PICA-058	Disposal Pit and Dry Well	\$259	2007/03	2010/10	IRP	High	Groundwater
							Sed_Human Soil
PICA-059	Spill Site Area	\$0	1996/12	1997/02	IRP	Response Complete	
PICA-060	Spill Site Area	\$0	2000/07	2001/06	IRP	Response Complete	
PICA-061	Spill Site Area	\$0	2000/07	2001/06	IRP	Response Complete	
PICA-063	Spill Site Area	\$0	2002/03	2002/05	IRP	Response Complete	
PICA-064	Building Demolition/Debris Remov	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-065	Landfill	\$356	2004/05	2004/05	IRP	Response Complete	
PICA-066	Landfill	\$242	2002/06	2002/06	IRP	Response Complete	
PICA-067	Landfill	\$257	2005/03	2006/09	IRP	High	Groundwater
PICA-068	Surface Disposal Area	\$0	1996/12	1997/02	IRP	Response Complete	
PICA-069	Storage Area	\$0	2005/06	2005/06	IRP	Response Complete	
PICA-070	Waste Treatment Plant	\$0	1996/12	1997/02	IRP	Response Complete	
PICA-071	Storage Area	\$305	2007/09	2011/06	IRP	Medium	Groundwater
PICA-072	Storage Area	\$4,709	2005/09	2007/09	IRP	High	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PICA-073	Above Ground Storage Tank	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-074	Above Ground Storage Tank	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-075	Storage Area	\$969	2007/06	2008/09	IRP	Medium	Soil
PICA-076	Waste Treatment Plant	\$1,870	2002/02	2007/01	IRP	Medium	Groundwater SW_Human
PICA-077	Waste Treatment Plant	\$813	2004/05	2004/05	IRP	Response Complete	
PICA-078	Waste Treatment Plant	\$0	2000/10	2001/03	IRP	Response Complete	
PICA-079	Waste Treatment Plant	\$2,675	2005/12	2007/07	IRP	Low	Groundwater Soil
PICA-080	Storage Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-081	Storage Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-082	Storage Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-083	Storage Area	\$0	2000/03	2000/08	IRP	Response Complete	
PICA-084	Storage Area	\$0	2004/07	2004/07	IRP	Response Complete	
PICA-085	Storage Area	\$1,588	2008/09	2009/09	IRP	Medium	Soil
PICA-086	Storage Area	\$0	2003/06	2003/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PICA-087	Storage Area	\$0	2000/11	2001/06	IRP	Response Complete	
PICA-088	Storage Area	\$0	1997/03	1997/06	IRP	Response Complete	
PICA-089	Spill Site Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-091	Spill Site Area	\$1,018	2007/09	2007/09	IRP	Medium	Groundwater Soil
PICA-092	Contaminated Fill	\$0	1996/12	1997/02	IRP	Response Complete	
PICA-093	Landfill	\$449	2004/06	2004/06	IRP	Response Complete	
PICA-094	Contaminated Buildings	\$0	2004/06	2004/06	IRP	Response Complete	
PICA-095	Storage Area	\$0	1996/12	1997/02	IRP	Response Complete	
PICA-096	Contaminated Buildings	\$2,027	2006/12	2006/12	IRP	Medium	Soil
PICA-097	Oil/Water Separator	\$189	2008/09	2008/09	IRP	Medium	Soil
PICA-098	Storage Area	\$0	2005/06	2005/06	IRP	Response Complete	
PICA-099	Contaminated Buildings	\$0	1996/12	1997/02	IRP	Response Complete	
PICA-100	Contaminated Buildings	\$0	1996/12	1997/02	IRP	Response Complete	
PICA-101	Contaminated Buildings	\$0	2004/06	2004/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PICA-102	Surface Disposal Area	\$418	2007/02	2007/09	IRP	High	Soil
PICA-103	Surface Disposal Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-104	Surface Disposal Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-105	Contaminated Buildings	\$0	1996/12	1997/02	IRP	Response Complete	
PICA-106	Storage Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-107	Surface Disposal Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-108	Spill Site Area	\$868	2008/09	2008/09	IRP	Medium	Soil
PICA-109	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-110	Contaminated Buildings	\$0	2000/03	2000/08	IRP	Response Complete	
PICA-111	Contaminated Buildings	\$927	2008/09	2008/09	IRP	Medium	Soil
PICA-112	Contaminated Buildings	\$0	1996/12	1997/02	IRP	Response Complete	
PICA-113	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-114	Surface Disposal Area	\$0	2005/06	2005/06	IRP	Response Complete	
PICA-115	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-116	Burn Area	\$0	2003/06	2003/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PICA-117	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-118	Contaminated Buildings	\$0	2001/08	2001/08	IRP	Response Complete	
PICA-119	Storage Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-120	Contaminated Buildings	\$0	2000/06	2000/08	IRP	Response Complete	
PICA-121	Surface Disposal Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-122	Contaminated Buildings	\$189	2008/09	2008/09	IRP	Medium	Soil
PICA-123	Storage Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-124	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-125	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-126	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-127	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-128	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-129	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-130	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-131	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PICA-132	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-133	Disposal Pit and Dry Well	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-134	Contaminated Buildings	\$402	2008/10	2008/10	IRP	Low	Soil
PICA-135	Contaminated Buildings	\$433	2009/09	2009/09	IRP	Low	Soil
PICA-136	Spill Site Area	\$210	2008/09	2009/09	IRP	Medium	Groundwater Soil
PICA-137	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-138	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-139	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-140	Spill Site Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-141	Spill Site Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-142	Building Demolition/Debris Remov	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-143	Contaminated Buildings	\$397	2007/02	2007/09	IRP	High	Soil
PICA-144	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-145	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PICA-146	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-147	Disposal Pit and Dry Well	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-148	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-149	Building Demolition/Debris Remov	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-150	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-151	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-152	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-153	Storage Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-154	Disposal Pit and Dry Well	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-155	Building Demolition/Debris Remov	\$190	2009/09	2009/09	IRP	Low	Soil
PICA-156	Storage Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-157	Spill Site Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-158	Maintenance Yard	\$0	2005/06	2005/06	IRP	Response Complete	
PICA-159	Spill Site Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-160	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PICA-161	Waste Treatment Plant	\$0	2005/06	2005/06	IRP	Response Complete	
PICA-162	Explosive Ordnance Disposal Area	\$339	2008/09	2008/09	IRP	Medium	Groundwater
PICA-163	Surface Disposal Area	\$867	2007/02	2007/09	IRP	High	Sed_Human Soil
PICA-164	Explosive Ordnance Disposal Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-165	Surface Disposal Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-166	Storage Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-167	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-168	Storage Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-169	Surface Disposal Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-170	Surface Disposal Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-171	Storage Area	\$335	2007/02	2007/09	IRP	High	Soil
PICA-172	Surface Disposal Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-173	Surface Disposal Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-174	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PICA-175	Storage Area	\$527	2008/09	2008/09	IRP	Medium	Soil
PICA-176	Contaminated Fill	\$0	2004/06	2004/06	IRP	Response Complete	
PICA-177	Waste Lines	\$0	2004/06	2004/06	IRP	Response Complete	
PICA-178	Storage Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-179	Storage Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-180	Storage Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-181	Storage Area	\$0	1997/07	1997/10	IRP	Response Complete	
PICA-182	Firing Range	\$0	1996/12	1997/02	IRP	Response Complete	
PICA-183	Storage Area	\$0	2004/06	2004/06	IRP	Response Complete	
PICA-184	Contaminated Buildings	\$189	2008/09	2008/09	IRP	Medium	Soil
PICA-185	Storage Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-186	Storage Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-187	Storage Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-188	Underground Storage Tanks	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-189	Spill Site Area	\$0	2003/06	2003/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PICA-190	Storage Area	\$0	2005/06	2005/06	IRP	Response Complete	
PICA-191	Spill Site Area	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-192	Contaminated Fill	\$108	2006/12	2006/12	IRP	High	Soil
PICA-193	Contaminated Sediments	\$926	2004/04	2006/09	IRP	High	Sed_Human
PICA-194	Contaminated Sediments	\$0	2000/07	2000/08	IRP	Response Complete	
PICA-195	Storage Area	\$960	2009/09	2009/09	IRP	Low	Soil
PICA-197	Contaminated Buildings	\$0	1997/07	1997/10	IRP	Response Complete	
PICA-198	Contaminated Buildings	\$0	1997/07	1997/10	IRP	Response Complete	
PICA-199	Contaminated Buildings	\$374	2007/02	2007/09	IRP	High	Sed_Fresh Sed_Human Soil
PICA-200	Contaminated Buildings	\$151	2008/09	2008/09	IRP	Medium	Soil SW_Human
PICA-201	Contaminated Buildings	\$0	1997/07	1997/10	IRP	Response Complete	
PICA-202	Contaminated Buildings	\$0	1997/07	1997/10	IRP	Response Complete	
PICA-203	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-204	Contaminated Ground Water	\$3,385	2007/02	2007/09	IRP	High	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PICA-205	Contaminated Buildings	\$1,486	2005/12	2007/09	IRP	High	Groundwater
PICA-206	Contaminated Ground Water	\$1,828	2006/08	2007/09	IRP	High	Groundwater
PICA-207	Contaminated Buildings	\$0	2005/06	2005/06	IRP	Response Complete	
PICA-208	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	
PICA-209	Contaminated Buildings	\$281	2008/09	2008/09	IRP	Medium	Soil
PICA-210	Contaminated Buildings	\$0	2003/06	2003/06	IRP	Response Complete	

New Mexico

ARMY --- NM621045BH0200 / USARC ALBUQUERQUE (JENKINS)			CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 1	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete		
SITE 2	Surface Disposal Area	\$0	1999/03	1999/03	IRP	Response Complete		
SITE 3	Surface Disposal Area	\$0	1999/03	1999/03	IRP	Response Complete		
SITE 4	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete		
SITE 5	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete		
SITE 6	Underground Storage Tanks	\$0	1999/03	1999/03	IRP	Response Complete		

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ARMY --- NM621412096000 / WHITE SANDS MISSILE RANGE		CTC (\$K): \$93,435		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
WSMR-001-R-01	Firing Range	\$48	2003/05	2017/09	MMRP	Not Required	
WSMR-002-R-01	Firing Range	\$162	2006/09	2017/09	MMRP	Not Required	
WSMR-003-R-01	Firing Range	\$14,039	2011/09	2017/09	MMRP	Not Required	
WSMR-004-R-01	Firing Range	\$4,323	2011/09	2017/09	MMRP	Not Required	
WSMR-005-R-01	Firing Range	\$16,961	2012/09	2017/09	MMRP	Not Required	
WSMR-006-R-01	Firing Range	\$17,869	2012/09	2017/09	MMRP	Not Required	
WSMR-01	Unexploded Munitions and Ordnar	\$0	1979/04	1997/07	IRP	Response Complete	
WSMR-02	Explosive Ordnance Disposal Area	\$0	1988/08	1997/07	IRP	Response Complete	
WSMR-03	Explosive Ordnance Disposal Area	\$0	1988/08	1997/07	IRP	Response Complete	
WSMR-04	Unexploded Munitions and Ordnar	\$0	1988/08	1997/07	IRP	Response Complete	
WSMR-05	Landfill	\$440	2004/09	2007/09	IRP	Low	Soil
WSMR-08	Firing Range	\$0	1979/04	1997/07	IRP	Response Complete	
WSMR-09	Mixed Waste Area	\$7	1998/04	2006/09	IRP	Medium	Soil
WSMR-11	Disposal Pit and Dry Well	\$0	1994/10	1996/08	IRP	Response Complete	
WSMR-12	Burn Area	\$0	1996/08	1997/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WSMR-13	Radioactive Waste Area	\$0	1979/04	1997/07	IRP	Response Complete	
WSMR-14	Landfill	\$1,375	2003/10	2004/09	IRP	Response Complete	
WSMR-15	Landfill	\$0	1979/04	1990/09	IRP	Response Complete	
WSMR-17	Sewage Treatment Plant	\$0	1994/12	1997/07	IRP	Response Complete	
WSMR-18	Landfill	\$0	1979/04	1997/07	IRP	Response Complete	
WSMR-19	Landfill	\$0	1979/04	1997/07	IRP	Response Complete	
WSMR-20	Landfill	\$0	1994/12	1997/07	IRP	Response Complete	
WSMR-23	Landfill	\$0	1994/12	1997/07	IRP	Response Complete	
WSMR-24	Incinerator	\$0	1994/08	1996/08	IRP	Response Complete	
WSMR-27	Surface Impoundment/Lagoon	\$0	1994/02	1997/07	IRP	Response Complete	
WSMR-29	Sewage Treatment Plant	\$0	1992/08	1996/08	IRP	Response Complete	
WSMR-30	Sewage Treatment Plant	\$33	2006/09	2006/09	IRP	Low	Soil
WSMR-31	Fire/Crash Training Area	\$0	2007/09	2007/09	IRP	Low	Soil
WSMR-32	Contaminated Soil Piles	\$0	2007/09	2007/09	IRP	Low	Soil
WSMR-33	Storage Area	\$0	2007/09	2007/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WSMR-34	Surface Impoundment/Lagoon	\$0	1988/09	1997/07	IRP	Response Complete	
WSMR-35	Soil Contamination After Tank Ren	\$0	1994/10	1994/10	IRP	Response Complete	
WSMR-36	Oil/Water Separator	\$0	2007/09	2007/09	IRP	Low	Soil
WSMR-37	Surface Impoundment/Lagoon	\$0	1991/11	1995/12	IRP	Response Complete	
WSMR-39	Landfill	\$0	2000/04	2000/04	IRP	Response Complete	
WSMR-40	Landfill	\$0	2000/08	2000/08	IRP	Response Complete	
WSMR-41	Spill Site Area	\$201	1995/01	1995/05	IRP	Not Required	
WSMR-42	Surface Impoundment/Lagoon	\$0	1994/12	1997/07	IRP	Response Complete	
WSMR-43	Surface Impoundment/Lagoon	\$0	1992/06	1992/06	IRP	Response Complete	
WSMR-44	Surface Impoundment/Lagoon	\$0	1996/12	1997/07	IRP	Response Complete	
WSMR-45	Surface Impoundment/Lagoon	\$0	1994/12	1997/07	IRP	Response Complete	
WSMR-46	Leach Field	\$0	1994/12	1997/07	IRP	Response Complete	
WSMR-47	Waste Lines	\$0	1996/12	1997/07	IRP	Response Complete	
WSMR-48	Waste Lines	\$0	1996/10	1997/07	IRP	Response Complete	
WSMR-49	Surface Impoundment/Lagoon	\$0	1994/12	1997/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WSMR-50	Above Ground Storage Tank	\$0	1989/02	1997/07	IRP	Response Complete	
WSMR-52	Landfill	\$1,232	2009/09	2010/09	IRP	Medium	Groundwater
WSMR-53	Surface Impoundment/Lagoon	\$0	2008/09	2008/09	IRP	Low	Soil
WSMR-54	Spill Site Area	\$3,821	2009/09	2011/09	IRP	Medium	Groundwater
WSMR-55	Spill Site Area	\$10,305	1994/07	2011/09	IRP	Medium	Groundwater
WSMR-56	Waste Lines	\$0	1994/12	1997/07	IRP	Response Complete	
WSMR-57	Spill Site Area	\$0	2007/09	2007/09	IRP	Medium	Soil
WSMR-58	Landfill	\$0	1993/07	1996/09	IRP	Response Complete	
WSMR-59	Sewage Treatment Plant	\$0	1994/12	1997/07	IRP	Response Complete	
WSMR-60	Spill Site Area	\$0	2007/09	2007/09	IRP	Low	Soil
WSMR-61	Landfill	\$13,033	2008/09	2009/09	IRP	Low	Groundwater
WSMR-62	Drainage Ditch	\$4,359	2009/09	2009/10	IRP	Low	Groundwater
WSMR-66	Fire/Crash Training Area	\$0	1979/04	1997/07	IRP	Response Complete	
WSMR-67	Underground Storage Tanks	\$0	1993/07	1993/08	IRP	Response Complete	
WSMR-68	Surface Impoundment/Lagoon	\$0	1992/08	1997/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WSMR-69	Leach Field	\$0	1997/05	1997/07	IRP	Response Complete	
WSMR-70	Landfill	\$0	1997/05	1997/07	IRP	Response Complete	
WSMR-71	Landfill	\$22	1998/01	2006/09	IRP	Low	Soil
WSMR-72	Landfill	\$0	1994/10	1994/10	IRP	Response Complete	
WSMR-73	Disposal Pit and Dry Well	\$0	2007/09	2007/09	IRP	Low	Soil
WSMR-74	Underground Storage Tanks	\$0	2007/09	2007/09	IRP	Low	Soil
WSMR-75	Underground Storage Tanks	\$0	1992/10	1997/07	IRP	Response Complete	
WSMR-76	Sewage Effluent Settling Ponds	\$0	1992/10	1997/07	IRP	Response Complete	
WSMR-77	Incinerator	\$0	1991/08	1997/07	IRP	Response Complete	
WSMR-78	Underground Storage Tanks	\$0	2008/09	2008/09	IRP	Medium	Soil
WSMR-79	Washrack	\$0	2007/09	2007/09	IRP	Low	Soil
WSMR-80	Washrack	\$0	1994/12	1997/07	IRP	Response Complete	
WSMR-81	Landfill	\$0	1994/06	1997/07	IRP	Response Complete	
WSMR-82	Landfill	\$0	1996/10	1997/07	IRP	Response Complete	
WSMR-83	Sewage Effluent Settling Ponds	\$0	2008/09	2008/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WSMR-84	Landfill	\$0	2007/09	2007/09	IRP	Medium	Soil
WSMR-85	Contaminated Ground Water	\$5,205	2009/09	2009/09	IRP	Medium	Groundwater

New York

ARMY --- NY221042161500 / AMITYVILLE USARC			CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Underground Storage Tanks	\$0	1994/01	1994/01	IRP	Response Complete		
SITE 02	Contaminated Buildings	\$0	1994/01	1994/01	IRP	Response Complete		
SITE 03	Underground Storage Tanks	\$0	1994/01	1994/01	IRP	Response Complete		
SITE 04	Surface Disposal Area	\$0	1994/01	1994/01	IRP	Response Complete		
SITE 05	Underground Storage Tanks	\$0	1994/01	1997/08	IRP	Response Complete		
SITE 06	Storage Area	\$0	1994/01	1994/01	IRP	Response Complete		
SITE 07	Spill Site Area	\$0	1999/11	1999/11	IRP	Response Complete		
ARMY --- NY221402028100 / FORT DRUM			CTC (\$K):		\$22,620	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FTD-001	Storage Area	\$0	1987/07	1987/07	IRP	Response Complete		
FTD-002	Firing Range	\$0	1986/08	1986/08	IRP	Response Complete		
FTD-003	Waste Treatment Plant	\$0	1993/08	1994/10	IRP	Response Complete		
FTD-004	Oil/Water Separator	\$0	1987/07	1987/07	IRP	Response Complete		

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTD-005	Waste Lines	\$0	1987/07	1987/07	IRP	Response Complete	
FTD-006	Surface Impoundment/Lagoon	\$0	1987/07	1987/07	IRP	Response Complete	
FTD-007	Landfill	\$5,335	2006/09	2007/09	IRP	High	Groundwater Sed_Fresh Sed_Human SW_Fresh SW_Human
FTD-008	Landfill	\$438	1987/08	1999/09	IRP	Response Complete	
FTD-009	Landfill	\$0	1987/07	1987/07	IRP	Response Complete	
FTD-010	Landfill	\$0	1987/07	1987/07	IRP	Response Complete	
FTD-011	Landfill	\$0	1987/07	1987/07	IRP	Response Complete	
FTD-012	Landfill	\$0	1997/05	1997/05	IRP	Response Complete	
FTD-013	Landfill	\$0	1987/07	1987/07	IRP	Response Complete	
FTD-014	Landfill	\$0	1987/07	1987/07	IRP	Response Complete	
FTD-020	Landfill	\$0	1987/07	1987/07	IRP	Response Complete	
FTD-022	Explosive Ordnance Disposal Area	\$0	1996/05	1996/05	IRP	Response Complete	
FTD-024	Explosive Ordnance Disposal Area	\$0	1996/05	1996/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTD-025	Explosive Ordnance Disposal Area	\$0	1995/09	1995/09	IRP	Response Complete	
FTD-027	Disposal Pit and Dry Well	\$0	1987/07	1987/07	IRP	Response Complete	
FTD-028	Fire/Crash Training Area	\$0	1991/10	1991/10	IRP	Response Complete	
FTD-030A	Underground Tank Farm	\$591	2005/10	2006/12	IRP	Medium	Groundwater Soil
FTD-030B	Underground Tank Farm	\$256	2001/09	2001/09	IRP	Not Required	
FTD-030C	Underground Tank Farm	\$225	2001/09	2001/09	IRP	Not Required	
FTD-030D	Underground Tank Farm	\$2,688	2005/05	2006/06	IRP	High	Groundwater Sed_Human Soil SW_Human
FTD-030E	Underground Tank Farm	\$5,266	2004/09	2007/05	IRP	High	Groundwater Sed_Human Soil SW_Human
FTD-030F	Underground Tank Farm	\$6,185	2005/09	2006/12	IRP	High	Groundwater Sed_Human Soil SW_Human
FTD-031	Chemical Disposal	\$41	1994/12	1994/12	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTD-032	Underground Storage Tanks	\$0	1981/07	1981/07	IRP	Response Complete	
FTD-033	Underground Storage Tanks	\$0	1981/07	1981/07	IRP	Response Complete	
FTD-072	Surface Impoundment/Lagoon	\$0	1995/05	1997/06	IRP	Response Complete	
FTD-073	Maintenance Yard	\$0	1987/07	1987/07	IRP	Response Complete	
FTD-074	Waste Lines	\$0	1996/06	1997/09	IRP	Response Complete	
FTD-075	Maintenance Yard	\$0	1987/07	1987/07	IRP	Response Complete	
FTD-076	Contaminated Buildings	\$0	1994/08	1997/07	IRP	Response Complete	
FTD-077	Storage Area	\$0	1990/04	1993/10	IRP	Response Complete	
FTD-079	Incinerator	\$0	1987/07	1987/07	IRP	Response Complete	
FTD-081	Spill Site Area	\$0	1993/03	1993/03	IRP	Response Complete	
FTD-082	Storage Area	\$0	1987/07	1987/07	IRP	Response Complete	
FTD-083	Surface Disposal Area	\$0	1993/06	1993/06	IRP	Response Complete	
FTD-085	Surface Disposal Area	\$0	1997/05	1997/05	IRP	Response Complete	
FTD-086	Spill Site Area	\$0	1993/03	1993/03	IRP	Response Complete	
FTD-087	Underground Tank Farm	\$0	1995/01	1997/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTD-088	Spill Site Area	\$38	1993/12	1993/12	IRP	Response Complete	
FTD-089	Underground Storage Tanks	\$161	2005/05	2005/05	IRP	Not Required	
FTD-090	Underground Storage Tanks	\$0	1994/07	1994/09	IRP	Response Complete	
FTD-091	Soil Contamination After Tank Ren	\$1,396	2001/09	2002/01	IRP	Not Required	
FTD-092	Underground Storage Tanks	\$0	1995/06	1995/06	IRP	Response Complete	
FTD-093	Drainage Ditch	\$0	1995/01	1997/11	IRP	Response Complete	
FTD-094	Pesticide Shop	\$0	1997/07	1997/07	IRP	Response Complete	
FTD-110	Contaminated Soil Piles	\$0	1995/03	1995/03	IRP	Response Complete	
FTD-111	Contaminated Soil Piles	\$0	1995/03	1995/03	IRP	Response Complete	
FTD-112	Spill Site Area	\$0	1998/09	1999/09	IRP	Response Complete	
FTD-113	Storage Area	\$0	1994/10	1996/12	IRP	Response Complete	

ARMY --- NY221022089700 / FORT TOTTEN			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FTTO-001-R-01	Contaminated Sediments	\$0	2003/05	2003/05	MMRP	Response Complete	
FTTO-002-R-01	Contaminated Sediments	\$0	2003/05	2003/05	MMRP	Response Complete	
FTTO-003-R-01	Contaminated Sediments	\$0	2003/05	2003/05	MMRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTTO-004-R-01	Contaminated Sediments	\$0	2003/05	2003/05	MMRP	Response Complete	
FTTO-01	Landfill	\$0	1998/06	1998/06	IRP	Response Complete	
FTTO-02	Contaminated Fill	\$0	1998/06	1998/06	IRP	Response Complete	
FTTO-03	Building Demolition/Debris Remov	\$0	1996/11	1996/11	IRP	Response Complete	
FTTO-04	Contaminated Buildings	\$0	1994/12	1994/12	IRP	Response Complete	
FTTO-05	Underground Storage Tanks	\$0	1994/06	1995/06	IRP	Response Complete	
FTTO-06	Underground Storage Tanks	\$0	1994/03	1995/12	IRP	Response Complete	
FTTO-11	Storage Area	\$0	1994/12	1994/12	IRP	Response Complete	
FTTO-12	Contaminated Fill	\$0	1998/06	1998/06	IRP	Response Complete	
FTTO-21	Other	\$0	1997/12	1997/12	IRP	Response Complete	
FTTO-22	Other	\$0	1994/11	1994/11	IRP	Response Complete	
FTTO-23	Spill Site Area	\$0	1998/06	1998/06	IRP	Response Complete	
FTTO-24	Contaminated Sediments	\$0	1998/04	1998/04	IRP	Response Complete	
FTTO-25	Landfill	\$0	1998/02	1998/02	IRP	Response Complete	
FTTO-28	Contaminated Buildings	\$0	1995/05	1995/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTTO-29	Other	\$0	1997/12	1997/12	IRP	Response Complete	
FTTO-30	Other	\$0	1998/06	1998/06	IRP	Response Complete	
FTTO-31	Other	\$0	1996/09	1996/09	IRP	Response Complete	
ARMY --- NY221041DM2800 / USARC GLENS FALLS							
			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Storage Area	\$0	1998/04	1998/04	IRP	Response Complete	
ARMY --- NY2210417MG100 / USARC NEWBURGH (STEWART FIELD)							
			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Other	\$0	1994/01	1994/01	IRP	Response Complete	
SITE 02	Storage Area	\$0	1994/01	1994/01	IRP	Response Complete	
SITE 03	Storage Area	\$0	1994/01	1994/01	IRP	Response Complete	
SITE 04	Storage Area	\$0	1994/01	1994/01	IRP	Response Complete	
SITE 05	Other	\$0	1994/01	1994/01	IRP	Response Complete	
ARMY --- NY221041DM2200 / USARC NIAGARA FALLS (AMSA 5)							
			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Above Ground Storage Tank	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 02	Storage Area	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 03	Other	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 04	Storage Area	\$0	1998/04	1998/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 05	Above Ground Storage Tank	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 06	Storage Area	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 07	Other	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 08	Oil/Water Separator	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 09	Underground Storage Tanks	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 10	Storage Area	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 11	Above Ground Storage Tank	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 12	Above Ground Storage Tank	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 13	Above Ground Storage Tank	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 14	Other	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 15	Other	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 16	Storage Area	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 17	Storage Area	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 18	Storage Area	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 19	Above Ground Storage Tank	\$0	1998/04	1998/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 20	Storage Area	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 21	Above Ground Storage Tank	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 22	Above Ground Storage Tank	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 23	Above Ground Storage Tank	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 24	Above Ground Storage Tank	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 25	Storage Area	\$0	1998/04	1998/04	IRP	Response Complete	
ARMY --- NY221042144200 / USARC POUGHKEEPSIE							
			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Oil/Water Separator	\$0	1994/01	1994/01	IRP	Response Complete	
SITE 02	Storage Area	\$0	1994/01	1994/01	IRP	Response Complete	
SITE 03	Underground Storage Tanks	\$0	1994/06	1997/09	IRP	Response Complete	
SITE 04	Underground Storage Tanks	\$0	1994/01	1996/06	IRP	Response Complete	
ARMY --- NY221382094000 / WATERVLIET ARSENAL							
			CTC (\$K):	\$2,096	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
WVA-001-R-01	Firing Range	\$0	2003/05	2003/05	MMRP	Response Complete	
WVAA-01	Spill Site Area	\$0	2000/01	2000/01	IRP	Response Complete	
WVAA-02	Spill Site Area	\$0	2000/01	2000/01	IRP	Response Complete	
WVAA-03	Spill Site Area	\$0	1996/10	1996/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WVAA-04	Waste Treatment Plant	\$0	2000/01	2000/01	IRP	Response Complete	
WVAA-05	Waste Treatment Plant	\$0	2000/01	2000/01	IRP	Response Complete	
WVAA-06	Contaminated Buildings	\$0	2000/01	2000/01	IRP	Response Complete	
WVAA-07	Industrial Discharge	\$0	2000/01	2000/01	IRP	Response Complete	
WVAA-08	Contaminated Ground Water	\$0	2000/01	2000/01	IRP	Response Complete	
WVAA-09	Industrial Discharge	\$0	2001/09	2001/09	IRP	Response Complete	
WVAA-10	Industrial Discharge	\$0	2000/01	2000/01	IRP	Response Complete	
WVAA-12	Dip Tank	\$0	2000/01	2000/01	IRP	Response Complete	
WVAA-13	POL (Petroleum/Oil/Lubricants) Lir	\$0	2000/01	2000/01	IRP	Response Complete	
WVAA-14	Industrial Discharge	\$0	2000/01	2000/01	IRP	Response Complete	
WVAA-15	Spill Site Area	\$0	2000/01	2000/01	IRP	Response Complete	
WVAA-16	Mixed Waste Area	\$0	1987/08	1987/08	IRP	Response Complete	
WVAA-17	Mixed Waste Area	\$0	1987/08	1987/08	IRP	Response Complete	
WVAA-18	Contaminated Buildings	\$0	2000/01	2000/01	IRP	Response Complete	
WVAA-20	Underground Storage Tanks	\$0	1997/12	1997/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WVAA-21	Above Ground Storage Tank	\$0	1987/08	1987/08	IRP	Response Complete	
WVAA-22	Landfill	\$0	2001/06	2001/09	IRP	Response Complete	
WVAA-23	Storage Area	\$0	1994/05	1997/04	IRP	Response Complete	
WVAA-24	Waste Lines	\$0	2001/04	2001/08	IRP	Response Complete	
WVAA-25	Maintenance Yard	\$753	2003/05	2003/12	IRP	Response Complete	
WVAA-26	Surface Impoundment/Lagoon	\$0	1989/05	1994/05	IRP	Response Complete	
WVAA-27	POL (Petroleum/Oil/Lubricants) Lir	\$0	2001/03	2001/09	IRP	Response Complete	
WVAA-28	Spill Site Area	\$0	2000/01	2000/01	IRP	Response Complete	
WVAA-29	Storage Area	\$0	1994/05	1997/04	IRP	Response Complete	
WVAA-30	Industrial Discharge	\$0	2000/01	2000/01	IRP	Response Complete	
WVAA-31	Incinerator	\$0	2000/01	2000/01	IRP	Response Complete	
WVAA-32	Contaminated Ground Water	\$1,343	2003/05	2005/09	IRP	Not Required	
WVAA-33	Contaminated Ground Water	\$0	2000/01	2000/01	IRP	Response Complete	
ARMY --- NY221462091500 / WEST POINT MIL RESERVATION			CTC (\$K): \$26,245		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
WSTPT-001-R-01	Unexploded Munitions and Ordnar	\$7,896	2010/09	2014/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WSTPT-003-R-01	Unexploded Munitions and Ordnar	\$891	2011/09	2011/09	MMRP	Not Required	
WSTPT-004-R-01	Unexploded Munitions and Ordnar	\$0	2006/07	2006/07	MMRP	Not Required	
WSTPT-007-R-01	Unexploded Munitions and Ordnar	\$0	2006/07	2006/07	MMRP	Not Required	
WSTPT-008-R-01	Unexploded Munitions and Ordnar	\$1,012	2010/09	2010/09	MMRP	Not Required	
WSTPT-01	Landfill	\$905	1999/12	1999/12	IRP	Response Complete	
WSTPT-010-R-01	Unexploded Munitions and Ordnar	\$0	2006/07	2006/07	MMRP	Not Required	
WSTPT-011-R-01	Unexploded Munitions and Ordnar	\$950	2010/09	2010/09	MMRP	Not Required	
WSTPT-012-R-01	Unexploded Munitions and Ordnar	\$1,345	2010/09	2014/09	MMRP	Not Required	
WSTPT-013-R-01	Unexploded Munitions and Ordnar	\$0	2006/07	2006/07	MMRP	Not Required	
WSTPT-015-R-01	Small Arms Range	\$1,310	2010/09	2010/09	MMRP	Not Required	
WSTPT-016-R-01	Unexploded Munitions and Ordnar	\$0	2006/07	2006/07	MMRP	Not Required	
WSTPT-017-R-01	Small Arms Range	\$3,935	2010/09	2014/09	MMRP	Not Required	
WSTPT-02	Landfill	\$278	1997/06	2002/07	IRP	Response Complete	
WSTPT-03	Landfill	\$274	1997/06	2002/07	IRP	Response Complete	
WSTPT-04	Landfill	\$715	1997/07	2001/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WSTPT-05	Landfill	\$796	1996/08	1997/01	IRP	Response Complete	
WSTPT-06	Landfill	\$1,465	1997/06	2001/07	IRP	Response Complete	
WSTPT-07A	Landfill	\$1,054	1996/08	2001/07	IRP	Response Complete	
WSTPT-07B	Landfill	\$0	1984/12	1984/12	IRP	Response Complete	
WSTPT-07C	Landfill	\$0	1990/11	1990/11	IRP	Response Complete	
WSTPT-08	Landfill	\$0	1995/06	1995/06	IRP	Response Complete	
WSTPT-09	Landfill	\$391	1996/08	2001/07	IRP	Response Complete	
WSTPT-10	Landfill	\$230	1996/08	1999/05	IRP	Response Complete	
WSTPT-11	Landfill	\$1,257	1998/07	2001/03	IRP	Response Complete	
WSTPT-11A	Landfill	\$529	1998/12	2001/09	IRP	Response Complete	
WSTPT-12	Landfill	\$0	1984/12	1984/12	IRP	Response Complete	
WSTPT-12A	Landfill	\$0	1996/09	1996/10	IRP	Response Complete	
WSTPT-13	Landfill	\$0	1997/06	1998/09	IRP	Response Complete	
WSTPT-14	Landfill	\$0	1991/04	1991/04	IRP	Response Complete	
WSTPT-15A	Landfill	\$0	1995/06	1996/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WSTPT-15B	Landfill	\$183	1995/09	1996/03	IRP	Response Complete	
WSTPT-16	Landfill	\$223	1996/09	1996/09	IRP	Response Complete	
WSTPT-23A	Landfill	\$0	1984/12	1984/12	IRP	Response Complete	
WSTPT-35A	Landfill	\$182	1999/12	1999/12	IRP	Response Complete	
WSTPT-44	Firing Range	\$0	1995/11	1998/01	IRP	Response Complete	
WSTPT-45	Unexploded Munitions and Ordnar	\$0	1994/04	1994/04	IRP	Response Complete	
WSTPT-47	Landfill	\$0	1996/09	1997/03	IRP	Response Complete	
WSTPT-48	Landfill	\$424	1996/09	1996/09	IRP	Response Complete	
WSTPT-49	Underground Storage Tanks	\$0	1994/04	1994/12	IRP	Response Complete	
WSTPT-50	Underground Storage Tanks	\$0	1993/09	1994/09	IRP	Response Complete	

North Carolina

ARMY --- NC421042204600 / USARC ALBEMARLE			CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 01	Underground Storage Tanks	\$0	1998/09	1998/09	IRP	Response Complete		
SITE 02	Underground Storage Tanks	\$0	1998/09	1998/09	IRP	Response Complete		
SITE 03	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete		
SITE 04	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete		

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ARMY --- NC42104NC01700 / USARC FORT BRAGG		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 01	Underground Storage Tanks	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 02	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 03	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 04	Above Ground Storage Tank	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 05	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 06	Underground Storage Tanks	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 07	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- NC421183752000 / WILMINGTON OMS #17		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
LUST SITE	Underground Storage Tanks	\$0	1996/10	1997/04	IRP	Response Complete	
North Dakota							
ARMY --- ND821042260800 / USARC FARGO		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 1	Underground Storage Tanks	\$0	1995/07	1995/10	IRP	Response Complete	
SITE 2	Underground Storage Tanks	\$0	1995/07	1995/10	IRP	Response Complete	
SITE 3	Storage Area	\$0	1997/08	1998/09	IRP	Response Complete	
SITE 4	Washrack	\$0	1995/12	1998/09	IRP	Response Complete	
SITE 5	Storage Area	\$0	1997/08	1998/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 6	Storage Area	\$0	1997/08	1998/09	IRP	Response Complete	
SITE 7	Storage Area	\$0	1997/08	1998/09	IRP	Response Complete	
SITE 8	Storage Area	\$0	1995/12	1995/12	IRP	Response Complete	

Ohio

ARMY --- OH521042157900 / USARC AKRON (SCHAFFNER)			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 1	Surface Disposal Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 2	Above Ground Storage Tank	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 3	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 4	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 5	Other	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 6	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 7	Underground Storage Tanks	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 8	Contaminated Buildings	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 9	Other	\$0	1998/08	1998/08	IRP	Response Complete	
ARMY --- OH521042255700 / USARC AKRON (WOODFORD)			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Other	\$0	1998/08	1998/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 02	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 03	Other	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 04	Other	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 05	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 06	Other	\$0	1998/08	1998/08	IRP	Response Complete	
ARMY --- OH521044160500 / USARC COLUMBUS (300)		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 01	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 02	Storage Area	\$0	1997/05	1998/08	IRP	Response Complete	
SITE 03	Surface Disposal Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 04	Contaminated Buildings	\$0	1998/08	1998/08	IRP	Response Complete	
ARMY --- OH52104OH07800 / USARC COLUMBUS (AMSA 56)		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 1	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 10	Other	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 11	Other	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 12	Underground Storage Tanks	\$0	1989/07	1998/08	IRP	Response Complete	
SITE 13	Underground Storage Tanks	\$0	1989/07	1998/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 2	Above Ground Storage Tank	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 3	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 4	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 5	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 6	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 7	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 8	Other	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 9	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
ARMY --- OH5210443N3300 / USARC COLUMBUS (ASF 33)		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD			BRAC Action: Realignment
SITE 01	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 02	Other	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 03	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 04	Other	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 05	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
ARMY --- OH521042380200 / USARC COLUMBUS (WHITEHALL)		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD			BRAC Action: Minor Closure
SITE 01	Disposal Pit and Dry Well	\$0	1998/08	1998/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 02	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 03	Contaminated Buildings	\$0	1998/08	1998/08	IRP	Response Complete	
ARMY --- OH521044161400 / USARC KENTON		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 02	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 03	Surface Disposal Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 04	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
ARMY --- OH521042189900 / USARC MANSFIELD		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Oil/Water Separator	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 02	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 03	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 04	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 05	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 06	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
ARMY --- OH521044162300 / USARC SPRINGFIELD, OH		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Oil/Water Separator	\$0	1998/08	1998/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 02	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 03	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 04	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
Oklahoma							
ARMY --- OK621045HK0800 / AFRC BROKEN ARROW (AMSA 20)			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Other	\$0	1997/08	1997/08	IRP	Response Complete	
SITE 02	Above Ground Storage Tank	\$0	1997/08	1997/08	IRP	Response Complete	
SITE 03	Storage Area	\$0	1997/08	1997/08	IRP	Response Complete	
SITE 04	Oil/Water Separator	\$0	1997/08	1997/08	IRP	Response Complete	
SITE 05	Storage Area	\$0	1997/08	1997/08	IRP	Response Complete	
SITE 06	Storage Area	\$0	1997/08	1997/08	IRP	Response Complete	
SITE 07	Other	\$0	1997/08	1997/08	IRP	Response Complete	
SITE 08	Other	\$0	1997/08	1997/08	IRP	Response Complete	
SITE 09	Other	\$0	1997/08	1997/08	IRP	Response Complete	
SITE 10	Other	\$0	1999/03	1999/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ARMY --- OK6210450K2200 / AFRC MIDWEST CITY				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
SITE 1	Oil/Water Separator	\$0	1999/05	1999/05	IRP	Response Complete	
SITE 2	Contaminated Buildings	\$0	1996/09	1996/09	IRP	Response Complete	
SITE 3	Contaminated Buildings	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 4	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 5	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 6	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 7	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 8	Storage Area	\$0	1996/09	1996/09	IRP	Response Complete	
ARMY --- OK621372084600 / FORT SILL				CTC (\$K):	\$42,158	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
FSILL-001-R-01	Small Arms Range	\$40,340	2009/09	2014/09	MMRP	Not Required	
FTSL-001	Landfill	\$0	1990/04	1990/04	IRP	Response Complete	
FTSL-002	Landfill	\$0	1990/04	1990/04	IRP	Response Complete	
FTSL-003	Landfill	\$0	1990/04	1990/04	IRP	Response Complete	
FTSL-004	Landfill	\$0	1990/04	1990/04	IRP	Response Complete	
FTSL-005	Landfill	\$0	1990/04	1990/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTSL-006	Landfill	\$0	1990/04	1990/04	IRP	Response Complete	
FTSL-007	Landfill	\$0	1999/11	1999/11	IRP	Response Complete	
FTSL-008	Landfill	\$0	2004/07	2004/07	IRP	Response Complete	
FTSL-009	Landfill	\$73	2005/03	2005/03	IRP	Response Complete	
FTSL-010	Landfill	\$267	2002/09	2002/09	IRP	Response Complete	
FTSL-011	Landfill	\$267	2002/09	2002/09	IRP	Response Complete	
FTSL-012	Landfill	\$267	2002/02	2002/09	IRP	Response Complete	
FTSL-013	Landfill	\$267	2002/09	2002/09	IRP	Response Complete	
FTSL-014	Landfill	\$280	2002/09	2002/09	IRP	Response Complete	
FTSL-015	Landfill	\$0	2002/09	2002/09	IRP	Response Complete	
FTSL-016	Landfill	\$0	2002/09	2002/09	IRP	Response Complete	
FTSL-017	Surface Disposal Area	\$0	2000/05	2000/09	IRP	Response Complete	
FTSL-018	Surface Disposal Area	\$0	2000/05	2000/09	IRP	Response Complete	
FTSL-019	Surface Disposal Area	\$0	1990/04	1990/04	IRP	Response Complete	
FTSL-020	Landfill	\$0	1990/04	1990/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTSL-021	Landfill	\$0	1999/12	2001/07	IRP	Response Complete	
FTSL-022	Unexploded Munitions and Ordnar	\$0	2003/09	2003/09	IRP	Response Complete	
FTSL-023	Unexploded Munitions and Ordnar	\$0	2004/09	2004/09	IRP	Response Complete	
FTSL-024	Unexploded Munitions and Ordnar	\$0	2003/09	2003/09	IRP	Response Complete	
FTSL-025	Unexploded Munitions and Ordnar	\$0	2004/09	2004/09	IRP	Response Complete	
FTSL-026	Burn Area	\$0	1996/01	2001/07	IRP	Response Complete	
FTSL-027	Burn Area	\$0	1995/11	2001/07	IRP	Response Complete	
FTSL-028	Burn Area	\$0	1996/09	2001/07	IRP	Response Complete	
FTSL-029	Burn Area	\$0	1990/04	2001/07	IRP	Response Complete	
FTSL-030	Burn Area	\$0	2001/07	2001/07	IRP	Response Complete	
FTSL-031	Burn Area	\$0	1996/06	2001/07	IRP	Response Complete	
FTSL-032	Burn Area	\$0	2001/07	2001/07	IRP	Response Complete	
FTSL-033	Burn Area	\$0	1990/04	2001/07	IRP	Response Complete	
FTSL-036	Surface Impoundment/Lagoon	\$0	1999/09	1999/09	IRP	Response Complete	
FTSL-037	Waste Treatment Plant	\$0	1997/06	1997/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTSL-038	Surface Impoundment/Lagoon	\$0	1999/09	1999/09	IRP	Response Complete	
FTSL-039	Spill Site Area	\$0	1996/06	1998/09	IRP	Response Complete	
FTSL-040	Disposal Pit and Dry Well	\$0	2002/09	2002/09	IRP	Response Complete	
FTSL-041	Underground Storage Tanks	\$0	1996/06	1996/06	IRP	Response Complete	
FTSL-042	Surface Disposal Area	\$0	2004/07	2004/07	IRP	Response Complete	
FTSL-043	Storage Area	\$0	1991/10	1993/02	IRP	Response Complete	
FTSL-044	Underground Storage Tanks	\$0	1993/08	1997/09	IRP	Response Complete	
FTSL-045	Fire/Crash Training Area	\$0	2003/04	2003/04	IRP	Response Complete	
FTSL-047	Unexploded Munitions and Ordnar	\$397	2004/03	2004/03	IRP	Response Complete	
FTSL-049	Oil/Water Separator	\$0	1996/06	1996/06	IRP	Response Complete	
FTSL-050	Storage Area	\$0	1996/06	1996/06	IRP	Response Complete	
FTSL-051	Spill Site Area	\$0	1996/06	2002/06	IRP	Response Complete	
FTSL-052	Spill Site Area	\$0	1996/06	1996/06	IRP	Response Complete	
FTSL-053	Incinerator	\$0	1996/06	1996/06	IRP	Response Complete	
FTSL-054	Incinerator	\$0	1996/06	1996/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTSL-055	Disposal Pit and Dry Well	\$0	1996/06	1996/06	IRP	Response Complete	
FTSL-056	Storage Area	\$0	1996/06	1996/06	IRP	Response Complete	
FTSL-057	Spill Site Area	\$0	1996/06	1996/06	IRP	Response Complete	
FTSL-058	Storage Area	\$0	1996/06	1996/06	IRP	Response Complete	
FTSL-059	Explosive Ordnance Disposal Area	\$0	1990/04	1999/09	IRP	Response Complete	
FTSL-060	Spill Site Area	\$0	1996/06	1997/09	IRP	Response Complete	
FTSL-061	Spill Site Area	\$0	1990/04	1990/04	IRP	Response Complete	
FTSL-062	Contaminated Fill	\$0	1994/04	1994/04	IRP	Response Complete	
FTSL-063	Spill Site Area	\$0	1994/12	1994/12	IRP	Response Complete	
FTSL-064	Contaminated Sediments	\$0	1998/07	1998/07	IRP	Response Complete	
FTSL-065	Explosive Ordnance Disposal Area	\$0	1994/09	2000/01	IRP	Response Complete	
FTSL-066	Explosive Ordnance Disposal Area	\$0	1994/09	2000/01	IRP	Response Complete	
FTSL-067	Explosive Ordnance Disposal Area	\$0	1994/09	2000/01	IRP	Response Complete	
FTSL-068	Explosive Ordnance Disposal Area	\$0	1994/09	2000/01	IRP	Response Complete	
FTSL-069	Explosive Ordnance Disposal Area	\$0	1994/09	2000/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTSL-070	Contaminated Fill	\$0	1994/10	1996/12	IRP	Response Complete	
FTSL-089	Spill Site Area	\$0	1994/08	1998/11	IRP	Response Complete	
FTSL-090	Incinerator	\$0	2001/03	2002/09	IRP	Response Complete	
FTSL-48	Spill Site Area	\$0	1994/08	1996/07	IRP	Response Complete	
ARMY --- OK621382295100 / MCALESTER AAP CTC (\$K): \$17,134 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
MCAAP-001	Landfill	\$0	1994/09	1994/09	IRP	Response Complete	
MCAAP-001-R-01	Surface Disposal Area	\$2,467	2010/09	2014/04	MMRP	Not Required	
MCAAP-002	Landfill	\$122	1994/09	1994/09	IRP	Response Complete	
MCAAP-002-R-01	Burn Area	\$2,426	2010/09	2014/04	MMRP	Not Required	
MCAAP-003	Landfill	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-003-R-01	Surface Disposal Area	\$2,416	2010/09	2014/04	MMRP	Not Required	
MCAAP-004	Landfill	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-004-R-01	Surface Disposal Area	\$2,467	2010/09	2014/04	MMRP	Not Required	
MCAAP-005	Landfill	\$0	1994/09	1994/09	IRP	Response Complete	
MCAAP-005-R-01	Firing Range	\$2,615	2010/09	2014/04	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
MCAAP-006	Landfill	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-007	Surface Disposal Area	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-008	Surface Disposal Area	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-009	Landfill	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-010	Landfill	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-011	Landfill	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-012	Landfill	\$0	1994/09	1994/09	IRP	Response Complete	
MCAAP-013	Surface Impoundment/Lagoon	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-014	Surface Impoundment/Lagoon	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-015	Oil/Water Separator	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-016	Waste Treatment Plant	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-017	Surface Impoundment/Lagoon	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-018	Surface Impoundment/Lagoon	\$0	1997/12	2002/02	IRP	Response Complete	
MCAAP-019	Surface Impoundment/Lagoon	\$0	1994/09	1994/09	IRP	Response Complete	
MCAAP-020	Surface Impoundment/Lagoon	\$0	1992/06	1992/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
MCAAP-021	Surface Impoundment/Lagoon	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-022	Surface Impoundment/Lagoon	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-023	Surface Impoundment/Lagoon	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-024	Surface Impoundment/Lagoon	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-025	Burn Area	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-026	Burn Area	\$0	1999/10	2003/08	IRP	Response Complete	
MCAAP-027	Explosive Ordnance Disposal Area	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-028	Explosive Ordnance Disposal Area	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-029	Surface Impoundment/Lagoon	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-030	Surface Impoundment/Lagoon	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-031	Surface Impoundment/Lagoon	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-032	Contaminated Buildings	\$122	2001/01	2004/09	IRP	Response Complete	
MCAAP-033	Contaminated Buildings	\$122	2001/01	2004/09	IRP	Response Complete	
MCAAP-034	Explosive Ordnance Disposal Area	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-035	Surface Impoundment/Lagoon	\$0	1992/06	1992/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
MCAAP-036	Disposal Pit and Dry Well	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-037	Underground Storage Tanks	\$0	1989/08	1990/01	IRP	Response Complete	
MCAAP-038	Storage Area	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-039	Storage Area	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-040	Storage Area	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-041	Waste Treatment Plant	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-042	Waste Treatment Plant	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-043	Contaminated Buildings	\$42	1994/12	2001/02	IRP	Response Complete	
MCAAP-044	Contaminated Sediments	\$0	1992/06	1992/06	IRP	Response Complete	
MCAAP-045	Spill Site Area	\$0	1998/08	1999/09	IRP	Response Complete	
MCAAP-046	Spill Site Area	\$2,688	2007/10	2008/10	IRP	Medium	Groundwater Soil
MCAAP-047	Drainage Ditch	\$0	2001/06	2005/01	IRP	Response Complete	
MCAAP-048	Industrial Discharge	\$1,647	2006/12	2007/10	IRP	Medium	Groundwater Sed_Human Soil SW_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ARMY --- OK6210450K1300 / USARC CHICKASHA				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Oil/Water Separator	\$0	1996/11	1996/11	IRP	Response Complete	
SITE 02	Storage Area	\$0	1996/11	1996/11	IRP	Response Complete	
SITE 03	Other	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- OK6210450K1400 / USARC CLINTON				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 1	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 2	Surface Disposal Area	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- OK621045HK0100 / USARC DUNCAN				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
SITE 01	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 02	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 03	Other	\$0	1998/08	1998/08	IRP	Response Complete	
ARMY --- OK6210450K1500 / USARC DURANT				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
SITE 01	Oil/Water Separator	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 02	Other	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 03	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 04	Contaminated Buildings	\$0	1996/03	1996/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ARMY --- OK6210450K1600 / USARC ENID				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 02	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- OK6210450K1800 / USARC LAWTON				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- OK6210450K1900 / USARC MCALESTER				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Storage Area	\$0	1999/05	1999/05	IRP	Response Complete	
ARMY --- OK621045HK0700 / USARC MUSKOGEE				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 1	Oil/Water Separator	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 2	Storage Area	\$0	1996/01	1996/01	IRP	Response Complete	
SITE 3	Surface Disposal Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 4	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 5	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 6	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- OK621045OK2000 / USARC NORMAN				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Storage Area	\$0	1999/05	1999/05	IRP	Response Complete	
SITE 02	Surface Disposal Area	\$0	1998/09	1998/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 03	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- OK621045HK0900 / USARC NORMAN 02		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 01	Oil/Water Separator	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 02	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 03	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 04	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
ARMY --- OK621042066600 / USARC OKLAHOMA CITY (KROWSE)		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 1	Above Ground Storage Tank	\$0	1996/01	1996/01	IRP	Response Complete	
SITE 2	Storage Area	\$0	1999/05	1999/05	IRP	Response Complete	
SITE 3	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 4	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 5	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 6	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 7	Oil/Water Separator	\$0	1999/05	1999/05	IRP	Response Complete	
SITE 8	Other	\$0	1998/09	1998/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ARMY --- OK621045XK2900 / USARC OKLAHOMA CITY (PEREZ)		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD			BRAC Action: Minor Closure
SITE 1	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 2	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 3	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 4	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 5	Oil/Water Separator	\$0	1998/08	1998/08	IRP	Response Complete	
ARMY --- OK6210450K2300 / USARC OKMULGEE		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD			BRAC Action: Realignment
SITE 01	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 02	Surface Disposal Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 03	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 04	Contaminated Buildings	\$0	1996/12	1996/12	IRP	Response Complete	
ARMY --- OK6210450K2700 / USARC TULSA (REESE)		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD			BRAC Action: Minor Closure
SITE 1	Oil/Water Separator	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 2	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 3	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 4	Surface Disposal Area	\$0	1998/09	1998/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
Oregon							
ARMY --- OR021382091700 / UMATILLA CHEM DEPOT		CTC (\$K): \$8,732		Acres Affected By Restoration Issues: TBD		BRAC Action: Major Closure	
UMAD-001	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-001-R-01	Unexploded Munitions and Ordnar	\$1,151	2003/06	2009/09	MMRP	Not Required	
UMAD-002	Unexploded Munitions and Ordnar	\$0	1994/09	2003/04	MMRP	Response Complete	
UMAD-003	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-005	Storage Area	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-006	Storage Area	\$0	1992/08	1992/08	IRP	Response Complete	
UMAD-007	Storage Area	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-009	Waste Treatment Plant	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-022	Contaminated Buildings	\$0	1994/09	1997/09	IRP	Response Complete	
UMAD-023	Surface Impoundment/Lagoon	\$0	1992/09	1997/01	IRP	Response Complete	
UMAD-024	Surface Impoundment/Lagoon	\$6,451	1992/09	1997/01	IRP	Not Required	
UMAD-025	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-029	Underground Storage Tanks	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-030	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-031	Disposal Pit and Dry Well	\$0	1994/09	1994/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UMAD-034	Landfill	\$1,130	1993/08	1997/12	IRP	Response Complete	
UMAD-035	Landfill	\$0	1993/08	1993/08	IRP	Response Complete	
UMAD-037	Chemical Disposal	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-039	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-042	Contaminated Sediments	\$0	1994/09	1997/09	IRP	Response Complete	
UMAD-047	Incinerator	\$0	1992/12	1997/09	IRP	Response Complete	
UMAD-048	Storage Area	\$0	1994/09	1996/11	IRP	Response Complete	
UMAD-049	Storage Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-050	Storage Area	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-051	Maintenance Yard	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-052	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-053	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-054	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-055	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-056	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UMAD-057	Other	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-058	Industrial Discharge	\$0	1994/09	1996/09	IRP	Response Complete	
UMAD-059	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-060	Storage Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-061	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-062	Storage Area	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-063	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-064	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-065	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-066	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-067	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-068	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-069	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-070	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-071	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UMAD-072	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-073	Surface Disposal Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-075	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-076	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-077	Pesticide Shop	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-079	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-080	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-081	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-082	Contaminated Buildings	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-083	Disposal Pit and Dry Well	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-084	Explosive Ordnance Disposal Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-085	Explosive Ordnance Disposal Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-086	Explosive Ordnance Disposal Area	\$0	1994/09	1997/09	IRP	Response Complete	
UMAD-087	Explosive Ordnance Disposal Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-088	Explosive Ordnance Disposal Area	\$0	1994/09	1997/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UMAD-089	Disposal Pit and Dry Well	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-090	Explosive Ordnance Disposal Area	\$0	1994/09	2003/02	IRP	Response Complete	
UMAD-091	Explosive Ordnance Disposal Area	\$0	1979/05	1990/04	IRP	Response Complete	
UMAD-092	Storage Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-093	Burn Area	\$0	1979/05	1990/04	IRP	Response Complete	
UMAD-094	Disposal Pit and Dry Well	\$0	1994/09	1997/09	IRP	Response Complete	
UMAD-095	Explosive Ordnance Disposal Area	\$0	1994/09	1997/09	IRP	Response Complete	
UMAD-096	Explosive Ordnance Disposal Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-097	Surface Disposal Area	\$0	1979/05	1990/04	IRP	Response Complete	
UMAD-098	Explosive Ordnance Disposal Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-099	Burn Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-100	Explosive Ordnance Disposal Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-101	Explosive Ordnance Disposal Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-102	Firing Range	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-103	Storage Area	\$0	1994/09	1994/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UMAD-104	Storage Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-105	Spill Site Area	\$0	1994/08	1996/09	IRP	Response Complete	
UMAD-106	Pesticide Shop	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-107	Storm Drain	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-108	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-109	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-110	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-111	Storage Area	\$0	1979/05	1990/04	IRP	Response Complete	
UMAD-112	Underground Storage Tanks	\$0	1995/06	1995/06	IRP	Response Complete	
UMAD-113	Underground Storage Tanks	\$0	1995/06	1995/06	IRP	Response Complete	
UMAD-114	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-115	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-116	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-117	Surface Disposal Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-118	Waste Lines	\$0	1994/09	1994/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UMAD-119	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-120	Landfill	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-121	Storage Area	\$0	1979/05	1990/04	IRP	Response Complete	
UMAD-122	Disposal Pit and Dry Well	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-123	Disposal Pit and Dry Well	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-124	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-125	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-126	Spill Site Area	\$0	1979/05	1990/04	IRP	Response Complete	
UMAD-127	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-128	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-129	Storage Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-130	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-131	Disposal Pit and Dry Well	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-132	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-133	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UMAD-134	Fire/Crash Training Area	\$0	1979/05	1990/04	IRP	Response Complete	
UMAD-135	Spill Site Area	\$0	1979/05	1990/04	IRP	Response Complete	
UMAD-136	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-137	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-138	Disposal Pit and Dry Well	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-139	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-140	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-141	Spill Site Area	\$0	1979/05	1979/05	IRP	Response Complete	
UMAD-142	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-143	Surface Disposal Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-144	Storage Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-145	Landfill	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-146	Waste Lines	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-147	Storage Area	\$0	1994/09	1994/09	IRP	Response Complete	
UMAD-148	Unexploded Munitions and Ordnar	\$0	1998/07	1998/07	MMRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
Pennsylvania							
ARMY --- PA321042287000 / BRISTOL VETERANS USARC		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 01	Small Arms Range	\$0	1989/03	1989/03	IRP	Response Complete	
SITE 02	Storage Area	\$0	1989/03	1989/03	IRP	Response Complete	
SITE 03	Storage Area	\$0	1989/03	1989/03	IRP	Response Complete	
SITE 04	Above Ground Storage Tank	\$0	1989/03	1989/03	IRP	Response Complete	
SITE 05	Storage Area	\$0	1989/03	1989/03	IRP	Response Complete	
SITE 06	Washrack	\$0	1989/03	1989/03	IRP	Response Complete	
SITE 07	Landfill	\$0	2005/09	2005/09	IRP	Response Complete	
SITE 08	Storage Area	\$0	1989/03	1989/03	IRP	Response Complete	
SITE 09	Contaminated Fill	\$0	1995/04	1995/04	IRP	Response Complete	
SITE 10	Surface Disposal Area	\$0	1995/09	1995/09	IRP	Response Complete	
SITE 11	Contaminated Buildings	\$0	1996/01	1996/03	IRP	Response Complete	
SITE 12	Soil Contamination After Tank Ren	\$0	2000/12	2000/12	IRP	Response Complete	
ARMY --- PA321042234400 / KELLY SUPPORT FACILITY		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Sewage Treatment Plant	\$0	1988/04	1988/04	IRP	Response Complete	
SITE 02	Other	\$0	1988/04	1988/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 03	Storage Area	\$0	1988/04	1988/04	IRP	Response Complete	
SITE 04	Storage Area	\$0	1988/04	1988/04	IRP	Response Complete	
SITE 05	Contaminated Ground Water	\$0	2002/12	2003/03	IRP	Response Complete	
SITE 08	Underground Storage Tanks	\$0	2003/03	2003/03	IRP	Response Complete	
SITE 10	Underground Storage Tanks	\$0	2003/05	2003/06	IRP	Response Complete	
SITE 11	Underground Storage Tanks	\$0	1996/08	1997/02	IRP	Response Complete	
SITE 12	Underground Storage Tanks	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 43A	Underground Storage Tanks	\$0	2004/09	2004/09	IRP	Response Complete	
SITE 43B	Other	\$0	1996/06	2000/10	IRP	Response Complete	
SITE 43C	Sewage Treatment Plant	\$0	1996/06	2000/10	IRP	Response Complete	
SITE 43D	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 7	Underground Storage Tanks	\$0	2000/03	2000/03	IRP	Response Complete	
SITE 9	Underground Storage Tanks	\$0	1998/07	1998/07	IRP	Response Complete	
ARMY --- PA321382050300 / LETTERKENNY ARMY DEPOT			CTC (\$K): \$13,187		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
LEAD-001	Washrack	\$0	2005/12	2006/06	IRP	Medium	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LEAD-002	Dip Tank	\$0	2005/12	2006/06	IRP	High	Soil
LEAD-003	Plating Shop	\$0	1994/07	1994/07	IRP	Response Complete	
LEAD-004	Dip Tank	\$0	1994/07	1994/07	IRP	Response Complete	
LEAD-005	Washrack	\$0	1994/07	1994/07	IRP	Response Complete	
LEAD-006	Spill Site Area	\$0	1994/07	1994/07	IRP	Response Complete	
LEAD-007	Contaminated Ground Water	\$0	1994/07	1994/07	IRP	Response Complete	
LEAD-008	Disposal Pit and Dry Well	\$0	2005/12	2006/06	IRP	Low	Soil
LEAD-009	Fire/Crash Training Area	\$0	2005/03	2005/03	IRP	Response Complete	
LEAD-010	Burn Area	\$924	2007/05	2009/02	IRP	High	Groundwater Soil
LEAD-011	Contaminated Sediments	\$0	2002/07	2002/09	IRP	Response Complete	
LEAD-012	Waste Treatment Plant	\$0	1999/05	1999/05	IRP	Response Complete	
LEAD-013	Waste Treatment Plant	\$0	1987/08	1992/11	IRP	Response Complete	
LEAD-014	Spill Site Area	\$0	1991/05	1991/05	IRP	Response Complete	
LEAD-015	Burn Area	\$0	1991/05	1991/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LEAD-016	Surface Disposal Area	\$0	2004/11	2005/03	IRP	Response Complete	
LEAD-017	Unexploded Munitions and Ordnar	\$0	1986/02	1986/02	IRP	Response Complete	
LEAD-018	Surface Disposal Area	\$0	1986/02	1986/02	IRP	Response Complete	
LEAD-019	Storage Area	\$0	1986/02	1986/02	IRP	Response Complete	
LEAD-020	Storage Area	\$0	1986/09	1986/09	IRP	Response Complete	
LEAD-021	Contaminated Buildings	\$0	1994/07	1994/07	IRP	Response Complete	
LEAD-022	Storage Area	\$0	1986/09	1986/09	IRP	Response Complete	
LEAD-023	Storage Area	\$0	2004/08	2004/09	IRP	Response Complete	
LEAD-024	Storage Area	\$0	1990/01	1991/08	IRP	Response Complete	
LEAD-025	Pesticide Shop	\$0	1992/12	1992/12	IRP	Response Complete	
LEAD-026	Storage Area	\$0	2006/12	2007/08	IRP	Low	Soil
LEAD-027	Spill Site Area	\$0	1998/05	1998/07	IRP	Response Complete	
LEAD-028	Waste Treatment Plant	\$0	1986/02	1986/02	IRP	Response Complete	
LEAD-029	Surface Impoundment/Lagoon	\$336	2009/05	2009/06	IRP	High	SW_Human
LEAD-030	Surface Disposal Area	\$0	1991/11	1991/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LEAD-031	Spill Site Area	\$0	1986/09	1986/09	IRP	Response Complete	
LEAD-032	Contaminated Sediments	\$0	1994/07	1996/11	IRP	Response Complete	
LEAD-033	Landfill	\$0	2004/08	2004/08	IRP	Response Complete	
LEAD-034	Contaminated Sediments	\$0	1994/07	1997/05	IRP	Response Complete	
LEAD-035	Landfill	\$0	1993/06	1993/08	IRP	Response Complete	
LEAD-036	Landfill	\$0	2006/08	2006/11	IRP	High	Groundwater Soil
LEAD-037	Landfill	\$0	2006/12	2007/08	IRP	Low	Soil
LEAD-038	Landfill	\$0	1994/07	1994/07	IRP	Response Complete	
LEAD-039	Landfill	\$482	2006/09	2007/09	IRP	High	Groundwater SW_Human
LEAD-040	Landfill	\$30	2007/05	2007/08	IRP	Medium	Soil
LEAD-041	Landfill	\$0	1994/07	1994/07	IRP	Response Complete	
LEAD-042	Disposal Pit and Dry Well	\$0	1995/01	1995/04	IRP	Response Complete	
LEAD-043	Landfill	\$0	1991/05	1991/05	IRP	Response Complete	
LEAD-044	Storage Area	\$25	2007/05	2007/08	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LEAD-045	Explosive Ordnance Disposal Area	\$0	1991/05	1991/05	IRP	Response Complete	
LEAD-046	Explosive Ordnance Disposal Area	\$0	1995/01	1995/01	IRP	Response Complete	
LEAD-047	Burn Area	\$0	1991/05	1991/05	IRP	Response Complete	
LEAD-048	Disposal Pit and Dry Well	\$40	2007/05	2007/08	IRP	Medium	Soil
LEAD-049	Burn Area	\$0	2004/08	2004/09	IRP	Response Complete	
LEAD-050	Waste Treatment Plant	\$983	2007/09	2008/09	IRP	Medium	Soil
LEAD-051	Explosive Ordnance Disposal Area	\$0	1991/08	1991/08	IRP	Response Complete	
LEAD-052	Landfill	\$88	1992/07	1998/06	IRP	Response Complete	
LEAD-053	Burn Area	\$556	2006/09	2007/10	IRP	Medium	Soil
LEAD-054	Storage Area	\$0	1991/05	1991/05	IRP	Response Complete	
LEAD-055	Storage Area	\$0	1995/01	1995/01	IRP	Response Complete	
LEAD-056	Landfill	\$0	1990/07	1990/07	IRP	Response Complete	
LEAD-057	Underground Storage Tanks	\$0	1990/07	1990/07	IRP	Response Complete	
LEAD-058	Incinerator	\$0	1990/07	1990/07	IRP	Response Complete	
LEAD-059	Storage Area	\$0	1980/12	1980/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LEAD-060	Storage Area	\$0	2005/12	2006/06	IRP	Medium	Soil
LEAD-061	Storage Area	\$0	1994/07	1994/07	IRP	Response Complete	
LEAD-062	Contaminated Ground Water	\$0	1994/07	1994/07	IRP	Response Complete	
LEAD-063	Fire/Crash Training Area	\$0	1987/09	1992/09	IRP	Response Complete	
LEAD-064	Storage Area	\$0	2000/02	2000/02	IRP	Response Complete	
LEAD-065	Landfill	\$0	1995/01	1995/01	IRP	Response Complete	
LEAD-066	Landfill	\$0	1995/01	1995/01	IRP	Response Complete	
LEAD-067	Spill Site Area	\$0	2000/02	2000/02	IRP	Response Complete	
LEAD-068	Contaminated Ground Water	\$0	2004/09	2004/09	IRP	Response Complete	
LEAD-069	Contaminated Ground Water	\$0	2005/03	2005/03	IRP	Response Complete	
LEAD-070	Contaminated Ground Water	\$0	2000/02	2000/02	IRP	Response Complete	
LEAD-071	Contaminated Ground Water	\$0	1996/05	1996/05	IRP	Response Complete	
LEAD-072	Storm Drain	\$0	2005/07	2005/07	IRP	Response Complete	
LEAD-073	Storm Drain	\$0	2004/09	2004/09	IRP	Response Complete	
LEAD-074	Industrial Discharge	\$0	2005/09	2005/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LEAD-076	Contaminated Ground Water	\$256	2008/09	2008/11	IRP	High	Groundwater
LEAD-077	Contaminated Ground Water	\$70	2009/05	2009/05	IRP	Medium	Groundwater
LEAD-078	Contaminated Ground Water	\$0	2004/09	2004/09	IRP	Response Complete	
LEAD-079	Landfill	\$0	2007/01	2007/01	IRP	High	Groundwater Soil
LEAD-080	Storage Area	\$0	2001/08	2001/08	IRP	Response Complete	
LEAD-081	Contaminated Ground Water	\$4,511	2007/09	2010/09	IRP	High	Groundwater
LEAD-082	Leach Field	\$0	2001/08	2001/08	IRP	Response Complete	
LEAD-083	Waste Lines	\$0	2005/09	2005/09	IRP	Response Complete	
LEAD-084	Contaminated Ground Water	\$0	2004/09	2004/09	IRP	Response Complete	
LEAD-086	Contaminated Ground Water	\$0	2004/09	2004/09	IRP	Response Complete	
LEAD-087	Contaminated Ground Water	\$0	2004/09	2004/09	IRP	Response Complete	
LEAD-088	Contaminated Ground Water	\$0	2004/09	2004/09	IRP	Response Complete	
LEAD-089	Contaminated Soil Piles	\$0	1994/10	1995/06	IRP	Response Complete	
LEAD-090	Contaminated Ground Water	\$0	2003/01	2003/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LEAD-091	Contaminated Ground Water	\$0	2003/01	2003/03	IRP	Response Complete	
LEAD-092	Dip Tank	\$0	2004/06	2004/06	IRP	Response Complete	
LEAD-093	Burn Area	\$40	2006/12	2007/08	IRP	High	Groundwater Soil
LEAD-094	Contaminated Ground Water	\$0	2005/03	2005/03	IRP	Response Complete	
LEAD-095	Contaminated Ground Water	\$0	2003/01	2003/03	IRP	Response Complete	
LEAD-096	Contaminated Ground Water	\$0	2004/09	2004/09	IRP	Response Complete	
LEAD-097	Contaminated Ground Water	\$0	2005/03	2005/03	IRP	Response Complete	
LEAD-098	Contaminated Sediments	\$0	2005/03	2005/03	IRP	Response Complete	
LEAD-100	Contaminated Ground Water	\$0	2001/12	2002/03	IRP	Response Complete	
LEAD-101	Contaminated Ground Water	\$0	2004/09	2004/09	IRP	Response Complete	
LEAD-103	Contaminated Ground Water	\$0	2005/03	2005/03	IRP	Response Complete	
LEAD-104	Contaminated Ground Water	\$0	2004/09	2004/09	IRP	Response Complete	
LEAD-105	Spill Site Area	\$0	2005/03	2005/03	IRP	Response Complete	
LEAD-106	Storage Area	\$0	2005/03	2005/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LEAD-107	Contaminated Sediments	\$36	2009/04	2009/04	IRP	High	Sed_Human
LEAD-110	Storage Area	\$0	2004/07	2004/09	IRP	Response Complete	
LEAD-111	Landfill	\$26	2006/12	2007/08	IRP	High	Sed_Fresh Soil
LEAD-112	Storage Area	\$0	2006/12	2007/08	IRP	High	Sed_Fresh Soil
LEAD-113	Contaminated Buildings	\$0	2002/04	2002/06	IRP	Response Complete	
LEAD-114	Storage Area	\$0	2003/03	2003/03	IRP	Response Complete	
LEAD-115	Storage Area	\$0	2004/08	2004/08	IRP	Response Complete	
LEAD-116	Radioactive Waste Area	\$0	1999/10	2000/03	IRP	Response Complete	
LEAD-117	Storage Area	\$0	2006/12	2007/08	IRP	Medium	Soil
LEAD-118	Storage Area	\$0	2006/04	2006/06	IRP	High	Sed_Fresh Soil
LEAD-119	Contaminated Fill	\$0	1998/05	1998/06	IRP	Response Complete	
LEAD-127	Waste Lines	\$0	2006/04	2006/06	IRP	High	Soil
LEAD-128	Contaminated Ground Water	\$150	2005/01	2005/09	IRP	Not Required	
LEAD-129	Storage Area	\$0	2006/12	2007/08	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LEAD-130	Storage Area	\$0	2006/04	2006/06	IRP	Low	Soil
LEAD-131	Contaminated Ground Water	\$4,634	2007/09	2011/09	IRP	High	Groundwater
ARMY --- PA321382151000 / SCRANTON AAP CTC (\$K): \$0 Acres Affected By Restoration Issues: TBD BRAC Action: Minor Closure							
SCAAP-01	Contaminated Buildings	\$0	1987/08	1987/08	IRP	Response Complete	
SCAAP-02	Contaminated Buildings	\$0	1987/08	1987/08	IRP	Response Complete	
SCAAP-03	Oil/Water Separator	\$0	1987/08	1987/08	IRP	Response Complete	
SCAAP-04	Contaminated Buildings	\$0	1987/08	1987/08	IRP	Response Complete	
SCAAP-05	Contaminated Buildings	\$0	1987/08	1987/08	IRP	Response Complete	
SCAAP-06	Storage Area	\$0	2000/01	2000/09	IRP	Response Complete	
SCAAP-07	Above Ground Storage Tank	\$0	1995/05	1996/07	IRP	Response Complete	
SCAAP-08	Waste Lines	\$0	1987/08	1987/08	IRP	Response Complete	
SCAAP-09	Waste Lines	\$0	1987/08	1987/08	IRP	Response Complete	
SCAAP-10	Underground Storage Tanks	\$0	1987/08	1987/08	IRP	Response Complete	
SCAAP-11	Storage Area	\$0	1990/12	1990/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SCAAP-12	Above Ground Storage Tank	\$0	1990/12	1990/12	IRP	Response Complete	
SCAAP-13	Above Ground Storage Tank	\$0	1990/12	1990/12	IRP	Response Complete	
SCAAP-14	Contaminated Buildings	\$0	1990/12	1990/12	IRP	Response Complete	
SCAAP-15	Above Ground Storage Tank	\$0	1994/05	1995/10	IRP	Response Complete	
ARMY --- PA32104PA00800 / USARC BETHLEHEM		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Underground Storage Tanks	\$0	1989/01	1989/01	IRP	Response Complete	
SITE 02	Washrack	\$0	1989/01	1989/01	IRP	Response Complete	
SITE 03	Storage Area	\$0	1989/01	1989/01	IRP	Response Complete	
SITE 04	Surface Disposal Area	\$0	1994/06	1994/06	IRP	Response Complete	
ARMY --- PA321042267400 / USARC BLOOMSBURG		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Underground Storage Tanks	\$0	1990/02	1990/02	IRP	Response Complete	
SITE 02	Storage Area	\$0	1990/02	1998/04	IRP	Response Complete	
SITE 03	Storage Area	\$0	1990/02	1998/04	IRP	Response Complete	
SITE 04	Washrack	\$0	1990/02	1990/02	IRP	Response Complete	
SITE 05	Other	\$0	1990/02	1998/04	IRP	Response Complete	
SITE 06	Underground Storage Tanks	\$0	1990/02	1990/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 07	Storage Area	\$0	1990/02	1998/04	IRP	Response Complete	
SITE 08	Leach Field	\$0	1990/02	1990/02	IRP	Response Complete	
SITE 09	Surface Disposal Area	\$0	1995/08	1995/08	IRP	Response Complete	
SITE 10	Contaminated Buildings	\$0	1995/06	1995/06	IRP	Response Complete	
ARMY --- PA321042156800 / USARC GERMANTOWN		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD			BRAC Action: Minor Closure
SITE 01	Underground Storage Tanks	\$0	1993/08	1993/08	IRP	Response Complete	
SITE 02	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 03	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 04	Washrack	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 05	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 06	Storage Area	\$0	1993/08	1993/08	IRP	Response Complete	
SITE 07	Maintenance Yard	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 08	Small Arms Range	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 09	Underground Storage Tanks	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 10	Other	\$0	1997/02	1997/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 11	Storage Area	\$0	1993/08	1993/08	IRP	Response Complete	
ARMY --- PA321042208200 / USARC HORSHAM 01		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 1	Storage Area	\$0	1989/01	1989/01	IRP	Response Complete	
SITE 12	Surface Disposal Area	\$0	2000/03	2000/03	IRP	Response Complete	
SITE 2	Washrack	\$0	1989/01	1989/01	IRP	Response Complete	
SITE 3	Storage Area	\$0	1989/01	1989/01	IRP	Response Complete	
SITE 4	Storage Area	\$0	1989/01	1989/01	IRP	Response Complete	
SITE 5	Storage Area	\$0	1989/01	1989/01	IRP	Response Complete	
SITE 6	Dip Tank	\$0	1989/01	1989/01	IRP	Response Complete	
SITE 7	Storage Area	\$0	1989/01	1989/01	IRP	Response Complete	
SITE 8	Underground Storage Tanks	\$0	1989/01	1989/01	IRP	Response Complete	
SITE 9	Storage Area	\$0	1989/01	1989/01	IRP	Response Complete	
ARMY --- PA321042306400 / USARC LEWISBURG		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 02	Underground Storage Tanks	\$0	1989/01	1989/01	IRP	Response Complete	
SITE 03	Washrack	\$0	1989/01	1989/01	IRP	Response Complete	
SITE 04	Underground Storage Tanks	\$0	1989/01	1989/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 05	Storage Area	\$0	1989/01	1989/01	IRP	Response Complete	
SITE 06	Above Ground Storage Tank	\$0	1989/01	1989/01	IRP	Response Complete	
SITE 07	Above Ground Storage Tank	\$0	1989/01	1989/01	IRP	Response Complete	
SITE 10	Small Arms Range	\$0	1989/01	1989/01	IRP	Response Complete	
SITE 11	Surface Disposal Area	\$0	1994/06	1994/06	IRP	Response Complete	
ARMY --- PA321042156700 / USARC NORRISTOWN		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 01	Underground Storage Tanks	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 02	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 03	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 04	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 05	Small Arms Range	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 06	Washrack	\$0	1997/02	1997/02	IRP	Response Complete	
ARMY --- PA321042081200 / USARC SCRANTON		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 01	Underground Storage Tanks	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 02	Small Arms Range	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 03	Washrack	\$0	1997/02	1997/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 04	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 05	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
ARMY --- PA32104PA09400 / USARC TOBYHANNA		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD			BRAC Action: Realignment
SITE 1	Small Arms Range	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 2	Other	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 3	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 4	Washrack	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 5	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 6	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 7	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 8	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
ARMY --- PA321042149000 / USARC WILKES-BARRE		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD			BRAC Action: Minor Closure
SITE 01	Storage Area	\$0	1990/02	1998/04	IRP	Response Complete	
SITE 03	Underground Storage Tanks	\$0	1990/02	1997/02	IRP	Response Complete	
SITE 04	Storage Area	\$0	1990/02	1998/04	IRP	Response Complete	
SITE 05	Storage Area	\$0	1990/02	1998/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 06	Washrack	\$0	1990/02	1998/04	IRP	Response Complete	
SITE 07	Storage Area	\$0	1990/02	1998/04	IRP	Response Complete	
SITE 08	Dip Tank	\$0	1990/02	1998/04	IRP	Response Complete	
SITE 09	Contaminated Buildings	\$0	1990/02	1998/04	IRP	Response Complete	
SITE 10	Washrack	\$0	1990/02	1990/02	IRP	Response Complete	
SITE 11	Storage Area	\$0	1990/02	1990/02	IRP	Response Complete	
SITE 12	Storage Area	\$0	1990/02	1998/04	IRP	Response Complete	
SITE 13	Storage Area	\$0	1990/02	1998/04	IRP	Response Complete	
SITE 14	Storage Area	\$0	1990/02	1998/04	IRP	Response Complete	
SITE 15	Waste Lines	\$0	1990/02	1998/04	IRP	Response Complete	
SITE 16	Underground Storage Tanks	\$0	1990/02	1997/02	IRP	Response Complete	
SITE 17	Storage Area	\$0	1990/02	1998/04	IRP	Response Complete	
SITE 18	Small Arms Range	\$0	1990/02	1998/04	IRP	Response Complete	
SITE 19	Other	\$0	1990/02	1998/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ARMY --- PA321042227600 / USARC WILLIAMSPORT				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Underground Storage Tanks	\$0	1993/08	1993/08	IRP	Response Complete	
SITE 02	Small Arms Range	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 03	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 04	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 05	Washrack	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 06	Waste Lines	\$0	1993/08	1993/08	IRP	Response Complete	
Puerto Rico							
ARMY --- PR22140RQ32700 / FORT BUCHANAN				CTC (\$K):	\$6,622	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
FTB-001	Spill Site Area	\$0	1984/03	1984/03	IRP	Response Complete	
FTB-001-R-01	Firing Range	\$5,456	2012/09	2017/09	MMRP	Not Required	
FTB-002	Spill Site Area	\$0	1984/03	1995/10	IRP	Response Complete	
FTB-002-R-01	Small Arms Range	\$1,166	2012/09	2017/09	MMRP	Not Required	
FTB-003	Spill Site Area	\$0	1984/03	1984/03	IRP	Response Complete	
FTB-006	Spill Site Area	\$0	1984/03	1984/03	IRP	Response Complete	
FTB-007	Underground Storage Tanks	\$0	1984/03	1992/01	IRP	Response Complete	
FTB-008	Spill Site Area	\$0	1984/03	1984/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTB-012	Spill Site Area	\$0	1984/03	1984/03	IRP	Response Complete	
FTB-013	Spill Site Area	\$0	1984/03	1984/03	IRP	Response Complete	
FTB-015	Storage Area	\$0	1984/03	1984/03	IRP	Response Complete	
FTB-016	Storage Area	\$0	1984/03	1991/01	IRP	Response Complete	
FTB-017	Landfill	\$0	1993/12	1995/07	IRP	Response Complete	
FTB-019	Underground Storage Tanks	\$0	1984/03	1984/03	IRP	Response Complete	
FTB-027	Spill Site Area	\$0	1984/03	1984/03	IRP	Response Complete	
FTB-028	Landfill	\$0	1984/03	1984/03	IRP	Response Complete	
FTB029	Underground Storage Tanks	\$0	1997/10	1997/10	IRP	Response Complete	
FTB-032	Unexploded Munitions and Ordnar	\$0	1997/10	1997/10	MMRP	Response Complete	
SITE WIDE INV.	Contaminated Ground Water	\$0	2008/09	2008/09	IRP	Low	Groundwater

Rhode Island

ARMY --- RI121041AP0700 / USARC BRISTOL, RI			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Underground Storage Tanks	\$0	1989/05	1989/05	IRP	Response Complete	
SITE 02	Storage Area	\$0	1989/05	1998/09	IRP	Response Complete	
SITE 03	Underground Storage Tanks	\$0	1989/05	1989/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ARMY --- RI121041AP3000 / USARC PROVIDENCE (HARWOOD)				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Storage Area	\$0	1989/10	1998/09	IRP	Response Complete	
SITE 02	Contaminated Buildings	\$0	1989/10	1989/10	IRP	Response Complete	
SITE 03	Underground Storage Tanks	\$0	1989/10	1992/08	IRP	Response Complete	
SITE 04	Other	\$0	1989/10	1989/10	IRP	Response Complete	
ARMY --- RI121041AP5200 / USARC WARWICK				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Contaminated Buildings	\$0	2000/02	2000/02	IRP	Response Complete	
SITE 02	Waste Treatment Plant	\$0	2000/02	2000/02	IRP	Response Complete	
SITE 03	Underground Storage Tanks	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 04	Other	\$0	2000/02	2000/02	IRP	Response Complete	
SITE 05	Underground Storage Tanks	\$0	1998/04	1998/04	IRP	Response Complete	
SITE 06	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 07	Surface Disposal Area	\$0	2000/02	2000/02	IRP	Response Complete	
SITE 08	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 09	Landfill	\$0	2003/10	2003/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
South Carolina							
ARMY --- SC421372044900 / FORT JACKSON		CTC (\$K): \$19,879		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
FTJA-001	Landfill	\$4,084	1990/01	2006/10	IRP	High	Groundwater Soil
FTJA-001-R-01	Small Arms Range	\$725	2010/09	2014/09	MMRP	Not Required	
FTJA-002-R-01	Small Arms Range	\$725	2010/09	2014/09	MMRP	Not Required	
FTJA-003-R-01	Small Arms Range	\$0	2003/06	2004/07	MMRP	Response Complete	
FTJA-004-R-01	Small Arms Range	\$962	2010/09	2014/09	MMRP	Not Required	
FTJA-005-R-01	Unexploded Munitions and Ordnar	\$2,153	2010/09	2014/09	MMRP	Not Required	
FTJA-006-R-01	Unexploded Munitions and Ordnar	\$2,153	2010/09	2014/09	MMRP	Not Required	
FTJA-007-R-01	Small Arms Range	\$583	2010/09	2014/09	MMRP	Not Required	
FTJA-008-R-01	Unexploded Munitions and Ordnar	\$3,877	2010/09	2014/09	MMRP	Not Required	
FTJA-009-R-01	Unexploded Munitions and Ordnar	\$3,207	2010/09	2014/09	MMRP	Not Required	
FTJA-01	Landfill	\$0	2006/02	2006/12	IRP	High	Groundwater
FTJA-010-R-01	Small Arms Range	\$1,395	2010/09	2014/09	MMRP	Not Required	
FTJA-02	Landfill	\$0	2005/09	2006/10	IRP	High	Groundwater
FTJA-03	Landfill	\$0	2005/09	2006/06	IRP	High	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							SW_Human
FTJA-04	Landfill	\$0	1989/05	1989/05	IRP	Response Complete	
FTJA-05	Landfill	\$0	2001/08	2001/08	IRP	Response Complete	
FTJA-06	Landfill	\$0	2005/09	2006/10	IRP	Medium	Groundwater Soil
FTJA-07	Storage Area	\$0	2005/09	2005/09	IRP	Response Complete	
FTJA-08	Storage Area	\$0	2005/09	2005/09	IRP	Response Complete	
FTJA-09	Above Ground Storage Tank	\$0	2001/06	2001/08	IRP	Response Complete	
FTJA-10	Explosive Ordnance Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
FTJA-11	Explosive Ordnance Disposal Area	\$0	1992/03	1992/03	IRP	Response Complete	
FTJA-12	Storage Area	\$0	1989/05	1989/05	IRP	Response Complete	
FTJA-13	Contaminated Ground Water	\$0	2006/05	2006/06	IRP	High	Groundwater Sed_Human Soil
FTJA-14	Incinerator	\$0	1989/05	1989/05	IRP	Response Complete	
FTJA-15	Sewage Treatment Plant	\$0	1989/05	1989/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTJA-16	Sewage Treatment Plant	\$0	1999/08	1999/08	IRP	Response Complete	
FTJA-17	POL (Petroleum/Oil/Lubricants) Lir	\$0	1990/01	1990/05	IRP	Response Complete	
FTJA-18	Explosive Ordnance Disposal Area	\$0	2003/03	2003/03	IRP	Response Complete	
FTJA-19	Storage Area	\$0	1997/01	1997/01	IRP	Response Complete	
FTJA-20	Storage Area	\$0	2003/07	2003/07	IRP	Response Complete	
FTJA-21	Landfill	\$0	2005/09	2006/06	IRP	Medium	Groundwater Soil
FTJA-22	Storage Area	\$0	1997/01	1997/01	IRP	Response Complete	
FTJA-23	Unexploded Munitions and Ordnar	\$15	2005/12	2005/12	IRP	High	Groundwater Sed_Human Soil SW_Fresh
FTJA-24	Unexploded Munitions and Ordnar	\$0	1997/01	1997/01	IRP	Response Complete	
FTJA-25	Storage Area	\$0	1997/01	1997/01	IRP	Response Complete	
FTJA-26	Surface Runoff	\$0	2001/06	2001/08	IRP	Response Complete	
FTJA-27	Oil/Water Separator	\$0	1999/12	2001/08	IRP	Response Complete	
FTJA-28	Oil/Water Separator	\$0	2005/06	2005/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTJA-29	Above Ground Storage Tank	\$0	1995/06	1995/06	IRP	Response Complete	
FTJA-30	Spill Site Area	\$0	2005/09	2005/09	IRP	Not Required	
FTJA-31	Storage Area	\$0	2001/06	2001/08	IRP	Response Complete	
FTJA-32	Disposal Pit and Dry Well	\$0	2006/06	2006/12	IRP	Medium	Groundwater Soil
FTJA-33	Oil/Water Separator	\$0	2001/06	2001/08	IRP	Response Complete	
FTJA-34	Underground Storage Tanks	\$0	2003/09	2006/04	IRP	High	Groundwater Soil
FTJA-36	Above Ground Storage Tank	\$0	2003/09	2003/09	IRP	Response Complete	
FTJA-37	Underground Storage Tanks	\$0	2003/09	2003/09	IRP	Response Complete	
FTJA-38	Contaminated Ground Water	\$0	2006/04	2006/09	IRP	Low	Groundwater Soil
FTJA-39	Underground Storage Tanks	\$0	2003/09	2006/09	IRP	Low	Soil
FTJA-40	Washrack	\$0	2006/06	2007/05	IRP	Low	Soil
ARMY --- SC421042154300 / USARC ROCK HILL			CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD	
SITE 01	Underground Storage Tanks	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 02	Underground Storage Tanks	\$0	1998/09	1998/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 03	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 04	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 05	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 06	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	

Tennessee

ARMY --- TN421382058200 / MILAN AAP			CTC (\$K): \$67,735		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
MAAP 014A	Surface Impoundment/Lagoon	\$28	1993/06	1997/07	IRP	Response Complete	
MAAP-001-R-01	Open Burn	\$6,754	2009/09	2014/04	MMRP	Not Required	
MAAP-002	Firing Range	\$0	2003/09	2003/09	IRP	Response Complete	
MAAP-002-R-01	Small Arms Range	\$953	2009/09	2014/04	MMRP	Not Required	
MAAP-003	Industrial Discharge	\$22,887	2007/09	2007/09	IRP	High	Groundwater
MAAP-003A	Industrial Discharge	\$30	1995/04	1999/04	IRP	Not Required	
MAAP-003-R-01	Open Burn	\$1,505	2009/09	2014/04	MMRP	Not Required	
MAAP-004	Industrial Discharge	\$0	2004/07	2004/07	IRP	Response Complete	
MAAP-004A	Industrial Discharge	\$0	1995/04	1999/05	IRP	Response Complete	
MAAP-005	Industrial Discharge	\$0	2004/07	2004/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
MAAP-005A	Industrial Discharge	\$0	1995/04	1999/05	IRP	Response Complete	
MAAP-006	Industrial Discharge	\$0	2004/07	2004/07	IRP	Response Complete	
MAAP-006A	Industrial Discharge	\$0	1995/04	1999/05	IRP	Response Complete	
MAAP-007	Industrial Discharge	\$0	2002/09	2002/09	IRP	Response Complete	
MAAP-007A	Industrial Discharge	\$0	1995/04	1999/05	IRP	Response Complete	
MAAP-008	Industrial Discharge	\$0	2002/09	2002/09	IRP	Response Complete	
MAAP-008A	Industrial Discharge	\$0	1995/04	1999/05	IRP	Response Complete	
MAAP-009	Industrial Discharge	\$0	2002/09	2002/09	IRP	Response Complete	
MAAP-009A	Industrial Discharge	\$0	1995/04	1999/05	IRP	Response Complete	
MAAP-010	Industrial Discharge	\$0	2004/07	2004/07	IRP	Response Complete	
MAAP-011	Industrial Discharge	\$3,841	2006/09	2007/09	IRP	High	Groundwater
MAAP-011A	Industrial Discharge	\$0	1995/04	1999/05	IRP	Response Complete	
MAAP-012	Industrial Discharge	\$0	2004/07	2004/07	IRP	Response Complete	
MAAP-012A	Industrial Discharge	\$0	1995/04	1999/04	IRP	Response Complete	
MAAP-013	Industrial Discharge	\$0	2002/09	2002/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
MAAP-013A	Industrial Discharge	\$0	1995/04	1999/05	IRP	Response Complete	
MAAP-014	Surface Impoundment/Lagoon	\$0	1991/12	1996/03	IRP	Response Complete	
MAAP-015	Explosive Ordnance Disposal Area	\$0	1991/12	1991/12	IRP	Response Complete	
MAAP-016	Explosive Ordnance Disposal Area	\$0	2002/09	2002/09	IRP	Response Complete	
MAAP-017	Explosive Ordnance Disposal Area	\$0	2004/07	2004/07	IRP	Response Complete	
MAAP-017A	Explosive Ordnance Disposal Area	\$20	2007/09	2007/09	IRP	Medium	Soil
MAAP-018	Landfill	\$0	2003/01	2003/01	IRP	Response Complete	
MAAP-018A	Landfill	\$0	1995/04	1999/05	IRP	Response Complete	
MAAP-019	Landfill	\$0	1991/12	1991/12	IRP	Response Complete	
MAAP-022	Storage Area	\$0	1991/12	1992/11	IRP	Response Complete	
MAAP-032	Surface Disposal Area	\$0	2002/10	2002/10	IRP	Response Complete	
MAAP-032A	Surface Disposal Area	\$0	1995/04	1999/05	IRP	Response Complete	
MAAP-033	Explosive Ordnance Disposal Area	\$0	2004/07	2004/07	IRP	Response Complete	
MAAP-034	Drainage Ditch	\$0	1994/12	1998/10	IRP	Response Complete	
MAAP-035	Drainage Ditch	\$0	2004/07	2004/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
MAAP-036	Contaminated Soil Piles	\$0	1996/08	1997/07	IRP	Response Complete	
MAAP-037	Spill Site Area	\$0	2002/09	2002/09	IRP	Response Complete	
PBC AT MILAN	Surface Impoundment/Lagoon	\$31,717	2003/08	2007/09	IRP	High	Groundwater
Texas							
ARMY --- TX621372010100 / FORT BLISS		CTC (\$K): \$382,591		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
FTBL-001	Landfill	\$0	1991/12	1992/03	IRP	Response Complete	
FTBL-002	Landfill	\$0	1991/12	1992/06	IRP	Response Complete	
FTBL-003	Landfill	\$0	1990/01	1990/01	IRP	Response Complete	
FTBL-004	Landfill	\$0	1990/01	1990/01	IRP	Response Complete	
FTBL-005	Landfill	\$0	1990/01	1990/01	IRP	Response Complete	
FTBL-006	Landfill	\$0	1990/01	1990/01	IRP	Response Complete	
FTBL-007	Landfill	\$0	1990/01	1990/01	IRP	Response Complete	
FTBL-008	Landfill	\$0	1990/01	1990/01	IRP	Response Complete	
FTBL-009	Landfill	\$0	1990/01	1990/01	IRP	Response Complete	
FTBL-010	Landfill	\$0	1990/01	1990/01	IRP	Response Complete	
FTBL-011	Landfill	\$0	2001/12	2003/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTBL-012	Landfill	\$77	2001/12	2004/09	IRP	Response Complete	
FTBL-013	Landfill	\$30	2001/12	2004/09	IRP	Response Complete	
FTBL-014	Landfill	\$0	2000/09	2000/09	IRP	Response Complete	
FTBL-015	Explosive Ordnance Disposal Area	\$168	2003/05	2003/05	IRP	Response Complete	
FTBL-016	Unexploded Munitions and Ordnance	\$0	2000/09	2000/09	IRP	Response Complete	
FTBL-017	Chemical Disposal	\$0	1989/01	1995/10	IRP	Response Complete	
FTBL-018	Fire/Crash Training Area	\$0	1994/03	1996/03	IRP	Response Complete	
FTBL-019	Contaminated Buildings	\$0	1994/03	2001/02	IRP	Response Complete	
FTBL-020	Incinerator	\$0	1990/01	1990/01	IRP	Response Complete	
FTBL-021	Surface Impoundment/Lagoon	\$71	2004/09	2004/09	IRP	Response Complete	
FTBL-022	Surface Impoundment/Lagoon	\$0	2000/07	2000/07	IRP	Response Complete	
FTBL-023	Surface Impoundment/Lagoon	\$0	2000/09	2000/09	IRP	Response Complete	
FTBL-024	Surface Impoundment/Lagoon	\$0	1994/03	2001/02	IRP	Response Complete	
FTBL-025	Spill Site Area	\$0	1991/12	1992/11	IRP	Response Complete	
FTBL-028	Spill Site Area	\$0	1999/03	2001/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTBL-029	Fire/Crash Training Area	\$0	1994/03	2001/03	IRP	Response Complete	
FTBL-030	Unexploded Munitions and Ordnar	\$0	1999/09	1999/09	IRP	Response Complete	
FTBL-031	Disposal Pit and Dry Well	\$0	1994/03	2000/09	IRP	Response Complete	
FTBL-032	Fire/Crash Training Area	\$0	2000/09	2000/09	IRP	Response Complete	
FTBL-033	Surface Impoundment/Lagoon	\$0	1991/12	1992/03	IRP	Response Complete	
FTBL-034	Storage Area	\$0	1994/03	2001/02	IRP	Response Complete	
FTBL-035	Landfill	\$0	1989/03	1989/03	IRP	Response Complete	
FTBL-036	Spill Site Area	\$0	2000/09	2001/09	IRP	Response Complete	
FTBL-037	Disposal Pit and Dry Well	\$0	1996/03	2000/09	IRP	Response Complete	
FTBL-038	Underground Storage Tanks	\$0	1994/09	1999/12	IRP	Response Complete	
FTBL-039	Underground Storage Tanks	\$0	1993/04	1999/04	IRP	Response Complete	
FTBL-040	Underground Storage Tanks	\$0	1993/07	2000/10	IRP	Response Complete	
FTBL-041	Underground Storage Tanks	\$0	1993/07	1996/07	IRP	Response Complete	
FTBL-042	Underground Storage Tanks	\$0	1993/07	1996/08	IRP	Response Complete	
FTBL-043	Landfill	\$0	1990/01	1990/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTBL-044	Landfill	\$0	1990/01	1990/01	IRP	Response Complete	
FTBL-045	Storage Area	\$0	2000/09	2000/09	IRP	Response Complete	
FTBL-046	Surface Disposal Area	\$0	1990/01	1990/01	IRP	Response Complete	
FTBL-047	Surface Disposal Area	\$0	1994/10	2000/07	IRP	Response Complete	
FTBL-049	Spill Site Area	\$0	2000/09	2000/09	IRP	Response Complete	
FTBL-050	Surface Impoundment/Lagoon	\$0	1994/03	2001/02	IRP	Response Complete	
FTBL-051	Surface Impoundment/Lagoon	\$0	2000/09	2000/09	IRP	Response Complete	
FTBL-052	Underground Storage Tanks	\$0	1994/10	1994/10	IRP	Response Complete	
FTBL-053	Underground Storage Tanks	\$0	1994/05	1995/07	IRP	Response Complete	
FTBL-054	Underground Storage Tanks	\$0	1994/10	1997/11	IRP	Response Complete	
FTBL-055	Underground Storage Tanks	\$0	1993/04	1996/07	IRP	Response Complete	
FTBL-056	Underground Storage Tanks	\$0	1996/05	2001/04	IRP	Response Complete	
FTBL-057	Underground Storage Tanks	\$0	1996/02	1999/05	IRP	Response Complete	
FTBL-058	Underground Storage Tanks	\$0	1996/02	1998/10	IRP	Response Complete	
FTBL-059	Underground Storage Tanks	\$0	1995/08	1996/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTBL-060	Underground Storage Tanks	\$0	1996/03	1999/07	IRP	Response Complete	
FTBL-061	Underground Storage Tanks	\$0	1996/03	1999/09	IRP	Response Complete	
FTBL-062	Underground Storage Tanks	\$0	1996/03	1999/12	IRP	Response Complete	
FTBL-063	Underground Storage Tanks	\$0	1995/02	1996/05	IRP	Response Complete	
FTBL-064	Underground Storage Tanks	\$0	1995/08	1996/03	IRP	Response Complete	
FTBL-065	Underground Storage Tanks	\$0	1996/03	1998/03	IRP	Response Complete	
FTBL-066	Underground Storage Tanks	\$0	1991/04	1998/09	IRP	Response Complete	
FTBL-067	Underground Storage Tanks	\$0	1996/03	1998/10	IRP	Response Complete	
FTBL-068	Underground Storage Tanks	\$0	1995/09	1996/05	IRP	Response Complete	
FTBL-069	Underground Storage Tanks	\$0	1996/03	1998/09	IRP	Response Complete	
FTBL071	Landfill	\$0	1996/06	1996/06	IRP	Response Complete	
FTBL-072	Unexploded Munitions and Ordnar	\$0	2000/09	2001/09	IRP	Response Complete	
FTBL-073	Unexploded Munitions and Ordnar	\$0	2004/09	2004/09	IRP	Response Complete	
FTBL-074	Unexploded Munitions and Ordnar	\$0	1996/03	1996/11	IRP	Response Complete	
FTBL-075	Chemical Disposal	\$0	2001/09	2001/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTBL-078	Sewage Effluent Settling Ponds	\$0	2000/09	2000/09	IRP	Response Complete	
FTBL-079	Drainage Ditch	\$0	2000/07	2000/12	IRP	Response Complete	
FTBL-080	Surface Runoff	\$0	2000/09	2000/09	IRP	Response Complete	
FTBL-081	Spill Site Area	\$0	2001/05	2001/09	IRP	Response Complete	
FTBL-082	Underground Storage Tanks	\$0	2002/05	2002/05	IRP	Response Complete	
FTBL-083	Underground Tank Farm	\$0	2003/05	2003/05	IRP	Response Complete	
FTBL-084	POL (Petroleum/Oil/Lubricants) Lir	\$0	2003/08	2003/08	IRP	Response Complete	
FTBL-70	Spill Site Area	\$0	2000/09	2001/09	IRP	Response Complete	
FTBL-76	Surface Disposal Area	\$0	1997/08	1997/08	IRP	Response Complete	
FTBL-77	Disposal Pit and Dry Well	\$0	1996/08	1996/09	IRP	Response Complete	
FTBLS-001-R-01	Firing Range	\$216,638	2011/09	2017/09	MMRP	Not Required	
FTBLS-002-R-01	Firing Range	\$126,180	2011/09	2017/09	MMRP	Not Required	
FTBLS-003-R-01	Small Arms Range	\$0	2003/05	2004/07	MMRP	Response Complete	
FTBLS-004-R-01	Firing Range	\$36,679	2011/09	2017/09	MMRP	Not Required	
FTBLS-005-R-01	Firing Range	\$2,748	2011/09	2016/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ARMY --- TX621402042400 / FORT HOOD				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
FH-001	Landfill	\$0	1988/04	1997/04	IRP	Response Complete	
FH-002	Landfill	\$0	2000/10	2000/11	IRP	Response Complete	
FH-003	Landfill	\$0	2000/10	2000/10	IRP	Response Complete	
FH-004	Landfill	\$0	2000/10	2000/10	IRP	Response Complete	
FH-006	Landfill	\$0	2002/09	2002/09	IRP	Response Complete	
FH-007	Landfill	\$0	2000/10	2000/10	IRP	Response Complete	
FH-008	Landfill	\$0	1999/03	1999/04	IRP	Response Complete	
FH-009	Landfill	\$0	2000/06	2000/07	IRP	Response Complete	
FH-010	Landfill	\$0	2000/10	2000/11	IRP	Response Complete	
FH-011	Landfill	\$0	2000/10	2000/11	IRP	Response Complete	
FH-012	Landfill	\$0	2000/10	2000/10	IRP	Response Complete	
FH-016	Landfill	\$0	1988/04	1988/09	IRP	Response Complete	
FH-017	Landfill	\$0	1988/04	1988/09	IRP	Response Complete	
FH-018	Landfill	\$0	1998/06	1998/08	IRP	Response Complete	
FH-019	Explosive Ordnance Disposal Area	\$0	1987/04	1992/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FH-020	Disposal Pit and Dry Well	\$0	1998/06	1998/09	IRP	Response Complete	
FH-022	Landfill	\$0	1988/04	1988/04	IRP	Response Complete	
FH-023	Fire/Crash Training Area	\$0	1999/10	1999/12	IRP	Response Complete	
FH-024	Fire/Crash Training Area	\$0	1988/04	1988/04	IRP	Response Complete	
FH-025	Landfill	\$0	1988/04	1992/03	IRP	Response Complete	
FH-026	Landfill	\$0	1988/04	1992/03	IRP	Response Complete	
FH-027	Surface Impoundment/Lagoon	\$0	1988/04	1988/04	IRP	Response Complete	
FH-028	Surface Impoundment/Lagoon	\$0	1988/04	1988/04	IRP	Response Complete	
FH-029	Surface Impoundment/Lagoon	\$0	1988/04	1988/04	IRP	Response Complete	
FH-030	Surface Impoundment/Lagoon	\$0	1988/04	1992/03	IRP	Response Complete	
FH-031	Surface Impoundment/Lagoon	\$0	1988/04	1988/04	IRP	Response Complete	
FH-032	Incinerator	\$0	1988/04	1992/03	IRP	Response Complete	
FH-033	Incinerator	\$0	1988/04	1992/03	IRP	Response Complete	
FH-034	Incinerator	\$0	1988/04	1992/03	IRP	Response Complete	
FH-035	Waste Treatment Plant	\$0	1988/04	1992/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FH-036	Waste Treatment Plant	\$0	1988/04	1992/03	IRP	Response Complete	
FH-037A	Underground Storage Tanks	\$0	1988/04	1998/12	IRP	Response Complete	
FH-037B	Above Ground Storage Tank	\$0	1988/04	1992/03	IRP	Response Complete	
FH-038A	Underground Storage Tanks	\$0	1999/03	1999/04	IRP	Response Complete	
FH-038B	Underground Storage Tanks	\$0	2000/02	2000/03	IRP	Response Complete	
FH-038C	Underground Storage Tanks	\$0	1999/03	1999/04	IRP	Response Complete	
FH-038D	Underground Storage Tanks	\$0	2000/02	2000/03	IRP	Response Complete	
FH-039	Above Ground Storage Tank	\$0	1998/06	1998/08	IRP	Response Complete	
FH-040	Underground Storage Tanks	\$0	1999/03	1999/04	IRP	Response Complete	
FH-041	Disposal Pit and Dry Well	\$0	1995/05	1995/05	IRP	Response Complete	
FH-042	Chemical Disposal	\$0	1996/10	1996/10	IRP	Response Complete	
FH-043	Underground Storage Tanks	\$0	1988/04	1993/12	IRP	Response Complete	
FH-044	Storage Area	\$0	1988/04	1992/03	IRP	Response Complete	
FH-045A	Storage Area	\$0	1988/04	1992/03	IRP	Response Complete	
FH-045B	Storage Area	\$0	1988/04	1992/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FH-046	Underground Storage Tanks	\$0	2000/10	2000/11	IRP	Response Complete	
FH-047	Waste Treatment Plant	\$0	1999/04	1999/05	IRP	Response Complete	
FH-048	Explosive Ordnance Disposal Area	\$0	1988/04	1992/03	IRP	Response Complete	
FH-049	Storage Area	\$0	1988/04	1992/03	IRP	Response Complete	
FH-050	Underground Tank Farm	\$0	1988/04	1989/09	IRP	Response Complete	
FH-051	Spill Site Area	\$0	1998/05	1999/04	IRP	Response Complete	
FH-052	Drainage Ditch	\$0	1988/04	1988/04	IRP	Response Complete	
FH-053	Waste Lines	\$0	1988/04	1988/04	IRP	Response Complete	
FH-054	Storage Area	\$0	1987/04	1987/04	IRP	Response Complete	
FH-055	Spill Site Area	\$0	1988/04	1992/03	IRP	Response Complete	
FH-056	Spill Site Area	\$0	1988/04	1992/03	IRP	Response Complete	
FH-057	Storage Area	\$0	1988/04	1992/03	IRP	Response Complete	
FH-058	Underground Storage Tanks	\$0	1988/04	1997/03	IRP	Response Complete	
FH-059	Underground Storage Tanks	\$0	1988/04	1997/03	IRP	Response Complete	
FH-060	Storage Area	\$0	1987/04	1992/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FH-061	Surface Impoundment/Lagoon	\$0	1987/04	1987/04	IRP	Response Complete	
ARMY --- TX621162042900 / FORT SAM HOUSTON		CTC (\$K): \$77,116		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
FTSH-001-R-01	Fire/Crash Training Area	\$4,345	2012/09	2017/10	MMRP	Not Required	
FTSH-002-R-01	Small Arms Range	\$1,092	2012/09	2017/09	MMRP	Not Required	
FTSH-003-R-01	Firing Range	\$5,054	2012/09	2017/10	MMRP	Not Required	
FTSH-004-R-01	Small Arms Range	\$1,001	2012/09	2017/09	MMRP	Not Required	
FTSH-005-R-01	Small Arms Range	\$2,254	2012/09	2017/09	MMRP	Not Required	
FTSH-006-R-01	Firing Range	\$3,286	2012/09	2017/09	MMRP	Not Required	
FTSH-007-R-01	Firing Range	\$3,246	2012/09	2017/09	MMRP	Not Required	
FTSH-008-R-01	Small Arms Range	\$656	2012/09	2017/09	MMRP	Not Required	
FTSH-009-R-01	Fire/Crash Training Area	\$4,655	2012/09	2017/10	MMRP	Not Required	
FTSH-01	Contaminated Buildings	\$0	1987/02	1987/02	IRP	Response Complete	
FTSH-010-R-01	Small Arms Range	\$798	2012/09	2017/09	MMRP	Not Required	
FTSH-011-R-01	Fire/Crash Training Area	\$4,689	2012/09	2017/10	MMRP	Not Required	
FTSH-012-R-01	Small Arms Range	\$656	2012/09	2017/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTSH-013-R-01	Unexploded Munitions and Ordnar	\$3,789	2012/09	2017/09	MMRP	Not Required	
FTSH-015-R-01	Explosive Ordnance Disposal Area	\$1,165	2012/09	2017/09	MMRP	Not Required	
FTSH-016-R-01	Small Arms Range	\$941	2012/09	2017/09	MMRP	Not Required	
FTSH-017-R-01	Open Burn	\$16,778	2012/09	2017/09	MMRP	Not Required	
FTSH-018-R-01	Fire/Crash Training Area	\$5,981	2012/09	2017/10	MMRP	Not Required	
FTSH-019-R-01	Small Arms Range	\$656	2012/09	2017/09	MMRP	Not Required	
FTSH-02	Maintenance Yard	\$0	1989/01	1989/01	IRP	Response Complete	
FTSH-020-R-01	Small Arms Range	\$2,167	2012/09	2017/09	MMRP	Not Required	
FTSH-021-R-01	Spill Site Area	\$2,272	2012/09	2017/09	MMRP	Not Required	
FTSH-022-R-01	Small Arms Range	\$2,167	2012/09	2017/09	MMRP	Not Required	
FTSH-023-R-01	Small Arms Range	\$1,448	2012/09	2017/09	MMRP	Not Required	
FTSH-024-R-01	Small Arms Range	\$656	2012/09	2017/09	MMRP	Not Required	
FTSH-025-R-01	Small Arms Range	\$2,167	2012/09	2017/09	MMRP	Not Required	
FTSH-026-R-01	Small Arms Range	\$798	2012/09	2017/09	MMRP	Not Required	
FTSH-027-R-01	Small Arms Range	\$941	2012/09	2017/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTSH-03	Maintenance Yard	\$0	1989/01	1989/01	IRP	Response Complete	
FTSH-04	Maintenance Yard	\$0	1989/01	1989/01	IRP	Response Complete	
FTSH-05	Maintenance Yard	\$0	1989/01	1989/01	IRP	Response Complete	
FTSH-06	Contaminated Buildings	\$0	1993/12	1994/10	IRP	Response Complete	
FTSH-07	Building Demolition/Debris Remov	\$0	1989/01	1993/09	IRP	Response Complete	
FTSH-08	Contaminated Buildings	\$0	1989/01	1989/01	IRP	Response Complete	
FTSH-10	Contaminated Buildings	\$0	1989/01	1989/01	IRP	Response Complete	
FTSH-11	Contaminated Buildings	\$0	1989/01	1989/01	IRP	Response Complete	
FTSH-12	Contaminated Buildings	\$0	1989/01	1989/01	IRP	Response Complete	
FTSH-13	Pistol Range	\$0	1998/04	2003/03	IRP	Response Complete	
FTSH-14	Contaminated Soil Piles	\$0	1992/05	1995/08	IRP	Response Complete	
FTSH-15	Contaminated Buildings	\$0	1993/10	1994/07	IRP	Response Complete	
FTSH-17	Radioactive Waste Area	\$0	1989/01	1989/01	IRP	Response Complete	
FTSH-18	Radioactive Waste Area	\$0	1989/01	1989/01	IRP	Response Complete	
FTSH-19	Underground Storage Tanks	\$0	1989/01	1989/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTSH-20	Underground Storage Tanks	\$0	1991/03	1992/01	IRP	Response Complete	
FTSH-21	Underground Storage Tanks	\$0	1991/03	1992/01	IRP	Response Complete	
FTSH-22	Underground Storage Tanks	\$0	1991/03	1992/01	IRP	Response Complete	
FTSH-23	Underground Storage Tanks	\$0	1991/03	1994/09	IRP	Response Complete	
FTSH-26	Landfill	\$335	2005/03	2006/09	IRP	Medium	Groundwater
FTSH-27	Unexploded Munitions and Ordnar	\$0	1987/01	1987/01	IRP	Response Complete	
FTSH-28	Unexploded Munitions and Ordnar	\$0	1987/01	1987/01	IRP	Response Complete	
FTSH-29	Landfill	\$1,840	2005/04	2006/12	IRP	Medium	Groundwater
FTSH-30	Landfill	\$1,283	2005/04	2006/07	IRP	Medium	Groundwater Soil
ARMY --- TX621382183100 / LONE STAR AAP			CTC (\$K):		\$1,043	Acres Affected By Restoration Issues: TBD	
LSAAP-002	Landfill	\$362	2001/09	2004/08	IRP	Not Required	
LSAAP-003	Landfill	\$0	1978/07	1997/02	IRP	Response Complete	
LSAAP-004	Landfill	\$0	2001/12	2001/12	IRP	Response Complete	
LSAAP-005	Mixed Waste Area	\$0	1992/08	2000/11	IRP	Response Complete	
LSAAP-006	Spill Site Area	\$15	2005/03	2006/09	IRP	Medium	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
LSAAP-008	Landfill	\$0	2002/12	2002/12	IRP	Response Complete	
LSAAP-009	Landfill	\$0	2005/09	2005/09	IRP	Response Complete	
LSAAP-010	Landfill	\$0	1978/07	1978/07	IRP	Response Complete	
LSAAP-011	Landfill	\$0	1978/07	1992/08	IRP	Response Complete	
LSAAP-012	Landfill	\$0	1978/07	1992/08	IRP	Response Complete	
LSAAP-013	Landfill	\$0	1978/07	1992/08	IRP	Response Complete	
LSAAP-014	Landfill	\$0	1978/07	1992/08	IRP	Response Complete	
LSAAP-015	Surface Disposal Area	\$0	2001/06	2002/06	IRP	Response Complete	
LSAAP-016	Burn Area	\$55	2003/10	2005/09	IRP	Response Complete	
LSAAP-017	Explosive Ordnance Disposal Area	\$127	1997/09	2003/02	IRP	Response Complete	
LSAAP-018	Explosive Ordnance Disposal Area	\$0	2004/03	2004/03	IRP	Response Complete	
LSAAP-019	Drainage Ditch	\$0	1978/07	1978/07	IRP	Response Complete	
LSAAP-020	Surface Impoundment/Lagoon	\$0	2003/03	2004/09	IRP	Response Complete	
LSAAP-022	Storage Area	\$0	1978/07	1992/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LSAAP-023	Landfill	\$0	1992/09	1992/09	IRP	Response Complete	
LSAAP-024	Landfill	\$53	2003/09	2003/09	IRP	Response Complete	
LSAAP-027	Storage Area	\$0	1978/07	1992/08	IRP	Response Complete	
LSAAP-028	Storage Area	\$0	1978/07	1992/08	IRP	Response Complete	
LSAAP-029	Storage Area	\$0	1988/04	1988/12	IRP	Response Complete	
LSAAP-031	Surface Disposal Area	\$0	1978/07	1992/08	IRP	Response Complete	
LSAAP-033	Contaminated Sediments	\$231	2000/11	2002/12	IRP	Response Complete	
LSAAP-034	Surface Impoundment/Lagoon	\$200	1999/09	1999/09	IRP	Response Complete	
LSAAP-035	Maintenance Yard	\$0	1989/04	1992/04	IRP	Response Complete	
LSAAP-037	Plating Shop	\$0	1992/08	1992/08	IRP	Response Complete	
LSAAP-038	Disposal Pit and Dry Well	\$0	1999/06	2000/11	IRP	Response Complete	
LSAAP-039	Underground Tank Farm	\$0	1991/03	1996/03	IRP	Response Complete	
LSAAP-040	Storage Area	\$0	1978/07	1992/08	IRP	Response Complete	
LSAAP-044	Disposal Pit and Dry Well	\$0	1991/12	1992/08	IRP	Response Complete	
LSAAP-045	Disposal Pit and Dry Well	\$0	1993/03	2000/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LSAAP-046	Disposal Pit and Dry Well	\$0	1993/03	2000/09	IRP	Response Complete	
LSAAP-047	Disposal Pit and Dry Well	\$0	1993/09	2000/09	IRP	Response Complete	
LSAAP-048	Disposal Pit and Dry Well	\$0	1993/03	2000/09	IRP	Response Complete	
LSAAP-053	Disposal Pit and Dry Well	\$0	1990/03	2000/09	IRP	Response Complete	
LSAAP-054	Disposal Pit and Dry Well	\$0	1990/03	2000/09	IRP	Response Complete	
LSAAP-055	Burn Area	\$0	2003/09	2003/09	IRP	Response Complete	
LSAAP-067	Disposal Pit and Dry Well	\$0	1988/12	1992/08	IRP	Response Complete	
LSAAP-073	Disposal Pit and Dry Well	\$0	1993/03	2000/08	IRP	Response Complete	
LSAAP-075	Industrial Discharge	\$0	2001/12	2001/12	IRP	Response Complete	
LSAAP-076	Landfill	\$0	2001/12	2002/06	IRP	Response Complete	
LSAAP-077	Landfill	\$0	2001/12	2002/06	IRP	Response Complete	
LSAAP-078	Spill Site Area	\$0	2004/01	2004/05	IRP	Response Complete	
LSAAP-079	Spill Site Area	\$0	2004/01	2004/05	IRP	Response Complete	
LSAAP-080	Spill Site Area	\$0	2004/01	2004/05	IRP	Response Complete	
LSAAP-100	Industrial Discharge	\$0	2002/08	2002/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LSAAP-101	Contaminated Ground Water	\$0	2005/06	2005/06	IRP	Response Complete	
LSAAP-201	Industrial Discharge	\$0	2001/09	2001/09	IRP	Response Complete	
LSAAP-422	Surface Impoundment/Lagoon	\$0	2002/02	2002/06	IRP	Response Complete	
LSAAP-498	Waste Lines	\$0	1990/03	1992/09	IRP	Response Complete	
LSAAP-499A	Waste Treatment Plant	\$0	1997/04	1997/07	IRP	Response Complete	
LSAAP-499C	Waste Lines	\$0	1988/04	1997/02	IRP	Response Complete	
LSAAP-499D	Waste Lines	\$0	1988/04	1997/02	IRP	Response Complete	
LSAAP-499E	Waste Lines	\$0	2001/09	2001/09	IRP	Response Complete	
ARMY --- TX621382073800 / RED RIVER ARMY DEPOT CTC (\$K): \$49,670 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
PBC RED RIVER	Contaminated Ground Water	\$2,220	2001/09	2007/10	IRP	Low	Groundwater
RRAD-001-R-01	Firing Range	\$15,099	2009/09	2014/09	MMRP	Not Required	
RRAD-002-R-01	Firing Range	\$3,692	2009/09	2014/09	MMRP	Not Required	
RRAD-003-R-01	Incinerator	\$0	2003/05	2003/05	MMRP	Response Complete	
RRAD-004-R-01	Incinerator	\$0	2003/05	2003/05	MMRP	Response Complete	
RRAD-005-R-01	Incinerator	\$0	2003/05	2003/05	MMRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RRAD-006-R-01	Unexploded Munitions and Ordnar	\$1,254	2009/09	2014/09	MMRP	Not Required	
RRAD-007-R-01	Unexploded Munitions and Ordnar	\$2,257	2009/09	2014/09	MMRP	Not Required	
RRAD-008-R-01	Unexploded Munitions and Ordnar	\$2,384	2009/09	2014/09	MMRP	Not Required	
RRAD-009-R-01	Unexploded Munitions and Ordnar	\$3,370	2009/09	2014/09	MMRP	Not Required	
RRAD-010-R-01	Unexploded Munitions and Ordnar	\$2,280	2009/09	2014/09	MMRP	Not Required	
RRAD-04	Landfill	\$2,912	2005/09	2005/09	IRP	Response Complete	
RRAD-07	Spill Site Area	\$0	1981/05	1981/05	IRP	Response Complete	
RRAD-08	Small Arms Range	\$0	1981/05	1981/05	IRP	Response Complete	
RRAD-09	Burn Area	\$0	1981/05	1998/02	IRP	Response Complete	
RRAD-10	Burn Area	\$0	1981/05	1998/02	IRP	Response Complete	
RRAD-11	Pistol Range	\$0	1981/05	1998/02	IRP	Response Complete	
RRAD-14	Contaminated Buildings	\$0	1987/01	1987/01	IRP	Response Complete	
RRAD-15	Contaminated Buildings	\$0	1978/07	1978/07	IRP	Response Complete	
RRAD-16	Contaminated Buildings	\$0	1978/07	1978/07	IRP	Response Complete	
RRAD-17	Spill Site Area	\$0	1978/07	1978/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RRAD-18	Contaminated Buildings	\$0	1978/07	1978/07	IRP	Response Complete	
RRAD-19	Contaminated Buildings	\$0	1978/07	1978/07	IRP	Response Complete	
RRAD-20	Spill Site Area	\$0	2003/06	2004/11	IRP	Response Complete	
RRAD-21	Contaminated Buildings	\$0	1978/07	1978/07	IRP	Response Complete	
RRAD-22	Contaminated Buildings	\$0	1978/07	1978/07	IRP	Response Complete	
RRAD-26	Surface Impoundment/Lagoon	\$0	1994/04	1994/04	IRP	Response Complete	
RRAD-28	Landfill	\$422	2003/09	2003/09	IRP	Response Complete	
RRAD-30	Spill Site Area	\$0	2001/01	2001/01	IRP	Response Complete	
RRAD-33	Spill Site Area	\$314	2006/04	2006/10	IRP	High	Groundwater Soil
RRAD-34	Spill Site Area	\$5,071	2006/04	2006/10	IRP	High	Groundwater Soil
RRAD-35	Spill Site Area	\$1,320	2007/09	2007/09	IRP	High	Groundwater Soil
RRAD-36	Spill Site Area	\$260	2007/09	2007/09	IRP	Medium	Groundwater Soil
RRAD-37	Spill Site Area	\$454	2007/09	2007/09	IRP	Medium	Sed_Human Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RRAD-38	Waste Treatment Plant	\$0	1993/10	1993/10	IRP	Response Complete	
RRAD-39	Surface Impoundment/Lagoon	\$0	1978/07	1997/04	IRP	Response Complete	
RRAD-40	Surface Impoundment/Lagoon	\$0	1981/05	1994/12	IRP	Response Complete	
RRAD-41	Spill Site Area	\$0	1989/01	1989/01	IRP	Response Complete	
RRAD-43	Spill Site Area	\$249	2007/09	2007/09	IRP	Low	Soil
RRAD-44	Contaminated Sediments	\$480	2006/04	2006/10	IRP	High	Sed_Human SW_Human
RRAD-45	Spill Site Area	\$0	2002/09	2002/09	IRP	Response Complete	
RRAD-46	Contaminated Sediments	\$0	1992/06	1992/06	IRP	Response Complete	
RRAD-48	Contaminated Ground Water	\$1,461	2006/04	2006/10	IRP	High	Groundwater Sed_Human
RRAD-49	Spill Site Area	\$0	1993/03	1993/07	IRP	Response Complete	
RRAD-50	Explosive Ordnance Disposal Area	\$0	1993/03	1993/03	IRP	Response Complete	
RRAD-51	Underground Storage Tanks	\$0	1992/02	1996/07	IRP	Response Complete	
RRAD-52	Underground Storage Tanks	\$0	2000/07	2000/08	IRP	Response Complete	
RRAD-54	Underground Storage Tanks	\$0	1992/05	1993/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RRAD-55	Surface Impoundment/Lagoon	\$462	1981/05	1989/12	IRP	Response Complete	
RRAD-56	POL (Petroleum/Oil/Lubricants) Lir	\$0	2007/09	2007/09	IRP	Low	Sed_Human
RRAD-57	Spill Site Area	\$0	1999/07	1999/07	IRP	Response Complete	
RRAD-58	Sewage Treatment Plant	\$0	2004/11	2005/03	IRP	Response Complete	
RRAD-59	Explosive Ordnance Disposal Area	\$0	1981/05	1981/05	IRP	Response Complete	
RRAD-60	Spill Site Area	\$502	2007/09	2007/09	IRP	High	Groundwater Soil
RRAD-61	Landfill	\$2,389	2005/09	2005/09	IRP	Response Complete	
RRAD-62	Spill Site Area	\$0	2003/04	2005/07	IRP	Response Complete	
RRAD-63	Spill Site Area	\$0	2004/09	2007/09	IRP	Medium	Soil
RRAD-64	Underground Storage Tanks	\$0	2005/03	2005/03	IRP	Response Complete	
RRAD-65	Spill Site Area	\$0	2001/09	2001/09	IRP	Response Complete	
RRAD-66	Spill Site Area	\$0	1999/09	1999/09	IRP	Response Complete	
RRAD-67	Spill Site Area	\$0	1998/07	1998/07	IRP	Response Complete	
RRAD-68	Spill Site Area	\$0	2000/01	2000/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RRAD-69	Spill Site Area	\$0	1997/01	1997/03	IRP	Response Complete	
RRAD-70	Spill Site Area	\$0	1999/09	1999/09	IRP	Response Complete	
RRAD-71	Spill Site Area	\$0	2007/09	2007/09	IRP	Medium	Soil
RRAD-72	Spill Site Area	\$0	2000/06	2000/07	IRP	Response Complete	
RRAD-73	Spill Site Area	\$0	1999/09	1999/09	IRP	Response Complete	
RRAD-74	Spill Site Area	\$0	1997/01	1997/01	IRP	Response Complete	
RRAD-76	Contaminated Buildings	\$0	1996/09	1996/09	IRP	Response Complete	
RRAD77	Contaminated Buildings	\$0	1996/09	1996/09	IRP	Response Complete	
RRAD-78	Contaminated Buildings	\$0	1996/09	1996/09	IRP	Response Complete	
RRAD-81	Firing Range	\$0	1997/05	1997/05	IRP	Response Complete	
RRAD-82	Storage Area	\$0	1999/09	1999/09	IRP	Response Complete	
RRAD-83	Contaminated Buildings	\$0	1997/06	1997/07	IRP	Response Complete	
RRAD-85	Spill Site Area	\$0	1999/03	1999/04	IRP	Response Complete	
RRAD-86	Spill Site Area	\$0	2001/09	2001/09	IRP	Response Complete	
RRAD-88	Storage Area	\$0	1999/11	2000/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RRAD-89	Pesticide Shop	\$0	1999/11	2000/01	IRP	Response Complete	
RRAD-90	Storage Area	\$0	1999/11	2000/01	IRP	Response Complete	
RRAD-91	Spill Site Area	\$0	1999/09	1999/09	IRP	Response Complete	
RRAD-92	Contaminated Sediments	\$0	2000/09	2000/09	IRP	Response Complete	
RRAD-93	Surface Disposal Area	\$0	1999/03	2000/09	IRP	Response Complete	
RRAD-94	Maintenance Yard	\$0	1999/11	2000/05	IRP	Response Complete	
RRAD-95	Sewage Treatment Plant	\$818	2004/10	2006/09	IRP	Low	Groundwater Soil
RRAD-96	Waste Lines	\$0	2006/09	2006/09	IRP	Low	Groundwater Soil
ARMY --- TX621042197400 / USARC ABILENE							
			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 1	Contaminated Buildings	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 10	Storage Area	\$0	1999/05	1999/05	IRP	Response Complete	
SITE 11	Above Ground Storage Tank	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 12	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 13	Storage Area	\$0	1999/05	1999/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 14	Storage Area	\$0	1999/05	1999/05	IRP	Response Complete	
SITE 2	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 3	Underground Storage Tanks	\$0	1979/01	1979/01	IRP	Response Complete	
SITE 4	Underground Storage Tanks	\$0	1979/01	1979/01	IRP	Response Complete	
SITE 5	Other	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 6	Other	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 7	Oil/Water Separator	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 8	Surface Disposal Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 9	Storage Area	\$0	1997/07	1997/07	IRP	Response Complete	
ARMY --- TX621042203300 / USARC ALICE			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- TX621045BT1600 / USARC ARLINGTON			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 00	Surface Runoff	\$0	1990/02	1998/08	IRP	Response Complete	
ARMY --- TX621042007500 / USARC BEAUMONT (AMSA 6)			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 02	Other	\$0	1998/09	1998/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 03	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 04	Underground Storage Tanks	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 05	Underground Storage Tanks	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 06	Underground Storage Tanks	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 07	Underground Storage Tanks	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 08	Other	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 09	Underground Storage Tanks	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 10	Above Ground Storage Tank	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 11	Storage Area	\$0	1990/02	1998/08	IRP	Response Complete	
SITE 12	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 13	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 14	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- TX621042154500 / USARC DALLAS 01 (MUCHERT)			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 1	Contaminated Buildings	\$0	1997/03	1997/03	IRP	Response Complete	
SITE 2	Other	\$0	1997/09	1997/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 3	Storage Area	\$0	1999/03	1999/03	IRP	Response Complete	
SITE 4	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 5	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- TX621042147400 / USARC DALLAS 02		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 1	Surface Disposal Area	\$0	1999/03	1999/03	IRP	Response Complete	
SITE 2	Contaminated Buildings	\$0	1996/05	1996/05	IRP	Response Complete	
ARMY --- TX621045BT1200 / USARC DENTON		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 00	Surface Runoff	\$0	1990/02	1998/08	IRP	Response Complete	
ARMY --- TX621042188100 / USARC EL PASO		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- TX621042306200 / USARC HOUSTON 02 (AMSA 4)		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 1	Storage Area	\$0	1998/01	1998/01	IRP	Response Complete	
SITE 10	Storage Area	\$0	1998/01	1998/01	IRP	Response Complete	
SITE 11	Underground Storage Tanks	\$0	1998/01	1998/01	IRP	Response Complete	
SITE 2	Storage Area	\$0	1998/01	1998/01	IRP	Response Complete	
SITE 3	Storage Area	\$0	1998/01	1998/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 4	Oil/Water Separator	\$0	1998/01	1998/01	IRP	Response Complete	
SITE 5	Storage Area	\$0	1998/01	1998/01	IRP	Response Complete	
SITE 6	Storage Area	\$0	1998/01	1998/01	IRP	Response Complete	
SITE 7	Storage Area	\$0	1998/01	1998/01	IRP	Response Complete	
SITE 8	Underground Storage Tanks	\$0	1994/12	1994/12	IRP	Response Complete	
SITE 9	Underground Storage Tanks	\$0	1994/12	1994/12	IRP	Response Complete	
ARMY --- TX621042147600 / USARC HUNTSVILLE			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- TX621042263100 / USARC PASADENA			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Contaminated Buildings	\$0	1997/07	1997/07	IRP	Response Complete	
SITE 02	Storage Area	\$0	1999/02	1999/02	IRP	Response Complete	
SITE 03	Storage Area	\$0	1999/02	1999/02	IRP	Response Complete	
SITE 04	Surface Disposal Area	\$0	1997/05	1997/05	IRP	Response Complete	
ARMY --- TX621045BT2500 / USARC PORT ARTHUR			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Surface Disposal Area	\$0	1999/04	1999/04	IRP	Response Complete	
SITE 02	Storage Area	\$0	1999/04	1999/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 03	Storage Area	\$0	1999/04	1999/04	IRP	Response Complete	
SITE 04	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
ARMY --- TX621042259900 / USARC SAN ANTONIO (BOSWELL)		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 1	Storage Area	\$0	1999/03	1999/03	IRP	Response Complete	
SITE 2	Oil/Water Separator	\$0	1999/03	1999/03	IRP	Response Complete	
SITE 3	Other	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 4	Other	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 5	Other	\$0	1997/09	1997/09	IRP	Response Complete	
ARMY --- TX62104TX06400 / USARC SAN ANTONIO (CALLAGHAN)		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 01	Storage Area	\$0	1999/03	1999/03	IRP	Response Complete	
SITE 02	Surface Disposal Area	\$0	1999/03	1999/03	IRP	Response Complete	
SITE 03	Other	\$0	1997/09	1997/09	IRP	Response Complete	
ARMY --- TX621042248000 / USARC SAN MARCOS		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 01	Oil/Water Separator	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 02	Storage Area	\$0	1999/03	1999/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ARMY --- TX621045XT7200 / USARC SEAGOVILLE				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
SITE 01	Contaminated Buildings	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 02	Storage Area	\$0	1999/03	1999/03	IRP	Response Complete	
SITE 03	Above Ground Storage Tank	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 04	Storage Area	\$0	1999/03	1999/03	IRP	Response Complete	
SITE 05	Oil/Water Separator	\$0	1999/03	1999/03	IRP	Response Complete	
SITE 06	Waste Treatment Plant	\$0	1999/03	1999/03	IRP	Response Complete	
ARMY --- TX621042197300 / USARC TEXARKANA (AMSA 5 SUB 4)				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 02	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 03	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 04	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 05	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 06	Oil/Water Separator	\$0	1999/07	1999/07	IRP	Response Complete	
SITE 07	Storage Area	\$0	1999/07	1999/07	IRP	Response Complete	
ARMY --- TX621042383900 / USARC TYLER				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
SITE 01	Waste Lines	\$0	1999/04	1999/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 02	Other	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 03	Storage Area	\$0	1999/05	1999/05	IRP	Response Complete	
SITE 04	Underground Storage Tanks	\$0	1999/05	1999/05	IRP	Response Complete	
ARMY --- TX62104TX07700 / WICHITA FALLS USARC							
			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 1	Contaminated Buildings	\$0	1997/04	1997/04	IRP	Response Complete	
SITE 2	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 3	Storage Area	\$0	1999/03	1999/03	IRP	Response Complete	
SITE 4	Surface Disposal Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 5	Above Ground Storage Tank	\$0	1999/03	1999/03	IRP	Response Complete	
SITE 6	Oil/Water Separator	\$0	1998/08	1998/08	IRP	Response Complete	

Utah

ARMY --- UT821382026500 / DESERET CHEMICAL DEPOT							
			CTC (\$K):	\$177,880	Acres Affected By Restoration Issues: TBD		BRAC Action: Major Closure
DCD-001-R-01	Firing Range	\$4,259	2010/09	2016/09	MMRP	Not Required	
DCD-002-R-01	Explosive Ordnance Disposal Area	\$46,139	2014/09	2016/09	MMRP	Not Required	
DCD-003-R-01	Explosive Ordnance Disposal Area	\$18,439	2014/09	2016/09	MMRP	Not Required	
DCD-004-R-01	Open Burn	\$16,187	2010/09	2014/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
DCD-006-R-01	Open Burn	\$85,101	2014/09	2016/09	MMRP	Not Required	
TEAD(S)-01	Chemical Disposal	\$2,470	2006/09	2007/03	IRP	Medium	Groundwater Soil
TEAD(S)-02	Explosive Ordnance Disposal Area	\$1,060	2005/06	2005/06	IRP	Response Complete	
TEAD(S)-03	Chemical Disposal	\$28	2001/09	2006/03	IRP	High	Groundwater Soil
TEAD(S)-05	Drainage Ditch	\$29	2001/09	2003/09	IRP	Response Complete	
TEAD(S)-08	Disposal Pit and Dry Well	\$0	1994/04	1994/04	IRP	Response Complete	
TEAD(S)-09	Storage Area	\$21	2001/09	2003/06	IRP	Response Complete	
TEAD(S)-11	Storage Area	\$0	2001/09	2001/09	IRP	Response Complete	
TEAD(S)-12	Spill Site Area	\$0	2001/09	2001/09	IRP	Response Complete	
TEAD(S)-13	Explosive Ordnance Disposal Area	\$0	1994/04	1994/04	IRP	Response Complete	
TEAD(S)-14	Spill Site Area	\$0	2001/09	2004/09	IRP	Response Complete	
TEAD(S)-15	Surface Impoundment/Lagoon	\$23	1994/04	2004/12	IRP	Response Complete	
TEAD(S)-16	Storage Area	\$0	1994/04	1994/04	IRP	Response Complete	
TEAD(S)-17	Landfill	\$75	1994/04	1994/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
TEAD(S)-18	Waste Treatment Plant	\$0	1994/04	1994/04	IRP	Response Complete	
TEAD(S)-19	Landfill	\$0	1994/04	1994/04	IRP	Response Complete	
TEAD(S)-20	Landfill	\$0	1994/04	1998/12	IRP	Response Complete	
TEAD(S)-21	Landfill	\$0	1994/04	1994/04	IRP	Response Complete	
TEAD(S)-22	Explosive Ordnance Disposal Area	\$3,998	2007/01	2007/06	IRP	Medium	Groundwater Soil
TEAD(S)-23	Landfill	\$34	2001/09	2003/06	IRP	Response Complete	
TEAD(S)-24	Unexploded Munitions and Ordnance	\$0	1999/08	1999/08	IRP	Response Complete	
TEAD(S)-26	Explosive Ordnance Disposal Area	\$0	2001/09	2003/09	IRP	Response Complete	
TEAD(S)-27	Spill Site Area	\$0	1994/04	1994/04	IRP	Response Complete	
TEAD(S)-28	Storage Area	\$17	2002/09	2004/12	IRP	Response Complete	
TEAD(S)-29	Leach Field	\$0	2001/11	2001/12	IRP	Response Complete	
TEAD(S)-30	Spill Site Area	\$0	2001/09	2001/09	IRP	Response Complete	
TEAD(S)-31	Spill Site Area	\$0	1994/04	1994/04	IRP	Response Complete	
TEAD(S)-32	Surface Disposal Area	\$0	2002/09	2003/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ARMY --- UT821402027800 / FORT DOUGLAS		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
ASBESTOS	Contaminated Buildings	\$0	1994/07	1994/07	IRP	Response Complete	
FTDG-01	Contaminated Buildings	\$0	1994/02	1994/03	IRP	Response Complete	
FTDG-02	Spill Site Area	\$0	1994/02	1995/03	IRP	Response Complete	
FTDG-03	Contaminated Buildings	\$0	1994/02	1996/07	IRP	Response Complete	
FTDG-04	Underground Storage Tanks	\$0	1991/04	1992/10	IRP	Response Complete	
FTDG-05	Washrack	\$0	1994/09	1995/03	IRP	Response Complete	
FTDG-06	Surface Disposal Area	\$0	1993/09	1993/10	IRP	Response Complete	
FTDG-07	Surface Disposal Area	\$0	1994/09	1994/09	IRP	Response Complete	
LEAD	Contaminated Buildings	\$0	1996/11	1996/11	IRP	Response Complete	
ARMY --- UT821382089400 / TOOELE ARMY DEPOT		CTC (\$K):		\$72,176	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
TEAD-001-R-01	Open Burn	\$17,220	2012/09	2017/09	MMRP	Not Required	
TEAD-002-R-01	Open Burn	\$19,138	2012/09	2017/10	MMRP	Not Required	
TEAD-003-R-01	Explosive Ordnance Disposal Area	\$4,108	2012/09	2017/10	MMRP	Not Required	
TEAD-004-R-01	Burn Area	\$1,988	2012/09	2017/09	MMRP	Not Required	
TEAD-005-R-01	Incinerator	\$4,728	2012/09	2017/10	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
TEAD-01	Unexploded Munitions and Ordnar	\$0	2001/06	2001/06	IRP	Response Complete	
TEAD-03	Storage Area	\$36	2000/02	2005/02	IRP	Response Complete	
TEAD-04	Industrial Discharge	\$30	2000/07	2004/12	IRP	Response Complete	
TEAD-05	Burn Area	\$1,101	2000/02	2007/09	IRP	High	Soil
TEAD-06	Surface Disposal Area	\$30	2000/02	2000/02	IRP	Response Complete	
TEAD-07	Storage Area	\$36	1994/09	2005/02	IRP	Response Complete	
TEAD-08	Storage Area	\$0	1994/09	1994/09	IRP	Response Complete	
TEAD-09	Landfill	\$744	2004/03	2006/07	IRP	High	Groundwater Soil
TEAD-10	Spill Site Area	\$0	1994/09	1996/08	IRP	Response Complete	
TEAD-101	Chemical Disposal	\$3,026	2006/11	2006/11	IRP	High	Groundwater
TEAD-11	Surface Impoundment/Lagoon	\$30	2001/08	2001/08	IRP	Response Complete	
TEAD-12	Contaminated Buildings	\$72	2001/09	2006/03	IRP	Medium	Groundwater
TEAD-13	Surface Impoundment/Lagoon	\$15,094	1988/05	1993/12	IRP	Not Required	
TEAD-14	Disposal Pit and Dry Well	\$0	2001/06	2001/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
TEAD-15	Explosive Ordnance Disposal Area	\$35	2002/09	2002/09	IRP	Response Complete	
TEAD-16	Firing Range	\$30	2000/02	2004/12	IRP	Response Complete	
TEAD-18	Incinerator	\$0	2000/07	2000/07	IRP	Response Complete	
TEAD-19	Storage Area	\$0	1994/09	1994/09	IRP	Response Complete	
TEAD-20	Storage Area	\$30	2000/07	2004/12	IRP	Response Complete	
TEAD-21	Storage Area	\$0	1996/04	1996/04	IRP	Response Complete	
TEAD-22	Storage Area	\$0	1997/10	1997/10	IRP	Response Complete	
TEAD-23	Storage Area	\$30	2000/07	2004/12	IRP	Response Complete	
TEAD-24	Surface Impoundment/Lagoon	\$0	2000/06	2000/06	IRP	Response Complete	
TEAD-24A	Drainage Ditch	\$0	2001/06	2001/06	IRP	Response Complete	
TEAD-25	Spill Site Area	\$0	2000/02	2000/02	IRP	Response Complete	
TEAD-26	Storage Area	\$0	1994/09	1994/09	IRP	Response Complete	
TEAD-27	Drainage Ditch	\$35	2000/02	2000/02	IRP	Response Complete	
TEAD-28	Storage Area	\$30	2000/02	2000/02	IRP	Response Complete	
TEAD-29	Incinerator	\$0	2001/06	2001/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
TEAD-30	Waste Treatment Plant	\$0	1997/10	1997/10	IRP	Response Complete	
TEAD-31	Surface Impoundment/Lagoon	\$30	2001/04	2003/09	IRP	Response Complete	
TEAD-32	Waste Treatment Plant	\$0	1993/10	1993/10	IRP	Response Complete	
TEAD-33	Disposal Pit and Dry Well	\$0	1988/12	1988/12	IRP	Response Complete	
TEAD-34	Surface Impoundment/Lagoon	\$30	2000/02	2000/02	IRP	Response Complete	
TEAD-35	Incinerator	\$54	2001/08	2003/11	IRP	Not Required	
TEAD-36	Unexploded Munitions and Ordnar	\$35	2003/11	2003/11	IRP	Response Complete	
TEAD-37	Incinerator	\$95	2001/08	2003/11	IRP	Not Required	
TEAD-38	Surface Disposal Area	\$0	1994/09	1996/10	IRP	Response Complete	
TEAD-50	Surface Disposal Area	\$30	2000/09	2003/11	IRP	Response Complete	
TEAD-54	Pesticide Shop	\$30	2000/09	2003/11	IRP	Response Complete	
TEAD-58	Contaminated Soil Piles	\$478	2000/08	2006/09	IRP	High	Soil
TEAD-67	Surface Disposal Area	\$0	1993/10	1993/10	IRP	Response Complete	
TEAD-69	Drainage Ditch	\$0	1997/10	1997/10	IRP	Response Complete	
TEAD-70	Above Ground Storage Tank	\$0	2000/07	2002/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
TEAD-70A	Above Ground Storage Tank	\$30	2000/07	2004/12	IRP	Response Complete	
TEAD-80	Surface Impoundment/Lagoon	\$0	1997/10	1997/10	IRP	Response Complete	
TEAD-81	Surface Impoundment/Lagoon	\$3,643	2002/06	2008/09	IRP	High	Groundwater Soil
TEAD-82	Underground Storage Tanks	\$0	1993/10	1993/10	IRP	Response Complete	
TEAD-83	Drainage Ditch	\$0	2001/06	2001/06	IRP	Response Complete	
TEAD-84	Drainage Ditch	\$0	2001/06	2001/06	IRP	Response Complete	
TEAD-85	Waste Lines	\$30	2001/08	2004/12	IRP	Response Complete	
TEAD-86	Spill Site Area	\$30	2001/06	2004/12	IRP	Response Complete	
TEAD-87	Surface Impoundment/Lagoon	\$30	2001/06	2004/12	IRP	Response Complete	
TEAD-88	Drainage Ditch	\$30	2000/09	2004/12	IRP	Response Complete	
TEAD-89	Storage Area	\$0	1997/10	1997/10	IRP	Response Complete	
TEAD-90	Contaminated Soil Piles	\$30	2001/08	2004/12	IRP	Response Complete	
TEAD-91	Waste Lines	\$0	1998/10	1998/10	IRP	Response Complete	
TEAD-93	Disposal Pit and Dry Well	\$0	2001/08	2006/06	IRP	Medium	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
TEAD-94	Small Arms Range	\$0	2001/08	2002/09	IRP	Response Complete	
TEAD-95	Soil Contamination After Tank Ren	\$0	1998/04	1999/06	IRP	Response Complete	
TEAD-96	Firing Range	\$0	1997/02	1998/08	IRP	Response Complete	
TEAD-97	Storage Area	\$0	1997/04	1999/02	IRP	Response Complete	

Vermont

ARMY --- VT121042174600 / CHESTER USARC			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Underground Storage Tanks	\$0	1993/04	1993/04	IRP	Response Complete	
SITE 02	Underground Storage Tanks	\$0	1989/06	1992/08	IRP	Response Complete	
SITE 03	Oil/Water Separator	\$0	1993/04	1993/04	IRP	Response Complete	
SITE 04	Waste Treatment Plant	\$0	1993/04	1993/04	IRP	Response Complete	
SITE 05	Soil Contamination After Tank Ren	\$0	1993/04	1994/01	IRP	Response Complete	
SITE 06	Soil Contamination After Tank Ren	\$0	1993/04	1994/01	IRP	Response Complete	

ARMY --- VT121041AT2000 / USARC RUTLAND (COURCELLE)			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Other	\$0	1990/02	1990/02	IRP	Response Complete	
SITE 02	Underground Storage Tanks	\$0	1990/02	1998/04	IRP	Response Complete	
SITE 03	Other	\$0	1990/02	1995/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 04	Underground Storage Tanks	\$0	1990/02	1995/08	IRP	Response Complete	
SITE 05	Storage Area	\$0	1990/02	1998/09	IRP	Response Complete	
SITE 06	Underground Storage Tanks	\$0	1990/02	1998/04	IRP	Response Complete	

Virginia

ARMY --- VA321375147000 / FAMILY HOUSING NIKE NORFOLK 85			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure

SITE-01	Underground Storage Tanks	\$0	1990/09	1991/07	IRP	Response Complete	
SITE-02	Contaminated Buildings	\$0	1990/09	1991/07	IRP	Response Complete	
SITE-03	Spill Site Area	\$0	1990/09	1991/07	IRP	Response Complete	

ARMY --- VA321022008200 / FORT BELVOIR			CTC (\$K):	\$41,079	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment

FTBL-001-R-01	Small Arms Range	\$2,353	2012/09	2017/09	MMRP	Not Required	
FTBL-002-R-01	Small Arms Range	\$1,289	2012/09	2017/09	MMRP	Not Required	
FTBL-003-R-01	Small Arms Range	\$1,154	2012/09	2017/09	MMRP	Not Required	
FTBL-004-R-01	Small Arms Range	\$896	2012/09	2017/09	MMRP	Not Required	
FTBL-005-R-01	Storage Area	\$22,805	2012/09	2017/09	MMRP	Not Required	
FTBL-006-R-01	Small Arms Range	\$758	2012/09	2017/09	MMRP	Not Required	
FTBL-007-R-01	Small Arms Range	\$2,852	2012/09	2017/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTBL-008-R-01	Small Arms Range	\$758	2012/09	2017/09	MMRP	Not Required	
FTBL-009-R-01	Small Arms Range	\$909	2012/09	2017/09	MMRP	Not Required	
FTBL-01	Landfill	\$0	1990/10	1990/10	IRP	Response Complete	
FTBL-010-R-01	Small Arms Range	\$840	2012/09	2017/09	MMRP	Not Required	
FTBL-011-R-01	Small Arms Range	\$758	2012/09	2017/09	MMRP	Not Required	
FTBL-012-R-01	Small Arms Range	\$1,154	2012/09	2017/09	MMRP	Not Required	
FTBL-013-R-01	Small Arms Range	\$840	2012/09	2017/09	MMRP	Not Required	
FTBL-014-R-01	Small Arms Range	\$1,154	2012/09	2017/09	MMRP	Not Required	
FTBL-015-R-01	Small Arms Range	\$706	2012/09	2017/09	MMRP	Not Required	
FTBL-016-R-01	Small Arms Range	\$1,154	2012/09	2017/09	MMRP	Not Required	
FTBL-02	Landfill	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-04	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-05	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-06	Sewage Treatment Plant	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-07	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTBL-08	Oil/Water Separator	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-09	Landfill	\$0	1990/10	1990/10	IRP	Response Complete	
FTBL-10	Spill Site Area	\$0	1982/08	1982/08	IRP	Response Complete	
FTBL-11	Storage Area	\$0	1982/08	1982/08	IRP	Response Complete	
FTBL-12	Fire/Crash Training Area	\$0	1982/08	1982/08	IRP	Response Complete	
FTBL-13	Storage Area	\$0	1990/10	1990/10	IRP	Response Complete	
FTBL-14	Storage Area	\$0	1990/10	1990/10	IRP	Response Complete	
FTBL-15	Storage Area	\$0	1990/10	1990/10	IRP	Response Complete	
FTBL-16	Unexploded Munitions and Ordnar	\$0	1990/10	1990/10	IRP	Response Complete	
FTBL-17	Surface Disposal Area	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-18	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-19	Washrack	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-20	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-21	Contaminated Buildings	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-22	Unexploded Munitions and Ordnar	\$0	1990/10	1990/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTBL-23	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-24	Sewage Treatment Plant	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-25	Underground Storage Tanks	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-30	Radioactive Waste Area	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-32	Drainage Ditch	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-33	Landfill	\$0	1990/10	1990/10	IRP	Response Complete	
FTBL-36	Other	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-38	Landfill	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-39	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-40	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-41	Surface Impoundment/Lagoon	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-42	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-45	Washrack	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-48	Surface Disposal Area	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-49	Landfill	\$0	1990/08	1990/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTBL-50	Surface Disposal Area	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-51	Underground Tank Farm	\$699	1999/05	2003/10	IRP	Not Required	
FTBL-52	Underground Storage Tanks	\$0	1996/12	1999/09	IRP	Response Complete	
FTBL-53	Spill Site Area	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-54	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-55	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-56	Other	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-60	Contaminated Buildings	\$0	1990/08	1990/08	IRP	Response Complete	
FTBL-61	Contaminated Ground Water	\$0	1994/04	1994/04	IRP	Response Complete	
FTBL-62	Contaminated Ground Water	\$0	1996/08	1997/07	IRP	Response Complete	
FTBL-63	Unexploded Munitions and Ordnar	\$0	1996/05	1999/06	IRP	Response Complete	
ARMY --- VA321372032100 / FORT EUSTIS		CTC (\$K): \$125,300		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
FTEUS-001-R-01	Small Arms Range	\$951	2012/09	2017/09	MMRP	Not Required	
FTEUS-002-R-01	Small Arms Range	\$801	2012/09	2017/09	MMRP	Not Required	
FTEUS-003-R-01	Pistol Range	\$649	2012/09	2017/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTEUS-004-R-01	Small Arms Range	\$2,066	2012/09	2017/09	MMRP	Not Required	
FTEUS-005-R-01	Small Arms Range	\$1,045	2012/09	2017/09	MMRP	Not Required	
FTEUS-006-R-01	Firing Range	\$3,317	2012/09	2017/09	MMRP	Not Required	
FTEUS-007-R-01	Small Arms Range	\$801	2012/09	2017/09	MMRP	Not Required	
FTEUS-008-R-01	Firing Range	\$82,163	2012/09	2017/09	MMRP	Not Required	
FTEUS-009-R-01	Small Arms Range	\$7,950	2012/09	2017/09	MMRP	Not Required	
FTEUS-010-R-01	Firing Range	\$3,666	2012/09	2017/09	MMRP	Not Required	
FTEUS-011-R-01	Firing Range	\$15,362	2012/09	2017/09	MMRP	Not Required	
FTEUS-012-R-01	Small Arms Range	\$801	2012/09	2017/09	MMRP	Not Required	
FTEUST-01	Landfill	\$0	1988/12	1988/12	IRP	Response Complete	
FTEUST-02	Landfill	\$70	1990/07	1994/08	IRP	Response Complete	
FTEUST-04	Landfill	\$61	1990/07	1994/08	IRP	Response Complete	
FTEUST-05	Other	\$0	1988/03	1988/03	IRP	Response Complete	
FTEUST-06	Fire/Crash Training Area	\$2,242	2006/12	2008/10	IRP	Medium	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTEUST-08	Waste Treatment Plant	\$0	1988/09	1988/09	IRP	Response Complete	
FTEUST-09	Incinerator	\$0	1988/09	1988/09	IRP	Response Complete	
FTEUST-10	Unexploded Munitions and Ordnar	\$0	1988/09	1988/09	IRP	Response Complete	
FTEUST-11	Surface Disposal Area	\$0	1992/01	1992/01	IRP	Response Complete	
FTEUST-12	Surface Disposal Area	\$0	1992/01	1992/01	IRP	Response Complete	
FTEUST-13	Surface Disposal Area	\$0	1992/01	1992/01	IRP	Response Complete	
FTEUST-14	Surface Disposal Area	\$0	1992/01	1992/01	IRP	Response Complete	
FTEUST-19	Surface Impoundment/Lagoon	\$111	2001/10	2004/07	IRP	Response Complete	
FTEUST-20	Underground Storage Tanks	\$0	1988/09	1988/09	IRP	Response Complete	
FTEUST-21	Underground Storage Tanks	\$0	1995/02	1995/02	IRP	Response Complete	
FTEUST-22	Underground Storage Tanks	\$0	1988/09	1988/09	IRP	Response Complete	
FTEUST-26	Underground Storage Tanks	\$4	1995/10	1996/01	IRP	Response Complete	
FTEUST-27	Contaminated Sediments	\$0	2006/03	2006/03	IRP	Low	Sed_Marine
FTEUST-28	Storage Area	\$0	1996/03	1996/03	IRP	Response Complete	
FTEUST-29	Surface Impoundment/Lagoon	\$1,246	2005/09	2006/08	IRP	High	Sed_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							SW_Fresh
FTEUST-30	Contaminated Sediments	\$374	2007/01	2007/01	IRP	High	Sed_Marine
FTEUST-31	Spill Site Area	\$0	1996/03	1996/03	IRP	Response Complete	
FTEUST-32	Above Ground Storage Tank	\$496	2007/04	2007/04	IRP	Medium	Groundwater Soil
FTEUST-33	Underground Storage Tanks	\$0	2006/03	2006/03	IRP	Low	Soil
FTEUST-34	Storage Area	\$157	2001/07	2003/08	IRP	Response Complete	
FTEUST-35	Underground Storage Tanks	\$62	1996/03	1996/11	IRP	Response Complete	
FTEUST-36	Contaminated Sediments	\$905	2006/11	2006/11	IRP	High	Sed_Fresh SW_Fresh
ARMY --- VA321372060300 / FORT MONROE				CTC (\$K): \$200,758	Acres Affected By Restoration Issues: TBD		BRAC Action: Major Closure
FTMON-001-R-01	Unexploded Munitions and Ordnar	\$1,128	2011/09	2017/09	MMRP	Not Required	
FTMON-002-R-01	Unexploded Munitions and Ordnar	\$1,322	2011/09	2017/09	MMRP	Not Required	
FTMON-003-R-01	Unexploded Munitions and Ordnar	\$1,096	2011/09	2017/09	MMRP	Not Required	
FTMON-004-R-01	Unexploded Munitions and Ordnar	\$1,096	2011/09	2017/09	MMRP	Not Required	
FTMON-005-R-01	Unexploded Munitions and Ordnar	\$1,096	2011/09	2017/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTMON-006-R-01	Unexploded Munitions and Ordnar	\$149,017	2011/09	2017/09	MMRP	Not Required	
FTMON-007-R-01	Unexploded Munitions and Ordnar	\$40,351	2011/09	2017/09	MMRP	Not Required	
FTMON-008-R-01	Unexploded Munitions and Ordnar	\$1,024	2011/09	2017/09	MMRP	Not Required	
FTMON-009-R-01	Unexploded Munitions and Ordnar	\$1,024	2011/09	2017/09	MMRP	Not Required	
FTMON-010-R-01	Unexploded Munitions and Ordnar	\$1,338	2011/09	2017/09	MMRP	Not Required	
FTMON-011-R-01	Small Arms Range	\$700	2011/09	2017/09	MMRP	Not Required	
FTMON-012-R-01	Small Arms Range	\$487	2011/09	2017/09	MMRP	Not Required	
FTMON-013-R-01	Unexploded Munitions and Ordnar	\$1,079	2011/09	2017/09	MMRP	Not Required	
SITE 01	Landfill	\$0	1992/08	1992/08	IRP	Response Complete	
SITE 02	Landfill	\$0	1992/08	1992/08	IRP	Response Complete	
SITE 03	Burn Area	\$0	1992/10	1992/10	IRP	Response Complete	
SITE 04	Unexploded Munitions and Ordnar	\$0	1995/01	1995/01	IRP	Response Complete	
ARMY --- VA321022062600 / FORT MYER		CTC (\$K):	\$1,162	Acres Affected By Restoration Issues: TBD			BRAC Action: Realignment
FMY-01	Spill Site Area	\$1,162	1992/11	1996/01	IRP	Response Complete	
FMY-02	Landfill	\$0	1992/07	1992/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FMY-03	Landfill	\$0	1990/09	1990/09	IRP	Response Complete	
FMY-04	Other	\$0	2000/08	2001/08	IRP	Response Complete	
FMY-05	Underground Storage Tanks	\$0	1992/08	1992/08	IRP	Response Complete	
FMY-06	Spill Site Area	\$0	1994/05	1995/05	IRP	Response Complete	
FMY-07	Other	\$0	1998/07	2000/09	IRP	Response Complete	
ARMY --- VA321372087500 / FORT STORY		CTC (\$K):		\$1,631	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FTSTY-01	Landfill	\$0	1992/01	1992/01	IRP	Response Complete	
FTSTY-02	Landfill	\$0	1996/03	1996/03	IRP	Response Complete	
FTSTY-03	Landfill	\$0	1992/12	1992/12	IRP	Response Complete	
FTSTY-04	Fire/Crash Training Area	\$0	2002/09	2002/09	IRP	Response Complete	
FTSTY-05	Underground Tank Farm	\$0	1992/01	1992/01	IRP	Response Complete	
FTSTY-06	Spill Site Area	\$834	2003/09	2006/11	IRP	Medium	Groundwater Soil
FTSTY-07	Spill Site Area	\$0	2002/09	2002/09	IRP	Response Complete	
FTSTY-12	Contaminated Ground Water	\$0	1992/07	1992/07	IRP	Response Complete	
FTSTY-13	Underground Storage Tanks	\$0	1991/09	1993/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTSTY-14	Underground Storage Tanks	\$0	1991/03	1993/12	IRP	Response Complete	
FTSTY-15	Spill Site Area	\$0	1994/05	1995/10	IRP	Response Complete	
STORY-001-R-01	Small Arms Range	\$797	2015/09	2017/09	MMRP	Not Required	
ARMY --- VA321042244100 / USARC ALEXANDRIA							
			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Small Arms Range	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 02	Underground Storage Tanks	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 03	Underground Storage Tanks	\$0	1997/02	1997/02	IRP	Response Complete	
ARMY --- VA321041JS0400 / USARC ALEXANDRIA (JONES POINT)							
			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Underground Storage Tanks	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 02	Washrack	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 03	Underground Storage Tanks	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 04	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 05	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
ARMY --- VA321042065500 / USARC NORFOLK							
			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Storage Area	\$0	1990/01	1990/01	IRP	Response Complete	
SITE 02	Contaminated Buildings	\$0	1990/01	1990/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue	
SITE 03	Storage Area	\$0	1990/01	1990/01	IRP	Response Complete		
SITE 04	Washrack	\$0	1990/01	1990/01	IRP	Response Complete		
Washington								
ARMY --- WA0210462Q0700 / AFRC ELLENSBURG			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 01	Other	\$0	1995/09	1995/09	IRP	Response Complete		
SITE 02	Underground Storage Tanks	\$0	1995/09	1995/09	IRP	Response Complete		
SITE 03	Underground Storage Tanks	\$0	1995/09	1995/09	IRP	Response Complete		
SITE 04	Contaminated Buildings	\$0	1995/09	1995/09	IRP	Response Complete		
ARMY --- WA02104WA01300 / FORT LAWTON USAR COMPLEX								
70RSC-001-R-01			Small Arms Range	\$1,078	2012/09	2017/09	MMRP	Not Required
70RSC-002-R-01			Small Arms Range	\$1,368	2012/09	2018/09	MMRP	Not Required
70RSC-003-R-01			Small Arms Range	\$2,151	2012/09	2018/09	MMRP	Not Required
SITE 1	Underground Storage Tanks	\$0	1991/09	1991/09	IRP	Response Complete		
SITE 10	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete		
SITE 11	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete		
SITE 12	Underground Storage Tanks	\$0	1991/09	1991/09	IRP	Response Complete		

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 13	Other	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 2	Underground Storage Tanks	\$0	1991/09	1991/09	IRP	Response Complete	
SITE 3	Oil/Water Separator	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 4	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 5	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 6	Other	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 7	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 8	Other	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 9	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete	
ARMY --- WA021402050600 / FORT LEWIS							
			CTC (\$K): \$48,722		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FTLE-01	Contaminated Buildings	\$0	1983/09	1983/09	IRP	Response Complete	
FTLE-02	Contaminated Buildings	\$0	1983/09	1983/09	IRP	Response Complete	
FTLE-03	Contaminated Buildings	\$0	1997/06	1997/06	IRP	Response Complete	
FTLE-10	Contaminated Sediments	\$0	1999/09	1999/09	IRP	Response Complete	
FTLE-11	Radioactive Waste Area	\$0	1983/09	1983/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTLE-12	Incinerator	\$0	1997/03	1997/03	IRP	Response Complete	
FTLE-13	Contaminated Buildings	\$0	1983/09	1983/09	IRP	Response Complete	
FTLE-15	Storage Area	\$0	1983/09	1983/09	IRP	Response Complete	
FTLE-16	Disposal Pit and Dry Well	\$0	1999/09	2001/01	IRP	Response Complete	
FTLE-17	Fire/Crash Training Area	\$0	2001/09	2002/12	IRP	Response Complete	
FTLE-18	Landfill	\$0	2005/01	2005/01	IRP	Response Complete	
FTLE-19	Firing Range	\$0	1983/09	1983/09	IRP	Response Complete	
FTLE-20	Unexploded Munitions and Ordnar	\$0	1983/09	1983/09	IRP	Response Complete	
FTLE-21	Unexploded Munitions and Ordnar	\$0	1983/09	1983/09	IRP	Response Complete	
FTLE-26	Contaminated Buildings	\$0	1996/06	1996/06	IRP	Response Complete	
FTLE-28	Spill Site Area	\$0	1999/09	2001/01	IRP	Response Complete	
FTLE-29	Contaminated Buildings	\$0	1997/06	1997/06	IRP	Response Complete	
FTLE-30	Storage Area	\$0	1999/06	2001/12	IRP	Response Complete	
FTLE-31	Spill Site Area	\$0	1996/10	2005/01	IRP	Response Complete	
FTLE-32	Other	\$0	1993/10	1999/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTLE-33	Contaminated Ground Water	\$20,625	2004/09	2008/09	IRP	High	Groundwater
							Soil SW_Fresh
FTLE-34	Storage Area	\$0	1995/09	1997/03	IRP	Response Complete	
FTLE-35	Storage Area	\$0	1995/09	1997/03	IRP	Response Complete	
FTLE-36	Storage Area	\$0	1995/09	1997/03	IRP	Response Complete	
FTLE-38	Underground Storage Tanks	\$0	1983/09	1983/09	IRP	Response Complete	
FTLE-40	Contaminated Buildings	\$0	1983/09	1998/12	IRP	Response Complete	
FTLE-41	Sewage Treatment Plant	\$0	1983/09	1983/09	IRP	Response Complete	
FTLE-44	Radioactive Waste Area	\$0	1983/09	1983/09	IRP	Response Complete	
FTLE-46	Spill Site Area	\$54	1999/09	1999/09	IRP	Response Complete	
FTLE-47	Underground Tank Farm	\$0	1983/09	1983/09	IRP	Response Complete	
FTLE-49	Contaminated Buildings	\$0	1983/09	1983/09	IRP	Response Complete	
FTLE-51	Waste Treatment Plant	\$60	2006/09	2007/09	IRP	Low	Soil
FTLE-53	Spill Site Area	\$0	1983/09	1983/09	IRP	Response Complete	
FTLE-54	Landfill	\$30	1999/09	1999/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTLE-56	Landfill	\$0	1983/09	1983/09	IRP	Response Complete	
FTLE-57	Landfill	\$66	1993/10	1996/10	IRP	Response Complete	
FTLE-58	Landfill	\$0	1992/07	1992/07	IRP	Response Complete	
FTLE-59	Landfill	\$0	2005/09	2005/09	IRP	Response Complete	
FTLE-60	Landfill	\$0	1983/09	1983/09	IRP	Response Complete	
FTLE-61	Landfill	\$0	1983/09	1983/09	IRP	Response Complete	
FTLE-62	Landfill	\$25	2007/09	2008/09	IRP	Low	Soil
FTLE-63	Landfill	\$0	1983/09	1983/09	IRP	Response Complete	
FTLE-66	Underground Storage Tanks	\$0	1992/12	1997/09	IRP	Response Complete	
FTLE-67	Landfill	\$0	1983/09	2002/06	IRP	Response Complete	
FTLE-69	Explosive Ordnance Disposal Area	\$0	2005/06	2005/06	IRP	Response Complete	
FTLE-70	POL (Petroleum/Oil/Lubricants) Lir	\$0	1988/02	1992/11	IRP	Response Complete	
FTLE-71	Surface Runoff	\$0	2001/09	2001/09	IRP	Response Complete	
FTLE-72	Underground Tank Farm	\$0	1983/09	1983/09	IRP	Response Complete	
FTLE-73	Firing Range	\$1,082	2007/09	2009/10	IRP	Medium	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTLE-74	Small Arms Range	\$1,822	2007/09	2009/10	IRP	Low	Soil
FTLE-75	POL (Petroleum/Oil/Lubricants) Lir	\$0	2007/09	2007/09	IRP	Low	Soil
FTLEW-001-R-01	Unexploded Munitions and Ordnar	\$0	2006/10	2006/10	MMRP	Not Required	
FTLEW-002-R-01	Unexploded Munitions and Ordnar	\$0	2006/10	2006/10	MMRP	Not Required	
FTLEW-003-R-01	Unexploded Munitions and Ordnar	\$3,497	2015/09	2017/09	MMRP	Not Required	
FTLEW-004-R-01	Unexploded Munitions and Ordnar	\$2,442	2015/09	2017/09	MMRP	Not Required	
FTLEW-005-R-01	Small Arms Range	\$0	2004/09	2004/09	MMRP	Response Complete	
FTLEW-006-R-01	Unexploded Munitions and Ordnar	\$727	2015/09	2015/09	MMRP	Not Required	
FTLEW-007-R-01	Unexploded Munitions and Ordnar	\$3,042	2015/09	2017/09	MMRP	Not Required	
FTLEW-008-R-01	Small Arms Range	\$1,184	2015/09	2017/09	MMRP	Not Required	
FTLEW-009-R-01	Small Arms Range	\$1,114	2015/09	2017/09	MMRP	Not Required	
FTLEW-010-R-01	Unexploded Munitions and Ordnar	\$2,275	2015/09	2017/09	MMRP	Not Required	
FTLEW-011-R-01	Unexploded Munitions and Ordnar	\$2,636	2015/09	2017/09	MMRP	Not Required	
FTLEW-012-R-01	Open Burn	\$6,067	2015/09	2017/10	MMRP	Not Required	
FTLEW-013-R-01	Unexploded Munitions and Ordnar	\$790	2015/09	2015/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTLEW-014-R-01	Unexploded Munitions and Ordnar	\$1,184	2015/09	2017/09	MMRP	Not Required	
ARMY --- WA021046GQ0900 / USARC EVERETT		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 1	Underground Storage Tanks	\$0	1993/07	1993/07	IRP	Response Complete	
SITE 2	Oil/Water Separator	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 3	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 4	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 5	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 6	Underground Storage Tanks	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 7	Underground Storage Tanks	\$0	1993/07	1993/07	IRP	Response Complete	
ARMY --- WA0210462Q1600 / USARC PASCO		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Contaminated Buildings	\$0	1998/03	1998/03	IRP	Response Complete	
ARMY --- WA02104WA04500 / USARC YAKIMA (PENDLETON)		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 1	Underground Storage Tanks	\$0	1991/12	1991/12	IRP	Response Complete	
SITE 2	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 3	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 4	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 6	Other	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 7	Underground Storage Tanks	\$0	1995/01	1995/01	IRP	Response Complete	
SITE 8	Underground Storage Tanks	\$0	1995/01	1995/01	IRP	Response Complete	
ARMY --- WA021402092400 / VANCOUVER BARRACKS		CTC (\$K): \$17,797		Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
VABA-1	Contaminated Buildings	\$0	1996/03	1996/03	IRP	Response Complete	
VABA-2	Washrack	\$0	1998/11	1998/12	IRP	Response Complete	
VANCV-001-R-01	Unexploded Munitions and Ordnar	\$2,143	2010/09	2017/09	MMRP	Not Required	
VANCV-002-R-01	Unexploded Munitions and Ordnar	\$6,999	2010/09	2017/09	MMRP	Not Required	
VANCV-003-R-01	Small Arms Range	\$2,628	2011/09	2017/09	MMRP	Not Required	
VANCV-004-R-01	Small Arms Range	\$2,628	2010/09	2017/09	MMRP	Not Required	
VANCV-005-R-01	Unexploded Munitions and Ordnar	\$3,399	2011/09	2017/09	MMRP	Not Required	
West Virginia							
ARMY --- WV321042385400 / USARC ELKINS		CTC (\$K): \$0		Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 01	Leach Field	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 02	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 03	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 04	Washrack	\$0	1997/09	1997/09	IRP	Response Complete	
ARMY --- WV3210416U1100 / USARC FAIRMONT		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 02	Washrack	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 03	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
ARMY --- WV32104WV01700 / USARC HUNTINGTON		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 02	Washrack	\$0	1997/09	1999/09	IRP	Response Complete	
SITE 03	Storage Area	\$0	1994/01	1994/01	IRP	Response Complete	
ARMY --- WV32104WV03700 / USARC RIPLEY		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 02	Washrack	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 03	Storage Area	\$0	1997/02	1997/02	IRP	Response Complete	
Wisconsin							
ARMY --- WI521042056300 / FORT MCCOY		CTC (\$K):		\$727	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FTMC-01	Landfill	\$29	1996/10	1998/11	IRP	Response Complete	
FTMC-02	Landfill	\$62	1996/09	1997/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FTMC-03	Landfill	\$45	1996/09	1997/09	IRP	Response Complete	
FTMC-04	Landfill	\$143	1996/09	1997/09	IRP	Response Complete	
FTMC-05	Landfill	\$0	1996/09	1997/09	IRP	Response Complete	
FTMC-06	Disposal Pit and Dry Well	\$35	1997/05	1997/09	IRP	Response Complete	
FTMC-07	Explosive Ordnance Disposal Area	\$0	1996/09	1996/09	IRP	Response Complete	
FTMC-08	Explosive Ordnance Disposal Area	\$0	1996/09	1996/09	IRP	Response Complete	
FTMC-09	Fire/Crash Training Area	\$368	2000/03	2006/08	IRP	Medium	Groundwater Soil
FTMC-10	Fire/Crash Training Area	\$0	1996/09	1997/09	IRP	Response Complete	
FTMC-11	Disposal Pit and Dry Well	\$0	1995/06	1995/06	IRP	Response Complete	
FTMC-12	Landfill	\$45	1995/09	1997/09	IRP	Response Complete	
FTMC-13	Landfill	\$0	1995/02	1997/09	IRP	Response Complete	
FTMC-14	Landfill	\$0	1995/02	1997/09	IRP	Response Complete	
FTMC-15	Landfill	\$0	1995/02	1997/09	IRP	Response Complete	
ARMY --- WI52104WI03600 / USARC MADISON (AMSA 50)			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 1	Landfill	\$0	1998/02	1998/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 10	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 11	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 12	Oil/Water Separator	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 13	Underground Storage Tanks	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 2	Above Ground Storage Tank	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 3	Above Ground Storage Tank	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 4	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 5	Storage Area	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 6	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 7	Underground Storage Tanks	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 8	Other	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 9	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	
ARMY --- WI521042212300 / USARC MADISON (O'CONNELL)			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 01	Contaminated Buildings	\$0	1998/02	1998/02	IRP	Response Complete	
SITE 02	Storage Area	\$0	1998/02	1998/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 03	Disposal Pit and Dry Well	\$0	1998/02	1998/02	IRP	Response Complete	

Wyoming

ARMY --- WY821046FR0400 / USARC CHEYENNE		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE-001	Firing Range	\$0	1990/08	1990/08	IRP	Response Complete	
SITE-002	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
Arizona							
NAVY --- AZ917302449300 / YUMA MCAS		CTC (\$K): \$14,234		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
SITE 00001	Surface Disposal Area	\$0	1997/12	1997/12	IRP	Response Complete	
SITE 00002	Surface Disposal Area	\$0	1997/11	1997/11	IRP	Response Complete	
SITE 00003	Surface Disposal Area	\$0	1997/11	1997/11	IRP	Response Complete	
SITE 00004	Surface Disposal Area	\$0	1997/11	1999/09	IRP	Response Complete	
SITE 00005	Surface Disposal Area	\$0	1997/11	1997/11	IRP	Response Complete	
SITE 00006	Surface Impoundment/Lagoon	\$0	1997/11	1997/11	IRP	Response Complete	
SITE 00007	Fire/Crash Training Area	\$0	1997/11	1999/09	IRP	Response Complete	
SITE 00008	Landfill	\$0	1997/11	1999/09	IRP	Response Complete	
SITE 00009	Surface Impoundment/Lagoon	\$0	1997/11	1999/09	IRP	Response Complete	
SITE 00010	Explosive Ordnance Disposal Area	\$0	1997/11	1999/09	IRP	Response Complete	
SITE 00011	Radioactive Waste Area	\$0	1997/11	1997/11	IRP	Response Complete	
SITE 00012	Surface Disposal Area	\$0	1997/11	1997/11	IRP	Response Complete	
SITE 00013	Spill Site Area	\$0	1997/11	1997/11	IRP	Response Complete	
SITE 00014	Surface Impoundment/Lagoon	\$0	1997/11	1997/11	IRP	Response Complete	
SITE 00015	Underground Storage Tanks	\$0	1997/11	1997/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00016	Underground Storage Tanks	\$0	1997/11	1997/11	IRP	Response Complete	
SITE 00017	Underground Storage Tanks	\$0	1997/11	1997/11	IRP	Response Complete	
SITE 00018	Storage Area	\$0	1997/11	1997/11	IRP	Response Complete	
SITE 00019	Contaminated Ground Water	\$2,746	1999/12	2000/09	IRP	Not Required	
SWMU 00025	Fire/Crash Training Area	\$0	2000/02	2000/02	IRP	Response Complete	
UST 000001	Underground Storage Tanks	\$0	1996/06	1996/10	IRP	Response Complete	
UST 000002	Underground Storage Tanks	\$0	1993/03	1999/10	IRP	Response Complete	
UST 000003	Underground Storage Tanks	\$0	1998/03	1998/09	IRP	Response Complete	
UST 000004	Underground Storage Tanks	\$0	1999/09	2000/09	IRP	Response Complete	
UST 000005	Underground Storage Tanks	\$0	2000/12	2000/12	IRP	Response Complete	
UXO 000001	Small Arms Range	\$5,676	2012/12	2014/09	MMRP	Not Required	
UXO 000002	Small Arms Range	\$2,106	2012/12	2014/01	MMRP	Not Required	
UXO 000003	Small Arms Range	\$0	2004/09	2004/09	MMRP	Response Complete	
UXO 000004	Small Arms Range	\$938	2013/10	2013/10	MMRP	Not Required	
UXO 000005	Small Arms Range	\$1,366	2012/12	2014/01	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UXO 000006	Small Arms Range	\$1,402	2012/12	2014/01	MMRP	Not Required	
UXO 000007	Unexploded Munitions and Ordnar	\$0	2003/02	2003/02	MMRP	Response Complete	
California							
NAVY --- CA917302426100 / BARSTOW MCLB		CTC (\$K): \$27,862		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
SITE 00001	Landfill	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00002	Surface Disposal Area	\$0	1996/03	1996/03	IRP	Response Complete	
SITE 00003	Surface Disposal Area	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00004	Surface Disposal Area	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00005	Storage Area	\$0	1996/03	1996/03	IRP	Response Complete	
SITE 00006	Landfill	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00007	Storage Area	\$443	1998/12	2000/11	IRP	Response Complete	
SITE 00008	Surface Disposal Area	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00009	Surface Disposal Area	\$0	1996/03	1996/03	IRP	Response Complete	
SITE 00010	Disposal Pit and Dry Well	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00011	Burn Area	\$0	1996/03	1996/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00012	Surface Disposal Area	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00013	Storage Area	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00014	Contaminated Sediments	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00015	Spill Site Area	\$0	1998/12	1998/12	IRP	Response Complete	
SITE 00016	Other	\$0	1998/12	1998/12	IRP	Response Complete	
SITE 00017	Waste Treatment Plant	\$0	1998/12	1998/12	IRP	Response Complete	
SITE 00018	Surface Disposal Area	\$0	1996/03	1996/03	IRP	Response Complete	
SITE 00019	Mixed Waste Area	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00020	Mixed Waste Area	\$286	1996/12	2000/12	IRP	Response Complete	
SITE 00021	Surface Disposal Area	\$0	1996/12	1997/07	IRP	Response Complete	
SITE 00022	Waste Treatment Plant	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00023	Landfill	\$1,122	2001/01	2001/03	IRP	Response Complete	
SITE 00024	Surface Disposal Area	\$0	1996/12	1996/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00025	Surface Disposal Area	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00026	Surface Disposal Area	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00027	Underground Storage Tanks	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00028	Surface Disposal Area	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00029	Storage Area	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00030	Surface Disposal Area	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00031	Surface Disposal Area	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00032	Other	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00033	Surface Disposal Area	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00034	Storage Area	\$0	1996/02	1996/02	IRP	Response Complete	
SITE 00035	Landfill	\$663	2001/07	2002/03	IRP	Response Complete	
SITE 00036	Surface Disposal Area	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00037	Contaminated Ground Water	\$13,268	1999/09	2005/01	IRP	Not Required	
SITE 00038	Contaminated Ground Water	\$8,351	2002/03	2005/03	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00039	Surface Disposal Area	\$3,355	2005/06	2007/09	IRP	High	Groundwater Soil
UST 000001	Underground Storage Tanks	\$0	1998/09	1998/09	IRP	Response Complete	
UST 000002	Underground Storage Tanks	\$203	2002/10	2004/09	IRP	Response Complete	
UST 000003	Underground Storage Tanks	\$171	2002/10	2003/09	IRP	Response Complete	
NAVY --- CA917302353300 / CAMP PENDLETON MCB CTC (\$K): \$115,741 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
SITE 00003	Surface Disposal Area	\$0	1997/08	1997/08	IRP	Response Complete	
SITE 00004	Contaminated Sediments	\$0	1996/09	1996/09	IRP	Response Complete	
SITE 00005	Fire/Crash Training Area	\$0	1995/12	1995/12	IRP	Response Complete	
SITE 00006	Surface Disposal Area	\$4,942	2008/02	2011/04	IRP	High	Groundwater Soil
SITE 00007	Landfill	\$1,331	1997/02	2003/12	IRP	Not Required	
SITE 00008	Landfill	\$404	1998/09	1998/09	IRP	Response Complete	
SITE 00009	Surface Impoundment/Lagoon	\$0	1996/07	1996/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00010	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 00011	Spill Site Area	\$0	1995/10	1995/10	IRP	Response Complete	
SITE 00012	Spill Site Area	\$0	1995/10	1995/10	IRP	Response Complete	
SITE 00013	Surface Disposal Area	\$0	1998/10	1998/10	IRP	Response Complete	
SITE 00014	Landfill	\$389	1996/07	1996/07	IRP	Response Complete	
SITE 00015	Contaminated Ground Water	\$0	1995/10	1995/10	IRP	Response Complete	
SITE 00016	Contaminated Sediments	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 00017	Contaminated Sediments	\$0	1998/10	1998/10	IRP	Response Complete	
SITE 00018	Contaminated Sediments	\$0	1998/10	1998/10	IRP	Response Complete	
SITE 00019	Surface Impoundment/Lagoon	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 00020	Surface Disposal Area	\$0	1997/02	1997/02	IRP	Response Complete	
SITE 00021	Surface Impoundment/Lagoon	\$2,896	2006/12	2011/08	IRP	High	Groundwater Sed_Human
SITE 00022	Surface Impoundment/Lagoon	\$0	1997/02	1997/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00023	Contaminated Ground Water	\$0	1995/10	1995/10	IRP	Response Complete	
SITE 00024	Storage Area	\$0	1995/03	1995/03	IRP	Response Complete	
SITE 00025	Contaminated Sediments	\$0	1995/10	1995/10	IRP	Response Complete	
SITE 00026	Contaminated Sediments	\$0	1995/10	1995/10	IRP	Response Complete	
SITE 00027	Contaminated Sediments	\$0	1998/10	1998/10	IRP	Response Complete	
SITE 00028	Surface Disposal Area	\$0	1997/06	1997/06	IRP	Response Complete	
SITE 00029	Explosive Ordnance Disposal Area	\$0	1998/10	1998/10	IRP	Response Complete	
SITE 00030	Explosive Ordnance Disposal Area	\$6,251	2004/11	2013/02	IRP	High	Groundwater Soil
SITE 00031	Spill Site Area	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 00032	Contaminated Sediments	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 00033	Spill Site Area	\$2,516	2010/02	2014/06	IRP	High	Groundwater
SITE 00034	Spill Site Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00035	Waste Treatment Plant	\$0	1998/10	1998/10	IRP	Response Complete	
SITE 00036	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00037	Surface Disposal Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00038	Waste Lines	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00039	Waste Lines	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00040	Waste Lines	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00041	Waste Lines	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00042	Waste Lines	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00043	Contaminated Ground Water	\$0	1996/06	1996/06	IRP	Response Complete	
SITE 00044	Contaminated Sediments	\$0	1996/09	1996/09	IRP	Response Complete	
SITE 00045	Contaminated Sediments	\$0	1996/09	1996/09	IRP	Response Complete	
SITE 00046	Contaminated Ground Water	\$0	1996/09	1996/09	IRP	Response Complete	
SITE 00047	Contaminated Sediments	\$0	1996/09	1996/09	IRP	Response Complete	
SITE 00048	Contaminated Sediments	\$0	1996/09	1996/09	IRP	Response Complete	
SITE 00049	Maintenance Yard	\$0	1999/07	1999/07	IRP	Response Complete	
SITE 00050	Surface Impoundment/Lagoon	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00051	Surface Impoundment/Lagoon	\$0	1993/06	1993/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00052	Storage Area	\$242	2013/09	2014/09	IRP	Low	Soil
SITE 00053	Storage Area	\$191	2009/10	2014/08	IRP	Low	Soil
SITE 00054	Surface Impoundment/Lagoon	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00055	Spill Site Area	\$267	2012/09	2014/09	IRP	Low	Soil
SITE 00056	Storage Area	\$447	2012/09	2014/09	IRP	Low	Soil
SITE 00057	Storage Area	\$200	2012/09	2014/08	IRP	Low	Soil
SITE 00058	Storage Area	\$219	2012/09	2014/08	IRP	Low	Soil
SITE 00059	Storage Area	\$257	2012/09	2014/09	IRP	Low	Soil
SITE 00060	Above Ground Storage Tank	\$348	2013/04	2014/09	IRP	Low	Soil
SITE 00061	Above Ground Storage Tank	\$322	2012/09	2014/09	IRP	Low	Soil
SITE 00062	Maintenance Yard	\$289	2012/09	2014/09	IRP	Low	Soil
SITE 00063	Maintenance Yard	\$453	2012/09	2014/09	IRP	Low	Soil
SITE 00064	Surface Impoundment/Lagoon	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00065	Above Ground Storage Tank	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00066	Incinerator	\$352	2012/09	2014/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00067	Maintenance Yard	\$402	2013/09	2014/09	IRP	Low	Soil
SITE 00068	Above Ground Storage Tank	\$261	2012/09	2014/09	IRP	Low	Soil
SITE 00069	Storage Area	\$261	2012/09	2014/09	IRP	Low	Soil
SITE 00070	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00071	Above Ground Storage Tank	\$277	2012/09	2014/09	IRP	Low	Soil
SITE 00072	Storage Area	\$314	2012/09	2014/09	IRP	Low	Soil
SITE 00073	Storage Area	\$414	2013/09	2014/09	IRP	Low	Soil
SITE 00074	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00075	Storage Area	\$261	2012/09	2014/09	IRP	Low	Soil
SITE 00076	Maintenance Yard	\$299	2012/09	2014/09	IRP	Low	Soil
SITE 00077	Maintenance Yard	\$277	2012/09	2014/09	IRP	Low	Soil
SITE 00078	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00079	Maintenance Yard	\$200	2012/09	2014/02	IRP	Low	Soil
SITE 00080	Above Ground Storage Tank	\$348	2013/09	2014/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00081	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00082	Above Ground Storage Tank	\$322	2012/09	2014/09	IRP	Low	Soil
SITE 00083	Spill Site Area	\$444	2013/09	2014/09	IRP	Low	Soil
SITE 00084	Above Ground Storage Tank	\$578	2012/01	2013/09	IRP	Low	Soil
SITE 00085	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00086	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00087	Above Ground Storage Tank	\$268	2012/09	2014/09	IRP	Low	Soil
SITE 00088	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00089	Above Ground Storage Tank	\$268	2012/09	2014/09	IRP	Low	Soil
SITE 00090	Above Ground Storage Tank	\$281	2012/09	2014/09	IRP	Low	Soil
SITE 00091	Above Ground Storage Tank	\$307	2013/09	2014/09	IRP	Low	Soil
SITE 00092	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00093	Above Ground Storage Tank	\$253	2012/09	2014/09	IRP	Low	Soil
SITE 00094	Maintenance Yard	\$251	2012/09	2014/09	IRP	Low	Soil
SITE 00095	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00096	Above Ground Storage Tank	\$261	2012/09	2014/09	IRP	Low	Soil
SITE 00097	Above Ground Storage Tank	\$263	2012/09	2014/09	IRP	Low	Soil
SITE 00098	Storage Area	\$281	2012/09	2014/09	IRP	Low	Soil
SITE 00099	Storage Area	\$255	2012/09	2014/09	IRP	Low	Soil
SITE 00100	Above Ground Storage Tank	\$297	2012/09	2014/09	IRP	Low	Soil
SITE 00101	Underground Storage Tanks	\$253	2012/09	2014/09	IRP	Low	Soil
SITE 00102	Above Ground Storage Tank	\$1,323	2012/01	2013/09	IRP	Low	Soil
SITE 00103	Storage Area	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 00104	Storage Area	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 00105	Underground Storage Tanks	\$201	2012/09	2014/08	IRP	Low	Soil
SITE 00106	Above Ground Storage Tank	\$204	2012/09	2014/08	IRP	Low	Soil
SITE 00107	Storage Area	\$312	2013/09	2014/09	IRP	Low	Soil
SITE 00108	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00109	Maintenance Yard	\$271	2012/09	2014/09	IRP	Low	Soil
SITE 00110	Above Ground Storage Tank	\$209	2012/09	2014/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00111	Above Ground Storage Tank	\$269	2012/09	2014/09	IRP	Low	Soil
SITE 00112	Maintenance Yard	\$269	2012/09	2014/09	IRP	Low	Soil
SITE 00113	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00114	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00115	Maintenance Yard	\$259	2012/09	2014/09	IRP	Low	Soil
SITE 00116	Above Ground Storage Tank	\$450	2013/09	2014/09	IRP	Low	Soil
SITE 00117	Above Ground Storage Tank	\$281	2012/09	2014/09	IRP	Low	Soil
SITE 00118	Above Ground Storage Tank	\$719	2013/09	2014/09	IRP	Low	Soil
SITE 00119	Above Ground Storage Tank	\$253	2012/09	2014/09	IRP	Low	Soil
SITE 00120	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00121	Storage Area	\$497	2013/09	2014/09	IRP	Low	Soil
SITE 00122	Storage Area	\$263	2012/09	2014/09	IRP	Low	Soil
SITE 00123	Drainage Ditch	\$303	2013/09	2014/09	IRP	Low	Soil
SITE 00124	Maintenance Yard	\$301	2012/09	2014/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00125	Fire/Crash Training Area	\$201	2012/09	2014/08	IRP	Low	Soil
SITE 00126	Storage Area	\$207	2012/09	2014/08	IRP	Low	Soil
SITE 00127	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00128	Contaminated Buildings	\$201	2012/09	2014/08	IRP	Low	Soil
SITE 00129	Storage Area	\$214	2012/09	2014/08	IRP	Low	Soil
SITE 00130	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00131	Storage Area	\$201	2012/09	2014/08	IRP	Low	Soil
SITE 00132	Storage Area	\$279	2012/09	2014/09	IRP	Low	Soil
SITE 00133	Above Ground Storage Tank	\$263	2012/09	2014/09	IRP	Low	Soil
SITE 00134	Storage Area	\$253	2012/09	2014/09	IRP	Low	Soil
SITE 00135	Maintenance Yard	\$319	2012/09	2014/09	IRP	Low	Soil
SITE 00136	Washrack	\$258	2012/09	2014/09	IRP	Low	SW_Human
SITE 00137	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00138	Maintenance Yard	\$301	2012/09	2014/09	IRP	Low	Soil
SITE 00139	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00140	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00141	Spill Site Area	\$291	2012/09	2014/09	IRP	Low	Soil
SITE 00142	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00143	Spill Site Area	\$426	2012/01	2013/09	IRP	Low	Soil
SITE 00144	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00145	Spill Site Area	\$0	1993/05	1993/05	IRP	Response Complete	
SITE 00146	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00147	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00148	Drainage Ditch	\$253	2012/09	2014/09	IRP	Low	Soil
SITE 00149	Storage Area	\$261	2012/09	2014/09	IRP	Low	Soil
SITE 00150	Maintenance Yard	\$332	2012/09	2014/09	IRP	Low	Soil
SITE 00151	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00152	Spill Site Area	\$183	2012/09	2012/09	IRP	Low	Soil
SITE 00153	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00154	Maintenance Yard	\$404	2012/09	2014/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00155	Storage Area	\$551	2012/01	2013/09	IRP	Low	Soil
SITE 00156	Storage Area	\$314	2012/09	2014/09	IRP	Low	Soil
SITE 00157	Underground Storage Tanks	\$331	2012/09	2014/09	IRP	Low	Soil
SITE 01000	Surface Disposal Area	\$2,992	2007/03	2009/04	IRP	High	Soil
SITE 01001	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 01002	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 01003	Surface Disposal Area	\$11,733	2004/09	2014/04	IRP	High	Soil
SITE 01004	Surface Disposal Area	\$0	1999/03	2001/09	IRP	Response Complete	
SITE 01005	Surface Disposal Area	\$0	1997/09	2000/12	IRP	Response Complete	
SITE 01006	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 01007	Surface Disposal Area	\$2,322	2006/03	2010/11	IRP	High	Soil
SITE 01008	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 01111	Surface Disposal Area	\$2,735	2008/11	2012/10	IRP	High	Soil
SITE 01112	Other	\$1,502	2009/11	2012/11	IRP	High	Soil
SITE 01114	Other	\$2,026	2011/12	2014/06	IRP	High	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 01115	Other	\$2,222	2006/03	2010/03	IRP	High	Groundwater
SITE 01116	Other	\$2,788	2011/11	2014/01	IRP	High	Groundwater
SITE 01117	Other	\$1,473	2014/07	2014/07	IRP	High	Groundwater
SITE 01118	Other	\$2,054	2014/02	2014/07	IRP	High	Groundwater
SITE 02000	Disposal Pit and Dry Well	\$0	1999/03	2000/12	IRP	Response Complete	
SITE 02001	Disposal Pit and Dry Well	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 02002	Disposal Pit and Dry Well	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 02003	Disposal Pit and Dry Well	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 02004	Disposal Pit and Dry Well	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 02005	Disposal Pit and Dry Well	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 62001	Contaminated Fill	\$5,597	2014/09	2014/09	IRP	High	Soil
UST 000001	Underground Storage Tanks	\$0	1996/09	1996/12	IRP	Response Complete	
UST 000011	Underground Storage Tanks	\$861	2005/05	2007/09	IRP	High	Groundwater
UST 000012	Underground Storage Tanks	\$1,351	2007/11	2009/12	IRP	High	Groundwater
UST 000013	Underground Storage Tanks	\$5,409	2008/12	2014/07	IRP	High	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000014	Underground Storage Tanks	\$3,905	2009/10	2012/10	IRP	High	Groundwater
UST 000015	Underground Storage Tanks	\$2,614	2004/06	2007/09	IRP	High	Groundwater
UST 000016	Underground Storage Tanks	\$3,954	2009/12	2010/05	IRP	High	Groundwater
UST 000017	Underground Storage Tanks	\$812	2006/08	2007/09	IRP	High	Groundwater
UST 000018	Underground Storage Tanks	\$0	1999/10	1999/12	IRP	Response Complete	
UST 000020	Underground Storage Tanks	\$0	1999/01	1999/01	IRP	Response Complete	
UST 000021	Underground Storage Tanks	\$1,520	2000/03	2004/04	IRP	Not Required	
UST 000022	Underground Storage Tanks	\$3,924	2002/09	2007/09	IRP	High	Groundwater
UST 000023	Underground Storage Tanks	\$0	1997/08	1997/08	IRP	Response Complete	
UST 000024	Underground Storage Tanks	\$800	2005/10	2005/10	IRP	High	Groundwater
UST 000026	Underground Storage Tanks	\$870	1999/10	2000/10	IRP	Not Required	
UST 000027	Underground Storage Tanks	\$308	2000/10	2009/09	IRP	Low	Groundwater
UST 000031	Underground Storage Tanks	\$191	2001/09	2001/09	IRP	Response Complete	
UST 000033	Underground Storage Tanks	\$408	2002/09	2007/09	IRP	Low	Soil
UST 000041	Underground Storage Tanks	\$392	1997/10	1997/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000043	Underground Storage Tanks	\$2,491	2001/11	2002/01	IRP	Response Complete	
UST 000051	Underground Storage Tanks	\$505	2006/04	2007/09	IRP	High	Groundwater Soil
UST 000052	Underground Storage Tanks	\$687	2009/02	2009/05	IRP	High	Groundwater
UST 000053	Underground Storage Tanks	\$1,541	2000/08	2012/10	IRP	High	Groundwater
UST 000061	Underground Storage Tanks	\$0	1999/12	1999/12	IRP	Response Complete	
UST 000062	Underground Storage Tanks	\$1,884	2000/05	2007/09	IRP	High	Groundwater Soil
UST 000063	Underground Storage Tanks	\$1,065	2009/10	2010/10	IRP	Low	Groundwater
UST 000064	Underground Storage Tanks	\$0	1999/10	1999/10	IRP	Response Complete	
UST 000100	Underground Storage Tanks	\$166	2000/09	2000/12	IRP	Response Complete	
UST 000101	Underground Storage Tanks	\$0	1999/12	1999/12	IRP	Response Complete	
UST 001064	Underground Storage Tanks	\$0	1999/12	1999/12	IRP	Response Complete	
NAVY --- CA917002315200 / CHINA LAKE NAWS CTC (\$K): \$64,341 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
SITE 00001	Disposal Pit and Dry Well	\$2,439	2005/06	2008/11	IRP	Medium	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00002	Surface Disposal Area	\$500	2003/09	2004/11	IRP	Not Required	
SITE 00003	Surface Impoundment/Lagoon	\$1,222	2009/10	2010/11	IRP	Low	Groundwater
SITE 00004	Building Demolition/Debris Remov	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00005	Burn Area	\$0	1999/05	1999/05	IRP	Response Complete	
SITE 00006	Burn Area	\$1,240	2003/09	2010/12	IRP	Medium	Soil
SITE 00007	Surface Disposal Area	\$946	2003/05	2004/10	IRP	Not Required	
SITE 00008	Surface Disposal Area	\$7,028	2005/02	2007/09	IRP	High	Groundwater Soil
SITE 00009	Landfill	\$1,464	2012/11	2013/12	IRP	Low	Soil
SITE 00010	Landfill	\$948	2012/10	2013/04	IRP	Low	Soil
SITE 00011	Surface Impoundment/Lagoon	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00012	Landfill	\$148	2000/10	2001/09	IRP	Response Complete	
SITE 00013	Disposal Pit and Dry Well	\$525	2001/03	2002/09	IRP	Not Required	
SITE 00014	Waste Lines	\$0	2003/02	2003/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00015	Waste Lines	\$51	2002/01	2003/04	IRP	Response Complete	
SITE 00016	Waste Lines	\$0	2003/02	2003/02	IRP	Response Complete	
SITE 00017	Waste Lines	\$0	2003/02	2003/02	IRP	Response Complete	
SITE 00018	Waste Lines	\$1,409	2011/03	2011/03	IRP	Medium	Soil
SITE 00019	Landfill	\$331	2011/12	2012/10	IRP	Low	Soil
SITE 00020	Landfill	\$131	2003/05	2003/05	IRP	Response Complete	
SITE 00021	Landfill	\$0	2003/01	2003/01	IRP	Response Complete	
SITE 00022	Landfill	\$5,122	2001/03	2010/12	IRP	Low	Groundwater
SITE 00023	Landfill	\$235	2012/01	2012/01	IRP	Low	Soil
SITE 00024	Landfill	\$220	2011/05	2011/05	IRP	Low	Soil
SITE 00025	Landfill	\$507	2011/05	2011/05	IRP	Low	Soil
SITE 00026	Landfill	\$244	2011/07	2011/07	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00027	Landfill	\$5,650	2011/10	2012/10	IRP	Low	Groundwater
SITE 00028	Spill Site Area	\$256	2001/02	2001/02	IRP	Response Complete	
SITE 00029	Landfill	\$1,303	2011/12	2012/12	IRP	Low	Groundwater Soil
SITE 00030	Landfill	\$409	2009/05	2011/03	IRP	Low	Soil
SITE 00031	Surface Disposal Area	\$323	2011/03	2011/03	IRP	Medium	Soil
SITE 00032	Surface Disposal Area	\$0	2002/09	2002/09	IRP	Response Complete	
SITE 00033	Disposal Pit and Dry Well	\$61	2004/01	2009/09	IRP	Low	Groundwater
SITE 00034	Landfill	\$5,292	2012/11	2013/08	IRP	Low	Groundwater
SITE 00035	Building Demolition/Debris Remov	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00036	Spill Site Area	\$95	2014/09	2014/09	IRP	Low	Soil
SITE 00037	Landfill	\$788	2011/04	2012/10	IRP	Low	Soil
SITE 00038	Landfill	\$0	2003/05	2003/05	IRP	Response Complete	
SITE 00039	Disposal Pit and Dry Well	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00040	Landfill	\$236	2009/10	2009/10	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00041	Landfill	\$585	2011/08	2012/08	IRP	Low	Soil
SITE 00042	Burn Area	\$0	2003/02	2003/02	IRP	Response Complete	
SITE 00043	Fire/Crash Training Area	\$593	2002/09	2002/09	IRP	Not Required	
SITE 00044	Fire/Crash Training Area	\$1,766	2005/06	2009/11	IRP	Medium	Groundwater Soil
SITE 00045	Surface Disposal Area	\$692	2003/11	2004/10	IRP	Not Required	
SITE 00046	Surface Disposal Area	\$1,468	2004/10	2006/11	IRP	Medium	Groundwater Soil
SITE 00047	Waste Lines	\$323	2008/12	2008/12	IRP	Medium	Soil
SITE 00048	Surface Impoundment/Lagoon	\$0	2003/02	2003/02	IRP	Response Complete	
SITE 00049	Surface Impoundment/Lagoon	\$0	2002/09	2002/09	IRP	Response Complete	
SITE 00050	Surface Disposal Area	\$0	2001/05	2001/05	IRP	Response Complete	
SITE 00051	Surface Disposal Area	\$92	2014/09	2014/09	IRP	Low	Soil
SITE 00052	Burn Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00053	Waste Lines	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00054	Landfill	\$572	2012/04	2013/04	IRP	Low	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
							SW_Human
SITE 00055	Contaminated Ground Water	\$396	2001/11	2004/11	IRP	Not Required	
SITE 00056	Surface Disposal Area	\$0	1999/08	1999/08	IRP	Response Complete	
SITE 00057	Landfill	\$0	1999/12	1999/12	IRP	Response Complete	
SITE 00058	Spill Site Area	\$92	2012/04	2012/04	IRP	Low	Soil
SITE 00059	Storage Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00060	Burn Area	\$0	1999/12	1999/12	IRP	Response Complete	
SITE 00061	Landfill	\$726	2011/04	2012/05	IRP	Low	Groundwater Soil
SITE 00062	Waste Lines	\$1,416	2004/12	2007/09	IRP	High	Groundwater Soil
SITE 00063	Surface Disposal Area	\$0	2003/02	2003/02	IRP	Response Complete	
SITE 00064	Waste Lines	\$565	2002/11	2005/09	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00065	Spill Site Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00066	Burn Area	\$0	2002/11	2002/11	IRP	Response Complete	
SITE 00067	Landfill	\$500	2013/01	2013/01	IRP	Low	Soil
SITE 00068	Storage Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00069	Surface Disposal Area	\$670	2003/06	2005/09	IRP	Not Required	
SITE 00070	Disposal Pit and Dry Well	\$417	2001/07	2004/07	IRP	Not Required	
SITE 00071	Storage Area	\$0	2003/02	2003/02	IRP	Response Complete	
SITE 00072	Disposal Pit and Dry Well	\$398	2001/07	2004/10	IRP	Not Required	
SITE 00073	Waste Lines	\$0	2003/02	2003/02	IRP	Response Complete	
SITE 00074	Waste Lines	\$0	2003/02	2003/02	IRP	Response Complete	
SITE 00075	Storage Area	\$18	2007/05	2007/05	IRP	Low	Soil
SITE 00076	Spill Site Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00077	Disposal Pit and Dry Well	\$165	2013/10	2013/10	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00078	Waste Lines	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00079	Mixed Waste Area	\$0	1999/05	1999/05	IRP	Response Complete	
SITE 00080	Other	\$7,026	2009/12	2009/12	IRP	Medium	Soil
UST 000001	Underground Storage Tanks	\$0	1993/11	2000/05	IRP	Response Complete	
UST 000002	Underground Storage Tanks	\$0	1996/07	1996/07	IRP	Response Complete	
UST 000003	Underground Storage Tanks	\$0	2001/09	2001/09	IRP	Response Complete	
UST 000004	Underground Storage Tanks	\$0	2000/10	2000/11	IRP	Response Complete	
UST 000005	Underground Storage Tanks	\$0	1992/07	1992/07	IRP	Response Complete	
UST 000006	Underground Storage Tanks	\$0	1992/06	1999/11	IRP	Response Complete	
UST 000007	Underground Storage Tanks	\$0	1993/05	1993/05	IRP	Response Complete	
UST 000008	Underground Storage Tanks	\$0	2000/10	2000/10	IRP	Response Complete	
UST 000010	Underground Storage Tanks	\$0	1997/08	2000/07	IRP	Response Complete	
UXO 000001	Pistol Range	\$1,839	2011/09	2011/09	MMRP	Not Required	
UXO 000002	Firing Range	\$4,899	2011/09	2013/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
NAVY --- CA917002452800 / CONCORD NWS CTC (\$K): \$84,989 Acres Affected By Restoration Issues: TBD BRAC Action: Minor Closure							
SITE 00001	Landfill	\$6,755	2008/11	2014/07	IRP	High	Groundwater Soil
SITE 00002	Surface Disposal Area	\$2,226	2005/05	2011/10	IRP	High	Groundwater Sed_Human Sed_Marine Soil SW_Human SW_Marine
SITE 00003	Contaminated Sediments	\$67	2004/08	2004/08	IRP	Response Complete	
SITE 00004	Contaminated Sediments	\$96	2004/08	2004/08	IRP	Response Complete	
SITE 00005	Contaminated Sediments	\$35	2004/08	2004/08	IRP	Response Complete	
SITE 00006	Surface Disposal Area	\$128	2000/09	2000/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00007	Building Demolition/Debris Remov	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00008	Unexploded Munitions and Ordnar	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00009	Surface Disposal Area	\$845	2010/01	2010/01	IRP	High	Groundwater Sed_Marine Soil SW_Human SW_Marine
SITE 00010	Surface Disposal Area	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00011	Spill Site Area	\$833	2009/11	2014/03	IRP	High	Groundwater Sed_Human Sed_Marine Soil SW_Human SW_Marine
SITE 00012	Unexploded Munitions and Ordnar	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00013	Burn Area	\$1,025	2008/11	2010/01	IRP	Low	Groundwater Soil
SITE 00014	Disposal Pit and Dry Well	\$0	2000/09	2000/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00015	Storage Area	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00016	Disposal Pit and Dry Well	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00017	Disposal Pit and Dry Well	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00018	Surface Disposal Area	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00019	Surface Disposal Area	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00020	Surface Disposal Area	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00021	Underground Storage Tanks	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00022	Disposal Pit and Dry Well	\$6,584	2008/08	2012/02	IRP	High	Soil
SITE 00025	Contaminated Sediments	\$110	2004/08	2004/08	IRP	Response Complete	
SITE 00026	Contaminated Sediments	\$115	2004/08	2004/08	IRP	Response Complete	
SITE 00027	Surface Disposal Area	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00028	Contaminated Sediments	\$159	2004/08	2004/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00029	Spill Site Area	\$3,087	2008/10	2010/06	IRP	High	Groundwater Soil
SITE 00030	Surface Disposal Area	\$3,981	2010/10	2013/02	IRP	High	Sed_Fresh Sed_Human Soil
SITE 00031	Contaminated Fill	\$2,495	2008/12	2013/11	IRP	High	Groundwater Soil
SITE 00032	Drainage Ditch	\$3,621	2011/11	2014/04	IRP	High	Sed_Marine Soil SW_Marine
SITE 00033	Drainage Ditch	\$3,781	2010/07	2013/11	IRP	High	Sed_Human Soil SW_Marine
SITE 00034	Drainage Ditch	\$4,302	2010/09	2013/04	IRP	High	Sed_Marine Soil SW_Marine
SITE 00231	Explosive Ordnance Disposal Area	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00232	Explosive Ordnance Disposal Area	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00241	Pistol Range	\$0	2000/09	2000/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00242	Firing Range	\$0	2000/09	2000/09	IRP	Response Complete	
SWMU 00001	Spill Site Area	\$0	2000/09	2000/09	IRP	Response Complete	
SWMU 00002	Burn Area	\$484	2005/10	2012/09	IRP	High	Groundwater Soil
SWMU 00005	Underground Storage Tanks	\$3,621	2009/01	2013/11	IRP	High	Groundwater Soil
SWMU 00007	Underground Storage Tanks	\$197	2006/08	2007/08	IRP	High	Groundwater Soil
SWMU 00013	Spill Site Area	\$0	2000/09	2000/09	IRP	Response Complete	
SWMU 00014	Spill Site Area	\$0	2000/09	2000/09	IRP	Response Complete	
SWMU 00015	Spill Site Area	\$0	2000/09	2000/09	IRP	Response Complete	
SWMU 00016	Spill Site Area	\$0	2000/09	2000/09	IRP	Response Complete	
SWMU 00017	Spill Site Area	\$0	2000/09	2000/09	IRP	Response Complete	
SWMU 00018	Spill Site Area	\$672	2005/09	2012/09	IRP	High	Groundwater Soil
SWMU 00022	Industrial Discharge	\$0	2000/09	2000/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00023	Spill Site Area	\$0	2000/09	2000/09	IRP	Response Complete	
SWMU 00024	Spill Site Area	\$0	2000/09	2000/09	IRP	Response Complete	
SWMU 00025	Underground Storage Tanks	\$0	2000/09	2000/09	IRP	Response Complete	
SWMU 00026	Spill Site Area	\$0	2000/09	2000/09	IRP	Response Complete	
SWMU 00030	Spill Site Area	\$0	2000/09	2000/09	IRP	Response Complete	
SWMU 00033	Spill Site Area	\$0	2000/09	2000/09	IRP	Response Complete	
SWMU 00040	Spill Site Area	\$0	2000/09	2000/09	IRP	Response Complete	
SWMU 00044	Underground Storage Tanks	\$0	2000/09	2000/09	IRP	Response Complete	
UST 000001	Underground Storage Tanks	\$0	2000/09	2000/09	IRP	Response Complete	
UST 000002	Underground Storage Tanks	\$153	2000/09	2001/09	IRP	Response Complete	
UST 000003	Underground Storage Tanks	\$214	2005/06	2006/04	IRP	High	Groundwater Soil
UST 000004	Underground Storage Tanks	\$373	2005/09	2006/10	IRP	High	Groundwater Soil
UST 000005	Underground Storage Tanks	\$2,664	2012/07	2013/10	IRP	High	Sed_Marine Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UXO 00001	Other	\$0	2004/09	2004/09	MMRP	Response Complete	
UXO 00002	Other	\$5,969	2009/12	2013/05	MMRP	Not Required	
UXO 00003	Other	\$3,202	2009/10	2011/09	MMRP	Not Required	
UXO 00004	Other	\$3,752	2010/10	2012/09	MMRP	Not Required	
UXO 00005	Other	\$3,265	2010/09	2012/09	MMRP	Not Required	
UXO 00006	Other	\$4,641	2012/01	2014/05	MMRP	Not Required	
UXO 00007	Other	\$4,068	2011/10	2012/09	MMRP	Not Required	
UXO 00008	Other	\$5,336	2010/09	2012/04	MMRP	Not Required	
UXO 00009	Other	\$6,133	2009/10	2011/09	MMRP	Not Required	
NAVY --- CA917002313000 / CORONADO NAB							
			CTC (\$K):	\$22,030	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Surface Disposal Area	\$160	2009/11	2009/11	IRP	Medium	Groundwater Soil
SITE 00002	Burn Area	\$3,466	2009/10	2011/09	IRP	High	Groundwater Sed_Human Sed_Marine Soil SW_Human
SITE 00003	Surface Disposal Area	\$5,209	2011/09	2011/09	IRP	High	Groundwater Sed_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Sed_Marine
SITE 00004	Surface Disposal Area	\$6,701	2011/09	2011/09	IRP	High	Groundwater Sed_Human Sed_Marine Soil SW_Human
SITE 00006	Surface Disposal Area	\$5,749	2008/09	2011/09	IRP	High	Groundwater Soil
SITE UX005	Unexploded Munitions and Ordnar	\$745	2010/12	2010/12	MMRP	Not Required	
UST 000001	Underground Storage Tanks	\$0	2000/12	2000/12	IRP	Response Complete	
NAVY --- CA917000039600 / FALLBROOK NOC PAC DIV DET				CTC (\$K):	\$9,549	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
SITE 00026	Explosive Ordnance Disposal Area	\$1,466	2012/10	2012/10	IRP	Low	Soil
SITE 00027	Landfill	\$3,553	2010/02	2011/09	IRP	Medium	Soil
SITE 00028	Dip Tank	\$110	2012/09	2012/09	IRP	Low	Soil
SITE 00029	Landfill	\$304	2012/03	2012/03	IRP	Low	Soil
SITE 00030	Spill Site Area	\$93	2011/07	2011/07	IRP	Low	Soil
SITE 00031	Surface Disposal Area	\$499	2012/06	2012/06	IRP	Low	Soil
SITE 00032	Surface Disposal Area	\$273	2010/09	2010/09	IRP	Medium	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00033	Mixed Waste Area	\$0	2004/03	2004/03	IRP	Response Complete	
SITE 00034	Mixed Waste Area	\$245	2009/09	2009/09	IRP	Medium	Soil
SITE 00052	Unexploded Munitions and Ordnar	\$0	1991/09	1991/09	IRP	Response Complete	
SITE 00053	Spill Site Area	\$307	2012/09	2012/09	IRP	Low	Soil
UST 000001	Underground Storage Tanks	\$0	1990/06	1990/06	IRP	Response Complete	
UXO 000001	Other	\$2,368	2013/02	2013/02	MMRP	Not Required	
UXO 000002	Other	\$331	2011/09	2011/09	MMRP	Not Required	
NAVY --- CA917002438100 / LEMOORE NAS CTC (\$K): \$11,276 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
SITE 00001	Landfill	\$1,860	1996/10	1998/07	IRP	Response Complete	
SITE 00002	Surface Disposal Area	\$33	2006/03	2006/03	IRP	Low	Groundwater Soil
SITE 00003	Surface Disposal Area	\$0	1998/12	1998/12	IRP	Response Complete	
SITE 00004	Fire/Crash Training Area	\$33	2006/03	2006/03	IRP	Medium	Groundwater Soil
SITE 00005	Fire/Crash Training Area	\$3,122	2005/01	2007/12	IRP	High	Groundwater Soil
SITE 00006	Contaminated Sediments	\$0	2002/09	2002/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00007	Contaminated Sediments	\$0	2002/09	2002/09	IRP	Response Complete	
SITE 00008	Surface Disposal Area	\$0	1997/08	1997/08	IRP	Response Complete	
SITE 00009	Surface Impoundment/Lagoon	\$651	2006/04	2009/03	IRP	Medium	Groundwater Soil
SITE 00010	Surface Disposal Area	\$0	1998/12	1998/12	IRP	Response Complete	
SITE 00011	Spill Site Area	\$0	1997/08	1997/08	IRP	Response Complete	
SITE 00012	Spill Site Area	\$0	1997/08	1997/08	IRP	Response Complete	
SITE 00013	Storage Area	\$0	1997/08	1997/08	IRP	Response Complete	
SITE 00014	Contaminated Ground Water	\$5,297	2007/02	2008/05	IRP	High	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00015	Surface Disposal Area	\$0	1998/12	1998/12	IRP	Response Complete	
SITE 00016	Surface Impoundment/Lagoon	\$0	1997/08	1997/08	IRP	Response Complete	
SITE 00017	Spill Site Area	\$213	2007/09	2007/09	IRP	High	Groundwater Soil
UST 000001	Underground Storage Tanks	\$0	1995/09	1997/09	IRP	Response Complete	
UST 000002	Underground Storage Tanks	\$67	2005/12	2006/07	IRP	High	Groundwater Soil
NAVY --- CA917002316600 / LOS ANGELES NMCRC CTC (\$K): \$435 Acres Affected By Restoration Issues: TBD BRAC Action: Minor Closure							
SITE 00001	Underground Storage Tanks	\$435	2004/09	2004/09	IRP	Response Complete	
NAVY --- CA917309876500 / MIRAMAR MCAS CTC (\$K): \$30,304 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
SITE 00001	Spill Site Area	\$2,573	2010/09	2010/09	IRP	High	Soil
SITE 00002	Surface Disposal Area	\$2,956	2011/09	2011/09	IRP	Medium	Soil
SITE 00003	Surface Impoundment/Lagoon	\$135	2009/07	2009/07	IRP	Medium	Sed_Marine SW_Human
SITE 00004	Fire/Crash Training Area	\$0	1996/07	1996/09	IRP	Response Complete	
SITE 00005	Surface Disposal Area	\$1,920	2006/07	2009/10	IRP	Medium	Soil
SITE 00006	Landfill	\$0	1984/09	1984/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00007	Landfill	\$0	1984/09	1984/09	IRP	Response Complete	
SITE 00008	Contaminated Buildings	\$0	1984/09	1984/09	IRP	Response Complete	
SITE 00009	Unexploded Munitions and Ordnar	\$0	1984/09	1984/09	IRP	Response Complete	
SITE 00010	Surface Disposal Area	\$435	2007/09	2007/09	IRP	Medium	Soil
SITE 00011	Oil/Water Separator	\$0	1996/07	1996/09	IRP	Response Complete	
SITE 00012	Surface Impoundment/Lagoon	\$0	1996/07	1996/09	IRP	Response Complete	
SITE 00013	Disposal Pit and Dry Well	\$0	1996/07	1996/09	IRP	Response Complete	
SITE 00014	Surface Impoundment/Lagoon	\$0	1996/03	1996/03	IRP	Response Complete	
SITE 00015	Storage Area	\$42	2013/09	2013/09	IRP	Low	Soil
SITE 00016	Contaminated Ground Water	\$180	2014/03	2014/03	IRP	Low	Soil
SITE 00017	Surface Disposal Area	\$0	1998/11	1998/11	IRP	Response Complete	
UST 000001	Other	\$147	2007/09	2007/09	IRP	High	Groundwater Soil
UXO 000001	Other	\$1,730	2012/10	2013/09	MMRP	Not Required	
UXO 000002	Other	\$1,234	2011/09	2013/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UXO 000003	Other	\$991	2011/09	2013/09	MMRP	Not Required	
UXO 000004	Other	\$1,116	2012/08	2013/09	MMRP	Not Required	
UXO 000005	Other	\$1,416	2009/09	2013/09	MMRP	Not Required	
UXO 000006	Other	\$1,624	2013/06	2014/09	MMRP	Not Required	
UXO 000007	Other	\$2,155	2009/09	2014/09	MMRP	Not Required	
UXO 000008	Other	\$1,190	2009/09	2014/09	MMRP	Not Required	
UXO 000009	Other	\$1,432	2010/01	2014/09	MMRP	Not Required	
UXO 000010	Other	\$920	2011/09	2014/09	MMRP	Not Required	
UXO 000011	Other	\$1,620	2011/01	2014/09	MMRP	Not Required	
UXO 000012	Other	\$1,771	2012/09	2014/09	MMRP	Not Required	
UXO 000013	Other	\$2,377	2012/09	2014/09	MMRP	Not Required	
UXO 000014	Other	\$2,340	2011/09	2014/09	MMRP	Not Required	
NAVY --- CA917002323800 / MOFFETT FIELD NAS							
		CTC (\$K):	\$78,549	Acres Affected By Restoration Issues: TBD			BRAC Action: Minor Closure
SITE 00001	Landfill	\$4,232	1996/03	2001/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00002	Landfill	\$0	1995/05	2001/06	IRP	Response Complete	
SITE 00003	Disposal Pit and Dry Well	\$0	1994/10	1994/10	IRP	Response Complete	
SITE 00004	Surface Impoundment/Lagoon	\$0	1994/10	1994/10	IRP	Response Complete	
SITE 00005	Underground Tank Farm	\$316	1994/06	2002/07	IRP	Response Complete	
SITE 00006	Surface Disposal Area	\$0	1994/10	1994/10	IRP	Response Complete	
SITE 00007	Surface Disposal Area	\$0	1994/10	1994/10	IRP	Response Complete	
SITE 00008	Spill Site Area	\$0	1994/04	1994/04	IRP	Response Complete	
SITE 00009	Underground Tank Farm	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00010	Surface Disposal Area	\$0	1994/10	1994/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00011	Surface Disposal Area	\$0	1994/10	1994/10	IRP	Response Complete	
SITE 00012	Fire/Crash Training Area	\$0	1994/10	1994/10	IRP	Response Complete	
SITE 00013	Surface Disposal Area	\$0	1994/10	1994/10	IRP	Response Complete	
SITE 00014	Underground Storage Tanks	\$0	1992/02	1993/10	IRP	Response Complete	
SITE 00015	Oil/Water Separator	\$0	1994/10	1994/10	IRP	Response Complete	
SITE 00016	Disposal Pit and Dry Well	\$0	1989/06	1993/10	IRP	Response Complete	
SITE 00017	Disposal Pit and Dry Well	\$0	1989/06	1991/07	IRP	Response Complete	
SITE 00018	Disposal Pit and Dry Well	\$0	1994/02	2000/03	IRP	Response Complete	
SITE 00019	Underground Storage Tanks	\$188	1994/10	2002/03	IRP	Response Complete	
SITE 00020	Spill Site Area	\$0	1997/10	1997/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00021	Spill Site Area	\$0	1997/10	1997/10	IRP	Response Complete	
SITE 00022	Surface Disposal Area	\$4,485	2002/06	2003/08	IRP	Response Complete	
SITE 00023	Landfill	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00024	Spill Site Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00025	Contaminated Sediments	\$6,447	2005/11	2007/12	IRP	Medium	Sed_Human Sed_Marine Soil SW_Human SW_Marine
SITE 00026	Other	\$2,150	1996/05	2001/04	IRP	Not Required	
SITE 00027	Contaminated Sediments	\$9,822	2003/04	2007/06	IRP	High	Sed_Human Soil SW_Human SW_Marine
SITE 00028	Disposal Pit and Dry Well	\$17,742	1994/10	2001/05	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00029	Other	\$31,990	2006/10	2007/09	IRP	High	Sed_Human Sed_Marine Soil SW_Human
UST 000002	Underground Storage Tanks	\$0	2001/06	2001/06	IRP	Response Complete	
UST 000003	Underground Storage Tanks	\$0	2001/06	2001/06	IRP	Response Complete	
UST 000004	Underground Storage Tanks	\$597	2000/11	2002/01	IRP	Response Complete	
UST 000005	Underground Storage Tanks	\$246	2001/09	2001/09	IRP	Response Complete	
UST 000006	Underground Storage Tanks	\$0	2001/09	2001/09	IRP	Response Complete	
UST 000007	Underground Storage Tanks	\$334	1995/05	2001/12	IRP	Response Complete	
NAVY --- CA917006211300 / PASADENA MCRC			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
UST 000001	Underground Storage Tanks	\$0	2005/09	2005/09	IRP	Response Complete	
NAVY --- CA917002314400 / SAN DIEGO NAVMEDCTR			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00017	Surface Disposal Area	\$0	1991/09	1991/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
NAVY --- CA917002428900 / SAN DIEGO NS				CTC (\$K): \$42,449	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Landfill	\$4,523	2007/07	2009/11	IRP	High	Groundwater Soil
SITE 00002	Landfill	\$7,334	2008/07	2008/08	IRP	High	Groundwater Soil
SITE 00003	Storage Area	\$2,570	2008/08	2008/08	IRP	High	Groundwater Sed_Marine Soil
SITE 00004	Storage Area	\$908	2007/09	2007/09	IRP	High	Groundwater Soil
SITE 00005	Landfill	\$0	2003/09	2003/09	IRP	Response Complete	
SITE 00007	Waste Treatment Plant	\$0	2003/09	2003/09	IRP	Response Complete	
SITE 00008	Fire/Crash Training Area	\$0	1998/12	1998/12	IRP	Response Complete	
SITE 00009	Storage Area	\$0	1997/11	1997/11	IRP	Response Complete	
SITE 00010	Surface Disposal Area	\$4,252	2007/09	2007/09	IRP	High	Soil
SITE 00011	Drainage Ditch	\$0	1999/09	1999/09	IRP	Response Complete	
SITE 00012	Surface Runoff	\$0	1997/06	1997/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00013	Storage Area	\$362	2005/11	2006/01	IRP	High	Groundwater
							Soil
SITE 00014	Surface Disposal Area	\$1,451	2002/09	2002/09	IRP	Response Complete	
SITE 00015	Waste Lines	\$0	2002/09	2002/09	IRP	Response Complete	
SITE 00016	Storage Area	\$2,828	2007/06	2009/09	IRP	High	Groundwater Sed_Fresh Sed_Human Sed_Marine Soil
SITE 00017	Contaminated Ground Water	\$1,927	2009/08	2009/08	IRP	Medium	Groundwater Sed_Human Sed_Marine Soil
SITE 00018	Storage Area	\$397	2005/01	2005/01	IRP	Response Complete	
SITE 00019	Storage Area	\$841	2009/09	2009/09	IRP	Medium	Groundwater
SITE 00020	Storage Area	\$1,726	2007/09	2007/09	IRP	High	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Sed_Fresh
							Sed_Human Sed_Marine Soil
SITE 00021	Other	\$0	1995/06	1995/06	IRP	Response Complete	
SITE UX006	Unexploded Munitions and Ordnar	\$3,057	2009/09	2011/09	MMRP	Not Required	
SITE UX100	Other	\$10,073	2013/06	2014/11	MMRP	Not Required	
UST 000001	Underground Storage Tanks	\$200	2000/10	2000/10	IRP	Response Complete	
NAVY --- CA917002449100 / SEAL BEACH NWS CTC (\$K): \$28,888 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
SITE 00001	Surface Impoundment/Lagoon	\$0	2001/08	2001/08	IRP	Response Complete	
SITE 00002	Surface Impoundment/Lagoon	\$0	1998/06	1998/06	IRP	Response Complete	
SITE 00003	Surface Impoundment/Lagoon	\$0	1998/06	1998/06	IRP	Response Complete	
SITE 00004	Surface Disposal Area	\$189	2004/09	2004/09	IRP	Response Complete	
SITE 00005	Surface Disposal Area	\$193	2005/02	2005/02	IRP	Response Complete	
SITE 00006	Explosive Ordnance Disposal Area	\$193	2004/09	2004/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00007	Landfill	\$193	2005/06	2005/06	IRP	Response Complete	
SITE 00008	Surface Disposal Area	\$0	1999/08	1999/08	IRP	Response Complete	
SITE 00009	Surface Disposal Area	\$0	1999/06	1999/06	IRP	Response Complete	
SITE 00010	Surface Disposal Area	\$0	1999/11	1999/11	IRP	Response Complete	
SITE 00011	Storage Area	\$0	1999/09	1999/09	IRP	Response Complete	
SITE 00012	Explosive Ordnance Disposal Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00013	Spill Site Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00014	Underground Storage Tanks	\$642	2005/07	2005/07	IRP	Not Required	
SITE 00015	Spill Site Area	\$0	1995/08	1995/08	IRP	Response Complete	
SITE 00016	DUMMY VALUE (ADDED BY NAVY	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00017	Spill Site Area	\$0	1995/08	1995/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00018	Building Demolition/Debris Remov	\$0	1995/08	1995/08	IRP	Response Complete	
SITE 00019	Disposal Pit and Dry Well	\$0	2001/08	2001/08	IRP	Response Complete	
SITE 00020	Spill Site Area	\$0	1998/06	1998/06	IRP	Response Complete	
SITE 00021	Surface Disposal Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 00022	Surface Impoundment/Lagoon	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 00023	Surface Disposal Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 00024	Surface Disposal Area	\$0	1995/08	1995/08	IRP	Response Complete	
SITE 00025	Fire/Crash Training Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00035	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 00036	Surface Impoundment/Lagoon	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 00037	Storage Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00038	Surface Disposal Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00039	Underground Storage Tanks	\$0	1996/03	1996/03	IRP	Response Complete	
SITE 00040	Surface Disposal Area	\$1,634	2004/02	2005/01	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00041	Underground Storage Tanks	\$0	1995/08	1995/08	IRP	Response Complete	
SITE 00042	Underground Storage Tanks	\$0	2006/09	2006/09	IRP	High	Groundwater Soil
SITE 00043	Surface Disposal Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 00044	Storage Area	\$0	2006/09	2006/09	IRP	High	Groundwater
SITE 00045	Spill Site Area	\$0	2006/09	2006/09	IRP	High	Groundwater Soil
SITE 00046	Surface Disposal Area	\$0	1998/06	1998/06	IRP	Response Complete	
SITE 00047	Storage Area	\$0	1996/11	1996/11	IRP	Response Complete	
SITE 00048	Spill Site Area	\$0	1996/11	1996/11	IRP	Response Complete	
SITE 00049	Storage Area	\$0	1990/02	1990/02	IRP	Response Complete	
SITE 00050	Storage Area	\$0	1990/02	1990/02	IRP	Response Complete	
SITE 00051	Storage Area	\$0	1990/02	1990/02	IRP	Response Complete	
SITE 00070	Spill Site Area	\$8,034	2005/01	2007/03	IRP	High	Groundwater Soil
SITE 00071	Spill Site Area	\$0	2003/09	2003/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00072	Storage Area	\$0	1995/08	1995/08	IRP	Response Complete	
SITE 00073	Surface Disposal Area	\$0	2003/09	2003/09	IRP	Response Complete	
SITE 00074	Other	\$16,104	2012/12	2012/12	IRP	High	Soil
SWMU 00017	Storage Area	\$0	1995/08	1995/08	IRP	Response Complete	
SWMU 00022	Surface Impoundment/Lagoon	\$0	1995/08	1995/08	IRP	Response Complete	
SWMU 00024	Incinerator	\$0	2003/09	2003/09	IRP	Response Complete	
SWMU 00041	Storage Area	\$0	1998/06	1998/06	IRP	Response Complete	
SWMU 00042	Oil/Water Separator	\$0	1998/06	1998/06	IRP	Response Complete	
SWMU 00043	Oil/Water Separator	\$0	1998/06	1998/06	IRP	Response Complete	
SWMU 00048	Waste Treatment Plant	\$0	1995/08	1995/08	IRP	Response Complete	
SWMU 00051	Storage Area	\$0	1995/08	1995/08	IRP	Response Complete	
SWMU 00052	Storage Area	\$0	1995/08	1995/08	IRP	Response Complete	
SWMU 00053	Storage Area	\$0	1995/08	1995/08	IRP	Response Complete	
SWMU 00054	Storage Area	\$0	1995/08	1995/08	IRP	Response Complete	
SWMU 00055	Storage Area	\$0	1995/08	1995/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00056	Storage Area	\$0	2002/03	2002/03	IRP	Response Complete	
SWMU 00057	Storage Area	\$749	2010/09	2010/09	IRP	Medium	Groundwater Soil
SWMU 00058	Storage Area	\$0	1995/08	1995/08	IRP	Response Complete	
SWMU 00059	Storage Area	\$0	1995/08	1995/08	IRP	Response Complete	
SWMU 00060	Storage Area	\$0	1995/08	1995/08	IRP	Response Complete	
SWMU 00061	Storage Area	\$0	1995/08	1995/08	IRP	Response Complete	
SWMU 00062	Storage Area	\$0	1995/08	1995/08	IRP	Response Complete	
SWMU 00063	Storage Area	\$0	1995/08	1995/08	IRP	Response Complete	
SWMU 00064	Storage Area	\$0	1995/08	1995/08	IRP	Response Complete	
SWMU 00065	Storage Area	\$0	1995/08	1995/08	IRP	Response Complete	
SWMU 00066	Surface Disposal Area	\$0	1995/08	1995/08	IRP	Response Complete	
SWMU 00069	Storage Area	\$0	1995/08	1995/08	IRP	Response Complete	
UST 000001	Underground Storage Tanks	\$0	1998/09	1998/09	IRP	Response Complete	
UST 000002	Underground Storage Tanks	\$0	1995/10	1998/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000003	Underground Storage Tanks	\$0	1995/01	1995/01	IRP	Response Complete	
UST 000004	Underground Storage Tanks	\$0	1992/06	1992/06	IRP	Response Complete	
UST 000005	Underground Storage Tanks	\$0	1991/07	1991/07	IRP	Response Complete	
UST 000006	Underground Storage Tanks	\$0	1996/04	1996/04	IRP	Response Complete	
UST 000007	Underground Storage Tanks	\$441	2008/12	2010/09	IRP	Medium	Soil
UXO 00001	Other	\$258	2012/10	2012/10	MMRP	Not Required	
UXO 00002	Other	\$258	2012/10	2012/10	MMRP	Not Required	

Connecticut

NAVY --- CT117002202000 / NEW LONDON NSB			CTC (\$K): \$22,199		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Storage Area	\$0	1996/09	1996/09	IRP	Response Complete	
SITE 00002	Landfill	\$1,586	1996/02	2001/09	IRP	Not Required	
SITE 00003	Surface Disposal Area	\$1,622	1997/06	2001/06	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00004	Surface Disposal Area	\$0	1984/12	1984/12	IRP	Response Complete	
SITE 00005	Storage Area	\$0	1983/03	1983/03	IRP	Response Complete	
SITE 00006	Surface Disposal Area	\$1,508	1997/10	2001/09	IRP	Not Required	
SITE 00007	Unexploded Munitions and Ordnar	\$651	2004/02	2007/03	IRP	Medium	Groundwater Sed_Human Soil
SITE 00008	Landfill	\$1,953	1997/09	2002/08	IRP	Not Required	
SITE 00009	Underground Tank Farm	\$0	1993/03	1996/12	IRP	Response Complete	
SITE 00010	Underground Storage Tanks	\$2,511	2004/06	2007/09	IRP	High	Groundwater Soil
SITE 00011	Underground Storage Tanks	\$2,219	2000/09	2007/09	IRP	High	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00013	Underground Storage Tanks	\$2,186	2001/06	2007/09	IRP	High	Groundwater Soil
SITE 00014	Surface Disposal Area	\$0	2004/10	2004/10	IRP	Response Complete	
SITE 00015	Storage Area	\$0	1995/06	1995/06	IRP	Response Complete	
SITE 00016	Surface Disposal Area	\$0	2004/09	2004/09	IRP	Response Complete	
SITE 00017	Storage Area	\$968	2009/12	2011/09	IRP	Medium	Soil
SITE 00018	Storage Area	\$0	2004/09	2004/09	IRP	Response Complete	
SITE 00019	Storage Area	\$811	2009/10	2012/09	IRP	Low	Groundwater Soil
SITE 00020	Storage Area	\$0	2000/11	2003/05	IRP	Response Complete	
SITE 00021	POL (Petroleum/Oil/Lubricants) Lir	\$1,263	2005/09	2007/09	IRP	High	Groundwater Sed_Human Sed_Marine Soil
SITE 00022	Above Ground Storage Tank	\$1,766	2006/04	2007/09	IRP	High	Groundwater Sed_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Sed_Marine
							Soil
SITE 00023	Underground Tank Farm	\$0	1997/05	2001/09	IRP	Response Complete	
SITE 00024	Storage Area	\$1,304	1982/06	2012/07	IRP	Low	Soil
SITE 00025	Surface Disposal Area	\$1,808	1996/08	2011/03	IRP	Medium	Groundwater Soil
UST 000001	Underground Storage Tanks	\$43	1989/10	1996/07	IRP	Response Complete	
UST 000002	Underground Storage Tanks	\$0	1992/09	1996/06	IRP	Response Complete	
UST 000003	Underground Tank Farm	\$0	1995/12	1995/12	IRP	Response Complete	
UST 000004	Underground Storage Tanks	\$0	1996/02	1997/02	IRP	Response Complete	
UST 000005	Underground Storage Tanks	\$0	2002/08	2002/08	IRP	Response Complete	

District of Columbia

NAVY --- DC317002756200 / ANACOSTIA NS			CTC (\$K): \$1,861		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Spill Site Area	\$0	2006/02	2006/02	IRP	Medium	Soil
SITE 00002	Landfill	\$1,188	2004/01	2007/07	IRP	High	Soil
SITE 00003	Spill Site Area	\$0	2006/02	2006/02	IRP	Medium	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000001	Underground Storage Tanks	\$0	1999/09	1999/09	IRP	Response Complete	
UST 000002	Underground Storage Tanks	\$0	2000/02	2000/02	IRP	Response Complete	
UST 000003	Underground Storage Tanks	\$0	1998/12	2001/09	IRP	Response Complete	
UXO 000001	Other	\$250	2007/09	2007/09	MMRP	Not Required	
UXO 000002	Other	\$423	2008/04	2008/04	MMRP	Not Required	
NAVY --- DC317002345400 / WASHINGTON DC NAVOBSY							
			CTC (\$K):	\$191	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
UST 000001	Underground Storage Tanks	\$191	2001/08	2002/04	IRP	Not Required	

Florida

NAVY --- FL417002441200 / JACKSONVILLE NAS							
			CTC (\$K):	\$24,933	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Building Demolition/Debris Remov	\$0	1991/10	1991/10	IRP	Response Complete	
SITE 00003	Waste Treatment Plant	\$0	1998/07	1998/07	IRP	Response Complete	
SITE 00004	Surface Disposal Area	\$0	1995/12	1995/12	IRP	Response Complete	
SITE 00005	Landfill	\$0	2001/05	2001/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00006	Storage Area	\$0	1991/10	1991/10	IRP	Response Complete	
SITE 00008	Storage Area	\$0	1998/10	1998/10	IRP	Response Complete	
SITE 00009	Surface Disposal Area	\$0	2000/04	2000/04	IRP	Response Complete	
SITE 00010	Storage Area	\$0	1991/10	1991/10	IRP	Response Complete	
SITE 00011	Storage Area	\$2,519	2003/04	2003/12	IRP	Not Required	
SITE 00012	Storage Area	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00013	Disposal Pit and Dry Well	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00014	Storage Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00015	Surface Disposal Area	\$1,001	2000/10	2003/12	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00016	Waste Lines	\$8	2000/09	2003/06	IRP	Response Complete	
SITE 00017	Surface Disposal Area	\$0	2000/04	2000/04	IRP	Response Complete	
SITE 00018	Landfill	\$0	1995/06	1998/10	IRP	Response Complete	
SITE 00019	Underground Storage Tanks	\$0	1991/10	1991/10	IRP	Response Complete	
SITE 00020	Incinerator	\$0	1991/10	1991/10	IRP	Response Complete	
SITE 00021	Contaminated Sediments	\$11	2000/07	2002/06	IRP	Response Complete	
SITE 00022	Surface Disposal Area	\$763	2008/11	2008/11	IRP	Medium	Soil
SITE 00023	Surface Disposal Area	\$644	2009/06	2009/06	IRP	Medium	Groundwater Soil
SITE 00024	Surface Disposal Area	\$0	1991/10	1991/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00025	Storage Area	\$0	1998/11	1998/11	IRP	Response Complete	
SITE 00026	Surface Disposal Area	\$1,722	1996/03	2000/01	IRP	Not Required	
SITE 00027	Storage Area	\$0	1996/03	1998/06	IRP	Response Complete	
SITE 00028	Burn Area	\$0	2000/04	2000/04	IRP	Response Complete	
SITE 00029	Surface Disposal Area	\$0	1991/10	1991/10	IRP	Response Complete	
SITE 00030	Storage Area	\$0	2004/09	2004/09	IRP	Response Complete	
SITE 00031	Spill Site Area	\$0	1998/10	1998/10	IRP	Response Complete	
SITE 00032	Landfill	\$0	2000/04	2000/04	IRP	Response Complete	
SITE 00034	Storage Area	\$0	1991/10	1991/10	IRP	Response Complete	
SITE 00035	Storage Area	\$0	2000/04	2000/04	IRP	Response Complete	
SITE 00036	Building Demolition/Debris Remov	\$0	1991/10	1991/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00037	Spill Site Area	\$0	1999/06	1999/06	IRP	Response Complete	
SITE 00038	Storage Area	\$1,206	2011/09	2011/09	IRP	Low	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
SITE 00039	Landfill	\$0	2000/04	2000/04	IRP	Response Complete	
SITE 00040	Waste Treatment Plant	\$0	2000/12	2000/12	IRP	Response Complete	
SITE 00041	Surface Impoundment/Lagoon	\$0	1998/07	1998/07	IRP	Response Complete	
SITE 00042	Surface Impoundment/Lagoon	\$0	1998/07	1998/07	IRP	Response Complete	
SITE 00043	Surface Impoundment/Lagoon	\$0	1998/07	1998/07	IRP	Response Complete	
SITE 00044	Waste Lines	\$0	2000/04	2000/04	IRP	Response Complete	
SITE 00045	Disposal Pit and Dry Well	\$1,781	2008/12	2010/04	IRP	Medium	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00046	Storage Area	\$2,527	2003/11	2007/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil SW_Fresh SW_Human
SITE 00047	Pesticide Shop	\$1,102	2004/10	2007/09	IRP	High	Groundwater Soil
SITE 00048	Contaminated Ground Water	\$2,876	2000/09	2001/12	IRP	Not Required	
SITE 00049	Maintenance Yard	\$0	2000/04	2000/04	IRP	Response Complete	
SITE 00050	Disposal Pit and Dry Well	\$0	1999/06	1999/06	IRP	Response Complete	
SITE 00051	Fire/Crash Training Area	\$430	2002/06	2002/07	IRP	Not Required	
SITE 00052	Underground Storage Tanks	\$1,170	1999/05	2008/12	IRP	Medium	Groundwater Soil
SITE 00055	Other	\$236	2011/12	2012/11	IRP	Low	Soil
SWMU 00001	Underground Storage Tanks	\$2,224	2002/12	2002/12	IRP	Response Complete	
SWMU 00002	Surface Impoundment/Lagoon	\$1,889	2002/05	2002/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00003	Plating Shop	\$0	1992/06	2000/01	IRP	Response Complete	
SWMU 00004	Underground Storage Tanks	\$0	1995/09	1995/09	IRP	Response Complete	
SWMU 00005	Washrack	\$0	2002/02	2002/02	IRP	Response Complete	
UST 000001	Underground Storage Tanks	\$0	1983/03	2000/04	IRP	Response Complete	
UST 000002	Underground Storage Tanks	\$0	1993/12	1994/12	IRP	Response Complete	
UST 000003	Underground Storage Tanks	\$0	1993/05	1993/05	IRP	Response Complete	
UST 000004	Underground Storage Tanks	\$129	2003/01	2003/01	IRP	Not Required	
UST 000005	Underground Storage Tanks	\$48	1995/03	2004/09	IRP	Response Complete	
UST 000006	Underground Storage Tanks	\$0	1992/10	1992/10	IRP	Response Complete	
UST 000007	Underground Storage Tanks	\$0	1997/05	1998/10	IRP	Response Complete	
UST 000008	Underground Storage Tanks	\$0	1993/05	1993/05	IRP	Response Complete	
UST 000009	Underground Storage Tanks	\$0	1995/02	1995/02	IRP	Response Complete	
UST 000010	Spill Site Area	\$0	1996/05	1996/05	IRP	Response Complete	
UST 000011	Underground Storage Tanks	\$0	1996/11	1996/12	IRP	Response Complete	
UST 000012	Underground Tank Farm	\$418	2002/09	2011/05	IRP	Low	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000013	Contaminated Buildings	\$0	1997/12	1997/12	IRP	Response Complete	
UST 000014	Underground Storage Tanks	\$140	2001/11	2003/02	IRP	Not Required	
UST 000015	Fire/Crash Training Area	\$162	1985/12	2003/03	IRP	Response Complete	
UST 000016	Underground Storage Tanks	\$171	1992/09	1998/12	IRP	Not Required	
UST 000017	Spill Site Area	\$0	2002/10	2002/10	IRP	Response Complete	
UST 000018	Underground Storage Tanks	\$0	2004/02	2004/02	IRP	Response Complete	
UST 000019	Underground Storage Tanks	\$0	1995/10	1995/10	IRP	Response Complete	
UST 000020	Underground Storage Tanks	\$0	1996/11	1996/11	IRP	Response Complete	
UST 000021	Underground Storage Tanks	\$0	1989/01	1989/01	IRP	Response Complete	
UST 000022	Underground Storage Tanks	\$0	2004/02	2004/02	IRP	Response Complete	
UST 000023	Underground Storage Tanks	\$0	2004/02	2004/02	IRP	Response Complete	
UST 000024	Underground Storage Tanks	\$0	2000/03	2000/03	IRP	Response Complete	
UST 000119	POL (Petroleum/Oil/Lubricants) Lir	\$0	2005/12	2005/12	IRP	Not Evaluated	
UXO 000001	Pistol Range	\$1,756	2012/09	2013/05	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
NAVY --- FL417002378800 / MAYPORT NS				CTC (\$K): \$10,547	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SWMU 00001	Landfill	\$184	2000/12	2000/12	IRP	Response Complete	
SWMU 00002	Landfill	\$656	2000/12	2006/11	IRP	High	Groundwater Sed_Human Sed_Marine Soil SW_Human
SWMU 00003	Landfill	\$318	2000/12	2000/12	IRP	Response Complete	
SWMU 00004	Landfill	\$391	2000/12	2000/12	IRP	Response Complete	
SWMU 00005	Landfill	\$338	2000/12	2004/03	IRP	Response Complete	
SWMU 00006	Disposal Pit and Dry Well	\$187	2002/01	2002/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00007	Disposal Pit and Dry Well	\$1,350	2005/01	2007/09	IRP	High	SW_Human
SWMU 00008	Disposal Pit and Dry Well	\$224	2002/04	2002/04	IRP	Response Complete	
SWMU 00009	Waste Treatment Plant	\$225	2002/04	2002/04	IRP	Response Complete	
SWMU 00010	Storage Area	\$225	2002/04	2002/04	IRP	Response Complete	
SWMU 00011	Spill Site Area	\$225	2002/04	2002/04	IRP	Response Complete	
SWMU 00012	Industrial Discharge	\$555	2002/12	2004/09	IRP	Response Complete	
SWMU 00013	Fire/Crash Training Area	\$0	2002/05	2002/05	IRP	Response Complete	
SWMU 00014	Spill Site Area	\$218	2003/03	2003/03	IRP	Response Complete	
SWMU 00015	Mixed Waste Area	\$318	2002/06	2005/02	IRP	Response Complete	
SWMU 00016	Storage Area	\$0	2002/05	2002/05	IRP	Response Complete	
SWMU 00017	Surface Disposal Area	\$564	2002/04	2005/06	IRP	Response Complete	
SWMU 00022	Contaminated Soil Piles	\$383	2002/04	2004/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00023	Maintenance Yard	\$221	2002/04	2002/04	IRP	Response Complete	
SWMU 00024	Maintenance Yard	\$255	2000/12	2000/12	IRP	Response Complete	
SWMU 00025	Maintenance Yard	\$206	2000/12	2000/12	IRP	Response Complete	
SWMU 00047	Waste Lines	\$225	2004/03	2005/06	IRP	Response Complete	
SWMU 00053	Waste Lines	\$976	2001/04	2010/04	IRP	Low	Groundwater Soil
SWMU 00055	Storm Drain	\$979	2000/07	2008/04	IRP	Medium	Sed_Human SW_Fresh
SWMU 00057	Contaminated Ground Water	\$987	2008/01	2010/01	IRP	Medium	Groundwater
UST 000001	Underground Storage Tanks	\$0	1996/10	1999/12	IRP	Not Required	
UST 000003	Underground Storage Tanks	\$22	1992/01	1999/05	IRP	Not Required	
UST 000004	Underground Storage Tanks	\$0	2000/01	2000/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000005	POL (Petroleum/Oil/Lubricants) Lir	\$112	1996/06	1997/11	IRP	Not Required	
UST 000006	POL (Petroleum/Oil/Lubricants) Lir	\$0	1998/04	1999/04	IRP	Response Complete	
UST 000007	Underground Storage Tanks	\$56	2002/06	2006/07	IRP	Low	Soil
UST 000008	Underground Storage Tanks	\$0	1997/09	1998/10	IRP	Response Complete	
UST 000009	Underground Storage Tanks	\$0	1996/06	1996/06	IRP	Response Complete	
UST 000012	Underground Storage Tanks	\$147	1995/08	1998/11	IRP	Not Required	
UST 000013	POL (Petroleum/Oil/Lubricants) Lir	\$0	1999/07	1999/07	IRP	Response Complete	
UST 000014	Underground Storage Tanks	\$0	2000/12	2000/12	IRP	Response Complete	
UST 000015	Underground Storage Tanks	\$0	1997/06	1999/06	IRP	Response Complete	
NAVY --- FL417002379200 / PANAMA CITY CSS		CTC (\$K):		\$3,832	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SWMU 00001	Landfill	\$0	1996/06	1996/06	IRP	Response Complete	
SWMU 00002	Landfill	\$0	2005/08	2005/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00003	Landfill	\$94	2002/02	2005/09	IRP	Not Required	
SWMU 00004	Landfill	\$0	1996/06	1996/06	IRP	Response Complete	
SWMU 00005	Surface Disposal Area	\$0	1997/06	1997/06	IRP	Response Complete	
SWMU 00006	Storage Area	\$0	1987/10	1987/10	IRP	Response Complete	
SWMU 00007	Waste Treatment Plant	\$0	1987/10	1987/10	IRP	Response Complete	
SWMU 00008	Fire/Crash Training Area	\$0	1996/06	1996/06	IRP	Response Complete	
SWMU 00009	Fire/Crash Training Area	\$647	2002/02	2004/01	IRP	Not Required	
SWMU 00010	Oil/Water Separator	\$416	2005/02	2005/06	IRP	Not Required	
SWMU 00011	Storage Area	\$0	1987/10	1987/10	IRP	Response Complete	
SWMU 00012	Storage Area	\$0	1987/10	1987/10	IRP	Response Complete	
SWMU 00013	Fire/Crash Training Area	\$1,444	2002/02	2005/09	IRP	Not Required	
SWMU 00014	Contaminated Sediments	\$0	1987/10	1987/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00015	Surface Disposal Area	\$0	1987/10	1987/10	IRP	Response Complete	
SWMU 00016	Surface Disposal Area	\$0	1997/06	1997/06	IRP	Response Complete	
UST 000001	Underground Storage Tanks	\$88	1998/07	1999/12	IRP	Not Required	
UST 000002	Underground Storage Tanks	\$0	1995/12	1995/12	IRP	Response Complete	
UST 000003	Underground Storage Tanks	\$89	1996/02	1997/01	IRP	Not Required	
UST 000075	Underground Storage Tanks	\$1,054	2002/09	2006/04	IRP	Medium	Groundwater Soil
NAVY --- FL417002461000 / PENSACOLA NAS CTC (\$K): \$47,715 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
SITE 00001	Landfill	\$2,370	1998/03	2003/03	IRP	Not Required	
SITE 00002	Contaminated Sediments	\$542	2004/09	2004/09	IRP	Not Required	
SITE 00004	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 00005	Disposal Pit and Dry Well	\$0	1995/10	1995/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00006	Surface Disposal Area	\$0	1997/07	1997/07	IRP	Response Complete	
SITE 00007	Fire/Crash Training Area	\$0	1998/07	1998/07	IRP	Response Complete	
SITE 00008	Surface Disposal Area	\$1,380	2004/06	2004/06	IRP	Not Required	
SITE 00009	Landfill	\$0	1998/06	1998/06	IRP	Response Complete	
SITE 00010	Storage Area	\$0	1996/07	1998/03	IRP	Response Complete	
SITE 00011	Surface Disposal Area	\$3,404	2003/08	2007/01	IRP	High	Groundwater Sed_Marine Soil
SITE 00012	Storage Area	\$1,555	2005/11	2007/01	IRP	High	Groundwater Sed_Human Soil SW_Human
SITE 00013	Surface Disposal Area	\$0	1996/08	1996/08	IRP	Response Complete	
SITE 00014	Surface Disposal Area	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00015	Pesticide Shop	\$1,733	1988/11	2002/09	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00016	Surface Disposal Area	\$0	1997/07	1997/07	IRP	Response Complete	
SITE 00017	Storage Area	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 00018	Spill Site Area	\$0	1998/03	1998/03	IRP	Response Complete	
SITE 00022	Spill Site Area	\$0	1999/04	1999/04	IRP	Response Complete	
SITE 00024	Surface Disposal Area	\$1,474	2002/10	2004/02	IRP	Not Required	
SITE 00025	Spill Site Area	\$1,948	2005/11	2007/01	IRP	High	Groundwater Soil
SITE 00026	Storage Area	\$1,743	2005/11	2009/09	IRP	Medium	Groundwater Soil
SITE 00027	Waste Lines	\$2,274	2005/07	2007/01	IRP	High	Groundwater Soil
SITE 00028	Spill Site Area	\$0	1997/07	1997/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00029	Contaminated Ground Water	\$0	1998/06	1998/06	IRP	Response Complete	
SITE 00030	Waste Lines	\$2,313	2005/08	2007/01	IRP	High	Groundwater Sed_Fresh Soil SW_Fresh
SITE 00032	Sewage Treatment Plant	\$0	1997/09	1998/01	IRP	Response Complete	
SITE 00033	Sewage Treatment Plant	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 00034	Spill Site Area	\$0	1998/06	1998/06	IRP	Response Complete	
SITE 00035	Sewage Treatment Plant	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 00036	Waste Lines	\$0	1997/07	1997/07	IRP	Response Complete	
SITE 00038	Plating Shop	\$933	2004/09	2007/09	IRP	High	Groundwater Soil
SITE 00039	Landfill	\$0	1995/08	1995/08	IRP	Response Complete	
SITE 00040	Contaminated Sediments	\$1,985	2006/09	2007/09	IRP	High	Sed_Marine

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Site name	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00041	Contaminated Sediments	\$1,835	2006/12	2007/09	IRP	High	Sed_Human Sed_Marine SW_Human
SITE 00042	Contaminated Sediments	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 00043	Landfill	\$1,148	2007/01	2007/09	IRP	High	Groundwater Soil
SITE 00044	Maintenance Yard	\$1,136	2008/08	2009/10	IRP	Low	Groundwater Soil
SITE 00045	Soil Contamination After Tank Ren	\$1,033	2008/05	2009/04	IRP	Medium	Soil
SITE 00046	Other	\$1,174	2008/06	2009/06	IRP	Medium	Groundwater
SITE 00100	Fire/Crash Training Area	\$0	2000/03	2000/03	IRP	Response Complete	
SITE 00101	Small Arms Range	\$1,468	2010/10	2013/10	IRP	Low	Soil
SITE 00102	Firing Range	\$0	2001/04	2001/04	IRP	Response Complete	
SITE 00103	Surface Impoundment/Lagoon	\$1,140	2012/10	2013/10	IRP	Low	Groundwater
SITE 00104	Contaminated Buildings	\$1,140	2008/09	2011/10	IRP	Low	Groundwater
SITE 00105	Maintenance Yard	\$1,222	2010/09	2013/10	IRP	Low	Groundwater
SWMU 00001	Surface Impoundment/Lagoon	\$5,264	1986/08	1998/12	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000002	Underground Storage Tanks	\$0	1997/12	1997/12	IRP	Response Complete	
UST 000009	Underground Storage Tanks	\$0	1995/09	1995/09	IRP	Response Complete	
UST 000012	Underground Storage Tanks	\$0	1995/03	1995/03	IRP	Response Complete	
UST 000013	Underground Storage Tanks	\$0	1995/10	1995/10	IRP	Response Complete	
UST 000014	Underground Storage Tanks	\$411	2000/06	2001/03	IRP	Not Required	
UST 000015	Underground Storage Tanks	\$811	2001/12	2004/05	IRP	Not Required	
UST 000017	POL (Petroleum/Oil/Lubricants) Lir	\$96	1991/03	1998/01	IRP	Not Required	
UST 000018	Fire/Crash Training Area	\$169	1997/12	2002/01	IRP	Not Required	
UST 000019	Underground Storage Tanks	\$20	2003/02	2004/04	IRP	Not Required	
UST 000020	POL (Petroleum/Oil/Lubricants) Lir	\$1,146	2002/06	2011/03	IRP	Medium	Groundwater
UST 000021	POL (Petroleum/Oil/Lubricants) Lir	\$991	2001/09	2006/08	IRP	High	Groundwater Soil
UST 000022	Surface Disposal Area	\$987	2005/08	2010/09	IRP	Medium	Groundwater
UST 000023	POL (Petroleum/Oil/Lubricants) Lir	\$0	2001/04	2001/04	IRP	Response Complete	
UST 000024	Underground Tank Farm	\$1,601	2002/04	2009/06	IRP	Medium	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000025	Underground Storage Tanks	\$1,269	2002/06	2009/04	IRP	Medium	Groundwater
NAVY --- FL417002440800 / PENSACOLA NTTCC CORRY STATION		CTC (\$K): \$1,860		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
SITE 00001	Contaminated Ground Water	\$0	1998/01	1998/01	IRP	Response Complete	
SITE 00002	Landfill	\$606	2008/06	2008/06	IRP	Medium	Groundwater
SITE 00003	Underground Storage Tanks	\$627	2008/06	2008/06	IRP	Low	Groundwater Soil
SITE 00004	Contaminated Sediments	\$627	2008/06	2008/06	IRP	Low	Groundwater
Georgia							
NAVY --- GA417302369400 / ALBANY MCLB		CTC (\$K): \$4,079		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
SITE 00001	Landfill	\$152	1997/09	2005/09	IRP	Not Required	
SITE 00002	Surface Disposal Area	\$0	1987/05	1987/05	IRP	Response Complete	
SITE 00003	Surface Disposal Area	\$1,928	2001/06	2007/01	IRP	High	Groundwater
SITE 00004	Landfill	\$376	2001/06	2007/11	IRP	Medium	Groundwater Soil
SITE 00005	Landfill	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 00006	Drainage Ditch	\$0	1999/03	1999/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00007	Storage Area	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 00008	Disposal Pit and Dry Well	\$0	1997/12	1997/12	IRP	Response Complete	
SITE 00009	Underground Storage Tanks	\$0	1997/09	2000/06	IRP	Response Complete	
SITE 00010	Waste Lines	\$152	2001/06	2005/09	IRP	Not Required	
SITE 00011	Pistol Range	\$0	1996/09	1996/09	IRP	Response Complete	
SITE 00012	Waste Treatment Plant	\$152	2001/06	2005/06	IRP	Response Complete	
SITE 00013	Waste Lines	\$0	1999/03	1999/03	IRP	Response Complete	
SITE 00014	Surface Impoundment/Lagoon	\$0	1997/12	1997/12	IRP	Response Complete	
SITE 00015	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 00016	Storage Area	\$0	1994/01	1997/09	IRP	Response Complete	
SITE 00017	Spill Site Area	\$0	1994/01	1997/09	IRP	Response Complete	
SITE 00018	Surface Disposal Area	\$0	1997/08	1997/08	IRP	Response Complete	
SITE 00019	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00020	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 00021	Spill Site Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00022	Storage Area	\$1,167	2001/06	2005/09	IRP	Not Required	
SITE 00025	Landfill	\$0	1997/09	1997/09	IRP	Response Complete	
SITE 00026	Landfill	\$0	2001/06	2005/09	IRP	Not Required	
SWMU 00001	Storage Area	\$0	1988/12	1988/12	IRP	Response Complete	
SWMU 00002	Surface Impoundment/Lagoon	\$152	1987/12	1989/10	IRP	Response Complete	
SWMU 00003	Surface Impoundment/Lagoon	\$0	1993/10	1994/06	IRP	Response Complete	
SWMU 00004	Storage Area	\$0	1997/10	1997/10	IRP	Response Complete	
SWMU 00005	Storage Area	\$0	1997/10	1997/10	IRP	Response Complete	
SWMU 00030	Contaminated Ground Water	\$0	2000/09	2001/03	IRP	Response Complete	
SWMU 00031	Contaminated Ground Water	\$0	2005/02	2005/02	IRP	Response Complete	
SWMU 00032	Contaminated Ground Water	\$0	2005/02	2005/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
NAVY --- GA417002471300 / ATHENS NAVSCSCOL				CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
UST 000001	Underground Storage Tanks	\$0	1992/12	2000/10	IRP	Response Complete	
NAVY --- GA417009000100 / KINGS BAY NSB				CTC (\$K):	\$680	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
SITE 00001	Storage Area	\$0	1985/09	1985/09	IRP	Response Complete	
SITE 00002	Fire/Crash Training Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00003	Storage Area	\$0	1985/09	1985/09	IRP	Response Complete	
SITE 00004	Storage Area	\$0	1985/09	1985/09	IRP	Response Complete	
SITE 00005	Surface Disposal Area	\$0	2002/01	2002/01	IRP	Response Complete	
SITE 00006	Surface Disposal Area	\$0	1985/09	1985/09	IRP	Response Complete	
SITE 00007	Surface Disposal Area	\$0	1985/09	1985/09	IRP	Response Complete	
SITE 00008	Surface Disposal Area	\$0	1985/09	1985/09	IRP	Response Complete	
SITE 00009	Surface Disposal Area	\$0	1985/09	1985/09	IRP	Response Complete	
SITE 00010	Surface Disposal Area	\$0	1985/09	1985/09	IRP	Response Complete	
SITE 00011	Landfill	\$680	1997/08	2002/04	IRP	Not Required	
SITE 00012	Surface Disposal Area	\$0	1992/04	1992/04	IRP	Response Complete	
SITE 00013	Storage Area	\$0	1985/09	1985/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00014	Surface Disposal Area	\$0	1985/09	1985/09	IRP	Response Complete	
SITE 00015	Surface Disposal Area	\$0	1985/09	1985/09	IRP	Response Complete	
SITE 00016	Surface Disposal Area	\$0	2001/07	2001/07	IRP	Response Complete	
UST 000001	Spill Site Area	\$0	1991/09	1994/03	IRP	Response Complete	
Hawaii							
NAVY --- HI917002434100 / PEARL HARBOR NS			CTC (\$K): \$34,223		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00005	Surface Disposal Area	\$0	1983/10	1983/10	IRP	Response Complete	
SITE 00006	Surface Disposal Area	\$0	1983/10	1983/10	IRP	Response Complete	
SITE 00007	Spill Site Area	\$0	1987/12	1987/12	IRP	Response Complete	
SITE 00008	Landfill	\$1,427	1997/06	1997/06	IRP	Response Complete	
SITE 00019	Contaminated Sediments	\$19,387	2008/06	2013/11	IRP	High	Sed_Human Sed_Marine
SITE 00031	Spill Site Area	\$2,963	2007/08	2007/08	IRP	High	Soil
SITE 00032	Spill Site Area	\$0	1991/09	1991/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00035	Disposal Pit and Dry Well	\$572	2007/08	2007/08	IRP	High	Groundwater Sed_Human Sed_Marine
SITE 00038	Storage Area	\$0	1990/08	1990/08	IRP	Response Complete	
SITE 00045	Oil/Water Separator	\$107	2001/06	2002/06	IRP	Not Required	
SITE 00050	Storage Area	\$0	1995/09	1995/09	IRP	Response Complete	
SITE 00051	POL (Petroleum/Oil/Lubricants) Lir	\$0	2007/08	2007/08	IRP	High	Groundwater
SITE 00052	Spill Site Area	\$42	2007/08	2007/08	IRP	High	Soil
SITE 00053	Storm Drain	\$0	2007/08	2007/08	IRP	High	Groundwater Soil
SITE 00054	Storm Drain	\$0	2007/09	2007/09	IRP	High	Groundwater Soil
SITE 00055	Oil/Water Separator	\$1,965	2007/09	2007/09	IRP	High	Groundwater Soil
SITE 00056	Spill Site Area	\$0	2007/08	2007/08	IRP	High	Groundwater Soil
SITE 00057	Spill Site Area	\$0	2007/08	2007/08	IRP	High	Groundwater Soil
SITE 00058	Other	\$1,372	2010/08	2010/08	IRP	Medium	SW_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00003	Storage Area	\$0	1995/03	1995/03	IRP	Response Complete	
SWMU 00004	Storm Drain	\$1,727	2011/06	2011/06	IRP	Medium	Groundwater Soil
SWMU 00006	Fire/Crash Training Area	\$2,216	2007/08	2007/09	IRP	High	Groundwater Sed_Human Sed_Marine Soil
UST 000001	Underground Storage Tanks	\$279	1997/09	1999/11	IRP	Response Complete	
UST 000002	Other	\$2,166	2014/09	2014/09	IRP	Low	Soil
Illinois							
NAVY --- IL517002259600 / GREAT LAKES NTC			CTC (\$K): \$20,381		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Landfill	\$1,471	2007/09	2007/09	IRP	High	Soil
SITE 00002	Landfill	\$0	2001/03	2001/03	IRP	Response Complete	
SITE 00003	Landfill	\$0	1986/03	1997/04	IRP	Response Complete	
SITE 00004	Above Ground Storage Tank	\$1,394	2011/03	2012/09	IRP	Low	Groundwater Soil SW_Fresh SW_Human
SITE 00005	Storage Area	\$892	2011/01	2012/07	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00006	Storage Area	\$0	1988/11	1988/11	IRP	Response Complete	
SITE 00007	Storage Area	\$0	2003/06	2003/06	IRP	Response Complete	
SITE 00008	Underground Storage Tanks	\$0	1989/12	1990/09	IRP	Response Complete	
SITE 00009	Surface Disposal Area	\$921	2008/05	2008/05	IRP	Low	Soil
SITE 00010	Unexploded Munitions and Ordnar	\$0	1989/12	1989/12	IRP	Response Complete	
SITE 00011	Storage Area	\$0	1986/03	1986/03	IRP	Response Complete	
SITE 00012	Surface Disposal Area	\$1,251	2010/09	2010/09	IRP	Medium	Soil
SITE 00013	Surface Disposal Area	\$0	2001/03	2001/03	IRP	Response Complete	
SITE 00014	Storage Area	\$0	1986/03	1986/03	IRP	Response Complete	
SITE 00015	Burn Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00016	Contaminated Buildings	\$15	1999/09	2004/10	IRP	Response Complete	
SITE 00017	Contaminated Sediments	\$2,279	2004/09	2009/05	IRP	High	Sed_Human
SITE 00018	Contaminated Ground Water	\$205	2003/12	2006/02	IRP	High	Groundwater Soil
SITE 00019	Small Arms Range	\$380	2007/08	2007/08	IRP	High	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00020	Contaminated Ground Water	\$919	2008/01	2009/07	IRP	Medium	Soil
SITE 00021	Landfill	\$1,066	2009/02	2010/05	IRP	Medium	Soil
SITE 00022	Other	\$1,728	2006/02	2007/04	IRP	High	Groundwater Soil
UST 000001	Underground Storage Tanks	\$297	2001/11	2012/06	IRP	Low	Groundwater Soil
UST 000002	Underground Storage Tanks	\$59	2007/07	2007/07	IRP	Low	Groundwater Soil
UST 000003	Underground Storage Tanks	\$50	2006/06	2006/06	IRP	Low	Groundwater
UST 000004	Underground Storage Tanks	\$58	2007/03	2007/03	IRP	Low	Groundwater Soil
UST 000005	Underground Tank Farm	\$141	2009/02	2009/02	IRP	Low	Groundwater
UST 000006	Underground Storage Tanks	\$95	2010/02	2010/02	IRP	Low	Groundwater
UST 000007	Underground Storage Tanks	\$95	2012/02	2012/02	IRP	Low	Groundwater
UST 000008	Underground Storage Tanks	\$91	2013/02	2013/02	IRP	Low	Groundwater
UST 000009	Underground Storage Tanks	\$93	2014/03	2014/03	IRP	Low	Groundwater
UST 000010	Underground Storage Tanks	\$99	2013/02	2013/02	IRP	Low	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000011	Underground Storage Tanks	\$97	2014/02	2014/02	IRP	Low	Groundwater
UXO 000001	Other	\$4,321	2008/02	2011/09	MMRP	Not Required	
UXO 000002	Other	\$1,595	2012/08	2012/08	MMRP	Not Required	
UXO 000003	Other	\$0	2003/03	2003/03	MMRP	Response Complete	
UXO 000004	Other	\$769	2011/01	2013/02	MMRP	Not Required	
UXO 000005	Other	\$0	2003/03	2003/03	MMRP	Response Complete	

Indiana

NAVY --- IN517002350000 / CRANE NSWC			CTC (\$K): \$25,277		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SWMU 00001	Contaminated Ground Water	\$390	2006/11	2006/11	IRP	High	Groundwater
SWMU 00002	Disposal Pit and Dry Well	\$181	2006/02	2007/09	IRP	Medium	Groundwater
SWMU 00003	Explosive Ordnance Disposal Area	\$2,507	2006/01	2007/02	IRP	High	Groundwater Sed_Human Sed_Marine Soil SW_Fresh SW_Human
SWMU 00004	Explosive Ordnance Disposal Area	\$399	2011/06	2011/06	IRP	Medium	Groundwater Sed_Human Soil SW_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00005	Surface Disposal Area	\$1,502	2006/06	2007/09	IRP	High	Groundwater Sed_Human Soil SW_Human
SWMU 00006	Explosive Ordnance Disposal Area	\$0	2001/10	2001/10	IRP	Response Complete	
SWMU 00007	Unexploded Munitions and Ordnance	\$0	2004/03	2004/03	IRP	Response Complete	
SWMU 00008	Surface Impoundment/Lagoon	\$1,503	2006/09	2007/08	IRP	High	SW_Fresh
SWMU 00009	Storage Area	\$243	2007/05	2007/05	IRP	High	Groundwater
SWMU 00010	Explosive Ordnance Disposal Area	\$258	2007/01	2007/01	IRP	High	Groundwater Soil SW_Human
SWMU 00011	Storage Area	\$1,251	2011/07	2011/07	IRP	Medium	Soil
SWMU 00012	Explosive Ordnance Disposal Area	\$207	2007/09	2007/09	IRP	High	Groundwater Soil SW_Fresh SW_Human
SWMU 00013	Explosive Ordnance Disposal Area	\$727	2006/06	2007/09	IRP	High	Groundwater Soil SW_Fresh SW_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00014	Landfill	\$0	2001/10	2001/10	IRP	Response Complete	
SWMU 00015	Surface Disposal Area	\$1,261	2007/03	2007/09	IRP	High	Soil SW_Human
SWMU 00016	Explosive Ordnance Disposal Area	\$1,021	2006/06	2007/09	IRP	High	Soil
SWMU 00017	Storage Area	\$155	2007/09	2007/09	IRP	High	Soil
SWMU 00018	Unexploded Munitions and Ordnance	\$1,984	2010/06	2011/09	IRP	Medium	SW_Fresh
SWMU 00019	Unexploded Munitions and Ordnance	\$0	1992/09	1992/09	IRP	Response Complete	
SWMU 00020	Unexploded Munitions and Ordnance	\$0	2004/03	2004/03	IRP	Response Complete	
SWMU 00021	Storage Area	\$1,811	2010/10	2010/10	IRP	Medium	Soil
SWMU 00022	Surface Impoundment/Lagoon	\$1,167	2012/09	2013/08	IRP	Low	Soil
SWMU 00023	Waste Lines	\$862	2013/06	2013/06	IRP	Low	Soil
SWMU 00024	Waste Treatment Plant	\$0	2001/10	2001/10	IRP	Response Complete	
SWMU 00025	Surface Disposal Area	\$1,230	2011/12	2011/12	IRP	Low	Soil
SWMU 00026	Surface Disposal Area	\$393	2011/09	2011/09	IRP	Medium	Soil
SWMU 00027	Waste Lines	\$1,967	2010/01	2011/09	IRP	Medium	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00028	Waste Lines	\$1,759	2010/03	2011/09	IRP	Medium	Soil
SWMU 00029	Contaminated Ground Water	\$595	2014/04	2014/04	IRP	Low	Soil
SWMU 00030	Surface Impoundment/Lagoon	\$0	2005/03	2005/03	IRP	Response Complete	
SWMU 00031	Contaminated Ground Water	\$0	1990/08	1990/08	IRP	Response Complete	
SWMU 00032	Underground Tank Farm	\$876	2010/06	2011/09	IRP	Medium	Soil
SWMU 00033	Contaminated Buildings	\$155	2010/10	2010/10	IRP	Low	Soil
UST 000001	Underground Storage Tanks	\$0	1991/09	1991/09	IRP	Response Complete	
UXO 000004	Other	\$0	2005/03	2005/03	MMRP	Response Complete	
UXO 000005	Other	\$435	2008/09	2008/09	MMRP	Not Required	
UXO 000006	Other	\$438	2008/09	2008/09	MMRP	Not Required	
NAVY --- IN517002349900 / INDIANAPOLIS NAWC			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Disposal Pit and Dry Well	\$0	2000/01	2001/01	IRP	Response Complete	
UST 000001	Underground Storage Tanks	\$0	1992/04	1992/04	IRP	Response Complete	
UST 000002	Underground Storage Tanks	\$0	1992/04	1992/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
Kentucky							
NAVY --- KY417002417500 / LOUISVILLE NSWC		CTC (\$K): \$666		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
SITE 00001	Landfill	\$0	1986/07	1986/07	IRP	Response Complete	
SITE 00002	Storage Area	\$0	1986/07	1986/07	IRP	Response Complete	
SITE 00003	Disposal Pit and Dry Well	\$0	1986/07	1986/07	IRP	Response Complete	
SITE 00004	Surface Disposal Area	\$0	1991/05	1991/05	IRP	Response Complete	
SITE 00005	Storage Area	\$0	1986/07	1986/07	IRP	Response Complete	
SITE 00006	Plating Shop	\$0	1993/01	1993/01	IRP	Response Complete	
SWMU 00001	Other	\$293	2004/06	2004/06	IRP	Response Complete	
SWMU 00002	Other	\$151	2003/08	2003/08	IRP	Response Complete	
SWMU 00003	Other	\$222	2001/11	2001/11	IRP	Response Complete	
Louisiana							
NAVY --- LA617002278800 / NEW ORLEANS NAS		CTC (\$K): \$3,228		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
SITE 00001	Surface Disposal Area	\$0	1985/11	1985/11	IRP	Response Complete	
SITE 00002	Landfill	\$0	1985/11	1985/11	IRP	Response Complete	
SITE 00003	Surface Disposal Area	\$0	1996/06	1996/06	IRP	Response Complete	
SITE 00004	Fire/Crash Training Area	\$0	1994/10	1994/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00005	Surface Disposal Area	\$0	1996/06	1996/06	IRP	Response Complete	
SITE 00006	Burn Area	\$0	1996/06	1996/06	IRP	Response Complete	
SITE 00007	Surface Disposal Area	\$0	1985/11	1985/11	IRP	Response Complete	
SITE 00008	Explosive Ordnance Disposal Area	\$0	1985/11	1985/11	IRP	Response Complete	
SITE 00012	Surface Impoundment/Lagoon	\$0	1996/06	1996/06	IRP	Response Complete	
SITE 00013	Spill Site Area	\$0	1996/06	1996/06	IRP	Response Complete	
SITE 00014	Spill Site Area	\$0	1996/06	1996/06	IRP	Response Complete	
SITE 00015	Spill Site Area	\$0	1996/06	1996/06	IRP	Response Complete	
SITE 00016	Underground Storage Tanks	\$12	1993/10	1997/09	IRP	Response Complete	
SITE 00017	Contaminated Ground Water	\$0	1995/09	1997/08	IRP	Response Complete	
UST 000001	Underground Storage Tanks	\$0	1994/07	1994/07	IRP	Response Complete	
UXO 00001	Unexploded Munitions and Ordnance	\$3,216	2003/09	2010/10	MMRP	Not Required	
NAVY --- LA617002260400 / NEW ORLEANS NSA			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Above Ground Storage Tank	\$0	1996/06	1996/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00002	Above Ground Storage Tank	\$0	1996/06	1996/06	IRP	Response Complete	
SITE 00003	Underground Storage Tanks	\$0	1996/06	1996/06	IRP	Response Complete	
SITE 00009	Landfill	\$0	1996/06	1996/06	IRP	Response Complete	
SITE 00010	Spill Site Area	\$0	1994/10	1994/10	IRP	Response Complete	
Maine							
NAVY --- ME117002201800 / BRUNSWICK NAS			CTC (\$K): \$15,648		Acres Affected By Restoration Issues: TBD		BRAC Action: Major Closure
SITE 00001	Landfill	\$2,492	1991/08	1999/03	IRP	Not Required	
SITE 00002	Landfill	\$1,927	1997/08	2000/11	IRP	Not Required	
SITE 00003	Disposal Pit and Dry Well	\$0	1991/08	1995/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00004	Disposal Pit and Dry Well	\$0	1991/08	1995/09	IRP	Response Complete	
SITE 00005	Disposal Pit and Dry Well	\$0	1991/08	1996/06	IRP	Response Complete	
SITE 00006	Surface Disposal Area	\$0	1991/08	1996/06	IRP	Response Complete	
SITE 00007	Disposal Pit and Dry Well	\$0	2002/09	2002/09	IRP	Response Complete	
SITE 00008	Surface Disposal Area	\$0	1991/08	1996/06	IRP	Response Complete	
SITE 00009	Disposal Pit and Dry Well	\$2,195	2007/07	2007/08	IRP	Medium	Groundwater Soil
SITE 00010	Storage Area	\$0	1983/06	1983/06	IRP	Response Complete	
SITE 00011	Fire/Crash Training Area	\$1,819	1996/02	2001/07	IRP	Not Required	
SITE 00012	Explosive Ordnance Disposal Area	\$0	2000/07	2000/07	IRP	Response Complete	
SITE 00013	Storage Area	\$0	1991/08	1997/06	IRP	Response Complete	
SITE 00014	Landfill	\$0	1991/08	1991/08	IRP	Response Complete	
SITE 00015	Surface Disposal Area	\$0	1993/09	1993/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00016	Surface Disposal Area	\$0	1993/09	1993/09	IRP	Response Complete	
SITE 00017	Surface Disposal Area	\$0	1993/04	2000/10	IRP	Response Complete	
SITE 00018	Spill Site Area	\$0	1994/10	1994/10	IRP	Response Complete	
UST 000001	Underground Tank Farm	\$0	1992/07	2000/12	IRP	Response Complete	
UST 000002	Underground Storage Tanks	\$1,355	1992/09	2008/09	IRP	High	Groundwater Soil
UST 000003	Underground Storage Tanks	\$268	2000/11	2002/07	IRP	Not Required	
UXO 000001	Other	\$1,222	2007/09	2008/11	MMRP	Not Required	
UXO 000002	Other	\$4,370	2010/02	2012/07	MMRP	Not Required	

Maryland

NAVY --- MD317009002200 / ANNAPOLIS NS			CTC (\$K):	\$3,708	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Surface Disposal Area	\$3,708	2005/03	2007/09	IRP	High	Groundwater Sed_Human Sed_Marine Soil SW_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							SW_Human
UST 000001	Underground Storage Tanks	\$0	1992/04	1994/10	IRP	Response Complete	
NAVY --- MD317002468700 / BETHESDA NAVMEDCOM NATCAPREG			CTC (\$K): \$2,555		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Surface Disposal Area	\$0	1992/09	1992/09	IRP	Response Complete	
SITE 00002	Surface Disposal Area	\$0	1993/08	1993/08	IRP	Response Complete	
SITE 00003	Contaminated Soil Piles	\$0	1992/09	1992/09	IRP	Response Complete	
SITE 00004	Spill Site Area	\$0	1992/09	1992/09	IRP	Response Complete	
SITE 00005	Storage Area	\$0	1992/09	1992/09	IRP	Response Complete	
SITE 00006	Contaminated Soil Piles	\$0	1988/04	1988/04	IRP	Response Complete	
SITE 00007	Spill Site Area	\$0	2000/03	2000/03	IRP	Response Complete	
SITE 00008	Waste Lines	\$0	2003/03	2003/03	IRP	Response Complete	
SWMU 00001	Other	\$2,555	2008/01	2011/01	IRP	Medium	Soil SW_Fresh SW_Human
NAVY --- MD317002468600 / CARDEROCK NSWC			CTC (\$K): \$194		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Landfill	\$194	2006/06	2006/06	IRP	High	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Sed_Human
							Sed_Marine Soil SW_Fresh SW_Human
SITE 00002	Storage Area	\$0	2004/12	2004/12	IRP	Response Complete	
SITE 00003	Storage Area	\$0	2005/05	2005/05	IRP	Response Complete	
SITE 00004	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
SITE 00005	Contaminated Sediments	\$0	2005/09	2005/09	IRP	Response Complete	
SITE 00006	Spill Site Area	\$0	1993/05	1993/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00007	Waste Lines	\$0	1993/05	1993/05	IRP	Response Complete	
SITE 00008	Waste Lines	\$0	1991/05	1991/05	IRP	Response Complete	
SITE 00009	Spill Site Area	\$0	2005/09	2005/09	IRP	Response Complete	
UXO 000001	Other	\$0	2006/04	2006/04	MMRP	Not Required	
UXO 000002	Other	\$0	2006/04	2006/04	MMRP	Not Required	
UXO 000003	Other	\$0	2006/04	2006/04	MMRP	Not Required	
UXO 000004	Other	\$0	2006/04	2006/04	MMRP	Not Required	
UXO 000005	Other	\$0	2006/04	2006/04	MMRP	Not Required	
NAVY --- MD317002410900 / INDIAN HEAD NSWC CTC (\$K): \$61,096 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
SITE 00001	Spill Site Area	\$705	2013/09	2014/08	IRP	Low	Soil
SITE 00002	Spill Site Area	\$1,116	2012/12	2014/03	IRP	Low	Soil
SITE 00003	Spill Site Area	\$0	2005/03	2005/03	IRP	Response Complete	
SITE 00004	Spill Site Area	\$730	2013/08	2014/08	IRP	Low	Soil
SITE 00005	Drainage Ditch	\$0	2004/01	2004/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00006	Contaminated Sediments	\$554	2007/09	2007/09	IRP	High	Groundwater Sed_Fresh Soil
SITE 00007	Surface Disposal Area	\$342	2010/10	2011/09	IRP	Medium	Soil
SITE 00008	Contaminated Sediments	\$903	2009/03	2011/03	IRP	High	Sed_Human Sed_Marine Soil SW_Fresh SW_Human
SITE 00009	Spill Site Area	\$0	2005/03	2005/03	IRP	Response Complete	
SITE 00010	Spill Site Area	\$0	2002/09	2002/09	IRP	Response Complete	
SITE 00011	Landfill	\$1,879	2006/01	2007/05	IRP	High	Sed_Fresh Sed_Human SW_Fresh
SITE 00012	Landfill	\$267	2000/03	2003/01	IRP	Response Complete	
SITE 00013	Surface Disposal Area	\$0	2005/12	2005/12	IRP	High	Groundwater Soil
SITE 00014	Disposal Pit and Dry Well	\$220	2002/10	2008/05	IRP	Medium	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00015	Waste Lines	\$66	2004/10	2007/08	IRP	High	Sed_Fresh Soil
SITE 00016	Waste Lines	\$77	2003/02	2007/09	IRP	High	Sed_Human Soil
SITE 00017	Surface Disposal Area	\$591	2006/07	2008/11	IRP	High	Sed_Fresh
SITE 00018	Landfill	\$1,049	2012/09	2014/05	IRP	Low	Soil
SITE 00019	Waste Lines	\$875	2013/07	2014/07	IRP	Low	Sed_Fresh Soil
SITE 00020	Spill Site Area	\$0	2005/03	2005/03	IRP	Response Complete	
SITE 00021	Landfill	\$1,986	2002/09	2009/05	IRP	High	Groundwater Sed_Fresh Sed_Human Soil
SITE 00022	Surface Disposal Area	\$0	1982/09	1982/09	IRP	Response Complete	
SITE 00023	Waste Lines	\$419	2012/12	2012/12	IRP	Low	SW_Fresh
SITE 00024	Waste Lines	\$835	2010/10	2011/09	IRP	Medium	Groundwater Sed_Fresh
SITE 00025	Contaminated Sediments	\$0	2004/10	2004/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00026	Spill Site Area	\$715	2012/09	2014/08	IRP	Low	Soil
SITE 00027	Spill Site Area	\$816	2012/11	2014/09	IRP	Low	Soil
SITE 00028	Explosive Ordnance Disposal Area	\$2,022	2008/01	2008/01	IRP	High	Sed_Fresh Sed_Human Soil
SITE 00029	Other	\$0	2002/09	2002/09	IRP	Response Complete	
SITE 00030	Unexploded Munitions and Ordnance	\$0	1983/05	1983/05	IRP	Response Complete	
SITE 00031	Unexploded Munitions and Ordnance	\$0	1983/05	1983/05	IRP	Response Complete	
SITE 00032	Disposal Pit and Dry Well	\$0	2003/06	2003/06	IRP	Response Complete	
SITE 00033	Landfill	\$0	2004/10	2004/10	IRP	Response Complete	
SITE 00034	Disposal Pit and Dry Well	\$0	2003/06	2003/06	IRP	Response Complete	
SITE 00035	Landfill	\$0	1983/05	1983/05	IRP	Response Complete	
SITE 00036	Landfill	\$0	1983/05	1983/05	IRP	Response Complete	
SITE 00037	Contaminated Fill	\$384	2011/10	2012/12	IRP	Medium	Groundwater SW_Human
SITE 00038	Landfill	\$2,005	2010/10	2011/06	IRP	Medium	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00039	Contaminated Sediments	\$0	2004/07	2004/07	IRP	Response Complete	
SITE 00040	Contaminated Sediments	\$0	2004/04	2004/04	IRP	Response Complete	
SITE 00041	Storage Area	\$0	2000/08	2002/09	IRP	Response Complete	
SITE 00042	Landfill	\$919	2003/03	2006/11	IRP	High	Groundwater Sed_Fresh Sed_Human Sed_Marine Soil SW_Fresh SW_Human
SITE 00043	Surface Disposal Area	\$786	2011/12	2013/12	IRP	Low	Soil
SITE 00044	Surface Disposal Area	\$0	2002/10	2002/10	IRP	Response Complete	
SITE 00045	Surface Disposal Area	\$0	2006/09	2006/09	IRP	Medium	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00046	Surface Disposal Area	\$0	2005/03	2005/03	IRP	Response Complete	
SITE 00047	Surface Disposal Area	\$2,487	2004/10	2006/12	IRP	High	Sed_Fresh Soil
SITE 00048	Surface Disposal Area	\$0	2005/03	2005/03	IRP	Response Complete	
SITE 00049	Disposal Pit and Dry Well	\$80	2003/02	2007/12	IRP	Medium	Groundwater Sed_Fresh Soil
SITE 00050	Contaminated Buildings	\$78	2004/07	2007/09	IRP	High	Soil
SITE 00051	Disposal Pit and Dry Well	\$0	2003/06	2003/06	IRP	Response Complete	
SITE 00052	Disposal Pit and Dry Well	\$0	2003/06	2003/06	IRP	Response Complete	
SITE 00053	Waste Lines	\$83	2002/02	2007/08	IRP	High	Sed_Human Soil
SITE 00054	Contaminated Buildings	\$76	2002/02	2007/09	IRP	High	Soil
SITE 00055	Contaminated Buildings	\$76	2002/04	2007/08	IRP	High	Soil
SITE 00056	Contaminated Sediments	\$657	2012/08	2014/09	IRP	Low	Groundwater Sed_Fresh Sed_Human Sed_Marine Soil SW_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							SW_Human
SITE 00057	Spill Site Area	\$1,825	2007/01	2008/08	IRP	High	Groundwater SW_Fresh SW_Human
SITE 00066	Surface Disposal Area	\$3,391	2012/05	2014/05	IRP	Not Evaluated	
SWMU 00002	Unexploded Munitions and Ordnar	\$0	2004/12	2004/12	IRP	Response Complete	
SWMU 00003	Landfill	\$0	2005/03	2005/03	IRP	Response Complete	
SWMU 00004	Unexploded Munitions and Ordnar	\$0	2004/09	2004/09	IRP	Response Complete	
SWMU 00005	Unexploded Munitions and Ordnar	\$0	2004/12	2005/03	IRP	Response Complete	
SWMU 00006	Surface Impoundment/Lagoon	\$0	2002/09	2002/09	IRP	Response Complete	
SWMU 00020	Surface Impoundment/Lagoon	\$0	2003/10	2003/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00025	Unexploded Munitions and Ordnar	\$0	2002/09	2002/09	IRP	Response Complete	
SWMU 00026	Unexploded Munitions and Ordnar	\$0	2002/08	2002/08	IRP	Response Complete	
SWMU 00027	Explosive Ordnance Disposal Area	\$0	2002/09	2002/09	IRP	Response Complete	
UXO 000001	Other	\$493	2008/09	2008/09	MMRP	Not Required	
UXO 000002	Other	\$2,991	2010/01	2012/06	MMRP	Not Required	
UXO 000003	Other	\$1,118	2011/10	2015/10	MMRP	Not Required	
UXO 000004	Other	\$2,843	2011/04	2012/04	MMRP	Not Required	
UXO 000005	Other	\$2,845	2011/04	2014/01	MMRP	Not Required	
UXO 000006	Other	\$389	2008/02	2012/07	MMRP	Not Required	
UXO 000007	Other	\$1,103	2011/09	2013/09	MMRP	Not Required	
UXO 000008	Other	\$0	2004/09	2004/09	MMRP	Response Complete	
UXO 000009	Other	\$3,005	2012/03	2013/12	MMRP	Not Required	
UXO 000010	Other	\$712	2012/01	2012/01	MMRP	Not Required	
UXO 000011	Other	\$3,080	2011/09	2013/12	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UXO 000012	Other	\$2,089	2010/12	2015/09	MMRP	Not Required	
UXO 000013	Other	\$59	2008/01	2008/01	MMRP	Not Required	
UXO 000014	Other	\$1,288	2012/01	2014/01	MMRP	Not Required	
UXO 000015	Other	\$1,295	2012/01	2014/01	MMRP	Not Required	
UXO 000016	Other	\$1,312	2012/01	2014/01	MMRP	Not Required	
UXO 000017	Other	\$1,284	2012/01	2014/01	MMRP	Not Required	
UXO 000018	Other	\$1,191	2012/09	2012/12	MMRP	Not Required	
UXO 000019	Other	\$1,047	2009/01	2010/09	MMRP	Not Required	
UXO 000020	Other	\$1,550	2010/01	2012/01	MMRP	Not Required	
UXO 000021	Other	\$220	2008/09	2008/09	MMRP	Not Required	
UXO 000022	Other	\$20	2008/01	2008/01	MMRP	Not Required	
UXO 000023	Other	\$422	2008/09	2013/09	MMRP	Not Required	
UXO 000032	Other	\$1,726	2004/09	2009/11	MMRP	Not Required	
NAVY --- MD317002453600 / PATUXENT RIVER NAS							
			CTC (\$K):	\$38,287	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Landfill	\$252	1995/09	2001/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00002	Disposal Pit and Dry Well	\$3,146	2011/05	2011/09	IRP	Medium	Sed_Human Sed_Marine
SITE 00003	Surface Disposal Area	\$3,408	2011/08	2011/08	IRP	High	Groundwater Sed_Fresh Soil SW_Fresh SW_Marine
SITE 00004	Landfill	\$2,134	2007/09	2007/09	IRP	High	Groundwater
SITE 00005	Landfill	\$2,596	2006/05	2009/12	IRP	High	Groundwater Soil
SITE 00006	Contaminated Sediments	\$1,548	2008/11	2010/09	IRP	Medium	Groundwater Soil
SITE 00007	Underground Tank Farm	\$0	1985/01	1985/01	IRP	Response Complete	
SITE 00008	Contaminated Sediments	\$0	1986/11	1986/11	IRP	Response Complete	
SITE 00009	Surface Disposal Area	\$1,929	2008/09	2009/09	IRP	High	Groundwater Sed_Human Sed_Marine Soil SW_Fresh SW_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00010	Unexploded Munitions and Ordnance	\$0	1991/07	1991/07	IRP	Response Complete	
SITE 00011	Landfill	\$138	2005/11	2005/11	IRP	High	Groundwater SW_Fresh SW_Human
SITE 00012	Landfill	\$1,462	1997/11	2007/01	IRP	High	Groundwater
SITE 00013	Contaminated Buildings	\$0	2002/08	2002/08	IRP	Response Complete	
SITE 00014	Burn Area	\$0	2007/05	2007/05	IRP	High	Groundwater
SITE 00015	Contaminated Sediments	\$0	2003/07	2003/07	IRP	Response Complete	
SITE 00016	Contaminated Sediments	\$0	2005/06	2005/06	IRP	Response Complete	
SITE 00017	Contaminated Sediments	\$1,496	2006/08	2007/03	IRP	High	Groundwater Sed_Human Sed_Marine Soil SW_Fresh SW_Human
SITE 00018	Drainage Ditch	\$159	2011/08	2011/08	IRP	Medium	Groundwater
SITE 00019	Contaminated Sediments	\$0	2005/06	2005/06	IRP	Response Complete	
SITE 00020	Surface Impoundment/Lagoon	\$172	2011/08	2011/08	IRP	Medium	Groundwater
SITE 00021	Surface Impoundment/Lagoon	\$3,690	2010/03	2010/08	IRP	Medium	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00022	Drainage Ditch	\$0	2005/06	2005/06	IRP	Response Complete	
SITE 00023	Spill Site Area	\$2,293	2008/08	2010/09	IRP	Medium	Groundwater
SITE 00024	Disposal Pit and Dry Well	\$1,011	2004/10	2010/09	IRP	High	Groundwater Sed_Human Sed_Marine SW_Fresh SW_Human
SITE 00025	Spill Site Area	\$1,699	2009/03	2010/09	IRP	High	Groundwater
SITE 00026	Landfill	\$237	2001/05	2007/01	IRP	High	Groundwater
SITE 00027	Building Demolition/Debris Remov	\$0	2003/03	2003/03	IRP	Response Complete	
SITE 00028	Spill Site Area	\$1,812	2008/09	2010/09	IRP	Medium	Groundwater
SITE 00029	Surface Disposal Area	\$1,111	2006/05	2007/08	IRP	High	Groundwater Soil
SITE 00030	Contaminated Sediments	\$907	2011/01	2011/05	IRP	Medium	Groundwater Soil
SITE 00031	Contaminated Sediments	\$81	2007/08	2007/08	IRP	High	Groundwater Sed_Fresh Sed_Human Sed_Marine Soil SW_Fresh SW_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							SW_Marine
SITE 00034	Surface Disposal Area	\$1,127	2009/03	2010/06	IRP	High	Groundwater Sed_Human Sed_Marine Soil SW_Fresh SW_Human
SITE 00035	Spill Site Area	\$0	2002/08	2002/08	IRP	Response Complete	
SITE 00036	Spill Site Area	\$0	2002/08	2002/08	IRP	Response Complete	
SITE 00037	Contaminated Soil Piles	\$0	2004/03	2004/03	IRP	Response Complete	
SITE 00038	Storage Area	\$0	2002/08	2002/08	IRP	Response Complete	
SITE 00039	Spill Site Area	\$1,542	2006/06	2009/05	IRP	High	Groundwater Sed_Fresh Soil SW_Fresh SW_Human
SITE 00040	Landfill	\$1,008	2011/01	2011/01	IRP	Medium	Soil
SITE 00041	Burn Area	\$0	2005/09	2005/09	IRP	Response Complete	
SITE 00042	Surface Disposal Area	\$0	2002/08	2002/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00043	Surface Disposal Area	\$1,753	2010/01	2010/09	IRP	Medium	Soil
SITE 00044	Landfill	\$758	2009/09	2009/09	IRP	Medium	Soil
SITE 00045	Surface Disposal Area	\$0	2004/07	2004/07	IRP	Response Complete	
SITE 00046	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
SITE 00047	Disposal Pit and Dry Well	\$818	2010/03	2010/09	IRP	High	Groundwater Sed_Human Soil SW_Human
SITE 00048	Contaminated Soil Piles	\$0	2003/04	2003/04	IRP	Response Complete	
SITE 00049	Contaminated Soil Piles	\$0	2002/01	2002/01	IRP	Response Complete	
SITE 00050	Contaminated Soil Piles	\$0	2006/09	2006/09	IRP	High	Soil
SITE 00051	Pistol Range	\$0	1986/09	1986/09	IRP	Response Complete	
SITE 00052	Contaminated Soil Piles	\$0	2004/06	2004/06	IRP	Response Complete	
SITE 00053	Spill Site Area	\$0	2002/08	2002/08	IRP	Response Complete	
SITE 00054	Other	\$0	1985/09	1985/09	IRP	Response Complete	
UST 000001	Underground Storage Tanks	\$0	1998/07	2002/02	IRP	Not Required	
UST 000002	Underground Storage Tanks	\$0	1987/08	1998/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000003	Underground Storage Tanks	\$0	1991/07	1998/05	IRP	Response Complete	
UST 000004	Underground Storage Tanks	\$0	1993/08	2000/01	IRP	Response Complete	
UST 000005	Underground Storage Tanks	\$0	1997/05	1997/05	IRP	Response Complete	
UST 000006	Underground Storage Tanks	\$0	1996/01	2001/09	IRP	Response Complete	
UST 000007	Underground Storage Tanks	\$0	1998/01	2000/02	IRP	Response Complete	
UST 000008	Underground Storage Tanks	\$0	2000/05	2002/03	IRP	Response Complete	
UST 000009	Underground Storage Tanks	\$0	2001/09	2001/09	IRP	Response Complete	
UST 000010	Underground Storage Tanks	\$0	2000/03	2001/12	IRP	Response Complete	

Mississippi

NAVY --- MS417002262600 / GULFPORT NCBC			CTC (\$K): \$13,078		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Landfill	\$878	2008/01	2010/01	IRP	Medium	Groundwater
SITE 00002	Landfill	\$1,366	2009/07	2010/08	IRP	Medium	Groundwater
SITE 00003	Landfill	\$1,825	2008/01	2010/06	IRP	Medium	Groundwater
SITE 00004	Landfill	\$1,633	2006/10	2007/09	IRP	High	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00005	Landfill	\$1,832	2005/06	2007/06	IRP	High	Groundwater
SITE 00006	Fire/Crash Training Area	\$749	2007/06	2007/06	IRP	High	Groundwater Soil
SITE 00007	Landfill	\$2,012	2011/11	2014/09	IRP	Low	Soil
SITE 00008	Spill Site Area	\$2,366	2001/07	2007/09	IRP	High	Groundwater
SITE 00009	Storage Area	\$0	1985/07	1985/07	IRP	Response Complete	
SITE 00010	Drainage Ditch	\$417	2005/03	2007/06	IRP	High	Sed_Human
NAVY --- MS417002436800 / MERIDIAN NAS CTC (\$K): \$5,111 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
SITE 00001	Fire/Crash Training Area	\$0	2005/10	2005/10	IRP	Low	Groundwater Soil
SITE 00002	Oil/Water Separator	\$1,280	2008/01	2010/03	IRP	Medium	Soil
SITE 00003	Landfill	\$1,174	2006/05	2007/09	IRP	High	Groundwater Soil
SITE 00004	Surface Disposal Area	\$1,968	2009/12	2009/12	IRP	Low	Soil
SITE 00005	Pesticide Shop	\$240	2005/10	2005/10	IRP	Low	Groundwater Soil
SITE 00006	Fire/Crash Training Area	\$369	2005/10	2005/10	IRP	Low	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000001	Underground Storage Tanks	\$80	1993/11	2001/12	IRP	Not Required	

Nebraska

NAVY --- NE717002302600 / LINCOLN NRC		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SITE 00001	Contaminated Buildings	\$0	1988/04	1988/04	IRP	Response Complete	
SITE 00002	Contaminated Buildings	\$0	1988/04	1988/04	IRP	Response Complete	

Nevada

NAVY --- NV917002217300 / FALLON NAS		CTC (\$K):		\$11,933	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Fire/Crash Training Area	\$1,444	2007/03	2010/04	IRP	High	Groundwater Soil
SITE 00002	Above Ground Storage Tank	\$2,649	2006/12	2009/03	IRP	High	Groundwater Soil SW_Human SW_Marine
SITE 00003	Surface Disposal Area	\$1,738	2007/03	2010/05	IRP	Medium	Groundwater Soil
SITE 00004	Surface Disposal Area	\$0	2005/12	2005/12	IRP	Low	Soil
SITE 00005	Explosive Ordnance Disposal Area	\$0	1998/10	1998/10	IRP	Response Complete	
SITE 00006	Surface Disposal Area	\$884	2007/03	2008/03	IRP	High	Groundwater
SITE 00007	Disposal Pit and Dry Well	\$0	2002/06	2002/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00008	Surface Disposal Area	\$0	1998/10	1998/10	IRP	Response Complete	
SITE 00009	Waste Treatment Plant	\$0	2003/08	2003/08	IRP	Response Complete	
SITE 00010	Surface Disposal Area	\$0	2004/06	2004/06	IRP	Response Complete	
SITE 00011	Surface Disposal Area	\$0	2004/09	2004/09	IRP	Response Complete	
SITE 00012	Storage Area	\$0	2003/11	2003/11	IRP	Response Complete	
SITE 00013	Underground Storage Tanks	\$0	1997/08	1997/08	IRP	Response Complete	
SITE 00014	Maintenance Yard	\$1,703	2007/03	2008/06	IRP	High	Groundwater
SITE 00015	Underground Storage Tanks	\$0	1997/08	1997/08	IRP	Response Complete	
SITE 00016	Underground Tank Farm	\$2,364	2007/03	2010/03	IRP	High	Groundwater Sed_Human Soil
SITE 00017	Spill Site Area	\$0	2003/08	2003/08	IRP	Response Complete	
SITE 00018	Landfill	\$0	2004/09	2004/09	IRP	Response Complete	
SITE 00019	Disposal Pit and Dry Well	\$0	2002/06	2002/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00020	Landfill	\$80	2004/02	2004/02	IRP	Response Complete	
SITE 00021	Landfill	\$80	2004/02	2004/02	IRP	Response Complete	
SITE 00022	Landfill	\$61	2004/02	2004/02	IRP	Response Complete	
SITE 00023	Surface Disposal Area	\$0	2003/08	2003/08	IRP	Response Complete	
SITE 00024	Surface Disposal Area	\$0	2003/08	2003/08	IRP	Response Complete	
SITE 00025	Surface Disposal Area	\$0	1998/10	1998/10	IRP	Response Complete	
SITE 00026	Surface Disposal Area	\$0	1998/10	1998/10	IRP	Response Complete	
SITE 00027	Spill Site Area	\$0	1998/10	1998/10	IRP	Response Complete	
UST 000001	Underground Storage Tanks	\$930	2007/03	2010/04	IRP	Low	Groundwater
UST 000003	Underground Storage Tanks	\$0	1996/09	1996/09	IRP	Response Complete	

New Jersey

NAVY --- NJ217002217200 / COLTS NECK NWS EARLE			CTC (\$K):		\$8,380	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Explosive Ordnance Disposal Area	\$47	2004/05	2004/05	IRP	Response Complete		
SITE 00002	Explosive Ordnance Disposal Area	\$41	1998/12	1998/12	IRP	Response Complete		

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00003	Landfill	\$392	1999/12	2003/05	IRP	Response Complete	
SITE 00004	Landfill	\$274	1997/07	1999/04	IRP	Response Complete	
SITE 00005	Landfill	\$283	1997/02	1999/04	IRP	Response Complete	
SITE 00006	Landfill	\$431	2003/10	2006/02	IRP	High	Groundwater Sed_Human Sed_Marine
SITE 00007	Landfill	\$1,540	2006/11	2009/09	IRP	Medium	Groundwater Sed_Fresh
SITE 00008	Landfill	\$0	1991/10	1991/10	IRP	Response Complete	
SITE 00009	Landfill	\$842	2006/11	2008/12	IRP	Medium	Soil
SITE 00010	Landfill	\$95	1999/12	2003/05	IRP	Response Complete	
SITE 00011	Fire/Crash Training Area	\$0	2005/02	2005/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00012	Spill Site Area	\$0	2004/08	2004/08	IRP	Response Complete	
SITE 00013	Storage Area	\$288	1999/11	2006/05	IRP	High	Groundwater Sed_Human Sed_Marine Soil SW_Fresh SW_Human
SITE 00014	Storage Area	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 00015	Surface Disposal Area	\$51	2003/10	2007/09	IRP	High	Groundwater Sed_Human
SITE 00016	POL (Petroleum/Oil/Lubricants) Lir	\$0	1997/08	1998/03	IRP	Response Complete	
SITE 00017	Landfill	\$214	2003/07	2005/12	IRP	High	Groundwater Sed_Human Sed_Marine
SITE 00018	Incinerator	\$0	1992/12	1995/11	IRP	Response Complete	
SITE 00019	Surface Disposal Area	\$139	1997/03	1999/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00020	Surface Disposal Area	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 00021	Storage Area	\$0	1983/02	1983/02	IRP	Response Complete	
SITE 00022	Surface Disposal Area	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 00023	Surface Disposal Area	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 00024	Pistol Range	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 00025	Pistol Range	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 00026	Waste Lines	\$2,847	1997/08	2000/11	IRP	Not Required	
SITE 00027	Surface Disposal Area	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 00028	Underground Storage Tanks	\$0	1983/02	1988/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00029	Spill Site Area	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 00030	Storage Area	\$0	1994/10	1994/10	IRP	Response Complete	
SITE 00031	Storage Area	\$0	1992/07	1992/07	IRP	Response Complete	
SITE 00032	Storage Area	\$0	1992/07	1992/07	IRP	Response Complete	
SITE 00033	Storage Area	\$0	1992/07	1992/07	IRP	Response Complete	
SITE 00034	Surface Runoff	\$0	1992/07	1992/07	IRP	Response Complete	
SITE 00035	Storage Area	\$0	1997/08	1998/03	IRP	Response Complete	
SITE 00036	Pistol Range	\$0	1992/07	1992/07	IRP	Response Complete	
SITE 00037	Surface Runoff	\$0	1992/07	1992/07	IRP	Response Complete	
SITE 00038	Spill Site Area	\$0	1992/07	1992/07	IRP	Response Complete	
SITE 00039	Storage Area	\$0	1992/07	1992/07	IRP	Response Complete	
SITE 00040	Spill Site Area	\$0	1992/07	1992/07	IRP	Response Complete	
SITE 00041	Storage Area	\$0	2006/09	2006/09	IRP	Medium	Soil
SITE 00042	Storage Area	\$0	1992/07	1992/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00043	Storage Area	\$0	1992/07	1992/07	IRP	Response Complete	
SITE 00044	Disposal Pit and Dry Well	\$0	1992/07	1992/07	IRP	Response Complete	
SITE 00045	Contaminated Buildings	\$0	1992/07	1992/07	IRP	Response Complete	
SITE 00046	Fire/Crash Training Area	\$0	2006/09	2006/09	IRP	Low	Soil
SITE 00047	Pesticide Shop	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00048	Landfill	\$0	2005/01	2005/01	IRP	Response Complete	
UST 000001	Underground Storage Tanks	\$0	1992/07	1992/07	IRP	Response Complete	
UST 000002	Underground Storage Tanks	\$0	1996/12	1996/12	IRP	Response Complete	
UST 000003	Underground Storage Tanks	\$0	1998/10	1999/08	IRP	Response Complete	
UST 000004	Underground Storage Tanks	\$0	1996/06	1996/06	IRP	Response Complete	
UST 000005	Underground Storage Tanks	\$896	1996/06	2003/03	IRP	Not Required	
UST 000006	Underground Storage Tanks	\$0	1996/06	1996/06	IRP	Response Complete	
UST 000007	Underground Storage Tanks	\$0	1996/12	1996/12	IRP	Response Complete	
UST 000008	Underground Storage Tanks	\$0	1995/06	1995/06	IRP	Response Complete	
UST 000009	Underground Storage Tanks	\$0	1996/09	1997/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000010	Underground Storage Tanks	\$0	1994/12	1994/12	IRP	Response Complete	
UST 000011	Underground Storage Tanks	\$0	1996/06	1996/06	IRP	Response Complete	
UST 000012	Underground Storage Tanks	\$0	1996/06	1996/06	IRP	Response Complete	
UST 000013	Underground Storage Tanks	\$0	1994/11	1994/11	IRP	Response Complete	
UST 000014	Underground Storage Tanks	\$0	1994/11	1994/11	IRP	Response Complete	
UST 000015	Underground Storage Tanks	\$0	1994/11	1994/11	IRP	Response Complete	
UST 000016	Underground Storage Tanks	\$0	1996/06	1996/06	IRP	Response Complete	
UST 000017	Underground Storage Tanks	\$0	1996/06	1996/06	IRP	Response Complete	
UST 000018	Underground Storage Tanks	\$0	1994/11	1994/11	IRP	Response Complete	
UST 000019	Underground Storage Tanks	\$0	1994/11	1994/11	IRP	Response Complete	
UST 000020	Underground Storage Tanks	\$0	1996/06	1996/06	IRP	Response Complete	
UST 000021	Underground Storage Tanks	\$0	1996/06	1996/06	IRP	Response Complete	
UXO 000001	Other	\$0	2005/08	2005/08	MMRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
NAVY --- NJ217002727400 / LAKEHURST NAWCAD				CTC (\$K): \$42,267	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Spill Site Area	\$0	1995/03	1996/08	IRP	Response Complete	
SITE 00002	Spill Site Area	\$0	1993/03	1993/03	IRP	Response Complete	
SITE 00003	Contaminated Sediments	\$0	1996/02	1999/06	IRP	Response Complete	
SITE 00004	Storage Area	\$390	1993/02	1998/05	IRP	Not Required	
SITE 00005	Surface Disposal Area	\$0	1991/03	1991/03	IRP	Response Complete	
SITE 00006	Oil/Water Separator	\$7,205	1999/09	1999/11	IRP	Not Required	
SITE 00007	Surface Disposal Area	\$0	1996/09	1996/09	IRP	Response Complete	
SITE 00008	Surface Disposal Area	\$0	1996/02	1996/02	IRP	Response Complete	
SITE 00009	Surface Disposal Area	\$0	1993/02	1993/02	IRP	Response Complete	
SITE 00010	Storage Area	\$0	1994/03	1996/03	IRP	Response Complete	
SITE 00011	Storage Area	\$0	1991/10	1993/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00012	Underground Tank Farm	\$0	1993/11	1993/11	IRP	Response Complete	
SITE 00013	Underground Tank Farm	\$559	1996/02	1998/01	IRP	Not Required	
SITE 00014	Fire/Crash Training Area	\$880	1996/10	1998/10	IRP	Not Required	
SITE 00015	Surface Disposal Area	\$0	1997/05	1997/05	IRP	Response Complete	
SITE 00016	Fire/Crash Training Area	\$4,945	1989/02	1997/10	IRP	Not Required	
SITE 00017	Underground Tank Farm	\$1,880	1996/02	1997/10	IRP	Not Required	
SITE 00018	Disposal Pit and Dry Well	\$0	1990/07	1990/07	IRP	Response Complete	
SITE 00019	Storage Area	\$0	1991/03	1991/03	IRP	Response Complete	
SITE 00020	Surface Disposal Area	\$0	1993/09	1993/09	IRP	Response Complete	
SITE 00021	Surface Disposal Area	\$0	1990/07	1990/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00022	Storage Area	\$0	1993/03	1993/03	IRP	Response Complete	
SITE 00023	Surface Disposal Area	\$0	1991/09	1991/09	IRP	Response Complete	
SITE 00024	Storage Area	\$0	1993/09	1993/09	IRP	Response Complete	
SITE 00025	Surface Disposal Area	\$0	1993/11	1993/11	IRP	Response Complete	
SITE 00026	Surface Disposal Area	\$0	1993/09	1993/09	IRP	Response Complete	
SITE 00027	Surface Disposal Area	\$0	1990/07	1990/07	IRP	Response Complete	
SITE 00028	Surface Disposal Area	\$0	1994/08	1998/10	IRP	Not Required	
SITE 00029	Landfill	\$5,890	1993/12	1997/10	IRP	Not Required	
SITE 00030	Fire/Crash Training Area	\$0	1990/07	1990/07	IRP	Response Complete	
SITE 00031	Landfill	\$390	1996/08	1999/03	IRP	Not Required	
SITE 00032	Disposal Pit and Dry Well	\$7,210	1996/02	1997/10	IRP	Not Required	
SITE 00033	Disposal Pit and Dry Well	\$0	1993/11	1993/11	IRP	Response Complete	
SITE 00034	Surface Disposal Area	\$0	1990/07	1990/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00035	Surface Disposal Area	\$0	1990/10	1992/09	IRP	Response Complete	
SITE 00036	Surface Disposal Area	\$0	1993/09	1993/09	IRP	Response Complete	
SITE 00037	Surface Disposal Area	\$0	1993/09	1993/09	IRP	Response Complete	
SITE 00038	Surface Disposal Area	\$0	1993/03	1993/03	IRP	Response Complete	
SITE 00039	Spill Site Area	\$0	1993/09	1993/09	IRP	Response Complete	
SITE 00040	Surface Disposal Area	\$0	1990/07	1990/07	IRP	Response Complete	
SITE 00041	Unexploded Munitions and Ordnar	\$0	1997/03	1997/03	IRP	Response Complete	
SITE 00042	Landfill	\$0	1993/09	1997/10	IRP	Not Required	
SITE 00043	Storage Area	\$0	1983/06	1983/06	IRP	Response Complete	
SITE 00044	Surface Disposal Area	\$0	1991/09	1996/08	IRP	Response Complete	
SITE 00045	Surface Disposal Area	\$0	1997/05	1997/05	IRP	Response Complete	
UXO 000001	Other	\$10,570	2007/10	2012/09	MMRP	Not Required	
UXO 000002	Other	\$145	2006/10	2006/10	MMRP	Not Required	
UXO 000003	Other	\$1,828	2007/09	2008/09	MMRP	Not Required	
UXO 000004	Other	\$92	2006/10	2006/10	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UXO 000005	Other	\$103	2006/10	2006/10	MMRP	Not Required	
UXO 000006	Other	\$180	2006/10	2006/10	MMRP	Not Required	
New York							
NAVY --- NY217002224700 / WATERTOWN NRC			CTC (\$K): \$0		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
UST 000001	Underground Storage Tanks	\$0	1995/12	1995/12	IRP	Response Complete	
North Carolina							
NAVY --- NC417302258000 / CAMP LEJEUNE MCB			CTC (\$K): \$161,293		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Surface Disposal Area	\$0	1996/05	1996/07	IRP	Not Required	
SITE 00002	Spill Site Area	\$288	1995/05	1995/06	IRP	Not Required	
SITE 00003	Contaminated Sediments	\$848	1996/12	1999/11	IRP	Not Required	
SITE 00004	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00005	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00006	Storage Area	\$1,495	1993/09	1997/12	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00007	Surface Disposal Area	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00008	Storage Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00009	Fire/Crash Training Area	\$0	1995/02	1995/02	IRP	Response Complete	
SITE 00010	Landfill	\$0	2000/01	2000/01	IRP	Response Complete	
SITE 00011	Pesticide Shop	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00012	Explosive Ordnance Disposal Area	\$0	1999/12	1999/12	IRP	Response Complete	
SITE 00013	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00014	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00015	Landfill	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00016	Burn Area	\$0	1996/10	1996/10	IRP	Response Complete	
SITE 00017	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00018	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00019	Landfill	\$0	1983/04	1983/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00020	Incinerator	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00021	Storage Area	\$0	1994/09	1996/05	IRP	Response Complete	
SITE 00022	Underground Tank Farm	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00023	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00024	Landfill	\$0	1994/09	1994/09	IRP	Response Complete	
SITE 00025	Incinerator	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00026	Storage Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00027	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00028	Burn Area	\$0	1996/05	1996/05	IRP	Response Complete	
SITE 00029	Landfill	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00030	Surface Disposal Area	\$0	1996/03	1996/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00031	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00032	Surface Runoff	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00033	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00034	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00035	Spill Site Area	\$10,463	2007/10	2008/03	IRP	High	Groundwater Soil
SITE 00036	Landfill	\$1,482	2002/05	2004/01	IRP	Not Required	
SITE 00037	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00038	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00039	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00040	Landfill	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00041	Surface Disposal Area	\$416	1996/11	1997/07	IRP	Not Required	
SITE 00042	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00043	Landfill	\$0	1999/12	2003/09	IRP	Response Complete	
SITE 00044	Surface Disposal Area	\$0	1999/12	1999/12	IRP	Response Complete	
SITE 00045	Underground Storage Tanks	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00046	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00047	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00048	Surface Disposal Area	\$0	1993/09	1993/09	IRP	Response Complete	
SITE 00049	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00050	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00051	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00052	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00053	Storage Area	\$0	1983/04	1983/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00054	Burn Area	\$0	1998/06	1999/12	IRP	Response Complete	
SITE 00055	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00056	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00057	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00058	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00059	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00060	Explosive Ordnance Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00061	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00062	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00063	Surface Disposal Area	\$0	1997/04	1997/04	IRP	Response Complete	
SITE 00064	Spill Site Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00065	Surface Disposal Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00066	Storage Area	\$0	1983/04	1983/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00067	Burn Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00068	Surface Disposal Area	\$0	2000/12	2000/12	IRP	Response Complete	
SITE 00069	Surface Disposal Area	\$7,142	2009/02	2009/03	IRP	High	Groundwater Sed_Marine SW_Human
SITE 00070	Surface Disposal Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00071	Landfill	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00072	Storage Area	\$0	1983/04	1983/04	IRP	Response Complete	
SITE 00073	Surface Disposal Area	\$4,167	2007/03	2007/09	IRP	High	Groundwater Sed_Human Sed_Marine SW_Human SW_Marine
SITE 00074	Disposal Pit and Dry Well	\$0	1996/08	1996/08	IRP	Response Complete	
SITE 00075	Landfill	\$0	2000/06	2000/06	IRP	Response Complete	
SITE 00076	Landfill	\$0	2000/06	2000/06	IRP	Response Complete	
SITE 00078	Industrial Discharge	\$16,789	1995/06	1998/07	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00080	Contaminated Soil Piles	\$0	1997/12	1997/12	IRP	Response Complete	
SITE 00082	Surface Disposal Area	\$25,203	1993/09	1998/11	IRP	Not Required	
SITE 00084	Surface Disposal Area	\$1,133	2002/02	2005/03	IRP	Not Required	
SITE 00085	Surface Disposal Area	\$0	1999/12	1999/12	IRP	Response Complete	
SITE 00086	Above Ground Storage Tank	\$3,501	2005/02	2007/03	IRP	High	Groundwater
SITE 00087	Disposal Pit and Dry Well	\$0	2000/06	2000/06	IRP	Response Complete	
SITE 00088	Underground Storage Tanks	\$14,084	2007/01	2010/03	IRP	High	Groundwater Soil
SITE 00089	Soil Contamination After Tank Ren	\$10,338	2006/03	2007/03	IRP	High	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Sed_Human
							SW_Human
SITE 00090	Contaminated Ground Water	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00091	Contaminated Ground Water	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00092	Contaminated Ground Water	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00093	Contaminated Ground Water	\$1,457	2004/09	2005/03	IRP	Not Required	
SITE 00094	Contaminated Ground Water	\$2,659	2006/06	2007/09	IRP	High	Groundwater
SITE 00095	Other	\$7,770	2009/01	2012/06	IRP	High	Soil
UST 000001	Underground Tank Farm	\$0	1993/10	1993/10	IRP	Response Complete	
UST 000002	Underground Tank Farm	\$1,721	1993/10	1997/01	IRP	Not Required	
UST 000003	POL (Petroleum/Oil/Lubricants) Lir	\$690	1993/10	1997/02	IRP	Not Required	
UST 000004	Underground Storage Tanks	\$0	1993/04	1996/08	IRP	Response Complete	
UST 000005	Above Ground Storage Tank	\$0	1993/09	1993/09	IRP	Response Complete	
UST 000006	Above Ground Storage Tank	\$0	1993/05	1993/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000007	Above Ground Storage Tank	\$0	1993/06	1993/06	IRP	Response Complete	
UST 000008	Underground Storage Tanks	\$0	1997/06	1997/06	IRP	Response Complete	
UST 000009	Underground Tank Farm	\$6,162	1996/11	1998/03	IRP	Not Required	
UST 000010	Underground Storage Tanks	\$0	1995/12	1997/07	IRP	Response Complete	
UST 000011	POL (Petroleum/Oil/Lubricants) Lir	\$390	1993/06	1996/01	IRP	Not Required	
UST 000012	Underground Storage Tanks	\$0	1993/07	1997/09	IRP	Response Complete	
UST 000013	Underground Storage Tanks	\$1,787	1996/12	1998/10	IRP	Not Required	
UST 000014	Underground Storage Tanks	\$356	1994/01	1998/04	IRP	Not Required	
UST 000015	Underground Storage Tanks	\$153	1994/08	1996/06	IRP	Not Required	
UST 000016	Underground Storage Tanks	\$509	1995/12	1998/03	IRP	Not Required	
UST 000017	Underground Storage Tanks	\$0	1994/08	1997/10	IRP	Response Complete	
UST 000018	Underground Storage Tanks	\$211	1994/01	1998/04	IRP	Not Required	
UST 000019	Underground Storage Tanks	\$0	1994/10	1997/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000020	Underground Storage Tanks	\$0	1993/08	1993/08	IRP	Response Complete	
UST 000021	Underground Storage Tanks	\$723	1996/02	1998/03	IRP	Not Required	
UST 000022	Underground Storage Tanks	\$0	1995/10	1997/10	IRP	Response Complete	
UST 000023	Underground Storage Tanks	\$0	1994/07	1994/07	IRP	Response Complete	
UST 000024	Underground Storage Tanks	\$0	1996/02	1996/02	IRP	Response Complete	
UST 000025	Underground Storage Tanks	\$17	1996/07	1997/10	IRP	Not Required	
UST 000026	Underground Storage Tanks	\$0	1993/07	1993/07	IRP	Response Complete	
UST 000027	Underground Storage Tanks	\$158	1995/04	1997/03	IRP	Not Required	
UST 000028	Underground Tank Farm	\$0	1993/07	1993/07	IRP	Response Complete	
UST 000029	Underground Storage Tanks	\$0	1993/07	1993/07	IRP	Response Complete	
UST 000030	Underground Storage Tanks	\$0	1993/07	1993/07	IRP	Response Complete	
UST 000031	Underground Storage Tanks	\$0	1999/01	1999/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000032	Underground Storage Tanks	\$0	1996/01	1998/03	IRP	Response Complete	
UST 000033	Underground Storage Tanks	\$219	1996/01	1998/09	IRP	Not Required	
UST 000034	Underground Storage Tanks	\$0	1993/07	1993/07	IRP	Response Complete	
UST 000035	Underground Storage Tanks	\$0	1993/07	1993/07	IRP	Response Complete	
UST 000036	Underground Storage Tanks	\$0	1996/01	1997/10	IRP	Response Complete	
UST 000037	Underground Storage Tanks	\$0	1993/07	1993/07	IRP	Response Complete	
UST 000038	Underground Storage Tanks	\$0	1996/01	1997/12	IRP	Response Complete	
UST 000039	Underground Storage Tanks	\$0	1997/07	1997/10	IRP	Response Complete	
UST 000040	Underground Storage Tanks	\$0	1993/07	1993/07	IRP	Response Complete	
UST 000041	Underground Storage Tanks	\$0	1993/07	1993/07	IRP	Response Complete	
UST 000042	Underground Storage Tanks	\$0	1995/01	1997/10	IRP	Response Complete	
UST 000043	Underground Storage Tanks	\$0	1996/02	1998/02	IRP	Response Complete	
UST 000044	Underground Storage Tanks	\$0	1993/07	1993/07	IRP	Response Complete	
UST 000045	Underground Storage Tanks	\$0	1993/08	1993/08	IRP	Response Complete	
UST 000046	Underground Storage Tanks	\$0	1997/05	1997/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000047	Underground Storage Tanks	\$0	1996/04	1996/04	IRP	Response Complete	
UST 000048	Underground Tank Farm	\$0	1993/08	1997/10	IRP	Response Complete	
UST 000049	Underground Storage Tanks	\$0	1997/04	1997/04	IRP	Response Complete	
UST 000050	Underground Storage Tanks	\$5,259	1998/03	1999/03	IRP	Not Required	
UST 000051	Underground Storage Tanks	\$0	1994/06	1994/06	IRP	Response Complete	
UST 000052	Underground Storage Tanks	\$0	1994/06	1994/06	IRP	Response Complete	
UST 000053	Underground Storage Tanks	\$0	1995/04	1995/04	IRP	Response Complete	
UST 000054	Underground Storage Tanks	\$0	1994/03	1994/03	IRP	Response Complete	
UST 000055	Underground Storage Tanks	\$0	1993/05	1993/05	IRP	Response Complete	
UST 000056	Underground Storage Tanks	\$0	1994/10	1994/10	IRP	Response Complete	
UST 000057	Underground Storage Tanks	\$0	1997/03	1998/09	IRP	Response Complete	
UST 000058	Underground Storage Tanks	\$0	1994/08	1994/08	IRP	Response Complete	
UST 000059	Underground Storage Tanks	\$0	1994/10	1994/10	IRP	Response Complete	
UST 000060	Underground Storage Tanks	\$0	1996/06	1996/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000061	Underground Storage Tanks	\$0	1994/05	1994/05	IRP	Response Complete	
UST 000062	Above Ground Storage Tank	\$2,206	1997/04	1998/05	IRP	Not Required	
UST 000063	Underground Storage Tanks	\$0	1994/06	1994/06	IRP	Response Complete	
UST 000064	Underground Storage Tanks	\$0	1996/05	1996/05	IRP	Response Complete	
UST 000065	Underground Storage Tanks	\$0	1997/09	1997/09	IRP	Response Complete	
UST 000066	Underground Storage Tanks	\$0	1994/10	1994/10	IRP	Response Complete	
UST 000067	Underground Storage Tanks	\$0	1997/04	2000/10	IRP	Response Complete	
UST 000068	Underground Storage Tanks	\$0	1993/02	1993/02	IRP	Response Complete	
UST 000069	Underground Storage Tanks	\$0	1994/11	1994/11	IRP	Response Complete	
UST 000070	Underground Storage Tanks	\$0	1995/08	1995/08	IRP	Response Complete	
UST 000071	Underground Storage Tanks	\$0	1996/02	1996/02	IRP	Response Complete	
UST 000072	Underground Storage Tanks	\$0	1995/07	1995/07	IRP	Response Complete	
UST 000073	Underground Storage Tanks	\$0	1994/02	1994/02	IRP	Response Complete	
UST 000074	Underground Storage Tanks	\$0	1994/04	1994/04	IRP	Response Complete	
UST 000075	Underground Storage Tanks	\$0	1994/12	1994/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000076	Underground Storage Tanks	\$0	1994/10	1994/10	IRP	Response Complete	
UST 000077	Underground Storage Tanks	\$0	1994/04	1994/04	IRP	Response Complete	
UST 000078	Underground Storage Tanks	\$0	1997/10	1997/10	IRP	Response Complete	
UST 000079	Underground Storage Tanks	\$0	1998/07	1998/07	IRP	Response Complete	
UST 000080	Underground Storage Tanks	\$0	1995/12	1995/12	IRP	Response Complete	
UST 000081	Underground Storage Tanks	\$0	1995/10	1995/10	IRP	Response Complete	
UST 000082	Underground Storage Tanks	\$6	1997/09	1997/10	IRP	Not Required	
UST 000083	Underground Storage Tanks	\$0	1995/11	1995/11	IRP	Response Complete	
UST 000084	Underground Storage Tanks	\$0	1997/07	1997/07	IRP	Response Complete	
UST 000085	Underground Storage Tanks	\$0	1995/09	1995/09	IRP	Response Complete	
UST 000086	Underground Storage Tanks	\$0	1997/06	1997/06	IRP	Response Complete	
UXO 000001	Unexploded Munitions and Ordnar	\$6,070	2011/09	2013/04	MMRP	Not Required	
UXO 000002	Unexploded Munitions and Ordnar	\$1,813	2012/09	2013/09	MMRP	Not Required	
UXO 000003	Unexploded Munitions and Ordnar	\$1,511	2012/09	2013/09	MMRP	Not Required	
UXO 000004	Unexploded Munitions and Ordnar	\$2,309	2010/10	2013/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UXO 000005	Unexploded Munitions and Ordnar	\$2,099	2012/09	2013/09	MMRP	Not Required	
UXO 000006	Unexploded Munitions and Ordnar	\$2,370	2012/09	2013/09	MMRP	Not Required	
UXO 000007	Unexploded Munitions and Ordnar	\$1,053	2012/09	2013/09	MMRP	Not Required	
UXO 000008	Unexploded Munitions and Ordnar	\$2,926	2012/09	2013/09	MMRP	Not Required	
UXO 000009	Unexploded Munitions and Ordnar	\$1,700	2012/09	2013/09	MMRP	Not Required	
UXO 000010	Unexploded Munitions and Ordnar	\$1,828	2012/09	2013/09	MMRP	Not Required	
UXO 000011	Unexploded Munitions and Ordnar	\$1,041	2012/09	2013/09	MMRP	Not Required	
UXO 000012	Unexploded Munitions and Ordnar	\$2,476	2012/09	2013/09	MMRP	Not Required	
UXO 000013	Unexploded Munitions and Ordnar	\$2,945	2012/09	2013/09	MMRP	Not Required	
UXO 000014	Small Arms Range	\$1,350	2012/09	2013/09	MMRP	Not Required	
NAVY --- NC417302726100 / CHERRY POINT MCAS			CTC (\$K): \$69,392		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Landfill	\$225	2006/03	2006/03	IRP	High	Groundwater
SITE 00002	Landfill	\$225	2006/03	2006/03	IRP	High	Groundwater
SITE 00003	Explosive Ordnance Disposal Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00004	Landfill	\$1,275	2005/06	2006/01	IRP	High	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Sed_Human
							Soil SW_Fresh SW_Human
SITE 00005	Above Ground Storage Tank	\$0	1993/04	1995/02	IRP	Response Complete	
SITE 00006	Surface Impoundment/Lagoon	\$9	1999/01	1999/01	IRP	Not Required	
SITE 00007	Burn Area	\$763	1999/06	1999/06	IRP	Not Required	
SITE 00010	Landfill	\$4,901	1998/06	1998/06	IRP	Not Required	
SITE 00011	Spill Site Area	\$0	1988/06	1988/06	IRP	Response Complete	
SITE 00012	Fire/Crash Training Area	\$276	2005/01	2006/03	IRP	High	Groundwater Soil
SITE 00013	Underground Tank Farm	\$0	1988/06	1988/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00014	POL (Petroleum/Oil/Lubricants) Lir	\$0	1988/06	1988/06	IRP	Response Complete	
SITE 00015	Surface Disposal Area	\$0	1998/10	1998/10	IRP	Response Complete	
SITE 00016	Landfill	\$6,613	2004/02	2007/03	IRP	High	Groundwater Sed_Human Soil SW_Human
SITE 00017	Storage Area	\$0	1994/12	1995/03	IRP	Response Complete	
SITE 00018	Storage Area	\$0	1988/06	1988/06	IRP	Response Complete	
SITE 00019	Landfill	\$1,122	2005/01	2006/01	IRP	High	Groundwater
SITE 00020	Storage Area	\$0	1988/06	1988/06	IRP	Response Complete	
SITE 00021	Landfill	\$1,650	2005/01	2006/01	IRP	High	Groundwater Sed_Human Soil SW_Human
SITE 00022	Surface Disposal Area	\$0	1988/06	1988/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00023	Landfill	\$0	1983/03	1983/03	IRP	Response Complete	
SITE 00024	Surface Disposal Area	\$0	1983/03	1983/03	IRP	Response Complete	
SITE 00025	Burn Area	\$0	1983/03	1983/03	IRP	Response Complete	
SITE 00026	Surface Impoundment/Lagoon	\$0	1983/03	1983/03	IRP	Response Complete	
SITE 00027	Burn Area	\$0	1983/06	1983/06	IRP	Response Complete	
SITE 00028	Storage Area	\$0	1983/03	1983/03	IRP	Response Complete	
SITE 00029	Fire/Crash Training Area	\$86	2000/06	2000/06	IRP	Not Required	
SITE 00030	Landfill	\$0	1997/12	1997/12	IRP	Response Complete	
SITE 00031	Landfill	\$0	1983/03	1983/03	IRP	Response Complete	
SITE 00032	Surface Disposal Area	\$288	1999/01	2007/01	IRP	Low	Groundwater
SITE 00033	Storage Area	\$0	2001/07	2001/07	IRP	Response Complete	
SITE 00034	Fire/Crash Training Area	\$0	2001/07	2001/07	IRP	Response Complete	
SITE 00035	Storage Area	\$294	1993/06	2001/08	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00036	Storage Area	\$0	2001/07	2001/07	IRP	Response Complete	
SITE 00037	Storage Area	\$0	2000/01	2000/01	IRP	Response Complete	
SITE 00038	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00039	Storage Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00040	Storage Area	\$0	1995/06	1995/06	IRP	Response Complete	
SITE 00041	POL (Petroleum/Oil/Lubricants) Lir	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00042	Waste Treatment Plant	\$4,030	2005/03	2007/09	IRP	High	Groundwater Sed_Human SW_Human
SITE 00043	Surface Impoundment/Lagoon	\$0	1990/10	1990/10	IRP	Response Complete	
SITE 00044	Surface Disposal Area	\$1,560	1997/06	1999/01	IRP	Not Required	
SITE 00045	Surface Disposal Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00046	Surface Impoundment/Lagoon	\$0	1997/08	1997/08	IRP	Response Complete	
SITE 00047	Surface Impoundment/Lagoon	\$1,539	2006/01	2007/03	IRP	High	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
SITE 00048	Oil/Water Separator	\$0	1988/06	1988/06	IRP	Response Complete	
SITE 00049	Oil/Water Separator	\$0	1994/06	1994/06	IRP	Response Complete	
SITE 00050	Spill Site Area	\$0	1993/06	1993/06	IRP	Response Complete	
SITE 00051	Spill Site Area	\$390	2007/03	2007/03	IRP	High	Groundwater Soil
SITE 00052	Spill Site Area	\$3,583	2004/01	2007/09	IRP	High	Groundwater Soil
SITE 00055	Underground Storage Tanks	\$0	1992/03	1992/03	IRP	Response Complete	
SITE 00082	Contaminated Sediments	\$0	2002/06	2002/06	IRP	Response Complete	
SITE 00085	Other	\$0	2002/01	2002/01	IRP	Response Complete	
SITE 00090	Contaminated Ground Water	\$5,232	2003/05	2007/07	IRP	High	Groundwater
SITE 00091	Other	\$0	1999/09	1999/09	IRP	Response Complete	
SITE 00092	Contaminated Ground Water	\$0	1999/06	1999/06	IRP	Response Complete	
SITE 00095	Other	\$0	1999/09	1999/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00096	Other	\$0	1999/09	1999/09	IRP	Response Complete	
SITE 00097	Contaminated Ground Water	\$0	2000/10	2000/10	IRP	Response Complete	
SITE 00098	Underground Storage Tanks	\$3,513	2003/10	2007/09	IRP	High	Groundwater
SITE 00099	Soil Contamination After Tank Ren	\$0	2000/10	2000/10	IRP	Response Complete	
UST 000001	Underground Tank Farm	\$1,491	1995/08	1999/06	IRP	Not Required	
UST 000002	Underground Tank Farm	\$4,216	1993/03	1996/12	IRP	Not Required	
UST 000003	Underground Storage Tanks	\$0	1994/08	1994/08	IRP	Response Complete	
UST 000004	Underground Storage Tanks	\$649	1996/05	1998/10	IRP	Not Required	
UST 000005	Underground Tank Farm	\$157	1996/04	1999/10	IRP	Not Required	
UST 000006	Underground Storage Tanks	\$446	1995/09	1999/05	IRP	Not Required	
UST 000007	Underground Tank Farm	\$1,990	1995/09	1997/07	IRP	Not Required	
UST 000008	Underground Storage Tanks	\$266	1997/03	1999/04	IRP	Response Complete	
UST 000009	Underground Storage Tanks	\$151	1992/08	2001/09	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000010	Underground Storage Tanks	\$191	1996/07	1998/06	IRP	Not Required	
UST 000011	Underground Storage Tanks	\$0	1998/09	2000/03	IRP	Response Complete	
UST 000012	Underground Storage Tanks	\$0	1996/09	1996/10	IRP	Response Complete	
UST 000013	POL (Petroleum/Oil/Lubricants) Lir	\$0	2001/09	2001/09	IRP	Response Complete	
UST 000014	POL (Petroleum/Oil/Lubricants) Lir	\$1,457	1995/09	1998/08	IRP	Not Required	
UST 000015	Underground Storage Tanks	\$0	1995/09	1995/10	IRP	Response Complete	
UST 000016	Underground Storage Tanks	\$134	1995/09	1999/10	IRP	Not Required	
UST 000017	Underground Storage Tanks	\$0	1996/12	1997/12	IRP	Response Complete	
UST 000018	Underground Storage Tanks	\$0	1995/09	1996/10	IRP	Response Complete	
UST 000019	Underground Storage Tanks	\$217	1998/04	1998/10	IRP	Response Complete	
UST 000020	Underground Storage Tanks	\$0	1994/01	1994/01	IRP	Response Complete	
UST 000021	Underground Storage Tanks	\$0	1995/01	1995/02	IRP	Response Complete	
UST 000022	Underground Storage Tanks	\$404	1997/10	1998/01	IRP	Not Required	
UST 000023	Underground Tank Farm	\$518	1998/09	1998/10	IRP	Not Required	
UST 000024	Underground Tank Farm	\$0	1994/07	1994/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000025	Underground Tank Farm	\$0	1995/01	1998/10	IRP	Response Complete	
UST 000026	Underground Tank Farm	\$94	1998/09	1998/10	IRP	Not Required	
UST 000027	Underground Tank Farm	\$0	1995/02	1997/09	IRP	Response Complete	
UST 000028	Underground Tank Farm	\$0	1994/06	1994/06	IRP	Response Complete	
UST 000029	Underground Tank Farm	\$176	1995/09	1998/02	IRP	Not Required	
UST 000030	Underground Storage Tanks	\$0	2000/09	2000/09	IRP	Response Complete	
UST 000031	Underground Storage Tanks	\$0	1999/06	1999/09	IRP	Response Complete	
UST 000032	Underground Storage Tanks	\$0	1999/06	1999/07	IRP	Response Complete	
UST 000033	Underground Storage Tanks	\$0	1996/09	1996/10	IRP	Response Complete	
UST 000034	Underground Storage Tanks	\$0	1995/08	1995/08	IRP	Response Complete	
UST 000035	POL (Petroleum/Oil/Lubricants) Lir	\$2,163	1996/10	1999/10	IRP	Not Required	
UST 000038	Underground Storage Tanks	\$381	1999/12	2000/01	IRP	Not Required	
UXO 000001	Other	\$2,307	2014/04	2015/03	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UXO 000002	Other	\$2,082	2013/03	2014/03	MMRP	Not Required	
UXO 000003	Other	\$12,328	2014/03	2015/09	MMRP	Not Required	
Pennsylvania							
NAVY --- PA317002231200 / WILLOW GROVE NAS			CTC (\$K): \$6,049		Acres Affected By Restoration Issues: TBD		BRAC Action: Major Closure
SITE 00001	Storage Area	\$1,046	2005/11	2005/11	IRP	High	Groundwater Sed_Human Soil SW_Fresh SW_Human
SITE 00002	Landfill	\$921	2006/09	2006/09	IRP	Medium	Groundwater Sed_Human Sed_Marine Soil SW_Fresh SW_Human
SITE 00003	Landfill	\$1,194	2007/09	2007/09	IRP	High	Groundwater Sed_Human Soil SW_Fresh SW_Human
SITE 00004	Landfill	\$0	1990/05	1990/05	IRP	Response Complete	
SITE 00005	Fire/Crash Training Area	\$2,888	2004/09	2006/12	IRP	High	Groundwater
SITE 00006	Firing Range	\$0	1990/05	1990/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00007	Firing Range	\$0	1992/01	1992/01	IRP	Response Complete	
SITE 00008	Underground Storage Tanks	\$0	1990/05	1990/05	IRP	Response Complete	
SITE 00009	Underground Tank Farm	\$0	1990/05	1999/05	IRP	Response Complete	
SITE 00010	Underground Tank Farm	\$0	1996/09	1998/12	IRP	Response Complete	
SITE 00011	Spill Site Area	\$0	2003/07	2003/07	IRP	Response Complete	
UST 000001	Underground Storage Tanks	\$0	1989/01	1989/09	IRP	Response Complete	
UST 000002	Underground Storage Tanks	\$0	1991/09	1991/09	IRP	Response Complete	

South Carolina

NAVY --- SC417302320900 / BEAUFORT MCAS			CTC (\$K): \$21,146		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Landfill	\$0	2002/09	2002/09	IRP	Response Complete	
SITE 00002	Landfill	\$910	2006/06	2006/06	IRP	High	Groundwater Sed_Human Sed_Marine Soil SW_Human
SITE 00003	Landfill	\$2,170	2005/01	2010/05	IRP	Medium	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00004	Surface Disposal Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00005	Disposal Pit and Dry Well	\$591	2007/09	2007/09	IRP	High	Groundwater Soil
SITE 00006	Landfill	\$1,716	2007/05	2007/05	IRP	High	Groundwater Sed_Human Sed_Marine Soil SW_Human
SITE 00007	Spill Site Area	\$907	2009/12	2009/12	IRP	Low	Groundwater
SITE 00008	Landfill	\$655	2009/05	2009/05	IRP	Medium	Groundwater Sed_Fresh Soil SW_Human
SITE 00009	Disposal Pit and Dry Well	\$395	1985/05	2001/09	IRP	Response Complete	
SITE 00010	Mixed Waste Area	\$0	1989/12	1989/12	IRP	Response Complete	
SITE 00011	Contaminated Sediments	\$0	1989/12	1989/12	IRP	Response Complete	
SITE 00012	Fire/Crash Training Area	\$536	2001/09	2001/09	IRP	Response Complete	
SITE 00013	Fire/Crash Training Area	\$0	1986/08	1986/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00014	Landfill	\$696	2007/02	2007/02	IRP	High	Groundwater
							Soil
SITE 00015	Spill Site Area	\$0	1986/08	1986/08	IRP	Response Complete	
SITE 00016	Waste Lines	\$1,346	2009/02	2009/02	IRP	Medium	Soil SW_Human
SITE 00017	Surface Disposal Area	\$0	1986/08	1986/08	IRP	Response Complete	
SITE 00018	Surface Disposal Area	\$0	1986/08	1986/08	IRP	Response Complete	
SITE 00019	Landfill	\$0	1986/08	1986/08	IRP	Response Complete	
SITE 00020	Spill Site Area	\$0	1986/08	1986/08	IRP	Response Complete	
SITE 00021	Spill Site Area	\$0	1986/08	1986/08	IRP	Response Complete	
SITE 00022	Landfill	\$0	1986/08	1986/08	IRP	Response Complete	
SITE 00023	Landfill	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00024	Storage Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00025	Waste Lines	\$0	1986/08	1986/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00026	Oil/Water Separator	\$0	1986/08	1986/08	IRP	Response Complete	
SITE 00027	Oil/Water Separator	\$0	1986/08	1986/08	IRP	Response Complete	
SITE 00028	Oil/Water Separator	\$0	1986/08	1986/08	IRP	Response Complete	
SITE 00029	Oil/Water Separator	\$0	1986/08	1986/08	IRP	Response Complete	
SITE 00030	Waste Treatment Plant	\$392	2001/09	2001/09	IRP	Response Complete	
SITE 00031	Surface Disposal Area	\$1,073	2008/09	2008/09	IRP	Medium	Groundwater Soil
SITE 00032	Contaminated Buildings	\$0	1986/08	1986/08	IRP	Response Complete	
SITE 00033	Explosive Ordnance Disposal Area	\$814	2010/03	2010/03	IRP	Medium	Soil
SITE 00034	Contaminated Buildings	\$0	1986/08	1986/08	IRP	Response Complete	
SITE 00035	Surface Disposal Area	\$704	2009/09	2009/09	IRP	Low	Soil
SITE 00036	Fire/Crash Training Area	\$1,449	2011/04	2011/04	IRP	Medium	Groundwater
SWMU 00076	Other	\$941	2012/09	2012/09	IRP	Low	Soil
UST 000003	Underground Storage Tanks	\$213	1993/05	2005/03	IRP	Not Required	
UST 000006	Underground Storage Tanks	\$174	1996/01	2000/01	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000009	Underground Storage Tanks	\$357	1998/03	2001/11	IRP	Not Required	
UST 000011	Underground Tank Farm	\$169	1996/01	2000/06	IRP	Not Required	
UST 000013	Underground Tank Farm	\$153	1998/07	2004/04	IRP	Not Required	
UST 000014	Other	\$0	2003/05	2003/05	IRP	Response Complete	
UXO 000001	Other	\$1,435	2012/03	2012/09	MMRP	Not Required	
UXO 000002	Other	\$881	2010/08	2011/02	MMRP	Not Required	
UXO 000003	Other	\$885	2011/10	2012/09	MMRP	Not Required	
UXO 000004	Other	\$838	2011/09	2012/09	MMRP	Not Required	
UXO 000005	Other	\$746	2011/09	2012/09	MMRP	Not Required	
NAVY --- SC417002262000 / CHARLESTON NWS							
			CTC (\$K):	\$32,670	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00004	Surface Disposal Area	\$0	1984/01	1984/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00006	Landfill	\$0	1984/01	1984/01	IRP	Response Complete	
SITE 00007	Surface Disposal Area	\$0	1984/01	1984/01	IRP	Response Complete	
SITE 00014	Surface Disposal Area	\$0	1984/01	1984/01	IRP	Response Complete	
SWMU 00002	Contaminated Sediments	\$0	2001/09	2001/09	IRP	Response Complete	
SWMU 00003	Landfill	\$65	1998/06	1998/06	IRP	Response Complete	
SWMU 00004	Burn Area	\$0	1998/06	1998/06	IRP	Response Complete	
SWMU 00005	Storage Area	\$0	1999/12	1999/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00006	Surface Disposal Area	\$0	1998/06	1998/06	IRP	Response Complete	
SWMU 00007	Underground Storage Tanks	\$0	1988/05	1988/05	IRP	Response Complete	
SWMU 00009	Storage Area	\$0	1998/09	1999/03	IRP	Response Complete	
SWMU 00010	Landfill	\$342	2001/05	2003/02	IRP	Not Required	
SWMU 00011	Surface Disposal Area	\$0	2002/01	2002/01	IRP	Response Complete	
SWMU 00012	Spill Site Area	\$1,313	2004/03	2004/03	IRP	Not Required	
SWMU 00014	Underground Storage Tanks	\$778	2002/02	2003/04	IRP	Not Required	
SWMU 00015	Explosive Ordnance Disposal Area	\$0	1988/05	1991/11	IRP	Response Complete	
SWMU 00016	Landfill	\$3,905	2011/09	2011/09	IRP	Medium	Groundwater Sed_Human SW_Human
SWMU 00017	Surface Disposal Area	\$96	2002/09	2002/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00018	Unexploded Munitions and Ordnar	\$381	2002/09	2003/03	IRP	Not Required	
SWMU 00019	Storage Area	\$0	1988/05	1988/05	IRP	Response Complete	
SWMU 00020	Contaminated Sediments	\$0	2002/09	2002/09	IRP	Response Complete	
SWMU 00021	Burn Area	\$0	2001/09	2001/09	IRP	Response Complete	
SWMU 00022	Contaminated Sediments	\$0	2002/09	2002/09	IRP	Response Complete	
SWMU 00023	Contaminated Sediments	\$171	2002/05	2002/05	IRP	Response Complete	
SWMU 00024	Surface Disposal Area	\$616	2011/09	2011/09	IRP	Medium	Groundwater
SWMU 00025	Explosive Ordnance Disposal Area	\$0	2002/09	2002/09	IRP	Response Complete	
SWMU 00027	Mixed Waste Area	\$0	1999/01	1999/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00028	Underground Storage Tanks	\$0	2001/11	2001/11	IRP	Response Complete	
SWMU 00029	Underground Storage Tanks	\$863	2006/11	2006/11	IRP	Medium	Groundwater Soil
SWMU 00030	Contaminated Buildings	\$1,706	2009/09	2009/09	IRP	Medium	Soil
SWMU 00031	Contaminated Ground Water	\$0	1992/06	1992/06	IRP	Response Complete	
SWMU 00032	Drainage Ditch	\$0	1992/07	1992/07	IRP	Response Complete	
SWMU 00033	Contaminated Ground Water	\$0	1992/07	1992/07	IRP	Response Complete	
SWMU 00034	Contaminated Ground Water	\$0	1999/04	1999/04	IRP	Response Complete	
SWMU 00035	Contaminated Ground Water	\$0	1999/12	1999/12	IRP	Response Complete	
SWMU 00036	Storage Area	\$391	2002/02	2003/04	IRP	Response Complete	
SWMU 00040	Contaminated Ground Water	\$1,230	2011/10	2011/10	IRP	Low	Groundwater
SWMU 00045	Storage Area	\$0	2000/07	2000/07	IRP	Response Complete	
SWMU 00048	Surface Disposal Area	\$1,345	2010/04	2010/04	IRP	Medium	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00049	Industrial Discharge	\$672	2010/01	2010/01	IRP	Medium	Soil
SWMU 00053	Industrial Discharge	\$0	1999/06	1999/06	IRP	Response Complete	
SWMU 00055	Industrial Discharge	\$0	1999/05	1999/05	IRP	Response Complete	
SWMU 00056	Industrial Discharge	\$0	1999/05	1999/05	IRP	Response Complete	
SWMU 00057	Industrial Discharge	\$0	1999/04	1999/04	IRP	Response Complete	
SWMU 00058	Industrial Discharge	\$0	1998/12	1998/12	IRP	Response Complete	
SWMU 00060	Waste Lines	\$0	1995/02	1995/02	IRP	Response Complete	
SWMU 00062	Burn Area	\$907	2011/05	2011/05	IRP	Medium	Soil
SWMU 00065	Leach Field	\$1,233	2010/07	2010/07	IRP	Medium	Groundwater Soil
SWMU 00066	Leach Field	\$508	2011/09	2011/09	IRP	Medium	Groundwater
SWMU 00067	Chemical Disposal	\$604	2013/05	2013/05	IRP	Low	Groundwater
SWMU 00068	Industrial Discharge	\$491	2013/05	2013/05	IRP	Low	Sed_Human
SWMU 00069	Leach Field	\$528	2012/05	2012/05	IRP	Low	Groundwater
SWMU 00071	Industrial Discharge	\$504	2014/05	2014/05	IRP	Low	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00072	Storage Area	\$369	2012/12	2012/12	IRP	Low	Soil
SWMU 00073	Leach Field	\$514	2010/11	2010/11	IRP	Low	Soil
SWMU 00074	Contaminated Ground Water	\$767	2014/05	2014/05	IRP	Low	Soil
SWMU 00075	Other	\$0	1997/12	1997/12	IRP	Response Complete	
SWMU 00077	Maintenance Yard	\$180	2005/10	2005/10	IRP	High	Soil
SWMU 00078	Industrial Discharge	\$946	2012/09	2012/09	IRP	Low	Soil
SWMU 10000	Storage Area	\$0	1988/05	1988/05	IRP	Response Complete	
SWMU 20000	Underground Storage Tanks	\$0	1988/05	1988/05	IRP	Response Complete	
SWMU 30000	Surface Disposal Area	\$0	1988/05	1988/05	IRP	Response Complete	
SWMU 40000	Surface Disposal Area	\$0	1988/05	1988/05	IRP	Response Complete	
SWMU 50000	Pesticide Shop	\$0	1988/05	1988/05	IRP	Response Complete	
UST 000001	Underground Storage Tanks	\$0	1996/02	1999/05	IRP	Response Complete	
UST 000002	Underground Storage Tanks	\$0	1995/02	2000/12	IRP	Response Complete	
UST 000003	Underground Storage Tanks	\$0	1995/02	1995/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000004	Underground Storage Tanks	\$0	1995/09	1999/06	IRP	Response Complete	
UXO 000001	Explosive Ordnance Disposal Area	\$1,419	2011/10	2011/10	MMRP	Not Required	
UXO 000002	Explosive Ordnance Disposal Area	\$699	2010/10	2010/10	MMRP	Not Required	
UXO 000003	Explosive Ordnance Disposal Area	\$1,037	2010/10	2010/10	MMRP	Not Required	
UXO 000004	Explosive Ordnance Disposal Area	\$1,367	2010/10	2010/10	MMRP	Not Required	
UXO 000005	Explosive Ordnance Disposal Area	\$4,884	2012/05	2012/05	MMRP	Not Required	
UXO 000006	Explosive Ordnance Disposal Area	\$1,139	2011/06	2011/06	MMRP	Not Required	
UXO 000007	Explosive Ordnance Disposal Area	\$700	2014/09	2014/09	MMRP	Not Required	

Texas

NAVY --- TX617002278700 / CORPUS CHRISTI NAS			CTC (\$K):	\$4,796	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00002	Landfill	\$0	1984/02	1984/02	IRP	Response Complete	
SITE 00005	Landfill	\$0	1984/02	1984/02	IRP	Response Complete	
SITE 00006	Landfill	\$0	1984/02	1984/02	IRP	Response Complete	
SITE 00007	Landfill	\$0	1984/02	1984/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00008	Surface Disposal Area	\$0	1984/02	1984/02	IRP	Response Complete	
SITE 00010	Surface Disposal Area	\$0	1984/02	1984/02	IRP	Response Complete	
SITE 00011	Landfill	\$0	1984/02	1984/02	IRP	Response Complete	
SITE 00012	Surface Disposal Area	\$0	1984/02	1984/02	IRP	Response Complete	
SITE 00013	Surface Disposal Area	\$0	1984/02	1984/02	IRP	Response Complete	
SITE 00014	Surface Disposal Area	\$0	1984/02	1984/02	IRP	Response Complete	
SITE 00015	Surface Disposal Area	\$0	1984/02	1984/02	IRP	Response Complete	
SWMU 00001	Surface Impoundment/Lagoon	\$167	2000/10	2002/02	IRP	Not Required	
SWMU 00002	Landfill	\$207	2000/10	2002/02	IRP	Not Required	
SWMU 00003	Surface Disposal Area	\$0	1992/11	1992/11	IRP	Response Complete	
SWMU 00004	Fire/Crash Training Area	\$85	2000/12	2002/02	IRP	Not Required	
SWMU 00005	Surface Disposal Area	\$193	2000/10	2002/02	IRP	Not Required	
SWMU 00009	Landfill	\$198	2007/01	2007/01	IRP	Low	Groundwater
UST 000003	Underground Tank Farm	\$0	1995/10	1996/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000007	Underground Storage Tanks	\$0	2004/09	2004/09	IRP	Response Complete	
UST 000008	Underground Storage Tanks	\$0	1996/03	1996/03	IRP	Response Complete	
UST 000009	Underground Tank Farm	\$448	1987/02	1999/07	IRP	Not Required	
UXO 000001	Explosive Ordnance Disposal Area	\$1,320	2008/01	2009/12	MMRP	Not Required	
UXO 000002	Small Arms Range	\$69	2008/01	2008/01	MMRP	Not Required	
UXO 000003	Small Arms Range	\$2,109	2012/01	2012/07	MMRP	Not Required	
NAVY --- TX617002286600 / LUBBOCK NMCRC			CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Minor Closure
UST 000001	Underground Storage Tanks	\$0	1993/06	1995/05	IRP	Response Complete	
Virginia							
NAVY --- VA317002755800 / ARLINGTON SERVICE CENTER			CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
UST 000001	Underground Storage Tanks	\$0	1994/06	2000/09	IRP	Response Complete	
UST 000002	Underground Storage Tanks	\$0	1998/05	1998/05	IRP	Response Complete	
UST 000003	Underground Storage Tanks	\$0	1994/12	1998/09	IRP	Response Complete	
NAVY --- VA317002468500 / DAHLGREN NSWC			CTC (\$K):		\$12,007	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
SITE 00001	Unexploded Munitions and Ordnar	\$3,735	2009/03	2009/09	IRP	Medium	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00002	Landfill	\$255	1997/07	1998/10	IRP	Response Complete	
SITE 00003	Burn Area	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00004	Storage Area	\$0	1982/06	1982/06	IRP	Response Complete	
SITE 00005	Unexploded Munitions and Ordnar	\$1,680	2010/09	2010/09	IRP	Medium	Soil
SITE 00006	Storage Area	\$117	2001/12	2003/09	IRP	Response Complete	
SITE 00007	Unexploded Munitions and Ordnar	\$0	1983/05	1983/05	IRP	Response Complete	
SITE 00008	Unexploded Munitions and Ordnar	\$0	1983/05	1983/05	IRP	Response Complete	
SITE 00009	Burn Area	\$661	1998/07	2000/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00010	Surface Impoundment/Lagoon	\$85	1999/09	1999/09	IRP	Response Complete	
SITE 00011	Landfill	\$0	1983/05	1983/05	IRP	Response Complete	
SITE 00012	Burn Area	\$315	1997/07	2001/03	IRP	Not Required	
SITE 00013	Landfill	\$0	2003/08	2003/08	IRP	Response Complete	
SITE 00014	Surface Impoundment/Lagoon	\$374	2007/09	2007/09	IRP	High	Groundwater Soil
SITE 00015	Storage Area	\$135	2006/09	2006/09	IRP	High	Sed_Marine SW_Marine
SITE 00016	Underground Storage Tanks	\$0	1983/05	1983/05	IRP	Response Complete	
SITE 00017	Landfill	\$773	1998/10	2001/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00018	Incinerator	\$0	2003/09	2003/09	IRP	Response Complete	
SITE 00019	Surface Disposal Area	\$0	1996/12	1996/12	IRP	Response Complete	
SITE 00020	Underground Storage Tanks	\$1,100	2007/08	2007/08	IRP	High	Groundwater Soil
SITE 00021	Above Ground Storage Tank	\$0	1997/12	1997/12	IRP	Response Complete	
SITE 00022	POL (Petroleum/Oil/Lubricants) Lir	\$0	1997/12	1997/12	IRP	Response Complete	
SITE 00023	Storage Area	\$511	2007/09	2007/09	IRP	High	Soil
SITE 00024	Sewage Treatment Plant	\$0	1983/05	1983/05	IRP	Response Complete	
SITE 00025	Surface Disposal Area	\$152	1999/09	2001/12	IRP	Response Complete	
SITE 00026	Storage Area	\$0	1983/05	1983/05	IRP	Response Complete	
SITE 00027	Storage Area	\$0	1983/05	1983/05	IRP	Response Complete	
SITE 00028	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
SITE 00029	Disposal Pit and Dry Well	\$0	1998/12	1998/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00030	Surface Disposal Area	\$0	1992/12	1992/12	IRP	Response Complete	
SITE 00031	Landfill	\$0	2003/09	2003/09	IRP	Response Complete	
SITE 00032	Unexploded Munitions and Ordnar	\$0	2004/09	2004/09	IRP	Response Complete	
SITE 00033	Spill Site Area	\$0	1983/05	1983/05	IRP	Response Complete	
SITE 00034	Firing Range	\$0	1992/05	1992/05	IRP	Response Complete	
SITE 00035	Storage Area	\$0	1983/05	1983/05	IRP	Response Complete	
SITE 00036	Mixed Waste Area	\$0	1999/11	1999/11	IRP	Response Complete	
SITE 00037	Landfill	\$149	2003/03	2006/09	IRP	High	Groundwater Sed_Human Sed_Marine Soil
SITE 00038	Storage Area	\$0	2005/09	2005/09	IRP	Response Complete	
SITE 00039	Contaminated Sediments	\$0	1996/06	1996/06	IRP	Response Complete	
SITE 00040	Storage Area	\$0	2005/09	2005/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00041	Landfill	\$0	2003/09	2003/09	IRP	Response Complete	
SITE 00043	Surface Disposal Area	\$0	2004/08	2004/08	IRP	Response Complete	
SITE 00044	Disposal Pit and Dry Well	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00045	Landfill	\$0	1997/12	1997/12	IRP	Response Complete	
SITE 00046	Landfill	\$117	2001/12	2002/09	IRP	Response Complete	
SITE 00047	Explosive Ordnance Disposal Area	\$119	2006/09	2006/09	IRP	High	Soil
SITE 00048	Above Ground Storage Tank	\$0	1996/05	1996/05	IRP	Response Complete	
SITE 00049	Radioactive Waste Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00050	Landfill	\$84	2003/09	2003/09	IRP	Response Complete	
SITE 00051	Contaminated Buildings	\$0	1996/05	1996/05	IRP	Response Complete	
SITE 00052	Oil/Water Separator	\$0	2004/08	2004/08	IRP	Response Complete	
SITE 00053	Oil/Water Separator	\$0	1997/12	1997/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00054	Oil/Water Separator	\$0	1997/12	1997/12	IRP	Response Complete	
SITE 00055	Contaminated Sediments	\$0	2003/09	2003/09	IRP	Response Complete	
SITE 00056	Spill Site Area	\$0	2005/09	2005/09	IRP	Response Complete	
SITE 00057	Landfill	\$405	2011/09	2011/09	IRP	Medium	Groundwater Soil
SITE 00058	Landfill	\$0	1998/07	2000/07	IRP	Response Complete	
SITE 00059	Unexploded Munitions and Ordnar	\$0	2002/09	2002/09	IRP	Response Complete	
SITE 00060	Storage Area	\$0	1998/09	1998/09	IRP	Response Complete	
SITE 00061	Other	\$1,240	2006/09	2007/09	IRP	High	Soil
SITE 00062	Other	\$0	2005/08	2005/08	IRP	Response Complete	
SWMU 00010	Spill Site Area	\$0	1993/12	1993/12	IRP	Response Complete	
SWMU 00018	Spill Site Area	\$0	1993/12	1993/12	IRP	Response Complete	
SWMU 00031	Washrack	\$0	1993/12	1993/12	IRP	Response Complete	
SWMU 00054	Storage Area	\$0	1993/12	1993/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00068	DUMMY VALUE (ADDED BY NAVY	\$0	1993/07	1993/07	IRP	Response Complete	
SWMU 00085	Storage Area	\$0	1993/12	1993/12	IRP	Response Complete	
SWMU 00088	DUMMY VALUE (ADDED BY NAVY	\$0	1993/12	1993/12	IRP	Response Complete	
NAVY --- VA317002248200 / LITTLE CREEK NAB CTC (\$K): \$19,626 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
SITE 00001	Contaminated Ground Water	\$0	1984/12	1984/12	IRP	Response Complete	
SITE 00002	Surface Disposal Area	\$0	1984/12	1984/12	IRP	Response Complete	
SITE 00003	Spill Site Area	\$0	1984/12	1984/12	IRP	Response Complete	
SITE 00004	Surface Disposal Area	\$0	1991/07	1991/07	IRP	Response Complete	
SITE 00005	Surface Disposal Area	\$0	2003/01	2003/01	IRP	Response Complete	
SITE 00006	Surface Disposal Area	\$0	2005/06	2005/06	IRP	Response Complete	
SITE 00007	Landfill	\$4,370	2007/08	2007/09	IRP	High	Groundwater Sed_Marine Soil SW_Human
SITE 00008	Landfill	\$1,264	2007/02	2007/02	IRP	High	Groundwater Soil
SITE 00009	Landfill	\$283	2000/08	2001/01	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00010	Landfill	\$725	2000/12	2001/01	IRP	Not Required	
SITE 00011	Plating Shop	\$2,935	2006/01	2007/04	IRP	High	Groundwater Soil
SITE 00012	Surface Disposal Area	\$3,203	2005/10	2006/09	IRP	High	Groundwater Sed_Marine Soil SW_Fresh SW_Human
SITE 00013	Dip Tank	\$1,277	2006/09	2006/10	IRP	High	Groundwater Soil
SITE 00014	Storage Area	\$0	2005/02	2005/02	IRP	Response Complete	
SITE 00015	Spill Site Area	\$0	1991/07	1991/07	IRP	Response Complete	
SITE 00016	Spill Site Area	\$0	1993/12	1994/06	IRP	Response Complete	
SITE 00017	Surface Disposal Area	\$0	1991/07	1991/07	IRP	Response Complete	
SWMU 00001	Storage Area	\$0	2004/09	2004/09	IRP	Response Complete	
SWMU 00002	Industrial Discharge	\$0	2004/09	2004/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00003	Maintenance Yard	\$3,167	2009/01	2009/08	IRP	High	Groundwater
							Soil
SWMU 00004	Storage Area	\$0	2005/07	2005/07	IRP	Response Complete	
SWMU 00005	Maintenance Yard	\$0	2005/07	2005/07	IRP	Response Complete	
SWMU 00006	Storage Area	\$0	2005/07	2005/07	IRP	Response Complete	
SWMU 00007	Maintenance Yard	\$1,615	2008/04	2008/09	IRP	High	Soil
SWMU 00008	Maintenance Yard	\$0	2006/01	2006/01	IRP	High	Soil
UST 000002	Underground Storage Tanks	\$0	1991/09	1991/09	IRP	Response Complete	
UST 000003	Underground Storage Tanks	\$0	1994/09	1994/09	IRP	Response Complete	
UST 000004	Underground Storage Tanks	\$0	1991/09	1994/08	IRP	Response Complete	
UST 000005	POL (Petroleum/Oil/Lubricants) Lir	\$0	1994/05	1994/05	IRP	Response Complete	
UST 000006	Underground Storage Tanks	\$0	1994/08	1994/08	IRP	Response Complete	
UST 000007	Underground Storage Tanks	\$0	1994/06	1994/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000008	Underground Storage Tanks	\$0	1992/11	1992/11	IRP	Response Complete	
UST 000009	Underground Storage Tanks	\$0	1997/03	1997/03	IRP	Response Complete	
UST 000010	Underground Storage Tanks	\$0	1995/07	1997/08	IRP	Response Complete	
UST 000011	Underground Storage Tanks	\$0	1996/07	1997/10	IRP	Response Complete	
UST 000012	Underground Storage Tanks	\$242	1995/10	1997/10	IRP	Not Required	
UST 001119	POL (Petroleum/Oil/Lubricants) Lir	\$545	1994/09	1996/08	IRP	Not Required	
UST 001265	Underground Storage Tanks	\$0	1995/07	1997/08	IRP	Response Complete	
NAVY --- VA317002741400 / NORFOLK COMNAVBASE CTC (\$K): \$25,657 Acres Affected By Restoration Issues: TBD BRAC Action: Minor Closure							
SITE 00001	Landfill	\$7,875	1993/10	1997/09	IRP	Not Required	
SITE 00002	Surface Disposal Area	\$109	2001/05	2001/05	IRP	Response Complete	
SITE 00003	Storage Area	\$1,070	1996/10	1999/05	IRP	Not Required	
SITE 00004	Storage Area	\$0	1991/08	1993/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00005	Storage Area	\$0	1999/03	1999/03	IRP	Response Complete	
SITE 00006	Landfill	\$246	1998/01	2000/02	IRP	Response Complete	
SITE 00007	Landfill	\$0	2001/03	2001/03	IRP	Response Complete	
SITE 00008	Landfill	\$0	2001/03	2001/03	IRP	Response Complete	
SITE 00009	Landfill	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00010	Surface Disposal Area	\$0	2002/01	2002/01	IRP	Response Complete	
SITE 00011	Waste Lines	\$0	1983/02	1991/03	IRP	Response Complete	
SITE 00012	Surface Disposal Area	\$0	2001/03	2001/03	IRP	Response Complete	
SITE 00013	Waste Lines	\$0	2000/09	2000/09	IRP	Response Complete	
SITE 00016	Contaminated Buildings	\$0	2002/06	2002/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00017	Contaminated Buildings	\$0	2001/03	2001/03	IRP	Response Complete	
SITE 00018	Storage Area	\$1,195	2007/08	2007/09	IRP	High	Groundwater Soil
SITE 00019	Contaminated Buildings	\$0	1989/10	1991/03	IRP	Response Complete	
SITE 00020	Contaminated Ground Water	\$2,530	1996/09	1998/08	IRP	Not Required	
SITE 00021	Storage Area	\$0	1997/03	1998/06	IRP	Response Complete	
SITE 00022	Storage Area	\$14	2001/03	2004/09	IRP	Response Complete	
SITE 00023	Plating Shop	\$4,515	2005/10	2011/09	IRP	High	Groundwater Soil
SWMU 00001	Storage Area	\$0	1999/03	1999/03	IRP	Response Complete	
SWMU 00002	Storage Area	\$0	2000/09	2000/09	IRP	Response Complete	
SWMU 00003	Storage Area	\$0	2000/09	2000/09	IRP	Response Complete	
SWMU 00004	Surface Disposal Area	\$0	2003/07	2003/07	IRP	Response Complete	
SWMU 00005	Spill Site Area	\$0	1997/12	1997/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00006	Disposal Pit and Dry Well	\$0	2000/02	2002/02	IRP	Response Complete	
SWMU 00007	Maintenance Yard	\$0	2000/09	2000/09	IRP	Response Complete	
SWMU 00008	Fire/Crash Training Area	\$0	2001/03	2001/03	IRP	Response Complete	
SWMU 00009	Surface Disposal Area	\$0	2000/10	2000/10	IRP	Response Complete	
SWMU 00010	Surface Disposal Area	\$0	2000/08	2000/08	IRP	Response Complete	
SWMU 00011	Surface Disposal Area	\$0	1999/03	1999/03	IRP	Response Complete	
SWMU 00012	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
SWMU 00013	Surface Disposal Area	\$0	2000/09	2000/09	IRP	Response Complete	
SWMU 00014	Surface Disposal Area	\$3,732	2007/06	2007/09	IRP	High	Groundwater Soil
SWMU 00015	Surface Disposal Area	\$0	2000/02	2000/02	IRP	Response Complete	
SWMU 00020	Surface Disposal Area	\$0	1996/12	1996/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00030	Contaminated Fill	\$0	1996/12	1996/12	IRP	Response Complete	
SWMU 00032	Other	\$0	2000/05	2000/05	IRP	Response Complete	
SWMU 00034	Surface Disposal Area	\$0	2000/01	2000/01	IRP	Response Complete	
SWMU 00038	Contaminated Ground Water	\$0	2001/03	2001/03	IRP	Response Complete	
UST 000002	Underground Tank Farm	\$1,034	1996/06	1996/09	IRP	Not Required	
UST 000006	Underground Storage Tanks	\$0	1991/12	1991/12	IRP	Response Complete	
UST 000022	Spill Site Area	\$1,683	1997/05	1997/06	IRP	Not Required	
UST 000028	Underground Storage Tanks	\$0	1992/06	1992/06	IRP	Response Complete	
UST 000035	Underground Storage Tanks	\$0	1996/09	1996/09	IRP	Response Complete	
UST 000037	Underground Storage Tanks	\$0	1996/09	1996/09	IRP	Response Complete	
UST 000064	Underground Storage Tanks	\$0	1996/09	1996/09	IRP	Response Complete	
UST 000065	Underground Storage Tanks	\$0	1991/09	1994/07	IRP	Response Complete	
UST 000066	Underground Storage Tanks	\$0	1992/09	1992/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000071	Underground Storage Tanks	\$0	1993/11	1993/11	IRP	Response Complete	
UST 000079	Underground Storage Tanks	\$0	1993/02	1995/06	IRP	Response Complete	
UST 000117	Underground Storage Tanks	\$0	1993/03	1996/09	IRP	Response Complete	
UST 000126	Underground Storage Tanks	\$0	1993/06	1993/06	IRP	Response Complete	
UST 000132	Underground Storage Tanks	\$0	1995/08	1995/08	IRP	Response Complete	
UST 000146	Underground Storage Tanks	\$0	1993/09	1997/07	IRP	Response Complete	
UST 000166	Underground Storage Tanks	\$0	1992/04	1992/04	IRP	Response Complete	
UST 000200	POL (Petroleum/Oil/Lubricants) Lir	\$0	1993/07	1993/07	IRP	Response Complete	
UST 000314	Underground Storage Tanks	\$0	1993/09	1996/11	IRP	Response Complete	
UST 000407	Underground Storage Tanks	\$0	1992/09	1992/09	IRP	Response Complete	
UST 000413	Underground Storage Tanks	\$51	1993/10	1996/06	IRP	Not Required	
UST 200025	Spill Site Area	\$1,603	1993/02	1996/07	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
NAVY --- VA317002481300 / NORFOLK NSY		CTC (\$K): \$8,775		Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure	
SITE 00001	Landfill	\$0	2001/06	2001/06	IRP	Response Complete	
SITE 00002	Landfill	\$0	2005/09	2005/09	IRP	Response Complete	
SITE 00003	Landfill	\$8,471	2009/09	2009/09	IRP	High	Groundwater Sed_Marine Soil SW_Human SW_Marine
SITE 00004	Disposal Pit and Dry Well	\$0	2004/07	2004/07	IRP	Response Complete	
SITE 00005	Plating Shop	\$0	2004/03	2004/03	IRP	Response Complete	
SITE 00006	Surface Disposal Area	\$0	2004/03	2004/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00007	Surface Disposal Area	\$0	2004/06	2004/06	IRP	Response Complete	
SITE 00008	Landfill	\$0	2002/03	2002/03	IRP	Response Complete	
SITE 00009	POL (Petroleum/Oil/Lubricants) Lir	\$0	2004/09	2004/09	IRP	Response Complete	
SITE 00010	Landfill	\$46	2006/04	2006/04	IRP	Medium	Soil
SITE 00011	Storage Area	\$0	1989/08	1989/08	IRP	Response Complete	
SITE 00012	Underground Storage Tanks	\$0	1989/08	1989/08	IRP	Response Complete	
SITE 00013	Plating Shop	\$0	1989/08	1989/08	IRP	Response Complete	
SITE 00014	Spill Site Area	\$0	1989/08	1989/08	IRP	Response Complete	
SITE 00015	Contaminated Sediments	\$0	1989/08	1989/08	IRP	Response Complete	
SITE 00016	Underground Storage Tanks	\$0	1989/08	1989/08	IRP	Response Complete	
SITE 00017	Plating Shop	\$0	2006/03	2006/03	IRP	Medium	Groundwater Soil
SITE 00018	Landfill	\$0	1989/08	1989/08	IRP	Response Complete	
SITE 00019	Landfill	\$0	1989/08	1989/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00020	Storage Area	\$0	2003/09	2003/09	IRP	Response Complete	
SITE 00021	Storage Area	\$0	2003/09	2003/09	IRP	Response Complete	
SWMU 00001	Contaminated Ground Water	\$0	2001/03	2001/03	IRP	Response Complete	
SWMU 00002	Spill Site Area	\$0	1998/03	1998/03	IRP	Response Complete	
SWMU 00003	Disposal Pit and Dry Well	\$0	2002/03	2002/03	IRP	Response Complete	
UST 000174	Underground Storage Tanks	\$258	2004/05	2006/07	IRP	Low	Groundwater
UST 000201	Underground Storage Tanks	\$0	1995/04	1995/04	IRP	Response Complete	
UST 000236	Underground Storage Tanks	\$0	1993/12	1993/12	IRP	Response Complete	
UST 000237	Underground Storage Tanks	\$0	1994/10	1994/10	IRP	Response Complete	
UST 000400	Underground Storage Tanks	\$0	1994/10	1994/10	IRP	Response Complete	
UST 000431	Underground Storage Tanks	\$0	1993/08	1993/08	IRP	Response Complete	
UST 001489	Underground Storage Tanks	\$0	1993/12	1993/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
NAVY --- VA317002460600 / OCEANA NAS				CTC (\$K):	\$3,091	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
SITE 00014	Landfill	\$0	1993/03	1993/03	IRP	Response Complete	
SITE 00017	Fire/Crash Training Area	\$0	1992/07	1995/02	IRP	Response Complete	
SWMU 00001	Disposal Pit and Dry Well	\$0	2004/09	2004/09	IRP	Not Required	
SWMU 00006	Contaminated Sediments	\$0	1990/10	1990/10	IRP	Response Complete	
SWMU 00007	Landfill	\$0	1990/10	1990/10	IRP	Response Complete	
SWMU 00008	Landfill	\$0	1990/10	1990/10	IRP	Response Complete	
SWMU 00011	Fire/Crash Training Area	\$0	2001/12	2001/12	IRP	Response Complete	
SWMU 00015	Underground Tank Farm	\$0	1998/12	1999/04	IRP	Response Complete	
SWMU 00016	Storage Area	\$0	2001/12	2001/12	IRP	Response Complete	
SWMU 00018	Storage Area	\$0	2001/06	2001/06	IRP	Response Complete	
SWMU 00019	Storage Area	\$0	2001/06	2001/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00020	Storage Area	\$0	2001/06	2001/06	IRP	Response Complete	
SWMU 00021	Storage Area	\$0	2001/12	2001/12	IRP	Response Complete	
SWMU 00022	Landfill	\$0	2001/12	2001/12	IRP	Response Complete	
SWMU 00023	Contaminated Sediments	\$0	2001/06	2001/06	IRP	Response Complete	
SWMU 00024	Contaminated Sediments	\$0	2004/09	2004/09	IRP	Not Required	
SWMU 00025	Landfill	\$0	2003/08	2003/08	IRP	Response Complete	
SWMU 00026	Fire/Crash Training Area	\$0	2001/12	2001/12	IRP	Response Complete	
SWMU 00027	Disposal Pit and Dry Well	\$0	1989/03	1989/03	IRP	Response Complete	
SWMU 00028	Surface Disposal Area	\$40	2002/01	2003/09	IRP	Not Required	
SWMU 00029	Surface Disposal Area	\$95	2001/01	2004/10	IRP	Not Required	
SWMU 00030	Surface Disposal Area	\$0	2001/06	2001/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00031	Surface Disposal Area	\$40	2004/12	2005/01	IRP	Not Required	
UST 000001	Underground Storage Tanks	\$102	1993/12	1997/08	IRP	Not Required	
UST 000002	Underground Tank Farm	\$654	1993/09	1996/01	IRP	Not Required	
UST 000003	Underground Storage Tanks	\$477	1994/03	1997/08	IRP	Not Required	
UST 000004	POL (Petroleum/Oil/Lubricants) Lir	\$1,127	1993/07	1996/08	IRP	Not Required	
UST 000005	POL (Petroleum/Oil/Lubricants) Lir	\$233	1991/03	1995/12	IRP	Not Required	
UST 000006	POL (Petroleum/Oil/Lubricants) Lir	\$159	1993/07	1997/02	IRP	Not Required	
UST 000007	POL (Petroleum/Oil/Lubricants) Lir	\$164	1993/09	1997/06	IRP	Not Required	
UST 000008	Underground Storage Tanks	\$0	1993/09	1993/09	IRP	Response Complete	
UST 000009	Underground Storage Tanks	\$0	1993/12	1993/12	IRP	Response Complete	
UST 000010	POL (Petroleum/Oil/Lubricants) Lir	\$0	1993/07	1993/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000011	Underground Storage Tanks	\$0	1995/03	1995/03	IRP	Response Complete	
UST 000013	Underground Storage Tanks	\$0	1992/08	1992/08	IRP	Response Complete	
UST 000014	Underground Storage Tanks	\$0	1993/02	1993/02	IRP	Response Complete	
UST 000015	Underground Storage Tanks	\$0	1995/06	1995/06	IRP	Response Complete	
UST 000016	Underground Storage Tanks	\$0	1994/01	1994/01	IRP	Response Complete	
UST 000017	Underground Storage Tanks	\$0	1995/08	1996/10	IRP	Response Complete	
NAVY --- VA317002481800 / PORTSMOUTH NAVMEDCTR		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Contaminated Fill	\$0	1999/09	1999/09	IRP	Response Complete	
SITE 00002	Spill Site Area	\$0	2001/09	2001/09	IRP	Response Complete	
NAVY --- VA317302472200 / QUANTICO MCB		CTC (\$K):		\$53,120	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SITE 00001	Disposal Pit and Dry Well	\$0	2002/05	2002/05	IRP	Response Complete	
SITE 00002	Disposal Pit and Dry Well	\$0	2003/07	2003/07	IRP	Response Complete	
SITE 00003	Disposal Pit and Dry Well	\$0	2002/09	2002/09	IRP	Response Complete	
SITE 00004	Landfill	\$7,935	2007/08	2009/06	IRP	High	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Sed_Fresh
							Sed_Human Sed_Marine Soil SW_Fresh SW_Human
SITE 00005	Storage Area	\$0	1999/09	1999/09	IRP	Response Complete	
SITE 00008	Surface Disposal Area	\$4,101	2010/03	2010/03	IRP	High	Soil
SITE 00009	Surface Disposal Area	\$2,180	2008/08	2008/08	IRP	High	Groundwater Soil
SITE 00010	Surface Disposal Area	\$981	2007/08	2007/08	IRP	High	Soil
SITE 00011	Surface Disposal Area	\$0	2002/09	2002/09	IRP	Response Complete	
SITE 00012	Burn Area	\$0	2002/03	2002/03	IRP	Response Complete	
SITE 00014	Landfill	\$0	2002/01	2002/01	IRP	Response Complete	
SITE 00015	Surface Disposal Area	\$0	2002/09	2002/09	IRP	Response Complete	
SITE 00016	Surface Disposal Area	\$0	1984/03	1984/03	IRP	Response Complete	
SITE 00017	Surface Disposal Area	\$0	2001/06	2001/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00018	Surface Disposal Area	\$0	1997/10	1997/10	IRP	Response Complete	
SITE 00019	Fire/Crash Training Area	\$0	1998/05	1998/05	IRP	Response Complete	
SITE 00020	Contaminated Fill	\$2,192	2009/06	2009/06	IRP	High	Groundwater Sed_Fresh Sed_Human Sed_Marine Soil SW_Fresh SW_Human
SITE 00021	Storage Area	\$0	2004/02	2004/02	IRP	Response Complete	
SITE 00022	Burn Area	\$0	2002/09	2002/09	IRP	Response Complete	
SITE 00023	Burn Area	\$0	2002/09	2002/09	IRP	Response Complete	
SITE 00024	Surface Disposal Area	\$0	2001/08	2001/08	IRP	Response Complete	
SITE 00025	Burn Area	\$0	2001/06	2001/06	IRP	Response Complete	
SITE 00026	Landfill	\$0	2001/07	2001/07	IRP	Response Complete	
SITE 00027	Sewage Treatment Plant	\$0	2002/01	2002/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00028	Sewage Treatment Plant	\$0	2002/09	2002/09	IRP	Response Complete	
SITE 00029	Sewage Treatment Plant	\$0	2002/03	2002/03	IRP	Response Complete	
SITE 00030	Washrack	\$0	2002/07	2002/07	IRP	Response Complete	
SITE 00031	Maintenance Yard	\$0	2001/06	2001/06	IRP	Response Complete	
SITE 00032	Pesticide Shop	\$0	2006/06	2006/06	IRP	High	Soil
SITE 00033	Contaminated Fill	\$95	2007/03	2007/03	IRP	High	Soil
SITE 00034	Storage Area	\$0	2004/09	2004/09	IRP	Response Complete	
SITE 00035	Storage Area	\$0	2001/05	2001/05	IRP	Response Complete	
SITE 00036	Storage Area	\$0	2001/07	2001/07	IRP	Response Complete	
SITE 00037	Storage Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00038	Storage Area	\$0	2002/07	2002/07	IRP	Response Complete	
SITE 00039	Storage Area	\$0	2001/12	2001/12	IRP	Response Complete	
SITE 00040	Storage Area	\$0	2001/08	2001/08	IRP	Response Complete	
SITE 00041	Storage Area	\$0	2003/04	2003/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00042	Storage Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00043	Storage Area	\$0	2003/04	2003/04	IRP	Response Complete	
SITE 00044	Storage Area	\$0	2002/04	2002/04	IRP	Response Complete	
SITE 00045	Storage Area	\$0	2002/07	2002/07	IRP	Response Complete	
SITE 00046	Storage Area	\$0	2001/12	2001/12	IRP	Response Complete	
SITE 00047	Storage Area	\$0	2002/06	2002/06	IRP	Response Complete	
SITE 00048	Spill Site Area	\$0	2002/01	2002/01	IRP	Response Complete	
SITE 00049	Surface Disposal Area	\$0	2003/04	2003/04	IRP	Response Complete	
SITE 00050	Storage Area	\$0	2002/07	2002/07	IRP	Response Complete	
SITE 00051	Surface Disposal Area	\$0	2002/04	2002/04	IRP	Response Complete	
SITE 00052	Surface Disposal Area	\$0	2002/06	2002/06	IRP	Response Complete	
SITE 00053	Surface Disposal Area	\$0	2002/06	2002/06	IRP	Response Complete	
SITE 00054	Storage Area	\$0	2002/05	2002/05	IRP	Response Complete	
SITE 00055	Storage Area	\$0	2001/08	2001/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00056	Storage Area	\$0	2002/01	2002/01	IRP	Response Complete	
SITE 00057	Storage Area	\$0	2002/01	2002/01	IRP	Response Complete	
SITE 00058	Storage Area	\$0	2001/05	2001/05	IRP	Response Complete	
SITE 00059	Storage Area	\$0	2002/04	2002/04	IRP	Response Complete	
SITE 00060	Storage Area	\$0	2001/08	2001/08	IRP	Response Complete	
SITE 00061	Storage Area	\$0	2001/08	2001/08	IRP	Response Complete	
SITE 00062	Storage Area	\$0	2001/08	2001/08	IRP	Response Complete	
SITE 00063	Storage Area	\$0	2001/08	2001/08	IRP	Response Complete	
SITE 00064	Storage Area	\$0	2001/07	2001/07	IRP	Response Complete	
SITE 00065	Storage Area	\$0	2001/07	2001/07	IRP	Response Complete	
SITE 00066	Storage Area	\$0	2001/07	2001/07	IRP	Response Complete	
SITE 00067	Storage Area	\$0	2001/12	2001/12	IRP	Response Complete	
SITE 00068	Storage Area	\$0	2001/08	2001/08	IRP	Response Complete	
SITE 00069	Storage Area	\$0	2001/08	2001/08	IRP	Response Complete	
SITE 00070	Storage Area	\$0	2001/08	2001/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00071	Storage Area	\$0	2001/07	2001/07	IRP	Response Complete	
SITE 00072	Storage Area	\$0	2001/12	2001/12	IRP	Response Complete	
SITE 00073	Storage Area	\$0	2002/07	2002/07	IRP	Response Complete	
SITE 00074	Storage Area	\$0	2001/07	2001/07	IRP	Response Complete	
SITE 00075	Storage Area	\$0	2001/07	2001/07	IRP	Response Complete	
SITE 00076	Storage Area	\$0	2002/07	2002/07	IRP	Response Complete	
SITE 00077	Storage Area	\$0	2001/11	2001/11	IRP	Response Complete	
SITE 00078	Storage Area	\$0	2001/08	2001/08	IRP	Response Complete	
SITE 00079	Storage Area	\$0	2001/07	2001/07	IRP	Response Complete	
SITE 00080	Storage Area	\$0	2001/06	2001/06	IRP	Response Complete	
SITE 00081	Storage Area	\$0	2002/05	2002/05	IRP	Response Complete	
SITE 00082	Surface Disposal Area	\$0	2002/03	2002/03	IRP	Response Complete	
SITE 00083	Surface Disposal Area	\$0	2002/03	2002/03	IRP	Response Complete	
SITE 00084	Surface Disposal Area	\$0	2002/03	2002/03	IRP	Response Complete	
SITE 00085	Surface Disposal Area	\$0	2002/03	2002/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00086	Surface Disposal Area	\$0	2002/03	2002/03	IRP	Response Complete	
SITE 00087	Storage Area	\$0	2002/01	2002/01	IRP	Response Complete	
SITE 00088	Storage Area	\$0	2001/08	2001/08	IRP	Response Complete	
SITE 00089	Storage Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00090	Storage Area	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00091	Drainage Ditch	\$0	2001/12	2001/12	IRP	Response Complete	
SITE 00092	Oil/Water Separator	\$0	2001/09	2001/09	IRP	Response Complete	
SITE 00093	Oil/Water Separator	\$0	2001/11	2001/11	IRP	Response Complete	
SITE 00094	Oil/Water Separator	\$0	2001/11	2001/11	IRP	Response Complete	
SITE 00095	Oil/Water Separator	\$706	2007/06	2007/06	IRP	High	Groundwater Soil
SITE 00096	Contaminated Sediments	\$664	2008/08	2008/08	IRP	High	Sed_Human Sed_Marine
SITE 00097	Contaminated Ground Water	\$0	2002/07	2002/07	IRP	Response Complete	
SWMU 00020	Oil/Water Separator	\$0	1999/01	1999/01	IRP	Response Complete	
SWMU 00021	Surface Disposal Area	\$0	2000/01	2000/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00026	Landfill	\$1,065	1994/06	1997/07	IRP	Response Complete	
SWMU 00027	Disposal Pit and Dry Well	\$0	1991/05	1995/05	IRP	Response Complete	
SWMU 00028	Disposal Pit and Dry Well	\$0	1988/06	1995/04	IRP	Response Complete	
SWMU 00029	Explosive Ordnance Disposal Area	\$0	1998/01	1998/01	IRP	Response Complete	
UST 000001	Underground Storage Tanks	\$0	1996/10	1996/10	IRP	Response Complete	
UST 000002	Underground Storage Tanks	\$0	1995/06	1995/06	IRP	Response Complete	
UXO 000001	Other	\$723	2012/09	2012/09	MMRP	Not Required	
UXO 000002	Other	\$1,270	2012/09	2013/09	MMRP	Not Required	
UXO 000003	Other	\$1,315	2012/09	2013/09	MMRP	Not Required	
UXO 000004	Other	\$1,173	2012/09	2013/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UXO 000005	Other	\$4,967	2009/09	2013/03	MMRP	Not Required	
UXO 000006	Other	\$605	2012/09	2013/09	MMRP	Not Required	
UXO 000007	Other	\$2,365	2012/09	2013/09	MMRP	Not Required	
UXO 000008	Other	\$1,319	2012/09	2013/09	MMRP	Not Required	
UXO 000009	Other	\$686	2012/09	2013/09	MMRP	Not Required	
UXO 000010	Other	\$676	2012/09	2013/09	MMRP	Not Required	
UXO 000011	Other	\$1,538	2012/09	2013/09	MMRP	Not Required	
UXO 000012	Other	\$676	2012/09	2013/09	MMRP	Not Required	
UXO 000013	Other	\$1,294	2012/09	2013/09	MMRP	Not Required	
UXO 000014	Other	\$996	2012/09	2013/09	MMRP	Not Required	
UXO 000015	Other	\$996	2012/09	2013/09	MMRP	Not Required	
UXO 000016	Other	\$996	2012/09	2013/09	MMRP	Not Required	
UXO 000017	Other	\$996	2012/09	2013/09	MMRP	Not Required	
UXO 000018	Other	\$996	2012/09	2013/09	MMRP	Not Required	
UXO 000019	Other	\$1,091	2012/09	2013/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UXO 000020	Other	\$1,172	2012/09	2013/09	MMRP	Not Required	
UXO 000021	Other	\$1,617	2012/09	2013/09	MMRP	Not Required	
UXO 000022	Other	\$2,351	2012/09	2013/09	MMRP	Not Required	
UXO 000024	Other	\$3,383	2012/09	2013/09	MMRP	Not Required	
NAVY --- VA317002417000 / YORKTOWN NWS CTC (\$K): \$23,018 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
SITE 00001	Landfill	\$826	1999/10	2000/12	IRP	Response Complete	
SITE 00002	Landfill	\$2,139	2005/11	2007/09	IRP	High	Groundwater Sed_Marine SW_Human
SITE 00003	Landfill	\$180	1997/12	1999/12	IRP	Response Complete	
SITE 00004	Landfill	\$3,402	2001/09	2007/06	IRP	High	Groundwater Sed_Marine Soil SW_Human
SITE 00005	Contaminated Fill	\$0	1994/09	1994/10	IRP	Response Complete	
SITE 00006	Surface Impoundment/Lagoon	\$285	2002/12	2007/03	IRP	High	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Sed_Marine
							Soil SW_Human
SITE 00007	Surface Disposal Area	\$0	1997/01	1998/09	IRP	Response Complete	
SITE 00008	Surface Disposal Area	\$253	2006/04	2006/04	IRP	High	Groundwater Sed_Marine Soil SW_Human
SITE 00009	Surface Disposal Area	\$0	1996/10	1997/12	IRP	Response Complete	
SITE 00010	Landfill	\$0	1989/07	1989/07	IRP	Response Complete	
SITE 00011	Burn Area	\$0	1998/04	2000/06	IRP	Response Complete	
SITE 00012	Landfill	\$3,380	1996/06	1999/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00013	Surface Disposal Area	\$0	1989/07	1989/07	IRP	Response Complete	
SITE 00015	Surface Disposal Area	\$0	1989/07	1989/07	IRP	Response Complete	
SITE 00016	Landfill	\$0	1995/09	1995/09	IRP	Response Complete	
SITE 00017	Landfill	\$0	1998/04	2000/09	IRP	Response Complete	
SITE 00018	Surface Disposal Area	\$0	1999/04	1999/04	IRP	Response Complete	
SITE 00019	Contaminated Fill	\$0	1996/10	1998/12	IRP	Response Complete	
SITE 00021	Surface Disposal Area	\$0	2000/06	2000/06	IRP	Response Complete	
SITE 00022	Burn Area	\$165	2001/09	2001/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00001	Surface Disposal Area	\$963	2000/06	2006/10	IRP	High	Groundwater Sed_Human Sed_Marine Soil SW_Human SW_Marine
SWMU 00002	Surface Disposal Area	\$0	1996/04	1996/04	IRP	Response Complete	
SWMU 00003	Fire/Crash Training Area	\$0	2000/06	2000/06	IRP	Response Complete	
SWMU 00004	Surface Disposal Area	\$0	1998/10	1998/10	IRP	Response Complete	
SWMU 00005	Surface Disposal Area	\$0	1998/10	1998/10	IRP	Response Complete	
SWMU 00006	Surface Disposal Area	\$4,262	2008/08	2008/08	IRP	High	Groundwater Soil
SWMU 00007	Mixed Waste Area	\$0	2000/06	2000/06	IRP	Response Complete	
SWMU 00008	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	
SWMU 00009	Surface Disposal Area	\$1,766	2011/09	2011/09	IRP	Medium	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
SWMU 00010	Surface Disposal Area	\$672	2009/06	2011/05	IRP	Medium	Groundwater
SWMU 00011	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	
SWMU 00012	Storage Area	\$0	1997/09	1997/09	IRP	Response Complete	
SWMU 00013	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	
SWMU 00014	Surface Disposal Area	\$41	2006/04	2006/04	IRP	High	Sed_Fresh Sed_Human Soil SW_Fresh SW_Human SW_Marine
SWMU 00015	Waste Treatment Plant	\$0	1996/04	1996/04	IRP	Response Complete	
SWMU 00016	Surface Disposal Area	\$0	1995/09	1995/09	IRP	Response Complete	
SWMU 00017	Underground Storage Tanks	\$0	1996/04	1996/04	IRP	Response Complete	
SWMU 00018	Underground Storage Tanks	\$108	2000/06	2000/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SWMU 00019	Burn Area	\$0	1996/04	1996/04	IRP	Response Complete	
SWMU 00020	Contaminated Sediments	\$948	2006/09	2007/09	IRP	High	SW_Fresh
SWMU 00021	Contaminated Sediments	\$0	1998/06	1998/06	IRP	Response Complete	
SWMU 00022	Surface Disposal Area	\$0	2000/06	2000/06	IRP	Response Complete	
SWMU 00023	Storage Area	\$0	2000/09	2000/09	IRP	Response Complete	
SWMU 00024	Incinerator	\$2,033	2007/09	2007/09	IRP	High	Sed_Fresh Soil
UST 000001	POL (Petroleum/Oil/Lubricants) Lir	\$0	1993/08	1995/06	IRP	Response Complete	
UST 000002	POL (Petroleum/Oil/Lubricants) Lir	\$0	1993/09	1995/06	IRP	Response Complete	
UST 000003	POL (Petroleum/Oil/Lubricants) Lir	\$0	1993/09	1993/09	IRP	Response Complete	
UST 000004	POL (Petroleum/Oil/Lubricants) Lir	\$0	1994/09	1994/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UXO 000001	Other	\$1,595	2009/03	2009/03	MMRP	Not Required	

Washington

NAVY --- WA017002297900 / EVERETT NRC			CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure

UST 000001	Other	\$0	1997/09	1998/10	IRP	Response Complete	

NAVY --- WA017002342600 / PUGET SOUND FISC BREMERTON			CTC (\$K):		\$2,634	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment

SITE 00012	Storage Area	\$2,634	1998/02	1999/05	IRP	Not Required	

NAVY --- WA017002341500 / TACOMA NMCRC			CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure

UST 000001	Above Ground Storage Tank	\$0	1995/01	1995/09	IRP	Response Complete	

NAVY --- WA017002336100 / WHIDBEY ISLAND NAS			CTC (\$K):		\$37,697	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment

SITE 00001	Landfill	\$207	2000/10	2002/01	IRP	Not Required	

SITE 00002	Landfill	\$0	1995/07	1996/09	IRP	Response Complete	

SITE 00003	Landfill	\$0	1995/09	1996/09	IRP	Response Complete	

SITE 00004	Storage Area	\$0	1995/09	1996/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00005	Landfill	\$0	1995/09	1996/09	IRP	Response Complete	
SITE 00006	Landfill	\$31,584	1996/10	1997/02	IRP	Not Required	
SITE 00007	Spill Site Area	\$0	1995/09	1995/09	IRP	Response Complete	
SITE 00008	Surface Disposal Area	\$0	1995/09	1995/09	IRP	Response Complete	
SITE 00009	Surface Disposal Area	\$0	1995/09	1995/09	IRP	Response Complete	
SITE 00010	Spill Site Area	\$0	1995/09	1995/09	IRP	Response Complete	
SITE 00011	Underground Tank Farm	\$748	2000/02	2001/04	IRP	Not Required	
SITE 00012	Landfill	\$0	1984/09	1996/09	IRP	Response Complete	
SITE 00013	Underground Tank Farm	\$862	2000/04	2000/08	IRP	Not Required	
SITE 00014	Surface Disposal Area	\$0	1995/09	1996/09	IRP	Response Complete	
SITE 00015	Spill Site Area	\$0	1995/09	1996/09	IRP	Response Complete	
SITE 00016	Contaminated Sediments	\$100	1995/09	1997/03	IRP	Response Complete	
SITE 00017	Surface Disposal Area	\$0	1995/09	1995/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00018	Spill Site Area	\$0	1995/09	1995/09	IRP	Response Complete	
SITE 00019	Spill Site Area	\$0	1995/09	1995/09	IRP	Response Complete	
SITE 00020	Spill Site Area	\$0	1995/09	1996/09	IRP	Response Complete	
SITE 00021	Spill Site Area	\$0	2000/02	2000/02	IRP	Response Complete	
SITE 00022	Storage Area	\$0	1995/09	1995/09	IRP	Response Complete	
SITE 00023	Storage Area	\$0	1995/09	1995/09	IRP	Response Complete	
SITE 00024	Spill Site Area	\$0	1995/09	1995/09	IRP	Response Complete	
SITE 00025	Storage Area	\$0	1995/09	1995/09	IRP	Response Complete	
SITE 00026	Underground Storage Tanks	\$0	1995/04	1995/04	IRP	Response Complete	
SITE 00027	Fire/Crash Training Area	\$0	1995/09	1995/09	IRP	Response Complete	
SITE 00028	Fire/Crash Training Area	\$0	1995/09	1995/09	IRP	Response Complete	
SITE 00029	Fire/Crash Training Area	\$0	1995/09	1996/09	IRP	Response Complete	
SITE 00030	Surface Disposal Area	\$0	1995/04	1995/04	IRP	Response Complete	
SITE 00031	Fire/Crash Training Area	\$594	1995/09	1997/02	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00032	Storage Area	\$0	1995/09	1995/09	IRP	Response Complete	
SITE 00033	Landfill	\$0	1995/04	1995/04	IRP	Response Complete	
SITE 00034	Contaminated Fill	\$0	1995/09	1995/09	IRP	Response Complete	
SITE 00035	Underground Storage Tanks	\$535	2000/02	2000/08	IRP	Not Required	
SITE 00036	Underground Storage Tanks	\$512	2000/02	2000/08	IRP	Not Required	
SITE 00037	Underground Storage Tanks	\$0	1998/12	1998/12	IRP	Response Complete	
SITE 00038	Storage Area	\$0	1995/04	1995/04	IRP	Response Complete	
SITE 00039	Spill Site Area	\$0	1995/09	1996/01	IRP	Response Complete	
SITE 00040	Surface Disposal Area	\$0	1992/11	1992/11	IRP	Response Complete	
SITE 00041	Surface Disposal Area	\$0	1995/09	1996/01	IRP	Response Complete	
SITE 00042	Underground Storage Tanks	\$235	2000/02	2001/09	IRP	Not Required	
SITE 00043	Underground Storage Tanks	\$0	1995/04	1995/04	IRP	Response Complete	
SITE 00044	Spill Site Area	\$0	1995/09	1996/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SITE 00045	Underground Storage Tanks	\$0	1995/09	1997/03	IRP	Response Complete	
SITE 00046	Storage Area	\$0	1995/04	1995/04	IRP	Response Complete	
SITE 00047	Spill Site Area	\$0	1995/04	1995/04	IRP	Response Complete	
SITE 00048	Storage Area	\$0	1995/09	1996/01	IRP	Response Complete	
SITE 00049	Landfill	\$0	1995/09	1996/01	IRP	Response Complete	
SITE 00050	Landfill	\$0	1995/04	1995/04	IRP	Response Complete	
SITE 00051	Other	\$0	1998/08	1998/08	IRP	Response Complete	
SITE 00052	POL (Petroleum/Oil/Lubricants) Lir	\$1,004	1995/03	1997/03	IRP	Not Required	
SITE 00053	Other	\$0	1995/09	1995/09	IRP	Response Complete	
SITE 00054	Other	\$0	1999/06	1999/06	IRP	Response Complete	
SITE 00055	Surface Disposal Area	\$1,316	2004/11	2007/06	IRP	High	Groundwater
UST 000002	Underground Storage Tanks	\$0	1994/07	1995/09	IRP	Response Complete	
UST 000012	Underground Storage Tanks	\$0	1991/08	1995/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000033	Underground Storage Tanks	\$0	1990/08	1995/09	IRP	Response Complete	
UST 000053	Underground Storage Tanks	\$0	1994/08	1995/03	IRP	Response Complete	
UST 000060	Underground Storage Tanks	\$0	2000/02	2000/02	IRP	Response Complete	
UST 000095	Underground Storage Tanks	\$0	2000/02	2000/02	IRP	Response Complete	
UST 000100	Underground Storage Tanks	\$0	1991/03	1995/09	IRP	Response Complete	
UST 000102	Underground Storage Tanks	\$0	1991/05	1995/09	IRP	Response Complete	
UST 000103	Underground Storage Tanks	\$0	1991/03	1995/09	IRP	Response Complete	
UST 000106	Underground Storage Tanks	\$0	1991/03	1995/09	IRP	Response Complete	
UST 000108	Underground Storage Tanks	\$0	1991/03	1995/09	IRP	Response Complete	
UST 000113	Underground Storage Tanks	\$0	1991/03	1995/09	IRP	Response Complete	
UST 000116	Underground Storage Tanks	\$0	1991/03	1995/03	IRP	Response Complete	
UST 000117	Underground Storage Tanks	\$0	1991/03	1995/09	IRP	Response Complete	
UST 000118	Underground Storage Tanks	\$0	1991/03	1993/12	IRP	Response Complete	
UST 000119	Underground Storage Tanks	\$0	1991/03	1995/09	IRP	Response Complete	
UST 000121	Underground Storage Tanks	\$0	1991/03	1995/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000124	Underground Storage Tanks	\$0	1993/03	1995/10	IRP	Response Complete	
UST 000135	Underground Storage Tanks	\$0	1990/07	1995/09	IRP	Response Complete	
UST 000137	Underground Storage Tanks	\$0	1993/07	1995/10	IRP	Response Complete	
UST 000138	Underground Storage Tanks	\$0	1991/03	1995/09	IRP	Response Complete	
UST 000212	Underground Storage Tanks	\$0	1991/03	1995/09	IRP	Response Complete	
UST 000214	Underground Storage Tanks	\$0	2000/02	2000/02	IRP	Response Complete	
UST 000262	Underground Storage Tanks	\$0	1991/03	1995/09	IRP	Response Complete	
UST 000268	Underground Tank Farm	\$0	2000/02	2000/02	IRP	Response Complete	
UST 000286	Underground Storage Tanks	\$0	1991/03	1995/09	IRP	Response Complete	
UST 000314	Underground Storage Tanks	\$0	1993/07	1995/03	IRP	Response Complete	
UST 000386	Underground Storage Tanks	\$0	1993/04	1995/04	IRP	Response Complete	
UST 000415	Underground Storage Tanks	\$0	1993/07	1995/03	IRP	Response Complete	
UST 000420	Underground Storage Tanks	\$0	2000/02	2000/02	IRP	Response Complete	
UST 000500	Underground Storage Tanks	\$0	2000/02	2000/02	IRP	Response Complete	
UST 000510	Underground Storage Tanks	\$0	1993/11	1995/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
UST 000599	Underground Storage Tanks	\$0	2000/02	2000/02	IRP	Response Complete	
UST 000889	Underground Storage Tanks	\$0	1993/07	1995/03	IRP	Response Complete	
UST 000977	Underground Storage Tanks	\$0	1993/07	1995/03	IRP	Response Complete	
UST 002708	Underground Storage Tanks	\$0	1993/07	1995/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
Alabama							
AIR FORCE --- AL457282591900 / DANNELLY FIELD			CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
SD003	Storm Drain	\$0	1987/07	1987/07	IRP	Response Complete	
SD005	Storm Drain	\$0	1987/07	1987/07	IRP	Response Complete	
SS004	Spill Site Area	\$0	1993/10	1993/10	IRP	Response Complete	
AIR FORCE --- AL457152418200 / MAXWELL AIR FORCE BASE			CTC (\$K):		\$13,885	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
DP001	Disposal Pit and Dry Well	\$0	2001/01	2001/02	IRP	Response Complete	
FT001	Fire/Crash Training Area	\$0	1986/12	1998/02	IRP	Response Complete	
FT002	Fire/Crash Training Area	\$615	2001/04	2004/03	IRP	Not Required	
LF001	Landfill	\$0	1986/12	1998/02	IRP	Response Complete	
LF002	Landfill	\$6	2001/04	2004/03	IRP	Not Required	
LF003	Landfill	\$624	2001/04	2004/03	IRP	Not Required	
LF004	Landfill	\$5,378	2001/12	2004/03	IRP	Not Required	
LF005	Landfill	\$1,066	2001/12	2004/03	IRP	Not Required	
LF006	Landfill	\$973	2001/12	2004/03	IRP	Not Required	
SD001	Surface Disposal Area	\$0	2006/03	2006/09	IRP	Medium	Groundwater
SS001	Spill Site Area	\$0	2006/06	2006/09	IRP	Medium	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS002	Spill Site Area	\$0	2001/02	2004/03	IRP	Not Required	
SS003	Contaminated Ground Water	\$615	2001/04	2004/03	IRP	Not Required	
SS004	Spill Site Area	\$1,436	2002/04	2004/03	IRP	Not Required	
SS005	Contaminated Buildings	\$0	1994/08	1994/08	IRP	Response Complete	
SS006	Spill Site Area	\$131	2001/04	2004/03	IRP	Not Required	
SS007	Contaminated Ground Water	\$615	2001/04	2004/03	IRP	Not Required	
SS008	Spill Site Area	\$624	2001/04	2004/03	IRP	Not Required	
SS009	Spill Site Area	\$83	2001/04	2004/03	IRP	Not Required	
SS010	Spill Site Area	\$736	1996/12	1997/12	IRP	Not Required	
SS011	Spill Site Area	\$615	2001/04	2004/03	IRP	Not Required	
ST001	Underground Storage Tanks	\$0	1990/07	1991/08	IRP	Response Complete	
ST002	Underground Storage Tanks	\$0	1987/03	1997/01	IRP	Response Complete	
ST003	Underground Storage Tanks	\$359	1995/03	1999/01	IRP	Not Required	
ST004	Underground Storage Tanks	\$0	1989/12	1994/09	IRP	Response Complete	
ST005	Underground Storage Tanks	\$0	1984/12	1995/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST006	Underground Storage Tanks	\$0	1992/02	1992/03	IRP	Response Complete	
ST007	Above Ground Storage Tank	\$0	1984/06	1991/07	IRP	Response Complete	
ST008	Underground Storage Tanks	\$0	1984/06	1991/07	IRP	Response Complete	
ST009	Underground Storage Tanks	\$0	1992/05	1992/07	IRP	Response Complete	
ST010	Above Ground Storage Tank	\$0	1996/09	1997/08	IRP	Response Complete	
ST011	Contaminated Ground Water	\$9	1996/09	1999/01	IRP	Not Required	

Alaska

AIR FORCE --- AK057302864600 / EIELSON AIR FORCE BASE			CTC (\$K): \$7,379		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DP025	Disposal Pit and Dry Well	\$95	1995/05	1995/09	IRP	Response Complete	
DP026	Disposal Pit and Dry Well	\$1,248	1993/10	1996/09	IRP	Not Required	
DP028	Disposal Pit and Dry Well	\$0	1988/10	1994/09	IRP	Response Complete	
DP029	Disposal Pit and Dry Well	\$0	1988/10	1994/09	IRP	Response Complete	
DP040	Disposal Pit and Dry Well	\$0	1988/10	1994/09	IRP	Response Complete	
DP044	Disposal Pit and Dry Well	\$98	1995/05	1996/05	IRP	Response Complete	
DP054	Disposal Pit and Dry Well	\$0	1994/05	1994/09	IRP	Response Complete	
DP055	Disposal Pit and Dry Well	\$0	1994/10	1994/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FT008	Fire/Crash Training Area	\$0	1988/10	1994/09	IRP	Response Complete	
FT009	Fire/Crash Training Area	\$313	1995/05	1996/05	IRP	Response Complete	
LF001	Landfill	\$32	1994/10	1995/06	IRP	Response Complete	
LF002	Landfill	\$32	1995/09	1995/09	IRP	Response Complete	
LF003	Landfill	\$1,251	1995/05	1996/09	IRP	Response Complete	
LF004	Landfill	\$99	1995/05	1995/09	IRP	Response Complete	
LF005	Landfill	\$19	1988/10	1994/09	IRP	Response Complete	
LF006	Landfill	\$32	1995/05	1995/09	IRP	Response Complete	
LF007	Landfill	\$0	1988/10	1994/09	IRP	Response Complete	
LF043	Landfill	\$0	1991/05	1992/03	IRP	Response Complete	
SD021	Surface Disposal Area	\$0	1988/10	1994/09	IRP	Response Complete	
SD022	Surface Disposal Area	\$0	1988/10	1994/09	IRP	Response Complete	
SD023	Surface Disposal Area	\$0	1988/10	1994/09	IRP	Response Complete	
SD024	Surface Disposal Area	\$0	1988/10	1994/09	IRP	Response Complete	
SS010	Spill Site Area	\$500	1993/10	1996/09	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS012	Spill Site Area	\$0	1988/10	1994/09	IRP	Response Complete	
SS014	Spill Site Area	\$491	1993/10	1996/09	IRP	Not Required	
SS030	Spill Site Area	\$0	1988/10	1994/09	IRP	Response Complete	
SS031	Spill Site Area	\$12	1988/10	1994/09	IRP	Response Complete	
SS035	Spill Site Area	\$109	1995/05	1996/05	IRP	Response Complete	
SS036	Spill Site Area	\$11	1995/05	1995/09	IRP	Not Required	
SS037	Spill Site Area	\$17	1995/05	1995/09	IRP	Not Required	
SS039	Spill Site Area	\$0	1995/05	1995/10	IRP	Response Complete	
SS041	Spill Site Area	\$0	1988/10	1994/09	IRP	Response Complete	
SS042	Spill Site Area	\$0	1988/10	1994/09	IRP	Response Complete	
SS046	Spill Site Area	\$0	1991/05	1992/05	IRP	Response Complete	
SS047	Spill Site Area	\$0	1988/10	1994/09	IRP	Response Complete	
SS050	Spill Site Area	\$50	1994/05	1996/09	IRP	Not Required	
SS051	Spill Site Area	\$50	1994/05	1996/09	IRP	Not Required	
SS052	Spill Site Area	\$50	1994/05	1993/09	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS053	Spill Site Area	\$0	1994/05	1994/09	IRP	Response Complete	
SS057	Spill Site Area	\$3	1995/05	1995/09	IRP	Response Complete	
SS061	Spill Site Area	\$135	1995/05	1995/09	IRP	Response Complete	
SS062	Spill Site Area	\$0	1988/10	1994/09	IRP	Response Complete	
SS063	Spill Site Area	\$0	1995/05	1995/09	IRP	Response Complete	
SS064	Spill Site Area	\$13	1995/05	1995/09	IRP	Not Required	
SS067	Spill Site Area	\$777	1995/08	1998/08	IRP	Response Complete	
SS068	Contaminated Ground Water	\$0	0000/01	2005/11	IRP	Not Evaluated	
ST011	Sewage Treatment Plant	\$31	1988/10	1994/09	IRP	Not Required	
ST013	Sewage Treatment Plant	\$1,202	1993/10	1996/09	IRP	Not Required	
ST015	Sewage Treatment Plant	\$0	1988/10	1994/09	IRP	Response Complete	
ST016	Sewage Treatment Plant	\$0	1988/10	1994/09	IRP	Response Complete	
ST017	Sewage Treatment Plant	\$0	1988/10	1994/09	IRP	Response Complete	
ST018	Sewage Treatment Plant	\$39	1988/10	1994/09	IRP	Not Required	
ST019	Sewage Treatment Plant	\$32	1988/10	1994/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST020	Sewage Treatment Plant	\$113	1994/05	1996/09	IRP	Not Required	
ST027	Sewage Treatment Plant	\$32	1995/05	1995/09	IRP	Not Required	
ST048	Sewage Treatment Plant	\$42	1994/05	1996/09	IRP	Not Required	
ST049	Sewage Treatment Plant	\$32	1994/05	1994/09	IRP	Not Required	
ST056	Sewage Treatment Plant	\$170	1995/05	1996/05	IRP	Response Complete	
ST058	Sewage Treatment Plant	\$27	1995/05	1996/05	IRP	Response Complete	
ST059	Sewage Treatment Plant	\$0	1991/05	1992/05	IRP	Response Complete	
WP032	Disposal Pit and Dry Well	\$0	1994/10	1994/10	IRP	Response Complete	
WP033	Disposal Pit and Dry Well	\$78	1995/05	1995/09	IRP	Not Required	
WP034	Disposal Pit and Dry Well	\$0	1994/06	1994/06	IRP	Response Complete	
WP038	Disposal Pit and Dry Well	\$82	1993/11	1994/09	IRP	Response Complete	
WP045	Disposal Pit and Dry Well	\$62	1995/05	1995/09	IRP	Response Complete	
WP060	Disposal Pit and Dry Well	\$0	1988/10	1994/09	IRP	Response Complete	
AIR FORCE --- AK057302864900 / ELMENDORF AIR FORCE BASE			CTC (\$K): \$44,045		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DA002	Surface Disposal Area	\$2,665	2012/06	2019/03	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
DP098	Industrial Discharge	\$7,372	2003/06	2007/09	IRP	Medium	Groundwater
							Soil
FT023	Fire/Crash Training Area	\$678	1994/09	1995/11	IRP	Not Required	
LF001	Landfill	\$0	1994/02	1994/09	IRP	Response Complete	
LF002	Landfill	\$585	1996/01	1996/10	IRP	Not Required	
LF003	Landfill	\$183	1996/01	1996/12	IRP	Response Complete	
LF004	Landfill	\$3,628	1996/01	1997/08	IRP	Not Required	
LF005	Landfill	\$0	1994/01	1994/09	IRP	Response Complete	
LF006	Landfill	\$0	1988/08	1993/03	IRP	Response Complete	
LF007	Landfill	\$0	1994/01	1994/09	IRP	Response Complete	
LF008	Landfill	\$0	1988/08	1993/03	IRP	Response Complete	
LF009	Landfill	\$0	1988/08	1993/03	IRP	Response Complete	
LF012	Landfill	\$0	1988/08	1993/01	IRP	Response Complete	
LF013	Landfill	\$0	1994/01	1995/05	IRP	Response Complete	
LF059	Landfill	\$614	1994/01	1996/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT011	Explosive Ordnance Disposal Area	\$0	1983/09	1991/09	IRP	Response Complete	
OT056	Storage Area	\$0	1994/01	1994/09	IRP	Response Complete	
OT092	POL (Petroleum/Oil/Lubricants) Lir	\$1,087	1999/11	2009/05	IRP	Low	Groundwater Soil
PL081	POL (Petroleum/Oil/Lubricants) Lir	\$826	1996/09	1998/08	IRP	Not Required	
RW017	Radioactive Waste Area	\$0	1988/08	1991/11	IRP	Response Complete	
SA099	Storage Area	\$0	2003/12	2005/01	IRP	Response Complete	
SD015	Surface Disposal Area	\$1,466	1996/01	1996/09	IRP	Not Required	
SD016	Surface Disposal Area	\$0	1995/03	1997/01	IRP	Response Complete	
SD024	Surface Disposal Area	\$496	1994/09	1995/10	IRP	Not Required	
SD025	Surface Disposal Area	\$671	1994/09	1995/11	IRP	Not Required	
SD026	Surface Disposal Area	\$0	1990/05	1993/05	IRP	Response Complete	
SD027	Surface Disposal Area	\$0	1990/05	1993/05	IRP	Response Complete	
SD028	Surface Disposal Area	\$217	1994/09	1995/10	IRP	Not Required	
SD029	Surface Disposal Area	\$302	1994/09	1995/10	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SD030	Surface Disposal Area	\$0	1990/05	1993/05	IRP	Response Complete	
SD031	Surface Disposal Area	\$0	1995/03	1997/01	IRP	Response Complete	
SD040	Surface Disposal Area	\$0	1994/03	1994/08	IRP	Response Complete	
SD052	Surface Disposal Area	\$0	1995/03	1997/01	IRP	Response Complete	
SD058	Surface Disposal Area	\$0	1991/07	1991/09	IRP	Response Complete	
SD073	Surface Disposal Area	\$0	1996/01	1996/12	IRP	Response Complete	
SR001	Small Arms Range	\$1,728	2012/06	2019/03	MMRP	Not Required	
SS010	Spill Site Area	\$30	1994/09	1995/11	IRP	Not Required	
SS018	Spill Site Area	\$0	1992/01	1993/05	IRP	Response Complete	
SS019	Spill Site Area	\$0	1993/12	1997/01	IRP	Response Complete	
SS021	Spill Site Area	\$0	1995/03	1998/08	IRP	Response Complete	
SS022	Spill Site Area	\$4,059	2010/09	2012/11	IRP	Low	Soil
SS033	Spill Site Area	\$0	1988/08	1991/09	IRP	Response Complete	
SS035	Spill Site Area	\$0	1994/09	1994/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS042	Spill Site Area	\$0	1993/08	1994/08	IRP	Response Complete	
SS043	Spill Site Area	\$908	1994/02	1996/11	IRP	Not Required	
SS044	Spill Site Area	\$0	1983/09	1992/08	IRP	Response Complete	
SS045	Spill Site Area	\$0	1983/09	1992/08	IRP	Response Complete	
SS049	Spill Site Area	\$0	1995/08	1995/08	IRP	Response Complete	
SS050	Spill Site Area	\$0	1995/08	1995/08	IRP	Response Complete	
SS051	Spill Site Area	\$0	1983/09	1992/08	IRP	Response Complete	
SS053	Spill Site Area	\$0	1994/03	1994/08	IRP	Response Complete	
SS054	Spill Site Area	\$0	1990/09	1992/09	IRP	Response Complete	
SS055	Spill Site Area	\$0	1994/02	1994/09	IRP	Response Complete	
SS057	Spill Site Area	\$0	1994/02	1995/05	IRP	Response Complete	
SS062	Underground Storage Tanks	\$0	1994/02	1995/05	IRP	Response Complete	
SS063	Spill Site Area	\$0	1993/12	1994/09	IRP	Response Complete	
SS080	Spill Site Area	\$0	1997/01	2000/08	IRP	Response Complete	
SS083	Spill Site Area	\$481	2003/07	2005/04	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST020	Underground Storage Tanks	\$0	1994/03	1995/05	IRP	Response Complete	
ST032	Underground Storage Tanks	\$1,464	1995/08	1998/02	IRP	Not Required	
ST034	POL (Petroleum/Oil/Lubricants) Lir	\$0	1994/09	1994/09	IRP	Response Complete	
ST036	POL (Petroleum/Oil/Lubricants) Lir	\$502	1994/02	1996/07	IRP	Not Required	
ST037	POL (Petroleum/Oil/Lubricants) Lir	\$9,536	1994/03	1996/10	IRP	Not Required	
ST038	POL (Petroleum/Oil/Lubricants) Lir	\$0	1994/03	1994/08	IRP	Response Complete	
ST039	POL (Petroleum/Oil/Lubricants) Lir	\$0	1988/08	1992/08	IRP	Response Complete	
ST041	Underground Storage Tanks	\$617	1994/03	1996/10	IRP	Not Required	
ST046	POL (Petroleum/Oil/Lubricants) Lir	\$0	1994/03	1994/08	IRP	Response Complete	
ST047	Underground Storage Tanks	\$0	1994/02	1995/05	IRP	Response Complete	
ST048	Underground Storage Tanks	\$332	1995/08	1995/12	IRP	Not Required	
ST060	Underground Storage Tanks	\$0	1991/07	1991/09	IRP	Response Complete	
ST061	Underground Storage Tanks	\$253	1994/02	1994/08	IRP	Not Required	
ST064	Underground Storage Tanks	\$0	1994/02	1995/05	IRP	Response Complete	
ST065	Underground Storage Tanks	\$0	1994/02	1995/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST066	Underground Storage Tanks	\$502	1995/08	1996/08	IRP	Not Required	
ST067	Underground Storage Tanks	\$0	1994/09	1994/08	IRP	Response Complete	
ST068	POL (Petroleum/Oil/Lubricants) Lir	\$284	1995/08	1996/02	IRP	Not Required	
ST069	POL (Petroleum/Oil/Lubricants) Lir	\$365	1994/02	1995/05	IRP	Not Required	
ST070	Underground Storage Tanks	\$0	1992/08	1992/08	IRP	Response Complete	
ST071	Underground Storage Tanks	\$0	1994/02	1995/02	IRP	Response Complete	
ST072	Underground Storage Tanks	\$0	1994/02	1995/05	IRP	Response Complete	
ST074	Underground Storage Tanks	\$0	1995/08	1996/08	IRP	Response Complete	
ST075	Underground Storage Tanks	\$0	1996/12	1997/12	IRP	Response Complete	
ST076	Underground Storage Tanks	\$0	1997/01	1997/01	IRP	Response Complete	
ST077	Underground Storage Tanks	\$0	1997/01	1997/05	IRP	Response Complete	
ST078	Underground Storage Tanks	\$0	1994/08	1994/08	IRP	Response Complete	
ST079	Underground Storage Tanks	\$0	1997/01	1997/01	IRP	Response Complete	
TS003	Trap and Skeet Range	\$1,761	2012/06	2019/03	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05	

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WP014	Disposal Pit and Dry Well	\$433	1996/01	1998/08	IRP	Not Required	
AIR FORCE --- AK057302865500 / GALENA AIRPORT				CTC (\$K): \$12,373	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
CB001	Contaminated Buildings	\$900	2006/12	2006/12	IRP	Medium	Groundwater
CG001	Contaminated Ground Water	\$1,079	2006/12	2006/12	IRP	High	Groundwater
CG002	Contaminated Ground Water	\$721	2006/12	2006/12	IRP	High	Groundwater
CS001	Contaminated Sediments	\$0	2006/12	2006/12	IRP	Low	Soil
ED001	EOD Range	\$2,538	2012/09	2013/09	MMRP	Not Required	
FT001	Fire/Crash Training Area	\$1,467	2006/12	2007/01	IRP	Medium	Groundwater Soil
LF008	Landfill	\$0	1996/03	1996/03	IRP	Response Complete	
LF011	Landfill	\$0	1996/03	1996/03	IRP	Response Complete	
LF012	Landfill	\$0	1996/03	1996/03	IRP	Response Complete	
OT099	Building Demolition/Debris Remov	\$0	1999/08	1999/08	BD/DR	Response Complete	
SS002	Spill Site Area	\$0	2006/12	2006/12	IRP	Low	Groundwater
SS004	Spill Site Area	\$0	2006/12	2006/12	IRP	Low	Groundwater
SS005	Spill Site Area	\$518	2006/12	2006/12	IRP	High	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS006	Contaminated Ground Water	\$837	2006/12	2007/12	IRP	Low	Groundwater
SS007	Surface Disposal Area	\$0	2000/09	2003/06	IRP	Response Complete	
SS013	Spill Site Area	\$0	2006/12	2006/12	IRP	Low	Groundwater Soil
ST003	Spill Site Area	\$0	2006/12	2006/12	IRP	Low	Groundwater
ST005	Above Ground Storage Tank	\$3,640	2006/12	2007/09	IRP	High	Groundwater Soil
ST009	Spill Site Area	\$592	2006/12	2006/12	IRP	High	Groundwater Soil
ST010	Spill Site Area	\$81	2006/12	2006/12	IRP	Low	Groundwater Soil
TU001	Underground Storage Tanks	\$0	2006/12	2006/12	IRP	Low	Groundwater

Arizona

AIR FORCE --- AZ957152413300 / LUKE AIR FORCE BASE			CTC (\$K): \$2,165		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
AOC 10	Spill Site Area	\$0	2003/11	2003/11	IRP	Response Complete	
DP005	Disposal Pit and Dry Well	\$0	1993/05	1994/08	IRP	Response Complete	
DP013	Disposal Pit and Dry Well	\$0	1998/03	1999/12	IRP	Response Complete	
DP022	Disposal Pit and Dry Well	\$0	1993/05	1994/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
DP023	Disposal Pit and Dry Well	\$0	1993/05	1998/12	IRP	Response Complete	
DP024	Disposal Pit and Dry Well	\$0	1993/10	1993/10	IRP	Response Complete	
FT006	Fire/Crash Training Area	\$0	1993/05	1994/01	IRP	Response Complete	
FT007	Fire/Crash Training Area	\$25	1998/03	1999/05	IRP	Not Required	
LF003	Landfill	\$0	1998/03	1999/10	IRP	Response Complete	
LF014	Landfill	\$0	1998/03	1999/12	IRP	Response Complete	
LF025	Landfill	\$0	1998/03	1999/12	IRP	Response Complete	
LF037	Landfill	\$0	1997/10	1998/04	IRP	Response Complete	
OT001	Incinerator	\$0	1982/02	1990/08	IRP	Response Complete	
OT004	POL (Petroleum/Oil/Lubricants) Lir	\$0	1993/05	1994/01	IRP	Response Complete	
OT008	Disposal Pit and Dry Well	\$0	1982/02	1990/08	IRP	Response Complete	
OT009	Disposal Pit and Dry Well	\$0	1982/02	1990/08	IRP	Response Complete	
OT010	Disposal Pit and Dry Well	\$0	1982/02	1990/08	IRP	Response Complete	
OT012	Explosive Ordnance Disposal Area	\$0	1997/09	1998/04	IRP	Response Complete	
OT041	Pistol Range	\$0	1997/10	1999/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RW002	Radioactive Waste Area	\$469	1998/03	1999/12	IRP	Not Required	
SD020	Surface Disposal Area	\$0	1997/10	1999/09	IRP	Response Complete	
SD021	Surface Disposal Area	\$0	1997/10	1999/09	IRP	Response Complete	
SD026	Surface Disposal Area	\$0	1997/10	1998/04	IRP	Response Complete	
SD038	Surface Disposal Area	\$0	1998/03	1999/12	IRP	Response Complete	
SD039	Surface Disposal Area	\$0	1997/10	1998/04	IRP	Response Complete	
SD040	Surface Disposal Area	\$0	1993/05	1994/01	IRP	Response Complete	
SS011	Spill Site Area	\$0	1997/10	1998/04	IRP	Response Complete	
SS015	Spill Site Area	\$0	1982/02	1990/08	IRP	Response Complete	
SS016	Spill Site Area	\$0	1982/02	1990/08	IRP	Response Complete	
SS017	Spill Site Area	\$0	1997/10	1998/04	IRP	Response Complete	
SS042	Spill Site Area	\$309	1998/03	1999/09	IRP	Not Required	
ST018	Sewage Treatment Plant	\$284	1993/05	1994/03	IRP	Not Required	
ST019	Sewage Treatment Plant	\$0	1993/10	1993/10	IRP	Response Complete	
ST043	Above Ground Storage Tank	\$0	1994/05	1994/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
TU044	Underground Storage Tanks	\$1,078	1995/04	1995/06	IRP	Not Required	

Arkansas

AIR FORCE --- AR657282852100 / HOT SPRINGS MEMORIAL AIRPORT			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure

SD002	Drainage Ditch	\$0	2000/03	2000/03	IRP	Response Complete	

SS001	Storage Area	\$0	2003/05	2004/02	IRP	Response Complete	

AIR FORCE --- AR657182480800 / LITTLE ROCK AIR FORCE BASE			CTC (\$K):	\$14,984	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment

AOC027	Industrial Discharge	\$12	2006/09	2006/09	IRP	Medium	

Groundwater
Soil

AOC029	Industrial Discharge	\$4	2006/09	2006/09	IRP	Medium	

Soil

AOC034	Industrial Discharge	\$4	2006/09	2006/09	IRP	Medium	

Soil

AOC039	Landfill	\$4	2006/09	2006/09	IRP	Low	

Soil

AOC040	Landfill	\$4	2006/09	2006/09	IRP	Low	

Soil

AOC041	Spill Site Area	\$4	2006/09	2006/09	IRP	Low	

Soil

AOC050	Contaminated Ground Water	\$17	2006/09	2006/09	IRP	Not Evaluated	

AOC-36	Storage Area	\$4	2006/09	2006/09	IRP	Low	

Soil

AOC-38	Landfill	\$4	2006/09	2006/09	IRP	Not Evaluated	

AOC42	Burn Area	\$11	2006/09	2006/09	IRP	Low	

Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
AOC-45	Spill Site Area	\$4	2006/09	2006/09	IRP	Low	Soil
AOC-54	Spill Site Area	\$4	2006/09	2006/09	IRP	Not Evaluated	
AOC-56	Storage Area	\$0	2006/09	2006/09	IRP	Low	Soil
AOC-57	Storage Area	\$202	2006/09	2010/09	IRP	Medium	Sed_Fresh Sed_Human Soil
AOC-58	Storage Area	\$0	2006/09	2006/09	IRP	Low	Soil
AOC-59	Mixed Waste Area	\$0	2005/08	2007/09	IRP	Not Evaluated	
DA052	Burn Area	\$6	2006/09	2006/09	IRP	Medium	Soil
DP048	Disposal Pit and Dry Well	\$802	2006/09	2010/09	IRP	Low	Groundwater Sed_Fresh Sed_Human Soil
DP051	Disposal Pit and Dry Well	\$4	2006/09	2006/09	IRP	Low	Groundwater Soil
FT001	Fire/Crash Training Area	\$76	2006/09	2006/09	IRP	Low	Groundwater Sed_Fresh Sed_Human Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF004	Landfill	\$937	2006/09	2008/02	IRP	Low	Groundwater
LF007	Landfill	\$22	2005/03	2006/09	IRP	Low	Groundwater Soil
LF008	Landfill	\$15	2005/03	2006/09	IRP	Low	Groundwater
LF009	Landfill	\$17	2005/03	2006/09	IRP	Low	Groundwater Soil
LF010	Landfill	\$16	2005/03	2006/09	IRP	Low	Groundwater Sed_Fresh Sed_Human
LF011	Landfill	\$17	2005/03	2006/09	IRP	Low	Groundwater Soil
LF012	Landfill	\$14	2005/03	2006/09	IRP	Low	Groundwater
LF013	Landfill	\$5,108	2005/03	2006/09	IRP	Low	Groundwater
LF030	Landfill	\$16	2005/03	2006/09	IRP	Low	Groundwater Soil
LF046	Landfill	\$214	2006/09	2010/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF049	Landfill	\$4	2006/09	2006/09	IRP	Low	Soil
LF053	Landfill	\$328	2006/09	2010/09	IRP	Medium	Groundwater Soil
LF055	Landfill	\$4	2006/09	2006/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
SD056	Storm Drain	\$1,367	2006/09	2007/09	IRP	High	Sed_Fresh Sed_Human Surface Water SW_Fresh
SS003	Spill Site Area	\$63	2006/09	2006/09	IRP	Low	Groundwater Sed_Fresh Sed_Human Soil
SS005	Spill Site Area	\$45	2006/09	2006/06	IRP	Medium	Groundwater Soil
SS014	Spill Site Area	\$15	2006/09	2006/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Surface Water SW_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05	

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS016	Waste Lines	\$692	2006/09	2006/09	IRP	Medium	Groundwater Soil
SS017	Spill Site Area	\$149	2006/09	2010/09	IRP	Medium	Groundwater Soil
SS018	Spill Site Area	\$17	2005/03	2006/09	IRP	Low	Groundwater Sed_Human Soil Surface Water
SS020	Spill Site Area	\$0	2005/03	2006/06	IRP	Low	Groundwater Soil
SS035	Spill Site Area	\$2,014	2006/09	2008/10	IRP	Medium	Groundwater Soil
SS044	Spill Site Area	\$47	2006/09	2006/12	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
ST006	Surface Disposal Area	\$34	2005/03	2006/09	IRP	Low	Groundwater
ST015	Underground Storage Tanks	\$34	2005/03	2006/09	IRP	Low	Groundwater
ST021	Underground Storage Tanks	\$20	2005/03	2006/09	IRP	Low	Groundwater
ST022	Underground Storage Tanks	\$4	2005/03	2006/09	IRP	Low	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Sed_Human
							Soil Surface Water SW_Fresh
ST023	Underground Storage Tanks	\$4	2005/03	2006/09	IRP	Low	Soil
ST024	Underground Storage Tanks	\$815	2006/09	2007/09	IRP	High	Groundwater Soil
ST025	Spill Site Area	\$664	2006/09	2007/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
ST043	Industrial Discharge	\$19	2005/03	2006/09	IRP	Low	Groundwater Soil
TS999	Trap and Skeet Range	\$1,051	2012/09	2014/09	MMRP	Not Required	
WP002	Disposal Pit and Dry Well	\$16	2005/03	2006/09	IRP	Low	Groundwater Sed_Fresh Sed_Human Soil
WP019	Explosive Ordnance Disposal Area	\$24	2005/03	2006/09	IRP	Low	Groundwater
WP028	Pistol Range	\$12	2005/03	2006/09	IRP	Low	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
California							
AIR FORCE --- CA957212450800 / BEALE AIR FORCE BASE		CTC (\$K): \$168,150		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
AL588	Air-to-Land	\$1,872	2014/01	2016/01	MMRP	Not Required	
AS030	Above Ground Storage Tank	\$0	1996/11	1999/12	IRP	Response Complete	
CG040	Contaminated Ground Water	\$1,421	2007/03	2009/12	IRP	Low	Groundwater
CW605	Chemical Weapons	\$1,218	2012/01	2014/12	MMRP	Not Required	
CW606	Chemical Weapons	\$524	2012/01	2014/12	MMRP	Not Required	
CW607	Chemical Weapons	\$524	2012/01	2014/12	MMRP	Not Required	
CW608	Chemical Weapons	\$1,218	2012/01	2014/12	MMRP	Not Required	
DP019	Disposal Pit and Dry Well	\$0	2003/11	2004/10	IRP	Response Complete	
DP034	Underground Storage Tanks	\$0	2003/01	2004/08	IRP	Response Complete	
DP038	Firing Range	\$0	2006/06	2007/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
ED598	EOD Range	\$2,984	2014/01	2016/01	MMRP	Not Required	
FR581	Firing Range	\$0	2003/09	2003/09	MMRP	Response Complete	
FT003	Fire/Crash Training Area	\$7,630	2006/04	2007/09	IRP	High	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
FT029	Fire/Crash Training Area	\$2,996	2006/12	2009/09	IRP	Medium	Groundwater Soil
GR592	Grenade Range	\$1,882	2014/01	2016/01	MMRP	Not Required	
GR612	Grenade Range	\$524	2012/01	2014/12	MMRP	Not Required	
HE589	Heavy Explosive	\$1,858	2014/01	2016/01	MMRP	Not Required	
LF006	Landfill	\$0	1998/11	1999/06	IRP	Response Complete	
LF013	Landfill	\$3,994	2003/01	2005/01	IRP	Not Required	
LF015	Landfill	\$0	1998/10	2001/09	IRP	Response Complete	
LF024	Landfill	\$0	2002/01	2005/09	IRP	Response Complete	
LF028	Landfill	\$0	1996/11	1999/02	IRP	Response Complete	
LF033	Surface Runoff	\$0	2005/08	2006/03	IRP	Low	Groundwater Soil
ML585	Medium/Large Caliber	\$1,874	2014/01	2016/01	MMRP	Not Required	
ML586	Medium/Large Caliber	\$1,862	2014/01	2016/01	MMRP	Not Required	
ML595	Medium/Large Caliber	\$6,480	2014/01	2016/01	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ML596	Medium/Large Caliber	\$11,588	2014/01	2016/01	MMRP	Not Required	
ML609	Medium/Large Caliber	\$524	2012/01	2014/12	MMRP	Not Required	
ML625	Medium/Large Caliber	\$1,100	2012/01	2014/12	MMRP	Not Required	
ML626	Medium/Large Caliber	\$1,389	2012/01	2014/12	MMRP	Not Required	
MU593	Multi-Use Range	\$1,842	2014/01	2016/01	MMRP	Not Required	
OT017	Contaminated Sediments	\$5,638	2005/04	2007/09	IRP	High	Groundwater
PL026	POL (Petroleum/Oil/Lubricants) Lir	\$0	1996/11	1999/12	IRP	Response Complete	
PR583	Pistol Range	\$1,844	2014/01	2016/01	MMRP	Not Required	
SD001	Storm Drain	\$12,171	2004/08	2006/10	IRP	High	Groundwater Soil Surface Water SW_Fresh
SD005	Surface Disposal Area	\$0	2000/10	2000/10	IRP	Response Complete	
SD007	Surface Disposal Area	\$0	1987/05	2000/10	IRP	Response Complete	
SD008	Surface Disposal Area	\$2,523	2004/06	2009/09	IRP	Medium	Groundwater Soil
SD009	Surface Disposal Area	\$0	1987/01	2000/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SD010	Surface Disposal Area	\$4,596	2003/01	2005/04	IRP	Not Required	
SD011	Surface Disposal Area	\$4,810	2004/06	2009/09	IRP	Medium	Groundwater Sed_Human Soil
SD014	Disposal Pit and Dry Well	\$0	1996/06	2000/06	IRP	Response Complete	
SD023	Surface Disposal Area	\$2,560	2006/06	2007/06	IRP	Medium	Groundwater Sed_Human Soil Surface Water SW_Fresh
SD031	Storm Drain	\$4,367	2006/03	2007/09	IRP	High	Groundwater Soil
SD032	Storm Drain	\$10,250	2004/06	2007/09	IRP	High	Groundwater Soil
SR582	Small Arms Range	\$1,842	2014/01	2016/01	MMRP	Not Required	
SR584	Small Arms Range	\$2,007	2014/01	2016/01	MMRP	Not Required	
SR587	Small Arms Range	\$1,851	2014/01	2016/01	MMRP	Not Required	
SR594	Small Arms Range	\$1,865	2014/01	2016/01	MMRP	Not Required	
SR597	Small Arms Range	\$13,415	2014/01	2016/01	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SR613	Small Arms Range	\$1,218	2012/01	2014/12	MMRP	Not Required	
SR614	Small Arms Range	\$1,408	2012/01	2014/12	MMRP	Not Required	
SR615	Small Arms Range	\$932	2012/01	2014/12	MMRP	Not Required	
SR616	Small Arms Range	\$1,408	2012/01	2014/12	MMRP	Not Required	
SR617	Small Arms Range	\$932	2012/01	2014/12	MMRP	Not Required	
SR618	Small Arms Range	\$932	2012/01	2014/12	MMRP	Not Required	
SR619	Small Arms Range	\$770	2012/01	2014/12	MMRP	Not Required	
SR620	Small Arms Range	\$1,408	2012/01	2014/12	MMRP	Not Required	
SR621	Small Arms Range	\$1,389	2012/01	2014/12	MMRP	Not Required	
SR622	Small Arms Range	\$1,408	2012/01	2014/12	MMRP	Not Required	
SR623	Small Arms Range	\$1,865	2012/01	2014/12	MMRP	Not Required	
SR624	Small Arms Range	\$985	2012/01	2014/12	MMRP	Not Required	
SS027	Spill Site Area	\$0	1996/11	1999/12	IRP	Response Complete	
SS035	Contaminated Sediments	\$4,740	2012/01	2012/09	IRP	Low	Groundwater Sed_Fresh Sed_Human Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Surface Water
SS036	Burn Area	\$0	2004/04	2004/08	IRP	Response Complete	
SS037	Contaminated Soil Piles	\$0	1999/12	2006/10	IRP	Low	Soil
SS039	Spill Site Area	\$3,313	2008/12	2011/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil
ST018	Above Ground Storage Tank	\$3,260	2006/03	2007/12	IRP	Medium	Groundwater Sed_Human Soil Surface Water SW_Fresh
ST021	Above Ground Storage Tank	\$57	2004/06	2006/09	IRP	High	Groundwater Soil
ST022	Underground Storage Tanks	\$1,863	1995/09	2006/06	IRP	Medium	Groundwater Soil
ST025	Underground Storage Tanks	\$0	1998/12	1998/12	IRP	Response Complete	
TA602	Above Ground Storage Tank	\$1,408	2012/01	2014/12	MMRP	Not Required	
TA603	Above Ground Storage Tank	\$1,408	2012/01	2014/12	MMRP	Not Required	
TA604	Above Ground Storage Tank	\$1,408	2012/01	2014/12	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
TG590	Target Area	\$2,128	2014/01	2016/01	MMRP	Not Required	
TG591	Target Area	\$2,116	2014/01	2016/01	MMRP	Not Required	
TM600	Training and Maneuver Area	\$1,408	2012/01	2014/12	MMRP	Not Required	
TM601	Training and Maneuver Area	\$1,218	2012/01	2014/12	MMRP	Not Required	
TM610	Training and Maneuver Area	\$932	2012/01	2014/12	MMRP	Not Required	
TM611	Training and Maneuver Area	\$524	2012/01	2014/12	MMRP	Not Required	
WP002	Disposal Pit and Dry Well	\$0	1997/01	1997/01	IRP	Response Complete	
WP004	Disposal Pit and Dry Well	\$0	1987/01	1997/04	IRP	Response Complete	
WP012	Waste Treatment Plant	\$0	2002/02	2007/09	IRP	High	Groundwater Soil
WP016	Chemical Disposal	\$2,669	2008/03	2011/09	IRP	Low	Groundwater Soil
WP020	Disposal Pit and Dry Well	\$0	1995/11	1995/11	IRP	Response Complete	
AIR FORCE --- CA957172450400 / EDWARDS AIR FORCE BASE			CTC (\$K): \$586,595		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
AL500	Air-to-Land	\$107,165	2011/09	2015/09	MMRP	Not Required	
AL501	Air-to-Land	\$22,405	2011/09	2014/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
AL502	Air-to-Land	\$5,324	2011/09	2014/09	MMRP	Not Required	
AL503	Air-to-Land	\$5,054	2011/09	2016/09	MMRP	Not Required	
AL504	Air-to-Land	\$36,729	2011/09	2014/09	MMRP	Not Required	
AL505	Air-to-Land	\$89,187	2011/09	2014/09	MMRP	Not Required	
DP001	Disposal Pit and Dry Well	\$708	1998/10	1998/10	IRP	Response Complete	
DP002	Disposal Pit and Dry Well	\$0	1986/09	1986/09	IRP	Response Complete	
DP058	Disposal Pit and Dry Well	\$8,272	2003/09	2006/10	IRP	Medium	Groundwater Soil
DP084	Disposal Pit and Dry Well	\$0	1997/12	1998/03	IRP	Response Complete	
DP101	Disposal Pit and Dry Well	\$0	1997/12	1998/03	IRP	Response Complete	
DP237	Disposal Pit and Dry Well	\$0	2003/12	2003/12	IRP	Response Complete	
DP240	Leach Field	\$6,189	1999/09	1999/09	IRP	Not Required	
DP270	Open Detonation	\$0	2004/03	2004/03	IRP	Response Complete	
DP275	Disposal Pit and Dry Well	\$25	2008/02	2010/09	IRP	Low	Soil
DP276	Disposal Pit and Dry Well	\$104	2008/02	2010/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
DP277	Disposal Pit and Dry Well	\$0	2001/12	2001/12	IRP	Response Complete	
DP279	Disposal Pit and Dry Well	\$0	2000/08	2000/08	IRP	Response Complete	
DP280	Disposal Pit and Dry Well	\$729	2007/10	2011/09	IRP	Low	Soil
DP292	Disposal Pit and Dry Well	\$101	2005/08	2009/09	IRP	Low	Soil
DP293	Disposal Pit and Dry Well	\$331	2007/10	2009/09	IRP	Medium	Soil
DP294	Small Arms Range	\$972	2001/09	2002/08	IRP	Response Complete	
DP295	Sewage Effluent Settling Ponds	\$0	2001/02	2001/02	IRP	Response Complete	
DP340	Disposal Pit and Dry Well	\$0	2007/10	2011/09	IRP	Medium	Soil
DP419	Underground Storage Tanks	\$0	1998/09	2004/08	IRP	Response Complete	
FT014	Fire/Crash Training Area	\$7,232	2000/07	2000/07	IRP	Not Required	
FT026	Fire/Crash Training Area	\$0	1998/09	1998/09	IRP	Response Complete	
FT338	Burn Area	\$0	2002/12	2003/04	IRP	Response Complete	
LF003	Landfill	\$24,472	2007/10	2011/09	IRP	Medium	Groundwater Soil
LF004	Landfill	\$0	1992/06	1992/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF013	Landfill	\$8,250	1998/09	2002/06	IRP	Response Complete	
LF029	Landfill	\$1,749	1998/09	1998/09	IRP	Not Required	
LF069	Landfill	\$0	1997/02	1997/05	IRP	Response Complete	
LF103	Landfill	\$0	1995/08	1995/11	IRP	Response Complete	
LF106	Landfill	\$0	1997/02	1997/05	IRP	Response Complete	
LF325	Landfill	\$1,055	2006/10	2008/10	IRP	Medium	Soil
LF339	Landfill	\$522	2007/10	2010/09	IRP	Medium	Soil
OT425	Mixed Waste Area	\$0	2003/09	2003/09	IRP	Response Complete	
OT426	Chemical Disposal	\$0	2001/12	2002/10	IRP	Response Complete	
OT427	Chemical Disposal	\$0	2003/07	2003/07	IRP	Response Complete	
OT428	Chemical Disposal	\$0	2001/10	2001/10	IRP	Response Complete	
OT429	Chemical Disposal	\$0	2003/12	2003/12	IRP	Response Complete	
OT430	Chemical Disposal	\$0	2005/01	2005/01	IRP	Response Complete	
OT431	Chemical Disposal	\$0	2005/01	2005/01	IRP	Response Complete	
OT432	Chemical Disposal	\$0	2005/10	2005/10	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT433	Chemical Disposal	\$0	2001/08	2001/08	IRP	Response Complete	
OT434	Chemical Disposal	\$0	2001/01	2001/01	IRP	Response Complete	
OT435	Chemical Disposal	\$0	2001/01	2001/01	IRP	Response Complete	
OT436	Chemical Disposal	\$0	2001/01	2001/01	IRP	Response Complete	
OT437	Chemical Disposal	\$0	2001/08	2001/08	IRP	Response Complete	
OT438	Chemical Disposal	\$0	2001/08	2001/08	IRP	Response Complete	
OT439	Chemical Disposal	\$0	2002/12	2002/12	IRP	Response Complete	
OT440	Chemical Disposal	\$0	2003/02	2003/02	IRP	Response Complete	
OT441	Chemical Disposal	\$0	2001/01	2001/01	IRP	Response Complete	
OT442	Chemical Disposal	\$12,317	2006/09	2009/09	IRP	Low	Soil
OT443	Chemical Disposal	\$0	2004/08	2004/08	IRP	Response Complete	
OT444	Chemical Disposal	\$0	2003/12	2003/12	IRP	Response Complete	
OT445	Chemical Disposal	\$0	2001/01	2001/01	IRP	Response Complete	
OT446	Chemical Disposal	\$0	2002/12	2002/12	IRP	Response Complete	
OT447	Chemical Disposal	\$0	2002/03	2002/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT448	Chemical Disposal	\$0	2001/10	2001/10	IRP	Response Complete	
OT449	Chemical Disposal	\$0	2001/10	2001/10	IRP	Response Complete	
SD015	Surface Disposal Area	\$0	1998/09	2004/09	IRP	Response Complete	
SD019	Surface Disposal Area	\$7,142	2006/09	2009/09	IRP	Medium	Groundwater Soil
SD037	Surface Disposal Area	\$3,567	2005/05	2007/09	IRP	Medium	Groundwater Soil
SD038	Surface Disposal Area	\$0	1995/03	1995/06	IRP	Response Complete	
SD041	Surface Disposal Area	\$0	1996/04	1996/05	IRP	Response Complete	
SD044	Surface Disposal Area	\$3,081	1999/06	2007/09	IRP	Medium	Groundwater
SD051	Surface Disposal Area	\$141	2002/09	2002/09	IRP	Response Complete	
SD062	Surface Disposal Area	\$0	1996/04	1996/05	IRP	Response Complete	
SD067	Surface Disposal Area	\$0	1996/04	1996/05	IRP	Response Complete	
SD068	Surface Disposal Area	\$0	1996/04	1996/05	IRP	Response Complete	
SD078	Surface Disposal Area	\$0	1997/05	1997/12	IRP	Response Complete	
SD079	Surface Disposal Area	\$0	1997/05	1997/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SD087	Surface Disposal Area	\$0	1997/12	1998/03	IRP	Response Complete	
SD095	Surface Disposal Area	\$0	1997/06	1998/08	IRP	Response Complete	
SD096	Surface Disposal Area	\$0	2000/09	2000/09	IRP	Response Complete	
SD162	Chemical Disposal	\$6,986	2006/09	2008/09	IRP	Medium	Groundwater Soil
SD178	Surface Disposal Area	\$962	2006/10	2010/10	IRP	Low	Soil
SD239	Storm Drain	\$4,652	2008/02	2010/09	IRP	Low	Soil
SD257	Storm Drain	\$393	2006/10	2009/09	IRP	Medium	Soil
SD282	Storm Drain	\$10,815	2008/02	2010/09	IRP	Low	Groundwater Soil
SD313	Surface Disposal Area	\$0	1998/09	2003/04	IRP	Response Complete	
SS006	Spill Site Area	\$1,624	2006/08	2010/09	IRP	Low	Soil
SS007	Spill Site Area	\$0	1995/09	1997/07	IRP	Response Complete	
SS030	Spill Site Area	\$0	1998/09	1998/09	IRP	Response Complete	
SS034	Burn Area	\$0	1998/09	1998/09	IRP	Response Complete	
SS035	Spill Site Area	\$0	1995/03	1995/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS036	Spill Site Area	\$0	2000/09	2000/09	IRP	Response Complete	
SS039	Spill Site Area	\$0	2005/10	2005/10	IRP	Low	Soil
SS040	Spill Site Area	\$0	2005/04	2005/04	IRP	Response Complete	
SS042	Spill Site Area	\$0	1996/04	1996/05	IRP	Response Complete	
SS046	Spill Site Area	\$0	1998/12	1998/12	IRP	Response Complete	
SS048	Spill Site Area	\$0	1996/04	1996/05	IRP	Response Complete	
SS050	Spill Site Area	\$0	1996/04	1996/05	IRP	Response Complete	
SS053	Spill Site Area	\$0	1996/04	1996/05	IRP	Response Complete	
SS054	Spill Site Area	\$0	1996/04	1996/05	IRP	Response Complete	
SS055	Spill Site Area	\$0	1997/09	1998/09	IRP	Response Complete	
SS056	Spill Site Area	\$0	1996/04	1996/05	IRP	Response Complete	
SS057	Spill Site Area	\$0	1996/04	1996/05	IRP	Response Complete	
SS060	Spill Site Area	\$0	1996/04	1996/05	IRP	Response Complete	
SS061	Spill Site Area	\$14,687	2006/10	2010/09	IRP	Medium	Groundwater
SS064	Spill Site Area	\$0	1996/04	1996/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS070	Spill Site Area	\$0	1995/08	1995/11	IRP	Response Complete	
SS071	Spill Site Area	\$1,049	2001/05	2001/05	IRP	Not Required	
SS076	Spill Site Area	\$938	1998/09	1998/09	IRP	Not Required	
SS081	Spill Site Area	\$0	1995/08	1995/11	IRP	Response Complete	
SS083	Spill Site Area	\$0	1995/08	1995/11	IRP	Response Complete	
SS086	Spill Site Area	\$898	2005/08	2009/04	IRP	Medium	Groundwater Soil
SS093	Spill Site Area	\$0	1995/08	1995/11	IRP	Response Complete	
SS100	Spill Site Area	\$0	1997/05	1998/06	IRP	Response Complete	
SS102	Spill Site Area	\$0	1997/02	1997/05	IRP	Response Complete	
SS109	Spill Site Area	\$0	1998/06	1998/09	IRP	Response Complete	
SS113	Spill Site Area	\$1,624	2006/08	2010/10	IRP	Low	Soil
SS133	Spill Site Area	\$3,592	2000/07	2001/07	IRP	Not Required	
SS153	Spill Site Area	\$0	2000/12	2001/06	IRP	Response Complete	
SS227	Spill Site Area	\$835	2006/10	2009/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS231	Spill Site Area	\$4,892	2008/02	2010/09	IRP	Medium	Groundwater
							Soil
SS242	Spill Site Area	\$150	2008/02	2010/09	IRP	Medium	Soil
SS247	Spill Site Area	\$0	2003/12	2003/12	IRP	Response Complete	
SS248	Spill Site Area	\$0	2004/05	2004/05	IRP	Response Complete	
SS259	Spill Site Area	\$0	2004/04	2004/04	IRP	Response Complete	
SS266	Spill Site Area	\$2,041	2007/10	2010/09	IRP	Low	Soil
SS267	Small Arms Range	\$1,511	2007/10	2010/09	IRP	Low	Soil
SS269	Small Arms Range	\$1,127	2007/10	2009/09	IRP	Medium	Soil
SS273	Spill Site Area	\$0	2003/09	2003/09	IRP	Response Complete	
SS274	Spill Site Area	\$0	2003/02	2003/02	IRP	Response Complete	
SS278	Spill Site Area	\$104	2008/02	2010/09	IRP	Low	Soil
SS296	Small Arms Range	\$0	2004/05	2004/05	IRP	Response Complete	
SS298	Spill Site Area	\$0	2005/06	2005/06	IRP	Response Complete	
SS300	Spill Site Area	\$665	2006/10	2009/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS301	Spill Site Area	\$6,439	2006/10	2010/09	IRP	High	Groundwater
							Soil
SS312	Spill Site Area	\$0	1998/06	1998/09	IRP	Response Complete	
SS321	Spill Site Area	\$963	2006/08	2008/10	IRP	Low	Groundwater
SS409	Spill Site Area	\$0	1998/09	1998/09	IRP	Response Complete	
SS410	Spill Site Area	\$0	1998/09	1998/09	IRP	Response Complete	
SS411	Spill Site Area	\$0	1998/09	1998/09	IRP	Response Complete	
SS412	Spill Site Area	\$0	1998/09	1998/09	IRP	Response Complete	
SS413	Spill Site Area	\$0	1998/09	1998/09	IRP	Response Complete	
SS414	Spill Site Area	\$0	1998/09	1998/09	IRP	Response Complete	
SS415	Spill Site Area	\$0	1998/09	1998/09	IRP	Response Complete	
SS416	Spill Site Area	\$0	1998/09	1998/09	IRP	Response Complete	
SS422	Leach Field	\$4,460	2008/02	2010/09	IRP	Low	Groundwater
SS461	Spill Site Area	\$11,540	2006/09	2009/09	IRP	Medium	Groundwater Sed_Human
ST005	Underground Storage Tanks	\$4,561	1998/11	1998/11	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST009	Above Ground Storage Tank	\$0	1993/09	1996/06	IRP	Response Complete	
ST010	Underground Storage Tanks	\$0	1995/12	1996/03	IRP	Response Complete	
ST011	Underground Storage Tanks	\$4,068	1998/09	1998/09	IRP	Not Required	
ST016	Underground Storage Tanks	\$10,363	1996/05	1999/08	IRP	Not Required	
ST017	Underground Storage Tanks	\$4,018	1999/07	1999/07	IRP	Not Required	
ST018	Underground Storage Tanks	\$10,142	1996/05	2000/03	IRP	Not Required	
ST020	Underground Storage Tanks	\$2,443	2000/03	2000/09	IRP	Not Required	
ST021	POL (Petroleum/Oil/Lubricants) Lir	\$3,211	2002/09	2002/09	IRP	Not Required	
ST022	Underground Storage Tanks	\$0	1997/02	1997/05	IRP	Response Complete	
ST023	Underground Storage Tanks	\$589	2000/03	2000/10	IRP	Response Complete	
ST024	Underground Storage Tanks	\$6,697	2002/09	2003/08	IRP	Not Required	
ST025	Underground Storage Tanks	\$30,723	2006/10	2009/09	IRP	Medium	Groundwater
ST031	Underground Storage Tanks	\$0	2001/06	2001/06	IRP	Response Complete	
ST032	Underground Storage Tanks	\$0	2005/04	2005/04	IRP	Response Complete	
ST043	Underground Storage Tanks	\$0	1993/04	1993/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST045	Underground Storage Tanks	\$0	1996/09	1996/11	IRP	Response Complete	
ST049	Underground Storage Tanks	\$142	1995/08	1995/08	IRP	Response Complete	
ST052	Underground Storage Tanks	\$0	1996/04	1996/05	IRP	Response Complete	
ST059	Underground Storage Tanks	\$0	1995/08	1995/08	IRP	Response Complete	
ST063	Underground Storage Tanks	\$6,169	2005/08	2007/09	IRP	High	Groundwater Soil
ST065	Underground Storage Tanks	\$0	1996/05	1999/08	IRP	Response Complete	
ST066	Underground Storage Tanks	\$2,403	2002/03	2002/03	IRP	Not Required	
ST072	Underground Storage Tanks	\$0	1997/12	1998/03	IRP	Response Complete	
ST073	Underground Storage Tanks	\$0	1998/03	1998/03	IRP	Response Complete	
ST074	Underground Storage Tanks	\$670	2001/05	2001/05	IRP	Not Required	
ST075	Underground Storage Tanks	\$0	1998/02	1998/05	IRP	Response Complete	
ST080	Underground Storage Tanks	\$0	1993/02	1993/05	IRP	Response Complete	
ST082	Underground Storage Tanks	\$0	1998/06	1998/07	IRP	Not Required	
ST085	Underground Storage Tanks	\$0	2001/08	2001/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST088	Underground Storage Tanks	\$528	1998/09	1998/09	IRP	Not Required	
ST089	Underground Storage Tanks	\$0	1998/06	1998/06	IRP	Response Complete	
ST090	Underground Storage Tanks	\$0	1996/02	1996/05	IRP	Response Complete	
ST091	Underground Storage Tanks	\$0	1996/02	1996/05	IRP	Response Complete	
ST092	Underground Storage Tanks	\$0	1994/09	1994/12	IRP	Response Complete	
ST094	Underground Storage Tanks	\$528	1998/06	1998/07	IRP	Not Required	
ST097	Underground Storage Tanks	\$0	1998/02	1998/05	IRP	Response Complete	
ST098	Underground Storage Tanks	\$0	1997/12	1998/03	IRP	Response Complete	
ST099	Underground Storage Tanks	\$0	1998/06	1998/06	IRP	Response Complete	
ST105	Underground Storage Tanks	\$0	1997/09	1998/12	IRP	Response Complete	
ST108	Underground Storage Tanks	\$0	1997/02	1997/05	IRP	Response Complete	
ST137	Underground Tank Farm	\$0	2001/05	2001/05	IRP	Response Complete	
ST143	Underground Storage Tanks	\$0	1999/09	1999/09	IRP	Response Complete	
ST145	Underground Storage Tanks	\$0	1998/06	1998/09	IRP	Response Complete	
ST146	Underground Storage Tanks	\$0	1998/09	1998/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST185	Underground Storage Tanks	\$0	1998/09	1998/10	IRP	Response Complete	
ST186	Underground Storage Tanks	\$0	1999/09	1999/09	IRP	Response Complete	
ST221	Underground Storage Tanks	\$0	1998/06	1998/07	IRP	Response Complete	
ST223	Underground Storage Tanks	\$0	1999/01	2004/09	IRP	Not Required	
ST224	Underground Storage Tanks	\$0	2001/09	2001/09	IRP	Response Complete	
ST225	Underground Storage Tanks	\$0	2005/06	2005/06	IRP	Response Complete	
ST226	Underground Storage Tanks	\$943	2006/10	2009/09	IRP	Low	Soil
ST229	Sewage Treatment Plant	\$0	2000/08	2000/08	IRP	Response Complete	
ST234	Underground Storage Tanks	\$0	2003/09	2004/08	IRP	Response Complete	
ST235	Underground Storage Tanks	\$0	2000/08	2000/08	IRP	Response Complete	
ST236	Underground Storage Tanks	\$0	2000/08	2000/08	IRP	Response Complete	
ST238	Underground Storage Tanks	\$0	1998/09	1999/01	IRP	Response Complete	
ST241	Underground Storage Tanks	\$5,304	2008/02	2010/09	IRP	Low	Groundwater Soil
ST245	Sewage Treatment Plant	\$0	2004/03	2004/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST262	Underground Storage Tanks	\$0	1993/01	1993/04	IRP	Response Complete	
ST263	Underground Storage Tanks	\$0	1993/01	1993/04	IRP	Response Complete	
ST264	Underground Storage Tanks	\$0	1993/01	1993/04	IRP	Response Complete	
ST265	Underground Storage Tanks	\$0	1993/01	1993/04	IRP	Response Complete	
ST297	Underground Storage Tanks	\$0	2005/08	2005/08	IRP	Response Complete	
ST299	Underground Storage Tanks	\$3,255	2006/09	2009/09	IRP	Medium	Groundwater Soil
ST302	POL (Petroleum/Oil/Lubricants) Lir	\$0	2004/11	2004/11	IRP	Response Complete	
ST305	Underground Storage Tanks	\$0	1993/09	1998/09	IRP	Response Complete	
ST333	Sewage Treatment Plant	\$1,014	2006/10	2009/09	IRP	Low	Soil
ST341	Underground Storage Tanks	\$0	1993/02	1993/05	IRP	Response Complete	
ST342	Underground Storage Tanks	\$0	1991/09	1991/12	IRP	Response Complete	
ST343	Underground Storage Tanks	\$0	1993/04	1993/07	IRP	Response Complete	
ST345	Underground Storage Tanks	\$0	1991/09	1991/12	IRP	Response Complete	
ST346	Underground Storage Tanks	\$0	1991/09	1991/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST347	Underground Storage Tanks	\$0	1990/09	1991/06	IRP	Response Complete	
ST348	Underground Storage Tanks	\$0	1990/08	1990/11	IRP	Response Complete	
ST349	Underground Storage Tanks	\$0	1990/08	1990/11	IRP	Response Complete	
ST351	Underground Storage Tanks	\$0	1990/01	1993/03	IRP	Response Complete	
ST352	Underground Storage Tanks	\$0	1990/01	1991/09	IRP	Response Complete	
ST353	Underground Storage Tanks	\$0	1992/06	1993/04	IRP	Response Complete	
ST354	Underground Storage Tanks	\$0	1992/06	1993/01	IRP	Response Complete	
ST355	Underground Storage Tanks	\$0	1992/06	1993/01	IRP	Response Complete	
ST356	Underground Storage Tanks	\$0	1992/06	1993/01	IRP	Response Complete	
ST357	Underground Storage Tanks	\$0	1992/06	1993/01	IRP	Response Complete	
ST358	Underground Storage Tanks	\$0	1992/06	1993/01	IRP	Response Complete	
ST359	Underground Storage Tanks	\$0	1992/06	1993/01	IRP	Response Complete	
ST360	Underground Storage Tanks	\$0	1991/01	1991/09	IRP	Response Complete	
ST361	Underground Storage Tanks	\$0	1992/06	1993/01	IRP	Response Complete	
ST362	Underground Storage Tanks	\$0	1992/06	1993/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST366	Underground Storage Tanks	\$0	1999/12	1999/12	IRP	Response Complete	
ST370	Sewage Treatment Plant	\$0	2004/08	2004/08	IRP	Response Complete	
ST376	Underground Storage Tanks	\$0	1992/06	1993/01	IRP	Response Complete	
ST402	Sewage Treatment Plant	\$0	2004/03	2004/03	IRP	Response Complete	
WP008	Surface Runoff	\$0	1998/09	1998/09	IRP	Response Complete	
WP012	Disposal Pit and Dry Well	\$0	1998/09	1998/09	IRP	Response Complete	
WP027	Disposal Pit and Dry Well	\$963	2006/10	2010/10	IRP	Low	Groundwater
WP028	Leach Field	\$0	2003/02	2003/02	IRP	Response Complete	
WP033	Disposal Pit and Dry Well	\$0	1995/12	1996/03	IRP	Response Complete	
WP047	Disposal Pit and Dry Well	\$0	1996/04	1996/05	IRP	Response Complete	
WP077	Sewage Treatment Plant	\$0	1998/02	1998/05	IRP	Response Complete	
WP104	Disposal Pit and Dry Well	\$0	1997/08	1998/06	IRP	Response Complete	
WP107	Disposal Pit and Dry Well	\$0	1995/08	1995/11	IRP	Response Complete	
WP110	Disposal Pit and Dry Well	\$0	1997/02	1997/05	IRP	Response Complete	
WP111	Disposal Pit and Dry Well	\$0	1998/06	1998/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WP112	Disposal Pit and Dry Well	\$0	1995/08	1995/11	IRP	Response Complete	
WP115	Surface Disposal Area	\$961	2006/10	2010/10	IRP	Low	Groundwater
WP116	Surface Runoff	\$959	2006/10	2010/10	IRP	Low	Groundwater
WP125	Burn Area	\$959	2006/10	2010/10	IRP	Low	Surface Water SW_Fresh
WP127	Drainage Ditch	\$957	2006/10	2010/10	IRP	Low	Groundwater
WP150	Disposal Pit and Dry Well	\$0	1999/09	1999/12	IRP	Response Complete	
WP172	Disposal Pit and Dry Well	\$1,609	2000/09	2000/09	IRP	Not Required	
WP177	Disposal Pit and Dry Well	\$12,473	2006/10	2008/09	IRP	Medium	Groundwater
WP180	Surface Impoundment/Lagoon	\$0	2001/09	2002/03	IRP	Response Complete	
WP233	Sewage Effluent Settling Ponds	\$0	1998/11	1999/04	IRP	Response Complete	
WP258	Underground Storage Tanks	\$0	2001/09	2001/12	IRP	Response Complete	
WP271	Mixed Waste Area	\$0	2004/05	2004/05	IRP	Response Complete	
WP272	Mixed Waste Area	\$2,144	2007/10	2009/09	IRP	Low	Soil
WP285	Surface Disposal Area	\$14,777	2008/02	2010/09	IRP	Medium	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WP318	Surface Disposal Area	\$4,746	2006/09	2008/09	IRP	Low	Soil
WP329	Washrack	\$0	2001/06	2001/06	IRP	Response Complete	
WP396	Disposal Pit and Dry Well	\$0	1998/09	2000/10	IRP	Response Complete	
WP418	Leach Field	\$0	2004/03	2004/03	IRP	Response Complete	
WT120	Waste Treatment Plant	\$12,506	2006/09	2007/08	IRP	Low	Groundwater Surface Water
AIR FORCE --- CA957212452700 / MARCH AIR FORCE BASE			CTC (\$K): \$22,238		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DP030	Building Demolition/Debris Remov	\$0	1997/07	2004/05	IRP	Response Complete	
FT007	Fire/Crash Training Area	\$0	1994/08	1996/07	IRP	Response Complete	
FT015	Fire/Crash Training Area	\$0	1994/07	1995/08	IRP	Response Complete	
FT029	Fire/Crash Training Area	\$0	1994/07	1996/07	IRP	Response Complete	
LF003	Landfill	\$0	1997/07	2004/05	IRP	Response Complete	
LF004	Landfill	\$4,181	1994/08	1996/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF005	Landfill	\$0	1994/07	1996/07	IRP	Response Complete	
LF006	Landfill	\$3,267	1997/07	2004/08	IRP	Response Complete	
LF020	Landfill	\$0	1996/07	1996/07	IRP	Response Complete	
LF022	Landfill	\$0	1997/07	2004/05	IRP	Response Complete	
LF024	Landfill	\$0	1997/07	2004/05	IRP	Response Complete	
OT008	Spill Site Area	\$2,134	1997/10	2007/09	IRP	High	Groundwater Soil
OT018	Above Ground Storage Tank	\$187	1994/07	2006/03	IRP	High	Groundwater Soil
OT037	Storage Area	\$0	1997/10	1997/10	IRP	Response Complete	
OT038	Spill Site Area	\$0	1996/07	1996/07	IRP	Response Complete	
OT040	Landfill	\$0	1997/07	2004/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT042	Contaminated Buildings	\$0	1996/07	1996/07	IRP	Response Complete	
OT045	Surface Disposal Area	\$199	1997/09	2005/09	IRP	Response Complete	
SD009	Surface Disposal Area	\$0	1994/07	1996/07	IRP	Response Complete	
SD010	Surface Disposal Area	\$0	1994/07	1995/08	IRP	Response Complete	
SP017	Contaminated Fill	\$0	1997/07	2004/05	IRP	Response Complete	
SR400	Small Arms Range	\$0	2006/05	2006/05	MMRP	Not Required	
SR401	Small Arms Range	\$0	2006/05	2006/05	MMRP	Not Required	
SR402	Small Arms Range	\$0	2006/05	2006/05	MMRP	Not Required	
SS001	Spill Site Area	\$0	1997/10	1997/10	IRP	Response Complete	
SS011	Spill Site Area	\$0	1997/10	1997/10	IRP	Response Complete	
SS012	Storage Area	\$132	1997/07	2004/05	IRP	Response Complete	
SS013	Spill Site Area	\$0	1994/07	1996/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS014	Spill Site Area	\$0	1994/07	1996/07	IRP	Response Complete	
SS031	Spill Site Area	\$7,273	1994/07	1996/11	IRP	Not Required	
SS044	Spill Site Area	\$0	1997/04	1997/04	IRP	Response Complete	
SS046	Spill Site Area	\$0	2005/09	2005/09	IRP	Response Complete	
SS047	Spill Site Area	\$0	2005/09	2005/09	IRP	Response Complete	
ST027	Underground Storage Tanks	\$764	1997/10	2007/09	IRP	High	Groundwater Soil
ST033	Underground Storage Tanks	\$2,906	1994/09	1996/07	IRP	Not Required	
ST034	Underground Storage Tanks	\$56	1994/07	2007/12	IRP	Medium	Groundwater
ST035	Underground Storage Tanks	\$0	1997/10	1997/10	IRP	Response Complete	
ST039	Underground Storage Tanks	\$0	1997/10	1999/03	IRP	Response Complete	
ST041	Underground Storage Tanks	\$0	2005/09	2005/09	IRP	Response Complete	
ST043	Underground Storage Tanks	\$0	2003/08	2003/08	IRP	Response Complete	
WP002	Waste Treatment Plant	\$758	1997/10	2002/06	IRP	Not Required	
WP016	Waste Treatment Plant	\$0	1994/07	1996/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WP019	Waste Treatment Plant	\$0	1997/07	2004/05	IRP	Response Complete	
WP021	Sewage Effluent Settling Ponds	\$0	2005/09	2005/09	IRP	Response Complete	
WP023	Surface Impoundment/Lagoon	\$0	1997/07	2004/05	IRP	Response Complete	
WP025	Explosive Ordnance Disposal Area	\$0	1997/07	2004/05	IRP	Response Complete	
WP026	Waste Lines	\$0	1997/07	2004/05	IRP	Response Complete	
WP036	Waste Treatment Plant	\$381	1997/10	1999/03	IRP	Not Required	
AIR FORCE --- CA957112573600 / ONIZUKA AIR FORCE BASE			CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD	BRAC Action: Major Closure
SD004	Surface Disposal Area	\$0	1985/07	1989/02	IRP	Response Complete	
SD005	Surface Disposal Area	\$0	1985/07	1989/02	IRP	Response Complete	
SS001	Spill Site Area	\$0	1985/07	1989/02	IRP	Response Complete	
SS002	Spill Site Area	\$0	1985/07	1989/02	IRP	Response Complete	
SS003	Spill Site Area	\$0	1985/07	1989/02	IRP	Response Complete	
AIR FORCE --- CA957112514900 / VANDENBERG AIR FORCE BASE			CTC (\$K):		\$381,014	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
A-001	Spill Site Area	\$0	2001/09	2001/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
A-042	Drainage Ditch	\$0	2003/04	2003/04	IRP	Response Complete	
A-058	Chemical Disposal	\$0	2004/04	2004/04	IRP	Response Complete	
A-119	Chemical Disposal	\$0	2005/07	2005/07	IRP	Response Complete	
A-12	Soil Contamination After Tank Ren	\$0	2002/11	2002/11	IRP	Response Complete	
A-130	Contaminated Fill	\$0	2003/07	2003/07	IRP	Response Complete	
A-132	Firing Range	\$0	2004/04	2004/04	IRP	Response Complete	
A-134	Chemical Disposal	\$0	2004/04	2004/04	IRP	Response Complete	
A-150	Washrack	\$0	2003/04	2003/04	IRP	Response Complete	
A-155	Spill Site Area	\$0	2003/04	2003/04	IRP	Response Complete	
A-162	Spill Site Area	\$0	2002/04	2003/04	IRP	Response Complete	
A-167	Radioactive Waste Area	\$0	2004/04	2004/04	IRP	Response Complete	
A-168	Radioactive Waste Area	\$0	2004/04	2004/04	IRP	Response Complete	
A-50	Underground Storage Tanks	\$0	2004/05	2004/05	IRP	Response Complete	
A-72	Surface Runoff	\$0	2006/02	2006/02	IRP	Low	Soil
AB139	Burn Area	\$1,427	2007/02	2009/01	IRP	Medium	Sed_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Sed_Human
							Soil
AOC-171	Sewage Effluent Settling Ponds	\$0	2006/05	2006/05	IRP	Not Evaluated	
AOC-172	Building Demolition/Debris Remov	\$0	2006/05	2006/05	BD/DR	Not Required	
AOC-173	Building Demolition/Debris Remov	\$0	2006/05	2006/07	BD/DR	Not Required	
AOC-175	Spill Site Area	\$0	2006/03	2006/08	IRP	Not Evaluated	
AOC-177	Spill Site Area	\$0	2006/11	2006/11	IRP	Not Evaluated	
AOC-178	Spill Site Area	\$0	2006/05	2006/08	IRP	Not Evaluated	
AOC-179	Spill Site Area	\$0	2006/05	2006/08	IRP	Not Evaluated	
AOC-180	Spill Site Area	\$0	2006/05	2006/08	IRP	Not Evaluated	
AOC-181	Spill Site Area	\$0	2006/05	2006/08	IRP	Not Evaluated	
AOC-182	Spill Site Area	\$0	2006/05	2006/08	IRP	Not Evaluated	
AOC-183	Spill Site Area	\$0	2006/05	2006/08	IRP	Not Evaluated	
AOC-184	Spill Site Area	\$0	2007/05	2007/08	IRP	Not Evaluated	
AOC-185	Spill Site Area	\$0	2007/05	2007/08	IRP	Not Evaluated	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
AOC-187	Spill Site Area	\$0	2007/05	2007/03	IRP	Not Evaluated	
AOC-188	Mixed Waste Area	\$0	2006/05	2006/05	IRP	Not Evaluated	
AOC-191	Spill Site Area	\$0	2007/07	2007/06	IRP	Not Evaluated	
AOC-192	Incinerator	\$0	2006/09	2006/04	IRP	Not Evaluated	
AOC-193	Spill Site Area	\$0	2006/06	2006/11	IRP	Not Evaluated	
AOC-196	Spill Site Area	\$0	2006/05	2006/11	IRP	Not Evaluated	
AOC-200		\$0	2006/12	2006/12	IRP	Not Evaluated	
AOC-201	Spill Site Area	\$0	2006/12	2006/12	IRP	Not Evaluated	
AOC-202	Storage Area	\$0	2006/12	2006/12	IRP	Not Evaluated	
AOC-203		\$0	2006/12	2006/12	IRP	Not Evaluated	
AOC-204		\$0	2006/12	2006/12	IRP	Not Evaluated	
AOC-205		\$148	2006/12	2006/12	IRP	Not Evaluated	
AOC-206		\$148	2006/12	2006/12	IRP	Not Evaluated	
AOC-207		\$148	2006/12	2006/12	IRP	Not Evaluated	
AOC-208		\$148	2006/12	2006/12	IRP	Not Evaluated	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
AOC-209	Spill Site Area	\$0	2006/12	2006/12	IRP	Not Evaluated	
AOC-210	Industrial Discharge	\$148	2007/09	2007/09	IRP	Not Evaluated	
AOC-211	Surface Impoundment/Lagoon	\$148	2007/09	2007/09	IRP	Not Evaluated	
AOC-212	Spill Site Area	\$148	2007/09	2007/09	IRP	Not Evaluated	
AOC-213	Contaminated Buildings	\$148	2007/09	2007/09	IRP	Not Evaluated	
AOC-214	Contaminated Buildings	\$148	2007/09	2007/09	IRP	Not Evaluated	
AOC-216	Sewage Treatment Plant	\$0	2006/12	2006/08	IRP	Not Evaluated	
AOC-217		\$148	2006/09	2006/09	IRP	Not Evaluated	
AOC-218	Spill Site Area	\$148	2006/09	2006/09	IRP	Not Evaluated	
AOC-219	Spill Site Area	\$148	2006/09	2006/09	IRP	Not Evaluated	
AOC-220	Burn Area	\$148	2006/09	2006/09	IRP	Not Evaluated	
AOC-221	Spill Site Area	\$148	2006/09	2006/09	IRP	Not Evaluated	
AOC-222		\$148	2006/09	2006/09	IRP	Not Evaluated	
AOC-224	Spill Site Area	\$148	2006/09	2006/09	IRP	Not Evaluated	
AOC-225	Spill Site Area	\$0	2006/09	2006/09	IRP	Not Evaluated	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
AOC-226	Storage Area	\$0	2006/05	2006/05	IRP	Not Evaluated	
AOC-228	Spill Site Area	\$0	2006/05	2006/05	IRP	Not Evaluated	
AOC-229	Incinerator	\$0	2006/09	2006/09	IRP	Not Evaluated	
AOC-230	Disposal Pit and Dry Well	\$0	2006/09	2006/09	IRP	Not Evaluated	
AOC-232	Spill Site Area	\$148	2007/02	2007/02	IRP	Not Evaluated	
AOC-233	Spill Site Area	\$0	2006/05	2006/05	IRP	Not Evaluated	
AOC-234	Leach Field	\$148	2006/09	2006/09	IRP	Not Evaluated	
AOC-235	Sewage Treatment Plant	\$0	2006/05	2006/05	IRP	Not Evaluated	
AOC-236	Spill Site Area	\$0	2006/05	2006/05	IRP	Not Evaluated	
AOC-238	Contaminated Fill	\$0	2006/05	2006/05	IRP	Not Evaluated	
AOC-239	Incinerator	\$0	2006/05	2006/05	IRP	Not Evaluated	
AOC-240	Maintenance Yard	\$148	2007/01	2007/01	IRP	Not Evaluated	
AOC-241	Maintenance Yard	\$117	2007/01	2007/01	IRP	Not Evaluated	
AOC-242	Maintenance Yard	\$117	2007/01	2007/01	IRP	Not Evaluated	
AOC-243	Maintenance Yard	\$117	2007/01	2007/01	IRP	Not Evaluated	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
AOC-244	Spill Site Area	\$117	2007/01	2007/01	IRP	Not Evaluated	
AOC-245	Spill Site Area	\$117	2007/01	2007/01	IRP	Not Evaluated	
AOC-246	Spill Site Area	\$117	2007/01	2007/01	IRP	Not Evaluated	
AOC-247	Spill Site Area	\$117	2007/01	2007/01	IRP	Not Evaluated	
AOC-248	Storage Area	\$117	2007/01	2007/01	IRP	Not Evaluated	
AOC-249	Storage Area	\$117	2007/01	2007/01	IRP	Not Evaluated	
AOC-250	Storage Area	\$117	2007/01	2007/01	IRP	Not Evaluated	
AOC-251	Storage Area	\$117	2007/01	2007/01	IRP	Not Evaluated	
AOC-252	Surface Disposal Area	\$117	2007/09	2007/09	IRP	Not Evaluated	
AOC-253	Storage Area	\$117	2007/09	2007/09	IRP	Not Evaluated	
CG154	Contaminated Ground Water	\$325	2008/01	2008/01	IRP	Low	Groundwater
DC142	Chemical Disposal	\$756	2009/10	2010/08	IRP	Medium	Groundwater
DC151	Chemical Disposal	\$1,551	2008/09	2009/12	IRP	Low	Groundwater
DP140	Disposal Pit and Dry Well	\$0	2004/12	2004/12	IRP	Response Complete	
FT021	Fire/Crash Training Area	\$109	2006/07	2007/09	IRP	High	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF018	Landfill	\$0	1997/05	1999/09	IRP	Response Complete	
LF020	Landfill	\$1,191	2006/04	2006/09	IRP	Medium	Groundwater
LF022	Landfill	\$0	1997/05	1999/09	IRP	Response Complete	
LF023	Landfill	\$603	2007/03	2007/08	IRP	High	Sed_Fresh Sed_Human Soil
LF043	Landfill	\$0	1995/01	1995/03	IRP	Response Complete	
LF051	Landfill	\$0	1991/12	1993/12	IRP	Response Complete	
LF055	Landfill	\$0	1994/12	1995/03	IRP	Response Complete	
LF056	Landfill	\$0	1994/12	1995/03	IRP	Response Complete	
LF057	Landfill	\$0	1994/12	1995/12	IRP	Response Complete	
LF058	Landfill	\$0	1994/12	1995/03	IRP	Response Complete	
LF059	Landfill	\$0	1995/04	1995/04	IRP	Response Complete	
ML801	Medium/Large Caliber	\$3,890	2014/05	2015/09	MMRP	Not Required	
ML802	Medium/Large Caliber	\$10,056	2012/12	2014/09	MMRP	Not Required	
MU803	Multi-Use Range	\$9,904	2013/07	2015/02	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
MU804	Multi-Use Range	\$15,956	2013/02	2015/02	MMRP	Not Required	
MU805	Multi-Use Range	\$18,317	2012/02	2014/06	MMRP	Not Required	
MU809	Multi-Use Range	\$8,565	2013/02	2016/02	MMRP	Not Required	
MU810	Multi-Use Range	\$7,941	2012/02	2015/06	MMRP	Not Required	
MU815	Multi-Use Range	\$1,960	2013/02	2014/08	MMRP	Not Required	
MU816	Multi-Use Range	\$83,258	2013/02	2014/02	MMRP	Not Required	
OW137	Spill Site Area	\$0	2004/04	2004/04	IRP	Response Complete	
RW144	Washrack	\$837	2008/10	2008/12	IRP	Medium	Groundwater Soil
SD007	Surface Impoundment/Lagoon	\$0	2003/03	2003/03	IRP	Response Complete	
SD014	Surface Impoundment/Lagoon	\$0	2003/03	2003/03	IRP	Response Complete	
SD015	Surface Disposal Area	\$9,392	2006/10	2008/03	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
SD016	Surface Impoundment/Lagoon	\$0	1999/09	1999/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SD019	Surface Disposal Area	\$2,386	2005/07	2007/05	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil
SD024	Pesticide Shop	\$1,577	2008/02	2008/04	IRP	Medium	Groundwater Soil
SD025	Surface Disposal Area	\$0	2006/06	2007/05	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil
SD026	Surface Disposal Area	\$0	2003/03	2003/03	IRP	Response Complete	
SD031	Surface Disposal Area	\$215	2006/02	2007/09	IRP	Low	Groundwater Soil
SD032	Surface Disposal Area	\$5,357	2006/09	2011/01	IRP	High	Groundwater Surface Water SW_Marine
SD033	Surface Disposal Area	\$401	2006/06	2006/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil
SD035	Surface Disposal Area	\$0	2003/03	2003/03	IRP	Response Complete	
SD036	Surface Disposal Area	\$0	1996/06	1996/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SD037	Surface Disposal Area	\$0	1996/08	1996/08	IRP	Response Complete	
SD038	Surface Disposal Area	\$0	1996/08	1996/08	IRP	Response Complete	
SD040	Surface Disposal Area	\$0	2003/03	2003/03	IRP	Response Complete	
SD041	Spill Site Area	\$0	1996/09	1997/05	IRP	Response Complete	
SD047	Surface Disposal Area	\$0	1997/06	1997/06	IRP	Response Complete	
SR808	Small Arms Range	\$887	2013/02	2014/02	MMRP	Not Required	
SR811	Small Arms Range	\$800	2013/02	2014/06	MMRP	Not Required	
SR812	Small Arms Range	\$1,161	2013/02	2014/02	MMRP	Not Required	
SR813	Small Arms Range	\$831	2013/02	2014/06	MMRP	Not Required	
SR814	Small Arms Range	\$724	2013/02	2014/02	MMRP	Not Required	
SR818	Small Arms Range	\$966	2012/02	2013/08	MMRP	Not Required	
SS002	Underground Storage Tanks	\$0	2002/07	2002/07	IRP	Response Complete	
SS003	Spill Site Area	\$1,259	2006/05	2007/09	IRP	Medium	Groundwater Soil
SS004	Spill Site Area	\$0	1997/08	1997/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS027	Spill Site Area	\$490	2006/06	2007/02	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil Surface Water
SS028	Spill Site Area	\$0	2003/03	2003/03	IRP	Response Complete	
SS029	Spill Site Area	\$78	2006/09	2006/08	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil
SS030	Spill Site Area	\$0	1996/08	1996/08	IRP	Response Complete	
SS034	Spill Site Area	\$0	1996/08	1996/08	IRP	Response Complete	
SS039	Surface Disposal Area	\$0	2003/03	2003/03	IRP	Response Complete	
SS048	Spill Site Area	\$0	1996/04	1996/04	IRP	Response Complete	
SS049	Spill Site Area	\$0	1996/04	1996/04	IRP	Response Complete	
SS050	Plating Shop	\$8,959	2007/10	2008/09	IRP	Medium	Groundwater Soil Surface Water SW_Marine
SS052	Spill Site Area	\$0	1991/12	1993/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS053	Spill Site Area	\$0	1998/06	2000/05	IRP	Response Complete	
SS054	Spill Site Area	\$0	1999/09	2001/04	IRP	Response Complete	
SS143	Spill Site Area	\$0	2005/07	2005/07	IRP	Response Complete	
SS146	Spill Site Area	\$1,124	2009/10	2011/06	IRP	Medium	Soil
SS152	Spill Site Area	\$0	2008/01	2009/06	IRP	Low	Soil
ST001	Underground Storage Tanks	\$3,819	1999/11	2007/04	IRP	Medium	Groundwater
ST042	Underground Storage Tanks	\$0	2001/02	2001/02	IRP	Response Complete	
ST044	Above Ground Storage Tank	\$0	1991/12	1993/12	IRP	Response Complete	
ST045	Underground Storage Tanks	\$20,537	2009/12	2012/02	IRP	Low	Groundwater Soil
ST060	Underground Storage Tanks	\$1,657	2001/04	2002/06	IRP	Not Required	
ST061	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST062	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST063	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST064	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST065	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST066	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST067	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST068	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST069	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST070	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST071	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST072	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST073	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST074	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST075	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST076	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST077	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST078	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST079	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST080	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST081	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST082	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST083	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST084	Underground Storage Tanks	\$0	1995/12	1996/04	IRP	Response Complete	
ST085	Underground Storage Tanks	\$0	1995/12	1996/06	IRP	Response Complete	
ST086	Underground Storage Tanks	\$0	1995/12	1996/06	IRP	Response Complete	
ST087	Underground Storage Tanks	\$0	1995/12	1996/06	IRP	Response Complete	
ST088	Underground Storage Tanks	\$0	1995/12	1996/06	IRP	Response Complete	
ST089	Underground Storage Tanks	\$0	1995/12	1996/06	IRP	Response Complete	
ST090	Underground Storage Tanks	\$0	1995/12	1996/06	IRP	Response Complete	
ST091	Underground Storage Tanks	\$0	1995/12	1996/06	IRP	Response Complete	
ST092	Underground Storage Tanks	\$0	1995/12	1996/06	IRP	Response Complete	
ST093	Underground Storage Tanks	\$0	1995/12	1996/06	IRP	Response Complete	
ST094	Underground Storage Tanks	\$0	1995/12	1996/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST095	Underground Storage Tanks	\$0	1995/12	1996/06	IRP	Response Complete	
ST096	Underground Storage Tanks	\$0	1995/12	1996/06	IRP	Response Complete	
ST097	Underground Storage Tanks	\$0	1995/12	1997/03	IRP	Response Complete	
ST098	Underground Storage Tanks	\$0	1995/12	1997/03	IRP	Response Complete	
ST099	Underground Storage Tanks	\$0	1995/12	1997/03	IRP	Response Complete	
ST100	Underground Storage Tanks	\$0	1995/12	1997/03	IRP	Response Complete	
ST101	Underground Storage Tanks	\$0	1995/12	1997/03	IRP	Response Complete	
ST102	Underground Storage Tanks	\$0	1995/12	1997/03	IRP	Response Complete	
ST103	Underground Storage Tanks	\$0	1995/12	1997/03	IRP	Response Complete	
ST104	Underground Storage Tanks	\$0	1995/12	1997/03	IRP	Response Complete	
ST105	Underground Storage Tanks	\$0	1995/12	1997/03	IRP	Response Complete	
ST106	Underground Storage Tanks	\$0	1995/12	1997/03	IRP	Response Complete	
ST107	Underground Storage Tanks	\$0	1995/12	1997/03	IRP	Response Complete	
ST108	Underground Storage Tanks	\$0	1995/12	1997/03	IRP	Response Complete	
ST109	Underground Storage Tanks	\$0	1995/12	1997/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST110	Underground Storage Tanks	\$0	1995/12	1997/03	IRP	Response Complete	
ST111	Underground Storage Tanks	\$0	1995/12	1997/03	IRP	Response Complete	
ST112	Underground Storage Tanks	\$0	1995/12	1997/03	IRP	Response Complete	
ST113	Underground Storage Tanks	\$0	1995/12	1997/03	IRP	Response Complete	
ST114	Underground Storage Tanks	\$0	1995/12	1997/03	IRP	Response Complete	
ST115	Underground Storage Tanks	\$0	1995/12	1997/03	IRP	Response Complete	
ST116	Underground Storage Tanks	\$0	1995/12	1997/05	IRP	Response Complete	
ST117	Underground Storage Tanks	\$0	1995/12	1997/05	IRP	Response Complete	
ST118	Underground Storage Tanks	\$0	1995/12	1997/05	IRP	Response Complete	
ST119	Underground Storage Tanks	\$0	1995/12	1997/05	IRP	Response Complete	
ST120	Underground Storage Tanks	\$0	1995/12	1997/05	IRP	Response Complete	
ST121	Underground Storage Tanks	\$0	2000/06	2000/06	IRP	Response Complete	
ST122	Underground Storage Tanks	\$0	2000/06	2000/06	IRP	Response Complete	
ST123	Underground Storage Tanks	\$0	2000/06	2000/06	IRP	Response Complete	
ST124	Underground Storage Tanks	\$0	2000/06	2000/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST125	Underground Storage Tanks	\$0	2000/06	2000/06	IRP	Response Complete	
ST126	Underground Storage Tanks	\$0	2000/06	2000/06	IRP	Response Complete	
ST127	Underground Storage Tanks	\$0	2000/07	2000/07	IRP	Response Complete	
ST128	Underground Storage Tanks	\$0	2000/07	2000/07	IRP	Response Complete	
ST129	Underground Storage Tanks	\$0	2000/07	2000/07	IRP	Response Complete	
ST130	Underground Storage Tanks	\$0	2000/07	2000/07	IRP	Response Complete	
ST131	Underground Storage Tanks	\$0	2000/07	2000/07	IRP	Response Complete	
ST132	Underground Storage Tanks	\$0	2000/07	2000/07	IRP	Response Complete	
ST133	Underground Storage Tanks	\$0	2000/07	2000/07	IRP	Response Complete	
ST134	Underground Storage Tanks	\$0	2000/07	2000/07	IRP	Response Complete	
ST135	Underground Storage Tanks	\$0	2000/07	2000/07	IRP	Response Complete	
ST136	Underground Storage Tanks	\$0	2000/07	2000/07	IRP	Response Complete	
TM806	Training and Maneuver Area	\$4,973	2012/02	2013/08	MMRP	Not Required	
TM807	Training and Maneuver Area	\$1,641	2012/02	2014/02	MMRP	Not Required	
TM817	Training and Maneuver Area	\$121,071	2015/02	2018/06	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
TU138	Underground Storage Tanks	\$0	2003/10	2003/10	IRP	Response Complete	
WP005	Surface Disposal Area	\$7,447	2006/12	2009/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
WP006	Surface Disposal Area	\$0	1996/03	1996/03	IRP	Response Complete	
WP008	Surface Disposal Area	\$9,776	2006/10	2007/06	IRP	High	Groundwater Sed_Fresh Sed_Human Soil
WP009	Surface Disposal Area	\$0	2003/03	2003/03	IRP	Response Complete	
WP010	Surface Impoundment/Lagoon	\$0	2003/03	2003/03	IRP	Response Complete	
WP011	Soil Contamination After Tank Ren	\$0	1996/10	1996/10	IRP	Response Complete	
WP012	Soil Contamination After Tank Ren	\$0	1996/10	1996/10	IRP	Response Complete	
WP013	Industrial Discharge	\$2,507	2006/06	2007/02	IRP	Medium	Groundwater Soil
WP017	Sewage Effluent Settling Ponds	\$0	1991/12	1993/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
Colorado							
AIR FORCE --- CO857282564400 / BUCKLEY AIR BASE WING			CTC (\$K): \$15,405		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
BZ103	Buffer Zone	\$0	2002/08	2003/01	MMRP	Response Complete	
DP007	Waste Treatment Plant	\$272	2006/03	2006/12	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil
FT001	Fire/Crash Training Area	\$2,401	2006/03	2007/03	IRP	Medium	Groundwater Soil
FT004	Fire/Crash Training Area	\$0	2006/02	2006/07	IRP	Low	Groundwater Soil
FT005	Fire/Crash Training Area	\$0	2003/12	2006/06	IRP	Low	Groundwater Soil
LF003	Landfill	\$3,480	1994/09	1997/06	IRP	Response Complete	
MY010	Maintenance Yard	\$121	2006/03	2006/03	IRP	Not Evaluated	
RW008	Radioactive Waste Area	\$0	2001/03	2001/06	IRP	Response Complete	
SD006	Storm Drain	\$0	1995/08	1998/10	IRP	Response Complete	
SR101	Small Arms Range	\$1,882	2012/07	2015/01	MMRP	Not Required	
SS010	Storage Area	\$5,439	2006/11	2007/09	IRP	High	Groundwater Soil
ST009	Underground Storage Tanks	\$144	1987/05	1987/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
TS102	Trap and Skeet Range	\$1,666	2012/07	2015/01	MMRP	Not Required	
WP002	Disposal Pit and Dry Well	\$0	1994/09	1997/06	IRP	Response Complete	
AIR FORCE --- CO857112419100 / PETERSON AIR FORCE BASE		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD			BRAC Action: Realignment
FT002	Fire/Crash Training Area	\$0	1989/09	1989/10	IRP	Response Complete	
FT003	Fire/Crash Training Area	\$0	1989/03	1989/03	IRP	Response Complete	
LF004	Landfill	\$0	1989/09	1989/10	IRP	Response Complete	
LF005	Landfill	\$0	1989/03	1989/03	IRP	Response Complete	
SD008	Surface Disposal Area	\$0	1985/08	1989/02	IRP	Response Complete	
SR501	Small Arms Range	\$0	1997/03	2003/09	MMRP	Response Complete	
SS098	Spill Site Area	\$0	1995/04	1995/10	IRP	Response Complete	
ST007	Underground Storage Tanks	\$0	1985/08	1989/02	IRP	Response Complete	
WP001	Disposal Pit and Dry Well	\$0	1989/09	1989/10	IRP	Response Complete	
WP006	Disposal Pit and Dry Well	\$0	1989/09	1989/10	IRP	Response Complete	
Connecticut							
AIR FORCE --- CT157282678300 / BRADLEY IAP (EAST GRANBY)		CTC (\$K):	\$2,911	Acres Affected By Restoration Issues: TBD			BRAC Action: Realignment
DP005	Disposal Pit and Dry Well	\$407	2007/09	2009/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
DP006	Disposal Pit and Dry Well	\$406	2007/09	2009/09	IRP	Low	Groundwater
							Soil
SD004	Oil/Water Separator	\$407	2007/09	2009/09	IRP	Low	Soil
SS001	POL (Petroleum/Oil/Lubricants) Lir	\$877	2003/11	2006/07	IRP	Medium	Groundwater Soil
SS002	Surface Impoundment/Lagoon	\$407	2007/09	2009/09	IRP	Low	Sed_Fresh Sed_Human
SS003	Washrack	\$407	2007/09	2009/09	IRP	Low	Soil

Delaware

AIR FORCE --- DE357182401000 / DOVER AIR FORCE BASE			CTC (\$K): \$62,597		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FT001	Fire/Crash Training Area	\$1,523	2005/01	2006/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil
FT002	Fire/Crash Training Area	\$0	1991/09	1995/02	IRP	Response Complete	
FT003	Fire/Crash Training Area	\$1,205	1997/08	1998/04	IRP	Not Required	
LF013	Landfill	\$1,107	1997/08	1998/04	IRP	Not Required	
LF015	Landfill	\$1,207	1997/08	1998/04	IRP	Not Required	
LF016	Landfill	\$0	1993/12	1995/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF017	Landfill	\$2,452	2005/01	2006/09	IRP	High	Groundwater
LF018	Landfill	\$2,660	2005/01	2006/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
LF019	Landfill	\$0	1994/06	1994/06	IRP	Response Complete	
LF022	Landfill	\$0	1997/08	2006/03	IRP	Low	Groundwater Soil
LF023	Landfill	\$0	1997/08	2006/03	IRP	Low	Groundwater Soil
LF024	Landfill	\$0	1989/03	1990/09	IRP	Response Complete	
LF025	Landfill	\$4,648	2005/03	2007/06	IRP	High	Groundwater Soil
LF026	Landfill	\$0	1997/08	2006/03	IRP	Low	Groundwater Soil Surface Water SW_Fresh
OT028	Waste Treatment Plant	\$51	2005/03	2006/10	IRP	High	Groundwater Soil Surface Water SW_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT039	Oil/Water Separator	\$0	1991/09	1992/06	IRP	Response Complete	
OT040	Oil/Water Separator	\$0	1994/08	1995/09	IRP	Response Complete	
OT041	Waste Lines	\$2,292	2005/03	2007/09	IRP	High	Groundwater Soil
OT042	Oil/Water Separator	\$0	1991/09	1991/09	IRP	Response Complete	
OT043	Oil/Water Separator	\$0	1991/09	1991/09	IRP	Response Complete	
OT044	Oil/Water Separator	\$1,552	2005/03	2007/09	IRP	High	Groundwater Soil
OT045	Oil/Water Separator	\$0	1991/09	1991/09	IRP	Response Complete	
OT046	Oil/Water Separator	\$0	1991/09	1991/09	IRP	Response Complete	
OT047	Oil/Water Separator	\$0	1991/09	1991/09	IRP	Response Complete	
OT048	Oil/Water Separator	\$2,828	2005/03	2007/09	IRP	High	Groundwater Soil
OT049	Oil/Water Separator	\$0	1991/09	1991/09	IRP	Response Complete	
OT050	Oil/Water Separator	\$2,446	2005/03	2007/06	IRP	High	Groundwater
OT051	Oil/Water Separator	\$4,317	2005/03	2007/06	IRP	High	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT052	Oil/Water Separator	\$0	1997/08	1997/12	IRP	Response Complete	
OT053	Oil/Water Separator	\$105	1997/08	1997/12	IRP	Not Required	
OT054	Oil/Water Separator	\$0	2000/09	2005/08	IRP	Response Complete	
OT055	Oil/Water Separator	\$0	1991/09	1991/09	IRP	Response Complete	
OT056	Oil/Water Separator	\$0	1989/03	1992/08	IRP	Response Complete	
OT057	Oil/Water Separator	\$0	1991/09	1991/09	IRP	Response Complete	
SD012	Surface Disposal Area	\$0	2000/09	2006/03	IRP	Medium	Groundwater Sed_Fresh Sed_Human Surface Water SW_Fresh SW_Marine
SS007	Storage Area	\$3,663	2005/01	2006/10	IRP	High	Groundwater Soil
SS008	Spill Site Area	\$2,529	2005/03	2006/10	IRP	High	Groundwater Soil
SS009	Spill Site Area	\$0	1993/09	1993/09	IRP	Response Complete	
SS010	Spill Site Area	\$0	1997/08	1997/12	IRP	Response Complete	
SS020	Spill Site Area	\$3,810	2005/03	2007/09	IRP	High	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
SS027	POL (Petroleum/Oil/Lubricants) Lir	\$4,818	1999/12	1999/12	IRP	Not Required	
SS036	Spill Site Area	\$0	2000/09	2005/08	IRP	Response Complete	
SS059	Storage Area	\$154	1999/03	1999/04	IRP	Not Required	
ST004	Underground Storage Tanks	\$0	2005/01	2005/08	IRP	Response Complete	
ST005	POL (Petroleum/Oil/Lubricants) Lir	\$3,951	1997/08	1999/08	IRP	Not Required	
ST006	POL (Petroleum/Oil/Lubricants) Lir	\$0	1997/08	2004/05	IRP	Response Complete	
ST011	Above Ground Storage Tank	\$0	1993/09	1993/09	IRP	Response Complete	
ST034	Underground Storage Tanks	\$7,007	2005/03	2006/10	IRP	High	Groundwater Soil
ST035	POL (Petroleum/Oil/Lubricants) Lir	\$0	2000/01	2005/08	IRP	Response Complete	
ST037	POL (Petroleum/Oil/Lubricants) Lir	\$3,887	2000/01	2002/05	IRP	Not Required	
ST058	Underground Storage Tanks	\$0	1995/09	1995/09	IRP	Response Complete	
WP014	Disposal Pit and Dry Well	\$1,218	1997/08	1998/04	IRP	Not Required	
WP021	Surface Impoundment/Lagoon	\$293	1999/04	1999/05	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WP029	Surface Disposal Area	\$0	1994/09	1995/09	IRP	Response Complete	
WP030	Underground Storage Tanks	\$0	1993/09	1993/09	IRP	Response Complete	
WP031	Underground Storage Tanks	\$2,874	2005/03	2007/09	IRP	High	Groundwater Soil
WP032	Underground Storage Tanks	\$0	1995/09	1995/09	IRP	Response Complete	
WP033	Underground Storage Tanks	\$0	1994/06	1994/06	IRP	Response Complete	
WP038	Storage Area	\$0	1991/09	1993/02	IRP	Response Complete	
AIR FORCE --- DE357282427400 / NEW CASTLE COUNTY AIRPORT (WILMINGTON) CTC (\$K): \$1,323 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
SD005	Drainage Ditch	\$0	2001/09	2001/09	IRP	Response Complete	
SS001	Spill Site Area	\$1,323	2006/12	2010/09	IRP	Medium	Groundwater Soil Surface Water SW_Fresh
SS002	POL (Petroleum/Oil/Lubricants) Lir	\$0	2007/09	2006/09	IRP	Medium	Groundwater Soil
SS003	Spill Site Area	\$0	2007/09	2007/09	IRP	Low	Soil
SS004	Drainage Ditch	\$0	2007/09	2008/09	IRP	Medium	Groundwater Soil
ST006	Underground Storage Tanks	\$0	2006/10	2006/10	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST007	Underground Storage Tanks	\$0	2001/09	2001/09	IRP	Response Complete	

District of Columbia

AIR FORCE --- DC357042444300 / BOLLING AIR FORCE BASE			CTC (\$K): \$4,795		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
AOC-47		\$0	2006/10	2006/10	IRP	Not Evaluated	
FT001	Fire/Crash Training Area	\$0	2005/12	2006/05	IRP	Low	Groundwater Sed_Human Soil
LF002	Landfill	\$180	2005/12	2006/12	IRP	Low	Groundwater Soil
LF006	Landfill	\$179	1996/05	1998/10	IRP	Response Complete	
SS003	Underground Storage Tanks	\$362	1992/10	2001/01	IRP	Not Required	
SS005	Spill Site Area	\$573	2006/12	2008/11	IRP	Low	Groundwater Soil
SS009	Spill Site Area	\$380	2004/02	2006/03	IRP	Low	Groundwater Soil
SS010	Spill Site Area	\$0	2005/08	2005/09	IRP	Low	Groundwater Soil
SS011	Spill Site Area	\$0	2006/03	2006/03	IRP	Medium	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS012	Contaminated Fill	\$1,015	2008/06	2009/09	IRP	Not Evaluated	
SS013	Spill Site Area	\$671	2008/07	2009/08	IRP	Not Evaluated	
SS014	Spill Site Area	\$339	2007/06	2008/08	IRP	Not Evaluated	
SS015	Spill Site Area	\$137	2007/06	2008/08	IRP	Not Evaluated	
SS016	Spill Site Area	\$124	2005/03	2008/08	IRP	Not Evaluated	Groundwater Soil
SS017	Spill Site Area	\$101	2007/05	2008/08	IRP	Not Evaluated	
SS018	Spill Site Area	\$0	2010/11	2011/09	IRP	Not Evaluated	
SS019	Spill Site Area	\$22	2010/11	2011/09	IRP	Not Evaluated	
SS020	Spill Site Area	\$72	2006/10	2007/09	IRP	Not Evaluated	
SS021	Spill Site Area	\$268	2010/11	2011/09	IRP	Not Evaluated	
SS022	Spill Site Area	\$0	2006/09	2006/12	IRP	Not Evaluated	
ST004	Underground Storage Tanks	\$372	1995/12	1998/10	IRP	Not Required	
ST007	Underground Storage Tanks	\$0	1996/03	1996/03	IRP	Response Complete	
ST008	Underground Tank Farm	\$0	2001/04	2001/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
Florida							
AIR FORCE --- FL457172436600 / EGLIN AIR FORCE BASE		CTC (\$K): \$28,515		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
AC014		\$0	2001/10	2003/12	IRP	Response Complete	
DP006	Disposal Pit and Dry Well	\$0	1997/03	1997/03	IRP	Response Complete	
DP007	Disposal Pit and Dry Well	\$0	1997/03	1997/03	IRP	Response Complete	
DP009	Disposal Pit and Dry Well	\$177	1997/05	1998/03	IRP	Response Complete	
DP011	Disposal Pit and Dry Well	\$0	1997/03	1997/03	IRP	Response Complete	
DP048	Disposal Pit and Dry Well	\$0	1997/03	1997/03	IRP	Response Complete	
DP084	Disposal Pit and Dry Well	\$177	2000/03	2001/06	IRP	Response Complete	
DP088	Disposal Pit and Dry Well	\$0	1996/11	1996/11	IRP	Response Complete	
DP096	Disposal Pit and Dry Well	\$0	2001/10	2003/10	IRP	Response Complete	
DP097	Disposal Pit and Dry Well	\$0	2001/05	2004/08	IRP	Response Complete	
DP257	Disposal Pit and Dry Well	\$267	2002/01	2003/09	IRP	Response Complete	
DP261	Disposal Pit and Dry Well	\$236	2001/09	2004/04	IRP	Response Complete	
DP268	Storm Drain	\$248	2002/06	2004/06	IRP	Response Complete	
DP273	Disposal Pit and Dry Well	\$0	2001/10	2004/10	IRP	Response Complete	
FT027	Fire/Crash Training Area	\$0	2001/12	2003/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FT028	Fire/Crash Training Area	\$2,297	1998/12	1998/12	IRP	Not Required	
FT087	Fire/Crash Training Area	\$0	1998/07	1999/12	IRP	Response Complete	
FT092	Fire/Crash Training Area	\$0	1999/02	1999/02	IRP	Response Complete	
LF003	Landfill	\$2,852	2000/01	2001/04	IRP	Response Complete	
LF004	Landfill	\$0	1997/08	1997/08	IRP	Response Complete	
LF005	Landfill	\$2,919	1998/12	1998/12	IRP	Response Complete	
LF008	Landfill	\$177	1999/03	1999/03	IRP	Response Complete	
LF010	Landfill	\$177	1998/03	1998/03	IRP	Response Complete	
LF012	Landfill	\$0	1996/12	1996/12	IRP	Response Complete	
LF021	Landfill	\$0	1989/09	1996/12	IRP	Response Complete	
LF022	Landfill	\$0	1997/03	1997/03	IRP	Response Complete	
LF051	Landfill	\$179	1998/07	1998/11	IRP	Response Complete	
OT029	Disposal Pit and Dry Well	\$0	1997/05	1998/03	IRP	Response Complete	
OT030	Chemical Disposal	\$0	1997/05	1998/03	IRP	Response Complete	
OT031	Chemical Disposal	\$0	1997/03	1997/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT035	Spill Site Area	\$124	1991/09	2001/03	IRP	Not Required	
OT038	Spill Site Area	\$0	1997/03	1997/03	IRP	Response Complete	
OT046	Open Detonation	\$0	1994/06	1996/10	IRP	Response Complete	
OT047	Open Burn	\$0	1994/06	1996/10	IRP	Response Complete	
OT082	Disposal Pit and Dry Well	\$0	1998/05	1998/05	IRP	Response Complete	
OT083	Dip Tank	\$177	1998/12	1998/12	IRP	Response Complete	
OT089	Contaminated Buildings	\$179	2000/12	2002/09	IRP	Response Complete	
OT100	Spill Site Area	\$177	1999/11	2001/05	IRP	Response Complete	
OT262	Dip Tank	\$177	2000/11	2001/10	IRP	Response Complete	
OT263	Dip Tank	\$177	2000/11	2001/10	IRP	Response Complete	
OT264	Dip Tank	\$177	2000/11	2001/10	IRP	Response Complete	
OT265	Dip Tank	\$177	2000/11	2001/10	IRP	Response Complete	
OT269	Contaminated Soil Piles	\$179	2002/03	2002/06	IRP	Response Complete	
OT270	Contaminated Soil Piles	\$179	2002/03	2002/06	IRP	Response Complete	
OT271	Contaminated Soil Piles	\$179	2002/03	2002/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PI404	Radioactive Waste Area	\$0	2001/12	2001/12	IRP	Response Complete	
PI405	Radioactive Waste Area	\$0	2004/06	2004/06	IRP	Response Complete	
PI408	Radioactive Waste Area	\$0	2002/05	2002/05	IRP	Response Complete	
PI418	Radioactive Waste Area	\$0	2002/12	2002/12	IRP	Response Complete	
PI419	Radioactive Waste Area	\$0	2001/12	2001/12	IRP	Response Complete	
PI420	Radioactive Waste Area	\$0	2004/06	2004/06	IRP	Response Complete	
PI500		\$0	2006/09	2006/09	IRP	Not Evaluated	
PI502		\$0	2003/12	2003/12	IRP	Response Complete	
PI503		\$0	2002/09	2003/04	IRP	Response Complete	
PI504		\$0	2004/07	2004/07	IRP	Response Complete	
PI505		\$0	2004/10	2004/10	IRP	Response Complete	
PI507		\$0	2004/10	2004/10	IRP	Response Complete	
PI509		\$0	2004/10	2004/10	IRP	Response Complete	
POI512	Surface Disposal Area	\$712	2007/09	2007/09	IRP	Not Evaluated	
POI514	Surface Disposal Area	\$322	2007/09	2007/09	IRP	Not Evaluated	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RW040	Radioactive Waste Area	\$0	2000/09	2001/09	IRP	Response Complete	
RW041	Radioactive Waste Area	\$0	2000/07	2005/09	IRP	Response Complete	
RW042	Radioactive Waste Area	\$0	1999/08	1999/08	IRP	Response Complete	
SD034	Surface Disposal Area	\$0	1997/01	1997/01	IRP	Response Complete	
SD050	Surface Disposal Area	\$0	1994/11	1996/01	IRP	Response Complete	
SS001	Spill Site Area	\$436	2001/06	2003/03	IRP	Response Complete	
SS002	Spill Site Area	\$0	1999/02	1999/02	IRP	Response Complete	
SS023	Spill Site Area	\$0	1999/01	1999/01	IRP	Response Complete	
SS024	Spill Site Area	\$0	1999/01	1999/01	IRP	Response Complete	
SS025	Spill Site Area	\$177	1997/04	1998/03	IRP	Response Complete	
SS026	Spill Site Area	\$177	1998/12	2002/03	IRP	Response Complete	
SS032	Spill Site Area	\$0	1998/12	1998/12	IRP	Response Complete	
SS033	Spill Site Area	\$0	1998/03	1998/03	IRP	Response Complete	
SS036	Spill Site Area	\$554	1997/01	2000/01	IRP	Not Required	
SS045	Spill Site Area	\$0	1998/02	2003/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS085	Spill Site Area	\$1,390	2001/03	2006/09	IRP	Medium	Groundwater
SS086	Spill Site Area	\$2,122	2001/05	2003/07	IRP	Response Complete	
SS102	Spill Site Area	\$0	1998/12	1998/12	IRP	Response Complete	
SS104	Spill Site Area	\$0	1999/09	2001/01	IRP	Response Complete	
SS105	Spill Site Area	\$0	1999/07	1999/07	IRP	Response Complete	
SS106	Spill Site Area	\$0	1999/07	1999/07	IRP	Response Complete	
SS107	Spill Site Area	\$0	1999/01	1999/01	IRP	Response Complete	
SS108	Spill Site Area	\$0	1999/01	1999/01	IRP	Response Complete	
SS109	Spill Site Area	\$0	1999/01	1999/01	IRP	Response Complete	
SS110	Spill Site Area	\$41	1999/09	2001/03	IRP	Response Complete	
SS111	Spill Site Area	\$0	1999/07	1999/07	IRP	Response Complete	
SS119	Fire/Crash Training Area	\$0	2001/03	2001/03	IRP	Response Complete	
SS278	Spill Site Area	\$57	2004/10	2004/10	IRP	Response Complete	
ST049	Underground Storage Tanks	\$0	1995/10	1996/06	IRP	Response Complete	
ST052	Underground Storage Tanks	\$0	1995/03	1995/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST053	Underground Storage Tanks	\$0	1995/03	1995/03	IRP	Response Complete	
ST054	Underground Storage Tanks	\$478	1995/04	1996/09	IRP	Response Complete	
ST055	Underground Storage Tanks	\$0	1995/08	1997/01	IRP	Response Complete	
ST056	Underground Storage Tanks	\$0	1994/08	1994/08	IRP	Response Complete	
ST057	Underground Storage Tanks	\$0	1994/08	1994/08	IRP	Response Complete	
ST058	Underground Storage Tanks	\$343	1994/10	1995/11	IRP	Not Required	
ST059	Underground Storage Tanks	\$126	1995/04	1995/12	IRP	Response Complete	
ST060	Underground Storage Tanks	\$0	1996/02	1998/10	IRP	Response Complete	
ST061	Underground Storage Tanks	\$0	1994/09	1994/09	IRP	Response Complete	
ST062	Underground Storage Tanks	\$0	1994/09	1994/09	IRP	Response Complete	
ST063	Underground Storage Tanks	\$0	1999/01	1999/01	IRP	Response Complete	
ST064	Underground Storage Tanks	\$0	1995/02	1995/02	IRP	Response Complete	
ST065	Underground Storage Tanks	\$0	1994/11	1996/01	IRP	Response Complete	
ST066	Underground Storage Tanks	\$0	1995/05	1995/05	IRP	Response Complete	
ST067	Underground Storage Tanks	\$655	1995/10	1997/05	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST068	Underground Storage Tanks	\$0	1995/08	1996/06	IRP	Response Complete	
ST069	Underground Storage Tanks	\$748	2002/10	2006/06	IRP	High	Groundwater
ST070	Underground Storage Tanks	\$0	1995/05	1995/05	IRP	Response Complete	
ST071	Underground Storage Tanks	\$0	1994/12	1995/06	IRP	Response Complete	
ST072	Above Ground Storage Tank	\$0	1999/03	1999/03	IRP	Response Complete	
ST075	Underground Storage Tanks	\$0	1997/06	1997/06	IRP	Response Complete	
ST077	Above Ground Storage Tank	\$0	1998/03	1998/03	IRP	Response Complete	
ST078	Above Ground Storage Tank	\$0	1998/03	1998/03	IRP	Response Complete	
ST079	Above Ground Storage Tank	\$0	1998/03	1998/03	IRP	Response Complete	
ST080	Above Ground Storage Tank	\$0	2001/03	2001/03	IRP	Response Complete	
ST081	Above Ground Storage Tank	\$0	1999/01	1999/01	IRP	Response Complete	
ST093	Above Ground Storage Tank	\$0	1999/05	1999/05	IRP	Response Complete	
ST094	Above Ground Storage Tank	\$0	1999/05	1999/05	IRP	Response Complete	
ST101	Above Ground Storage Tank	\$0	1999/05	1999/05	IRP	Response Complete	
ST103	Above Ground Storage Tank	\$0	2001/03	2001/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST112	Underground Storage Tanks	\$0	1998/07	1998/07	IRP	Response Complete	
ST113	Underground Storage Tanks	\$0	1998/07	1998/07	IRP	Response Complete	
ST114	Underground Storage Tanks	\$0	1998/07	1998/07	IRP	Response Complete	
ST115	Underground Storage Tanks	\$0	1998/07	1998/07	IRP	Response Complete	
ST117	Underground Storage Tanks	\$0	1998/07	1998/07	IRP	Response Complete	
ST118	Underground Storage Tanks	\$0	1998/08	1998/10	IRP	Response Complete	
ST251	Above Ground Storage Tank	\$0	2001/11	2002/04	IRP	Response Complete	
ST252	Above Ground Storage Tank	\$0	2001/11	2002/04	IRP	Response Complete	
ST253	Above Ground Storage Tank	\$0	2007/07	2007/07	IRP	Low	Soil
ST254	Above Ground Storage Tank	\$0	2001/11	2002/04	IRP	Response Complete	
ST255	Above Ground Storage Tank	\$0	2004/05	2004/05	IRP	Response Complete	
ST256	Above Ground Storage Tank	\$0	2004/05	2004/05	IRP	Response Complete	
ST258	Above Ground Storage Tank	\$0	2001/11	2002/04	IRP	Response Complete	
ST259	Above Ground Storage Tank	\$0	2007/07	2007/07	IRP	Low	Soil
ST260	Above Ground Storage Tank	\$0	2007/07	2007/07	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
XU650	Safety Fan	\$394	2010/09	2010/09	MMRP	Not Required	
XU651	Safety Fan	\$392	2010/09	2010/09	MMRP	Not Required	
XU652	Target Area	\$139	2010/09	2010/09	MMRP	Not Required	
XU653	Multi-Use Range	\$617	2010/09	2010/09	MMRP	Not Required	
XU654	Multi-Use Range	\$394	2010/09	2010/09	MMRP	Not Required	
XU655	Safety Fan	\$311	2010/09	2010/09	MMRP	Not Required	
XU656	Munitions Burial	\$3,621	2011/09	2012/09	MMRP	Not Required	
XU657	Munitions Burial	\$2,701	2008/09	2012/09	MMRP	Not Required	
AIR FORCE --- FL457212403700 / HOMESTEAD AIR FORCE BASE			CTC (\$K): \$4,974		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FT004	Fire/Crash Training Area	\$0	1996/04	1997/03	IRP	Response Complete	
FT005	Fire/Crash Training Area	\$0	1994/10	1997/03	IRP	Response Complete	
GR047	Grenade Range	\$4,424	2012/09	2015/10	MMRP	Not Required	
LF012	Landfill	\$0	1997/02	1997/02	IRP	Response Complete	
LF019	Landfill	\$0	2003/05	2003/12	IRP	Response Complete	
LF020	Landfill	\$0	1998/05	1999/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT011	Surface Disposal Area	\$0	1998/10	1998/10	IRP	Response Complete	
OT020	Surface Disposal Area	\$0	2003/11	2003/11	IRP	Response Complete	
OT021	Spill Site Area	\$0	1997/10	1996/01	IRP	Response Complete	
OT022	Contaminated Ground Water	\$153	1998/05	1999/09	IRP	Not Required	
OT024	Contaminated Sediments	\$21	1998/05	1999/09	IRP	Response Complete	
OT025	Contaminated Buildings	\$0	1998/01	2000/07	IRP	Response Complete	
OT026	Contaminated Sediments	\$71	1998/05	1999/09	IRP	Response Complete	
OT034	Maintenance Yard	\$0	1998/03	1998/10	IRP	Response Complete	
PL015	Spill Site Area	\$0	2000/10	2000/10	IRP	Response Complete	
SA033	Storage Area	\$0	1997/01	1997/01	IRP	Response Complete	
SD027	Surface Impoundment/Lagoon	\$0	2003/06	2003/06	IRP	Response Complete	
SR046	Small Arms Range	\$0	2011/09	2012/10	MMRP	Not Required	
SS002	Storage Area	\$0	1994/12	2000/06	IRP	Response Complete	
SS003	Spill Site Area	\$0	1995/06	1997/04	IRP	Response Complete	
SS007	Spill Site Area	\$0	1998/07	1998/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS008	Spill Site Area	\$0	1995/09	2000/04	IRP	Response Complete	
SS013	Spill Site Area	\$0	1994/06	1995/01	IRP	Response Complete	
SS019	Spill Site Area	\$0	1998/10	2000/07	IRP	Response Complete	
SS022	Storage Area	\$0	1996/09	1997/11	IRP	Response Complete	
SS026	Spill Site Area	\$0	1997/02	1997/03	IRP	Response Complete	
SS027	Spill Site Area	\$0	1996/09	2000/09	IRP	Response Complete	
SS030	Storage Area	\$0	2001/09	2002/01	IRP	Response Complete	
SS031	Spill Site Area	\$0	1997/02	1997/02	IRP	Response Complete	
SS032	Spill Site Area	\$0	1997/02	1997/02	IRP	Response Complete	
SS034	Spill Site Area	\$61	2006/01	2006/01	IRP	Not Evaluated	
SS035	Spill Site Area	\$95	2006/01	2006/01	IRP	Not Evaluated	
SS040	Spill Site Area	\$88	2006/01	2006/01	IRP	Not Evaluated	
SS042	Spill Site Area	\$61	2006/01	2006/01	IRP	Not Evaluated	
SS050	Spill Site Area	\$0	1997/09	1997/09	IRP	Response Complete	
WP001	Waste Treatment Plant	\$0	1998/09	1998/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05									

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WP023	Disposal Pit and Dry Well	\$0	2006/01	2006/01	IRP	Not Evaluated	
AIR FORCE --- FL457182437500 / HURLBURT AIR FORCE BASE			CTC (\$K): \$12,169		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DP044	Disposal Pit and Dry Well	\$0	1997/03	1997/03	IRP	Response Complete	
FT039	Fire/Crash Training Area	\$0	2000/10	2002/06	IRP	Response Complete	
LF013	Landfill	\$95	1998/03	1998/03	IRP	Response Complete	
LF014	Landfill	\$95	1998/03	1998/03	IRP	Response Complete	
LF015	Landfill	\$95	1998/03	1998/03	IRP	Response Complete	
LF016	Landfill	\$95	1998/03	1998/03	IRP	Response Complete	
LF017	Landfill	\$95	1998/03	1998/03	IRP	Response Complete	
LF018	Landfill	\$95	1998/03	1998/03	IRP	Response Complete	
LF019	Landfill	\$95	1998/03	1998/03	IRP	Response Complete	
LF020	Landfill	\$367	1998/10	1998/10	IRP	Response Complete	
OT043	Spill Site Area	\$0	1996/05	1996/05	IRP	Response Complete	
SD189	Storm Drain	\$0	1998/04	1999/02	IRP	Response Complete	
SD208	Storm Drain	\$0	1996/06	1996/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS122	Spill Site Area	\$89	1996/12	1997/02	IRP	Response Complete	
SS124	Spill Site Area	\$517	1997/08	1997/11	IRP	Not Required	
SS125	Spill Site Area	\$517	1998/05	1998/05	IRP	Not Required	
SS127	Spill Site Area	\$0	1996/12	1997/06	IRP	Response Complete	
SS130	Spill Site Area	\$95	1998/04	1999/01	IRP	Response Complete	
SS132	Spill Site Area	\$0	1998/04	1998/04	IRP	Response Complete	
SS139	Spill Site Area	\$95	1998/08	1998/08	IRP	Response Complete	
SS214	Spill Site Area	\$0	2002/02	2003/02	IRP	Response Complete	
SS215	Spill Site Area	\$3,650	2006/03	2007/05	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
SS216	Spill Site Area	\$2,300	2006/05	2006/09	IRP	Low	Soil
ST123	Storage Area	\$3,400	1998/12	1999/01	IRP	Not Required	
ST126	Storage Area	\$0	1996/05	1997/03	IRP	Response Complete	
ST141	Spill Site Area	\$0	1997/09	1999/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
XU001	Munitions Burial	\$237	2010/09	2014/01	MMRP	Not Required	
XU002	Munitions Burial	\$237	2010/09	2014/01	MMRP	Not Required	
AIR FORCE --- FL457282844600 / JACKSONVILLE INTERNATIONAL AIRPORT			CTC (\$K):	\$37	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FT003	Fire/Crash Training Area	\$0	2003/08	2006/09	IRP	Low	Groundwater Sed_Fresh Sed_Human Surface Water SW_Fresh
SD001	Oil/Water Separator	\$0	1987/06	1987/06	IRP	Response Complete	
SD004	Oil/Water Separator	\$0	1987/06	1987/06	IRP	Response Complete	
SD005	Oil/Water Separator	\$0	1987/06	1987/06	IRP	Response Complete	
SD008	Oil/Water Separator	\$0	1987/06	1987/06	IRP	Response Complete	
SS002	Spill Site Area	\$0	1987/06	1987/06	IRP	Response Complete	
SS006	Spill Site Area	\$0	1987/06	1987/06	IRP	Response Complete	
SS007	Spill Site Area	\$0	1987/06	1987/06	IRP	Response Complete	
SS009	Underground Storage Tanks	\$0	1994/07	1994/07	IRP	Response Complete	
ST010	Underground Storage Tanks	\$37	2003/08	2006/09	IRP	Medium	Groundwater
ST011	POL (Petroleum/Oil/Lubricants) Lir	\$0	2003/08	2006/09	IRP	Low	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
AIR FORCE --- FL457182458200 / MACDILL AIR FORCE BASE		CTC (\$K): \$70,037		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
DA084	Surface Disposal Area	\$0	2005/05	2005/05	IRP	Response Complete	
FL085	Leach Field	\$4,625	2008/09	2007/09	IRP	Not Evaluated	
FT023	Fire/Crash Training Area	\$1,707	1990/05	2007/09	IRP	High	Groundwater Soil
FT049	Fire/Crash Training Area	\$0	1990/05	1996/09	IRP	Response Complete	
LF001	Landfill	\$0	2002/05	2002/09	IRP	Response Complete	
LF002	Landfill	\$496	2002/07	2003/05	IRP	Response Complete	
LF003	Landfill	\$668	2003/09	2005/02	IRP	Response Complete	
LF004	Landfill	\$0	1998/11	1998/11	IRP	Response Complete	
LF005	Landfill	\$785	2002/08	2007/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
LF006	Landfill	\$302	2002/08	2007/09	IRP	High	Groundwater Soil Surface Water

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF007	Landfill	\$301	2002/08	2007/09	IRP	High	Groundwater Soil
LF008	Landfill	\$301	2002/08	2007/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
LF009	Landfill	\$720	2002/08	2007/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
LF010	Landfill	\$560	2002/08	2007/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water
LF011	Landfill	\$559	2002/08	2007/09	IRP	High	Groundwater Sed_Human Sed_Marine Soil Surface Water
LF012	Surface Disposal Area	\$807	2004/08	2007/09	IRP	High	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Surface Water
LF048	Landfill	\$0	1996/10	1996/10	IRP	Response Complete	
LF077	Landfill	\$497	2004/08	2007/09	IRP	High	Groundwater Soil Surface Water SW_Fresh
OT024	Contaminated Ground Water	\$5,967	2007/09	2007/09	IRP	High	Groundwater Soil
OT028	Pesticide Shop	\$1,573	2005/01	2007/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil
OT029	Contaminated Buildings	\$0	1992/05	1996/12	IRP	Response Complete	
PS082	Pesticide Shop	\$1,643	2005/05	2007/09	IRP	Not Evaluated	
SD026	Surface Disposal Area	\$881	1997/10	1997/11	IRP	Not Required	
SS017	Spill Site Area	\$572	2005/06	2007/09	IRP	High	Groundwater Soil
SS018	Spill Site Area	\$1,465	2004/04	2007/09	IRP	High	Groundwater Soil
SS020	Spill Site Area	\$0	2000/06	2000/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS021	Spill Site Area	\$0	1999/07	2001/12	IRP	Response Complete	
SS032	Spill Site Area	\$0	1995/03	1997/10	IRP	Response Complete	
SS035	Oil/Water Separator	\$5,107	2006/11	2007/09	IRP	High	Groundwater Soil
SS061	Spill Site Area	\$1,582	2003/10	2007/09	IRP	High	Groundwater Soil
SS065	Spill Site Area	\$234	2003/02	2004/12	IRP	Not Required	
SS067	Firing Range	\$1,886	2005/03	2007/09	IRP	High	Groundwater Surface Water SW_Fresh
SS076	Spill Site Area	\$3,418	2004/05	2007/09	IRP	High	Groundwater Soil
SS078	Pesticide Shop	\$761	2006/09	2007/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water
SS083	Spill Site Area	\$0	2005/01	2007/09	IRP	High	Soil
ST016	Underground Storage Tanks	\$0	2005/02	2006/02	IRP	High	Groundwater Sed_Fresh Sed_Human Surface Water

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							SW_Fresh
ST022	Above Ground Storage Tank	\$86	1999/12	1999/12	IRP	Not Required	
ST025	Underground Storage Tanks	\$9,329	2003/02	2007/09	IRP	High	Groundwater Soil
ST038	Underground Storage Tanks	\$3,954	1990/04	1993/10	IRP	Not Required	
ST039	Underground Storage Tanks	\$0	1995/03	1996/06	IRP	Response Complete	
ST052	Underground Storage Tanks	\$97	1995/03	2005/02	IRP	Response Complete	
ST053	Leach Field	\$0	1992/08	1992/08	IRP	Response Complete	
ST054	Underground Storage Tanks	\$0	1996/06	1996/09	IRP	Response Complete	
ST055	Underground Storage Tanks	\$0	1995/12	1996/09	IRP	Response Complete	
ST056	Underground Storage Tanks	\$233	1996/09	1997/10	IRP	Response Complete	
ST057	POL (Petroleum/Oil/Lubricants) Lir	\$10,951	2005/02	2007/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
TG284	Trap and Skeet Range	\$2,648	2012/09	2012/10	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
TG285	Trap and Skeet Range	\$3,173	2012/09	2012/10	MMRP	Not Required	
TG287	Target Area	\$2,149	2012/09	2012/10	MMRP	Not Required	
WP013	Waste Treatment Plant	\$0	1998/11	1998/11	IRP	Response Complete	
WP014	Waste Treatment Plant	\$0	1981/11	1994/03	IRP	Response Complete	
WP015	Waste Treatment Plant	\$0	2002/05	2002/09	IRP	Response Complete	
AIR FORCE --- FL457112440400 / PATRICK AIR FORCE BASE CTC (\$K): \$19,375 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
DP002	Disposal Pit and Dry Well	\$0	1992/03	1992/03	IRP	Response Complete	
DP003	Disposal Pit and Dry Well	\$0	1996/02	1996/02	IRP	Response Complete	
DP004	Disposal Pit and Dry Well	\$0	1992/03	1992/03	IRP	Response Complete	
DP006	Disposal Pit and Dry Well	\$0	1997/06	1997/06	IRP	Response Complete	
DP007	Disposal Pit and Dry Well	\$0	1992/03	1992/07	IRP	Response Complete	
DP008	Disposal Pit and Dry Well	\$236	1998/03	1998/03	IRP	Response Complete	
DP009	Disposal Pit and Dry Well	\$0	1997/03	1997/03	IRP	Response Complete	
DP012	Disposal Pit and Dry Well	\$236	1999/09	1999/09	IRP	Response Complete	
DP016	Disposal Pit and Dry Well	\$0	1999/09	1999/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
DP017	Disposal Pit and Dry Well	\$0	1996/03	1996/03	IRP	Response Complete	
DP031	Pesticide Shop	\$2,414	2000/09	2000/09	IRP	Not Required	
ED301	EOD Range	\$1,561	2013/08	2014/10	MMRP	Not Required	
FR304	Firing Range	\$0	1996/06	1997/12	MMRP	Response Complete	
FT021	Fire/Crash Training Area	\$0	1996/01	2001/10	IRP	Response Complete	
FT022	Fire/Crash Training Area	\$0	1997/03	1997/03	IRP	Response Complete	
LF001	Landfill	\$0	1996/01	1996/01	IRP	Response Complete	
LF023	Landfill	\$544	1997/08	1997/10	IRP	Not Required	
LF024	Landfill	\$527	1997/08	1997/10	IRP	Not Required	
LF025	Landfill	\$406	1997/08	1997/10	IRP	Not Required	
LF026	Landfill	\$509	1997/08	1997/10	IRP	Not Required	
LF027	Landfill	\$498	1996/12	1997/01	IRP	Not Required	
OT030	Above Ground Storage Tank	\$7,704	2004/07	2006/08	IRP	High	Groundwater
PATFACS	Storage Area	\$2,112	2007/06	2007/06	IRP	Not Evaluated	
PATPCB	Disposal Pit and Dry Well	\$0	2005/09	2005/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
PIPELN	POL (Petroleum/Oil/Lubricants) Lir	\$0	2004/05	2004/05	IRP	Response Complete	
SR303	Small Arms Range	\$1,337	2013/08	2014/10	MMRP	Not Required	
ST005	Underground Storage Tanks	\$0	1997/07	1997/09	IRP	Response Complete	
ST010	Underground Storage Tanks	\$0	1997/04	1997/04	IRP	Response Complete	
ST011	Underground Storage Tanks	\$0	1996/08	1998/07	IRP	Response Complete	
ST013	Underground Storage Tanks	\$0	1996/03	1996/03	IRP	Response Complete	
ST015	Underground Storage Tanks	\$0	1997/08	1997/08	IRP	Response Complete	
ST028	Underground Storage Tanks	\$0	1998/07	1998/07	IRP	Response Complete	
ST029	Underground Storage Tanks	\$0	1996/01	1996/01	IRP	Response Complete	
ST032	Underground Storage Tanks	\$0	1998/11	2000/07	IRP	Response Complete	
ST033	Underground Storage Tanks	\$0	1995/06	1995/06	IRP	Response Complete	
ST034	Underground Storage Tanks	\$0	1997/09	1997/09	IRP	Response Complete	
TS302	Trap and Skeet Range	\$1,291	2013/08	2014/10	MMRP	Not Required	
TS305	Trap and Skeet Range	\$0	2001/09	2002/12	MMRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
AIR FORCE --- FL457152412400 / TYNDALL AIR FORCE BASE				CTC (\$K): \$29,038	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
AOC006	Sewage Effluent Settling Ponds	\$0	2006/08	2006/08	IRP	Not Evaluated	
AOC007	Trap and Skeet Range	\$0	2006/02	2008/03	IRP	Not Evaluated	
FT016	Fire/Crash Training Area	\$0	2003/05	2004/10	IRP	Not Required	
FT017	Fire/Crash Training Area	\$996	2002/06	2006/04	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
FT023	Fire/Crash Training Area	\$0	2002/02	2006/05	IRP	Medium	Groundwater Soil
LF001	Landfill	\$0	2004/11	2005/02	IRP	Response Complete	
LF002	Landfill	\$0	2002/04	2002/07	IRP	Response Complete	
LF003	Landfill	\$0	2004/11	2005/02	IRP	Response Complete	
LF005	Landfill	\$501	2006/10	2007/08	IRP	Low	Groundwater Soil
LF006	Landfill	\$1,119	2002/10	2006/10	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							SW_Marine
LF007	Landfill	\$1,119	2002/10	2006/10	IRP	Medium	Groundwater Soil
LF008	Landfill	\$0	1984/08	1984/08	IRP	Response Complete	
LF009	Landfill	\$0	2002/04	2002/06	IRP	Response Complete	
LF010	Landfill	\$0	2002/04	2002/06	IRP	Response Complete	
LF011	Landfill	\$0	1984/08	1984/08	IRP	Response Complete	
LF012	Landfill	\$0	2002/04	2002/06	IRP	Response Complete	
LF036	Landfill	\$0	1996/05	1997/03	IRP	Response Complete	
OT004	Landfill	\$0	2002/04	2002/06	IRP	Response Complete	
OT013	Explosive Ordnance Disposal Area	\$0	1984/08	1996/08	IRP	Response Complete	
OT018	Storage Area	\$2,711	2006/11	2007/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
OT021	Explosive Ordnance Disposal Area	\$0	1984/08	2001/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT022	Surface Disposal Area	\$0	1994/07	1997/03	IRP	Response Complete	
OT024	Storage Area	\$0	2002/04	2002/06	IRP	Response Complete	
OT025	Small Arms Range	\$0	2002/04	2002/07	IRP	Response Complete	
OT028	Storage Area	\$0	1993/08	1997/03	IRP	Response Complete	
OT029	Contaminated Sediments	\$13,555	2006/02	2007/07	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
OT030	Spill Site Area	\$0	1981/12	1997/03	IRP	Response Complete	
OT031	Contaminated Buildings	\$0	1981/12	1997/03	IRP	Response Complete	
OT032	Contaminated Buildings	\$0	1981/12	1997/03	IRP	Response Complete	
OT033	Contaminated Buildings	\$0	1981/12	1997/03	IRP	Response Complete	
OT034	Contaminated Buildings	\$0	1981/12	1997/03	IRP	Response Complete	
OT035	Surface Impoundment/Lagoon	\$0	1981/12	1997/03	IRP	Response Complete	
OT037	Contaminated Sediments	\$383	2006/10	2007/07	IRP	High	Sed_Fresh Sed_Human Sed_Marine

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
SR169	Small Arms Range	\$4,781	2011/11	2014/11	MMRP	Not Required	
SR170	Small Arms Range	\$1,151	2011/09	2014/11	MMRP	Not Required	
SR171	Small Arms Range	\$1,393	2011/11	2018/11	MMRP	Not Required	
SR179	Small Arms Range	\$264	2011/09	2011/09	MMRP	Not Required	
SS014	Spill Site Area	\$0	2004/11	2005/02	IRP	Response Complete	
SS015	Spill Site Area	\$0	2003/05	2006/05	IRP	High	Groundwater Soil
SS019	Spill Site Area	\$0	2004/07	2005/01	IRP	Not Required	
SS020	Spill Site Area	\$0	1992/02	2007/12	IRP	Medium	Groundwater Soil
SS026	Spill Site Area	\$1,065	2003/05	2007/12	IRP	Medium	Groundwater Soil
SS027	Spill Site Area	\$0	1994/04	1994/04	IRP	Response Complete	

Georgia

AIR FORCE --- GA457122458700 / DOBBINS AIR FORCE BASE			CTC (\$K):	\$428	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DP005	Contaminated Ground Water	\$308	1999/05	2004/04	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue		
DP006	Disposal Pit and Dry Well	\$24	1986/08	1997/12	IRP	Response Complete			
FT002	Fire/Crash Training Area	\$24	1996/10	1997/12	IRP	Response Complete			
FT003	Fire/Crash Training Area	\$24	1986/08	1997/12	IRP	Response Complete			
LF001	Landfill	\$24	1986/08	2000/06	IRP	Response Complete			
OT004	Contaminated Sediments	\$24	1986/08	1997/12	IRP	Response Complete			
OT007	Contaminated Sediments	\$0	1986/08	1997/12	IRP	Response Complete			
ST008	POL (Petroleum/Oil/Lubricants) Lir	\$0	2001/11	2001/11	IRP	Response Complete			
WL009	Waste Lines	\$0	1997/09	1997/09	IRP	Response Complete			
WL010	Waste Lines	\$0	1997/09	1997/09	IRP	Response Complete			
AIR FORCE --- GA457212410600 / MOODY AIR FORCE BASE				CTC (\$K):	\$16,062	Acres Affected By Restoration Issues:	TBD	BRAC Action:	Realignment
FT006	Fire/Crash Training Area	\$0	1997/07	2002/02	IRP	Response Complete			
FT007	Fire/Crash Training Area	\$1,329	2000/12	2005/12	IRP	High		Groundwater Soil	
LF001	Landfill	\$673	2001/12	2002/06	IRP	Not Required			
LF002	Landfill	\$155	2001/10	2004/09	IRP	Response Complete			
LF003	Landfill	\$1,162	2000/08	2006/03	IRP	Medium		Groundwater	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
LF004	Landfill	\$1,102	1997/06	2001/09	IRP	Not Required	
LF005	Landfill	\$0	1996/11	1996/10	IRP	Response Complete	
LF032	Landfill	\$0	2001/02	2003/03	IRP	Response Complete	
LF037	Spill Site Area	\$221	2002/02	2004/09	IRP	Response Complete	
LF040	Landfill	\$0	2003/05	2003/10	IRP	Response Complete	
LF041	Landfill	\$245	2004/10	2004/12	IRP	Response Complete	
LF042	Landfill	\$1,314	2005/09	2006/12	IRP	Medium	
							Soil
OT009	Surface Disposal Area	\$0	1983/02	1992/08	IRP	Response Complete	
OT010	Surface Disposal Area	\$0	1983/02	1992/08	IRP	Response Complete	
OT011	Surface Disposal Area	\$0	1983/02	1992/08	IRP	Response Complete	
OT013	Landfill	\$0	1983/02	1992/08	IRP	Response Complete	
OT017	Spill Site Area	\$0	2000/08	2000/08	IRP	Response Complete	
OT022	Explosive Ordnance Disposal Area	\$111	1996/11	2006/06	IRP	Low	
							Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
SD016	Surface Disposal Area	\$946	2001/12	2005/04	IRP	Not Required	
SS019	Spill Site Area	\$326	2004/09	2006/07	IRP	High	Groundwater Soil
SS020	Spill Site Area	\$0	2000/09	2000/09	IRP	Response Complete	
SS021	Underground Storage Tanks	\$909	2000/08	2000/08	IRP	Not Required	
SS023	Storage Area	\$0	2001/10	2003/10	IRP	Response Complete	
SS024	Storage Area	\$1,141	2000/06	2000/06	IRP	Not Required	
SS025	Storage Area	\$330	2000/08	2001/02	IRP	Not Required	
SS026	Storage Area	\$0	2000/09	2003/12	IRP	Response Complete	
SS027	Storage Area	\$0	2000/09	2000/09	IRP	Response Complete	
SS028	Contaminated Buildings	\$0	2000/01	2000/02	IRP	Response Complete	
SS029	Storage Area	\$0	2001/07	2002/10	IRP	Response Complete	
SS030	Storage Area	\$0	2000/09	2001/09	IRP	Response Complete	
SS031	Storage Area	\$551	2001/12	2004/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS033	Storage Area	\$0	1999/06	2000/09	IRP	Response Complete	
SS034	Spill Site Area	\$0	1998/12	1998/12	IRP	Response Complete	
SS035	Spill Site Area	\$0	2000/12	2000/12	IRP	Response Complete	
SS036	Spill Site Area	\$1,688	2003/05	2004/12	IRP	Not Required	
SS038	Spill Site Area	\$1,337	2003/02	2005/04	IRP	Not Required	
SS039	Spill Site Area	\$2,032	2000/03	2006/01	IRP	High	Groundwater
ST012	Underground Storage Tanks	\$172	2000/11	2004/09	IRP	Response Complete	
ST015	Underground Storage Tanks	\$0	2000/03	2000/09	IRP	Response Complete	
ST018	Underground Storage Tanks	\$318	2000/03	2003/03	IRP	Not Required	
WP008	Waste Treatment Plant	\$0	1983/02	2003/09	IRP	Response Complete	
WP014	Waste Treatment Plant	\$0	2001/04	2001/06	IRP	Response Complete	
AIR FORCE --- GA457172433000 / ROBINS AIR FORCE BASE			CTC (\$K): \$132,616		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
AOC15		\$0	2003/11	2003/11	IRP	Response Complete	
DC034	Chemical Disposal	\$1,941	2005/02	2005/02	IRP	Not Required	
FT005	Fire/Crash Training Area	\$0	1991/01	1991/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FT006	Fire/Crash Training Area	\$0	1991/08	1991/09	IRP	Response Complete	
FT007	Fire/Crash Training Area	\$0	1989/07	1993/09	IRP	Response Complete	
FT008	Fire/Crash Training Area	\$0	1989/07	1991/08	IRP	Response Complete	
LF001	Landfill	\$163	2001/09	2001/09	IRP	Response Complete	
LF002	Landfill	\$163	2001/09	2001/09	IRP	Response Complete	
LF003	Landfill	\$14,705	1998/09	2000/05	IRP	Not Required	
LF004	Landfill	\$17,976	2002/09	2005/04	IRP	Not Required	
LF018	Landfill	\$0	1991/12	1991/12	IRP	Response Complete	
LF019	Landfill	\$0	1996/07	1994/09	IRP	Response Complete	
OT016	Contaminated Ground Water	\$0	1991/12	1991/12	IRP	Response Complete	
OT017	Contaminated Ground Water	\$23,078	1998/09	2000/05	IRP	Not Required	
OT020	Spill Site Area	\$57,352	2002/04	2003/07	IRP	Not Required	
OT021	Spill Site Area	\$0	1991/12	1991/12	IRP	Response Complete	
OT022	Storage Area	\$0	2000/07	2000/07	IRP	Response Complete	
OT023	Contaminated Sediments	\$706	2002/07	2004/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT025	Disposal Pit and Dry Well	\$0	1992/09	1992/09	IRP	Response Complete	
OT026	Surface Disposal Area	\$0	1991/04	1991/04	IRP	Response Complete	
OT027	Surface Disposal Area	\$0	1991/04	1991/04	IRP	Response Complete	
OT029	Contaminated Sediments	\$88	1997/09	1998/09	IRP	Response Complete	
OT037	Storm Drain	\$7,638	2002/04	2002/07	IRP	Not Required	
OT038	Small Arms Range	\$0	2001/09	2001/09	IRP	Response Complete	
OT041	Industrial Discharge	\$4,613	2002/08	2002/08	IRP	Not Required	
RW015	Radioactive Waste Area	\$0	1987/10	1996/05	IRP	Response Complete	
SS009	Spill Site Area	\$0	1990/07	1992/11	IRP	Response Complete	
SS010	Spill Site Area	\$0	1997/09	1997/12	IRP	Response Complete	
SS011	Spill Site Area	\$0	1990/03	1991/02	IRP	Response Complete	
SS028	Spill Site Area	\$0	1992/03	1992/03	IRP	Response Complete	
SS035	Contaminated Ground Water	\$0	2001/08	2001/08	IRP	Response Complete	
SS036	Spill Site Area	\$0	2001/11	2001/11	IRP	Response Complete	
SS039	Spill Site Area	\$0	1999/12	2001/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS040	Contaminated Ground Water	\$4,193	2003/02	2003/06	IRP	Not Required	
SS042	Underground Storage Tanks	\$0	2002/03	2001/08	IRP	Response Complete	
ST024	Underground Storage Tanks	\$0	1991/09	1991/03	IRP	Response Complete	
ST030	Underground Storage Tanks	\$0	1992/09	1992/09	IRP	Response Complete	
ST031	Underground Storage Tanks	\$0	1991/06	1991/06	IRP	Response Complete	
ST032	Underground Storage Tanks	\$0	1989/10	1992/09	IRP	Response Complete	
ST033	Underground Storage Tanks	\$0	1991/06	1991/06	IRP	Response Complete	
WP012	Disposal Pit and Dry Well	\$0	1995/07	1995/02	IRP	Response Complete	
WP013	Disposal Pit and Dry Well	\$0	1991/08	1991/08	IRP	Response Complete	
WP014	Disposal Pit and Dry Well	\$0	1991/02	1997/02	IRP	Response Complete	
AIR FORCE --- GA457282608100 / SAVANNAH INTERNATIONAL AIRPORT			CTC (\$K):	\$2,844	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FT005	Fire/Crash Training Area	\$0	2003/09	2003/09	IRP	Response Complete	
FT007	Fire/Crash Training Area	\$0	2003/03	2003/03	IRP	Response Complete	
SS001	Washrack	\$912	2006/09	2006/09	IRP	Medium	Groundwater Soil
SS002	Washrack	\$0	2003/09	2003/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS003	Burn Area	\$0	2006/09	2006/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
SS004	Washrack	\$1,191	2007/09	2008/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
SS006	Storage Area	\$741	2007/08	2008/09	IRP	Low	Groundwater Soil

Guam

AIR FORCE --- GU957309951900 / ANDERSEN AIR FORCE BASE			CTC (\$K): \$60,018		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DA052	Surface Disposal Area	\$935	2007/02	2010/09	IRP	Medium	Soil
DA053	Surface Disposal Area	\$255	2007/02	2010/09	IRP	Medium	Soil
DA054	Surface Disposal Area	\$483	2007/02	2010/09	IRP	Medium	Soil
DA060	Contaminated Soil Piles	\$299	2006/09	2010/09	IRP	Low	Soil
DA075	Surface Disposal Area	\$1,261	2006/12	2012/09	IRP	Low	Soil
DA076	Surface Disposal Area	\$1,728	2006/12	2010/09	IRP	Medium	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
DP047	Drainage Ditch	\$0	1994/02	1994/02	IRP	Response Complete	
DP048	Disposal Pit and Dry Well	\$0	1993/03	1993/03	IRP	Response Complete	
DP049	Disposal Pit and Dry Well	\$65	2007/03	2007/09	IRP	Low	Groundwater
DP058	Surface Disposal Area	\$374	2006/09	2011/09	IRP	Medium	Soil
DP067	Disposal Pit and Dry Well	\$486	2006/12	2011/09	IRP	Not Evaluated	
DP068	Disposal Pit and Dry Well	\$450	2006/12	2011/09	IRP	Not Evaluated	
DP069	Disposal Pit and Dry Well	\$450	2006/12	2011/09	IRP	Not Evaluated	
DP072	Surface Disposal Area	\$816	2006/12	2012/09	IRP	Not Evaluated	
DP073	Surface Disposal Area	\$1,000	2006/12	2012/09	IRP	Low	Soil
DP079	Surface Disposal Area	\$772	2006/12	2012/09	IRP	Low	Soil
DP081	Disposal Pit and Dry Well	\$295	2006/12	2011/09	IRP	Not Evaluated	
DP082	Disposal Pit and Dry Well	\$313	2006/12	2011/09	IRP	Not Evaluated	
DP083	Disposal Pit and Dry Well	\$466	2006/12	2012/09	IRP	Not Evaluated	
DP084	Disposal Pit and Dry Well	\$493	2006/12	2012/09	IRP	Not Evaluated	
FL055	Waste Lines	\$826	2006/09	2010/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FT009	Fire/Crash Training Area	\$0	2006/12	2007/03	IRP	Low	Groundwater
FT010	Fire/Crash Training Area	\$1,726	2006/12	2007/09	IRP	High	Groundwater Soil
GR002	Grenade Range	\$2,117	2012/09	2013/09	MMRP	Not Required	
LF011	Landfill	\$0	2006/12	2007/03	IRP	Low	Groundwater Soil
LF012	Landfill	\$2,025	2006/12	2007/03	IRP	Low	Groundwater
LF013	Landfill	\$754	2006/10	2007/09	IRP	Medium	Groundwater
LF014	Landfill	\$0	1985/03	1985/03	IRP	Response Complete	
LF015	Landfill	\$3,622	2006/12	2007/03	IRP	Low	Groundwater Soil
LF016	Landfill	\$58	2006/12	2007/09	IRP	Low	Groundwater
LF018	Landfill	\$1,947	2006/10	2007/09	IRP	Medium	Groundwater Soil
LF023	Landfill	\$28	2006/12	2007/09	IRP	Low	Groundwater
LF024	Landfill	\$0	1985/03	1993/03	IRP	Response Complete	
LF025	Landfill	\$0	1985/03	1993/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF026	Landfill	\$0	1985/03	1993/03	IRP	Response Complete	
LF027	Landfill	\$40	2006/12	2007/09	IRP	Medium	Groundwater Soil
LF028	Landfill	\$0	2006/12	2007/03	IRP	Low	Groundwater
LF029	Landfill	\$0	2006/12	2007/03	IRP	Low	Groundwater
LF030	Landfill	\$1,349	2006/10	2008/09	IRP	Medium	Groundwater
LF031	Landfill	\$1,074	2006/12	2011/09	IRP	Medium	Groundwater
LF032	Landfill	\$42	2006/12	2007/09	IRP	Medium	Groundwater
LF033	Landfill	\$42	2006/12	2007/09	IRP	Medium	Groundwater
LF034	Landfill	\$28	2007/03	2007/09	IRP	Low	Groundwater
LF035	Landfill	\$0	2006/12	2007/03	IRP	Low	Groundwater
LF036	Landfill	\$0	1999/06	1999/06	IRP	Response Complete	
LF037	Landfill	\$0	1999/06	1999/06	IRP	Response Complete	
LF038	Landfill	\$42	2007/03	2007/09	IRP	Low	Groundwater Soil
LF039	Landfill	\$0	1997/09	2001/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF042	Landfill	\$0	2006/12	2007/03	IRP	Low	Groundwater
LF062	Surface Disposal Area	\$334	2006/09	2010/09	IRP	Medium	Soil
LF063	Unexploded Munitions and Ordnar	\$2,735	2006/09	2010/09	IRP	Low	Soil
LF066	Surface Disposal Area	\$1,618	2006/09	2011/09	IRP	Medium	Soil
LF070	Landfill	\$360	2006/12	2013/09	IRP	Low	Soil
LF071	Surface Disposal Area	\$1,619	2006/12	2013/09	IRP	Low	Soil
LF074	Surface Disposal Area	\$918	2006/12	2012/09	IRP	Low	Soil
LF078	Surface Disposal Area	\$1,022	2006/12	2012/09	IRP	Not Evaluated	
ML001	Small Arms Range	\$1,715	2012/09	2013/09	MMRP	Not Required	
OT020	Contaminated Sediments	\$0	1985/03	1994/02	IRP	Response Complete	
OT021	Surface Disposal Area	\$0	1985/03	1994/02	IRP	Response Complete	
OT022	Contaminated Sediments	\$0	1985/03	1994/02	IRP	Response Complete	
OT044	Contaminated Buildings	\$0	1997/09	1999/06	IRP	Response Complete	
OT046	Contaminated Buildings	\$0	1999/06	1999/06	IRP	Response Complete	
OT050	Contaminated Buildings	\$0	1994/02	1994/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SD051	Surface Disposal Area	\$8,165	2002/11	2009/12	IRP	Medium	Soil
SD057	Disposal Pit and Dry Well	\$94	2006/09	2010/09	IRP	Medium	Soil
SS001	Spill Site Area	\$0	2006/12	2007/03	IRP	Low	Groundwater Soil
SS004	Spill Site Area	\$28	2006/12	2007/09	IRP	Low	Groundwater Soil
SS006	Spill Site Area	\$0	2006/12	2007/03	IRP	Low	Groundwater Soil
SS007	Spill Site Area	\$0	2006/12	2007/03	IRP	Low	Groundwater Soil
SS008	Spill Site Area	\$0	2006/12	2007/03	IRP	Low	Groundwater
SS043	Spill Site Area	\$0	2006/12	2007/03	IRP	Low	Groundwater Soil
SS061	Surface Disposal Area	\$133	2006/09	2010/09	IRP	Medium	Soil
SS064	Surface Disposal Area	\$711	2006/09	2011/09	IRP	Medium	Soil
SS065	Spill Site Area	\$2,080	2006/09	2010/09	IRP	Not Evaluated	
ST077	Disposal Pit and Dry Well	\$1,164	2006/12	2012/09	IRP	Low	Soil
TA056	Underground Tank Farm	\$1,225	2006/12	2010/09	IRP	Not Evaluated	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
TA059	POL (Petroleum/Oil/Lubricants) Lir	\$134	2006/09	2010/09	IRP	Medium	Soil
TA080	POL (Petroleum/Oil/Lubricants) Lir	\$1,810	2006/12	2010/09	IRP	Not Evaluated	
TA086	Above Ground Storage Tank	\$399	2006/12	2012/09	IRP	Not Evaluated	
TT085	Underground Tank Farm	\$540	2006/12	2012/09	IRP	Not Evaluated	
WM087	Mixed Waste Area	\$354	2006/12	2012/09	IRP	Not Evaluated	
WP002	Disposal Pit and Dry Well	\$311	2006/12	2011/09	IRP	Low	Groundwater Soil
WP003	Disposal Pit and Dry Well	\$28	2006/12	2007/09	IRP	Low	Groundwater
WP005	Disposal Pit and Dry Well	\$575	2006/12	2011/09	IRP	Low	Groundwater Soil
WP017	Disposal Pit and Dry Well	\$5,285	1997/09	1997/09	IRP	Response Complete	
WP019	Disposal Pit and Dry Well	\$0	2006/12	2007/03	IRP	Low	Groundwater Soil
WP040	Disposal Pit and Dry Well	\$0	1997/04	1998/10	IRP	Response Complete	
WP041	Disposal Pit and Dry Well	\$0	1997/09	2004/04	IRP	Response Complete	
WP045	Disposal Pit and Dry Well	\$0	1997/04	1998/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
Hawaii							
AIR FORCE --- HI957302872200 / HICKAM AIR FORCE BASE		CTC (\$K): \$83,391		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
CD125	Contaminated Soil Piles	\$0	2006/03	2011/12	IRP	Not Evaluated	
CG104	Contaminated Ground Water	\$3,280	2009/03	2011/03	IRP	Low	Groundwater
CG110	Contaminated Ground Water	\$5,105	2008/03	2010/03	IRP	Medium	Groundwater
DA103	Surface Disposal Area	\$482	2007/09	2011/01	IRP	Medium	Soil
DA180	Surface Disposal Area	\$0	2007/12	2014/09	IRP	Not Evaluated	
DC102	Chemical Disposal	\$0	2006/02	2014/09	IRP	Not Evaluated	
DD117	Drainage Ditch	\$0	2007/12	2011/12	IRP	Not Evaluated	
DD119	Contaminated Soil Piles	\$0	2006/02	2007/12	IRP	Medium	Soil
DP105	Disposal Pit and Dry Well	\$0	2006/02	2011/09	IRP	Low	Soil
FT007	Fire/Crash Training Area	\$0	1996/03	1999/09	IRP	Response Complete	
LF001	Landfill	\$1,179	2005/04	2006/12	IRP	Medium	Groundwater Sed_Human Sed_Marine Soil Surface Water SW_Fresh
LF005	Landfill	\$4,593	2004/12	2006/12	IRP	High	Groundwater Soil Surface Water

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF014	Contaminated Fill	\$342	1999/08	2001/02	IRP	Response Complete	
LF015	Contaminated Fill	\$0	1999/08	1999/08	IRP	Response Complete	
LF016	Contaminated Fill	\$0	1999/08	1999/08	IRP	Response Complete	
LF017	Landfill	\$0	2005/04	2006/12	IRP	Medium	Soil
LF139	Landfill	\$0	2006/02	2014/09	IRP	Not Evaluated	
MY111	Maintenance Yard	\$0	2006/12	2014/09	IRP	Medium	Soil
MY157	Maintenance Yard	\$0	2006/03	2014/09	IRP	Not Evaluated	
MY158	Maintenance Yard	\$5,225	2009/03	2011/03	IRP	Low	Groundwater Soil
OT002	Leach Field	\$74	1999/08	2001/02	IRP	Not Required	
RW165	Washrack	\$0	2007/12	2014/09	IRP	Not Evaluated	
RW166	Washrack	\$0	2007/12	2014/09	IRP	Not Evaluated	
SA144	Storage Area	\$0	2006/03	2014/09	IRP	Not Evaluated	
SD002	Drainage Ditch	\$4,884	2009/06	2011/09	IRP	Medium	Sed_Fresh Sed_Human Surface Water SW_Marine

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SD003	Drainage Ditch	\$0	2001/10	2002/04	IRP	Response Complete	
SD004	Drainage Ditch	\$3,342	2006/03	2007/06	IRP	Medium	Sed_Human Sed_Marine Soil Surface Water SW_Marine
SD019	Waste Lines	\$4,974	2009/06	2012/03	IRP	Low	Groundwater Surface Water SW_Fresh
SD036	Surface Disposal Area	\$0	1999/08	1999/12	IRP	Response Complete	
SD037	Surface Disposal Area	\$0	1996/12	1997/02	IRP	Response Complete	
SR001	Small Arms Range	\$1,703	2011/12	2012/06	MMRP	Not Required	
SS001	Spill Site Area	\$7,146	2006/03	2007/01	IRP	High	Groundwater Surface Water SW_Fresh
SS006	Spill Site Area	\$1,333	2008/06	2011/03	IRP	Medium	Groundwater
SS008	Spill Site Area	\$1,495	2008/06	2011/03	IRP	Medium	Groundwater
SS009	Spill Site Area	\$810	2008/06	2011/03	IRP	Medium	Groundwater Soil
SS010	Spill Site Area	\$0	2004/11	2006/12	IRP	Medium	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS011	Spill Site Area	\$3,409	1999/08	2006/12	IRP	Medium	Groundwater Soil Surface Water SW_Fresh
SS012	Spill Site Area	\$1,648	2008/06	2011/03	IRP	Medium	Groundwater Soil
SS013	Spill Site Area	\$219	2001/10	2003/12	IRP	Not Required	
SS015	Spill Site Area	\$520	2001/10	2004/12	IRP	Not Required	
SS018	Surface Disposal Area	\$0	1992/11	1990/10	IRP	Response Complete	
SS022	Contaminated Fill	\$0	1999/08	1999/08	IRP	Response Complete	
SS023	Contaminated Fill	\$0	1996/11	1997/02	IRP	Response Complete	
SS024	Spill Site Area	\$998	2009/12	2012/03	IRP	Low	Soil
SS025	Spill Site Area	\$1,055	2008/06	2011/03	IRP	Medium	Sed_Human Sed_Marine Soil Surface Water
SS101	Spill Site Area	\$5,907	2008/03	2010/03	IRP	Low	Groundwater Soil
SS156	Spill Site Area	\$1,157	2008/09	2014/09	IRP	Not Evaluated	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST001	Underground Storage Tanks	\$52	1996/11	2009/12	IRP	Low	Groundwater
ST020	Underground Storage Tanks	\$1,297	1995/06	2009/12	IRP	Low	Groundwater
ST026	Underground Storage Tanks	\$0	1999/08	2000/11	IRP	Response Complete	
ST027	Underground Tank Farm	\$0	1995/06	1996/02	IRP	Response Complete	
ST028	Underground Storage Tanks	\$1,481	1996/11	2010/09	IRP	Medium	Groundwater
ST029	Underground Storage Tanks	\$386	1996/11	2010/09	IRP	Low	Groundwater
ST030	Underground Storage Tanks	\$3,452	1995/06	2010/09	IRP	Low	Groundwater
ST031	Underground Storage Tanks	\$343	1996/11	2010/09	IRP	Medium	Groundwater
ST032	Underground Storage Tanks	\$796	1996/11	2010/09	IRP	Low	Groundwater Soil
ST033	Underground Storage Tanks	\$205	1995/06	2009/12	IRP	Low	Groundwater
ST034	Underground Tank Farm	\$1,029	1995/06	2010/09	IRP	Low	Groundwater
ST035	Underground Storage Tanks	\$9,089	2009/12	2009/12	IRP	Low	Soil
ST038	Underground Storage Tanks	\$3,412	1995/06	2010/09	IRP	Low	Groundwater
TS001	Trap and Skeet Range	\$682	2011/12	2012/06	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
TS002	Trap and Skeet Range	\$287	2011/12	2012/06	MMRP	Not Required	
Idaho							
AIR FORCE --- ID057282587400 / BOISE AIR TERMINAL GOWEN FIELD			CTC (\$K): \$1,937		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DP006	Disposal Pit and Dry Well	\$0	1989/04	2006/01	IRP	Low	Groundwater Soil
DP011	Storage Area	\$0	2003/09	2003/09	IRP	Response Complete	
FT001	Fire/Crash Training Area	\$121	1989/04	2007/09	IRP	Low	Groundwater Soil
FT002	Fire/Crash Training Area	\$0	1989/04	1989/04	IRP	Response Complete	
SD003	Drainage Ditch	\$0	1989/04	1989/04	IRP	Response Complete	
SD004	Surface Impoundment/Lagoon	\$0	1989/04	1989/04	IRP	Response Complete	
SR001	Small Arms Range	\$1,816	2011/10	2012/10	MMRP	Not Required	
SS005	Disposal Pit and Dry Well	\$0	1989/04	1989/04	IRP	Response Complete	
SS007	Spill Site Area	\$0	2003/09	2003/09	IRP	Response Complete	
SS008	Spill Site Area	\$0	1985/02	1985/02	IRP	Response Complete	
SS009	Spill Site Area	\$0	2003/09	2003/09	IRP	Response Complete	
SS010	Spill Site Area	\$0	2003/09	2003/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS013	Spill Site Area	\$0	1985/02	1994/02	IRP	Response Complete	
ST012	Underground Storage Tanks	\$0	1985/02	1985/02	IRP	Response Complete	
AIR FORCE --- ID057212455700 / MOUNTAIN HOME AIR FORCE BASE			CTC (\$K): \$8,792		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
AOC012	Waste Lines	\$0	2003/02	2003/02	IRP	Response Complete	
AOC013	Fire/Crash Training Area	\$0	2003/02	2003/02	IRP	Response Complete	
AOC014	Oil/Water Separator	\$0	2003/02	2003/02	IRP	Response Complete	
DP009	Disposal Pit and Dry Well	\$0	1993/08	1993/10	IRP	Response Complete	
DP018	Disposal Pit and Dry Well	\$0	1993/08	1993/10	IRP	Response Complete	
FT004	Fire/Crash Training Area	\$67	1993/10	1993/10	IRP	Not Required	
FT005	Fire/Crash Training Area	\$0	1993/08	1993/09	IRP	Response Complete	
FT006	Fire/Crash Training Area	\$0	1993/08	1993/09	IRP	Response Complete	
FT007	Fire/Crash Training Area	\$794	1993/08	1993/10	IRP	Not Required	
FT008	Fire/Crash Training Area	\$1,054	1991/09	1992/06	IRP	Not Required	
LF001	Landfill	\$810	1993/08	1993/09	IRP	Not Required	
LF002	Landfill	\$817	1990/04	1993/05	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF003	Landfill	\$0	1993/08	1993/09	IRP	Response Complete	
LF023	Landfill	\$172	1993/08	1993/10	IRP	Not Required	
OT010	Surface Disposal Area	\$0	1993/08	1993/10	IRP	Response Complete	
OT015	Contaminated Fill	\$0	1993/08	1993/10	IRP	Response Complete	
OT016	Disposal Pit and Dry Well	\$211	1993/08	1993/10	IRP	Not Required	
RW014	Radioactive Waste Area	\$0	1993/09	1993/10	IRP	Response Complete	
SD012	Surface Disposal Area	\$0	1993/08	1993/10	IRP	Response Complete	
SD024	Surface Disposal Area	\$1,127	1993/08	1993/10	IRP	Not Required	
SD025	Surface Disposal Area	\$0	1993/08	1993/10	IRP	Response Complete	
SD027	Surface Disposal Area	\$138	1993/08	1993/10	IRP	Not Required	
SS011	Underground Storage Tanks	\$1,773	1993/08	2006/10	IRP	Medium	Groundwater Soil Surface Water SW_Fresh
SS026	Spill Site Area	\$0	1993/08	1993/10	IRP	Response Complete	
SS028	Spill Site Area	\$0	1993/08	1993/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS029	Spill Site Area	\$145	1993/08	1993/10	IRP	Not Required	
SS030	Spill Site Area	\$0	1993/08	1993/10	IRP	Response Complete	
ST013	Underground Storage Tanks	\$907	1993/08	1993/10	IRP	Not Required	
ST022	Underground Storage Tanks	\$777	1993/08	1993/10	IRP	Not Required	
ST031	Underground Storage Tanks	\$0	1993/08	1993/10	IRP	Not Required	
ST032	Underground Storage Tanks	\$0	1993/08	1993/10	IRP	Response Complete	
ST034	Underground Storage Tanks	\$0	1993/08	1993/10	IRP	Response Complete	
ST035	Underground Storage Tanks	\$0	1993/08	1993/10	IRP	Response Complete	
ST038	Underground Storage Tanks	\$0	1993/08	1993/10	IRP	Response Complete	
ST039	Underground Storage Tanks	\$0	1993/08	1993/08	IRP	Response Complete	

Illinois

AIR FORCE --- IL557282588200 / CAPITAL MUNICIPAL AIRPORT (SPRINGFIELD) CTC (\$K): \$2,499 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment

FT002	Fire/Crash Training Area	\$0	1990/05	2001/05	IRP	Response Complete	
SS001	Above Ground Storage Tank	\$0	1990/01	1990/01	IRP	Response Complete	
SS003	Spill Site Area	\$733	2007/09	2007/09	IRP	Low	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS004	Spill Site Area	\$1,733	2006/01	2007/10	IRP	Low	Groundwater
SS005	Spill Site Area	\$33	2006/01	2006/01	IRP	Low	Groundwater Soil
AIR FORCE --- IL557182417700 / SCOTT AIR FORCE BASE		CTC (\$K): \$108,891		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
AOC03	Incinerator	\$0	2007/12	2008/12	IRP	Not Evaluated	
AOC05	Surface Disposal Area	\$0	2005/07	2006/12	IRP	Low	Sed_Fresh Sed_Human Soil
AOC11	Spill Site Area	\$0	2005/11	2006/12	IRP	Not Evaluated	
AOC14	Disposal Pit and Dry Well	\$318	0000/01	2011/10	IRP	Not Evaluated	
AOC19	Spill Site Area	\$0	2005/10	2006/12	IRP	High	Soil
AOC20	Industrial Discharge	\$0	2005/09	2006/12	IRP	Not Evaluated	
AOC23	Disposal Pit and Dry Well	\$515	2007/12	2008/12	IRP	Not Evaluated	
FT002	Fire/Crash Training Area	\$118	2011/12	2011/12	IRP	Not Evaluated	
FT003	Fire/Crash Training Area	\$0	2003/04	2007/12	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FT004	Fire/Crash Training Area	\$7,635	2006/11	2012/12	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
LF001	Landfill	\$22,180	2003/04	2011/05	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
OT007	Surface Impoundment/Lagoon	\$118	2011/12	2011/12	IRP	Not Evaluated	
OT008	Contaminated Buildings	\$51	2007/12	2014/09	IRP	Low	Soil
OT009	Small Arms Range	\$4,727	2006/03	2012/12	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
RW020	Radioactive Waste Area	\$66	2010/12	2012/12	IRP	Low	Groundwater Soil
SA026	Storage Area	\$5,825	2008/12	2014/09	IRP	Medium	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SR037	Small Arms Range	\$0	0000/01	2004/11	MMRP	Response Complete	
SS005	Spill Site Area	\$4,632	2008/12	2012/09	IRP	Medium	Soil
SS006	Spill Site Area	\$3,663	2006/03	2006/12	IRP	High	Groundwater Soil
SS011	Spill Site Area	\$0	1998/09	2007/12	IRP	Low	Groundwater Soil
SS012	Pesticide Shop	\$2,357	2006/03	2014/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil
SS014	Spill Site Area	\$6,696	2004/03	2011/09	IRP	High	Groundwater Soil
SS015	Spill Site Area	\$1,985	2006/05	2013/12	IRP	High	Groundwater Soil
SS016	Spill Site Area	\$3,745	2006/09	2012/12	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil
SS017	Mixed Waste Area	\$0	2013/12	2006/12	IRP	High	Groundwater Sed_Fresh Sed_Human Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS018	Mixed Waste Area	\$22,831	2008/12	2014/09	IRP	High	Groundwater
							Soil
SS019	Storage Area	\$4,157	2010/12	2014/09	IRP	Medium	Soil
SS021	Spill Site Area	\$3,362	2008/12	2014/09	IRP	Not Evaluated	
SS022	Spill Site Area	\$2,887	2008/12	2014/09	IRP	Low	Soil
SS023	Spill Site Area	\$55	2005/07	2014/09	IRP	Low	Sed_Fresh Sed_Human Soil
SS025	Spill Site Area	\$3,166	2008/12	2014/09	IRP	Not Evaluated	
SS028	Oil/Water Separator	\$1,584	2008/12	2014/09	IRP	Not Evaluated	
SS029	Spill Site Area	\$3,402	2008/12	2014/09	IRP	Low	Sed_Fresh Sed_Human Soil
SS030	Soil Contamination After Tank Ren	\$0	2010/12	2014/09	IRP	Medium	Groundwater
ST010	Underground Storage Tanks	\$2,816	2003/08	2010/12	IRP	Medium	Groundwater Soil
WP013	Waste Treatment Plant	\$0	2002/07	2007/12	IRP	Low	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
Indiana							
AIR FORCE --- IN557282590600 / FORT WAYNE MUNICIPAL AIRPORT			CTC (\$K):		\$30	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
FT001	Fire/Crash Training Area	\$10	2000/12	2001/07	IRP	Response Complete	
SS002	Spill Site Area	\$0	1998/09	2001/08	IRP	Response Complete	
SS003	Storage Area	\$10	2000/12	2001/07	IRP	Response Complete	
SS004	POL (Petroleum/Oil/Lubricants) Lir	\$10	2003/03	2008/09	IRP	Low	Groundwater
AIR FORCE --- IN557212447200 / GRISSOM AIR FORCE BASE			CTC (\$K):		\$10,049	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
CS709	Contaminated Sediments	\$0	1997/01	1997/01	IRP	Response Complete	
CS713	Contaminated Sediments	\$0	1998/02	1998/02	IRP	Response Complete	
FR403	Firing Range	\$0	2006/05	2006/05	MMRP	Not Required	
FR710	Firing Range	\$0	1996/12	1996/12	IRP	Response Complete	
FT001	Fire/Crash Training Area	\$638	2002/04	2002/04	IRP	Not Required	
FT002	Fire/Crash Training Area	\$638	2002/04	2002/04	IRP	Not Required	
LF003	Landfill	\$0	2000/10	2000/10	IRP	Response Complete	
LF004	Landfill	\$0	2001/05	2001/05	IRP	Response Complete	
LF005	Landfill	\$0	1994/03	1997/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT006	Disposal Pit and Dry Well	\$0	1998/05	1998/05	IRP	Response Complete	
OT007	Storage Area	\$0	1999/02	1999/02	IRP	Response Complete	
OT010	Disposal Pit and Dry Well	\$0	1993/06	1995/10	IRP	Response Complete	
OT045	Oil/Water Separator	\$0	2001/05	2001/05	IRP	Response Complete	
OW741	Oil/Water Separator	\$1,668	2006/06	2007/06	IRP	High	Groundwater Soil
PL706	POL (Petroleum/Oil/Lubricants) Lir	\$0	1997/01	1997/01	IRP	Response Complete	
PL757	POL (Petroleum/Oil/Lubricants) Lir	\$147	2008/12	2008/12	IRP	Not Evaluated	
PL758	POL (Petroleum/Oil/Lubricants) Lir	\$147	2008/12	2008/12	IRP	Not Evaluated	
PL761	POL (Petroleum/Oil/Lubricants) Lir	\$152	2008/12	2008/12	IRP	Not Evaluated	
RW003	Radioactive Waste Area	\$0	2000/07	2000/12	IRP	Response Complete	
SR402	Small Arms Range	\$0	2006/05	2006/05	MMRP	Not Required	
SR404	Small Arms Range	\$0	2006/05	2006/05	MMRP	Not Required	
SS034	Spill Site Area	\$0	1999/03	1999/03	IRP	Response Complete	
SS037	Spill Site Area	\$0	2002/10	2002/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS045	Oil/Water Separator	\$2,254	1999/11	2009/12	IRP	Low	Groundwater
							Soil
SS056	Underground Tank Farm	\$1,691	2001/09	2008/12	IRP	Low	Groundwater
SS190	Spill Site Area	\$2,653	2006/02	2006/02	IRP	Not Evaluated	
SS711	Spill Site Area	\$0	1996/12	1996/12	IRP	Response Complete	
SS724	Spill Site Area	\$0	1996/12	1996/12	IRP	Response Complete	
SS727	Spill Site Area	\$0	1996/12	1996/12	IRP	Response Complete	
SS735	Spill Site Area	\$0	2000/06	2000/06	IRP	Response Complete	
SS740	Spill Site Area	\$0	1998/02	1998/02	IRP	Response Complete	
ST008	POL (Petroleum/Oil/Lubricants) Lir	\$61	1994/03	2010/12	IRP	Low	Groundwater
ST009	Underground Storage Tanks	\$0	2002/11	2002/11	IRP	Response Complete	
ST011	Underground Tank Farm	\$0	2001/10	2001/10	IRP	Response Complete	
TU738	Underground Storage Tanks	\$0	1999/09	1999/09	IRP	Response Complete	
TU739	Underground Storage Tanks	\$0	1998/02	1998/02	IRP	Response Complete	
TU749	Underground Storage Tanks	\$0	1996/12	1996/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
XE401	Explosive Ordnance Disposal Area	\$0	2006/05	2006/05	MMRP	Not Required	
XU400	Unexploded Munitions and Ordnance	\$0	2006/05	2006/05	MMRP	Not Required	
AIR FORCE --- IN557282590500 / HULMAN REGIONAL AIRPORT		CTC (\$K):	\$159	Acres Affected By Restoration Issues: TBD			BRAC Action: Realignment
DP005	Disposal Pit and Dry Well	\$0	2000/06	2000/06	IRP	Response Complete	
SS002	POL (Petroleum/Oil/Lubricants) Lir	\$0	2000/06	2001/09	IRP	Response Complete	
SS003	Storage Area	\$0	2000/06	2001/09	IRP	Response Complete	
SS004	Spill Site Area	\$0	1987/12	1987/12	IRP	Response Complete	
SS006	Storage Area	\$159	2001/09	2006/06	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil
ST001	Underground Storage Tanks	\$0	2000/06	2001/09	IRP	Response Complete	
Iowa							
AIR FORCE --- IA757282589500 / DES MOINES INTERNATIONAL AIRPORT		CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD			BRAC Action: Realignment
DP002	Underground Storage Tanks	\$0	1994/09	1994/09	IRP	Response Complete	
FT003	Fire/Crash Training Area	\$0	1984/01	1984/10	IRP	Response Complete	
FT004	Fire/Crash Training Area	\$0	1988/12	1988/12	IRP	Response Complete	
ST001	Underground Storage Tanks	\$0	1998/04	1998/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST005	Underground Storage Tanks	\$0	1999/12	2001/06	IRP	Response Complete	
ST006	Underground Storage Tanks	\$0	1998/09	1998/09	IRP	Response Complete	
AIR FORCE --- IA757282425600 / SIOUX GATEWAY MUNICIPAL AIRPORT			CTC (\$K):	\$253	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
RW002	Radioactive Waste Area	\$0	1991/07	1991/07	IRP	Response Complete	
SS001	Spill Site Area	\$253	1997/05	1998/09	IRP	Not Required	
SS003	POL (Petroleum/Oil/Lubricants) Lir	\$0	1995/04	1997/03	IRP	Response Complete	
ST004	Underground Storage Tanks	\$0	1991/10	1994/06	IRP	Response Complete	
ST005	Underground Storage Tanks	\$0	1991/10	1994/06	IRP	Response Complete	

Kansas

AIR FORCE --- KS757282404300 / FORBES FIELD (TOPEKA)			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DP002	Disposal Pit and Dry Well	\$0	1986/06	1986/06	IRP	Response Complete	
FT010	Fire/Crash Training Area	\$0	1986/06	1993/11	IRP	Response Complete	
SD006	Drainage Ditch	\$0	1989/06	1989/06	IRP	Response Complete	
SS001	Storage Area	\$0	1989/06	1989/06	IRP	Response Complete	
SS003	Storage Area	\$0	1986/06	1986/06	IRP	Response Complete	
SS004	Spill Site Area	\$0	1986/06	1986/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS005	Spill Site Area	\$0	1989/06	1990/04	IRP	Response Complete	
SS007	Spill Site Area	\$0	1989/10	1990/04	IRP	Response Complete	
SS008	Spill Site Area	\$0	1989/11	1989/11	IRP	Response Complete	
SS009	Spill Site Area	\$0	1989/10	1990/04	IRP	Response Complete	
SS011	Spill Site Area	\$0	1989/06	1990/05	IRP	Response Complete	
AIR FORCE --- KS757212414000 / MCCONNELL AIR FORCE BASE CTC (\$K): \$35,460 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
AOC001	Spill Site Area	\$1,770	2009/10	2014/09	IRP	Not Evaluated	
AOC09		\$0	2011/01	2014/01	IRP	Not Evaluated	
AOC11	Contaminated Fill	\$1,224	0000/01	0000/01	IRP	Not Evaluated	
DP009	Disposal Pit and Dry Well	\$0	1991/09	1991/09	IRP	Response Complete	
DP012	Disposal Pit and Dry Well	\$0	1993/08	1994/05	IRP	Response Complete	
DP013	Disposal Pit and Dry Well	\$0	1991/09	1991/09	IRP	Response Complete	
FR357	Firing Range	\$1,225	2012/09	2011/09	MMRP	Not Required	
FT006	Fire/Crash Training Area	\$4,413	2007/09	2009/10	IRP	High	Groundwater
FT007	Fire/Crash Training Area	\$958	1995/04	1995/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FT008	Fire/Crash Training Area	\$0	1992/09	1992/09	IRP	Response Complete	
LF010	Landfill	\$0	1991/09	1991/09	IRP	Response Complete	
LF011	Landfill	\$3,506	2007/09	2009/10	IRP	High	Groundwater
LF027	Landfill	\$0	1993/05	1993/05	IRP	Response Complete	
LF033	Landfill	\$1,204	2008/09	2012/09	IRP	Low	Groundwater
LF034	Landfill	\$1,222	2008/09	2012/09	IRP	Low	Soil
OT015	Spill Site Area	\$0	1992/09	1992/09	IRP	Response Complete	
OT018	Surface Disposal Area	\$0	1988/09	1993/05	IRP	Response Complete	
OT022	Spill Site Area	\$0	1993/06	1995/05	IRP	Response Complete	
SS001	Spill Site Area	\$3,964	2010/12	2012/01	IRP	Medium	Groundwater
SS002	Spill Site Area	\$0	1991/09	1991/09	IRP	Response Complete	
SS003	Spill Site Area	\$3,447	2007/09	2009/10	IRP	High	Groundwater
SS004	Spill Site Area	\$0	1991/09	1991/10	IRP	Response Complete	
SS014	Spill Site Area	\$208	1995/04	1995/09	IRP	Response Complete	
SS016	Spill Site Area	\$0	1991/08	1992/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS019	Spill Site Area	\$0	1990/10	1991/09	IRP	Response Complete	
SS020	Spill Site Area	\$0	1990/10	1991/09	IRP	Response Complete	
SS021	Spill Site Area	\$0	1991/09	1991/09	IRP	Response Complete	
SS028	Spill Site Area	\$1,910	2007/09	2012/09	IRP	Medium	Groundwater Soil
SS029	Spill Site Area	\$1,626	2007/09	2012/09	IRP	Low	Soil
SS030	Spill Site Area	\$1,754	2007/09	2012/09	IRP	Low	Groundwater Soil
SS031	Spill Site Area	\$1,230	2008/09	2012/10	IRP	Low	Groundwater
SS032	Spill Site Area	\$1,233	2008/09	2012/10	IRP	Low	Groundwater
ST017	Underground Storage Tanks	\$545	1995/09	1995/09	IRP	Response Complete	
ST023	Underground Storage Tanks	\$0	1995/06	1995/06	IRP	Response Complete	
ST024	Underground Storage Tanks	\$0	1993/06	1995/09	IRP	Response Complete	
ST025	Underground Storage Tanks	\$231	2006/01	2007/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
TM358	Training and Maneuver Area	\$1,284	2012/09	2011/09	MMRP	Not Required	
TM359	Training and Maneuver Area	\$1,274	2012/09	2011/09	MMRP	Not Required	
TS355	Trap and Skeet Range	\$1,232	2012/09	2012/09	MMRP	Not Required	
Louisiana							
AIR FORCE --- LA657212405000 / BARKSDALE AIR FORCE BASE			CTC (\$K): \$42,196		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DP020	Disposal Pit and Dry Well	\$1,231	1993/07	1996/11	IRP	Not Required	
DP021	Disposal Pit and Dry Well	\$1,283	1993/07	1995/06	IRP	Not Required	
DP023	Disposal Pit and Dry Well	\$0	1989/04	1990/09	IRP	Response Complete	
DP024	Disposal Pit and Dry Well	\$0	1989/04	1990/09	IRP	Response Complete	
DP025	Disposal Pit and Dry Well	\$0	1989/04	1990/09	IRP	Response Complete	
DP028	Disposal Pit and Dry Well	\$3	1993/07	1996/11	IRP	Not Required	
DP036	Chemical Disposal	\$285	2005/10	2006/06	IRP	Low	Groundwater Soil
FT001	Fire/Crash Training Area	\$0	1993/07	1996/11	IRP	Response Complete	
FT002	Fire/Crash Training Area	\$688	1996/08	2002/02	IRP	Not Required	
FT022	Fire/Crash Training Area	\$0	1989/04	2000/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF003	Landfill	\$2,021	1996/07	2001/07	IRP	Not Required	
LF004	Landfill	\$68	1991/02	1991/02	IRP	Not Required	
ML051	Medium/Large Caliber	\$403	2010/06	2011/12	MMRP	Not Required	
ML057	Medium/Large Caliber	\$4,355	2012/06	2013/12	MMRP	Not Required	
ML058	Medium/Large Caliber	\$0	2007/11	2007/11	MMRP	Not Required	
MU038	Unexploded Munitions and Ordnar	\$283	2005/09	2008/06	IRP	Low	Groundwater Soil
MU039	Unexploded Munitions and Ordnar	\$586	2005/09	2008/06	IRP	Low	Groundwater Soil
MU040	Unexploded Munitions and Ordnar	\$491	2005/09	2008/06	IRP	Low	Groundwater Soil
MU041	Unexploded Munitions and Ordnar	\$556	2005/09	2008/06	IRP	Low	Groundwater Soil
MU042	Unexploded Munitions and Ordnar	\$464	2006/09	2008/06	IRP	Low	Groundwater Soil
MU043	Unexploded Munitions and Ordnar	\$1,122	2008/10	2009/06	IRP	Not Evaluated	
MU044	Unexploded Munitions and Ordnar	\$1,108	2008/10	2009/06	IRP	Not Evaluated	
MU045	Unexploded Munitions and Ordnar	\$741	2008/10	2010/06	IRP	Not Evaluated	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
MU046	Unexploded Munitions and Ordnar	\$1,290	2008/10	2010/06	IRP	Not Evaluated	
MU047	Unexploded Munitions and Ordnar	\$1,019	2008/10	2010/06	IRP	Not Evaluated	
MU055	Multi-Use Range	\$13,154	2012/06	2012/12	MMRP	Not Required	
MU056	Multi-Use Range	\$3,027	2012/06	2013/12	MMRP	Not Required	
OT005	Explosive Ordnance Disposal Area	\$0	1989/04	1990/09	IRP	Response Complete	
OT006	Contaminated Sediments	\$0	1993/07	1997/12	IRP	Not Required	
OT010	Contaminated Buildings	\$0	1989/04	1991/08	IRP	Response Complete	
OT011	Contaminated Buildings	\$0	1989/04	1991/08	IRP	Response Complete	
OT012	Contaminated Buildings	\$0	1989/04	1991/08	IRP	Response Complete	
OT013	Contaminated Buildings	\$0	1989/04	1991/08	IRP	Response Complete	
OT014	Contaminated Buildings	\$0	1989/04	1991/08	IRP	Response Complete	
OT015	Contaminated Buildings	\$0	1989/08	1991/08	IRP	Response Complete	
OT016	Contaminated Buildings	\$0	1989/04	1991/08	IRP	Response Complete	
OT017	Contaminated Buildings	\$0	1989/04	1991/08	IRP	Response Complete	
OT018	Contaminated Buildings	\$0	1989/04	1991/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT019	Contaminated Buildings	\$0	1989/04	1991/08	IRP	Response Complete	
OT029	Spill Site Area	\$0	1993/07	1997/12	IRP	Response Complete	
OT031	Contaminated Ground Water	\$0	1986/08	1992/11	IRP	Response Complete	
PR052	Pistol Range	\$410	2010/06	2011/12	MMRP	Not Required	
PR059	Pistol Range	\$0	2007/11	2007/11	MMRP	Not Required	
PR060	Pistol Range	\$0	2007/11	2007/11	MMRP	Not Required	
PR061	Pistol Range	\$0	2007/11	2007/11	MMRP	Not Required	
RW037	Radioactive Waste Area	\$567	2004/12	2006/12	IRP	Low	Soil
RW048	Radioactive Waste Area	\$1,116	2006/12	2006/12	IRP	Low	Soil
SD033	Surface Disposal Area	\$0	1994/08	1996/07	IRP	Response Complete	
SR050	Small Arms Range	\$1,525	2010/06	2011/12	MMRP	Not Required	
SR053	Small Arms Range	\$948	2012/06	2012/12	MMRP	Not Required	
SR054	Small Arms Range	\$580	2012/06	2012/12	MMRP	Not Required	
SS008	Spill Site Area	\$0	1989/04	1996/11	IRP	Response Complete	
SS009	Spill Site Area	\$0	1989/04	1996/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS034	Spill Site Area	\$0	1996/01	1997/08	IRP	Response Complete	
SS035	Spill Site Area	\$0	1999/06	1999/06	IRP	Response Complete	
SS049	Spill Site Area	\$1,116	2006/12	2006/12	IRP	Low	Soil
ST030	POL (Petroleum/Oil/Lubricants) Lir	\$0	1991/03	1991/05	IRP	Response Complete	
ST032	POL (Petroleum/Oil/Lubricants) Lir	\$1,756	1996/10	2005/12	IRP	Medium	Groundwater Soil
WP026	Waste Treatment Plant	\$0	1989/04	1996/11	IRP	Response Complete	
WP027	Waste Treatment Plant	\$0	1989/04	1996/11	IRP	Response Complete	
XU557	Air-to-Land	\$0	2003/09	2003/09	MMRP	Response Complete	
XU558	Multi-Use Range	\$0	2003/09	2003/09	MMRP	Response Complete	
XU559	Multi-Use Range	\$0	2003/09	2003/09	MMRP	Response Complete	
XU560	Air-to-Land	\$0	2003/09	2003/09	MMRP	Response Complete	
XU562	Air-to-Land	\$0	2003/09	2003/09	MMRP	Response Complete	
XU563	Air-to-Land	\$0	2003/09	2003/09	MMRP	Response Complete	
XU564	Multi-Use Range	\$0	2003/09	2003/09	MMRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
XU565	Multi-Use Range	\$0	2003/09	2003/09	MMRP	Response Complete	
XU567	Air-to-Land	\$0	2003/09	2003/09	MMRP	Response Complete	
XU643	Multi-Use Range	\$0	2003/09	2003/09	MMRP	Response Complete	

Maine

AIR FORCE --- ME157282453400 / BANGOR INTERNATIONAL AIRPORT			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SD001	Storm Drain	\$0	1994/02	1994/11	IRP	Response Complete	
SS002	Surface Runoff	\$0	1997/04	1997/04	IRP	Response Complete	

Maryland

AIR FORCE --- MD357182400000 / ANDREWS AIR FORCE BASE			CTC (\$K):	\$62,827	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
AOC26	Contaminated Ground Water	\$0	2004/09	2009/12	IRP	Not Evaluated	
AOC27	Disposal Pit and Dry Well	\$526	2005/06	2013/12	IRP	Not Evaluated	
AOC28	Surface Disposal Area	\$0	2005/08	2005/08	IRP	Response Complete	
AOC32	POL (Petroleum/Oil/Lubricants) Lir	\$0	2006/03	2012/12	IRP	Not Evaluated	
FT002	Fire/Crash Training Area	\$1,536	2006/07	2008/08	IRP	Low	Groundwater
FT003	Fire/Crash Training Area	\$2,015	2006/09	2007/09	IRP	Low	Groundwater
FT004	Fire/Crash Training Area	\$2,710	2005/11	2005/11	IRP	High	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF005	Landfill	\$8,728	2006/04	2008/01	IRP	High	Groundwater Soil
LF006	Landfill	\$2,942	2006/06	2008/08	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
LF007	Landfill	\$4,912	2006/06	2008/08	IRP	Low	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
SD023	Contaminated Sediments	\$1,891	2006/07	2008/09	IRP	Medium	Groundwater Soil
SS001	Underground Tank Farm	\$18,616	2006/08	2008/08	IRP	High	Groundwater Surface Water SW_Fresh
SS011	Spill Site Area	\$344	2006/08	2006/09	IRP	Medium	Groundwater Soil
SS012	Spill Site Area	\$0	2000/06	2000/06	IRP	Not Required	
SS013	Storage Area	\$139	2003/09	2005/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS021	Spill Site Area	\$0	2003/05	2004/04	IRP	Not Required	
SS022	Spill Site Area	\$1,477	2006/07	2007/06	IRP	High	Groundwater Soil
SS026	Spill Site Area	\$1,181	2008/08	2009/09	IRP	Low	Groundwater Soil
SS027	Spill Site Area	\$3,788	2008/08	2008/09	IRP	Medium	Groundwater Soil
ST008	Underground Storage Tanks	\$2,088	2008/09	2007/06	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
ST009	Underground Storage Tanks	\$0	1986/01	1990/09	IRP	Response Complete	
ST010	Spill Site Area	\$843	2005/07	2005/09	IRP	Not Required	
ST014	Underground Storage Tanks	\$2,456	2006/09	2007/06	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
ST015	Underground Storage Tanks	\$0	1991/01	1992/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST017	Underground Storage Tanks	\$0	2003/12	2005/01	IRP	Not Required	
ST018	Underground Storage Tanks	\$0	2003/06	2004/04	IRP	Not Required	
ST019	Underground Storage Tanks	\$803	2003/05	2009/06	IRP	Low	Groundwater Soil
ST020	Underground Storage Tanks	\$10	1994/10	1995/03	IRP	Response Complete	
TS345	Trap and Skeet Range	\$3,054	2014/09	2016/09	MMRP	Not Required	
TU024	Underground Storage Tanks	\$1,135	2009/09	2009/09	IRP	Medium	Groundwater
TU025	Underground Storage Tanks	\$876	2009/09	2009/09	IRP	Medium	Groundwater
WP016	Disposal Pit and Dry Well	\$757	2007/09	2008/09	IRP	Low	Soil
AIR FORCE --- MD357282590100 / MARTIN STATE AIRPORT							
			CTC (\$K):	\$4,787	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DP016	Spill Site Area	\$3,154	2006/12	2007/03	IRP	Medium	Groundwater Soil
FR498	Firing Range	\$1,110	2010/11	2013/11	MMRP	Not Required	
FT009	Fire/Crash Training Area	\$166	2007/09	2007/09	IRP	Medium	Groundwater Soil
FT010	Fire/Crash Training Area	\$166	2007/09	2007/09	IRP	Medium	Groundwater Soil
OT012	Small Arms Range	\$25	2006/09	2006/06	IRP	Low	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
OT013	Storage Area	\$0	1988/07	1988/07	IRP	Response Complete	
OT014	Contaminated Ground Water	\$0	1988/07	1988/07	IRP	Response Complete	
SS001	Underground Storage Tanks	\$0	1993/03	1998/10	IRP	Response Complete	
SS003	Storage Area	\$0	1999/03	1999/03	IRP	Response Complete	
SS006	Washrack	\$166	2007/09	2007/09	IRP	Low	Groundwater Soil
SS008	Washrack	\$0	1988/07	1988/07	IRP	Response Complete	
SS011	Above Ground Storage Tank	\$0	1994/03	1998/06	IRP	Response Complete	
SS015	Industrial Discharge	\$0	1988/07	1988/07	IRP	Response Complete	
ST002	Underground Storage Tanks	\$0	1999/02	1999/02	IRP	Response Complete	
ST004	Underground Storage Tanks	\$0	1999/02	1999/02	IRP	Response Complete	
ST005	Underground Storage Tanks	\$0	1999/02	1999/02	IRP	Response Complete	
ST007	Underground Storage Tanks	\$0	1999/02	1999/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
Massachusetts							
AIR FORCE --- MA157282590200 / BARNES MUNICIPAL AIRPORT			CTC (\$K): \$1,229		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DP007	Disposal Pit and Dry Well	\$0	2001/05	2003/12	IRP	Response Complete	
FT001	Fire/Crash Training Area	\$0	1999/12	2000/07	IRP	Response Complete	
FT006	Fire/Crash Training Area	\$0	2001/05	2003/12	IRP	Response Complete	
OT002	Storage Area	\$442	2001/05	2005/12	IRP	Medium	Groundwater Soil
SD004	Surface Impoundment/Lagoon	\$0	1992/02	1998/12	IRP	Response Complete	
SR497	Small Arms Range	\$787	2011/11	2011/11	MMRP	Not Required	
SS003	Washrack	\$0	1997/05	1997/05	IRP	Response Complete	
SS005	Drainage Ditch	\$0	2001/05	2003/12	IRP	Response Complete	
AIR FORCE --- MA157172442400 / HANSCOM AIR FORCE BASE			CTC (\$K): \$10,350		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DP007	Disposal Pit and Dry Well	\$960	2000/05	2001/09	IRP	Not Required	
DP019	Disposal Pit and Dry Well	\$0	1993/07	1994/09	IRP	Response Complete	
FT001	Fire/Crash Training Area	\$2,996	2000/06	2001/02	IRP	Not Required	
FT002	Fire/Crash Training Area	\$0	1988/05	1991/09	IRP	Response Complete	
FT020	Fire/Crash Training Area	\$0	2000/06	2001/02	IRP	Response Complete	
LF004	Landfill	\$79	1988/05	1988/09	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF005	Landfill	\$0	1990/12	1991/10	IRP	Response Complete	
SS008	Spill Site Area	\$0	1988/08	1991/01	IRP	Response Complete	
SS009	Spill Site Area	\$0	1987/04	1988/11	IRP	Response Complete	
SS010	Spill Site Area	\$0	1988/08	1991/01	IRP	Response Complete	
ST003	Underground Storage Tanks	\$0	1988/08	1991/01	IRP	Response Complete	
ST006	Underground Storage Tanks	\$37	1999/01	1999/01	IRP	Not Required	
ST014	Underground Storage Tanks	\$0	1998/06	2000/10	IRP	Response Complete	
ST015	Underground Storage Tanks	\$0	1998/06	2000/10	IRP	Response Complete	
ST016	Underground Storage Tanks	\$0	1993/07	1994/09	IRP	Response Complete	
ST017	Underground Storage Tanks	\$0	1993/07	1993/09	IRP	Response Complete	
ST018	Underground Storage Tanks	\$0	1993/07	1993/09	IRP	Response Complete	
ST021	Underground Storage Tanks	\$239	2001/07	2003/09	IRP	Not Required	
ST022	Underground Storage Tanks	\$50	1997/06	1997/09	IRP	Not Required	
WP011	Disposal Pit and Dry Well	\$2,994	2000/06	2001/02	IRP	Not Required	
WP012	Disposal Pit and Dry Well	\$2,995	2000/06	2001/02	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WP013	Waste Treatment Plant	\$0	1988/08	1991/01	IRP	Response Complete	
AIR FORCE --- MA157282448700 / MASSACHUSETTS MILITARY RESERVATION (MA) CTC (\$K): \$472,926 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
DP028	Disposal Pit and Dry Well	\$0	1998/09	2002/08	IRP	Response Complete	
DP029	Disposal Pit and Dry Well	\$0	1998/09	2002/08	IRP	Response Complete	
FT055	Fire/Crash Training Area	\$115,308	2006/02	2007/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
FT056	Fire/Crash Training Area	\$0	1996/09	2001/09	IRP	Not Required	
FT057	Fire/Crash Training Area	\$0	1996/07	2001/08	IRP	Response Complete	
LF006	Landfill	\$73,274	2005/07	2007/04	IRP	High	Groundwater Soil Surface Water SW_Fresh
LF007	Landfill	\$286	1998/01	2001/09	IRP	Not Required	
LF008	Landfill	\$0	1992/04	1997/04	IRP	Response Complete	
LF009	Landfill	\$0	2000/04	2000/04	IRP	Response Complete	
LF010	Landfill	\$0	1986/12	1990/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF011	Landfill	\$0	1986/12	1990/08	IRP	Response Complete	
LF012	Landfill	\$0	1986/12	1990/08	IRP	Response Complete	
LF062	Landfill	\$0	1986/12	1994/10	IRP	Response Complete	
LF063	Landfill	\$0	1986/12	1990/08	IRP	Response Complete	
LF064	Landfill	\$0	1986/12	1990/08	IRP	Response Complete	
OT030	Storage Area	\$0	2001/11	2007/12	IRP	Low	Soil
SD001	Surface Disposal Area	\$0	1993/07	1993/08	IRP	Response Complete	
SD002	Surface Disposal Area	\$0	1998/01	2002/08	IRP	Response Complete	
SD003	Surface Disposal Area	\$0	1998/01	2002/03	IRP	Response Complete	
SD004	Surface Disposal Area	\$0	2003/05	2005/04	IRP	Response Complete	
SD005	Surface Disposal Area	\$2,583	2004/07	2006/05	IRP	Low	Groundwater Soil
SS013	Spill Site Area	\$0	1992/10	1997/04	IRP	Response Complete	
SS014	Spill Site Area	\$0	1993/07	2000/09	IRP	Response Complete	
SS015	Spill Site Area	\$0	1990/02	1997/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS016	Spill Site Area	\$5,042	1992/03	2006/03	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
SS017	Spill Site Area	\$0	1998/09	2001/08	IRP	Response Complete	
SS018	Spill Site Area	\$0	1993/11	2000/05	IRP	Response Complete	
SS019	Storage Area	\$0	1986/12	1990/08	IRP	Response Complete	
SS020	Spill Site Area	\$0	1990/05	1996/01	IRP	Response Complete	
SS021	Spill Site Area	\$0	1993/11	1997/05	IRP	Response Complete	
SS022	Spill Site Area	\$65,477	2003/06	2007/10	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
SS023	Spill Site Area	\$0	1998/10	2002/04	IRP	Response Complete	
SS024	Spill Site Area	\$0	1986/12	1990/08	IRP	Response Complete	
SS025	Spill Site Area	\$0	2000/03	2000/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS027	Spill Site Area	\$0	1998/10	2000/09	IRP	Response Complete	
SS031	Spill Site Area	\$40,672	1998/10	2003/10	IRP	Not Required	
SS032	Spill Site Area	\$0	2001/02	2001/02	IRP	Response Complete	
SS033	Spill Site Area	\$0	1990/06	1993/09	IRP	Response Complete	
SS034	Spill Site Area	\$0	1998/10	1999/11	IRP	Response Complete	
SS035	Spill Site Area	\$0	1996/07	2001/08	IRP	Response Complete	
SS036	Spill Site Area	\$0	1996/07	2002/08	IRP	Response Complete	
SS037	Spill Site Area	\$0	1998/10	2001/07	IRP	Response Complete	
SS038	Spill Site Area	\$0	1996/07	2002/08	IRP	Response Complete	
SS039	Spill Site Area	\$0	1998/07	2001/06	IRP	Response Complete	
SS040	Spill Site Area	\$368	1996/07	2001/09	IRP	Not Required	
SS041	Spill Site Area	\$368	1996/07	2001/09	IRP	Not Required	
SS042	Spill Site Area	\$13,194	2004/08	2006/09	IRP	High	Groundwater Soil
SS043	Spill Site Area	\$77	2005/04	2006/05	IRP	Low	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS044	Spill Site Area	\$0	1995/07	1996/04	IRP	Response Complete	
SS045	Spill Site Area	\$0	1986/06	1989/03	IRP	Response Complete	
SS046	Spill Site Area	\$0	1986/06	1990/08	IRP	Response Complete	
SS047	Spill Site Area	\$0	1998/08	1999/12	IRP	Response Complete	
SS048	Spill Site Area	\$0	1998/10	2001/07	IRP	Response Complete	
SS049	Spill Site Area	\$0	1998/08	1999/12	IRP	Response Complete	
SS050	Spill Site Area	\$0	1989/03	1989/10	IRP	Response Complete	
SS051	Spill Site Area	\$0	1990/06	1993/08	IRP	Response Complete	
SS052	Spill Site Area	\$0	1993/07	2000/05	IRP	Response Complete	
SS053	Spill Site Area	\$0	1990/06	1997/05	IRP	Response Complete	
SS054	Spill Site Area	\$0	1996/10	2000/09	IRP	Response Complete	
SS058	Spill Site Area	\$0	1991/09	2002/09	IRP	Response Complete	
SS059	Spill Site Area	\$0	1988/08	1988/10	IRP	Response Complete	
SS060	Spill Site Area	\$0	1991/09	2002/09	IRP	Response Complete	
SS061	Spill Site Area	\$0	1996/07	2001/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS065	Spill Site Area	\$0	1993/08	1995/06	IRP	Response Complete	
SS066	Spill Site Area	\$0	1995/06	1996/06	IRP	Response Complete	
SS067	Spill Site Area	\$0	1994/08	1999/06	IRP	Response Complete	
SS068	Spill Site Area	\$0	1998/10	2001/08	IRP	Response Complete	
SS069	Spill Site Area	\$0	1986/12	1986/12	IRP	Response Complete	
SS070	Spill Site Area	\$0	1993/09	1995/02	IRP	Response Complete	
SS071	Storage Area	\$0	1986/12	1990/08	IRP	Response Complete	
SS072	Spill Site Area	\$0	1998/10	2001/09	IRP	Response Complete	
SS073	Spill Site Area	\$0	1993/11	1997/03	IRP	Response Complete	
SS074	Spill Site Area	\$27	2004/11	2005/04	IRP	Not Required	
SS075	Storage Area	\$0	1993/11	1994/09	IRP	Response Complete	
SS076	Spill Site Area	\$0	1993/11	1994/09	IRP	Response Complete	
SS077	Spill Site Area	\$278	2009/09	2011/09	IRP	High	Groundwater Soil
SS079	Spill Site Area	\$64,248	1999/01	2001/08	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS080	Contaminated Ground Water	\$31,453	1999/05	2006/03	IRP	High	Groundwater
SS081	Contaminated Ground Water	\$26,241	1999/05	2006/05	IRP	High	Groundwater
SS082	Contaminated Ground Water	\$17,441	2000/01	2006/05	IRP	High	Groundwater
SS085	Contaminated Sediments	\$0	2001/11	2002/12	IRP	Response Complete	
SS086	Contaminated Sediments	\$0	2001/10	2002/09	IRP	Response Complete	
SS087	Contaminated Ground Water	\$16,562	2006/01	2006/12	IRP	High	Groundwater
WP026	Disposal Pit and Dry Well	\$27	2004/11	2005/04	IRP	Not Required	
WP078	Disposal Pit and Dry Well	\$0	1993/09	1996/12	IRP	Response Complete	
AIR FORCE --- MA157122402600 / WESTOVER AIR FORCE RESERVE CENTER				CTC (\$K): \$15,718	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FT003	Fire/Crash Training Area	\$890	2000/04	2010/12	IRP	Low	Groundwater Soil
FT005	Fire/Crash Training Area	\$0	2000/07	2000/08	IRP	Response Complete	
FT008	Fire/Crash Training Area	\$881	2000/08	2010/12	IRP	Medium	Groundwater Soil
LF001	Landfill	\$4,260	1998/03	1999/11	IRP	Response Complete	
LF002	Landfill	\$6,485	2004/02	2010/12	IRP	Low	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF012	Landfill	\$0	1990/03	1990/08	IRP	Response Complete	
OT009	Landfill	\$0	1988/07	1988/07	IRP	Response Complete	
OT010	Landfill	\$0	1988/07	1988/07	IRP	Response Complete	
OT014	Spill Site Area	\$0	1988/07	1988/07	IRP	Response Complete	
RW004	Radioactive Waste Area	\$0	1995/11	1996/04	IRP	Response Complete	
SS016	Spill Site Area	\$1,604	2001/08	2007/08	IRP	High	Groundwater
SS017	Spill Site Area	\$0	1998/09	2000/03	IRP	Response Complete	
SS018	Spill Site Area	\$0	1996/08	1999/06	IRP	Response Complete	
SS019	Spill Site Area	\$1,533	2001/08	2007/09	IRP	High	Groundwater Soil
SS020	Spill Site Area	\$65	2002/04	2003/05	IRP	Response Complete	
SS021	Spill Site Area	\$0	1998/11	1998/11	IRP	Response Complete	
WP006	Disposal Pit and Dry Well	\$0	1988/10	1998/07	IRP	Response Complete	
WP007	Disposal Pit and Dry Well	\$0	1988/07	1988/07	IRP	Response Complete	
WP011	Disposal Pit and Dry Well	\$0	1990/03	1995/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WP013	Disposal Pit and Dry Well	\$0	2001/01	2001/01	IRP	Response Complete	
WP015	Disposal Pit and Dry Well	\$0	2000/10	2000/11	IRP	Response Complete	
Michigan							
AIR FORCE --- MI557282612100 / WK KELLOGG REGIONAL AIRPORT			CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD	
AOC-A	Mixed Waste Area	\$0	1996/01	1996/01	IRP	Response Complete	BRAC Action: Realignment
AOC-C	Fire/Crash Training Area	\$0	1996/01	1999/03	IRP	Response Complete	
AOC-E	Spill Site Area	\$0	1996/01	1996/01	IRP	Response Complete	
AOC-F	Spill Site Area	\$0	1996/01	1996/01	IRP	Response Complete	
FT003	Fire/Crash Training Area	\$0	1996/06	1998/04	IRP	Response Complete	
LF004	Landfill	\$0	1991/09	1991/09	IRP	Response Complete	
SS001	Above Ground Storage Tank	\$0	1996/02	1999/01	IRP	Response Complete	
SS002	Surface Impoundment/Lagoon	\$0	1996/06	1997/10	IRP	Response Complete	
SS005	Storage Area	\$0	1991/09	1997/10	IRP	Response Complete	
ST006	Underground Storage Tanks	\$0	1991/09	1991/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
Minnesota							
AIR FORCE --- MN557282847300 / DULUTH INTERNATIONAL AIRPORT			CTC (\$K): \$1,526		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FT002	Fire/Crash Training Area	\$0	1990/01	1996/09	IRP	Response Complete	
RW010	Radioactive Waste Area	\$0	1993/01	1995/09	IRP	Response Complete	
SD020	Disposal Pit and Dry Well	\$0	1990/03	1990/06	IRP	Response Complete	
SR502	Pyrotechnics	\$277	2010/11	2011/11	MMRP	Not Required	
SS003	Storage Area	\$48	1992/06	1996/04	IRP	Not Required	
SS004	POL (Petroleum/Oil/Lubricants) Lir	\$48	2001/05	1996/04	IRP	Not Required	
SS008	Storage Area	\$0	1992/01	1992/01	IRP	Response Complete	
SS017	Storage Area	\$0	1996/03	1999/06	IRP	Response Complete	
SS018	Storage Area	\$0	1982/04	1997/09	IRP	Response Complete	
SS019	Storage Area	\$0	1992/08	1996/12	IRP	Response Complete	
SS023	Spill Site Area	\$0	1990/08	1999/06	IRP	Response Complete	
SS024	Spill Site Area	\$0	1990/08	1992/09	IRP	Response Complete	
SS026	Disposal Pit and Dry Well	\$0	1996/05	1995/05	IRP	Response Complete	
SS027	Spill Site Area	\$1,153	2001/06	2001/06	IRP	Not Required	
ST025	Underground Storage Tanks	\$0	2001/03	1999/08	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WP021	Waste Treatment Plant	\$0	1992/01	1999/08	IRP	Not Required	
WP022	Landfill	\$0	1992/08	1992/08	IRP	Response Complete	
Mississippi							
AIR FORCE --- MS457152406000 / COLUMBUS AIR FORCE BASE			CTC (\$K): \$11,799		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DP027	Disposal Pit and Dry Well	\$0	1996/01	1996/10	IRP	Response Complete	
FT001	Fire/Crash Training Area	\$0	1989/12	1990/01	IRP	Response Complete	
FT002	Fire/Crash Training Area	\$0	1999/10	2000/06	IRP	Response Complete	
FT003	Fire/Crash Training Area	\$0	1989/12	1997/05	IRP	Response Complete	
FT004	Fire/Crash Training Area	\$0	1989/12	1990/01	IRP	Response Complete	
LF005	Landfill	\$1,039	1989/12	1995/08	IRP	Response Complete	
LF006	Landfill	\$1,503	2003/09	2006/10	IRP	Medium	Groundwater
LF007	Landfill	\$1,035	1989/12	1995/08	IRP	Response Complete	
LF008	Landfill	\$0	1990/09	1990/09	IRP	Response Complete	
LF009	Landfill	\$1,037	1990/09	1995/08	IRP	Response Complete	
LF010	Landfill	\$1,036	1990/09	1995/08	IRP	Response Complete	
LF011	Landfill	\$3	1990/09	1995/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF012	Landfill	\$1,036	1990/09	1995/08	IRP	Response Complete	
MB265	Munitions Burial	\$0	2003/09	2003/09	MMRP	Response Complete	
OD033	Open Detonation	\$1,367	2007/06	2008/09	IRP	Low	Soil
SS025	Spill Site Area	\$0	1990/09	1995/10	IRP	Response Complete	
SS026	Spill Site Area	\$1,150	2003/12	2004/11	IRP	Not Required	
SS028	Spill Site Area	\$210	2001/05	2006/10	IRP	Medium	Groundwater
SS029	Spill Site Area	\$0	2003/04	2004/10	IRP	Not Required	
SS030	Spill Site Area	\$0	1995/06	1995/10	IRP	Response Complete	
SS031	Spill Site Area	\$0	1997/09	1999/06	IRP	Response Complete	
SS032	Contaminated Ground Water	\$1,450	2006/02	2007/06	IRP	Medium	Groundwater
ST013	Underground Storage Tanks	\$933	2001/05	2006/06	IRP	Low	Groundwater
ST014	Underground Storage Tanks	\$0	1990/10	1990/10	IRP	Response Complete	
ST015	Underground Storage Tanks	\$0	1990/09	1990/09	IRP	Response Complete	
ST016	Underground Storage Tanks	\$0	1990/10	1996/07	IRP	Response Complete	
ST017	Underground Storage Tanks	\$0	1990/10	1990/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST018	Underground Storage Tanks	\$0	1990/10	1990/10	IRP	Response Complete	
ST019	Underground Storage Tanks	\$0	1990/09	1990/09	IRP	Response Complete	
ST020	Underground Storage Tanks	\$0	1990/10	1990/10	IRP	Response Complete	
ST021	Underground Storage Tanks	\$0	1990/09	1990/09	IRP	Response Complete	
ST022	Underground Storage Tanks	\$0	1990/09	1990/09	IRP	Response Complete	
ST023	Underground Storage Tanks	\$0	1999/10	2000/06	IRP	Response Complete	
ST024	Underground Storage Tanks	\$0	2003/08	2004/04	IRP	Response Complete	
AIR FORCE --- MS457282647800 / JACKSON IAP (ALLEN C THOMPSON)			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FT001	Surface Disposal Area	\$0	2001/02	2006/03	IRP	Medium	Groundwater Soil
FT002	Fire/Crash Training Area	\$0	1992/06	1992/06	IRP	Response Complete	
SD005	Drainage Ditch	\$0	1992/06	1992/06	IRP	Response Complete	
SS003	Storage Area	\$0	1996/09	1996/09	IRP	Response Complete	
SS004	Maintenance Yard	\$0	1992/06	1992/06	IRP	Response Complete	
AIR FORCE --- MS457152416400 / KEESLER AIR FORCE BASE			CTC (\$K):	\$1,350	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FT001	Fire/Crash Training Area	\$0	2000/03	2004/06	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF002	Landfill	\$627	2001/02	2004/06	IRP	Not Required	
LF003	Landfill	\$502	2000/03	2004/06	IRP	Not Required	
LF004	Landfill	\$90	1999/05	1999/11	IRP	Not Required	
LF005	Landfill	\$0	1992/06	1994/03	IRP	Response Complete	
OT009	Storage Area	\$0	2000/02	2001/07	IRP	Response Complete	
RW015	Radioactive Waste Area	\$77	1999/05	2000/02	IRP	Not Required	
SS010	Spill Site Area	\$0	1984/04	1993/06	IRP	Response Complete	
SS023	Spill Site Area	\$0	1994/03	1994/09	IRP	Response Complete	
SS024	Spill Site Area	\$0	2000/03	2004/06	IRP	Not Required	
ST006	Underground Storage Tanks	\$29	1999/05	2000/02	IRP	Not Required	
ST007	Underground Storage Tanks	\$1	1999/05	2000/02	IRP	Not Required	
ST008	Underground Storage Tanks	\$12	1999/05	2000/02	IRP	Not Required	
ST016	Above Ground Storage Tank	\$0	1984/04	1993/09	IRP	Response Complete	
ST017	Underground Storage Tanks	\$0	1984/04	1993/09	IRP	Response Complete	
ST018	Underground Storage Tanks	\$0	1984/04	1993/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST019	Underground Storage Tanks	\$0	1984/04	1993/09	IRP	Response Complete	
ST020	Underground Storage Tanks	\$0	1984/04	1993/09	IRP	Response Complete	
ST021	Underground Storage Tanks	\$0	1984/04	1993/09	IRP	Response Complete	
ST022	Underground Storage Tanks	\$0	1984/04	1993/09	IRP	Response Complete	
WP011	Disposal Pit and Dry Well	\$12	2000/07	2001/05	IRP	Not Required	
WP012	Disposal Pit and Dry Well	\$0	1999/05	2000/01	IRP	Response Complete	
WP013	Disposal Pit and Dry Well	\$0	1999/05	2000/02	IRP	Not Required	
WP014	Disposal Pit and Dry Well	\$0	1997/08	1997/10	IRP	Response Complete	
AIR FORCE --- MS457282590400 / KEY FIELD (MERIDIAN)			CTC (\$K):		\$810	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
DP007	Chemical Disposal	\$0	1988/10	1988/10	IRP	Response Complete	
FT001	Fire/Crash Training Area	\$0	1988/10	1988/10	IRP	Response Complete	
FT002	Fire/Crash Training Area	\$223	2005/06	2007/09	IRP	High	Groundwater Soil
FT003	Fire/Crash Training Area	\$53	2005/06	2006/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FT004	Fire/Crash Training Area	\$0	1993/06	1998/09	IRP	Response Complete	
SD005	Storm Drain	\$0	1988/10	1988/10	IRP	Response Complete	
SD006	Storm Drain	\$0	1988/10	1988/10	IRP	Response Complete	
SS008	Maintenance Yard	\$534	2006/01	2006/09	IRP	Medium	Groundwater
SS009	Maintenance Yard	\$0	2001/12	2002/04	IRP	Response Complete	
ST010	POL (Petroleum/Oil/Lubricants) Lir	\$0	1988/10	1991/09	IRP	Response Complete	
Missouri							
AIR FORCE --- MO757282963400 / JEFFERSON BARRACKS AIR GUARD STATION			CTC (\$K):	\$20	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
SS001	Underground Storage Tanks	\$0	1994/03	1994/07	IRP	Response Complete	
SS002	Storage Area	\$20	2004/10	2006/11	IRP	Low	Soil
AIR FORCE --- MO757282529000 / LAMBERT ST. LOUIS INTERNATIONAL AIRPORT			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
ST001	Underground Storage Tanks	\$0	1991/08	1991/08	IRP	Response Complete	
ST002	Underground Storage Tanks	\$0	1991/11	1991/11	IRP	Response Complete	
WP003	Oil/Water Separator	\$0	1991/04	1991/04	IRP	Response Complete	
AIR FORCE --- MO757282588000 / ROSECRANS MEMORIAL AIRPORT			CTC (\$K):	\$2,421	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FT001	Fire/Crash Training Area	\$1,022	2004/04	2007/12	IRP	Medium	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FT002	Fire/Crash Training Area	\$0	2002/09	2002/09	IRP	Response Complete	
SS005	Spill Site Area	\$1,152	2006/02	2006/03	IRP	Medium	Groundwater Soil
ST004	Underground Storage Tanks	\$247	2004/04	2006/09	IRP	Medium	Groundwater
WP003	Surface Impoundment/Lagoon	\$0	2004/04	2007/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
AIR FORCE --- MO757212454900 / WHITEMAN AIR FORCE BASE			CTC (\$K): \$4,060		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DP032	Incinerator	\$477	2005/02	2007/09	IRP	High	Groundwater
DP043	Disposal Pit and Dry Well	\$0	2001/07	2001/07	IRP	Response Complete	
FR570	Firing Range	\$0	2003/09	2003/09	MMRP	Response Complete	
FR571	Firing Range	\$0	2003/09	2003/09	MMRP	Response Complete	
FT002	Fire/Crash Training Area	\$21	2000/08	2007/01	IRP	Low	Groundwater Soil
FT016	Waste Treatment Plant	\$21	1996/07	1996/07	IRP	Not Required	
LF003	Landfill	\$21	1991/12	2003/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF008	Landfill	\$477	2005/03	2005/03	IRP	Not Required	
LF011	Landfill	\$257	2004/05	2007/09	IRP	Low	Groundwater Soil Surface Water SW_Fresh
LF012	Landfill	\$21	2004/05	2007/09	IRP	Low	Groundwater Soil
LF013	Landfill	\$257	1991/01	2006/09	IRP	Low	Groundwater
LF031	Landfill	\$0	2001/07	2003/03	IRP	Response Complete	
LF034	Landfill	\$144	2004/06	2006/09	IRP	Medium	Groundwater Soil
LF042	Landfill	\$144	2004/06	2007/03	IRP	Medium	Groundwater Soil
OT001	Contaminated Sediments	\$0	1996/12	1998/03	IRP	Not Required	
OT022	Burn Area	\$354	1997/04	1997/04	IRP	Response Complete	
OT023	Firing Range	\$41	1996/02	1996/09	IRP	Response Complete	
RW009	Radioactive Waste Area	\$0	1986/05	1991/01	IRP	Response Complete	
RW010	Radioactive Waste Area	\$0	1986/05	1991/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SD007	Surface Disposal Area	\$21	1986/05	1991/01	IRP	Response Complete	
SD021	Surface Disposal Area	\$0	1997/09	1997/09	IRP	Response Complete	
SD028	Surface Disposal Area	\$0	1997/07	1997/10	IRP	Response Complete	
SD029	Surface Disposal Area	\$0	1997/07	1997/10	IRP	Response Complete	
SS006	Spill Site Area	\$21	1993/10	1993/10	IRP	Response Complete	
SS015	Spill Site Area	\$354	1994/08	1998/06	IRP	Not Required	
SS030	Spill Site Area	\$477	2006/03	2007/02	IRP	High	Groundwater Soil Surface Water SW_Marine
SS033	Spill Site Area	\$0	2002/05	2003/03	IRP	Response Complete	
SS035	Spill Site Area	\$144	2004/04	2007/04	IRP	Medium	Groundwater
SS036	Storage Area	\$0	2001/07	2003/03	IRP	Response Complete	
SS037	Maintenance Yard	\$144	2005/06	2007/09	IRP	Medium	Groundwater
SS038	Spill Site Area	\$144	2004/04	2007/04	IRP	High	Groundwater Soil
SS039	Disposal Pit and Dry Well	\$0	2002/03	2003/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS040	Spill Site Area	\$41	2004/03	2007/09	IRP	Medium	Groundwater
SS041	Contaminated Sediments	\$21	2004/03	2006/09	IRP	Low	Groundwater
SS044	Spill Site Area	\$21	2004/03	2006/09	IRP	Medium	Groundwater
ST014	Underground Storage Tanks	\$0	1988/05	1996/09	IRP	Response Complete	
ST017	Underground Storage Tanks	\$21	1988/02	1991/07	IRP	Response Complete	
ST018	Underground Storage Tanks	\$0	1995/11	1996/02	IRP	Response Complete	
ST019	Underground Storage Tanks	\$21	1997/12	1998/01	IRP	Response Complete	
ST020	Sewage Treatment Plant	\$21	2001/04	2001/04	IRP	Response Complete	
ST024	Underground Storage Tanks	\$0	1993/06	1993/10	IRP	Response Complete	
ST025	Underground Storage Tanks	\$0	1993/03	1993/05	IRP	Response Complete	
ST026	Underground Storage Tanks	\$374	1994/04	1994/05	IRP	Not Required	
ST027	Underground Storage Tanks	\$0	1992/12	1995/09	IRP	Response Complete	
WP004	Waste Treatment Plant	\$0	1991/01	2007/09	IRP	Low	Groundwater
WP005	Waste Treatment Plant	\$0	1989/11	1991/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
Montana							
AIR FORCE --- MT857282592300 / GREAT FALLS INTERNATIONAL AIRPORT			CTC (\$K): \$3,089		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DP006	Disposal Pit and Dry Well	\$693	2006/09	2010/10	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil
DP007	Disposal Pit and Dry Well	\$1,577	2006/06	2010/10	IRP	Medium	Groundwater
DP008	Disposal Pit and Dry Well	\$819	2006/06	2010/10	IRP	Medium	Groundwater Soil
FT001	Fire/Crash Training Area	\$0	1995/05	1995/05	IRP	Response Complete	
FT003	Fire/Crash Training Area	\$0	1992/02	1992/02	IRP	Response Complete	
FT004	Fire/Crash Training Area	\$0	1992/02	2006/12	IRP	Low	Groundwater
FT005	Fire/Crash Training Area	\$0	1992/02	2006/12	IRP	Low	Groundwater
SD002	Drainage Ditch	\$0	1992/02	2004/12	IRP	Response Complete	
AIR FORCE --- MT857182455600 / MALMSTROM AIR FORCE BASE			CTC (\$K): \$1,731		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
AOC030	Small Arms Range	\$0	2004/02	2004/09	IRP	Response Complete	
CD602	Contaminated Fill	\$0	2003/08	2003/08	MMRP	Response Complete	
FT001	Fire/Crash Training Area	\$0	1997/03	2000/11	IRP	Response Complete	
LF018	Landfill	\$0	1995/02	1995/02	IRP	Response Complete	
LF019	Landfill	\$1,404	2005/12	2007/11	IRP	Medium	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Sed_Human
							Surface Water SW_Fresh
OT007	Above Ground Storage Tank	\$0	1995/02	1995/02	IRP	Response Complete	
OT008	Above Ground Storage Tank	\$0	1994/02	1994/02	IRP	Response Complete	
OT016	Above Ground Storage Tank	\$0	1997/12	2000/02	IRP	Response Complete	
RW020	Waste Treatment Plant	\$0	1994/06	2001/01	IRP	Response Complete	
SD010	Surface Disposal Area	\$0	1997/11	1998/09	IRP	Response Complete	
SR601	Pistol Range	\$0	2003/09	2003/09	MMRP	Response Complete	
SS009	Spill Site Area	\$0	1996/08	1997/04	IRP	Response Complete	
SS011	Spill Site Area	\$0	1990/09	1993/07	IRP	Response Complete	
SS012	Spill Site Area	\$0	1990/09	1990/09	IRP	Response Complete	
SS013	Spill Site Area	\$42	1996/07	2004/07	IRP	Response Complete	
SS014	Spill Site Area	\$0	1984/08	1992/09	IRP	Response Complete	
SS015	Spill Site Area	\$0	1996/09	1996/11	IRP	Response Complete	
SS017	Spill Site Area	\$0	1994/02	1994/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS022	Spill Site Area	\$0	1995/02	1995/02	IRP	Response Complete	
SS023	Spill Site Area	\$0	1995/02	1995/02	IRP	Response Complete	
SS024	Spill Site Area	\$0	1996/09	1996/10	IRP	Response Complete	
SS027	Spill Site Area	\$0	2000/05	2001/09	IRP	Response Complete	
SS029	Spill Site Area	\$64	2005/01	2006/06	IRP	Low	Groundwater Soil
ST002	Underground Storage Tanks	\$0	1994/02	1994/09	IRP	Response Complete	
ST003	Underground Storage Tanks	\$0	1997/03	1998/04	IRP	Response Complete	
ST004	Underground Storage Tanks	\$60	1996/07	1996/10	IRP	Response Complete	
ST005	Underground Storage Tanks	\$68	2003/06	1996/11	IRP	Not Required	
ST006	Underground Storage Tanks	\$0	1995/02	1995/02	IRP	Response Complete	
ST021	Underground Storage Tanks	\$93	1994/10	2000/04	IRP	Not Required	
ST025	Underground Storage Tanks	\$0	1995/06	1995/04	IRP	Response Complete	

Nevada

AIR FORCE --- NV957212411000 / NELLIS AIR FORCE BASE			CTC (\$K): \$26,701		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
AL738	Air-to-Land	\$1,465	2007/12	2015/12	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
AL739	Air-to-Land	\$832	2011/12	2015/12	MMRP	Not Required	
AL740	Air-to-Land	\$832	2011/12	2012/12	MMRP	Not Required	
DP006	Disposal Pit and Dry Well	\$0	1993/09	1993/12	IRP	Response Complete	
DP008	Disposal Pit and Dry Well	\$0	1993/09	1993/12	IRP	Response Complete	
DP009	Disposal Pit and Dry Well	\$0	1994/05	1994/05	IRP	Response Complete	
DP014	Disposal Pit and Dry Well	\$0	1994/05	1994/05	IRP	Response Complete	
DP025	Disposal Pit and Dry Well	\$0	1989/10	1989/10	IRP	Response Complete	
DP059	Disposal Pit and Dry Well	\$0	1995/05	1995/05	IRP	Response Complete	
FT018	Fire/Crash Training Area	\$0	1994/11	1994/11	IRP	Response Complete	
FT019	Fire/Crash Training Area	\$0	1992/07	1993/03	IRP	Response Complete	
FT020	Fire/Crash Training Area	\$0	1990/12	1993/07	IRP	Response Complete	
LF001	Landfill	\$212	1992/01	1998/06	IRP	Response Complete	
LF002	Landfill	\$225	1995/02	1996/10	IRP	Response Complete	
LF003	Landfill	\$0	1992/01	1992/01	IRP	Response Complete	
LF004	Landfill	\$0	1989/08	1989/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF005	Landfill	\$73	1993/09	1996/09	IRP	Response Complete	
LF007	Landfill	\$0	1993/09	1996/11	IRP	Response Complete	
LF011	Landfill	\$0	1989/10	1989/10	IRP	Response Complete	
LF012	Landfill	\$0	1991/08	1991/08	IRP	Response Complete	
LF013	Landfill	\$0	1992/01	1992/01	IRP	Response Complete	
LF033	Landfill	\$0	1982/04	1992/06	IRP	Response Complete	
LF034	Landfill	\$76	1992/01	1996/04	IRP	Response Complete	
LF035	Landfill	\$0	1992/12	1995/02	IRP	Response Complete	
ML261	Medium/Large Caliber	\$0	2003/09	2003/09	MMRP	Response Complete	
MU732	Multi-Use Range	\$9,351	2011/12	2015/12	MMRP	Not Required	
OT036	Unexploded Munitions and Ordnar	\$0	1982/04	1993/04	IRP	Response Complete	
OT037	Unexploded Munitions and Ordnar	\$0	1982/04	1993/03	IRP	Response Complete	
OT039	Underground Storage Tanks	\$0	1982/04	1993/01	IRP	Response Complete	
OT040	Disposal Pit and Dry Well	\$0	1992/04	1993/01	IRP	Response Complete	
OT041	Disposal Pit and Dry Well	\$0	1992/04	1993/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT042	Disposal Pit and Dry Well	\$0	1992/04	1993/01	IRP	Response Complete	
OT043	Disposal Pit and Dry Well	\$0	1982/04	1993/01	IRP	Response Complete	
RW010	Radioactive Waste Area	\$0	1992/07	1995/09	IRP	Response Complete	
RW021	Radioactive Waste Area	\$0	1993/01	1995/09	IRP	Response Complete	
RW031	Radioactive Waste Area	\$0	1994/05	1994/05	IRP	Response Complete	
RW038	Radioactive Waste Area	\$0	1992/07	1995/09	IRP	Response Complete	
SD015	Surface Disposal Area	\$0	1982/04	1992/07	IRP	Response Complete	
SD026	Surface Disposal Area	\$0	1982/04	1992/04	IRP	Response Complete	
SS028	Spill Site Area	\$3,169	1999/09	2002/03	IRP	Not Required	
SS029	Spill Site Area	\$0	1982/04	1992/03	IRP	Response Complete	
SS030	Spill Site Area	\$0	1994/10	2001/09	IRP	Response Complete	
SS045	Spill Site Area	\$938	1999/03	2001/09	IRP	Not Required	
SS046	Spill Site Area	\$2,916	1999/08	2006/09	IRP	Medium	Groundwater
ST027	Underground Storage Tanks	\$3,162	2001/09	2002/09	IRP	Not Required	
ST044	Underground Storage Tanks	\$3,450	1993/11	1999/08	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST054	Underground Storage Tanks	\$0	1994/12	1995/05	IRP	Response Complete	
WP016	Disposal Pit and Dry Well	\$0	1992/03	1992/03	IRP	Response Complete	
WP017	Waste Treatment Plant	\$0	1992/08	1992/08	IRP	Response Complete	
WP022	Disposal Pit and Dry Well	\$0	1993/01	1994/03	IRP	Response Complete	
WP023	Disposal Pit and Dry Well	\$0	1993/01	1992/03	IRP	Response Complete	
WP024	Disposal Pit and Dry Well	\$0	1993/01	1992/05	IRP	Response Complete	
WP032	Waste Treatment Plant	\$0	1982/04	1992/04	IRP	Response Complete	
AIR FORCE --- NV957282589800 / RENO TAHOE INTERNATIONAL AIRPORT							
			CTC (\$K):	\$298	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FT001	Fire/Crash Training Area	\$0	1989/01	1989/01	IRP	Response Complete	
FT002	Fire/Crash Training Area	\$0	1994/06	2006/03	IRP	Medium	Groundwater Soil
FT003	Fire/Crash Training Area	\$0	1993/12	2006/03	IRP	Low	Groundwater Soil
FT004	Fire/Crash Training Area	\$0	1996/01	1998/06	IRP	Response Complete	
FT005	Fire/Crash Training Area	\$0	1996/01	1998/06	IRP	Response Complete	
FT006	Fire/Crash Training Area	\$0	1989/02	1989/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SD013	Storm Drain	\$0	1993/12	2006/06	IRP	Low	Groundwater
							Soil
SD014	Oil/Water Separator	\$0	1995/10	1998/06	IRP	Response Complete	
SS007	POL (Petroleum/Oil/Lubricants) Lir	\$298	1996/01	1998/05	IRP	Not Required	
SS012	Spill Site Area	\$0	1992/01	2004/02	IRP	Response Complete	
ST008	Underground Storage Tanks	\$0	1991/11	1991/11	IRP	Response Complete	
ST009	Underground Storage Tanks	\$0	1990/05	1991/09	IRP	Response Complete	
ST010	Underground Storage Tanks	\$0	1991/05	1991/09	IRP	Response Complete	
ST011	Underground Storage Tanks	\$0	1990/05	1991/09	IRP	Response Complete	

New Jersey

AIR FORCE --- NJ257282844900 / ATLANTIC CITY AIRPORT			CTC (\$K): \$3,364		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SS002	Spill Site Area	\$841	2006/07	2010/09	IRP	Medium	Groundwater Soil
SS003	Washrack	\$841	2006/07	2010/09	IRP	Low	Groundwater
SS005	Storage Area	\$841	2006/07	2010/09	IRP	Low	Groundwater Soil
SS006	Disposal Pit and Dry Well	\$841	2006/07	2010/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
AIR FORCE --- NJ257182401800 / MCGUIRE AIR FORCE BASE				CTC (\$K): \$171,528	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
AT028	Fire/Crash Training Area	\$3,796	2010/01	2012/01	IRP	Low	Groundwater
AT029	Fire/Crash Training Area	\$4,197	2010/01	2012/01	IRP	Medium	Groundwater
FT008	Fire/Crash Training Area	\$2,589	2010/01	2012/01	IRP	Low	Soil
FT011	Fire/Crash Training Area	\$3,858	2010/01	2012/01	IRP	Medium	Groundwater
FT013	Fire/Crash Training Area	\$5,026	2010/01	2012/01	IRP	Medium	Groundwater
LF002	Landfill	\$10,111	2008/09	2011/01	IRP	Medium	Groundwater
LF003	Landfill	\$9,398	2008/01	2010/01	IRP	Medium	Groundwater
LF004	Landfill	\$5,557	2008/01	2010/01	IRP	Medium	Groundwater
LF019	Landfill	\$7,630	2009/01	2011/01	IRP	Medium	Groundwater
LF020	Landfill	\$4,813	2009/01	2011/01	IRP	Medium	Groundwater
LF023	Landfill	\$4,942	2011/01	2013/01	IRP	Low	Groundwater
OT006	Spill Site Area	\$3,422	2010/01	2012/01	IRP	Medium	Groundwater
OT010	Surface Disposal Area	\$2,450	2010/01	2012/01	IRP	Low	Groundwater
OT012	Spill Site Area	\$0	1994/06	1994/09	IRP	Response Complete	
OT014	Surface Impoundment/Lagoon	\$4,841	2010/01	2012/01	IRP	Medium	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT016	Spill Site Area	\$17,105	2008/01	2011/01	IRP	High	Groundwater
RW001	Radioactive Waste Area	\$1,536	1992/05	2008/10	IRP	Medium	Soil
SS018	Spill Site Area	\$0	1991/09	1991/09	IRP	Response Complete	
SS024	Leach Field	\$1,102	2008/01	2010/01	IRP	Medium	Groundwater
SS025	Spill Site Area	\$2,480	2009/01	2011/01	IRP	Medium	Groundwater
SS026	Spill Site Area	\$2,336	2009/01	2011/01	IRP	Medium	Groundwater
SS027	Spill Site Area	\$2,960	2010/01	2012/01	IRP	Medium	Groundwater
SS030	Spill Site Area	\$2,464	2010/01	2012/01	IRP	Low	Groundwater
SS031	Spill Site Area	\$2,599	2010/01	2012/01	IRP	Low	Groundwater
SS032	Spill Site Area	\$2,699	2010/01	2012/01	IRP	Medium	Groundwater
SS033	Spill Site Area	\$2,726	2010/01	2012/01	IRP	Low	Groundwater
SS034	Spill Site Area	\$2,606	2011/01	2013/01	IRP	Low	Groundwater
SS035	Spill Site Area	\$4,324	2011/01	2013/01	IRP	Low	Groundwater
SS036	Spill Site Area	\$2,692	2011/01	2013/01	IRP	Low	Groundwater
SS037	Spill Site Area	\$2,537	2011/09	2013/01	IRP	Low	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS038	Spill Site Area	\$3,917	2011/01	2013/01	IRP	Medium	Groundwater
SS039	Spill Site Area	\$2,608	2011/09	2013/01	IRP	Low	Groundwater
SS040	Spill Site Area	\$3,869	2010/01	2012/01	IRP	Medium	Groundwater
SS041	Spill Site Area	\$3,935	2011/01	2013/01	IRP	Low	Groundwater
SS042	Spill Site Area	\$2,507	2011/01	2013/01	IRP	Low	Soil
ST007	Underground Storage Tanks	\$5,514	2008/01	2010/01	IRP	Medium	Groundwater
ST009	Above Ground Storage Tank	\$5,656	2009/01	2012/01	IRP	High	Groundwater
ST015	Underground Storage Tanks	\$9,464	2011/01	2013/01	IRP	Low	Groundwater
ST022	POL (Petroleum/Oil/Lubricants) Lir	\$3,074	2010/01	2012/01	IRP	Medium	Groundwater
WP005	Disposal Pit and Dry Well	\$8,188	2011/01	2013/01	IRP	Low	Groundwater
WP017	Disposal Pit and Dry Well	\$0	1991/09	1991/09	IRP	Response Complete	
WP021	Disposal Pit and Dry Well	\$0	2008/09	2008/09	IRP	Low	Groundwater Soil

New Mexico

AIR FORCE --- NM657212445400 / CANNON AIR FORCE BASE			CTC (\$K):	\$2,138	Acres Affected By Restoration Issues: TBD		BRAC Action: Major Closure
DP016	Disposal Pit and Dry Well	\$1	1996/12	1996/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
DP033	Disposal Pit and Dry Well	\$0	1986/09	1986/09	IRP	Response Complete	
DP035	Firing Range	\$0	1999/03	1999/03	IRP	Response Complete	
FT006	Fire/Crash Training Area	\$1	1996/12	1996/12	IRP	Response Complete	
FT007	Fire/Crash Training Area	\$1	1996/12	1996/12	IRP	Response Complete	
FT008	Fire/Crash Training Area	\$1	1996/12	1996/12	IRP	Response Complete	
LF001	Landfill	\$0	1993/05	1993/05	IRP	Response Complete	
LF002	Landfill	\$1	1987/12	1992/04	IRP	Response Complete	
LF003	Landfill	\$724	1994/02	1994/02	IRP	Response Complete	
LF004	Landfill	\$280	1994/02	1994/02	IRP	Response Complete	
LF005	Landfill	\$0	1996/10	1996/10	IRP	Response Complete	
LF025	Landfill	\$560	1996/12	2001/08	IRP	Response Complete	
LF036	Landfill	\$1	1999/03	1999/03	IRP	Response Complete	
LF037	Landfill	\$0	1999/03	1999/03	IRP	Response Complete	
OT010	Storage Area	\$1	1996/12	1996/12	IRP	Response Complete	
OT027	Surface Disposal Area	\$0	1996/12	1996/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SD011	Surface Disposal Area	\$559	1999/03	2007/09	IRP	Medium	Soil
SD012	Surface Disposal Area	\$1	1996/12	1996/12	IRP	Response Complete	
SD013	Surface Disposal Area	\$1	1987/10	1987/10	IRP	Response Complete	
SD015	Surface Disposal Area	\$1	1996/12	1996/12	IRP	Response Complete	
SD017	Surface Disposal Area	\$1	1996/12	1996/12	IRP	Response Complete	
SD020	Surface Disposal Area	\$1	1996/12	1996/12	IRP	Response Complete	
SD034	Surface Disposal Area	\$0	1999/03	1999/03	IRP	Response Complete	
SS018	Spill Site Area	\$1	1986/09	1986/09	IRP	Response Complete	
SS019	Spill Site Area	\$1	1996/12	1996/12	IRP	Response Complete	
ST026	Underground Storage Tanks	\$1	1986/09	1986/09	IRP	Response Complete	
WP014	Contaminated Sediments	\$0	1986/09	1986/09	IRP	Response Complete	
AIR FORCE --- NM657212442200 / HOLLOMAN AIR FORCE BASE				CTC (\$K):	\$6,037	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
AOC-2	Drainage Ditch	\$0	2004/11	2004/12	IRP	Response Complete	
AOC-72	Spill Site Area	\$148	2006/12	2008/09	IRP	Not Evaluated	
AOC-73	Spill Site Area	\$148	2006/12	2008/09	IRP	Not Evaluated	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
DP030	Disposal Pit and Dry Well	\$0	1993/01	1995/09	IRP	Response Complete	
DP043	Disposal Pit and Dry Well	\$0	1991/08	1994/09	IRP	Response Complete	
DP062	Disposal Pit and Dry Well	\$0	2004/12	2004/12	IRP	Response Complete	
DP063	Explosive Ordnance Disposal Area	\$51	2003/01	2006/12	IRP	Medium	Groundwater Sed_Human Soil Surface Water SW_Fresh
DP064	Chemical Disposal	\$0	2005/06	2006/03	IRP	Low	Soil Surface Water
ED137	EOD Range	\$0	2003/04	2003/04	MMRP	Response Complete	
FT031	Fire/Crash Training Area	\$0	1994/05	1995/09	IRP	Not Required	
LF001	Landfill	\$0	1989/06	1995/11	IRP	Response Complete	
LF007	Landfill	\$0	1983/08	1991/08	IRP	Response Complete	
LF010	Landfill	\$358	1989/06	1996/12	IRP	Response Complete	
LF019	Landfill	\$0	1989/06	1996/12	IRP	Response Complete	
LF021	Landfill	\$0	1989/06	1996/12	IRP	Response Complete	
LF022	Landfill	\$0	1989/06	1996/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF023	Landfill	\$0	1991/08	1994/09	IRP	Response Complete	
LF029	Landfill	\$0	1991/08	1996/12	IRP	Response Complete	
LF040	Landfill	\$0	1983/08	1991/08	IRP	Response Complete	
LF058	Landfill	\$0	1995/08	1997/09	IRP	Response Complete	
OT003	Landfill	\$125	1994/12	2006/09	IRP	Low	Groundwater Soil
OT004	Landfill	\$0	1994/12	1995/09	IRP	Response Complete	
OT011	Storage Area	\$0	1992/12	1994/09	IRP	Response Complete	
OT014	Storage Area	\$411	1993/09	1997/04	IRP	Not Required	
OT016	Storage Area	\$0	1995/06	2005/03	IRP	Response Complete	
OT020	Landfill	\$109	1991/08	2006/09	IRP	Medium	Soil
OT024	Storage Area	\$0	1995/09	1996/09	IRP	Response Complete	
OT032	Waste Lines	\$176	1988/10	2006/09	IRP	Not Evaluated	
OT034	Chemical Disposal	\$0	1984/09	1984/09	IRP	Response Complete	
OT035	Surface Disposal Area	\$268	1993/09	2006/09	IRP	Not Evaluated	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT037	Surface Disposal Area	\$328	1991/08	2006/09	IRP	Not Evaluated	
OT038	Surface Disposal Area	\$208	1991/08	2006/09	IRP	Not Evaluated	
OT041	Storage Area	\$0	1991/08	1994/09	IRP	Response Complete	
OT044	Storage Area	\$0	1995/09	1997/04	IRP	Response Complete	
OT045	Storage Area	\$103	1991/08	2006/09	IRP	Medium	Groundwater Soil
OT052	Storage Area	\$0	1984/09	1984/09	IRP	Response Complete	
OT053	Contaminated Sediments	\$0	1984/11	1991/08	IRP	Response Complete	
OT054	Surface Disposal Area	\$0	1984/11	1984/11	IRP	Response Complete	
OT055	Surface Disposal Area	\$0	1984/11	1984/11	IRP	Response Complete	
RW042	Radioactive Waste Area	\$200	1988/10	2006/09	IRP	Not Evaluated	
RW051	Radioactive Waste Area	\$0	1988/10	1988/10	IRP	Response Complete	
RW070	Washrack	\$54	2006/09	2007/09	IRP	Not Evaluated	
SD008	Surface Disposal Area	\$437	1995/11	1996/09	IRP	Not Required	
SD015	Surface Disposal Area	\$0	1995/09	1996/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SD025	Surface Disposal Area	\$0	1990/08	1990/08	IRP	Response Complete	
SD027	Surface Disposal Area	\$0	1997/09	1998/05	IRP	Response Complete	
SD028	Surface Disposal Area	\$0	1991/08	1994/09	IRP	Response Complete	
SD033	Surface Disposal Area	\$0	1993/01	1993/10	IRP	Response Complete	
SD047	Surface Disposal Area	\$0	1995/05	1996/11	IRP	Response Complete	
SS002	Spill Site Area	\$0	1994/05	1995/11	IRP	Not Required	
SS005	Spill Site Area	\$0	1994/11	1995/11	IRP	Not Required	
SS006	Spill Site Area	\$209	1987/02	2006/09	IRP	Low	Groundwater
SS009	Spill Site Area	\$0	1994/08	1994/09	IRP	Response Complete	
SS012	Spill Site Area	\$242	1995/11	2006/09	IRP	Not Evaluated	
SS013	Spill Site Area	\$0	1987/02	1986/01	IRP	Response Complete	
SS017	Spill Site Area	\$1,315	1992/03	1996/10	IRP	Not Required	
SS018	Spill Site Area	\$145	1987/02	2006/09	IRP	Not Evaluated	
SS026	Spill Site Area	\$0	1991/09	1991/09	IRP	Response Complete	
SS036	Spill Site Area	\$0	1995/08	1996/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS039	Spill Site Area	\$0	1994/09	1996/12	IRP	Response Complete	
SS046	Spill Site Area	\$0	1989/12	1995/09	IRP	Response Complete	
SS048	Spill Site Area	\$0	1989/12	1995/09	IRP	Not Required	
SS056	Spill Site Area	\$0	1991/08	1996/12	IRP	Response Complete	
SS057	Spill Site Area	\$0	1995/05	1995/11	IRP	Not Required	
SS059	Spill Site Area	\$0	1995/05	1996/01	IRP	Response Complete	
SS060	Spill Site Area	\$0	1995/05	1998/01	IRP	Response Complete	
SS061	Spill Site Area	\$56	2004/09	2006/09	IRP	Low	Groundwater Soil
SS065	Spill Site Area	\$54	2006/09	2007/09	IRP	Not Evaluated	
SS066	Spill Site Area	\$54	2006/09	2007/09	IRP	Not Evaluated	
SS067	Spill Site Area	\$54	2006/09	2007/09	IRP	Not Evaluated	
SS068	Spill Site Area	\$54	2006/09	2007/09	IRP	Not Evaluated	
SS069	Spill Site Area	\$54	2006/09	2007/09	IRP	Not Evaluated	
TU071	Underground Storage Tanks	\$54	2006/09	2007/09	IRP	Not Evaluated	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WP049	Waste Treatment Plant	\$622	1995/06	1999/11	IRP	Not Required	
WP050	Storage Area	\$0	1988/10	1988/10	IRP	Response Complete	
XE221	Trap and Skeet Range	\$0	2003/04	2003/04	MMRP	Response Complete	
AIR FORCE --- NM657182442300 / KIRTLAND AIR FORCE BASE CTC (\$K): \$279,422 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
AL120	Air-to-Land	\$26,641	2011/12	2015/12	MMRP	Not Required	
AL757	Air-to-Land	\$11,401	2011/12	2012/12	MMRP	Not Required	
AL758	Air-to-Land	\$12,186	2011/12	2012/12	MMRP	Not Required	
AL759	Multi-Use Range	\$0	2003/06	2003/06	MMRP	Response Complete	
AL769	Air-to-Land	\$8,381	2011/12	2015/06	MMRP	Not Required	
AL771	Air-to-Land	\$9,690	2011/12	2012/12	MMRP	Not Required	
DA130	Surface Disposal Area	\$7,325	2011/09	2013/12	MMRP	Not Required	
DA782	Surface Disposal Area	\$7,377	2011/12	2014/12	MMRP	Not Required	
DP101	Disposal Pit and Dry Well	\$0	2002/08	2002/09	IRP	Response Complete	
ED770	EOD Range	\$14,388	2011/12	2015/12	MMRP	Not Required	
FT013	Fire/Crash Training Area	\$0	1999/03	2000/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FT014	Fire/Crash Training Area	\$0	1999/09	2000/03	IRP	Not Required	
FT039	Fire/Crash Training Area	\$0	1993/12	1993/12	IRP	Response Complete	
FT052	Fire/Crash Training Area	\$0	1995/10	1995/10	IRP	Response Complete	
LF001	Storm Drain	\$3,653	1999/10	2006/05	IRP	Medium	Groundwater Sed_Fresh Sed_Human Surface Water SW_Fresh
LF002	Landfill	\$5,054	1999/10	2006/07	IRP	Medium	Groundwater Soil
LF007	Landfill	\$0	1999/03	2005/03	IRP	Response Complete	
LF008	Landfill	\$2,884	1999/10	2002/12	IRP	Not Required	
LF009	Landfill	\$0	1999/03	1999/03	IRP	Response Complete	
LF012	Landfill	\$0	1993/12	1993/12	IRP	Response Complete	
LF015	Landfill	\$0	1999/08	1999/09	IRP	Response Complete	
LF018	Landfill	\$0	1999/03	1999/03	IRP	Response Complete	
LF020	Landfill	\$0	1999/09	1999/09	IRP	Response Complete	
LF022	Landfill	\$0	1981/11	1991/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF044	Landfill	\$0	1999/03	2004/08	IRP	Response Complete	
LF045	Landfill	\$0	1999/03	1999/03	IRP	Response Complete	
LF056	Landfill	\$0	2000/09	2003/03	IRP	Response Complete	
ML125	Multi-Use Range	\$20,212	2011/12	2014/12	MMRP	Not Required	
ML126	Medium/Large Caliber	\$0	2003/06	2003/06	MMRP	Response Complete	
ML760	Medium/Large Caliber	\$15,300	2012/06	2015/06	MMRP	Not Required	
ML762	Medium/Large Caliber	\$11,919	2011/09	2014/06	MMRP	Not Required	
ML774	Medium/Large Caliber	\$14,341	2011/09	2014/06	MMRP	Not Required	
ML781	Multi-Use Range	\$6,436	2011/12	2014/12	MMRP	Not Required	
ML784	Medium/Large Caliber	\$8,858	2011/09	2014/11	MMRP	Not Required	
MU772	Multi-Use Range	\$8,231	2011/12	2012/12	MMRP	Not Required	
OT010	Radioactive Waste Area	\$0	2000/08	2004/08	IRP	Response Complete	
OT028	EOD Range	\$1,182	1999/09	1999/09	IRP	Response Complete	
OT029	EOD Range	\$0	1999/09	1999/09	IRP	Response Complete	
OT030	Underground Storage Tanks	\$0	1988/08	1993/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT031	Underground Storage Tanks	\$0	1988/08	1993/07	IRP	Response Complete	
OT032	Underground Storage Tanks	\$0	1988/08	1993/07	IRP	Response Complete	
OT033	Underground Storage Tanks	\$0	1988/08	1993/07	IRP	Response Complete	
OT038	Spill Site Area	\$0	1981/11	1994/01	IRP	Response Complete	
OT046	Contaminated Sediments	\$75	2000/09	2004/09	IRP	Response Complete	
OT074	Pistol Range	\$0	2000/05	2003/02	IRP	Response Complete	
OT086	Firing Range	\$0	2004/08	2004/08	IRP	Response Complete	
PT123	Pyrotechnics	\$13,854	2011/12	2012/12	MMRP	Not Required	
PT761	Multi-Use Range	\$7,265	2011/12	2013/12	MMRP	Not Required	
PT773	Pyrotechnics	\$7,864	2011/09	2013/12	MMRP	Not Required	
PT779	Pyrotechnics	\$0	2003/06	2003/06	MMRP	Response Complete	
PT783	Training and Maneuver Area	\$7,355	2011/12	2013/12	MMRP	Not Required	
RW003	Radioactive Waste Area	\$0	1981/11	1991/11	IRP	Response Complete	
RW004	Radioactive Waste Area	\$0	1996/06	1996/06	IRP	Response Complete	
RW005	Radioactive Waste Area	\$0	1996/06	1996/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RW006	Radioactive Waste Area	\$2,359	1999/10	2008/10	IRP	Medium	Groundwater
							Soil
RW011	Radioactive Waste Area	\$0	1981/11	1991/11	IRP	Response Complete	
RW017	Radioactive Waste Area	\$0	1996/06	1996/06	IRP	Response Complete	
RW019	Radioactive Waste Area	\$0	1996/06	1996/06	IRP	Response Complete	
RW021	Radioactive Waste Area	\$0	1994/12	1994/12	IRP	Response Complete	
RW023	Radioactive Waste Area	\$0	1996/06	1996/06	IRP	Response Complete	
RW024	Radioactive Waste Area	\$0	1981/11	1991/11	IRP	Response Complete	
RW048	Radioactive Waste Area	\$0	1988/08	1988/08	IRP	Response Complete	
RW049	Radioactive Waste Area	\$0	1988/08	1988/08	IRP	Response Complete	
RW050	Radioactive Waste Area	\$0	1988/08	1988/08	IRP	Response Complete	
RW068	Radioactive Waste Area	\$0	1999/01	1999/11	IRP	Response Complete	
RW084	Mixed Waste Area	\$0	2003/08	2003/08	IRP	Response Complete	
SD025	Drainage Ditch	\$0	1992/12	1992/12	IRP	Response Complete	
SR763	Small Arms Range	\$3,054	2011/12	2014/07	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SR764	Small Arms Range	\$3,165	2010/12	2013/06	MMRP	Not Required	
SR765	Small Arms Range	\$3,174	2010/12	2013/06	MMRP	Not Required	
SR766	Small Arms Range	\$3,153	2010/12	2013/06	MMRP	Not Required	
SR767	Small Arms Range	\$3,076	2010/12	2013/06	MMRP	Not Required	
SR768	Multi-Use Range	\$8,158	2011/12	2012/12	MMRP	Not Required	
SR777	Small Arms Range	\$2,026	2010/12	2013/07	MMRP	Not Required	
SR778	Small Arms Range	\$1,184	2011/06	2013/12	MMRP	Not Required	
SR780	Multi-Use Range	\$9,275	2011/12	2013/12	MMRP	Not Required	
SS062	Spill Site Area	\$0	2000/09	2000/09	IRP	Response Complete	
SS063	Spill Site Area	\$0	2003/03	2003/03	IRP	Response Complete	
SS069	Spill Site Area	\$0	2000/08	2000/09	IRP	Response Complete	
SS076	Burn Area	\$0	1999/12	2000/02	IRP	Response Complete	
SS081	Spill Site Area	\$0	2000/09	2003/01	IRP	Response Complete	
ST051	Waste Lines	\$0	1995/10	1995/10	IRP	Response Complete	
ST064	Maintenance Yard	\$0	1999/03	1999/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST070	Oil/Water Separator	\$1,102	1999/10	2007/10	IRP	Medium	Groundwater
							Soil
ST071	Oil/Water Separator	\$0	2000/08	2000/12	IRP	Response Complete	
ST072	Oil/Water Separator	\$0	2000/06	2001/04	IRP	Response Complete	
ST073	Spill Site Area	\$0	2000/08	2000/11	IRP	Response Complete	
ST100	Sewage Treatment Plant	\$0	2002/08	2002/09	IRP	Response Complete	
ST328	Leach Field	\$0	2001/06	2001/06	IRP	Response Complete	
TS756	Trap and Skeet Range	\$869	2011/09	2013/12	MMRP	Not Required	
TS775	Trap and Skeet Range	\$1,133	2012/06	2015/12	MMRP	Not Required	
TS776	Trap and Skeet Range	\$1,857	2010/12	2013/07	MMRP	Not Required	
WP016	Surface Disposal Area	\$0	1999/03	1999/03	IRP	Response Complete	
WP026	Disposal Pit and Dry Well	\$3,965	2006/10	2008/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil Surface Water
WP027	Disposal Pit and Dry Well	\$0	1993/12	1993/12	IRP	Response Complete	
WP034	Underground Storage Tanks	\$0	1988/08	1993/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WP035	Underground Storage Tanks	\$0	1988/08	1993/07	IRP	Response Complete	
WP036	Underground Storage Tanks	\$0	1988/08	1993/07	IRP	Response Complete	
WP037	Underground Storage Tanks	\$0	1988/08	1993/07	IRP	Response Complete	
WP040	Disposal Pit and Dry Well	\$0	1993/12	1993/12	IRP	Response Complete	
WP041	Disposal Pit and Dry Well	\$0	1993/12	1993/12	IRP	Response Complete	
WP042	Disposal Pit and Dry Well	\$0	1993/12	1993/12	IRP	Response Complete	
WP043	Disposal Pit and Dry Well	\$0	1993/12	1993/12	IRP	Response Complete	
WP047	Disposal Pit and Dry Well	\$0	1995/07	1997/04	IRP	Response Complete	
WP053	Surface Disposal Area	\$0	1988/08	1988/08	IRP	Response Complete	
WP054	Surface Disposal Area	\$0	1988/08	1988/08	IRP	Response Complete	
WP055	Surface Disposal Area	\$0	1988/08	1988/08	IRP	Response Complete	
WP058	Surface Disposal Area	\$0	1999/03	1999/03	IRP	Response Complete	
XU092	Multi-Use Range	\$0	2003/06	2003/06	IRP	Response Complete	
XU093	Multi-Use Range	\$0	2003/06	2003/06	IRP	Response Complete	
XU094	Multi-Use Range	\$0	2003/06	2003/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
XU095	Multi-Use Range	\$0	2003/06	2003/06	IRP	Response Complete	
XU096	Multi-Use Range	\$0	2003/06	2003/06	IRP	Response Complete	
XU097	Multi-Use Range	\$0	2003/06	2003/06	IRP	Response Complete	
XU098	Multi-Use Range	\$0	2003/06	2003/06	IRP	Response Complete	
New York							
AIR FORCE --- NY257282427300 / NIAGARA FALLS INTERNATIONAL AIRPORT			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
ST001	Underground Storage Tanks	\$0	1983/12	1992/02	IRP	Response Complete	
ST002	Underground Storage Tanks	\$0	1983/12	1992/02	IRP	Response Complete	
ST003	Spill Site Area	\$0	1983/12	1992/02	IRP	Response Complete	
AIR FORCE --- NY257282589700 / SCHENECTADY AIRPORT			CTC (\$K):	\$1,236	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DP003	Disposal Pit and Dry Well	\$546	2009/03	2008/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
FT001	Fire/Crash Training Area	\$0	1997/04	1997/04	IRP	Response Complete	
SD005	Oil/Water Separator	\$0	1992/04	1992/05	IRP	Response Complete	
SS002	Storage Area	\$0	2000/09	2000/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS004	POL (Petroleum/Oil/Lubricants) Lir	\$0	1993/07	1992/09	IRP	Response Complete	
SS006	Spill Site Area	\$690	2009/03	2008/09	IRP	Medium	Groundwater Soil

North Carolina

AIR FORCE --- NC457282589400 / CHARLOTTE DOUGLAS INTERNATIONAL AIRPOI		CTC (\$K):	\$707	Acres Affected By Restoration Issues: TBD			BRAC Action: Realignment
FT001	Fire/Crash Training Area	\$0	2001/03	2001/03	IRP	Response Complete	
SD002	Surface Impoundment/Lagoon	\$707	2006/05	2008/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil
AIR FORCE --- NC457212447500 / POPE AIR FORCE BASE		CTC (\$K):	\$14,706	Acres Affected By Restoration Issues: TBD			BRAC Action: Realignment
CW691	Chemical Weapons	\$1,243	2012/03	2013/03	MMRP	Not Required	
DP003	Disposal Pit and Dry Well	\$0	2004/06	2004/06	IRP	Response Complete	
ED140	EOD Range	\$1,543	2011/03	2014/03	MMRP	Not Required	
FT001	Fire/Crash Training Area	\$0	2004/11	2005/03	IRP	Not Required	
LF005	Landfill	\$96	2007/06	2008/10	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil
LF006	Landfill	\$96	2007/06	2008/10	IRP	Medium	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Sed_Fresh
							Sed_Human Soil Surface Water SW_Fresh
LF010	Landfill	\$1,430	2006/10	2011/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
LF011	Landfill	\$411	2011/03	2012/09	IRP	Low	Groundwater Soil
LF012	Landfill	\$446	2010/03	2011/09	IRP	Medium	Groundwater Soil
LF022	Landfill	\$1,770	2013/06	2014/09	IRP	Not Evaluated	
LF023	Landfill	\$332	2014/03	2014/09	IRP	Not Evaluated	
LF024	Landfill	\$332	2014/03	2014/09	IRP	Not Evaluated	
LF025	Landfill	\$331	2014/03	2014/09	IRP	Not Evaluated	
SS004	Spill Site Area	\$548	2008/10	2011/09	IRP	Medium	Groundwater Soil
SS007	Underground Storage Tanks	\$1,626	2002/07	2006/08	IRP	High	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
SS009	Spill Site Area	\$626	2010/03	2011/09	IRP	Medium	Groundwater Soil
SS014	Spill Site Area	\$60	2012/03	2013/09	IRP	Low	Groundwater Soil
SS016	Spill Site Area	\$310	2010/03	2011/09	IRP	Low	Groundwater Soil
SS017	Spill Site Area	\$345	2010/03	2011/09	IRP	Low	Groundwater Soil
SS018	Contaminated Ground Water	\$633	2010/03	2011/09	IRP	Medium	Groundwater Soil
SS019	Underground Tank Farm	\$501	2004/03	2006/08	IRP	High	Groundwater Soil
SS020	Spill Site Area	\$357	2011/03	2011/09	IRP	Medium	Groundwater Soil
SS021	Spill Site Area	\$0	2004/12	2004/12	IRP	Response Complete	
ST002	Underground Storage Tanks	\$34	2004/07	2007/03	IRP	Medium	Groundwater Soil Surface Water SW_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST008	Underground Storage Tanks	\$570	2002/09	2004/04	IRP	Not Required	
ST013	Underground Storage Tanks	\$0	2003/07	2005/02	IRP	Response Complete	
ST015	Underground Storage Tanks	\$21	2005/02	2005/02	IRP	Response Complete	
TS692	Trap and Skeet Range	\$1,045	2012/03	2012/05	MMRP	Not Required	
AIR FORCE --- NC457212447400 / SEYMOUR JOHNSON AIR FORCE BASE			CTC (\$K): \$13,515		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
AOC-32	Small Arms Range	\$0	2003/07	2003/07	IRP	Response Complete	
ED060	EOD Range	\$620	2006/09	2009/11	MMRP	Not Required	
ED080	EOD Range	\$0	2003/10	2003/10	MMRP	Response Complete	
FT007	Fire/Crash Training Area	\$596	2005/06	2007/09	IRP	Low	Groundwater
FT019	Fire/Crash Training Area	\$338	1985/08	2007/09	IRP	Low	Groundwater Soil
FT020	Fire/Crash Training Area	\$65	1991/06	2007/09	IRP	Low	Groundwater Soil
LF006	Landfill	\$231	1991/05	1996/11	IRP	Not Required	
LF008	Landfill	\$228	1991/11	1996/11	IRP	Not Required	
LF015	Landfill	\$759	1982/07	1996/11	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF016	Landfill	\$647	1991/11	1996/11	IRP	Not Required	
LF023	Landfill	\$0	1982/09	1996/11	IRP	Response Complete	
OT011	Surface Disposal Area	\$26	2004/06	2006/12	IRP	Low	Soil
OT017	Disposal Pit and Dry Well	\$0	2002/07	2002/08	IRP	Response Complete	
OT018	Burn Area	\$0	1982/07	1991/06	IRP	Response Complete	
OT021	Spill Site Area	\$1,019	2002/12	2007/09	IRP	High	Groundwater Soil
OT026	Spill Site Area	\$0	1988/12	1996/11	IRP	Response Complete	
OT029	Disposal Pit and Dry Well	\$843	1999/04	2006/03	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
SD002	Surface Disposal Area	\$124	1992/03	2006/05	IRP	High	Groundwater Surface Water SW_Fresh
SD003	Surface Disposal Area	\$71	1992/03	2006/04	IRP	High	Groundwater Soil Surface Water SW_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SR077	Small Arms Range	\$0	2003/07	2003/07	MMRP	Response Complete	
SS004	Spill Site Area	\$1,335	1992/11	2006/12	IRP	High	Groundwater Soil
SS005	Sewage Treatment Plant	\$2,873	1992/11	2006/09	IRP	High	Groundwater
SS009	Spill Site Area	\$49	2002/11	2008/12	IRP	High	Groundwater Sed_Human Soil Surface Water
SS010	Spill Site Area	\$0	1991/06	1998/05	IRP	Response Complete	
SS012	Spill Site Area	\$2,467	1999/04	2006/05	IRP	High	Groundwater Soil
SS013	Spill Site Area	\$0	2002/11	2002/11	IRP	Response Complete	
SS022	Spill Site Area	\$0	2002/07	2002/08	IRP	Response Complete	
SS024	Spill Site Area	\$0	1982/09	2001/04	IRP	Response Complete	
SS025	Spill Site Area	\$0	1991/06	2001/07	IRP	Response Complete	
SS031	Spill Site Area	\$0	1999/04	2000/12	IRP	Response Complete	
SS033	Spill Site Area	\$24	2007/09	2007/09	IRP	Low	Soil
SS034	Spill Site Area	\$66	2005/02	2008/05	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST001	Underground Storage Tanks	\$945	1992/03	2006/09	IRP	High	Groundwater
							Surface Water SW_Fresh
ST014	Underground Storage Tanks	\$189	2006/01	2007/03	IRP	Low	Groundwater Soil
WP027	Waste Treatment Plant	\$0	2002/12	2003/10	IRP	Response Complete	

North Dakota

AIR FORCE --- ND857212475900 / GRAND FORKS AIR FORCE BASE			CTC (\$K): \$7,556		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
ED178	EOD Range	\$0	0000/01	2004/11	MMRP	Response Complete	
FT002	Fire/Crash Training Area	\$2,122	1994/06	1997/09	IRP	Response Complete	
GR752	Grenade Range	\$0	0000/01	2004/11	MMRP	Response Complete	
LF003	Landfill	\$1,751	1994/06	1997/10	IRP	Response Complete	
OT005	Explosive Ordnance Disposal Area	\$0	1994/06	1994/09	IRP	Response Complete	
ST004	Underground Storage Tanks	\$0	1992/10	1994/10	IRP	Response Complete	
ST006	Underground Storage Tanks	\$0	1989/05	1991/03	IRP	Response Complete	
ST007	POL (Petroleum/Oil/Lubricants) Lir	\$1,375	1995/06	1995/09	IRP	Not Required	
ST008	Underground Storage Tanks	\$2,308	2002/03	2003/05	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
AIR FORCE --- ND857282592400 / HECTOR FIELD INTERNATIONAL AIRPORT				CTC (\$K): \$4,209	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FT010	Fire/Crash Training Area	\$0	1992/05	1996/10	IRP	Response Complete	
SR506	Small Arms Range	\$1,057	2011/11	2014/11	MMRP	Not Required	
SS001	Spill Site Area	\$0	1992/03	1992/03	IRP	Response Complete	
SS002	Storage Area	\$0	1992/03	1992/03	IRP	Response Complete	
SS003	Spill Site Area	\$0	1987/10	1987/10	IRP	Response Complete	
SS004	Spill Site Area	\$0	1987/10	1987/08	IRP	Response Complete	
SS005	Storage Area	\$0	1987/10	1987/10	IRP	Response Complete	
SS006	Spill Site Area	\$0	2005/04	2005/04	IRP	Response Complete	
SS007	Maintenance Yard	\$0	1987/10	1987/10	IRP	Response Complete	
SS008	Spill Site Area	\$0	1987/10	1987/10	IRP	Response Complete	
SS009	Spill Site Area	\$0	1987/10	1987/10	IRP	Response Complete	
ST011	Underground Storage Tanks	\$3,152	2008/09	2009/09	IRP	Medium	Groundwater Soil
Ohio							
AIR FORCE --- OH557282588100 / MANSFIELD LAHM				CTC (\$K): \$2,367	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FT001	Fire/Crash Training Area	\$0	2002/07	2002/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FT002	Fire/Crash Training Area	\$0	2002/07	2002/07	IRP	Response Complete	
FT003	Fire/Crash Training Area	\$0	2002/07	2002/07	IRP	Response Complete	
SD008	Storm Drain	\$0	2002/07	2002/07	IRP	Response Complete	
SS004	POL (Petroleum/Oil/Lubricants) Lir	\$789	2001/07	2006/09	IRP	Low	Groundwater Soil
SS005	Surface Disposal Area	\$789	2001/07	2004/01	IRP	Response Complete	
SS006	Storage Area	\$0	2002/07	2002/07	IRP	Response Complete	
SS007	Maintenance Yard	\$789	2001/07	2006/09	IRP	Low	Groundwater Soil
AIR FORCE --- OH557002465000 / NEWARK AFB			CTC (\$K):		\$277	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
FT010	Fire/Crash Training Area	\$0	1985/04	2000/08	IRP	Response Complete	
LF001	Landfill	\$0	1996/08	1999/05	IRP	Response Complete	
LF002	Landfill	\$0	2002/08	2002/09	IRP	Response Complete	
OT008	Surface Disposal Area	\$0	1996/08	1999/05	IRP	Response Complete	
OT009	Surface Disposal Area	\$0	1988/12	1999/05	IRP	Response Complete	
SD012	Waste Lines	\$0	1996/08	1999/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS003	Spill Site Area	\$0	1996/08	1999/05	IRP	Response Complete	
SS004	Spill Site Area	\$0	1996/08	1999/05	IRP	Response Complete	
SS005	Spill Site Area	\$0	1996/08	1999/05	IRP	Response Complete	
SS006	Spill Site Area	\$0	1996/08	1999/05	IRP	Response Complete	
ST007	Above Ground Storage Tank	\$0	1996/08	1999/05	IRP	Response Complete	
ST011	Storage Area	\$277	1995/01	1996/01	IRP	Not Required	
AIR FORCE --- OH557002454400 / RICKENBACKER ANGB CTC (\$K): \$2,370 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
FT023	Surface Disposal Area	\$0	1997/12	1998/08	IRP	Response Complete	
SD019	Storm Drain	\$0	1997/12	1998/09	IRP	Response Complete	
SD020	Storm Drain	\$0	1997/12	1998/08	IRP	Response Complete	
SD025	Storm Drain	\$0	1998/10	2001/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SD027	Surface Disposal Area	\$0	1998/10	2001/09	IRP	Response Complete	
SD045	Spill Site Area	\$0	1995/12	1997/12	IRP	Response Complete	
SS001	Spill Site Area	\$1,080	2001/09	2001/09	IRP	Not Required	
SS002	Spill Site Area	\$277	1998/10	2000/10	IRP	Not Required	
SS003	Spill Site Area	\$0	1995/12	1998/12	IRP	Response Complete	
SS004	Spill Site Area	\$0	1995/12	1998/12	IRP	Response Complete	
SS005	Spill Site Area	\$0	1996/06	1997/09	IRP	Response Complete	
SS006	Spill Site Area	\$0	1995/12	1997/12	IRP	Response Complete	
SS007	Spill Site Area	\$0	1996/08	1997/08	IRP	Response Complete	
SS008	Spill Site Area	\$0	1996/03	1996/03	IRP	Response Complete	
SS009	POL (Petroleum/Oil/Lubricants) Lir	\$0	1997/12	1998/08	IRP	Response Complete	
SS010	POL (Petroleum/Oil/Lubricants) Lir	\$0	1992/05	1997/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS011	Spill Site Area	\$0	1996/06	1998/09	IRP	Response Complete	
SS012	Spill Site Area	\$0	2001/09	2001/09	IRP	Response Complete	
SS013	Spill Site Area	\$0	1987/03	1997/08	IRP	Response Complete	
SS014	Spill Site Area	\$0	1992/05	1997/08	IRP	Response Complete	
SS015	Spill Site Area	\$0	1997/01	1997/09	IRP	Response Complete	
SS016	Spill Site Area	\$0	1997/01	1997/09	IRP	Response Complete	
SS017	Spill Site Area	\$0	1997/12	1998/08	IRP	Response Complete	
SS018	Pesticide Shop	\$0	1996/08	1996/08	IRP	Response Complete	
SS021	Underground Storage Tanks	\$256	1998/10	2001/05	IRP	Not Required	
SS022	Storage Area	\$0	1997/01	1997/08	IRP	Response Complete	
SS026	Storage Area	\$0	1992/05	1997/08	IRP	Response Complete	
SS039	Spill Site Area	\$0	1996/08	1996/08	IRP	Response Complete	
SS040	Spill Site Area	\$0	1996/08	1996/08	IRP	Response Complete	
SS041	Spill Site Area	\$464	1998/10	2000/07	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS042	Spill Site Area	\$293	1998/10	2001/08	IRP	Not Required	
SS043	Spill Site Area	\$0	1998/10	2000/07	IRP	Response Complete	
ST028	Underground Storage Tanks	\$0	1994/01	2000/03	IRP	Response Complete	
ST029	Underground Tank Farm	\$0	1994/01	1998/12	IRP	Response Complete	
ST030	Underground Storage Tanks	\$0	1991/11	1996/04	IRP	Response Complete	
ST031	Underground Storage Tanks	\$0	1991/11	1998/12	IRP	Response Complete	
ST032	Underground Storage Tanks	\$0	1991/10	1998/12	IRP	Response Complete	
ST033	Underground Storage Tanks	\$0	1991/11	1998/12	IRP	Response Complete	
ST034	Underground Storage Tanks	\$0	1991/11	1996/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST035	Underground Storage Tanks	\$0	1991/04	1996/04	IRP	Response Complete	
ST036	Underground Storage Tanks	\$0	1991/11	1998/08	IRP	Response Complete	
ST037	Underground Storage Tanks	\$0	1991/11	1998/08	IRP	Response Complete	
ST038	Underground Tank Farm	\$0	1994/01	1998/12	IRP	Response Complete	
WP024	Underground Storage Tanks	\$0	1997/12	1998/08	IRP	Response Complete	
AIR FORCE --- OH557282587300 / SPRINGFIELD-BECKLEY MUNICIPAL AIRPORT CTC (\$K): \$597 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
FT001	Fire/Crash Training Area	\$0	1995/07	2003/09	IRP	Response Complete	
FT002	Fire/Crash Training Area	\$0	1999/05	2003/09	IRP	Response Complete	
SD005	Drainage Ditch	\$0	1995/07	2003/09	IRP	Response Complete	
SS004	POL (Petroleum/Oil/Lubricants) Lir	\$597	2006/03	2007/09	IRP	Low	Groundwater Soil
ST006	Underground Storage Tanks	\$0	1988/10	2003/09	IRP	Response Complete	
WP003	Leach Field	\$0	1995/07	2003/09	IRP	Response Complete	
AIR FORCE --- OH557282843600 / TOLEDO EXPRESS AIRPORT CTC (\$K): \$297 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
FT001	Fire/Crash Training Area	\$48	2000/04	2006/03	IRP	Medium	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FT002	Fire/Crash Training Area	\$48	2000/04	2006/03	IRP	Low	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
FT003	Fire/Crash Training Area	\$48	2000/04	2006/03	IRP	Low	Groundwater Soil
FT004	Fire/Crash Training Area	\$0	1994/04	1994/04	IRP	Response Complete	
FT008	Fire/Crash Training Area	\$0	2003/06	2003/06	IRP	Response Complete	
SD006	Drainage Ditch	\$0	1992/04	1992/04	IRP	Response Complete	
SD007	Drainage Ditch	\$0	2002/04	2004/02	IRP	Response Complete	
SS005	POL (Petroleum/Oil/Lubricants) Lir	\$80	1994/04	1997/10	IRP	Not Required	
ST009	Underground Storage Tanks	\$73	1992/04	1997/10	IRP	Not Required	
AIR FORCE --- OH557172431200 / WRIGHT PATTERSON AIR FORCE BASE				CTC (\$K):	\$33,762	Acres Affected By Restoration Issues: TBD	BRAC Action: Realignment
AL100	Air-to-Land	\$0	2003/09	2003/09	MMRP	Response Complete	
CD073	Contaminated Soil Piles	\$0	2003/09	2006/12	IRP	Not Evaluated	
DP045	Disposal Pit and Dry Well	\$0	1995/08	1993/09	IRP	Response Complete	
DP046	Disposal Pit and Dry Well	\$0	1997/08	1998/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
DP047	Disposal Pit and Dry Well	\$0	1992/03	1992/09	IRP	Response Complete	
DP048	Disposal Pit and Dry Well	\$0	1995/08	1991/09	IRP	Response Complete	
DP068	Contaminated Buildings	\$0	1999/09	2003/09	IRP	Not Required	
FT035	Fire/Crash Training Area	\$0	1995/08	1994/09	IRP	Response Complete	
FT036	Fire/Crash Training Area	\$0	1995/07	1994/09	IRP	Response Complete	
FT037	Fire/Crash Training Area	\$0	1995/07	1995/09	IRP	Response Complete	
FT038	Fire/Crash Training Area	\$0	1995/07	1994/09	IRP	Response Complete	
FT039	Fire/Crash Training Area	\$0	1995/07	1995/09	IRP	Response Complete	
LF001	Landfill	\$56	1995/12	1998/09	IRP	Not Required	
LF002	Landfill	\$189	1995/12	1998/09	IRP	Not Required	
LF003	Landfill	\$41	1995/04	1998/09	IRP	Response Complete	
LF004	Landfill	\$89	1995/04	1998/09	IRP	Response Complete	
LF005	Landfill	\$276	1995/08	1998/09	IRP	Not Required	
LF006	Landfill	\$124	1995/04	1998/09	IRP	Response Complete	
LF007	Landfill	\$140	1995/04	1998/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF008	Landfill	\$2,291	1993/08	1997/06	IRP	Not Required	
LF009	Landfill	\$48	1996/11	1998/09	IRP	Not Required	
LF010	Landfill	\$2,260	1993/08	1997/06	IRP	Not Required	
LF011	Landfill	\$198	1995/07	1998/09	IRP	Not Required	
LF012	Landfill	\$0	1995/04	1998/09	IRP	Response Complete	
LF013	Landfill	\$0	1995/12	1996/09	IRP	Response Complete	
LF014	Landfill	\$0	1995/12	1992/09	IRP	Response Complete	
LF015	Landfill	\$0	1992/08	1998/09	IRP	Response Complete	
LF016	Landfill	\$0	1992/08	1998/09	IRP	Response Complete	
LF017	Landfill	\$0	1997/09	1998/09	IRP	Response Complete	
LF018	Landfill	\$0	1992/08	1998/09	IRP	Response Complete	
LF019	Landfill	\$0	1992/08	1998/09	IRP	Response Complete	
LF020	Landfill	\$0	1992/08	1998/09	IRP	Response Complete	
LF021	Landfill	\$0	1992/08	1998/09	IRP	Response Complete	
LF022	Landfill	\$0	1997/09	1998/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF023	Landfill	\$0	1993/03	1998/09	IRP	Response Complete	
LF024	Landfill	\$0	1993/03	1992/09	IRP	Response Complete	
LF025	Landfill	\$0	1993/03	1992/09	IRP	Response Complete	
LF062	Landfill	\$0	1995/07	1994/09	IRP	Response Complete	
OT040	Spill Site Area	\$0	1989/07	1991/09	IRP	Response Complete	
OT041	Spill Site Area	\$0	1989/07	1991/09	IRP	Response Complete	
OT042	Spill Site Area	\$0	1995/12	1995/09	IRP	Response Complete	
OT043	Spill Site Area	\$0	1989/07	1996/08	IRP	Response Complete	
OT044	Spill Site Area	\$0	1997/09	1998/10	IRP	Response Complete	
OT054	Surface Disposal Area	\$0	1995/08	1993/09	IRP	Response Complete	
OT055	Surface Disposal Area	\$0	1995/08	1995/08	IRP	Response Complete	
OT056	Surface Disposal Area	\$0	1995/08	1992/09	IRP	Response Complete	
OT057	Spill Site Area	\$0	1995/08	1992/09	IRP	Response Complete	
OT059	Contaminated Ground Water	\$0	1992/06	1992/06	IRP	Response Complete	
OT069	Contaminated Ground Water	\$18,753	1989/07	1999/11	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT070	Contaminated Ground Water	\$8,257	1992/08	2002/02	IRP	Not Required	
RW060	Radioactive Waste Area	\$0	1989/07	1992/02	IRP	Response Complete	
RW061	Radioactive Waste Area	\$0	1987/08	1996/08	IRP	Response Complete	
SD058	Surface Disposal Area	\$0	1993/03	1993/03	IRP	Response Complete	
SS026	Spill Site Area	\$0	1995/07	1994/09	IRP	Response Complete	
SS027	Spill Site Area	\$233	1996/08	1996/09	IRP	Response Complete	
SS028	Spill Site Area	\$233	1996/09	1996/09	IRP	Response Complete	
SS029	Spill Site Area	\$0	1991/01	1991/09	IRP	Response Complete	
SS030	Spill Site Area	\$0	1997/01	1998/09	IRP	Response Complete	
SS031	Spill Site Area	\$0	1990/08	1992/09	IRP	Response Complete	
SS032	Spill Site Area	\$0	1993/03	1993/09	IRP	Response Complete	
SS033	Spill Site Area	\$0	1990/08	1991/05	IRP	Response Complete	
SS034	Spill Site Area	\$0	1989/05	1993/09	IRP	Response Complete	
SS063	Spill Site Area	\$230	1996/08	1997/09	IRP	Response Complete	
SS065	Spill Site Area	\$251	1997/01	1998/09	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS071	Spill Site Area	\$93	2006/12	2007/06	IRP	Not Evaluated	
ST049	Underground Storage Tanks	\$0	1997/08	1998/09	IRP	Response Complete	
ST050	Underground Storage Tanks	\$0	1997/01	1998/09	IRP	Response Complete	
ST051	Underground Storage Tanks	\$0	1988/12	1995/09	IRP	Response Complete	
ST052	Underground Storage Tanks	\$0	1989/01	1991/09	IRP	Response Complete	
ST053	Underground Storage Tanks	\$0	1995/08	1995/08	IRP	Response Complete	
ST064	Underground Storage Tanks	\$0	1990/07	1996/09	IRP	Response Complete	

Oklahoma

AIR FORCE --- OK657152404500 / ALTUS AIR FORCE BASE			CTC (\$K): \$33,081		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DP019	Disposal Pit and Dry Well	\$0	2006/09	2007/03	IRP	Low	Groundwater Soil
DP021	Explosive Ordnance Disposal Area	\$0	2006/09	2007/03	IRP	Low	Groundwater Soil
FT003	Fire/Crash Training Area	\$529	2006/09	2007/03	IRP	Low	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
FT005	Fire/Crash Training Area	\$461	2006/09	2007/03	IRP	Low	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Sed_Fresh
							Sed_Human Soil
FT006	Fire/Crash Training Area	\$40	2006/09	2006/06	IRP	Medium	Groundwater Soil
FT007	Fire/Crash Training Area	\$529	2006/09	2007/03	IRP	Low	Groundwater Soil
LF004	Landfill	\$9,759	2006/09	2007/03	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
LF008	Landfill	\$82	2006/09	2007/03	IRP	Low	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
LF009	Landfill	\$502	2006/09	2007/03	IRP	Low	Groundwater Soil
LF014	Landfill	\$54	2006/09	2007/03	IRP	Low	Groundwater Soil
RW020	Radioactive Waste Area	\$0	2006/09	2007/03	IRP	Low	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
SR670	Trap and Skeet Range	\$1,170	2011/09	2014/09	MMRP	Not Required	
SS010	Spill Site Area	\$488	2006/09	2007/03	IRP	Low	Groundwater Soil
SS013	Spill Site Area	\$461	2006/09	2007/03	IRP	Low	Groundwater Soil
SS016	Spill Site Area	\$420	2006/09	2007/03	IRP	Low	Soil
SS017	Spill Site Area	\$12,737	2006/09	2007/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
SS018	Spill Site Area	\$2,185	2006/09	2007/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
SS022	Spill Site Area	\$1,240	2006/09	2007/03	IRP	Medium	Groundwater Soil
SS023	Spill Site Area	\$1,253	2006/09	2007/09	IRP	Low	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS024	Spill Site Area	\$420	2006/09	2007/03	IRP	Low	Groundwater
							Soil
ST012	Underground Storage Tanks	\$114	2006/09	2007/03	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
ST025	Sewage Treatment Plant	\$0	2006/09	2007/03	IRP	Low	Groundwater Soil
WP001	Washrack	\$27	2006/09	2007/03	IRP	Low	Groundwater Soil
WP002	Washrack	\$610	2006/09	2007/03	IRP	Low	Groundwater Sed_Fresh Sed_Human Soil
WP015	Disposal Pit and Dry Well	\$0	1994/03	1994/09	IRP	Response Complete	
AIR FORCE --- OK657172439100 / TINKER AIR FORCE BASE				CTC (\$K): \$103,751	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
CG037	Contaminated Ground Water	\$8,067	2003/07	2004/01	IRP	Not Required	
CG038	Contaminated Ground Water	\$12,695	2004/04	2005/09	IRP	Not Required	
CG039	Contaminated Ground Water	\$7,545	2006/01	2006/04	IRP	High	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
CG040	Contaminated Ground Water	\$1,185	2006/02	2006/04	IRP	High	Groundwater
FT021	Fire/Crash Training Area	\$0	1992/05	1997/09	IRP	Response Complete	
FT022	Fire/Crash Training Area	\$0	1992/05	1992/06	IRP	Response Complete	
FT024	Fire/Crash Training Area	\$0	1987/12	1990/08	IRP	Response Complete	
LF011	Landfill	\$312	1998/07	2001/07	IRP	Response Complete	
LF012	Landfill	\$1,716	1998/07	2001/07	IRP	Response Complete	
LF013	Landfill	\$678	1998/07	2001/07	IRP	Response Complete	
LF014	Landfill	\$878	1998/07	2001/10	IRP	Response Complete	
LF015	Landfill	\$553	1998/07	2001/09	IRP	Response Complete	
LF016	Landfill	\$3,904	1998/07	2001/06	IRP	Response Complete	
OT001	Spill Site Area	\$40,359	1989/11	1994/06	IRP	Not Required	
OT002	Spill Site Area	\$0	1993/02	1993/09	IRP	Response Complete	
OT004	Spill Site Area	\$0	1986/02	1990/02	IRP	Response Complete	
OT005	Waste Treatment Plant	\$10,909	2000/08	2007/04	IRP	Low	Groundwater Surface Water SW_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT009	Spill Site Area	\$0	1992/10	1993/09	IRP	Response Complete	
OT010	Spill Site Area	\$0	1992/10	1993/09	IRP	Response Complete	
OT020	Spill Site Area	\$0	1985/10	1991/06	IRP	Response Complete	
OT023	Storage Area	\$0	1985/10	1991/06	IRP	Response Complete	
OT031	Spill Site Area	\$0	1988/06	1991/06	IRP	Response Complete	
OT034	Waste Treatment Plant	\$503	2004/02	2004/02	IRP	Not Required	
RW025	Radioactive Waste Area	\$0	1998/07	1999/07	IRP	Response Complete	
RW026	Radioactive Waste Area	\$0	1998/07	1999/07	IRP	Response Complete	
RW027	Radioactive Waste Area	\$0	1990/03	1991/09	IRP	Response Complete	
RW028	Radioactive Waste Area	\$0	1990/12	1991/06	IRP	Response Complete	
RW029	Radioactive Waste Area	\$0	1990/03	1991/04	IRP	Response Complete	
ST003	Underground Storage Tanks	\$1,571	1989/11	1991/05	IRP	Not Required	
ST006	Underground Storage Tanks	\$62	1996/12	1997/03	IRP	Not Required	
ST007	Underground Storage Tanks	\$3,914	1999/09	2002/06	IRP	Not Required	
ST008	Underground Storage Tanks	\$1,610	2003/12	2005/02	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST032	Underground Storage Tanks	\$0	1994/10	1997/07	IRP	Response Complete	
ST033	Underground Storage Tanks	\$332	1995/11	1998/05	IRP	Not Required	
WP017	Disposal Pit and Dry Well	\$0	1991/10	1993/09	IRP	Response Complete	
WP018	Disposal Pit and Dry Well	\$6,958	1998/09	2008/07	IRP	Medium	Soil
WP019	Disposal Pit and Dry Well	\$0	1985/10	1985/10	IRP	Response Complete	
WP030	Disposal Pit and Dry Well	\$0	1990/03	1991/06	IRP	Response Complete	
WP035	Drainage Ditch	\$0	1992/09	1992/09	IRP	Response Complete	
WP036	Disposal Pit and Dry Well	\$0	1999/10	1999/10	IRP	Response Complete	
AIR FORCE --- OK657282588700 / TULSA INTERNATIONAL AIRPORT			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SD001	Oil/Water Separator	\$0	2001/12	2001/12	IRP	Response Complete	
AIR FORCE --- OK657152409500 / VANCE AIR FORCE BASE			CTC (\$K):	\$12,857	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
AOC 10	Spill Site Area	\$71	2005/11	2005/11	IRP	Not Evaluated	
AOC 11	Surface Disposal Area	\$71	2005/11	2005/11	IRP	Not Evaluated	
AOC 12	Spill Site Area	\$71	2005/11	2005/11	IRP	Not Evaluated	
AOC 13	Spill Site Area	\$71	2005/11	2005/11	IRP	Not Evaluated	
AOC 14	Landfill	\$71	2005/11	2005/11	IRP	Not Evaluated	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
AOC 4	Underground Storage Tanks	\$0	2005/08	2005/08	IRP	Response Complete	
AOC 5	Underground Storage Tanks	\$0	2005/08	2005/08	IRP	Response Complete	
AOC 7	Pistol Range	\$0	2005/08	2005/08	IRP	Response Complete	
AOC 9	Sewage Effluent Settling Ponds	\$0	2005/08	2005/08	IRP	Response Complete	
AOC2	Spill Site Area	\$0	2005/08	2005/08	IRP	Response Complete	
DP005	Disposal Pit and Dry Well	\$2,019	2005/02	2006/08	IRP	Low	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
FT002	Fire/Crash Training Area	\$0	1992/10	1997/09	IRP	Response Complete	
FT010	Fire/Crash Training Area	\$0	1990/01	1997/07	IRP	Response Complete	
LF003	Landfill	\$1,463	2002/06	2004/03	IRP	Not Required	
LF004	Landfill	\$0	1990/03	1997/07	IRP	Response Complete	
LF006	Landfill	\$0	1990/01	1997/07	IRP	Response Complete	
SS007	Spill Site Area	\$2,917	2002/06	2004/03	IRP	Not Required	
SS024	Spill Site Area	\$510	2000/05	2002/08	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS025	Spill Site Area	\$612	2000/05	2002/08	IRP	Not Required	
SS026	Storage Area	\$1,635	2006/02	2007/01	IRP	Medium	Groundwater
ST008	Underground Storage Tanks	\$781	2002/06	2004/03	IRP	Not Required	
ST009	Above Ground Storage Tank	\$0	1990/01	1997/07	IRP	Response Complete	
ST011	Underground Storage Tanks	\$0	2002/06	2003/06	IRP	Response Complete	
ST012	Underground Storage Tanks	\$1,001	2000/05	2002/08	IRP	Not Required	
ST013	Underground Storage Tanks	\$0	2002/06	2003/01	IRP	Response Complete	
ST014	Underground Storage Tanks	\$0	1988/04	1990/08	IRP	Response Complete	
ST015	Underground Storage Tanks	\$0	1988/04	1990/08	IRP	Response Complete	
ST016	Underground Storage Tanks	\$0	1988/04	1990/08	IRP	Response Complete	
ST017	Underground Storage Tanks	\$0	1988/04	1990/08	IRP	Response Complete	
ST018	Underground Storage Tanks	\$0	1988/04	1990/08	IRP	Response Complete	
ST019	Underground Storage Tanks	\$0	1988/04	1990/08	IRP	Response Complete	
ST020	Above Ground Storage Tank	\$0	1992/12	1997/07	IRP	Response Complete	
ST022	Underground Storage Tanks	\$0	1992/05	1995/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
TS001	Trap and Skeet Range	\$122	2010/09	2012/09	MMRP	Not Required	
TS002	Trap and Skeet Range	\$911	2012/09	2014/09	MMRP	Not Required	
WP001	Disposal Pit and Dry Well	\$0	1992/10	1996/10	IRP	Response Complete	
WP021	Waste Treatment Plant	\$0	1992/11	1997/07	IRP	Response Complete	
WP023	Disposal Pit and Dry Well	\$531	2000/05	2002/08	IRP	Not Required	

Oregon

AIR FORCE --- OR057282426400 / PORTLAND INTERNATIONAL AIRPORT CTC (\$K): \$4,581 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment

FT007	Fire/Crash Training Area	\$0	2002/06	2003/12	IRP	Response Complete	
LF008	Landfill	\$0	2001/06	2003/12	IRP	Response Complete	
SD004	Drainage Ditch	\$2,144	2002/06	2007/09	IRP	Medium	Sed_Fresh Sed_Human Surface Water SW_Fresh
SD010	Washrack	\$0	2002/06	2003/12	IRP	Response Complete	
SD011	Washrack	\$2,085	2002/06	2007/09	IRP	High	Groundwater Soil
SS001	Storage Area	\$88	2002/06	2007/09	IRP	High	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS002	Storage Area	\$88	2002/06	2007/12	IRP	High	Groundwater Soil
SS003	Oil/Water Separator	\$88	2002/06	2006/09	IRP	High	Groundwater Soil
SS005	Maintenance Yard	\$0	2002/06	2003/12	IRP	Response Complete	
ST009	POL (Petroleum/Oil/Lubricants) Lir	\$88	2002/06	2006/09	IRP	High	Groundwater Soil

Pennsylvania

AIR FORCE --- PA357282846900 / PITTSBURGH INTERNATIONAL AIRPORT			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
SS007	POL (Petroleum/Oil/Lubricants) Lir	\$0	1996/10	1996/10	IRP	Response Complete	
ST001	Underground Storage Tanks	\$0	1999/08	1999/08	IRP	Response Complete	
ST002	Underground Storage Tanks	\$0	1990/02	1990/02	IRP	Response Complete	

South Carolina

AIR FORCE --- SC457282516000 / MCENTIRE AIR GUARD BASE			CTC (\$K):	\$3,100	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DP005	Disposal Pit and Dry Well	\$27	2004/10	2007/09	IRP	Low	Groundwater Soil
FT001	Fire/Crash Training Area	\$47	2009/09	2007/09	IRP	Low	Groundwater
FT002	Fire/Crash Training Area	\$27	2004/10	2007/09	IRP	Medium	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FT008	Fire/Crash Training Area	\$27	2004/10	2007/09	IRP	Low	Groundwater
							Soil
LF003	Landfill	\$11	1987/07	2007/09	IRP	Low	Groundwater
LF007	Landfill	\$27	2004/10	2007/09	IRP	Medium	Groundwater Soil
SD009	Surface Impoundment/Lagoon	\$47	2009/09	2009/09	IRP	Low	Groundwater
SS004	Storage Area	\$1,419	1987/07	2011/09	IRP	Medium	Groundwater
SS006	Spill Site Area	\$27	2004/10	2007/09	IRP	Medium	Groundwater
SS010	POL (Petroleum/Oil/Lubricants) Lir	\$0	1984/01	1992/11	IRP	Response Complete	
SS011	Spill Site Area	\$807	2004/10	2007/09	IRP	Medium	Groundwater Soil
SS012	Spill Site Area	\$634	2004/10	2007/09	IRP	Low	Groundwater Soil
AIR FORCE --- SC457212446600 / SHAW AIR FORCE BASE			CTC (\$K): \$16,478		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FT001	Fire/Crash Training Area	\$845	1998/07	2002/10	IRP	Not Required	
FT006	Fire/Crash Training Area	\$0	1995/11	1995/11	IRP	Response Complete	
FT007	Fire/Crash Training Area	\$0	1995/11	1995/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF003	Landfill	\$189	1995/10	1997/04	IRP	Not Required	
LF008	Landfill	\$0	1995/05	1995/05	IRP	Response Complete	
LF009	Landfill	\$0	1995/05	1995/05	IRP	Response Complete	
OT005	Landfill	\$460	1995/01	1997/07	IRP	Not Required	
OT013	Disposal Pit and Dry Well	\$0	1993/10	1993/10	IRP	Response Complete	
OT016	Spill Site Area	\$5,469	2003/09	2004/11	IRP	Not Required	
OT021	Spill Site Area	\$0	1993/10	1993/10	IRP	Response Complete	
OT022	Burn Area	\$0	1993/10	1993/10	IRP	Response Complete	
OT025	Burn Area	\$0	1994/03	1994/03	IRP	Response Complete	
SD002	Surface Disposal Area	\$0	1986/07	1986/09	IRP	Response Complete	
SD023	Surface Disposal Area	\$0	1993/05	1993/05	IRP	Response Complete	
SD029	Oil/Water Separator	\$1,027	1999/02	2000/10	IRP	Not Required	
SD033	Oil/Water Separator	\$441	1998/02	2001/03	IRP	Not Required	
SL001	Strafing Run-in Lane	\$0	2001/11	2001/11	MMRP	Response Complete	
SL037	Strafing Run-in Lane	\$2,325	2009/03	2012/08	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS004	Spill Site Area	\$2	1995/01	1997/07	IRP	Not Required	
SS010	Spill Site Area	\$0	1994/03	1994/03	IRP	Response Complete	
SS011	Spill Site Area	\$0	1990/03	1990/03	IRP	Response Complete	
SS015	Spill Site Area	\$586	1995/01	1997/07	IRP	Not Required	
SS031	Spill Site Area	\$0	1996/05	1996/05	IRP	Response Complete	
SS035	Spill Site Area	\$2,789	2004/02	2006/12	IRP	High	Groundwater Soil
SS036	Spill Site Area	\$1,553	2006/12	2008/11	IRP	Low	Groundwater
ST014	Underground Storage Tanks	\$564	1995/01	1997/07	IRP	Not Required	
ST018	Underground Storage Tanks	\$0	1995/06	1997/06	IRP	Not Required	
ST020	Underground Storage Tanks	\$0	1994/09	1994/09	IRP	Response Complete	
ST024	Underground Storage Tanks	\$0	1993/05	1993/05	IRP	Response Complete	
ST027	Underground Storage Tanks	\$0	1993/10	1995/02	IRP	Response Complete	
ST028	Underground Storage Tanks	\$0	1994/03	1994/03	IRP	Response Complete	
ST030	Underground Storage Tanks	\$228	1995/08	2001/07	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WP012	Disposal Pit and Dry Well	\$0	1993/03	1993/03	IRP	Response Complete	
South Dakota							
AIR FORCE --- SD857282588800 / JOE FOSS FIELD		CTC (\$K):		\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FT002	Fire/Crash Training Area	\$0	1986/07	2004/04	IRP	Response Complete	
FT003	Fire/Crash Training Area	\$0	1986/07	1986/07	IRP	Response Complete	
SS004	Spill Site Area	\$0	1986/07	2003/11	IRP	Response Complete	
SS005	Storage Area	\$0	1986/07	2003/11	IRP	Response Complete	
SS006	Storage Area	\$0	1986/07	2003/11	IRP	Response Complete	
SS012	Spill Site Area	\$0	1989/10	1997/09	IRP	Response Complete	
ST001	Underground Storage Tanks	\$0	1996/02	1996/06	IRP	Response Complete	
ST007	Underground Storage Tanks	\$0	1989/10	1994/07	IRP	Response Complete	
ST008	Underground Storage Tanks	\$0	1989/10	1994/07	IRP	Response Complete	
ST009	Underground Storage Tanks	\$0	1989/10	1994/10	IRP	Response Complete	
ST010	Underground Storage Tanks	\$0	1989/10	1985/10	IRP	Response Complete	
ST011	Underground Storage Tanks	\$0	1989/10	1985/10	IRP	Response Complete	
US013	POL (Petroleum/Oil/Lubricants) Lir	\$0	1996/01	1986/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
Tennessee							
AIR FORCE --- TN457282419600 / MCGHEE-TYSON AIRPORT (KNOXVILLE)			CTC (\$K): \$1,206		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
FT001	Fire/Crash Training Area	\$0	1999/07	1999/07	IRP	Response Complete	
FT002	Fire/Crash Training Area	\$0	2000/06	2000/06	IRP	Response Complete	
FT010	Fire/Crash Training Area	\$0	1988/06	1988/06	IRP	Response Complete	
FT011	Landfill	\$26	2002/06	2002/06	IRP	Response Complete	
LF005	Landfill	\$210	2004/12	2008/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Surface Water SW_Fresh
LF009	Landfill	\$26	2002/06	2002/06	IRP	Response Complete	
SD003	Oil/Water Separator	\$0	2000/06	2000/06	IRP	Response Complete	
SD004	Oil/Water Separator	\$0	2000/06	2000/06	IRP	Response Complete	
SD007	Oil/Water Separator	\$514	2004/12	2008/09	IRP	Medium	Groundwater Soil
SS006	POL (Petroleum/Oil/Lubricants) Lir	\$210	2004/12	2008/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS008	Spill Site Area	\$210	2004/12	2008/09	IRP	Medium	Groundwater Soil
ST012	POL (Petroleum/Oil/Lubricants) Lir	\$10	1991/11	1993/05	IRP	Response Complete	
ST013	Underground Storage Tanks	\$0	1991/11	1993/05	IRP	Response Complete	
ST014	Above Ground Storage Tank	\$0	1997/09	1997/09	IRP	Response Complete	
ST015	Underground Storage Tanks	\$0	1991/11	1992/12	IRP	Response Complete	
AIR FORCE --- TN457282430700 / MEMPHIS INTERNATIONAL AIRPORT							
			CTC (\$K):	\$3,831	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DP003	Spill Site Area	\$15	2005/11	2006/03	IRP	Low	Groundwater Soil
DP004	Disposal Pit and Dry Well	\$910	2005/11	2009/09	IRP	High	Groundwater
SR520	Small Arms Range	\$543	2011/11	2011/11	MMRP	Not Required	
SR521	Small Arms Range	\$543	2011/11	2011/11	MMRP	Not Required	
SS001	Above Ground Storage Tank	\$910	2005/11	2009/09	IRP	Medium	Groundwater Soil
SS002	POL (Petroleum/Oil/Lubricants) Lir	\$910	2005/11	2009/09	IRP	High	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
Texas							
AIR FORCE --- TX657172430300 / BROOKS CITY BASE		CTC (\$K): \$3,351		Acres Affected By Restoration Issues: TBD		BRAC Action: Major Closure	
AOC-DS007	Storage Area	\$0	2002/06	2002/06	IRP	Response Complete	
AOC-OW1108	Oil/Water Separator	\$0	2002/07	2002/07	IRP	Response Complete	
AOC-PL006	POL (Petroleum/Oil/Lubricants) Lir	\$0	2002/06	2002/06	IRP	Response Complete	
AOC-SA003	Storage Area	\$0	2002/06	2002/06	IRP	Response Complete	
AOC-SA005	Storage Area	\$0	2002/06	2002/06	IRP	Response Complete	
AOC-WT004	Waste Treatment Plant	\$0	2002/06	2002/06	IRP	Response Complete	
FT002	Fire/Crash Training Area	\$3,351	1998/09	1999/02	IRP	Not Required	
LF003	Landfill	\$0	1989/10	1990/06	IRP	Response Complete	
LF004	Landfill	\$0	1989/10	1990/06	IRP	Response Complete	
LF005	Landfill	\$0	1989/10	1990/06	IRP	Response Complete	
LF006	Landfill	\$0	1989/10	1990/06	IRP	Response Complete	
LF007	Landfill	\$0	1998/09	1999/02	IRP	Response Complete	
LF008	Landfill	\$0	1998/09	1999/03	IRP	Response Complete	
OT001	Storage Area	\$0	1993/12	1994/10	IRP	Response Complete	
OT009	Fire/Crash Training Area	\$0	1996/08	1996/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS010	Spill Site Area	\$0	1995/04	1996/10	IRP	Response Complete	
WP011	Disposal Pit and Dry Well	\$0	1989/10	1990/06	IRP	Response Complete	
AIR FORCE --- TX657212464300 / DYESS AIR FORCE BASE		CTC (\$K): \$4,868		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
DP014	Disposal Pit and Dry Well	\$0	1996/07	1996/07	IRP	Response Complete	
DP043	Disposal Pit and Dry Well	\$0	1998/01	1998/12	IRP	Response Complete	
FT001	Fire/Crash Training Area	\$0	1998/06	1998/12	IRP	Response Complete	
FT002	Fire/Crash Training Area	\$0	1998/06	1998/06	IRP	Response Complete	
FT003	Fire/Crash Training Area	\$3,161	1996/09	1998/12	IRP	Response Complete	
LF004	Landfill	\$0	1996/05	1998/12	IRP	Response Complete	
LF013	Landfill	\$0	1996/09	1998/12	IRP	Response Complete	
OT008	Spill Site Area	\$0	1996/07	1998/12	IRP	Response Complete	
OT011	Storage Area	\$0	1996/09	1996/10	IRP	Response Complete	
OT012	Explosive Ordnance Disposal Area	\$0	1996/07	1996/07	IRP	Response Complete	
OT030	Storage Area	\$0	1996/07	1996/09	IRP	Response Complete	
OT031	Storage Area	\$0	1996/07	1996/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT034	Storage Area	\$0	1994/09	1995/08	IRP	Response Complete	
OT035	Surface Disposal Area	\$0	1996/09	1996/09	IRP	Response Complete	
OT036	Contaminated Buildings	\$0	1995/06	1995/06	IRP	Response Complete	
OT037	Storage Area	\$0	1995/06	1995/06	IRP	Response Complete	
OT039	Explosive Ordnance Disposal Area	\$0	1996/07	1996/10	IRP	Response Complete	
SD006	Surface Disposal Area	\$0	1996/07	1996/08	IRP	Response Complete	
SD007	Surface Disposal Area	\$0	1996/07	1996/09	IRP	Response Complete	
SD015	Surface Disposal Area	\$68	1997/01	1998/12	IRP	Response Complete	
SD016	Oil/Water Separator	\$0	1995/07	1995/09	IRP	Response Complete	
SD017	Surface Disposal Area	\$47	1996/09	1998/12	IRP	Response Complete	
SD018	Surface Disposal Area	\$0	1995/06	1995/09	IRP	Response Complete	
SD019	Surface Disposal Area	\$0	1996/07	1996/07	IRP	Response Complete	
SD020	Surface Disposal Area	\$0	1997/01	1998/12	IRP	Response Complete	
SD021	Surface Disposal Area	\$0	1996/07	1996/07	IRP	Response Complete	
SD022	Surface Disposal Area	\$0	1996/07	1996/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SD023	Surface Disposal Area	\$0	1996/07	1996/07	IRP	Response Complete	
SD024	Surface Disposal Area	\$0	1996/07	1996/07	IRP	Response Complete	
SD025	Surface Disposal Area	\$0	1998/01	1998/12	IRP	Response Complete	
SD026	Surface Disposal Area	\$0	1996/07	1996/07	IRP	Response Complete	
SD027	Surface Disposal Area	\$0	1996/07	1996/07	IRP	Response Complete	
SD028	Surface Disposal Area	\$0	1996/07	1996/07	IRP	Response Complete	
SD029	Surface Disposal Area	\$0	1996/07	1996/07	IRP	Response Complete	
SD030	Oil/Water Separator	\$447	1998/01	1998/12	IRP	Response Complete	
SS042	Spill Site Area	\$0	1994/11	1996/10	IRP	Response Complete	
ST010	Underground Storage Tanks	\$447	1997/07	1998/12	IRP	Response Complete	
ST032	Underground Storage Tanks	\$0	1996/09	1996/09	IRP	Response Complete	
ST033	Underground Storage Tanks	\$0	1992/05	1996/10	IRP	Response Complete	
ST040	Underground Storage Tanks	\$0	1995/09	1995/12	IRP	Response Complete	
ST041	Underground Storage Tanks	\$0	1991/11	1995/12	IRP	Response Complete	
WP005	Waste Treatment Plant	\$0	1998/06	1998/12	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WP009	Waste Treatment Plant	\$698	1997/10	1998/12	IRP	Response Complete	
AIR FORCE --- TX657152412900 / LACKLAND AIR FORCE BASE				CTC (\$K): \$151,648	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
AL240	Air-to-Land	\$4,664	2011/09	2014/09	MMRP	Not Required	
AL241	Air-to-Land	\$1,498	2011/09	2014/09	MMRP	Not Required	
AL269	Air-to-Land	\$1,997	2011/09	2013/03	MMRP	Not Required	
AL722	Air-to-Land	\$4,620	2011/09	2014/09	MMRP	Not Required	
AOC09	Landfill	\$0	2006/03	2008/03	IRP	Not Evaluated	
AOC11	Landfill	\$0	2006/03	2008/03	IRP	Not Evaluated	
AOC14	Landfill	\$0	2006/03	2008/03	IRP	Not Evaluated	
AOC21	Landfill	\$0	2006/03	2008/03	IRP	Not Evaluated	
AOC23	Landfill	\$0	2006/03	2008/03	IRP	Not Evaluated	
AOC24	Landfill	\$0	2006/03	2008/03	IRP	Not Evaluated	
AOC34	Landfill	\$737	2008/03	2010/03	IRP	Not Evaluated	
AOC48	Spill Site Area	\$737	2008/09	2010/09	IRP	Not Evaluated	
AT030	Fire/Crash Training Area	\$1,377	2012/05	2013/01	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
CF027	Contaminated Fill	\$0	1999/10	2003/07	IRP	Response Complete	
DP669	Disposal Pit and Dry Well	\$0	2003/09	2003/09	MMRP	Response Complete	
FR242	Firing Range	\$0	2003/09	2003/09	MMRP	Response Complete	
FR274	Firing Range	\$363	2010/09	2010/09	MMRP	Not Required	
FR294	Firing Range	\$122	2006/03	2010/09	MMRP	Not Required	
FR720	Firing Range	\$122	2010/09	2013/09	MMRP	Not Required	
FT022	Fire/Crash Training Area	\$0	1996/10	1996/10	IRP	Response Complete	
FT023	Fire/Crash Training Area	\$0	1996/10	1996/10	IRP	Response Complete	
FT024	Fire/Crash Training Area	\$0	1992/05	1992/08	IRP	Response Complete	
GR034	Multi-Use Range	\$0	2003/09	2005/04	IRP	Response Complete	
LF001	Landfill	\$1,656	2006/09	2007/09	IRP	Medium	Groundwater Soil
LF011	Landfill	\$109	2006/09	2007/09	IRP	High	Groundwater Soil Surface Water SW_Fresh
LF012	Landfill	\$13,376	2006/09	2007/09	IRP	Medium	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Surface Water
							SW_Fresh
LF013	Landfill	\$34	2006/09	2007/09	IRP	High	Groundwater Soil Surface Water SW_Fresh
LF014	Landfill	\$13,685	2006/09	2007/09	IRP	Medium	Groundwater Soil Surface Water SW_Fresh
LF015	Landfill	\$2,299	2006/09	2007/09	IRP	Medium	Groundwater Soil Surface Water SW_Fresh
LF016	Landfill	\$34	2006/09	2007/09	IRP	Medium	Groundwater Soil
LF017	Landfill	\$1,656	2006/09	2007/09	IRP	Medium	Groundwater Soil
LF018	Landfill	\$0	1992/05	1992/09	IRP	Response Complete	
LF021	Landfill	\$271	1990/12	1993/06	IRP	Response Complete	
LF028	Landfill	\$774	2002/06	2005/05	IRP	Not Required	
LF029	Landfill	\$1,725	2002/06	2006/03	IRP	Medium	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
LF031	Landfill	\$433	2008/03	2008/09	IRP	Low	Groundwater Soil
LF036	Open Burn	\$12,716	2007/06	2008/11	IRP	Medium	Groundwater Soil
LF037	Landfill	\$10,256	2009/05	2010/08	IRP	Medium	Groundwater Soil
LF039	Landfill	\$9,077	2008/06	2011/09	IRP	Medium	Groundwater Soil
LF040	Landfill	\$4,170	2010/05	2010/09	IRP	Medium	Groundwater Soil
LF044	Landfill	\$3,486	2010/05	2011/05	IRP	Medium	Soil
LF045	Landfill	\$6,366	2011/05	2012/10	IRP	Low	Groundwater Soil
LF046	Landfill	\$2,035	2012/05	2012/09	IRP	Low	Groundwater Soil
LF047	Landfill	\$2,679	2012/05	2012/09	IRP	Low	Groundwater Soil
LF048	Landfill	\$352	2012/05	2013/05	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OB665	Open Burn	\$0	2003/09	2003/09	MMRP	Response Complete	
OB668	Open Burn	\$0	1996/09	1996/09	MMRP	Response Complete	
OT011	Explosive Ordnance Disposal Area	\$0	1996/09	1996/09	IRP	Response Complete	
OT012	Explosive Ordnance Disposal Area	\$1,620	1998/11	2007/06	IRP	Medium	Soil
RW015	Radioactive Waste Area	\$1,578	2007/09	2008/07	IRP	Medium	Groundwater Soil
RW016	Radioactive Waste Area	\$0	2006/06	2006/12	IRP	Low	Groundwater Soil
RW017	Radioactive Waste Area	\$0	2006/07	2008/07	IRP	Medium	Groundwater Soil
RW018	Radioactive Waste Area	\$0	2006/06	2006/12	IRP	Low	Groundwater Soil
RW019	Radioactive Waste Area	\$0	2006/06	2006/12	IRP	Medium	Groundwater Soil
RW020	Radioactive Waste Area	\$0	2006/06	2006/12	IRP	Low	Groundwater Soil
RW026	Radioactive Waste Area	\$0	1991/09	2002/06	IRP	Response Complete	
RW027	Radioactive Waste Area	\$0	1992/05	2000/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
RW033	Radioactive Waste Area	\$0	2006/09	2008/07	IRP	Medium	Soil
SA038	Storage Area	\$5,418	2008/07	2009/02	IRP	Medium	Groundwater Soil
SA039	Storage Area	\$2,114	2013/05	2014/05	IRP	Low	Soil
SA040	Storage Area	\$1,720	2013/07	2014/05	IRP	Low	Groundwater Soil
SA041	Storage Area	\$235	2013/06	2014/06	IRP	Low	Soil
SA042	Storage Area	\$242	2013/06	2014/06	IRP	Low	Groundwater Soil
SR272	Small Arms Range	\$348	2012/09	2012/09	MMRP	Not Required	
SS032	Spill Site Area	\$83	2005/08	2005/12	IRP	Not Evaluated	
SS035	Spill Site Area	\$15,487	1996/03	2007/09	IRP	High	Groundwater Surface Water SW_Fresh
SS041	Spill Site Area	\$0	1991/09	1991/09	IRP	Response Complete	
SS043	Spill Site Area	\$1,657	2006/09	2007/09	IRP	High	Groundwater Soil Surface Water SW_Fresh

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS050	Spill Site Area	\$13,236	2003/08	2007/09	IRP	Low	Groundwater
ST001	Underground Storage Tanks	\$0	1988/11	1988/11	IRP	Response Complete	
ST002	Underground Storage Tanks	\$0	1990/12	1990/12	IRP	Response Complete	
ST003	Underground Storage Tanks	\$0	1988/11	1988/11	IRP	Response Complete	
ST004	Underground Storage Tanks	\$0	1988/11	1988/11	IRP	Response Complete	
ST005	Underground Storage Tanks	\$0	1990/12	1990/12	IRP	Response Complete	
ST006	Underground Storage Tanks	\$0	1990/12	1990/12	IRP	Response Complete	
ST007	Underground Storage Tanks	\$0	1988/11	1988/11	IRP	Response Complete	
ST008	Underground Storage Tanks	\$0	1988/11	1988/11	IRP	Response Complete	
ST009	Underground Storage Tanks	\$0	1988/11	1988/11	IRP	Response Complete	
ST010	Underground Storage Tanks	\$0	1997/10	1997/09	IRP	Response Complete	
ST024	Underground Storage Tanks	\$0	1991/08	1995/01	IRP	Response Complete	
ST025	Underground Storage Tanks	\$0	1996/04	1996/04	IRP	Response Complete	
ST026	Underground Storage Tanks	\$0	1996/04	1996/04	IRP	Response Complete	
TG273	Target Area	\$912	2011/09	2014/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
TS270	Trap and Skeet Range	\$300	2012/09	2012/09	MMRP	Not Required	
TS271	Trap and Skeet Range	\$352	2012/09	2012/09	MMRP	Not Required	
TS667	Trap and Skeet Range	\$2,886	2012/09	2014/09	MMRP	Not Required	
TU042	Underground Storage Tanks	\$0	2003/09	2006/03	IRP	Low	Groundwater Soil
WP013	Spill Site Area	\$0	1990/12	1990/12	IRP	Response Complete	
WP014	Spill Site Area	\$0	1990/12	1990/12	IRP	Response Complete	
WP020	Disposal Pit and Dry Well	\$0	1991/09	1991/09	IRP	Response Complete	
WP029	Disposal Pit and Dry Well	\$34	2006/09	2008/09	IRP	Low	Soil
AIR FORCE --- TX657152410500 / LAUGHLIN AIR FORCE BASE			CTC (\$K): \$6,361		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
AOC01	Explosive Ordnance Disposal Area	\$0	2006/03	2006/03	IRP	Low	Soil
AOC-04	Contaminated Fill	\$0	2004/03	2004/11	IRP	Response Complete	
AOC11	Explosive Ordnance Disposal Area	\$0	2006/06	2006/06	IRP	Not Evaluated	
AOC12	Spill Site Area	\$0	0000/01	2006/04	IRP	Not Evaluated	
DP007	Disposal Pit and Dry Well	\$181	2006/06	2006/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
DP008	Disposal Pit and Dry Well	\$0	1985/03	1999/07	IRP	Response Complete	
FT005	Fire/Crash Training Area	\$668	2006/07	2007/09	IRP	High	Groundwater Soil
LF001	Landfill	\$0	1987/07	1987/07	IRP	Response Complete	
PS018	Pesticide Shop	\$827	2009/03	2011/03	IRP	Low	Groundwater Soil
SS004	Spill Site Area	\$0	2008/06	2010/06	IRP	Medium	Sed_Fresh Sed_Human Soil
SS009	Spill Site Area	\$197	2006/03	2006/09	IRP	Medium	Sed_Fresh Sed_Human Soil
SS014	Spill Site Area	\$808	2006/07	2007/07	IRP	High	Groundwater Soil
SS015	Storm Drain	\$0	2006/07	2007/07	IRP	High	Sed_Fresh Sed_Human
SS016	Contaminated Ground Water	\$929	2006/09	2007/12	IRP	Low	Groundwater Soil
SS017	Contaminated Ground Water	\$380	2007/01	2007/12	IRP	Low	Groundwater

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Soil
SS019	Spill Site Area	\$1,052	2009/03	2011/03	IRP	Medium	Groundwater Soil
SS020	Spill Site Area	\$995	2009/03	2011/03	IRP	Low	Groundwater Soil
ST003	Underground Storage Tanks	\$73	2006/03	2006/09	IRP	Medium	Groundwater
ST010	Underground Storage Tanks	\$0	1987/01	1999/11	IRP	Response Complete	
ST011	Underground Storage Tanks	\$0	1987/01	1999/11	IRP	Response Complete	
ST012	Underground Storage Tanks	\$0	1987/01	1999/11	IRP	Response Complete	
ST013	Underground Storage Tanks	\$0	1987/01	1999/11	IRP	Response Complete	
TG257	Target Area	\$0	2003/09	2003/09	MMRP	Response Complete	
WP002	Contaminated Ground Water	\$189	2006/06	2006/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil
WP006	Surface Impoundment/Lagoon	\$62	2006/06	2006/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue	
AIR FORCE --- TX657002404200 / NAS FORT WORTH, JRB CARSWELL FIELD				CTC (\$K):	\$10,046	Acres Affected By Restoration Issues:	TBD	BRAC Action: Realignment
AOC	Oil/Water Separator	\$0	1999/06	1999/06	IRP	Response Complete		
AOC20	Contaminated Ground Water	\$0	2003/05	2003/06	IRP	Response Complete		
DP001	Disposal Pit and Dry Well	\$0	2000/12	2002/09	IRP	Response Complete		
FT001	Fire/Crash Training Area	\$0	2002/09	2003/10	IRP	Response Complete		
FT008	Fire/Crash Training Area	\$0	1989/03	1995/03	IRP	Response Complete		
LF001	Landfill	\$0	2004/06	2004/10	IRP	Response Complete		
LF002	Landfill	\$0	2002/06	2002/09	IRP	Response Complete		
LF003	Landfill	\$0	2001/06	2001/12	IRP	Response Complete		
LF004	Landfill	\$0	2001/09	2002/09	IRP	Response Complete		
LF005	Landfill	\$0	2002/09	2002/09	IRP	Response Complete		
LF006	Landfill	\$0	2000/10	2001/03	IRP	Response Complete		
LF007	Landfill	\$0	2002/06	2002/09	IRP	Response Complete		
LF008	Landfill	\$0	1999/09	2000/04	IRP	Response Complete		
LF009	Landfill	\$0	2001/03	2001/03	IRP	Response Complete		

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF010	Landfill	\$0	2001/03	2001/03	IRP	Response Complete	
OT015	Mixed Waste Area	\$0	2001/02	2001/09	IRP	Response Complete	
OW001	Oil/Water Separator	\$0	2002/01	2003/04	IRP	Response Complete	
PS019	Pesticide Shop	\$0	1999/08	1999/08	IRP	Response Complete	
SD000	Surface Disposal Area	\$0	2000/04	2000/07	IRP	Response Complete	
SD002	Surface Disposal Area	\$0	2001/05	2002/08	IRP	Response Complete	
SD003	Surface Disposal Area	\$0	2001/05	2002/08	IRP	Response Complete	
SD004	Surface Disposal Area	\$0	2001/05	2001/09	IRP	Response Complete	
SD005	Surface Disposal Area	\$0	2001/05	2002/08	IRP	Response Complete	
SD006	Surface Disposal Area	\$0	2001/05	2002/08	IRP	Response Complete	
SD007	Surface Disposal Area	\$0	2001/05	2002/08	IRP	Response Complete	
SD008	Surface Disposal Area	\$0	2001/05	2002/08	IRP	Response Complete	
SD009	Surface Disposal Area	\$0	2005/08	2005/09	IRP	Response Complete	
SD010	Surface Disposal Area	\$0	2001/05	2002/08	IRP	Response Complete	
SD011	Surface Disposal Area	\$0	2001/05	2002/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SD012	Surface Disposal Area	\$0	2001/05	2002/08	IRP	Response Complete	
SD013	Surface Disposal Area	\$0	2001/06	2001/06	IRP	Response Complete	
SD014	Surface Disposal Area	\$0	2000/04	2000/07	IRP	Response Complete	
SD015	Surface Disposal Area	\$0	2001/01	2001/03	IRP	Response Complete	
SD016	Surface Disposal Area	\$0	2001/06	2002/06	IRP	Response Complete	
SD017	Surface Disposal Area	\$0	2003/06	2004/01	IRP	Response Complete	
SD018	Surface Disposal Area	\$0	2002/10	2003/01	IRP	Response Complete	
SD019	Surface Disposal Area	\$0	2001/03	2001/07	IRP	Response Complete	
SD020	Surface Disposal Area	\$0	2001/06	2005/09	IRP	Response Complete	
SS001	Spill Site Area	\$0	2000/10	2000/11	IRP	Response Complete	
SS002	Spill Site Area	\$0	2001/06	2002/09	IRP	Response Complete	
SS003	Spill Site Area	\$0	2001/03	2001/06	IRP	Response Complete	
SS004	Spill Site Area	\$0	2001/06	2002/09	IRP	Response Complete	
SS005	Spill Site Area	\$0	1999/04	1999/04	IRP	Response Complete	
SS006	Spill Site Area	\$0	2000/10	2000/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS007	Spill Site Area	\$0	2001/09	2002/06	IRP	Response Complete	
SS008	Spill Site Area	\$0	2001/03	2001/06	IRP	Response Complete	
SS009	Spill Site Area	\$0	2000/10	2000/11	IRP	Response Complete	
SS010	Spill Site Area	\$0	2000/10	2000/11	IRP	Response Complete	
SS011	Spill Site Area	\$0	2001/03	2001/06	IRP	Response Complete	
SS012	Spill Site Area	\$0	2000/10	2000/11	IRP	Response Complete	
SS013	Spill Site Area	\$0	2000/10	2000/11	IRP	Response Complete	
SS014	Spill Site Area	\$0	2001/03	2001/06	IRP	Response Complete	
SS015	Spill Site Area	\$0	2001/09	2002/06	IRP	Response Complete	
SS016	Spill Site Area	\$0	2000/10	2000/11	IRP	Response Complete	
SS017	Underground Storage Tanks	\$0	2001/06	2003/06	IRP	Response Complete	
ST001	Underground Storage Tanks	\$0	1997/12	2001/11	IRP	Response Complete	
ST002	Underground Storage Tanks	\$0	1997/12	1997/12	IRP	Response Complete	
ST003	Underground Storage Tanks	\$0	1997/12	2002/09	IRP	Response Complete	
ST004	Underground Storage Tanks	\$9,361	2002/12	2004/07	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST005	Underground Storage Tanks	\$0	2001/03	2002/01	IRP	Response Complete	
WP001	Disposal Pit and Dry Well	\$0	1998/10	1998/10	IRP	Response Complete	
WP002	Disposal Pit and Dry Well	\$0	2000/11	2002/07	IRP	Response Complete	
WP007	Chemical Disposal	\$0	2001/03	2001/09	IRP	Response Complete	
WP011	Spill Site Area	\$0	1999/08	1999/08	IRP	Response Complete	
XU400	Unexploded Munitions and Ordnar	\$0	2006/05	2006/05	MMRP	Not Required	
ZZ001	Contaminated Ground Water	\$0	1996/12	1997/06	IRP	Response Complete	
AIR FORCE --- TX657152411700 / RANDOLPH AIR FORCE BASE							
			CTC (\$K):	\$1,322	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
AOC-1	POL (Petroleum/Oil/Lubricants) Lir	\$0	2006/05	2006/10	IRP	Not Evaluated	
FR253	Firing Range	\$965	2010/09	2012/09	MMRP	Not Required	
FT004	Fire/Crash Training Area	\$357	2009/08	2009/08	IRP	Medium	Groundwater Sed_Human Soil Surface Water SW_Fresh
FT005	Fire/Crash Training Area	\$0	2003/09	2004/12	IRP	Response Complete	
FT006	Fire/Crash Training Area	\$0	1991/03	2003/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FT007	Fire/Crash Training Area	\$0	1987/04	1987/04	IRP	Response Complete	
FT021	Fire/Crash Training Area	\$0	1991/01	1991/01	IRP	Response Complete	
LF001	Landfill	\$0	2005/09	2005/09	IRP	Response Complete	
LF002	Landfill	\$0	1999/09	2000/11	IRP	Response Complete	
OT008	Mixed Waste Area	\$0	1997/06	2001/01	IRP	Response Complete	
RW003	Radioactive Waste Area	\$0	1992/03	1993/10	IRP	Response Complete	
SS009	Spill Site Area	\$0	1987/04	1987/04	IRP	Response Complete	
SS010	Spill Site Area	\$0	1987/01	1987/01	IRP	Response Complete	
SS022	Spill Site Area	\$0	2002/01	2002/01	IRP	Response Complete	
SS023	Spill Site Area	\$0	2001/04	2002/10	IRP	Response Complete	
ST012	Underground Storage Tanks	\$0	1990/09	1990/10	IRP	Response Complete	
ST013	Underground Storage Tanks	\$0	1990/09	1990/10	IRP	Response Complete	
ST014	Underground Storage Tanks	\$0	1990/09	1990/09	IRP	Response Complete	
ST015	Underground Storage Tanks	\$0	2003/05	2004/07	IRP	Response Complete	
ST016	Underground Storage Tanks	\$0	1991/04	1991/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST017	Underground Tank Farm	\$0	1990/10	1991/04	IRP	Response Complete	
ST018	Underground Storage Tanks	\$0	1988/06	1988/10	IRP	Response Complete	
ST019	Underground Storage Tanks	\$0	1996/06	1997/12	IRP	Response Complete	
ST020	Underground Storage Tanks	\$0	1991/04	1991/04	IRP	Response Complete	
WP011	Surface Impoundment/Lagoon	\$0	1997/10	2004/09	IRP	Response Complete	
AIR FORCE --- TX657152409100 / REESE AFB CTC (\$K): \$27,604 Acres Affected By Restoration Issues: TBD BRAC Action: Minor Closure							
FT009	Fire/Crash Training Area	\$0	1999/09	1999/09	IRP	Not Required	
LF003	Landfill	\$11,819	1999/09	1999/09	IRP	Not Required	
LF004	Landfill	\$0	1999/08	1999/08	IRP	Response Complete	
LF005	Landfill	\$0	1999/09	1999/09	IRP	Response Complete	
OT013	Disposal Pit and Dry Well	\$0	1999/07	1999/07	IRP	Response Complete	
SR400	Small Arms Range	\$0	2006/05	2006/05	MMRP	Not Required	
SR401	Small Arms Range	\$0	2006/05	2006/05	MMRP	Not Required	
SR402	Small Arms Range	\$0	2006/05	2006/05	MMRP	Not Required	
SS001	Spill Site Area	\$2,887	1999/09	1999/09	IRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS002	Spill Site Area	\$12,898	1999/09	1999/09	IRP	Not Required	
WP006	Surface Impoundment/Lagoon	\$0	1999/09	1999/09	IRP	Response Complete	
WP007	Contaminated Fill	\$0	1999/07	1999/07	IRP	Response Complete	
WP008	Surface Impoundment/Lagoon	\$0	1999/09	1999/09	IRP	Response Complete	
WP010	Underground Storage Tanks	\$0	1992/02	1992/02	IRP	Response Complete	
WP011	Underground Storage Tanks	\$0	1999/09	1999/09	IRP	Response Complete	
WP012	Underground Storage Tanks	\$0	1991/09	1992/04	IRP	Response Complete	
AIR FORCE --- TX657152416100 / SHEPPARD AIR FORCE BASE							
			CTC (\$K):	\$201	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
AOC 1	Above Ground Storage Tank	\$0	2004/08	2004/08	IRP	Response Complete	
FT001	Fire/Crash Training Area	\$0	2006/01	2006/03	IRP	Medium	Sed_Fresh Sed_Human Soil
FT002	Fire/Crash Training Area	\$0	1997/02	1998/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
FT003	Fire/Crash Training Area	\$0	2003/10	2003/11	IRP	Response Complete	
LF004	Landfill	\$60	2006/09	2006/06	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil
LF005	Landfill	\$0	2000/12	2001/09	IRP	Response Complete	
LF006	Landfill	\$0	2006/09	2006/06	IRP	Medium	Groundwater Sed_Human Soil
OT011	Disposal Pit and Dry Well	\$0	2006/06	2006/07	IRP	Low	Soil
RW007	Radioactive Waste Area	\$0	1984/02	1996/01	IRP	Response Complete	
RW008	Radioactive Waste Area	\$0	1984/02	1996/06	IRP	Response Complete	
ST012	Underground Storage Tanks	\$0	2006/06	2006/06	IRP	Low	Soil
ST013	Underground Storage Tanks	\$0	1990/07	1990/07	IRP	Response Complete	
ST014	Underground Storage Tanks	\$0	1990/08	1990/08	IRP	Response Complete	
ST015	Underground Storage Tanks	\$0	1990/08	1990/08	IRP	Response Complete	
ST016	Underground Storage Tanks	\$0	1990/08	1990/08	IRP	Response Complete	
ST017	Underground Storage Tanks	\$0	1991/09	1991/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST018	Disposal Pit and Dry Well	\$0	1994/12	1998/12	IRP	Response Complete	
WP009	Disposal Pit and Dry Well	\$0	2006/03	2006/08	IRP	Medium	Groundwater Sed_Human Soil Surface Water SW_Fresh
WP010	Disposal Pit and Dry Well	\$141	2006/06	2006/09	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil

Utah

AIR FORCE --- UT857172435000 / HILL AIR FORCE BASE			CTC (\$K): \$316,547		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
AL500	Air-to-Land	\$171	2010/09	2010/09	MMRP	Not Required	
AL501	Air-to-Land	\$7,075	2011/09	2014/09	MMRP	Not Required	
BA 164	Burn Area	\$0	2005/08	2005/08	IRP	Response Complete	
BA160	Burn Area	\$0	2003/10	2004/09	IRP	Response Complete	
BA162	Burn Area	\$0	2004/10	2005/03	IRP	Response Complete	
BA163	Burn Area	\$0	2006/08	2006/08	IRP	Not Evaluated	
BA165	Burn Area	\$0	2006/03	2006/03	IRP	Not Evaluated	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
BA168	Burn Area	\$0	2003/06	2003/08	IRP	Response Complete	
FT009	Fire/Crash Training Area	\$9,330	1997/09	2007/09	IRP	Low	Groundwater Surface Water SW_Fresh
FT081	Fire/Crash Training Area	\$0	1997/09	2000/09	IRP	Response Complete	
LF001	Landfill	\$2,882	1997/09	2000/09	IRP	Not Required	
LF003	Landfill	\$6,694	1997/09	2000/09	IRP	Not Required	
LF010	Landfill	\$0	1988/02	1988/02	IRP	Response Complete	
LF011	Landfill	\$9,242	1993/08	2004/04	IRP	Not Required	
LF012	Landfill	\$0	1993/08	1994/06	IRP	Response Complete	
LF024	Landfill	\$0	1988/06	1988/07	IRP	Response Complete	
LF058	Landfill	\$0	1999/02	2003/07	IRP	Response Complete	
OT013	Spill Site Area	\$0	1987/02	1990/03	IRP	Response Complete	
OT014	Spill Site Area	\$0	1988/07	1991/05	IRP	Response Complete	
OT019	EOD Range	\$0	2002/11	2002/11	IRP	Response Complete	
OT020	Spill Site Area	\$0	1993/03	1994/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT026	Surface Disposal Area	\$11,323	1996/05	1999/06	IRP	Not Required	
OT029	Contaminated Buildings	\$0	1998/02	1998/02	IRP	Response Complete	
OT033	Contaminated Ground Water	\$23,825	2003/07	2005/08	IRP	Not Required	
OT041	Landfill	\$0	1993/08	1994/06	IRP	Response Complete	
OT042	Surface Disposal Area	\$0	1993/03	1994/06	IRP	Response Complete	
OT093	Storage Area	\$0	1999/10	1999/10	IRP	Response Complete	
OT096	Oil/Water Separator	\$0	2000/01	2000/01	IRP	Response Complete	
OT097	Oil/Water Separator	\$6,664	2007/08	2009/06	IRP	Medium	Groundwater Soil
OT098	Spill Site Area	\$0	2001/08	2001/08	IRP	Response Complete	
OT099	Spill Site Area	\$0	2000/08	2000/08	IRP	Response Complete	
OT100	Spill Site Area	\$124	2001/05	2001/05	IRP	Response Complete	
OT101	Spill Site Area	\$0	2001/09	2001/09	IRP	Response Complete	
OT102	Spill Site Area	\$974	2009/07	2011/09	IRP	Low	Soil
OT103	Spill Site Area	\$2,306	2009/07	2011/09	IRP	Low	Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT104	Spill Site Area	\$975	2009/09	2009/09	IRP	Low	Soil
OT105	Spill Site Area	\$1,721	2009/03	2009/09	IRP	Low	Soil
OT106	Contaminated Sediments	\$2,226	2001/02	2001/02	IRP	Response Complete	
SD 148	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
SD016	Surface Disposal Area	\$0	2000/04	2000/09	IRP	Response Complete	
SD023	Surface Disposal Area	\$0	2003/10	2004/10	IRP	Response Complete	
SD034	Surface Disposal Area	\$602	2002/04	2004/10	IRP	Response Complete	
SD040	Surface Disposal Area	\$0	2005/02	2005/02	IRP	Response Complete	
SD046	Surface Disposal Area	\$0	1991/09	1995/10	IRP	Response Complete	
SD107	Surface Disposal Area	\$28,950	2006/03	2008/10	IRP	Medium	Groundwater
SD109	Surface Disposal Area	\$0	2005/08	2005/08	IRP	Response Complete	
SD110	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD111	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
SD112	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD113	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SD114	Surface Disposal Area	\$0	2003/10	2004/09	IRP	Response Complete	
SD115	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD116	Surface Disposal Area	\$0	2003/10	2004/09	IRP	Response Complete	
SD117	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD118	Surface Disposal Area	\$0	2003/10	2004/09	IRP	Response Complete	
SD119	Surface Disposal Area	\$0	2003/06	2003/08	IRP	Response Complete	
SD120	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
SD121	Surface Disposal Area	\$0	2003/07	2003/09	IRP	Response Complete	
SD122	Surface Disposal Area	\$0	2003/07	2003/09	IRP	Response Complete	
SD123	Surface Disposal Area	\$0	2003/06	2003/07	IRP	Response Complete	
SD124	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
SD125	Surface Disposal Area	\$0	2004/10	2005/03	IRP	Response Complete	
SD126	Surface Disposal Area	\$0	2004/09	2004/09	IRP	Response Complete	
SD127	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
SD128	Surface Disposal Area	\$0	2003/05	2003/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SD129	Surface Disposal Area	\$0	2005/08	2005/08	IRP	Response Complete	
SD130	Surface Disposal Area	\$0	2005/08	2005/08	IRP	Response Complete	
SD131	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
SD132	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD133	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
SD134	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD135	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD136	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD137	Surface Disposal Area	\$0	2006/08	2006/08	IRP	Not Evaluated	
SD138	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
SD139	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD140	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
SD141	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
SD142	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
SD143	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SD144	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD145	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD146	Surface Disposal Area	\$0	2005/08	2005/08	IRP	Response Complete	
SD147	Surface Disposal Area	\$0	2004/05	2004/07	IRP	Response Complete	
SD149	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
SD150	Surface Disposal Area	\$0	2003/07	2003/09	IRP	Response Complete	
SD151	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD152	Surface Disposal Area	\$0	2003/06	2003/07	IRP	Response Complete	
SD153	Surface Disposal Area	\$0	2003/06	2003/07	IRP	Response Complete	
SD154	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
SD155	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD156	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD157	Surface Disposal Area	\$0	2005/09	2005/09	IRP	Response Complete	
SD158	Surface Disposal Area	\$0	2005/08	2005/08	IRP	Response Complete	
SD159	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SD161	Surface Disposal Area	\$0	2005/01	2005/01	IRP	Response Complete	
SD166	Surface Disposal Area	\$0	2005/04	2005/09	IRP	Response Complete	
SD167	Surface Disposal Area	\$0	2003/06	2003/08	IRP	Response Complete	
SD169	Surface Disposal Area	\$0	2004/08	2005/09	IRP	Response Complete	
SD170	Surface Disposal Area	\$0	2004/03	2005/09	IRP	Response Complete	
SD171	Surface Disposal Area	\$0	2005/02	2005/03	IRP	Response Complete	
SD172	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD173	Surface Disposal Area	\$0	2003/06	2003/08	IRP	Response Complete	
SD174	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD175	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD176	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD177	Surface Disposal Area	\$0	2003/08	2003/10	IRP	Response Complete	
SD178	Surface Disposal Area	\$0	2005/06	2005/09	IRP	Response Complete	
SD179	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD180	Surface Disposal Area	\$0	2003/10	2004/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SD181	Surface Disposal Area	\$0	2006/08	2006/08	IRP	Not Evaluated	
SD182	Surface Disposal Area	\$0	2003/08	2003/09	IRP	Response Complete	
SD183	Surface Disposal Area	\$0	2005/02	2005/03	IRP	Response Complete	
SD184	Surface Disposal Area	\$0	2003/10	2004/07	IRP	Response Complete	
SD185	Surface Disposal Area	\$0	2003/10	2004/02	IRP	Response Complete	
SD186	Surface Disposal Area	\$0	2003/10	2004/07	IRP	Response Complete	
SD187	Surface Disposal Area	\$0	2003/08	2003/09	IRP	Response Complete	
SD188	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD189	Surface Disposal Area	\$0	2003/08	2003/09	IRP	Response Complete	
SD190	Surface Disposal Area	\$0	2003/10	2004/04	IRP	Response Complete	
SD191	Surface Disposal Area	\$0	2003/08	2003/09	IRP	Response Complete	
SD192	Surface Disposal Area	\$0	2006/03	2006/03	IRP	Not Evaluated	
SD193	Surface Disposal Area	\$0	2006/08	2006/08	IRP	Not Evaluated	
SD194	Surface Disposal Area	\$0	2003/08	2003/09	IRP	Response Complete	
SD195	Surface Disposal Area	\$0	2004/04	2005/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SD196	Surface Disposal Area	\$0	2004/04	2005/09	IRP	Response Complete	
SD197	Surface Disposal Area	\$0	2003/10	2004/04	IRP	Response Complete	
SD198	Surface Disposal Area	\$0	2003/10	2004/04	IRP	Response Complete	
SD199	Surface Disposal Area	\$0	2003/08	2003/09	IRP	Response Complete	
SD200	Surface Disposal Area	\$0	2003/08	2003/09	IRP	Response Complete	
SD201	Surface Disposal Area	\$0	2003/08	2003/09	IRP	Response Complete	
SD202	Surface Disposal Area	\$0	2003/08	2003/09	IRP	Response Complete	
SD203	Surface Disposal Area	\$0	2003/10	2004/02	IRP	Response Complete	
SD204	Surface Disposal Area	\$0	2003/10	2004/08	IRP	Response Complete	
SD205	Surface Disposal Area	\$0	2003/10	2004/08	IRP	Response Complete	
SD206	Surface Disposal Area	\$0	2003/10	2004/08	IRP	Response Complete	
SD207	Surface Disposal Area	\$0	2005/03	2005/09	IRP	Response Complete	
SD208	Surface Disposal Area	\$0	2003/10	2004/06	IRP	Response Complete	
SS017	Spill Site Area	\$24,756	2005/04	2006/09	IRP	High	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS021	Spill Site Area	\$0	1994/04	1996/09	IRP	Response Complete	
SS027	Spill Site Area	\$3,123	1995/02	1996/12	IRP	Response Complete	
SS028	Spill Site Area	\$0	1991/02	1991/02	IRP	Response Complete	
SS030	Spill Site Area	\$0	1989/07	1992/03	IRP	Response Complete	
SS032	Spill Site Area	\$0	1995/02	1996/12	IRP	Response Complete	
SS089	Spill Site Area	\$3,699	2006/05	2008/09	IRP	Medium	Groundwater
SS090	Spill Site Area	\$8,997	2006/05	2008/09	IRP	Medium	Groundwater
SS091	Surface Impoundment/Lagoon	\$11,473	2005/04	2006/09	IRP	High	Groundwater
SS092	Pesticide Shop	\$0	2001/02	2001/02	IRP	Response Complete	
SS094	Spill Site Area	\$0	1999/01	1999/01	IRP	Response Complete	
SS095	Spill Site Area	\$0	1999/01	1999/01	IRP	Response Complete	
SS108	Spill Site Area	\$5,479	2006/05	2008/09	IRP	Low	Groundwater
SS109	Spill Site Area	\$25,908	2009/03	2010/12	IRP	High	Groundwater
ST004	Above Ground Storage Tank	\$1,930	1992/01	1992/08	IRP	Response Complete	
ST015	Spill Site Area	\$0	1991/07	1991/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST018	Above Ground Storage Tank	\$0	1994/12	1997/10	IRP	Response Complete	
ST022	Spill Site Area	\$320	1996/05	1999/06	IRP	Not Required	
ST031	Underground Storage Tanks	\$0	1995/02	1995/09	IRP	Response Complete	
ST035	Underground Storage Tanks	\$0	1995/09	1997/04	IRP	Response Complete	
ST036	Underground Storage Tanks	\$0	1992/12	1993/08	IRP	Response Complete	
ST037	Underground Storage Tanks	\$0	1993/03	1993/03	IRP	Response Complete	
ST038	Underground Storage Tanks	\$0	1991/10	1991/10	IRP	Response Complete	
ST039	Underground Storage Tanks	\$0	1992/04	1992/08	IRP	Response Complete	
ST043	Underground Storage Tanks	\$0	1991/12	1992/08	IRP	Response Complete	
ST044	Underground Storage Tanks	\$0	1991/12	1992/08	IRP	Response Complete	
ST045	Underground Storage Tanks	\$0	1991/12	1992/08	IRP	Response Complete	
ST047	Underground Storage Tanks	\$0	1994/02	1994/07	IRP	Response Complete	
ST048	Underground Storage Tanks	\$0	1993/09	1993/09	IRP	Response Complete	
ST049	Underground Storage Tanks	\$0	1994/03	1994/07	IRP	Response Complete	
ST050	Underground Storage Tanks	\$0	1993/05	1993/05	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST051	Underground Storage Tanks	\$0	1990/02	1992/12	IRP	Response Complete	
ST052	Underground Storage Tanks	\$0	1988/12	1996/09	IRP	Response Complete	
ST053	Underground Storage Tanks	\$0	1988/12	1996/09	IRP	Response Complete	
ST054	Underground Storage Tanks	\$0	1988/12	1993/09	IRP	Response Complete	
ST055	Underground Storage Tanks	\$0	1994/01	1994/10	IRP	Response Complete	
ST056	Underground Storage Tanks	\$0	1993/10	1994/07	IRP	Response Complete	
ST057	Underground Storage Tanks	\$0	1993/12	1994/07	IRP	Response Complete	
ST059	Underground Storage Tanks	\$0	1993/08	1993/09	IRP	Response Complete	
ST060	Underground Storage Tanks	\$0	1991/12	1993/05	IRP	Response Complete	
ST061	Underground Storage Tanks	\$709	1991/12	1991/12	IRP	Response Complete	
ST062	Underground Storage Tanks	\$0	1990/02	1992/08	IRP	Response Complete	
ST063	Underground Storage Tanks	\$0	1991/12	1992/08	IRP	Response Complete	
ST064	Underground Storage Tanks	\$0	1992/11	1992/07	IRP	Response Complete	
ST065	Underground Storage Tanks	\$0	1994/08	1995/11	IRP	Response Complete	
ST066	Underground Storage Tanks	\$0	1994/02	1994/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST067	Underground Storage Tanks	\$0	1993/05	1993/07	IRP	Response Complete	
ST068	Underground Storage Tanks	\$0	1994/11	1992/03	IRP	Response Complete	
ST069	Underground Storage Tanks	\$0	1992/05	1993/06	IRP	Response Complete	
ST070	Underground Storage Tanks	\$0	1992/05	1993/06	IRP	Response Complete	
ST071	Underground Storage Tanks	\$327	1994/01	1995/07	IRP	Response Complete	
ST072	Underground Storage Tanks	\$0	1993/12	1993/12	IRP	Response Complete	
ST073	Underground Storage Tanks	\$0	1994/02	1995/11	IRP	Response Complete	
ST074	Underground Storage Tanks	\$0	1994/08	1997/10	IRP	Response Complete	
ST075	Underground Storage Tanks	\$0	1993/12	1994/07	IRP	Response Complete	
ST076	Underground Storage Tanks	\$0	1994/01	1994/07	IRP	Response Complete	
ST077	Underground Storage Tanks	\$0	1993/12	1994/09	IRP	Response Complete	
ST078	Underground Storage Tanks	\$0	1993/08	1993/09	IRP	Response Complete	
ST079	Underground Storage Tanks	\$0	1994/08	1994/11	IRP	Response Complete	
ST082	Underground Storage Tanks	\$0	1993/09	1993/09	IRP	Response Complete	
ST083	Underground Storage Tanks	\$0	1994/02	1994/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST084	Underground Storage Tanks	\$0	1993/10	1994/07	IRP	Response Complete	
ST085	Underground Storage Tanks	\$0	1995/07	1995/09	IRP	Response Complete	
ST086	Underground Storage Tanks	\$0	1995/02	1995/10	IRP	Response Complete	
ST087	Underground Tank Farm	\$0	1995/10	1996/10	IRP	Response Complete	
ST088	Underground Storage Tanks	\$0	1997/05	1997/06	IRP	Response Complete	
WP002	Disposal Pit and Dry Well	\$19,724	1997/09	2007/09	IRP	Medium	Groundwater Soil
WP005	Disposal Pit and Dry Well	\$6,202	1994/12	1997/12	IRP	Response Complete	
WP006	Disposal Pit and Dry Well	\$0	1994/12	1995/10	IRP	Response Complete	
WP007	Disposal Pit and Dry Well	\$36,835	1994/04	2010/09	IRP	Medium	Groundwater Soil Surface Water SW_Fresh
WP008	Disposal Pit and Dry Well	\$40,317	2009/09	2011/09	IRP	Medium	Groundwater Soil
WP025	Disposal Pit and Dry Well	\$7,862	2009/03	2011/04	IRP	Medium	Soil
WP080	Disposal Pit and Dry Well	\$3,802	1997/09	2000/09	IRP	Not Required	
WR110	Radioactive Waste Area	\$0	2004/06	2004/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
WR111	Radioactive Waste Area	\$0	2004/06	2004/06	IRP	Response Complete	
Vermont							
AIR FORCE --- VT157282429400 / BURLINGTON INTERNATIONAL AIRPORT			CTC (\$K): \$9,699		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DP003	Disposal Pit and Dry Well	\$0	2006/11	2007/04	IRP	High	Groundwater
FT001	Fire/Crash Training Area	\$3,205	2006/09	2007/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water
LF002	Landfill	\$2,644	2006/09	2007/09	IRP	High	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
SD004	Storm Drain	\$1,189	2006/09	2007/09	IRP	High	Groundwater Sed_Fresh Sed_Human Surface Water SW_Fresh
SS005	Spill Site Area	\$2,661	2006/09	2007/09	IRP	High	Groundwater Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
Virginia							
AIR FORCE --- VA357212447700 / LANGLEY AIR FORCE BASE		CTC (\$K): \$11,110		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment	
CB069	Contaminated Buildings	\$0	2005/10	2008/10	IRP	Medium	Soil
DP009	Disposal Pit and Dry Well	\$0	1996/07	1996/10	IRP	Response Complete	
DP066	Disposal Pit and Dry Well	\$0	2004/06	2004/06	IRP	Response Complete	
DP067	Disposal Pit and Dry Well	\$0	2004/06	2004/06	IRP	Response Complete	
DP068	Disposal Pit and Dry Well	\$0	2004/06	2004/06	IRP	Response Complete	
ED147	EOD Range	\$330	2006/12	2013/12	IRP	Not Evaluated	
FT041	Fire/Crash Training Area	\$77	2000/09	2001/06	IRP	Response Complete	
LF001	Landfill	\$174	2001/03	2006/10	IRP	Medium	Groundwater Soil
LF005	Landfill	\$109	2001/03	2003/01	IRP	Response Complete	
LF007	Landfill	\$92	2001/03	2002/09	IRP	Response Complete	
LF010	Landfill	\$205	2001/03	2006/06	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil
LF011	Landfill	\$202	2001/03	2006/07	IRP	Medium	Groundwater Sed_Fresh Sed_Human Soil

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
							Surface Water
							SW_Fresh
LF012	Landfill	\$114	2001/03	2002/09	IRP	Response Complete	
LF013	Landfill	\$0	2000/03	2000/03	IRP	Response Complete	
LF015	Landfill	\$0	2001/03	2003/01	IRP	Response Complete	
LF017	Landfill	\$2,437	2003/08	2007/08	IRP	Low	Groundwater Sed_Fresh Sed_Human Soil Surface Water SW_Fresh
LF018	Landfill	\$47	2001/03	2002/05	IRP	Response Complete	
LF022	Landfill	\$87	2001/03	2006/08	IRP	Low	Groundwater Sed_Fresh Sed_Human Sed_Marine Soil Surface Water SW_Fresh
LF070	Landfill	\$567	2007/10	2007/10	IRP	Not Evaluated	
LF147	Landfill	\$0	2003/09	2003/09	MMRP	Response Complete	
ML149	Medium/Large Caliber	\$618	2009/09	2012/09	MMRP	Not Required	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
OT006	Spill Site Area	\$0	2000/03	2000/03	IRP	Response Complete	
OT025	Spill Site Area	\$593	2001/06	2007/03	IRP	Low	Groundwater Soil
OT030	Spill Site Area	\$0	1991/04	1989/11	IRP	Response Complete	
OT038	Burn Area	\$0	1999/01	1999/01	IRP	Response Complete	
OT040	Unexploded Munitions and Ordnar	\$0	1996/07	1996/10	IRP	Response Complete	
OT051	Spill Site Area	\$0	1999/01	1999/01	IRP	Response Complete	
OT055	Spill Site Area	\$0	2002/08	2002/08	IRP	Response Complete	
OT056	Waste Lines	\$0	2001/07	2003/01	IRP	Response Complete	
OT064	Contaminated Ground Water	\$2,988	1996/06	2006/12	IRP	Low	Groundwater
SR148	Small Arms Range	\$88	2006/09	2014/09	MMRP	Not Required	
SS003	Spill Site Area	\$0	1996/10	1997/12	IRP	Response Complete	
SS004	Spill Site Area	\$0	1989/02	1999/03	IRP	Response Complete	
SS016	Spill Site Area	\$0	1996/06	1996/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS019	Spill Site Area	\$0	1998/12	1998/12	IRP	Response Complete	
SS023	Spill Site Area	\$0	1996/07	1996/10	IRP	Response Complete	
SS024	Spill Site Area	\$0	2000/09	2000/10	IRP	Response Complete	
SS052	Spill Site Area	\$0	1996/07	1998/03	IRP	Response Complete	
SS061	Spill Site Area	\$4	1998/01	1999/09	IRP	Response Complete	
SS062	Spill Site Area	\$0	2000/08	2000/08	IRP	Response Complete	
SS063	Contaminated Sediments	\$2,341	2003/06	2007/07	IRP	Low	Sed_Fresh Sed_Human Sed_Marine Surface Water
ST026	Underground Storage Tanks	\$0	1991/05	1994/11	IRP	Response Complete	
ST027	Underground Storage Tanks	\$0	1991/05	1994/11	IRP	Response Complete	
ST028	Underground Storage Tanks	\$0	1991/05	1996/01	IRP	Response Complete	
ST029	Underground Storage Tanks	\$0	1991/05	1994/11	IRP	Response Complete	
ST031	Underground Storage Tanks	\$0	1995/07	1998/10	IRP	Response Complete	
ST032	Underground Storage Tanks	\$0	1991/05	1994/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST033	Underground Storage Tanks	\$0	1991/05	1994/09	IRP	Response Complete	
ST034	Underground Storage Tanks	\$0	1991/07	1992/03	IRP	Response Complete	
ST035	Above Ground Storage Tank	\$0	1996/08	1996/08	IRP	Response Complete	
ST048	Underground Storage Tanks	\$0	1998/08	1998/09	IRP	Response Complete	
ST049	Underground Storage Tanks	\$0	1996/06	1996/07	IRP	Response Complete	
ST050	Underground Storage Tanks	\$0	1996/04	1998/10	IRP	Response Complete	
WP002	Waste Treatment Plant	\$26	2001/03	2006/08	IRP	Medium	Groundwater Soil
WP008	Waste Treatment Plant	\$11	2006/03	2008/09	IRP	Low	Groundwater Soil
WP014	Waste Treatment Plant	\$0	2001/03	2005/03	IRP	Response Complete	
WP042	Disposal Pit and Dry Well	\$0	1991/01	1991/03	IRP	Response Complete	

Washington

AIR FORCE --- WA057182420000 / MCCHORD AIR FORCE BASE			CTC (\$K): \$31,498		Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
AB343	Burn Area	\$6,196	2010/09	2011/10	MMRP	Not Required	
DP008	Disposal Pit and Dry Well	\$0	1982/08	1990/07	IRP	Response Complete	
DP009	Disposal Pit and Dry Well	\$0	1982/08	1990/07	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
DP018	Disposal Pit and Dry Well	\$0	1982/08	1990/07	IRP	Response Complete	
DP036	Disposal Pit and Dry Well	\$0	1994/01	1994/08	IRP	Response Complete	
DP060	Disposal Pit and Dry Well	\$1,036	1992/07	1994/09	IRP	Not Required	
DP061	Disposal Pit and Dry Well	\$0	1993/08	1993/08	IRP	Response Complete	
FT027	Fire/Crash Training Area	\$0	1993/08	1993/08	IRP	Response Complete	
FT028	Fire/Crash Training Area	\$0	1993/08	1993/08	IRP	Response Complete	
FT029	Fire/Crash Training Area	\$0	1982/08	1990/07	IRP	Response Complete	
FT030	Fire/Crash Training Area	\$0	1993/08	1993/08	IRP	Response Complete	
FT031	Fire/Crash Training Area	\$0	1993/08	1993/08	IRP	Response Complete	
FT032	Fire/Crash Training Area	\$0	1993/08	1994/01	IRP	Response Complete	
FT033	Fire/Crash Training Area	\$0	1993/08	1993/08	IRP	Response Complete	
IN618	Incinerator	\$1,857	2011/09	2011/10	MMRP	Not Required	
LF001	Landfill	\$41	1993/04	1993/08	IRP	Response Complete	
LF002	Landfill	\$70	1993/08	1993/08	IRP	Response Complete	
LF004	Landfill	\$0	1991/09	1991/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF005	Landfill	\$8,413	1991/03	1994/02	IRP	Not Required	
LF006	Landfill	\$69	1991/09	1991/09	IRP	Response Complete	
LF007	Landfill	\$70	1991/12	1994/01	IRP	Response Complete	
LF010	Landfill	\$53	1993/08	1994/01	IRP	Response Complete	
LF011	Landfill	\$0	1982/08	1990/07	IRP	Response Complete	
LF012	Landfill	\$0	1993/08	1993/08	IRP	Response Complete	
LF013	Landfill	\$104	1993/08	1994/01	IRP	Response Complete	
LF014	Landfill	\$0	1982/08	1990/07	IRP	Response Complete	
LF015	Landfill	\$0	1982/08	1990/07	IRP	Response Complete	
LF016	Landfill	\$0	1982/08	1990/07	IRP	Response Complete	
LF017	Landfill	\$0	1982/08	1990/07	IRP	Response Complete	
LF019	Landfill	\$0	1982/08	1990/07	IRP	Response Complete	
LF020	Landfill	\$0	1982/08	1990/07	IRP	Response Complete	
LF021	Landfill	\$0	1982/08	1990/07	IRP	Response Complete	
LF022	Landfill	\$0	1982/08	1991/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
LF023	Landfill	\$0	1982/08	1990/07	IRP	Response Complete	
LF024	Landfill	\$0	1982/08	1990/07	IRP	Response Complete	
LF025	Landfill	\$0	1982/08	1990/07	IRP	Response Complete	
ML630	Medium/Large Caliber	\$2,111	2009/09	2011/10	MMRP	Not Required	
OT026	Spill Site Area	\$0	1982/08	1991/09	IRP	Response Complete	
OT039	Burn Area	\$0	1991/03	1991/09	IRP	Response Complete	
RW003	Radioactive Waste Area	\$0	1982/08	1990/07	IRP	Response Complete	
RW035	Radioactive Waste Area	\$106	1991/09	1991/09	IRP	Response Complete	
SD053	Surface Disposal Area	\$0	1993/08	1993/08	IRP	Response Complete	
SD054	Surface Disposal Area	\$106	1992/07	1994/01	IRP	Response Complete	
SR347	Small Arms Range	\$2,846	2010/09	2011/10	MMRP	Not Required	
SR348	Small Arms Range	\$1,266	2011/09	2011/10	MMRP	Not Required	
SS034	Spill Site Area	\$4,538	2003/09	2006/12	IRP	High	Groundwater
SS037	Spill Site Area	\$0	1993/08	1993/08	IRP	Response Complete	
SS038	Spill Site Area	\$0	1993/08	1993/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
SS040	Spill Site Area	\$0	1993/08	1993/08	IRP	Response Complete	
SS042	Spill Site Area	\$0	1993/08	1993/08	IRP	Response Complete	
SS043	Spill Site Area	\$0	1982/08	1990/07	IRP	Response Complete	
SS045	Spill Site Area	\$0	1982/08	1991/04	IRP	Response Complete	
SS046	Storage Area	\$0	1993/08	1993/08	IRP	Response Complete	
SS049	Spill Site Area	\$0	1993/08	1993/08	IRP	Response Complete	
SS050	Spill Site Area	\$0	1993/08	1993/08	IRP	Response Complete	
SS051	Spill Site Area	\$0	1993/08	1993/08	IRP	Response Complete	
SS052	Spill Site Area	\$0	1993/08	1993/08	IRP	Response Complete	
SS055	Spill Site Area	\$0	1994/01	1993/08	IRP	Response Complete	
SS059	Spill Site Area	\$0	1982/08	1990/07	IRP	Response Complete	
SS063	Spill Site Area	\$0	1982/08	1990/07	IRP	Response Complete	
ST041	POL (Petroleum/Oil/Lubricants) Lir	\$0	1993/08	1993/08	IRP	Response Complete	
ST047	POL (Petroleum/Oil/Lubricants) Lir	\$0	1993/08	1993/08	IRP	Response Complete	
ST048	Pesticide Shop	\$0	1993/08	1993/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
ST056	Underground Tank Farm	\$0	1982/08	1990/07	IRP	Response Complete	
ST065	Underground Storage Tanks	\$0	1982/08	1993/08	IRP	Response Complete	
TS616	Trap and Skeet Range	\$1,311	2011/09	2011/09	MMRP	Not Required	
WP044	Disposal Pit and Dry Well	\$1,166	1994/01	1996/02	IRP	Not Required	
WP057	Disposal Pit and Dry Well	\$0	1993/08	1993/08	IRP	Response Complete	
WP058	Disposal Pit and Dry Well	\$0	1993/08	1993/08	IRP	Response Complete	
WP062	Disposal Pit and Dry Well	\$0	1993/08	1993/08	IRP	Response Complete	
WP064	Disposal Pit and Dry Well	\$139	1994/05	1996/03	IRP	Response Complete	

West Virginia

AIR FORCE --- WV357282589100 / YEAGER AIRPORT			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Realignment
DP001	Disposal Pit and Dry Well	\$0	1996/01	1996/01	IRP	Response Complete	
DP002	Disposal Pit and Dry Well	\$0	1996/01	1996/01	IRP	Response Complete	
DP005	Disposal Pit and Dry Well	\$0	1996/01	1996/01	IRP	Response Complete	
FT003	Fire/Crash Training Area	\$0	1996/01	1996/01	IRP	Response Complete	
SS004	Chemical Disposal	\$0	1996/01	1996/01	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
Wisconsin							
AIR FORCE --- WI557282841100 / GENERAL MITCHELL INTERNATIONAL AIRPORT		CTC (\$K):	\$656	Acres Affected By Restoration Issues: TBD			BRAC Action: Major Closure
LF005	Landfill	\$0	2003/04	2003/04	IRP	Response Complete	
SD004	Drainage Ditch	\$0	2003/04	2003/04	IRP	Response Complete	
SS001	Spill Site Area	\$0	2005/05	2005/05	IRP	Response Complete	
SS002	Storage Area	\$0	2005/05	2005/05	IRP	Response Complete	
SS003	Above Ground Storage Tank	\$0	2003/04	2003/04	IRP	Response Complete	
SS007	Storage Area	\$0	2003/04	2003/04	IRP	Response Complete	
SS008	Surface Runoff	\$656	2007/09	2009/09	IRP	Low	Groundwater Soil
SS009	Spill Site Area	\$0	2003/04	2003/04	IRP	Response Complete	
ST006	Underground Storage Tanks	\$0	2003/04	2003/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
California							
DEFENSE LOGISTICS AGENCY --- CA997152083200 / DD SAN JOAQUIN, SHARPE F		CTC (\$K):	\$97,719	Acres Affected By Restoration Issues: TBD			BRAC Action: Realignment
001	Contaminated Ground Water	\$12,089	1987/03	1987/03	IRP	Not Required	
002	Contaminated Ground Water	\$12,089	1991/11	1994/01	IRP	Not Required	
003	Contaminated Ground Water	\$12,089	1991/11	1994/01	IRP	Not Required	
004	Contaminated Ground Water	\$12,089	1991/11	1995/06	IRP	Not Required	
005	Contaminated Ground Water	\$12,405	1991/11	1995/06	IRP	Not Required	
006	Contaminated Ground Water	\$12,088	1991/11	1995/06	IRP	Not Required	
007	Contaminated Ground Water	\$12,405	1990/10	1990/10	IRP	Not Required	
008	Contaminated Ground Water	\$12,405	1990/10	1990/10	IRP	Not Required	
009	Pesticide Shop	\$0	1993/11	1995/09	IRP	Response Complete	
010	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
011	Contaminated Sediments	\$0	1994/11	1999/12	IRP	Response Complete	
012	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
013	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
014	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
015	Contaminated Buildings	\$0	1990/02	1996/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
016	Contaminated Sediments	\$0	1991/06	1991/06	IRP	Response Complete	
017	Contaminated Sediments	\$0	1994/09	1994/09	IRP	Response Complete	
018	Contaminated Sediments	\$0	1994/09	1994/09	IRP	Response Complete	
019	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
020	Surface Impoundment/Lagoon	\$0	1994/11	1997/03	IRP	Response Complete	
021	Fire/Crash Training Area	\$0	1994/11	1998/07	IRP	Response Complete	
022	Contaminated Sediments	\$0	1990/02	1990/02	IRP	Response Complete	
023	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
024	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
025	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
026	Burn Area	\$0	1994/11	1995/09	IRP	Response Complete	
027	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
028	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
029	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
030	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
031	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
032	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
033	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
034	Contaminated Fill	\$60	1994/11	2005/09	IRP	Not Required	
035	Contaminated Fill	\$0	1992/01	1994/09	IRP	Response Complete	
036	Contaminated Fill	\$0	1994/11	1998/08	IRP	Response Complete	
037	Burn Area	\$0	1994/11	1995/09	IRP	Response Complete	
038	Burn Area	\$0	1994/11	2000/08	IRP	Response Complete	
039	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
040	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
041	Burn Area	\$0	1994/11	2000/08	IRP	Response Complete	
042	Contaminated Fill	\$0	1994/11	2000/08	IRP	Response Complete	
043	Contaminated Fill	\$0	1994/11	2000/01	IRP	Response Complete	
044	Contaminated Fill	\$0	1994/11	2000/08	IRP	Response Complete	
045	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
046	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
047	Contaminated Buildings	\$0	1989/01	1994/09	IRP	Response Complete	
048	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
049	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
050	Soil Contamination After Tank Ren	\$0	1994/11	1997/03	IRP	Response Complete	
051	Contaminated Fill	\$0	1994/11	1995/09	IRP	Response Complete	
052	Contaminated Buildings	\$0	1991/06	1998/07	IRP	Response Complete	
053	Disposal Pit and Dry Well	\$0	1994/09	1994/09	IRP	Response Complete	
054	Contaminated Fill	\$0	1994/09	1994/09	IRP	Response Complete	
055	Waste Lines	\$0	1991/06	1991/06	IRP	Response Complete	
056	Contaminated Fill	\$0	1994/09	1994/09	IRP	Response Complete	
057	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
058	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
059	Contaminated Fill	\$0	1994/09	1994/09	IRP	Response Complete	
060	Contaminated Fill	\$0	1994/11	2000/08	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
061	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
062	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
063	Contaminated Sediments	\$0	1990/02	1990/02	IRP	Response Complete	
064	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
065	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
066	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
067	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
068	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
069	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
070	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
071	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
072	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
073	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
074	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
075	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
076	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
077	Contaminated Fill	\$0	1994/09	1994/09	IRP	Response Complete	
078	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
079	Contaminated Sediments	\$0	1990/02	1990/02	IRP	Response Complete	
080	Contaminated Sediments	\$0	1990/02	1990/02	IRP	Response Complete	
081	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
082	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
083	Contaminated Sediments	\$0	1990/02	1990/02	IRP	Response Complete	
084	Contaminated Fill	\$0	1994/11	1997/03	IRP	Response Complete	
085	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
086	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
087	Contaminated Buildings	\$0	1994/09	1994/09	IRP	Response Complete	
088	Contaminated Fill	\$0	1988/12	1990/02	IRP	Response Complete	
089	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
090	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
091	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
092	Storage Area	\$0	1990/02	1990/02	IRP	Response Complete	
093	Storage Area	\$0	1990/02	1990/02	IRP	Response Complete	
094	Storage Area	\$0	1990/02	1990/02	IRP	Response Complete	
095	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
096	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
097	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
098	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
099	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
100	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
101	Contaminated Sediments	\$0	1990/02	1990/02	IRP	Response Complete	
102	Contaminated Fill	\$0	1994/09	1994/09	IRP	Response Complete	
103	Contaminated Fill	\$0	1994/09	1994/09	IRP	Response Complete	
104	Storage Area	\$0	1990/02	1990/02	IRP	Response Complete	
105	Storage Area	\$0	1990/02	1990/02	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
106	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
107	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
108	Contaminated Buildings	\$0	1990/02	1990/02	IRP	Response Complete	
109	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
110	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
111	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
112	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
113	Contaminated Sediments	\$0	1990/02	1990/02	IRP	Response Complete	
114	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
115	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
116	Contaminated Fill	\$0	1990/02	1990/02	IRP	Response Complete	
117	Contaminated Fill	\$0	1994/09	1994/09	IRP	Response Complete	
118	Contaminated Fill	\$0	1994/09	1994/09	IRP	Response Complete	
119	Contaminated Fill	\$0	1994/09	1994/09	IRP	Response Complete	
120	Contaminated Fill	\$0	1994/09	1994/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
121	Contaminated Fill	\$0	1994/09	1994/09	IRP	Response Complete	
122	Contaminated Fill	\$0	1994/09	1994/09	IRP	Response Complete	
123	Contaminated Fill	\$0	1994/09	1994/09	IRP	Response Complete	
124	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
125	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
126	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
127	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
128	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
129	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
130	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
131	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
132	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
133	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
134	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	
135	Contaminated Fill	\$0	1991/06	1991/06	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
136	Underground Storage Tanks	\$0	1994/11	2002/10	IRP	Response Complete	
137	Underground Storage Tanks	\$0	1994/11	2002/09	IRP	Response Complete	
138	Underground Storage Tanks	\$0	1993/11	2002/09	IRP	Response Complete	
139	Underground Storage Tanks	\$0	1994/11	2002/10	IRP	Response Complete	
140	Underground Storage Tanks	\$0	1994/11	2002/10	IRP	Response Complete	
141	Underground Storage Tanks	\$0	1994/11	2002/10	IRP	Response Complete	
142	Underground Storage Tanks	\$0	1994/11	2002/10	IRP	Response Complete	
143	Underground Storage Tanks	\$0	1994/11	1999/01	IRP	Response Complete	
144	Underground Storage Tanks	\$0	1994/11	2002/09	IRP	Response Complete	
145	Contaminated Buildings	\$0	1994/11	2000/08	IRP	Response Complete	
146	Spill Site Area	\$0	1994/12	2002/09	IRP	Response Complete	
147	Soil Contamination After Tank Ren	\$0	1994/11	2002/10	IRP	Response Complete	
148	Spill Site Area	\$0	1994/11	2002/09	IRP	Response Complete	
149	Oil/Water Separator	\$0	1994/12	1998/04	IRP	Response Complete	
150	Oil/Water Separator	\$0	1994/12	1997/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
151	Contaminated Ground Water	\$0	1994/11	2002/03	IRP	Response Complete	
152	Spill Site Area	\$0	1999/09	2002/10	IRP	Response Complete	
DEFENSE LOGISTICS AGENCY --- CA997150682700 / DD SAN JOAQUIN, TRACY FA CTC (\$K): \$80,682 Acres Affected By Restoration Issues: TBD BRAC Action: Realignment							
001	Surface Impoundment/Lagoon	\$126	1996/11	2005/12	IRP	Not Evaluated	
002	Surface Impoundment/Lagoon	\$0	1996/10	1998/06	IRP	Response Complete	
003	Surface Impoundment/Lagoon	\$0	1996/10	1998/06	IRP	Response Complete	
004	Surface Impoundment/Lagoon	\$0	1996/10	2004/09	IRP	Response Complete	
005	Surface Impoundment/Lagoon	\$0	1996/11	1996/11	IRP	Response Complete	
006	Underground Storage Tanks	\$77	1996/11	2002/09	IRP	Response Complete	
007	Burn Area	\$77	1996/11	1999/03	IRP	Response Complete	
008	Burn Area	\$0	1996/11	2004/09	IRP	Response Complete	
009	Disposal Pit and Dry Well	\$0	1996/11	1996/11	IRP	Response Complete	
010	Disposal Pit and Dry Well	\$0	1996/11	1996/11	IRP	Response Complete	
011	Disposal Pit and Dry Well	\$0	1996/11	1996/11	IRP	Response Complete	
012	Disposal Pit and Dry Well	\$0	1996/11	1996/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
013	Disposal Pit and Dry Well	\$0	1996/11	1996/11	IRP	Response Complete	
014	Disposal Pit and Dry Well	\$0	1996/11	1996/11	IRP	Response Complete	
015	Disposal Pit and Dry Well	\$0	1996/11	1996/11	IRP	Response Complete	
016	Disposal Pit and Dry Well	\$0	1996/11	1996/11	IRP	Response Complete	
017	Spill Site Area	\$0	1996/11	1996/11	IRP	Response Complete	
018	Spill Site Area	\$0	1996/11	1996/11	IRP	Response Complete	
019	Above Ground Storage Tank	\$0	1996/11	1996/11	IRP	Response Complete	
020	Above Ground Storage Tank	\$77	1996/11	2002/09	IRP	Response Complete	
021	Underground Storage Tanks	\$0	1996/11	1996/11	IRP	Response Complete	
022	Storage Area	\$0	1996/11	1996/11	IRP	Response Complete	
023	Spill Site Area	\$0	1996/11	1999/08	IRP	Response Complete	
024	Disposal Pit and Dry Well	\$77	1996/11	2000/11	IRP	Response Complete	
025	Disposal Pit and Dry Well	\$0	1996/11	1996/11	IRP	Response Complete	
026	Disposal Pit and Dry Well	\$0	1996/10	1999/10	IRP	Response Complete	
027	Disposal Pit and Dry Well	\$0	1996/11	2002/09	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
028	Disposal Pit and Dry Well	\$0	1996/11	1996/11	IRP	Response Complete	
029	Disposal Pit and Dry Well	\$0	1996/11	1998/12	IRP	Response Complete	
030	Contaminated Fill	\$0	1996/11	1996/11	IRP	Response Complete	
031	Contaminated Ground Water	\$79,580	1993/08	1998/04	IRP	Not Required	
032	Soil Contamination After Tank Ren	\$0	1996/11	1996/11	IRP	Response Complete	
033	Disposal Pit and Dry Well	\$0	1996/11	1996/11	IRP	Response Complete	
034	Underground Storage Tanks	\$0	1996/11	1996/11	IRP	Response Complete	
035	Underground Storage Tanks	\$0	1996/11	1996/11	IRP	Response Complete	
036	Underground Storage Tanks	\$0	1996/11	1996/11	IRP	Response Complete	
037	Underground Storage Tanks	\$0	1996/11	1996/11	IRP	Response Complete	
038	Underground Storage Tanks	\$0	1996/11	1996/11	IRP	Response Complete	
039	Soil Contamination After Tank Ren	\$0	1996/11	2001/12	IRP	Response Complete	
040	Soil Contamination After Tank Ren	\$0	1996/11	1996/11	IRP	Response Complete	
041	Underground Storage Tanks	\$0	1996/11	1996/11	IRP	Response Complete	
042	Underground Storage Tanks	\$0	1996/11	1996/11	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
043	Soil Contamination After Tank Ren	\$0	1996/11	1999/06	IRP	Response Complete	
044	Soil Contamination After Tank Ren	\$0	1996/11	1996/11	IRP	Response Complete	
045	Underground Storage Tanks	\$0	1996/11	1996/11	IRP	Response Complete	
046	Soil Contamination After Tank Ren	\$0	1996/11	1996/11	IRP	Response Complete	
047	Soil Contamination After Tank Ren	\$0	1996/11	1997/09	IRP	Response Complete	
048	Soil Contamination After Tank Ren	\$0	1996/11	1996/11	IRP	Response Complete	
049	Soil Contamination After Tank Ren	\$0	1996/11	1996/11	IRP	Response Complete	
050	Underground Storage Tanks	\$0	1996/11	1996/11	IRP	Response Complete	
051	Soil Contamination After Tank Ren	\$0	1996/11	1997/09	IRP	Response Complete	
052	Soil Contamination After Tank Ren	\$0	1996/11	1999/06	IRP	Response Complete	
053	Underground Storage Tanks	\$0	1996/11	2002/09	IRP	Response Complete	
054	Underground Storage Tanks	\$0	1996/11	1996/11	IRP	Response Complete	
055	Underground Storage Tanks	\$0	1996/11	1996/11	IRP	Response Complete	
056	Soil Contamination After Tank Ren	\$0	1996/11	1997/09	IRP	Response Complete	
057	Soil Contamination After Tank Ren	\$72	1996/11	2004/10	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
058	Underground Storage Tanks	\$0	1996/11	1996/11	IRP	Response Complete	
059	Soil Contamination After Tank Ren	\$0	1996/11	1997/09	IRP	Response Complete	
060	Underground Storage Tanks	\$0	1996/11	1996/11	IRP	Response Complete	
061	Underground Storage Tanks	\$0	1996/11	1996/11	IRP	Response Complete	
062	Underground Storage Tanks	\$0	1996/11	1996/11	IRP	Response Complete	
063	Underground Storage Tanks	\$0	1996/11	2002/09	IRP	Response Complete	
064	Above Ground Storage Tank	\$0	1996/11	1996/11	IRP	Response Complete	
065	Waste Lines	\$59	1996/11	1999/09	IRP	Response Complete	
066	Spill Site Area	\$65	1996/11	2000/11	IRP	Response Complete	
067	Storage Area	\$330	1996/11	2002/09	IRP	Response Complete	
068	Storage Area	\$65	1996/11	2000/11	IRP	Response Complete	
069	Spill Site Area	\$77	1996/11	1999/03	IRP	Response Complete	
070	POL (Petroleum/Oil/Lubricants) Lir	\$0	1999/10	2001/11	IRP	Response Complete	
071	Contaminated Ground Water	\$0	1996/11	2002/11	IRP	Response Complete	
072	Spill Site Area	\$0	1996/11	2002/03	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
073	Other	\$0	1999/06	2002/06	IRP	Response Complete	
Ohio							
DEFENSE LOGISTICS AGENCY --- OH597153922500 / DSC COLUMBUS			CTC (\$K):	\$0	Acres Affected By Restoration Issues: TBD		BRAC Action: Minor Closure
001	Spill Site Area	\$0	1988/08	1989/12	IRP	Response Complete	
002	Storage Area	\$0	1988/08	1989/12	IRP	Response Complete	
003	Contaminated Sediments	\$0	1988/08	1989/12	IRP	Response Complete	
004	Storage Area	\$0	1988/08	1989/12	IRP	Response Complete	
005	Spill Site Area	\$0	1988/08	1989/12	IRP	Response Complete	
006	Underground Storage Tanks	\$0	1988/08	1989/12	IRP	Response Complete	
007	Incinerator	\$0	1988/08	1989/12	IRP	Response Complete	
008	Burn Area	\$0	1988/08	1989/12	IRP	Response Complete	
009	Incinerator	\$0	1988/08	1989/12	IRP	Response Complete	
010	Storage Area	\$0	1988/08	1989/12	IRP	Response Complete	
011	Above Ground Storage Tank	\$0	1988/08	1989/12	IRP	Response Complete	
012	Storage Area	\$0	1988/08	1989/12	IRP	Response Complete	
013	Landfill	\$0	1993/12	1994/04	IRP	Response Complete	

Site Status of BRAC Round 2005 Sites - Closures and Realignments as of EOY FY05

3/29/06

Sitename	Site Type	CTC (\$K)	Investigation Completion (yyyy/mm)	RIP/RC (yyyy/mm)	Program Category	Relative-Risk Site Evaluation	Media / Restoration Issue
014	Storage Area	\$0	1988/08	1989/12	IRP	Response Complete	
015	Storage Area	\$0	1988/08	1989/12	IRP	Response Complete	
016	Storage Area	\$0	1988/08	1989/12	IRP	Response Complete	
017	Underground Storage Tanks	\$0	1988/08	1994/09	IRP	Response Complete	
018	Burn Area	\$0	1988/08	1989/12	IRP	Response Complete	
019	Storage Area	\$0	1988/08	1988/08	IRP	Response Complete	
020	Disposal Pit and Dry Well	\$0	1988/08	1989/12	IRP	Response Complete	
021	Burn Area	\$0	1988/08	1989/12	IRP	Response Complete	
022	Landfill	\$0	1988/08	1989/12	IRP	Response Complete	
023	Underground Storage Tanks	\$0	1993/05	2004/09	IRP	Response Complete	
024	Contaminated Sediments	\$0	1988/02	1989/09	IRP	Response Complete	
025	Landfill	\$0	1996/03	1996/03	IRP	Response Complete	

Appendix 2

Defense Base Closure and Realignment Act of 1990, Public Law 101-510, as amended through January 6, 2006

SEC. 2907. REPORTS

As part of the budget request for fiscal year 2007 and for each fiscal year thereafter for the Department of Defense, the Secretary shall transmit to the congressional defense committees of Congress:

- (1) a schedule of the closure and realignment actions to be carried out under this part in the fiscal year for which the request is made and an estimate of the total expenditures required and cost savings to be achieved by each such closure and realignment and of the time period in which these savings are to be achieved in each case, together with the Secretary's assessment of the environmental effects of such actions;
- (2) a description of the military installations, including those under construction and those planned for construction, to which functions are to be transferred as a result of such closures and realignments, together with the Secretary's assessment of the environmental effects of such transfers;
- (3) a description of the closure or realignment actions already carried out at each military installation since the date of the installation's approval for closure or realignment under this part and the current status of the closure or realignment of the installation, including whether —
 - (A) a redevelopment authority has been recognized by the Secretary for the installation;
 - (B) the screening of property at the installation for other Federal use has been completed; and
 - (C) a redevelopment plan has been agreed to by the redevelopment authority for the installation;
- (4) a description of redevelopment plans for military installations approved for closure or realignment under this part, the quantity of property remaining to be disposed of at each installation as part of its closure or realignment, and the quantity of property already disposed of at each installation;
- (5) a list of the Federal agencies that have requested property during the screening process for each military installation approved for closure or realignment under this part, including the date of transfer or anticipated transfer of the property to such agencies, the acreage involved in such transfers, and an explanation for any delays in such transfers;
- (6) a list of known environmental remediation issues at each military installation approved for closure or realignment under this part, including the acreage affected by these issues, an estimate of the cost to complete such environmental remediation, and the plans (and timelines) to address such environmental remediation; and
- (7) an estimate of the date for the completion of all closure or realignment actions at each military installation approved for closure or realignment under this part.