

**Best  
Available  
Copy**

AD-756 852

DEVELOPMENT TEST PLAN - QUALIFICATION  
DYNA-SOAR (STEP I)

R. K. Rasmussen, et al

Boeing Company  
Seattle, Washington

18 September 1961

DISTRIBUTED BY:

**NTIS**

National Technical Information Service  
U. S. DEPARTMENT OF COMMERCE  
5285 Port Royal Road, Springfield Va. 22151

~~SECRET~~ REF 2-a  
DYNAMIC AIRPLANE COMPANY  
SEATTLE 29, WASHINGTON

**SECRET**  
THIS TITLE PAGE IS UNCLASSIFIED  
EXCEPT WHERE SHOWN OTHERWISE  
TO THE BASIC DOCUMENT ONLY

T  
A  
U

DYMA-SOAR SYSTEM PROJECT OFFICE, WADD/ASERA

Classification Cancelled  
(or changed to \_\_\_\_\_)  
Auth. AFSDCS 14, 5 May 70  
By AEED/SD  
Date 14 Feb 73

DOCUMENT NO. D2-5697-16, IV

UNCLASSIFIED TITLE DEVELOPMENT TEST PLAN - QUALIFICATION  
DYMA-SOAR (STEP I)

MODEL NO. DYMA-SOAR CONTRACT NO. AF33(657)-7192

ISSUE NO. 13 (added by 2) ISSUED TO \_\_\_\_\_

CLASSIFIED TITLE \_\_\_\_\_  
(STATE CLASSIFICATION)

**D D C**  
**RECORDED**  
MAR 13 1973  
**B**

5-76223-5892-03143-4-2-5161

WORK ORDER NO.

UNIT NO.

ITEM NO.

Reproduced by  
**NATIONAL TECHNICAL  
INFORMATION SERVICE**  
U S Department of Commerce  
Springfield VA 22151

GROUP 4  
DOWNGRADED AT 3 YEAR INTER-  
VALS; DECLASSIFIED AFTER  
12 YEARS.

ORIGINAL PREPARED BY MR. R. Pedersen & W. D. Frazier

ORIGINAL SUPERVISED BY H. D. Setterberg 9/21/61

ORIGINAL APPROVED BY L. A. Bininger 9/18/61

ORIGINAL CLASS. & DISTR. APPROVED BY H. H. Berry

(DATE)

"Approved for public release; distribution unlimited"

NO. OF PAGES 132 (EXCLUDING TITLE AND REVISION AND ADDITION PAGES.)

1-15-62

~~SECRET~~  
DOCUMENT TITLE PAGE

Page I

61 AS... 1928

AD 756852  
AL

**DISTRIBUTION STATEMENT A**  
Approved for public release  
Distribution Unlimited

DOCUMENT DISTRIBUTION

Commander  
Aeronautical System Division  
Air Force Systems Command  
Wright-Patterson Air Force Base, Ohio  
Attn: ASZR, Production Group (20cys)

Headquarters, USAF  
Washington 25, D.C.  
Attn: AFMAT

Headquarters, USAF  
Washington 25, D.C.  
Attn: AFPP

AF Systems Command  
Andrews AFB, Washington 25, D.C.  
Attn: FBRSA

Commander-in-Chief, SAC  
Offutt AFB, Nebraska  
Attn: DORCM

NASA, 1520 H. Street N.W.  
Washington 25, D.C.  
Attn: A. J. Evans (RAA)

NASA, Langley Research Center  
Langley Field, Virginia  
Attn: P. F. Korycinski

NASA, Ames Research Center  
Moffett Field, California  
Attn: Robert Crane

NASA, Lewis Research Center  
21000 Brookpark Road  
Cleveland 35, Ohio  
Attn: Carl F. Schueller

NASA, Flight Research Center  
P.O. Box 273  
Edwards, California  
Attn: Paul Bikle

AF Flight Test Center  
Edwards AFB, California  
Attn: FTGS

AF Missile Test Center  
Patrick AFB, Florida  
Attn: NTLPS

Air Force Cambridge Research Center  
Bedford, Massachusetts  
Attn: CCL, LG Hanscom Field (2cys)

AF Missile Development Center  
Holloman AFB, New Mexico

Air Proving Ground Center  
Eglin AFB, Florida

Arnold Engineering Development Center  
Tullahoma, Tennessee

Rome Air Development Center  
Griffiss AFB, New York

Space Systems Division  
AF Unit Post Office  
Los Angeles 45, California  
Attn: SSVS (3cys)

Directorate of Plans & Developments  
Ent AFB, Colorado  
Attn: Development Division  
ADC (ADLDP-D)

**DOCUMENT DISTRIBUTION (cont.)**

Oklahoma City Air Material Area  
Tinker AFB, Oklahoma

Attn: OCMB (12cys)

Aeronautical Systems Division  
Wright-Patterson AFB, Ohio

Attn: WAFS

Headquarters AEC  
Randolph AFB, Texas

Attn: ATMS

Aeronautical Systems Division-PFTO  
Patrick AFB, Florida (5cys)

Aeronautical Systems Division  
Wright-Patterson AFB, Ohio

Attn: LEF-2

6555th Test Wing  
Patrick AFB, Florida

Attn: L/Col Novotny

Space System Division  
AF Unit Post Office  
Los Angeles 45, California

Attn: WDJ-3

Aeronautical Systems Division  
Wright-Patterson AFB, Ohio

Attn: WRPX

The Martin Company  
Baltimore 3, Maryland

Attn: Mr. Bastian Hello (2cys)

Aerojet-General Corporation  
Liquid Rocket Plant  
P.O. Box 1947  
Sacramento, California

Attn: Mr. W. G. Cowdin

AF Electronic Systems Division  
Bedford, Massachusetts

Attn: LHM-3, IG Hanscom Field

Radio Corporation of America  
Front and Cooper Streets  
Building 10-6  
Camden 2, New Jersey

Attn: Mr. C. K. Law

Minneapolis-Honeywell Regulator Co.  
13350 US Highway 19  
St. Petersburg, Florida

Attn: Mr. P. V. Yingst

Air University Library  
Chief, Documents Acquisition Branch  
Maxwell AFB, Alabama

Attn: Mrs. Elizabeth C. Perkins

AFPR/RARSB

# CHANGE RECORD

REV A

REV	REVISED	ADDED	DELETED	REV	REVISED	ADDED	DELETED	REV	REVISED	ADDED	DELETED
	1/15/2.1	4.1									
	4-53	28.1									
	58-66	73.1									
	69-73	73-10									
	79-94	78.1									
	96-124	85.1									
	130-134	98.1									
	136-166	116.1									
	54-57	164.1									
		166.6									
		11.1									
		160.1									
		159.1									

**3**

1-15-62 <i>Followed by p. 1</i>	BOEING AIRPLANE COMPANY	D2-5697-16, Vol. IV P NO. 4
------------------------------------	-------------------------	-----------------------------------

61 15 1962

REVISED

Jan. 15, 1962

Document revised to reflect current status of qualification testing.

Prepared By:

R. H. Rosmussen  
R. H. Rosmussen

Supervised By:

H. D. Setterberg  
H. D. Setterberg

Approved By:

L. A. Binogel  
L. A. Binogel

TABLE OF CONTENTS

FOREWORD	12
AIR VEHICLE - GLIDER	
AIRFRAME	
1.1.1.6 Nose Cap Assembly	13
1.1.1.7 Windshield Glass - Laminated Assemblies	14
Windshield Glass - Fused Silica	15
1.1.1.8 Equipment Compartment	16
Pilot's Compartment	17
1.1.1.9 Pilot's Hatch	18
1.1.1.11 Main Landing Gear Assembly	19
Main Landing Gear Bungee Strap	20
Main Landing Gear Energy Strap	21
Main Landing Gear Skid	22
Nose Landing Gear Assembly	23
Nose Landing Gear Bungee Strap	24
Nose Landing Gear Energy Strap	25
Nose Landing Gear Skid	26
Umbilical Door Mechanisms	27
PROPULSION	
1.1.2.1 Acceleration Rocket Motor	28
1.1.2.2 Hatch Ejection Subsystem	29
Hatch Ejection Subsystem (Zero Speed)	30
Pilot's Hatch Fastener Assembly	31
Pilot's Hatch Ejection Thruster	32
Propellant Actuated Device - Controls	33
1.1.2.5 Glider Destruct System	34

R  
R  
R  
R

SECONDARY POWER

1.1.3.1	Accessory Power Unit	35
	Accessory Power Unit Exhaust Duct	36
1.1.3.2	Electrical System	37
	AC Generator and Controls	38
	Subsystem Electrical Relay Panel	39
	Main Power Box	40
	Forward Load Panels	41
	Transformer - Rectifier Unit	42
	Umbilical Disconnect Relay Panel Motor Oper. Switch	43
	Circuit Protective Devices	44
	Compartment Penetrations	45
	Blocking Diode Assembly	46
	High Temperature Wire	47
	Relays	48
	Umbilical and Test Plug Connectors	49
	High Temperature Connectors	50
	Batteries - Hatch Jettison	51
	Transformers	52
1.1.3.3	Glider Hydraulic System	53
	Acceleration Rocket Hydraulic System	54
	Acceleration Rocket Hydraulic Power Unit	55
	Acceleration Rocket Servo Actuator Package	56
	Acceleration Rocket Servo Actuator	57
	Glider Speed Brake Actuator Subsystem	58
	Glider Rudder Servo Actuator Subsystem	59
	Glider Rudder Servo Feedback Transducer	60
	Glider Rudder Hydraulic Valve Assembly	61

R  
R  
R  
R  
R

1.1.3.3 (Continued)

Glider Elevon Servo Actuator Subsystem	62
Glider Elevon Servo Feedback Transducer	63
Glider Elevon Hydraulic Valve Assembly	64
Glider Hydraulic Accessory Package	65
Glider Hydraulic Flexible Lines	66
Glider Hydraulic System Heat Exchanger	67
Glider Hydraulic Pump	68
Glider Hydraulic Reservoir	69
Glider Hydraulic Reservoir Relief Valve	70
Glider Hydraulic Return Line Filter	71
Glider Self-Sealing Hydraulic Couplings	72
Glider Hydraulic Tubing Runs	73
Glider Hydraulic System (Operational Mock-up)	73.1
Glider Hydraulic System (Environmental Control and Secondary Power Integration Tests)	73.2
Fluid Level Indicator	73.3
Nitrogen Pressure Transducer	73.4
Pressure Switch, Hydraulic	73.5
Pressure Transmitter and Indicator	73.6
Pressure Relief Valve - Hydraulic	73.7
Filter - Hydraulic Accessory Unit	73.8
Swivel Joint - Hydraulic	73.9
Temperature Transmitter and Indicator	73.10

R  
↓

1.1.3.4	Reaction Controls System	74	
	Reaction Control Power Component Electronic Package	75	
	Reaction Control Power Component Gas Generator	76	
	Reaction Control Power Component Hot Gas Distribution Line and Fittings	77	
	Reaction Control Power Component Thrust Control Valves and Nozzles	78	
1.1.3.5	Landing Gear System	78.1	R
1.1.3.6	Landing Gear Extension Subsystem	79	
	Landing Gear Extension - Actuators	80	
	Landing Gear Extension - N <sub>2</sub> Bottle	81	
	Landing Gear Extension - N <sub>2</sub> Valve	82	
	Window Heat Shield Jettison Subsystem	83	
	Window Heat Shield Jettison - Actuator	84	
	Window Heat Shield Jettison - Gas Generator	85	
	Pitot Extension Subsystem	85.1	R
	<b>ENVIRONMENTAL CONTROL SUBSYSTEM</b>	86	R
1.1.4.1	Special Tubing	87	
	Compartment Pressure Control	88	
	Cabin Selector Valve	89	
1.1.4.2	Tank - Liquid Nitrogen Storage	90	
	Tank - Liquid Hydrogen Storage	91	
	Tank - Liquid Oxygen Storage	92	
1.1.4.3	Water Temperature Control Secondary Subsystem	93	
	Water Absorber	94	

1.1.4.4	Hydrogen Cooling Equipment - Integrated Hydrogen Cooling and Secondary Power Subsystem	95	
	Check Valve, Glycol - Water	96	
	Shut-off Valve, Glycol - Water	97	
	Hydrogen Tankage Controls	98	
	Service Panel	98.1	R
1.1.4.8	Cryogenic Tubing (Flex and Super Insulated)	99	
	Quick Disconnect Couplings, Cryogenic	100	
	Valves - Safety, Relief, Check, Shutoff Cryogenic	101	R
	Injector Unit, N <sub>2</sub>	102	
	Tankage Instrumentation	103	R
	Valves, Cryogenic, Shut-Off	104	

**FIRE PROTECTION AND SAFETY**

1.1.5.2	Secondary Power Bay Inflight Nitrogen Purge Secondary Subsystem	105	R
	Nitrogen Bypass Valve - Inflight	106	
	Nitrogen Heat Exchanger - Inflight	107	
	Nitrogen Modulating Valve - Inflight	108	
	Nitrogen Shut-off Valve - Inflight	109	
	Ground Nitrogen Purge Secondary Subsystem	110	
1.1.5.3	Glider Air Purge Inlet	111	

1.1.5.4	Overheat Detecting System	112
CREW/STATION		
1.1.6.2	Cockpit Lighting Assembly	113
1.1.6.5	Air Speed and Mach Number Indicator	114
	Barometric Altimeter	115
	Elevon Position Indicator	116
	Rudder Position Indicator	116.1
	Elapsed Time Indicator	117
	Position Indicator	118
	Normal Accelerometer	119
	Landing Skids Extend Control	120
	Cabin Pressure Gauge	121
	Control Switches	122
	Warning Lights	123
	Annunciator Panel	124
1.1.6.6	Pilot's Sidarm Control	125
	Rudder Pedals	126
	Glider Abort Handle	127
	Speed Brake Control	128
	Transducer - Pilot's Controls	129
CREW ESCAPE		
1.1.7.2	Ejection Seat and Survival System	130
PERSONNEL PROTECTION		
1.1.8.2	Personnel Protection System (Pilot Suit)	131
GLIDER/BOOSTER TRANSITION SECTION		
1.1.9.1	Blast Port Cover Latching and Tension Regulation Mechanism	133

R  
R  
R

R

1.1.9.1	(Continued)	
	Blast Port Cover Fastener Assembly	134
1.1.9.2	Transition/Booster Separation Subsystem	135
	Arm/Disarm Device	136
1.1.9.2	Electrical Staging Connectors	137
	Structural Separation Fastener	138
	Glider/Transition Separation Subsystem	139
	Arm/Disarm Device	140
	Staging Fastener Assembly	141
	Glider/Transition Thruster Assembly	142
1.1.9.3	Transition Section External Insulation	143
AIR VEHICLE - BOOSTER		144
AIR VEHICLE - AVIONICS		
GLIDER PRIMARY AND SECONDARY FLIGHT CONTROL		
1.3.1.2	Flight Control Electronic Subsystem	145
PRIMARY VEHICLE GUIDANCE		
1.3.3.2	Inertial Guidance Subsystem	146
	Secondary Attitude Reference Subsystem	147
GLIDER FLIGHT INSTRUMENTATION		
1.3.5.1	Energy Management Display	148
1.3.5.2	Attitude - Director Indicator	149
1.3.5.3	Rate of Climb Indicator	150
1.3.5.4	Side Slip Indicator	151
1.3.5.5	Angle of Attack Indicator	152
1.3.5.6	Altitude Indicator	153
1.3.5.7	Velocity Indicator	154

FR

FR  
FR

FR

U3-4071-1000

1-15-62

Followed by 11.1



1.3.5.8	Velocity Error Indicator	155
1.3.5.9	Thermal Monitor Display	156
COMMUNICATIONS AND TRACKING SUBSYSTEM		157
ANTENNAS, WINDOWS AND FEED LINES		
1.3.7.1	Test Data/Voice Transmitter Antenna and Transmission Line System	158
	Command Data/Voice Receiver Antenna and Transmission Line System	159
1.3.7.5	C-Band Transponder Antenna and Transmission Line System	160
AVIONICS INTEGRATION		
1.3.8.2	Computer, Course Deviation	161
	Programmer, Separation Sequence	162
1.3.8.3	Converter, Signal Data	163
AIR VEHICLE - AIRBORNE DATA COLLECTION		
GLIDER INSTRUMENTATION		
1.4.1	Conversion and Storage Equipment	164
1.4.1.1	Surface Temperature Transducer 3000°F	164.1
	High Temperature Flutter Transducers	164.2
	High Temperature Acceleration Transducers	164.3
	Disconnect, Aero-Pressure Tubing, Aero Pressure Transducers	164.4
	Nose Cap Surface Temperature Instrumentation	164.5
	Nose Cap Aero Pressure Transducer	164.6
1.4.1.2	Signal Conditioning Circuitry Packages	165
1.4.1.3	3000°F Surface Temperature Transducer	166
AGE AND FACILITIES		167

FOREWARD

The development test plan for Dyna-Soar (Step I) Program is composed of the following three volumes:

- Vol. II Development Test Plan - Design
- Vol. IV Development Test Plan - Qualification
- Vol. VI Development Test Plan - Design Integration

This document, Volume IV is prepared for purposes of summarizing the total qualification test plans and monitoring their implementation.

This document will be revised only when significant changes in the scope of qualification testing occur. The schedule and reference data included in the schedule summary of the test plan is included for reference purposes only.

Dyna-Soar qualification will be limited to ensuring that the equipment will safely, adequately and efficiently perform its intended functions. Generally, Dyna-Soar equipment is not required to be qualified to the extent the Air Force would specify for an operational weapon system.

Test Brief Numbering

Test briefs are numbered in sequence within numbered sections which are basically consistent with the Dyna-Soar program element breakdown. The sections are listed in the index.

R  
R  
R  
R

1.1.1.6

QUALIFICATION TEST PLAN

1

Program Element No.

Brief No.

1. Item Tested  
Dyna-Soar Nose Cap Assembly

Spec. & Dwg. No. (s) D2-7382-1

Used-On Dwg. No.

Supplier

Chance Vought Corporation

Supplier's Address

Box 5907, Dallas, Texas

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan			8-14-62		
Test Requirements	Final		9-14-62		
Test Procedures	Doc		8-14-62		
Start Test			11-26-62		
Complete Test			12-21-62		
First Status Report*			12-17-62		
Final Report			1-22-63		

3. Summary of Tests Required

Qualification tests will be performed on two preproduction nose caps and will include the following:

- (a) Thermal gradient and load test - Max. thermal gradient conditions in combination with design condition dynamic pressures or loads (approx. 40 min. run)
- (b) Dynamic Tests - Simulating dynamic conditions, including acoustical and mechanical vibration (approx. 30 min. run)
- (c) Extreme Temperature Tests - Highest and lowest temperature expected, conducted in an oxidizing atmosphere.
- (d) Functional Checkout of installed temperature sensing and pressure transmitting systems.

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

No special facilities or test equipment required.

5. Test Conducted by:

Organization

Location

Chance Vought

Dallas, Texas

6. Required Test Witnesses

Organization

2-5526 Dyna-Soar Support Unit - Struct. Tech.

2-6132 Dyna-Soar Airframe Design Unit

7. Remarks

\* To be determined at later date.

Date 1-15-63

1-15-62

\*submitted monthly thereafter

2-6181-0-5

14

D2-5697-16  
Vol. IV

Page 13

FUSELAGE

1.1.1.7	QUALIFICATION TEST PLAN		1		
Program Element No.			Brief No.		
1. Item Tested Windshield Glass-Laminated Assemblies					
Spec. & Dwg. No. (s) 10-81001					
Used-On Dwg. No.					
Supplier					
Supplier's Address					
Supplier's Part Number					
2. Schedule Summary					
Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-81001	3-22-62			
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					
3. Summary of Tests Required					
<u>To Be Performed by Vendor:</u>			<u>By Boeing</u>		
1. Optical Inspection			1. Emission Test		
2. Thermal Shock					
3. Visible Degradation of Interlayer					
4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)					
None					
5. Test Conducted by:					
Organization	Vendor & Boeing 2-5000	Location	Vendor's Plant and Boeing		
6. Required Test Witnesses					
Organization	Ingr. 2-6000				
7. Remarks					
Emission Test specimens shall be supplied to Boeing by 7-20-62. These samples will be tested by Boeing and the results furnished to Vendor for incorporation into final report.					
Date 12-27-61					
1-15-62	*submitted monthly thereafter		15	D2-5697-16	Page
2-6181-0-5				Vol. IV	14

1.1.1.7

## QUALIFICATION TEST PLAN

Program Element No.

Brief No.

## 1. Item Tested

Windshield Glass-Fused Silica

Spec. &amp; Dwg. No. (s) 10-61001

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

## 2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-61001	2-22-62			
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

## 3. Summary of Tests Required

To Be Performed by Vendor

- Optical Inspection
- Degradation of Glass Coating
- Thermal Shock

By Boeing

- Emittance Test

## 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

None

## 5. Test Conducted by:

Organization

Vendor &  
Boeing 2-5000

Location Vendors Plant &amp; Boeing

## 6. Required Test Witnesses

Organization Engr. 2-6000

## 7. Remarks

Emittance Test Specimens shall be supplied to Boeing 9-21-62. These samples will be tested by Boeing and the results furnished to Vendor for incorporation into final report.

Date 10-27-61

1-15-62

\*submitted monthly thereafter  
2-6191-0-5

16

D2-5697-16  
Vol. IVPage  
15

Program Element No.

Draw. No.

1.1.1.8

1

Item Tested: Equipment Compartment

The design requirements of the equipment compartment will be proven by structural verification tests covered by D2-5097-15, Vol. VI, Development Test Plan - Design Integration.

FR

U3-4071-1000

15 1-15-62

17

ORNS | NO. IC-5097-15, Vol. VI  
PAGE 21 →

Program Element No.

Block No.

1.1.1.C

2

Item Tested: Pilot's Component

The design requirements of pilot's component will be proven by structural verification tests covered by D2-5091-16, Vol. VI, Development Test Plan - Design Integration.

Program Element No.

Index No.

1.1.1.9

1

Item Tested: Pilot's Seats

The design requirements of V-120's seats will be proven by structural verification tests covered by 1-5-57-10, Vol. VI, Development Test Plan - Design Integration.

17

1.1.1.11

## QUALIFICATION TEST PLAN

Program Element No.

Brief No.

1. Item Tested Main Landing Gear Assembly \*\*

Spec. &amp; Dwg. No. (s)

Used-On Dwg. No.

Supplier Boeing

Supplier's Address Seattle, Washington

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	D2-5597-16, Vol. IV		2-5-62		
Test Requirements			3-1-62		
Test Procedures			6-1-62		
Start Test			4-1-62		
Complete Test			7-1-62		
First Status Report*			4-1-62		
Final Report			7-1-62		

3. Summary of Tests Required

- \*\*\* (1) Drop Test - To verify the structural adequacy of the main landing gear under simulated operating loads.
- (2) Life Cycling - Run the gear assembly through a number of simulated hoisting, loading, and operating cycles.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

\*\*\* This test will be conducted on Wurts Air Force Base test sled.

5. Test Conducted by:

Organization: Boeing Engineering  
Laboratories

Location: Seattle

6. Required Test Witnesses

Organization: Mechanisms and Pneumatics Group and Structures Technology

7. Remarks

- \* The Main Landing Gear Assembly will include the Gear Assembly, Main Gear Door operating mechanism, and Gear Extension system. Fatigue and Static tests will be the responsibility of Structures Technology with support from the Mechanisms and Pneumatics Group.

Date 1-5-62

1-15-62

\*submitted monthly thereafter

2-0101-0-5

20

D2-5597-16  
Vol. IVPage  
19

1.1.1.11

**QUALIFICATION TEST PLAN**

2

Program Element No.

Brief No.

**1. Item Tested**

Main Landing Gear Bungee Strap

Spec. & Dwg. No. (s)

Used-On Dwg. No.

Supplier The Boeing Company

Supplier's Address Seattle, Washington

Supplier's Part Number

**2. Schedule Summary**

Task	Reference Doc. No.	Submital Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	D2-5697-16, Vol. IV		1-3-62		
Test Requirements		11-20-61			
Test Procedures		11-15-61			
Start Test			1-15-62		
Complete Test			1-15-62		
First Status Report			2-15-62		
Final Report			2-15-62		

**3. Summary of Tests Required**

Energy absorption tests at various strain rates and temperatures to qualify the bungee.

**4. Special Facilities and/or Test Equipment (include Estimated Lead Time)**

High strain rate tensile test machine.

**5. Test Conducted by:**

Organization

Boeing Engineering Laboratories

Location

Seattle

**6. Required Test Witnesses**

Organization

Mechanisms and Pneumatics Group and Structures Technology

**7. Remarks**

Date 1-5-62

1-15-62

Submitted monthly thereafter

2-6161-0-5

21

D2-5697-16  
Vol. IV

Page 20

1.1.1.11

## QUALIFICATION TEST PLAN

3

Program Element No.

Brief No.

## 1. Item Tested

Main Landing Gear Energy Strap  
 Spec. & Dwg. No. (s)  
 Used-On Dwg. No.  
 Supplier The Boeing Company  
 Supplier's Address Seattle, Washington  
 Supplier's Part Number

## 2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	D2-5697-16, Vol. IV		2-5-62		
Test Requirements		7-15-62			
Test Procedures		11-15-62			
Start Test		1-15-63			
Complete Test		2-15-63			
First Status Report*		2-15-63			
Final Report		3-15-63			

## 3. Summary of Tests Required

Energy absorption tests at various strain rates and temperatures to qualify the energy strap as a landing shock absorber.

## 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

High strain rate tensile test machine with heating facilities. The same equipment used for energy strap development, with modifications, may be used for qualification.

## 5. Test Conducted by:

Organization

Boeing Engineering Laboratories

Location

Seattle

## 6. Required Test Witnesses

Organization

Mechanisms and Pneumatics Group and Structures Technology

## 7. Remarks

Date 1-5-62

1-15-62

\*submitted monthly thereafter  
2-6/81-0-5

22

D2-5697-16  
Vol. IV

Page

21

1.1.1.11

## QUALIFICATION TEST PLAN

Program Element No.

Brief No.

## 1. Item Tested

Main Landing Gear Skid

Spec. &amp; Dwg. No. (s)

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

## 2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures		7-23-62			
Start Test		8-23-62			
Complete Test		10-23-62			
First Status Report*		11-23-62			
Final Report		11-23-62			
		12-2/-62			

## 3. Summary of Tests Required

Vendor qualification tests to verify that the skid meets specifications. Some of the tests will be impact, wear resistance, shear, coefficient of friction and environmental.

## 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Vendor facilities and test equipment.

## 5. Test Conducted by:

Organization

Location

## 6. Required Test Witnesses

Organization

Mechanisms and Pneumatics Group and Structures Technology

## 7. Remarks

Date 1-5-62

1-15-62

\*submitted monthly thereafter  
2-6101-0-3

23

D2-5697-16  
Vol. IV

Page

461

1.1.1.11

QUALIFICATION TEST PLAN

Program Element No.

Brief No.

1. Item Tested

Nose Landing Gear Assembly \*\*

Spec. & Dwg. No. (s)

Used-On Dwg. No.

Supplier Boeing Company

Supplier's Address Seattle, Washington

Supplier's Part Number

3. Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	D2-5697-16, Vol. IV		1-5-62		
Test Requirements					
Test Procedures		2-1-62			
Start Test		6-1-62			
Complete Test		4-1-63			
First Status Report*		6-1-63			
Final Report		5-1-63			
		7-1-63			

3. Summary of Tests Required

- \*\* (1) Drop Test - To verify the structural adequacy of the landing gear under simulated operating loads.
- (2) Life Cycling - Run the nose gear assembly through a number of simulated heating, loading, and operating cycles.

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

\*\* This test will be conducted on the Holloman Air Force Base test sled.

5. Test Conducted by:

Organization

Location

Boeing Engineering Laboratories

Seattle

6. Required Test Witnesses

Organization

Mechanisms and Pneumatics Group and Structures Technology

7. Remarks

\*\* Nose Landing Gear Assembly will include the gear assembly, nose gear door operating mechanism, and the nose gear extension system. Fatigue and Static tests will be the responsibility of Structures Technology with support from the Mechanisms and Pneumatics Group.

Date 1-5-62

1-15-62

\*submitted monthly thereafter

2-0101-0-5

24

D2-5697-16  
Vol. IV

Page 2

4-22

**1. Item Tested**  
 Nose Landing Gear Bungee Strap  
 Spec. & Dwg. No. (s)  
 Used-On Dwg. No.  
 Supplier The Boeing Company  
 Supplier's Address Seattle, Washington  
 Supplier's Part Number

**2. Schedule Summary**

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	D2-5697-16, Vol. IV		1-5-62		
Test Requirements					
Test Procedures			12-20-62		
Start Test			2-20-63		
Complete Test			3-20-63		
First Status Report*			3-20-63		
Final Report			2-20-63		

**3. Summary of Tests Required**  
 Energy absorption tests at various strain rates and temperatures to qualify the bungee.

**4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)**  
 High strain rate tensile test machine.

**5. Test Conducted by:**  
 Organization: Boeing Engineering Laboratories  
 Location: Seattle

**6. Required Test Witnesses**  
 Organization: Mechanisms and Pneumatics Group and Structures Technology

**7. Remarks**

1.1.1.11

QUALIFICATION TEST PLAN

Program Element No.

Brief No:

1. Item Tested

Nose Landing Gear Energy Strap  
 Spec. & Dwg. No. (s)  
 Used-On Dwg. No.  
 Supplier The Boeing Company  
 Supplier's Address Seattle, Washington  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	D2-5697-16, Vol. IV		1-5-62		
Test Requirements		7-15-62			
Test Procedures		12-21-62			
Start Test		2-21-63			
Complete Test		2-21-63			
First Status Report*		3-21-63			
Final Report		4-21-63			

3. Summary of Tests Required

Energy absorption tests at various strain rates and temperatures to qualify the energy strap as a landing shock absorber.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

High strain rate tensile test machine with heating facilities. The same equipment used for energy strap development, with modifications, may be used for qualification.

5. Test Conducted by:

Organization

Location

Boeing Engineering Laboratories

Seattle

6. Required Test Witnesses

Organization

Mechanisms and Pneumatics Group and Structures Technology

7. Remarks

Date 1-5-62

1-15-62

\*submitted monthly thereafter

2-6181-0-5

26

D2-5697-16  
Vol. IV

Page 2

224

1.1.1.11

## QUALIFICATION TEST PLAN

Program Element No.

Brief No.

1. Item tested

Nose Landing Gear Skid

Spec. &amp; Dwg. No. (s)

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures		9-11-62			
Start Test		10-11-62			
Complete Test		12-11-62			
First Status Report*		1-11-63			
Final Report		1-11-63			
		2-11-63			

3. Summary of Tests Required

Vendor qualification tests to verify that the skid meets specifications. Some of the tests will be impact, wear resistance, shear, coefficient of friction, and environmental.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Vendor facilities and test equipment

5. Test Conducted by:  
Organization

Location

6. Required Test Witnesses  
Organization

Mechanisms and Pneumatics Group and Structures Technology

7. Remarks

Date 1-5-62

1-15-62

\*Submitted monthly thereafter  
2-6181-0-5

27

D2-5697-16  
Vol. IV

Page

26

B25

R

R

MECHANISMS AND LANDING GEAR

1-15-62 <b>Program Element No.</b>	<b>QUALIFICATION TEST PLAN</b>		<b>Brief No.</b>
<b>1. Item Tested</b> Umbilical Door Mechanisms - Electrical and Cryogenic Spec. & Dwg. No. (s) Used-On Dwg. No. Supplier <span style="margin-left: 100px;">Boeing</span> Supplier's Address <span style="margin-left: 50px;">Seattle, Washington</span> Supplier's Part Number			
<b>2. Schedule Summary</b>			
<b>Task</b>	<b>Reference Doc. No.</b>	<b>Submittal Dates</b>	
		<b>Schedule</b>	<b>Actual</b>
		<b>Date</b>	<b>by</b>
Test Plan			
Test Requirements			
Test Procedures			
Start Test		1-15-62	
Complete Test		2-1-62	
First Status Report*			
Final Report			
<b>3. Summary of Tests Required</b>  Qualify the latching and locking mechanisms in the electrical and cryogenic umbilical doors on the glider by the following tests:  (1) Life cycling tests under simulated environmental conditions. (2) Static Tests (load to failure).			
<b>4. Special Facilities and/or Test Equipment (include Estimated Lead Time)</b>  <div style="text-align: center;">None</div>			
<b>5. Test Conducted by:</b> Organization Engineering Labs		Location <span style="margin-left: 50px;">Seattle</span>	
<b>6. Required Test Witnesses</b> Organization Mechanisms Group			
<b>7. Remarks</b>    <div style="text-align: right;">Date <span style="margin-left: 100px;">12-15-61</span></div>			
1-15-62 *submitted monthly thereafter 2-6181-0-5		<b>28</b>	D2-5697-16 Vol. IV

26

PROPULSION & ORDNANCE

**Program Element No.** **Brief No.**

**1. Item Tested** ACCELERATION ROCKET MOTOR (XLR-92)

Spec. & Dwg. No. (s) 25-80291  
 Used-On Dwg. No. D2-8157-0, and -1  
 Supplier 25-80249  
 Supplier's Address Elkton Division, Thiokol Chemical Corporation  
 Supplier's Part Number Elkton, Maryland  
 Supplier's Part Number TE-400

**2. Schedule Summary**

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	DE-025, Vol. 2 (Preliminary)	8-20-61	8-30-61		
Test Requirements		5-20-62			
Test Procedures		6-20-62			
Start Test					
Complete Test		10-15-62			
First Status Report*		4-15-63			
Final Report		11-15-62			
		6-1-63			

**3. Summary of Tests Required**

(See Page 28.1)

**4. Special Facilities and/or Test Equipment (include Estimated Lead Time)**

(Rocket subcontractor furnished)

**5. Test Conducted by:** Elkton Division  
**Organization:** Thiokol Chemical Corp. Location Elkton, Maryland

**6. Required Test Witnesses:** The Boeing Company  
**Organization:** (Q.C. and possibly Propulsion and Ordnance Group 2-6134-4)

**7. Remarks**

\*In accordance with the Dyna-Soar R&D policies, the above "Qualification Test" is conducted as a "Preliminary Flight Rating Test (PFR)",. These tests are generally in accordance with MIL-R-25535A, as modified by Boeing Document D2-8157-1, "Design Procurement Specification-Acceleration Rocket Motor."

Date 12-20-61

3. Summary of Tests Required		ACCELERATION ROCKET MOTOR (C-92)				Test Objectives
No. of Motors	Pre-Test Env. Conditioning	Test Firing Environment		Alt. Simulation	Grain Temp. Gradient Control	
		High	Low			Normal
3	None	X				Determine Ballistic Performance
3	None		X			Determine Ballistic Performance
3	None			X		Determine Ballistic Performance
3	X	X				Evaluate thrust vector control
1	X		X			"
3	X		X			"
1	X	X				Determine Ballistic Performance
1	X		X			Determine Ballistic Performance
1	X		X			Determine Ballistic Performance
1	X		X			Evaluate effects of base heating on performance and on igniter and insulation health.
2	None	X				Evaluate thrust vector control system performance
2	None		X			Evaluate thrust vector control system performance
2	None		X		X	Evaluate altitude performance, base heating insulation effectiveness, altitude ignition characteristics, and exhaust gas recirculation characteristics.
1	None	X			X	Evaluate altitude performance, base heating insulation effectiveness, altitude ignition characteristics, and exhaust gas recirculation characteristics.

Includes Temperature Cycling, Vibration, Drop, Humidity and Altitude Conditioning prior to firing. Components only will be subjected to Salt Spray, Seal and Part. Propellant grain temperature-controlled to obtain maximum to P. Gradient across the grain. These firings to be conducted in an altitude chamber (Arnold Center, Tullahoma, Tenn.).



PROPULSION AND ORDNANCE

1.1.2.2	<b>QUALIFICATION TEST PLAN</b>			
Program Element No.				Brief No.
1. Item Tested <b>HATCH EJECTION SUBSYSTEM</b>				
Spec. & Dwg. No. (s)				
Used-On Dwg. No.				
Supplier				
Supplier's Address				
Supplier's Part Number				
2. Schedule Summary				
Task	Reference Doc. No.	Submittal Dates		Approval
		Schedule	Actual	Date      By
Test Plan		5-15-62	5-31-61	
Test Requirements		6-15-62		
Test Procedures		6-15-62		
Start Test		12-15-62		
Complete Test		5-31-63		
First Status Report*		2-17-63		
Final Report		5-22-63		
3. Summary of Tests Required				
<p>To qualify the components of the hatch ejection subsystem (release device, thrusters, initiators, ejection system controls etc.) as a subsystem in conjunction with the hatch assembly and ejection seat subsystem.</p>				
4. Special Facilities and/or Test Equipment (Includes Estimated Lead Time)				
5. Test Conducted by:				
Organization		Location		
Boeing		EAF B - (Sled Tests)		
6. Required Test Witnesses				
Organization		2-6134-4		
Propulsion and Ordnance Group				
7. Remarks				
<p>The complete escape system (ejection seat, hatch, initiators, thrusters, release devices, ejection system, (controls, except pilot's control and external control, etc.) will be qualified as a system during the Dyna-Soar escape system sled tests which are slated to begin at EAFB approximately December 15, 1962 and will terminate approximately May 23, 1963.</p> <p style="text-align: right;">Date: 12-21-61</p>				
1-15-62		<b>31</b>		D2-5697-16
*submitted monthly thereafter				Page 20
2-6134-0-5				

PROPULSION AND ORDNANCE

QUALIFICATION TEST PLAN					
Program Element No.	Brief No.				
<b>1. Item Tested</b> HATCH JETTISON SUBSYSTEM (ZERO SPEED) Spec. & Dwg. No. (s) Used-On Dwg. No. Supplier Supplier's Address Supplier's Part Number					
<b>2. Schedule Summary</b>					
Task	Reference Des. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		5-15-62			
Test Requirements		4-15-62			
Test Procedures		6-15-62			
Start Test		11-15-62			
Complete Test		11-30-62			
First Status Report*		11-30-62			
Final Report		12-30-62			
<b>3. Summary of Tests Required</b>					
Zero speed hatch jettison tests using each of the (3) three jettison modes (pilot's, emergency and crewman). Operational suitability type testing. Trajectory data to be obtained.					
<b>4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)</b>					
None Required					
<b>5. Test Conducted by:</b>					
Organization		Boeing		Location Seattle (San Luis)	
<b>6. Required Test Witnesses</b>					
Organization		Engineering			
<b>7. Remarks</b>					
Date 12-21-61					
1-15-62		<b>32</b>		D2-5697-16	
*submitted monthly thereafter				Vol. IV	
2-6181-0-5					

PROPULSION & ORDNANCE

1.1.2.2	QUALIFICATION TEST PLAN			
Program Element No.				Brief No.
1. Item Tested	Pilot's Hatch Fastener Assembly			
Spec. & Dwg. No. (s)	10-81040-5			
Used-On Dwg. No.				
Supplier				
Supplier's Address				
Supplier's Part Number				

2. Schedule Summary

Task	Reference Doc. No.	Submital Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		6-5-62			
Test Requirements	10-81040-5	5-21-62	*		
Test Procedures		7-21-62			
Start Test		8-21-62			
Complete Test		11-21-62			
First Status Report*		10-21-62			
Final Report		12-21-62			

3. Summary of Tests Required

Performance Tests  
Environmental Tests

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Vendor facilities

5. Test Conducted by:

Organization	Vendor	Location
--------------	--------	----------

6. Required Test Witnesses

Organization	Engineering
--------------	-------------

7. Remarks

\*Source control drawing release date.

Date 12-21-61

1-15-62	33	D2-5697-16	Page 31
2-6101-0-5		Vol. IV	

PROPULSION & ORDNANCE

1.1.2.2	<b>QUALIFICATION TEST PLAN</b>			4	
Program Element No.				Brief No.	
1. Item Tested <span style="float: right;">Pilot's Hatch Ejection Thruster</span>					
Spec. & Dwg. No. (s) 10- -1					
Used-On Dwg. No.					
Supplier					
Supplier's Address					
Supplier's Part Number					
2. Schedule Summary					
Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		6-5-62			
Test Requirements		3-21-62*			
Test Procedures		7-21-62			
Start Test		9-21-62			
Complete Test		11-21-62			
First Status Report*		10-21-62			
Final Report		12-21-62			
3. Summary of Tests Required					
} Performance Tests } Environmental Tests					
4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)					
Vendor facilities					
5. Test Conducted by:					
Organization	Vendor	Location			
6. Required Test Witnesses					
Organization	Engineering				
7. Remarks					
* Source control drawing release dates					
Date : 12-21-61					
1-15-62	*submitted monthly thereafter			34	Page 32
2-6101-0-5				D2-5697-16 Vol. IV	32

R

R

R

1.1.2.2

# QUALIFICATION TEST PLAN

Brief No.

Program Element No.

## 1. Item Tested

Propellant Actuated Device - Controls  
 Spec. & Dwg. No. (s) 10-  
 Used-On Dwg. No.  
 Supplier  
 Supplier's Address  
 Supplier's Part Number

## 2. Schedule Summary

Task	Reference Doc. No.	Submital Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		2-1-62			
Test Requirements	10-	10-1-61			
Test Procedures		3-1-62			
Start Test		5-1-62			
Complete Test		7-1-62			
First Status Report		6-1-62			
Final Report		8-1-62			

## 3. Summary of Tests Required

Performance Tests  
 Environmental Tests

*WARNING - Controls for propellant actuated devices will be qualified (as required) with the systems they control such as in the Window Heat Shield Jettison and Hatch Ejection Subsystems. There will be no qualification of these controls as subsystems in themselves (by themselves and themselves and Propulsion and Guidance Test Groups).*

## 4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

Vendor facilities

5. Test Conducted by: Vendor  
 Organization

Location

6. Required Test Witnesses  
 Organization Engineering

7. Remarks This item includes the internal controls for both the window Heat Shield Jettison and Hatch Ejection Subsystems  
 \* Source control drawing release data

Date 1-1-62

1-15-62  
 \* submitted monthly thereafter  
 2-613-0-5

35

D2-5597-16  
 Vol. IV

Page

1.1.2.5

## QUALIFICATION TEST PLAN

Program Element No.

Brief No.

1. Item Tested **Glidor Destruct System**

Spec. S. T. No. (A) 100

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		9-9-52			
Test Requirements	100	9-15-52			
Test Procedures		10-21-52			
Start Test		1-21-53			
Complete Test		2-21-53			
Final Status Report		2-21-53			
Final Report		4-21-53			

3. Summary of Tests Required

Performance Tests  
Environmental Tests

Total system will be qualified by vendor but components  
(safe/arm device, detonators, explosive charges) will also be qualified.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Vendor facilities

5. Test Conducted by:

Organization

Vendor

Location

6. Required Test Witnesses:

Organization

Engineering

7. Remarks

\* Source Control Drawing Release Date

Date

12-21-52

1-15-53

36

D2-5877-16

Page

Vol. IV

31

2-21-53

PRODUCTION &amp; ORIGINANCE

1.1.3.1

## QUALIFICATION TEST PLAN

1

Program Element No.

Brief No.

1. Item Tested Accessory Power Unit

Spec. &amp; Dwg. No. (s)

Used-On Dwg. No.

Supplier

Supplier's Address Sundstrand Aviation - Denver, Division of Sundstrand Corp.  
Denver, Colorado

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-20912, Rev. B	2-7-62			
Test Procedures		9-1-62			
Start Test					
Complete Test		11-1-62			
First Status Report*		7-1-63			
Final Report					

3. Summary of Tests Required

The accessory power unit shall be tested to demonstrate its capability to operate throughout the flight mission while subjected to the environmental conditions encountered during the Dyna-Soar flight mission, and to maintain performance within specification limits.

The following Qualification Tests will be performed in accordance with the requirements of Source Control Drawing 10-20912: Functional, Attitude, Acceleration, Vibration, Speed Regulation, Horsepower Rating, High Temperature, Low Temperature, Humidity, Safety Limits, Life, Shock, Self-Containment.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Vendor's Test Facilities

5. Test Conducted by: Sundstrand Aviation  
Organization

Location Denver, Colorado

6. Required Test Witnesses  
Organization

The Boeing Company 2-6135-1

7. Remarks

Date 1-8-62

1-15-62

\*submitted monthly thereafter  
2-6101-0-5

37

D2-5697-16  
Vol. IVPage  
35

ACCESSORY POWER

R

35

1.1.3.1

## QUALIFICATION TEST PLAN

2

Program Element No.

Brief No.

## 1. Item Tested

Exhaust Duct - Accessory Power Unit

Spec. &amp; Dwg. No. (s)

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

## 2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	by
Test Plan					
Test Requirements					
Test Procedures			6-1-62		
Start Test			6-1-62		
Complete Test			11-1-62		
First Status Report*					
Final Report					

## 3. Summary of Tests Required

The exhaust duct shall be mounted on the accessory power unit while qualification tests are performed on the accessory power unit per Source Control Drawing 10-20912, plus supplemental tests conducted at Boeing.

Vibration testing on the exhaust duct shall be done in two parts. One part shall be done by the APU vendor and shall consist of inducing vibrations on the exhaust duct as seen by the APU. The other test shall be done by Boeing and shall consist of inducing vibrations on the exhaust duct as seen by the glider basic structure which are different from the APU vibration environment.

## 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Vendor's Test Facilities

## 5. Test Conducted by:

Organization Sundstrand Aviation Location Denver, Colorado

## 6. Required Test Witnesses

Organization 2-6135-1

## 7. Remarks

Date 1-8-62

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

38

D2-5697-16  
Vol. IV

Page

31

ACCESSORY POWER

36

1.1.3.2

## QUALIFICATION TEST PLAN

1

Program Element No.

Brief No.

## 1. Item Tested

Electrical System

Spec. &amp; Dwg. No. (s)

Used-On Dwg. No.

Supplier Boeing

Supplier's Address

Supplier's Part Number

## 2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	This sheet				
Test Requirements					
Test Procedures			12-1-62		
Start Test			9-1-62		
Complete Test			6-1-63		
First Status Report*			10-1-62		
Final Report			7-1-63		

## 3. Summary of Tests Required

The electrical system will be tested for functional compatibility, sequential operation and protective coordination for normal and abnormal operating conditions. The mockup will be tested under laboratory ambient environmental conditions.

Where applicable data resulting from the tests described in Section 1.1.3.2 of the design development test document D2-5697-16, Vol. II may be used to prove qualification of the electrical system will also be performed in the environmental simulator as part of the integrated environmental control/secondary power subsystem. (Reference document D2-7924 Section 1.1.10.6)

## 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by: Boeing  
Organization

Location Seattle, Washington

## 6. Required Test Witnesses

Organization Electrical Systems Unit 2-6136

## 7. Remarks

The electrical system will be simulated as closely as possible to the actual glider distribution component using actual wire length and size, qualified component parts and qualified protective devices where possible. The simulated distribution component (mockup) will be built at Boeing laboratories and maintained (updated) to the latest level of component part design changes.

Date 12-1-62

Date 12-1-62

1-15-62

\* Reprinted monthly thereafter  
2-6136-0-5

39

D2-5697-16  
Vol. IV

Page  
37

37

QUALIFICATION TEST PLAN

2

Program Element No.

Brief No.

1. Item Tested

AC Generator and Controls

Spec. & Dwg. No. (s) 10-20902-1 through -6

Used-On Dwg. No.

Supplier Westinghouse

Supplier's Address Lima, Ohio

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-20902			1-12-61	W. H. Hoffman
Test Procedures		2-2-62			
Start Test		2-1-62			
Complete Test		3-1-62			
First Status Report		3-1-62			
Final Report		4-1-62			

3. Summary of Tests Required This Generator and Controls Unit consists of the following:

- 10-20902-1 Generator Assembly
- 10-20902-2 Voltage Regulator Assembly
- 10-20902-3 Control Panel Assembly
- 10-20902-4 Deleted
- 10-20902-5 Current Transformer Assembly
- 10-20902-6 Circuit Breaker Assembly

The generator and controls unit will be qualification tested for the following:

- Dielectric
- Performance
- Environment
- Generator constants
- Cooling
- Life

Where applicable, data resulting from the tests described in section 1.1.3.2 of the Design Development Test Document D2-5697-16 Vol. II and section 1.1.10.6 of the Design Integration Test Requirements Document D2-7924 may be used to prove qualification of the generator and controls unit.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Unknown at this date

5. Test Conducted by: Westinghouse  
Organization

Location Lima, Ohio & Denver, Colorado

6. Required Test Witnesses

Organization A qualified Boeing engineer for specific tests, but not all tests. Other witnesses may be required.

7. Remarks

Selected portions of the qualification of this hardware will be performed jointly with the AFU at Sundstrand plant in Denver, Colorado.

Date 12-29-61

1-13-62  
Submitted monthly thereafter  
2-61-0-5

40

D2-5697-16  
Vol. IV

Page 33

ELEC. IWR.

38

1.1.3.2

QUALIFICATION TEST PLAN

Program Element No.

Brief No.

1. Item Tested Subsystem Electrical Relay Panel

Spec. & Dwg. No. (s)  
 Used-On Dwg. No.  
 Supplier Boeing  
 Supplier's Address Seattle  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements		6-1-62			
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report		12-1-62			

3. Summary of Tests Required

Subsystem Electrical Relay Panel will be qualification tested per the requirements of (to be determined)

A summary of the tests is as follows:

Environmental

Performance

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Unknown at this date

5. Test Conducted by: Boeing  
 Organization

Location Seattle, Wash.

6. Required Test Witnesses  
 Organization

7. Remarks

Date: 12-28-61

1-15-62  
 \*submitted monthly thereafter  
 2-6-81-6-5

41

D2-5697-16  
 Vol. IV

Page 35

MILING DIV. & DLAS.

1.1.3.2

# QUALIFICATION TEST PLAN

4

Program Element No.

Brief No.

1. Item Tested **Main Power Box**

Spec. & Dwg. No. (s)  
 Used-On Dwg. No.  
 Supplier **Boeing**  
 Supplier's Address **Seattle**  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures			6-1-62		
Start Test			8-1-62		
Complete Test			11-1-62		
First Status Report*			8-1-62		
Final Report			12-1-62		

3. Summary of Tests Required

Main Power Box will be qualification tested per the requirements of (to be determined.)

A summary of the tests is as follows:

Environment

Performance

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Unknown at this time

5. Test Conducted by: Boeing Organization

Location Seattle, Wash.

6. Required Test Witnesses Organization

7. Remarks

Date 12-23-61

1-15-62  
 \*submitted monthly thereafter  
 2-181-0-3

42

D2-5697-16  
Vol. IV

Page 40

WIRING DEV. & DIAG.

5140

1.1.3.2

QUALIFICATION TEST PLAN

5

Program Element No.

Brief No.

1. Item Tested Forward Load Panels

Spec. & Dwg. No. (s)  
 Used-On Dwg. No.  
 Supplier  
 Supplier's Address  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures		6-1-60			
Start Test		8-1-62			
Complete Test		11-1-62			
First Status Report*		9-1-62			
FI Report		12-1-62			

3. Summary of Tests Required

Forward Load Panels will be qualification tested per the requirements of (to be determined)

A summary of the tests is as follows:

Environmental Performance

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

Unknown at this date

5. Test Conducted by:

Organization Boeing

Location Seattle, Wash.

6. Required Test Witnesses

Organization

7. Remarks

Date 12-28-61

1-15-62

\*submitted monthly thereafter

2-5181-0-5

43

D2-5697-16  
 Vol. IV

Page

4

WIRING DEV. & DIAG.

1.1.3.2


QUALIFICATION TEST PLAN

6

Program Element No.

Brief No.

1. Item Tested

Spec. & Dwg. No. (s) <sup>Transformer-rectifier unit</sup> 10-20903  
 Used-On Dwg. No.  
 Supplier   
 Supplier's Address  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures	10-20903	9-1-61	9-1-61		
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

The transformer-rectifier unit will be qualification tested per the requirements of the source control drawing 10-20903. A summary of the tests is as follows:

- Performance (regulation, ripple, efficiency, power factor, overload, — etc.)
- Environment (Vibration, temperature, acceleration, drop, — etc.)
- Dielectric
- Parallel operation
- Parameter constants
- Cooling
- Life

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Unknown at this date

5. Test Conducted by:

Organization

Location

Supplier

6. Required Test Witnesses

Organization

7. Remarks



Vendor selection anticipated by 2-1-62.

Date

12-28-61

1-15-62

submitted monthly thereafter  
2-6181-0-5

44

D2-5697-16  
Vol. IV

Page 42

MEC. PGR.

R

R

R

42

1.2.3.2

QUALIFICATION TEST PLAN

Program Element No.

Brief No.

1. Item Tested **Unbilical Disconnect Relay Panel Motor Oper. SW.**

Spec. & Dwg. No. (s) **10-81116**

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-81116	4-19-62			
Test Procedures					
Start Test					
Complete Test					
First Status Report					
Final Report					

3. Summary of Tests Required

Unbilical Disconnect Relay Panel will be qualification tested per the requirements of (To be Determined)

A summary of the tests is as follows:

Environmental

Performance

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Unknown at this date

5. Test Conducted by:

Organization

Supplier

Location

6. Required Test Witnesses

Organization

7. Remarks



Vendor selection anticipated by 5-15-62.

Date

12-22-61

1-15-62

Submitted monthly thereafter

2-6101-0-5

45

D2-5697-16  
Vol. IV

Page

43

WIRING D.V. & DIAG.

43

Program Element No.

Brief No.

1. Item Tested **Circuit Protective Devices**

Spec. & Dwg. No. (s)  
Used-On Dwg. No.  
Supplier  
Supplier's Address  
Supplier's Part Number

DEFENSE - To be qualified to standards and included in MIL Standards Book 31 by Physics Technology Ref-Coord Sheet 31-11-102, dated Dec. 3, 1951.

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report					
Final Report					

3. Summary of Tests Required

Circuit Protective Devices will be qualification tested per the requirements of (to be determined)

A summary of the test is as follows:

Performance (time-current characteristic, overload, interrupting capacity, etc.)

Environment (vibration, temperature, shock, pressure, acceleration, etc.)

Dielectric

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

5. Test Conducted by:  
Organization  
Supplier

Location

6. Required Test Witnesses  
Organization

7. Remarks

Date 8-11-51

1-1-52  
submitted monthly thereafter  
2-11-55

WORKING Dwg. & DIAG.

13

Program Element No.

Brief No.

1. Item Tested **Compartment Penetrations**

Spec. & Dwg. No. (s)  
 Used-On Dwg. No.  
 Supplier *EX-1113*  
 Supplier's Address  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

Compartment Penetrations will be qualification tested per the requirements of (To be determined)

A summary of the tests is as follows:

- Environment
- Performance

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Unknown at this date

5. Test Conducted by: **Ecotag**  
 Organization

Location **Seattle, Washington**

6. Required Test Witnesses  
 Organization

7. Remarks

Date **12-29-61**

1-15-62  
 2 submitted monthly thereafter

WILLIAM DEY & DIAG.

115

1.1.3.2

# QUALIFICATION TEST PLAN

10

Program Element No.

Brief No.

1. Item Tested

Blocking Diode Assembly

Spec. & Dwg. No. (s)

Used-On Dwg. No.

Supplier

Boeing

Supplier's Address

Seattle

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures		7-1-62			
Start Test		7-1-62			
Complete Test		7-1-62			
First Status Report		11-1-62			
Final Report		12-1-62			

3. Summary of Tests Required

Will be inserted when available

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Unknown at this date

5. Test Conducted by:

Organization

Location

Supplier

6. Required Test Witnesses

Organization

7. Remarks

1

Date

12-22-61

1-12-62

revised monthly thereafter

48

D2-5597-16  
Vol. IV

Page 10

2/16

... CIRCUITRY DEV. & DIAG.

1.1.3.2


# QUALIFICATION TEST PLAN

11

Program Element No.

Brief No.

## 1. Item Tested

High Temperature wire  
 Spec. & Dwg. No. (s) 10-31005  
 Used-On Dwg. No.  
 Supplier   
 Supplier's Address  
 Supplier's Part Number

## 2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-31005	10-1-51	11-1-51		
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

## 3. Summary of Tests Required

Samples of high temperature wire will be exposed to the following tests:

- |                                   |                                 |
|-----------------------------------|---------------------------------|
| Temperature                       | Dielectric Withstanding Voltage |
| Thermocouple Response             | Conductor Resistance            |
| Vibration                         | Conductor Continuity            |
| Hardness of Sheath                | Bend Tests                      |
| Sheath Internal Defects           | Metallurgical Structure         |
| Mechanical Strength of Insulation | Surface Defects                 |
| X-Ray Inspection                  |                                 |
| Insulation Resistance             |                                 |

## 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Unknown at this date

## 5. Test Conducted by:

Organization

Location

Supplier

## 6. Required Test Witnesses

Organization

## 7. Remarks



Vendor selection anticipated by 3-1-52.

Date 12-28-51

41 1-15-52

Submitted monthly thereafter  
2-6/51-5-5

49

D2-5397-16  
Vol. IV

Page 47

WIRING DEV. & DIAG.

R

R

R

R

1.1.3.2

QUALIFICATION TEST PLAN

12

Program Element No.

Brief No.

1. Item Tested Relays

Spec. & Dwg. No. (s)  
 Used-On Dwg. No.  
 Supplier  
 Supplier's Address  
 Supplier's Part Number

DELTRAD - To be qualified on standards and included in MIL Standards Book 31 by Physics Technology (Mil. Coord. Sheet EL-1112, dated December 8, 1961).

2. Schedule Summary

Task	Reference Dec. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report					
Final Report					

3. Summary of Tests Required

Tests required for relays will be qualification tested per the requirements of (To be determined)

A summary of the tests is as follows:

Performance (Pickup and dropout voltage, contact bounce, operating and release time, corona, etc.)

Environment (Vibration, temperature, acceleration, altitude, shock, etc.)

Life

Dielectrics

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

5. Test Conducted by:  
 Organization  
 Supplier

Location

6. Required Test Witnesses  
 Organization

7. Remarks

Date 8-11-61

1-1-32

2-7-61-0-1

WILSON DIV. & DICO.

1.1.3.2

QUALIFICATION TEST PLAN

13

Program Element No.

Brief No.

1. Item Tested Umbilical and test plug connectors

Spec. & Dwg. No. (s) 10-61010

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number



2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-61010	9-1-61	9-21-61		
Test Procedures					
Start Test					
Complete Test					
Final Status Report*					
Final Report					

3. Summary of Tests Required

Umbilical and test plug connectors shall be qualification tested per the requirements of 10-61010

A summary of the tests is as follows:

Performance

Environment

Contact Voltage drop

Insulation resistance and dielectric

Coupling and uncoupling force

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Unknown at this date

5. Test Conducted by:

Organization

Location

Supplier

6. Required Test Witnesses

Organization

7. Remarks



Vendor selection anticipated by 3-15-62.

Date

12-29-61

1-15-62

2-10-62

51


D2-5697-16  
Vol. IV

Page

WINDING DEV. & DIAG.

647

1. Item Tested

Spec. & Dwg. No. <sup>High Temperature connectors</sup> (5) 10-81008  
 Used-On Dwg. No. 10-81008  
 Supplier   
 Supplier's Address  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-81008	7-31-61	7-31-61		
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

High temperature connectors will be qualification tested per the requirements of the source control drawing 10-81008. A summary of the tests is as follows:

1. Visual and dimensional inspection	5. Insulation resistance and dielectric
2. Environmental	6. Corona onset voltage
3. Coupling and uncoupling force	7. Gas leakage
4. Contact voltage drop	

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

Unknown at this date.


5. Test Conducted by:

Organization	Location
Supplier	

6. Required Test Witnesses

Organization

7. Remarks

 Vendor selection anticipated by 2-1-62.

Date : 12-28-61

WIRING DEV. & DIAG.

R

R

R

50

1.1.3.2

## QUALIFICATION TEST PLAN

15

Program Element No.

Brief No.

1. Item Tested Batteries - Hatch Jettison

Spec. &amp; Dwg. No. (s)

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

Batteries will be qualification tested per the requirements of (To be determined)

The summary of the test is as follows:

Performance (Electrical - voltage droop)

Environment

Dielectric

Explosion proof

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:

Organization

Location

Supplier

6. Required Test Witnesses

Organization

7. Remarks



Vendor selection anticipated by 5-1-62.

Date

12-28-61

1-15-62

2-6181-0-5

53

D2-5597-16  
Vol. IVPage  
51

WIRING DEV. &amp; DIAG.

51  
10

N

1.1.3.2

# QUALIFICATION TEST PLAN

25

Program Element No.

Brief No.

1. Item Tested **Transformers**

Spec. & Dwg. No. (s)

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

DELETED - Transformers are no longer used on the Dync-Boer glider per Coord Sheet DL-W-102, dated Dec. 6, 1961.

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
Final Status Report*					
Final Report					

3. Summary of Tests Required

The Transformers will be qualification tested per the requirements of (To be determined)

A summary of the tests are as follows:

Performance (regulation, efficiency, insulation, etc.)

Environment (vibration, temperature, shock, etc.)

Dielectric

Explosion proof

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

5. Test Conducted by:  
Organization  
Supplier

Location

6. Required Test Witnesses  
Organization

7. Remarks

Date 8-11-61

1-15-62

2-21-65

54

D2-5697-16  
Vol. IV

Page

WIRING DEV. & DIAG.

52  
74

1.1.3

## QUALIFICATION TEST PLAN

1

Program Element No.

Brief No.

1. Item Tested

Glider Hydraulic System

Spec. &amp; Dwg. No. (s)



Used-On Dwg. No.

Supplier

The Boeing Company

Supplier's Address

Seattle, Wash.

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements				1-9-62	
Test Procedures					
Start Test					
Complete Test					
First Status Report					
Final Report					

3. Summary of Tests Required

The hydraulic system qualification will be accomplished by a series of independent tests according to briefs given below on parts, assemblies, and the complete system.

System Tests - Briefs 22 and 23

Assembly Tests - Briefs 7, 10, 13 and 17

Part Tests - Briefs 8, 9, 11, 12, 14, 15, 16, 18, 19, 20, 21, 24, 25, 26, 27, 28, 29, 30 and 31

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)



5. Test Conducted by:

Organization



Location



6. Required Test Witnesses

Organization



7. Remarks



See applicable Qualification Test Plan



The completion of all tests before first glider flight.



Two months after first glider flight

Date 1-10-62

1-15-62

submitted monthly thereafter  
2-4101-0-

55

D2-5697-16  
Vol. IV

Page

55

HYDRAULICS

1.3.3 Program Element No.	<b>QUALIFICATION TEST PLAN</b>	2 Brief No.
1. Item Tested <span style="float: right;">▶</span> Acceleration Rocket Hydraulic System		
Spec. & Dwg. No. (s) Used-On Dwg. No. Supplier Supplier's Address Supplier's Part Number		
2. Schedule Summary		
Task	Reference Doc. No.	Submittal Dates Schedule Actual
		Approval Date By
Test Plan		
Test Requirements		10-21-51
Test Procedures		
Start Test		3- 4-52
Complete Test		
First Status Report*		12-31-51
Final Report		
3. Summary of Tests Required		
a. Performance tests of complete system in the laboratory to determine compliance with performance requirements under simulated load and environment.		
b. Performance tests of complete system on the rocket to determine compliance with performance requirements during static firing.		
c. Endurance tests under ground checkout conditions.		
d. To be performed in conjunction with the Flight Control Operational Mockup Tests.		
4. Special Facilities and/or Test Equipment (include Estimated Lead Time)		
5. Test Conducted by: 2-5334 Organization Mechanical-Propulsion Installation Annex A Acceleration Rocket Vendor (Michol)		
6. Required Test Witnesses 2-6134-1 Organization Dyna-Soar Hydraulics		
7. Remarks		
<span style="font-size: 2em;">▶</span> This plan is being revised and will be available February 15, 1962.		
		Date 8-18-51
1-15-52 *submitted monthly thereafter 2-6134-C-5	<b>56</b>	D2-5697-16 Vol. IV
		Page

54

HYDRAULICS

1.1.3.3	<b>QUALIFICATION TEST PLAN</b>	3
Program Element No.		Brief No.

1. Item Tested ▶  
 Acceleration Rocker Hydraulic Power Unit

Spec. & Dwg. No. (s)  
 Used-On Dwg. No.  
 Supplier  
 Supplier's Address  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submital Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	16-xxxxx	8-21-61			
Test Procedures					
Start Test		3-1-62			
Complete Test		9-1-62			
First Status Report*					
Final Report					

3. Summary of Tests Required

- a. Performance tests to determine compliance with system requirements.
- b. Filter efficiency and particle size tests.
- c. Proof and Burst Pressure Tests.
- d. Endurance tests under ground and airborne conditions.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:


Organization	Vendor	Location
--------------	--------	----------

6. Required Test Witnesses 2-6134-1

Organization	Dyna-Seal Hydraulics
--------------	----------------------

7. Remarks

▶ This plan is being revised and will be available February 15, 1962.

1. Item Tested Acceleration Rocket Servo Actuator Package 

Spec. & Dwg. No. (s)  
 Used-On Dwg. No.  
 Supplier  
 Supplier's Address  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-xxxxxx	8-21-61			
Test Procedures					
Start Test					
Complete Test					
First Status Report					
Final Report					


3. Summary of Tests Required

- a. Functional tests to determine compliance with actuating performance requirements.
- b. Proof and burst pressure tests
- c. Endurance tests under simulated conditions of load, temperature and vibration for the acceleration rocket.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by: Vendor Location  
 Organization

6. Required Test Witnesses 2-6134-1  
 Organization Dyna-Bour Hydraulics

7. Remarks  This plan is being revised and will be available February 15, 1962.

HYDRAULICS

56

1.2.3.3

# QUALIFICATION TEST PLAN

Program Element No.

Chief No.

1. Item Tested

ACCELERATION MOUNT SERVO MOTOR



Spec. & Dwg. No. (s) 10-21014

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-21014				
Test Procedures		9-11-51			
Start Test					
Complete Test					
Final Status Report*					
Final Report		9-2-52			

3. Summary of Tests Required

The supplier will be required to accomplish the following tests:

- 1. Performance
- 2. Vibration
- 3. Temperature
- 5. MIL-R-5272C only as applicable

Reliability (No test as such. Time and failure records will be made during development and qualification testing.)

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Tests Conducted by:  
Organization

Location

6. Required Test Witnesses  
Organization

7. Remarks

Preliminary Information



This plan is being revised and will be available February 15, 1952.

Date

59

D2-5597-16  
Vol. IV

Page

ACCELERATION MOUNT SERVO MOTOR

R

R

59

2-51014

1.3.3.2  
**Program Element No.**  
**1. Item Tested** *Glider Speed Brake Assembly & Hardware*  
**Spec. & Dwg. No. (s)**  
**Used-On Dwg. No.**  
**Supplier**  
**Supplier's Address**  
**Supplier's Part Number**  
**2. Schedule Summary**

**Brief No.**

*The Speed Brake Assembly has been tested. Studies have shown that the existing design is used to provide the desired drag characteristics. Ref - DOD, Bulletin 23-1900-130, dated Dec. 4, 1942.*

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		1-31-62			
Test Requirements					
Test Procedures					
Start Test		7-11-62			
Complete Test		8-31-62			
First Status Report					
Final Report					

**3. Summary of Tests Required**

- Performance tests to determine compliance with operating requirements and capability of maintaining fluid within design temperatures.
- Overtemperature tests
- Proof and burst pressure tests
- Endurance test under simulated conditions of load, temperature, and vibration for glider.

**4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)**

Protected test cell with radiant heating and vibration testing equipment. Cell to be capable of being atmospherically controlled to 200,000 feet. 1200.

**5. Test Conducted by:** 2-5354  
**Organization:** Mechanical-Propulsion Laboratory  
**Location:**

**6. Required Test Witnesses:** 2-6134-1  
**Organization:** Dyna-Sour,draulics

**7. Remarks**

55

Program Element No. 7  
 Brief No. 7

1. Item Tested: Glider Under Servo Actuator Subsystem

Spec. & Dwg. No. (s)  
 Used-On Dwg. No.  
 Supplier  
 Supplier's Address  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	This Sheet	1-22-62	1-10-62		
Test Requirements					
Test Procedures					
Start Test					
Complete Test			7-23-62		
First Status Report*			7-31-62		
Final Report					

3. Summary of Tests Required

- Performance tests to determine compliance with actuating requirements and capability of maintaining fluid within design temperatures.
- Overtemperature tests
- Proof and burst pressure tests
- Endurance test under simulated conditions of load temperature, and vibration for glider.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Protected test cell with radiant heating and vibration testing equipment.  
 Cell to be capable of being atmospherically controlled to 200,000 feet. 12%.

5. Test Conducted by: 2-5374  
 Organization: Mechanical-Propulsion Laboratory Location

6. Required Test Witnesses: 2-5134-1  
 Organization: Dyna-Sear Hydraulics

7. Remarks

HYDRAULICS

57

1.1.3.3

QUALIFICATION TEST PLAN

Program Element No.

1. Item Tested

Brief No.

Spec. & Dwg. No. (s) 20- 81036

Used-On Dwg. No. - - - - -

Rudder Actuator Assy - Hydraulic

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-01036				
Test Procedures		2-1-62			
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

Before being accepted by Boeing for use on the higher assembly the supplier will be required to accomplish the following tests:

- 1. Performance
- 2. Vibration
- 3. Temperature
- 5. MIL-E-5272C only as applicable

To be qualified in conjunction with Rudder Servo Actuator Subsystem '1.1.3.3'.. Brief 7, page 59.

Reliability (no tests as such. Time and failure records will be made during development and qualification testing.)

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:  
Organization

Location

6. Required Test Witnesses  
Organization

7. Remarks:

Preliminary information

1-15-62

Date

1-10-62

2-6101-0-5

\* submitted monthly thereafter.

62

D2-5697-16  
Vol. IV

Page

RUGAL FLIGHT CONTROL

60

1.1.3.3

# QUALIFICATION TEST PLAN

9

Program Element No.

Brief No.

## 1. Item Tested

RUDDER HYDRAULIC VALVE ASSEMBLY

Spec. & Dwg. No. (s)

10-31007

Used-On Dwg. No.

- - - - - Glider Actuator Assy - Hydraulic

Supplier

Supplier's Address

Supplier's Part Number

## 2. Schedule Summary

Task	Reference Doc. No.	Submitted Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-31007	5-2-62	5-7-62		
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

## 3. Summary of Tests Required

Before being accepted by Boeing for use on the higher assembly the supplier will be required to accomplish the following tests:

- 1. Performance    2- Vibration    3. Temperature    5. MIL-E-5272C only as applicable

To be qualified in conjunction with Rudder Servo Actuator Subsystem 1.1.3.3 Brief 7, page 59.

Reliability: (no tests as such. Time and failure records will be made during development and qualification testing.)

## 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:  
Organization

Location

6. Required Test Witnesses  
Organization

## 7. Remarks

Preliminary Information

Date

1-10-62

1-13-62

\*Submitted monthly thereafter  
2-6161-0-3

63

D2-5597-16  
Vol. IV

Page

61

RIVAL FLIGHT CONTROL

HYDRAULICS

1.1.3.3	QUALIFICATION TEST PLAN		10
Program Element No.			Brief No.
1. Item Tested <span style="float: right;">Glider Elevon Servo Actuator Subsystem</span>			
Spec. & Dwg. No. (s) Used-On Dwg. No. Supplier Supplier's Address Supplier's Part Number			
2. Schedule Summary			
Task	Reference Doc. No.	Submittal Dates	
		Schedule	Actual
Approval		Date	By
Test Plan	This Sheet	1-12-62	1-17-62
Test Requirements			
Test Procedures			
Start Test		7-9-62	
Complete Test		2-11-63	
First Status Report*			
Final Report			
3. Summary of Tests Required			
a. Performance tests to determine compliance with actuating requirements and capability of maintaining fluid within design temperatures. b. Overtemperature tests c. Proof and burst pressure tests d. Endurance test under simulated conditions of load, temperature, and vibration for glider.			
4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)			
Protected test cell with radiant heating and vibration testing equipment. Cell to be capable of being atmospherically controlled to 200,000 ft. 12M.			
5. Test Conducted by: 2-5354			
Organization		Mechanical-Propulsion	Location
		Laboratory	
6. Required Test Witnesses 2-6134-1			
Organization		Dyna-Soar Hydraulics	
7. Remarks			
		Date	1-10-62
1-15-62	*submitted monthly thereafter		64
2-6101-0-5			D2-5697-16 Vol. IV
			Page 6?

1.1.3.3

QUALIFICATION TEST PLAN

11

Program Element No.

Brief No.

1. Item Tested **ELEVON SERVO FEEDBACK TRANSDUCER**

Spec. & Dwg. No. (s) 10- 01036

Used-On Dwg. No. - - - - - Elevon Actuator Assy - Hydraulic

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-01036		2-1-62		
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report			6-4-62		

3. Summary of Tests Required

Before being accepted by Boeing for use on the higher assembly the supplier will be required to accomplish the following tests:

- 1. Performance
- 2. Vibration
- 3. Temperature
- 5. MIL-E-5272C only as applicable.

To be qualified in conjunction with Elevon Servo Actuator Subsystem 1.1.3.3 Brief 10, page 62

Reliability (No test as such. Time and failure records will be made during development and qualification testing.)

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

5. Test Conducted by:  
Organization

Location

6. Required Test Witnesses  
Organization

7. Remarks

Preliminary information

Date 1-10-62

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

65

D2-5697-16  
Vol. IV

Page 63

MANUAL FLIGHT CONTROL

R

R

631

MANUAL FLIGHT CONTROL

1.1.3.3	<b>QUALIFICATION TEST PLAN</b>			12	
Program Element No.				Brief No.	
1. Item Tested	ELEVON HYDRAULIC VALVE ASSEMBLY				
Spec. & Dwg. No. (s)	10-81007				
Used-On Dwg. No.	- - - - - Elevon Actuator Assy - Hydraulic				
Supplier					
Supplier's Address					
Supplier's Part Number					
2. Schedule Summary					
Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-81007	9-2-61	9/3/61		
Test Procedures					
Start Test					
Complete Test					
Final Status Report*					
Final Report		5-21-62			
3. Summary of Tests Required	<p>Before being accepted by Boeing for use on the higher assembly the supplier will be required to accomplish the following tests:</p> <p>1. Performance    2. Vibration    3. Temperature    5. MIL-E-5272C only as applicable</p> <p>To be qualified in conjunction with Elevon Servo Actuator Subsystem 1.1.3.3 Brief 10, page 62 and Rudder Servo Act. Subsystem 1.1.3.3, Brief 7, page 59. Reliability (No test as such. Time and failure records will be made during development and qualification testing.)</p>				
4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)					
5. Test Conducted by:	Organization		Location		
6. Required Test Witnesses	Organization				
7. Remarks	Preliminary information				
		Date	- 1-10-62		
1-15-62	*submitted monthly thereafter	66	D2-5697-16 Vol. IV	Page	64
2-6131-0-5					

64

1.1.3.3

QUALIFICATION TEST PLAN

13

Program Element No.

Brief No.

1. Item Tested

Glider Hydraulic Accessory Package

Spec. & Dwg. No. (s)

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	This Sheet	1-12-62	1-10-62		
Test Requirements					
Test Procedures					
Start Test					
Complete Test		7-16-62			
First Status Report*		3-31-63			
Final Report					

3. Summary of Tests Required

- a. Pressure drop tests
- b. Filtration tests - Efficiency, particle size, and capacity
- c. Relief valve operating pressure tests
- d. Pressure switch performance tests
- e. Check valve back leakage tests
- f. Pressure transducer performance tests
- g. Vibration tests
- h. Proof and burst pressure tests
- i. Endurance cycling tests of:
  - (1) Accumulator
  - (2) Relief Valve

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:

Organization

Assembly by

Mechanical-Propulsion Lab. Location

Annex A

& Components by Vendors

6. Required Test Witnesses

2-6134-1

Organization

Dyna-Soar Hydraulics

7. Remarks

Date

1-10-62

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

67

D2-5697-16  
Vol. IV

Page 65

HYDRAULICS

65

1.1.3.3

QUALIFICATION TEST PLAN

14

Program Element No.

Brief No.

1. Item Tested Glider Hydraulic Flexible Lines (Typical Critical Assemblies)

Spec. & Dwg. No. (s)

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	None	1-12-62	1-10-62		
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

- a. Proof and burst pressure tests
- b. Endurance tests under high temperature, maximum flexure, pressure impulse, and vibration conditions.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

- a. Protected test cell with radiant heating and vibration testing equipment.
- b. Small altitude chamber with radiant heat source. 12M.

5. Test Conducted by: Vendor and Boeing  
Organization Mechanical-Propulsion Laboratory Location Annex A

6. Required Test Witnesses 2-6134-1  
Organization Dyna-Soar Hydraulics

7. Remarks

Date 1-10-62

1-15-62  
\*submitted monthly thereafter  
2-6181-0-5

68

D2-5697-16  
Vol. IV

Page 66

HYDRAULICS

R  
R

66

1.1.3.3		QUALIFICATION TEST PLAN			15	
Program Element No.					Brief No.	
1. Item Tested <b>Glider Hydraulic System Heat Exchanger</b>						
Spec. & Dwg. No. (s)						
Used-On Dwg. No.						
Supplier						
Supplier's Address						
Supplier's Part Number						
2. Schedule Summary						
Task		Reference Doc. No.	Submittal Dates		Approval	
			Schedule	Actual	Date	By
Test Plan						
Test Requirements		10-20917		Rev. 5-9-61		
Test Procedures						
Start Test						
Complete Test						
First Status Report*						
Final Report						
3. Summary of Tests Required						
a. Pressure Drop Tests						
b. Heat Extraction Tests						
c. Vibration Tests						
d. Proof and Burst Pressure Tests						
4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)						
5. Test Conducted by: Environmental Control System Organization Vendor (AIResearch) Location Los Angeles, California						
6. Required Test Witnesses 2-0134-1 Organization Dyna-Soar Hydraulics						
7. Remarks						
Date 8-14-61						
*submitted monthly thereafter 2-6181-0-5			69		D2-5697-16 Vol. IV	
					Page 67	

OC

HYDRAULICS

OC

OC

1.1.3.3	QUALIFICATION TEST PLAN			16	
Program Element No.				Brief No.	
1. Item Tested <b>Glider Hydraulic Pump</b>					
Spec. & Dwg. No. (s) Used-On Dwg. No. Supplier Supplier's Address Supplier's Part Number					
2. Schedule Summary					
Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	D2-7616		Rev. 4-12-61		
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					
3. Summary of Tests Required					
<p>The pump is to be qualified as a component to the Preproduction tests specified in D2-7616 which includes various performance and endurance tests. In addition, it will be qualified as a component of the Accessory Power Unit in accordance with 10-20912.</p>					
4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)					
5. Test Conducted by: Pump Vendor (Dodge Products Div.) South Bend, Indiana Organization APU Vendor (Sundstrand Aviation) Location Denver, Colorado					
6. Required Test Witnesses 2-0134-1 Organization Dyna-Soar Hydraulics					
7. Remarks					
Date 8-14-61					
*submitted monthly thereafter 2-6181-0-5		70		D2-5697-16 Vol. IV	
				Page 68	

HYDRAULICS

6

0

68

1.1.3.3

QUALIFICATION TEST PLAN

17

Program Element No.

Brief No.

1. Item Tested

Glider Hydraulic Reservoir

Spec. & Dwg. No. (s)

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submital Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	This Sheet	1-12-62	1-10-62		
Test Requirements					
Test Procedures					
Start Test					
Complete Test			7-16-62		
First Status Report*			3-31-63		
Final Report					

3. Summary of Tests Required

- a. Fill and Overflow Tests
- b. Vibration Tests
- c. Proof and Burst Pressure Tests
- d. Endurance Cycling Tests

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by: 2-5354

Organization Mechanical-Propulsion Laboratory

Location Annex D

6. Required Test Witnesses 2-6134-1

Organization Dyna-Soar Hydraulics

7. Remarks

Date

1-10-62

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

71

D2-5697-16  
Vol. IV

Page 60

HYDRAULICS

T

1.1.3.3

QUALIFICATION TEST PLAN

18

Program Element No.

Brief No.

1. Item Tested  
Glider Hydraulic Reservoir Relief Valve

Spec. & Dwg. No. (s) 10-61117

Used-On Dwg. No. - - - - - Reservoir Assy -- Hydraulic

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-61117	3-13-62			
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

- a. Operating Pressure Tests
- b. Vibration Tests
- c. Proof and Burst Pressure Tests

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:

Organization	Vendor	Location
--------------	--------	----------

6. Required Test Witnesses

Organization	2-6197-1 Dyna-Soar Hydraulics
--------------	----------------------------------

7. Remarks

Date 1-10-62

1-15-62  
\*submitted monthly thereafter  
2-6181-0-5

72

D2-5697-16  
Vol. IV

Page 10

HYDRAULICS

R

R

68

**1. Item Tested**  
 Glider Hydraulic Return Line Filter

Spec. & Dwg. No. (s) 10-91039  
 Used-On Dwg. No.  
 Supplier  
 Supplier's Address  
 Supplier's Part Number

**2. Schedule Summary**

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-91039	9-1-61	10-17-61		
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

**3. Summary of Tests Required**

- a. Pressure Drop Tests
- b. Filtration Efficiency Tests
- c. Vibration Tests
- d. Proof and Burst Pressure Tests

**4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)**

**5. Test Conducted by:**

Organization	Vendor	Location
--------------	--------	----------

**6. Required Test Witnesses** 2-6134-1  
 Organization Dyna-Soar Hydraulics

**7. Remarks**

HYDRAULICS

69

1.1.3.3

QUALIFICATION TEST PLAN

20

Program Element No.

Brief No.

1. Item Tested

Glider Self-Sealing Hydraulic Couplings 

Spec. & Dwg. No. (s)

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures		OPEN			
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

- a. Pressure drop tests through flow and temperature range
- b. Disconnect tests
- c. Proof and burst pressure tests
- d. Endurance tests under conditions of temperature pressure impulse, and vibration.

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

5. Test Conducted by:

Organization

Vendor

Location

6. Required Test Witnesses 2-6134-1

Organization Dync-Soar Hydraulics

7. Remarks



The present BAC standard coupling may be used and if so this test plan will be deleted.

R

Date

1-10-62

1-15-62

\*submitted monthly thereafter

2-6101-0-5

74

D2-5697-16  
Vol. IV

Page

72

HYDRAULICS

70

1.1.3.3

## QUALIFICATION TEST PLAN

21

Program Element No.

Brief No.

1. Item Tested **Glider Hydraulic Tubing Runs (Typical Critical Assemblies)**

Spec. & Dwg. No. (s)  
 Used-On Dwg. No.  
 Supplier  
 Supplier's Address  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

- a. Proof and burst pressure tests
- b. Vibration tests of assemblies mounted to simulated glider structure at temperature.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

- a. Protected test cell with radiant heating and vibration testing equipment.
- b. Small altitude chamber with radiant heat source.

5. Test Conducted by: **2-5354**  
 Organization **Mechanical-Propulsion Laboratory** Location **Annex A**

6. Required Test Witnesses **H-014-1**  
 Organization **Dyna-Soar Hydraulics**

7. Remarks

Date **1-10-62**

**1-15-62**  
 \*submitted monthly thereafter  
**2-6181-0-5**

**75**



**D2-5697-16**  
**Vol. IV**

Page **73**

HYDRAULICS

2-6181-0-5

71

1.1.3.3	QUALIFICATION TEST PLAN			22	
Program Element No.				Brief No.	
1. Item Tested <b>Glider Hydraulic System (Operational Mock-up)</b>					
Spec. & Dwg. No. (s)					
Used-On Dwg. No.					
Supplier					
Supplier's Address					
Supplier's Part Number					
2. Schedule Summary					
Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	2-5354		1-2-62		
Test Requirements	28-7529 U				
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					
3. Summary of Tests Required					
a) Performance tests to determine compliance with Flight Control System performance requirements under simulated aerodynamic and inertial load conditions at approximately 75°F ambient room temperature and fluid temperatures ranging from 100 to 400°F.					
b) Performance tests to determine compliance with minimum Flight Control System performance requirements under partial Hydraulic System failure conditions.					
4. Special Facilities and/or Test Equipment (include Estimated Lead Time)					
5. Test Conducted by: 2-5354 Organization Mechanical-Propulsion Laboratory Location Seattle					
6. Required Test Witnesses 2-6134-1 Organization Dyna-Soar Hydraulics					
7. Remarks					
 See integration test operational mock-up schedule.					
 Memo 2-6130-0-470, dated 12-27-61					
Date 1-10-62					
1-15-62 *submitted monthly thereafter 2-6181-0-5	76		D2-5697-16 Vol. IV	Page 75.1	

42

2.1.3.5

QUALIFICATION TEST PLAN

23

Program Element No.

Brief No.

1. Item Tested **Glider Hydraulic System (Environmental Control & Secondary Power Integration Tests)**  
 Spec. & Dwg. No. (s)  
 Used-On Dwg. No.  
 Supplier  
 Supplier's Address  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	2-5354-1		1-2-62		
Test Requirements	2-5354				
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

- a) Performance tests to determine compliance with Hydraulic System performance requirements under inertia load conditions at simulated altitude and temperature environment and nominal fluid temperatures.
- b) Performance tests to determine compliance with minimum Hydraulic System performance requirements under conditions of partial failure of the Hydraulic and Fluid Cooling Systems.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by: 2-5354  
 Organization Mechanical-Propulsion Lab Location Tulalip

6. Required Test Witnesses 2-5134-1  
 Organization Dyna-Soar Hydraulics

7. Remarks

- 1. See integration test environmental simulator test schedule.
- 2. General information in Design Bulletin 23-498-121
- 3. 22-00354

Date 1-10-62

1-15-62  
 \*submitted monthly thereafter  
 2-5134-0-5

77

D2-5697-16  
 Vol. IV

Page 73.2

1. Item Tested Fluid Level Indicator

Spec. & Dwg. No. (s)    10-81109

Used-On Dwg. No.    - - - - - Reservoir Assy Hydraulic

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submitted Dates		Approval	
		Schedule	Actual	Date	by
Test Plan					
Test Requirements	10-81109	1-20-62			
Test Procedures					
Start Test:					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

- a) Pressure
- b) Stroke and Linearity
- c) Vibration
- d) Life
- e) Shock
- f) Overpressure
- g) Electrical Insulation
- h) Visual Inspection for Workmanship and Drawing Compliance

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:

Organization	Location
Vendor	

6. Required Test Witnesses

Organization

7. Remarks

1.1.3.3	<b>QUALIFICATION TEST PLAN</b>	25
Program Element No.		Brief No.

1. Item Tested N<sub>2</sub> Pressure Transducer

Spec. & Dwg. No. (s) 10-81110

Used-On Dwg. No. - - - - - Reservoir Assy - Hydraulic

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-81110	2-10-62			
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

- a) Hermetic Seal
- b) Pressure
- c) Sand and Dust
- d) Humidity
- e) Linearity
- f) Vibration
- g) Life
- h) Shock
- i) Overpressure
- j) Electrical Insulation
- k) Visual inspection for workmanship and Dwg compliance

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:

Organization	Vendor	Location
--------------	--------	----------

6. Required Test Witnesses

Organization

7. Remarks

15

1. Item Tested Pressure Switch, Hydraulic

Spec. & Dwg. No. (s)    10-81033

Used-On Dwg. No.       - - - - Accessory Package Assy - Hydraulic

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-81033				
Test Procedures			10-21-61		
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required
- |  |   |
|--|---|
| <ul style="list-style-type: none"> <li>a) Ignition proof</li> <li>b) Pulse pressure</li> <li>c) Burst pressure</li> <li>d) Proof pressure</li> <li>e) Hermetic seal</li> <li>f) Contact drop</li> <li>g) Dielectric</li> <li>h) Insulation resistance</li> <li>i) Low temperature</li> </ul> | <ul style="list-style-type: none"> <li>j) High temperature</li> <li>k) Sand and Dust</li> <li>l) Humidity</li> <li>m) Over temperature</li> <li>n) Vibration</li> <li>o) Shock</li> </ul> |
|--|---|

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:

Organization	Vendor	Location
--------------	--------	----------

6. Required Test Witnesses

Organization

7. Remarks

76

**Program Element No.**  
**1. Item Tested** Pressure Transmitter and Indicator  
**Spec. & Dwg. No. (s)** 10-81055  
**Used-On Dwg. No.** - - - - - Accessory Package Assy - Hydraulic  
**Supplier**  
**Supplier's Address**  
**Supplier's Part Number**  
**2. Schedule Summary**

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-81055				
Test Procedures			12/3/61		
Start Test					
Complete Test					
First Status Report*					
Final Report					

**3. Summary of Tests Required**

<u>Transmitter and Indicator</u>	<u>Transmitter only</u>
a) Dielectric	a) Burst pressure
b) Hermetic seal	b) Proof pressure
c) Insulation Resistance	c) Pulse Pressure
d) Low Temp.	
e) High Temp.	
f) Sand and Dust	
g) Humidity	
h) Ignition	
i) Overtemp.	
j) Vibration	
k) Drop (shipping configuration)	

**4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)**

**5. Test Conducted by:**

<b>Organization</b>	<b>Vendor</b>	<b>Location</b>
---------------------	---------------	-----------------

**6. Required Test Witnesses**

**Organization**

**7. Remarks**

771

1.1.3.3  
Program Element No.

### QUALIFICATION TEST PLAN

23

Sheet No.

1. Item Tested **Pressure Relief Valve Hydraulic**

Spec. & Dwg. No. (s) **10-81057**

Used-On Dwg. No. **- - - - - Accessory Package Assy - Hydraulic**

Supplier

Supplier's Address

Supplier's Part Number

#### 2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-81057	4-25-62			
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

#### 3. Summary of Tests Required

- a) Proof pressure
- b) Humidity
- c) Low temperature
- d) High temperature
- e) over temperature
- f) Vibration
- g) Shock
- h) Endurance
- i) Visual examination for workmanship and drawing compliance

#### 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:

Organization	Vendor	Location
--------------	--------	----------

6. Required Test Witnesses

Organization

7. Remarks

Date 1-10-62

1-15-62  
\*submitted monthly thereafter  
2-6181-0-5

82

D2-5697-16  
Vol. IV

Page  
73.7

78

1. Item Tested **Filter - Hydraulic Accessory Unit**  
 Spec. & Dwg. No. (s) **10-81070**  
 Used-On Dwg. No. **- - - - - Accessory Package Assy - Hydraulic**  
 Supplier  
 Supplier's Address  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-81070	4-25-62			
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required
- a) Visual Inspection for workmanship and drawing compliance
  - b) Proof pressure
  - c) Pressure drop
  - d) Air inclusion
  - e) High temperature
  - f) Pressure pulse
  - g) Vibration
  - h) Sand and Dust
  - i) Humidity
  - j) Shock
  - k) Drop
  - l) Over temperature
  - m) Burst

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:  
 Organization      Vendor      Location

6. Required Test Witnesses  
 Organization

7. Remarks

1.1.3.3	<b>QUALIFICATION TEST PLAN</b>		30
Program Element No.			Brief No.
1. Item Tested <div style="margin-left: 100px;">Swival Joint - Hydraulic</div> Spec. & Dwg. No. (s)      10-81111 Used-On Dwg. No. Supplier Supplier's Address Supplier's Part Number			
2. Schedule Summary			
Task	Reference Doc. No.	Submittal Dates Schedule Actual	Approval Date By
Test Plan	This Sheet		1-12-62
Test Requirements	10-81111	1-10-62	
Test Procedures			
Start Test			
Complete Test			
First Status Report*			
Final Report			
3. Summary of Tests Required			
a) Visual examination for workmanship and drawing compliance b) Oil immersion c) Proof pressure d) Low pressure e) Reverse Leakage f) Pressure drop g) Low temperature h) Transient Temperature i) High temperature j) Over temperature k) Sand and dust	l) Humidity m) Acceleration n) Vibration o) Shock p) Endurance q) Burst pressure		
4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)			
5. Test Conducted by:			
Organization	Vendor	Location	
6. Required Test Witnesses			
Organization			
7. Remarks			
Date 1-10-62.			

80

1-15-62  
\*submitted monthly thereafter  
2-6181-0-5

84

D2-5697-16  
Vol. IV

Page  
73.9

**1. Item Tested** Temperature Transmitter and Indicator  
 Spec. & Dwg. No. (s) 10-81118  
 Used-On Dwg. No.  
 Supplier  
 Supplier's Address  
 Supplier's Part Number

**2. Schedule Summary**

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-81118				
Test Procedures		6-4-62			
Start Test					
Complete Test					
First Status Report*					
Final Report					

**3. Summary of Tests Required**

- a) Temperature
- b) Pressure
- c) Environment

**4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)**

**5. Test Conducted by:**  
 Organization Vendor Location

**6. Required Test Witnesses**  
 Organization

**7. Remarks**  
 Preliminary information details will be provided after spec 10-81118 is released.

MANUAL FLIGHT CONTROL

<b>1.1.3.4</b>	<b>QUALIFICATION TEST PLAN</b>			<b>1</b>	
<b>Program Element No.</b>				<b>Brief No.</b>	
<b>1. Item Tested</b> Reaction Control Power Component (in entirety)					
• Spec. & Dwg. No. (s)    D2-7638-1 Used-On Dwg. No. Supplier    Thompson Ramo Wooldridge (TAPCO Group) Supplier's Address: Cleveland, Ohio Supplier's Part Number    None					
<b>2. Schedule Summary</b>					
<b>Task</b>	<b>Reference Doc. No.</b>	<b>Submittal Dates</b>		<b>Approval</b>	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report		2-1-63			
<b>3. Summary of Tests Required</b>					
1. Non-environmental performance test of one Reaction Control Power Component including hot-gas distribution lines and fitting. (Note: Hot-gas distribution line and fittings will be supplied by Boeing who will manufacture and qualification test them at Boeing.)					
<b>4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)</b>					
Cryogenic storage, supply and laboratory equipment for hydrogen and oxygen.					
<b>5. Test Conducted by:</b>					
Organization TAPCO			Location Cleveland, Ohio		
<b>6. Required Test Witnesses</b>					
Organization			Boeing project personnel as necessary		
<b>7. Remarks</b>					
D2-7638-1 "Design Procurement Specification - Reaction Control Power Component- Integrated Hydrogen Cooling and Secondary Power Subsystem." Some of the testing required is given in this document. Detailed test plan, test requirements and test procedures will be submitted for Boeing approval by TAPCO. Extent of testing will be determined by TAPCO with Boeing approval.					
Date    8-14-61					
*submitted monthly thereafter 2-6181-0-5		<b>86</b>	D2-5697-16 Vol. IV		Page <b>74</b>



MANUAL FLIGHT CONTROL

1.1.3.4	<b>QUALIFICATION TEST PLAN</b>		3				
Program Element No.			Brief No.				
<b>1. Item Tested</b> Reaction Control Power Component Gas Generator  Spec. & Dwg. No. (s) Same as Supplier's Part No. Used-On Dwg. No. Supplier                      Thompson Ramo Wooldridge (TAPCO Group) Supplier's Address        Cleveland, Ohio Supplier's Part Number							
<b>2. Schedule Summary</b>							
<b>Task</b>	<b>Reference Doc. No.</b>	<b>Submittal Dates</b>					
		Schedule	Actual				
		<b>Approval</b>					
		Date	By				
Test Plan							
Test Requirements							
Test Procedures							
Start Test							
Complete Test							
First Status Report*							
Final Report		2-2-61					
<b>3. Summary of Tests Required</b> 1. Combined environmental temperature-altitude and performance testing 2. Vibration testing 3. Strength testing (proof pressure, burst pressure and structural strength) 4. MIL-E-5272 testing as necessary 5. Extended limits testing (life testing, extended temperature limit testing) 6. Shock testing							
<b>4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)</b>  Cryogenic storage supply and laboratory equipment for hydrogen and oxygen.							
<b>5. Test Conducted by:</b> <table style="width: 100%; border: none;"> <tr> <td style="width: 50%; text-align: center;"><b>Organization</b></td> <td style="width: 50%; text-align: center;"><b>Location</b></td> </tr> <tr> <td style="text-align: center;">TAPCO.</td> <td style="text-align: center;">Cleveland, Ohio</td> </tr> </table>				<b>Organization</b>	<b>Location</b>	TAPCO.	Cleveland, Ohio
<b>Organization</b>	<b>Location</b>						
TAPCO.	Cleveland, Ohio						
<b>6. Required Test Witnesses</b> <table style="width: 100%; border: none;"> <tr> <td style="width: 50%; text-align: center;"><b>Organization</b></td> <td style="width: 50%;"></td> </tr> <tr> <td></td> <td style="text-align: center;">Boeing project personnel as necessary</td> </tr> </table>				<b>Organization</b>			Boeing project personnel as necessary
<b>Organization</b>							
	Boeing project personnel as necessary						
<b>7. Remarks</b> D2-7638-1 "Design Procurement Specification-Reaction Control Power Component-Integrated Hydrogen Cooling and Secondary Power Subsystem." Some of the testing required is given in this document. Detailed test plan, test requirements and test procedures will be submitted for Boeing approval by TAPCO. Extent of testing will be determined by TAPCO with Boeing approval.							
Date    8-14-61							
*submitted monthly thereafter 2-6181-0-5		88	D2-5697-16 Vol. IV				
			Page 76				

0

6

0

MANUAL FLIGHT CONTROL

1.1.3.4	<b>QUALIFICATION TEST PLAN</b>			4	
Program Element No.				Brief No.	
<b>1. Item Tested</b> Reaction Control Power Component Hot-Gas Distribution Line and Fittings Spec. & Dwg. No. (s) Used-On Dwg. No. Supplier <span style="margin-left: 100px;">Boeing</span> Supplier's Address <span style="margin-left: 100px;">Seattle</span> Supplier's Part Number <span style="margin-left: 100px;">Same as Associate Contractor Number</span>					
<b>2. Schedule Summary</b>					
Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	This Sheet				
Test Requirements	D2-8130 (Tab D)				
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report		2-1-63			
<b>3. Summary of Tests Required</b>					
1. Pressure drop 2. Pressure cycling and temperature cycling at simulated operating conditions 3. Vibration testing of representative tubing and fitting assemblies 4. Proof and burst pressure tests at operating temperature  (NOTE: Detailed test plans will be added at a later date.)					
<b>4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)</b>					
<b>5. Test Conducted by:</b>					
Organization			Location		
			To be determined		
<b>6. Required Test Witnesses</b>					
Organization					
Boeing project personnel as necessary					
<b>7. Remarks</b>					
D2-8130- (Tab D) "Performance Specification, Reaction Control Power Component of Secondary Power Subsystem Section V." More detailed requirements will be added to this document when they are available.					
Date 8-14-61					
*submitted monthly thereafter		89	D2-5697-16		Page
2-6181-0-5			Vol. IV		77

Q

6

OC

MANUAL FLIGHT CONTROL

1.1.3.4	<b>QUALIFICATION TEST PLAN</b>		5		
Program Element No.				Brief No.	
<b>1. Item Tested</b> Reaction Control Power Component Thrust Control Valves and Nozzles Spec. & Dwg. No. (s)                      Number same as Supplier's number Used-On Dwg. No. Supplier Supplier's Address Supplier's Part Number					
<b>2. Schedule Summary</b>					
Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report		2-1-63			
<b>3. Summary of Tests Required</b>					
1. Combined environmental temperature-altitude and performance test 2. Vibration testing 3. Strength testing (proof pressure, burst pressure and structural strength) 4. MIL-E-5272 testing as necessary 1 5. Extended limits testing (life testing, extended temperature limits testing) 6. Shock testing					
<b>4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)</b>					
None					
<b>5. Test Conducted by:</b>					
Organization			Location		
TAPCO			Cleveland, Ohio		
<b>6. Required Test Witnesses</b>					
Organization					
Boeing project personnel as necessary					
<b>7. Remarks</b>					
D2-7638-1 "Design Procurement Specification-Reaction Control Power Component-Integrated Hydrogen Cooling and Secondary Power Subsystem." Some of the testing required is given in this document. Detailed test plan, test requirements and procedures will be submitted for Boeing approval by TAPCO. Extent of testing will be determined by TAPCO with Boeing approval.					
Date 8-14-61					
*submitted monthly thereafter 2-6181-0-5		90	D2-5697-16 Vol. IV		Page 78

1.1.3.5

## QUALIFICATION TEST PLAN

1

Program Element No.

Brief No.

1. Item Tested

Landing Gear System

Spec. & Dwg. No. (s)  
 Used-On Dwg. No.  
 Supplier  
 Supplier's Address  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	by
Test Plan		12-27-61	12-27-61		
Test Requirements		11-15-62			
Test Procedures		1-15-63			
Start Test		2-15-63			
Complete Test		3-15-63			
First Status Report*		3-15-63			
Final Report		4-15-63			

3. Summary of Tests Required

To qualify the landing gear system (includes landing gear extension system) operation by subjecting it to the following test and environmental conditions.

1. One extension - while equipment is stabilized at -65°F.
2. One extension - while equipment is being submitted to thermal conditions simulating normal re-entry.
3. One extension - At room temperature after "2" above.
4. Repeat "1 and 2" above until 10 consecutive successful extensions have been accomplished.

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

The glider structure forward of the pilots compartment that supports the nose landing gear and landing gear doors will be required. The nose gear doors and surrounding skin panels will be installed. The landing gear extension system will be installed such that the nose gear system operates the gear and doors.\* The main gear system will operate against Dummy Loads.

5. Test Conducted by:

Organization Boeing

Location Tulalip

6. Required Test Witnesses (1)

Organization Mechanism and Pneumatics 2-6134-3

7. Remarks

\*Due to similarity between the main gear system and the nose gear system main gear and doors will not be operated for qualification of the landing gear system.

Date 12-26-61

1-15-62

\*submitted monthly thereafter  
2-6134-0-5

91

D2-5697-16  
Vol. IVPage  
78.1

1.1.3.5

## QUALIFICATION TEST PLAN

1

Program Element No.

Brief No.

## 1. Item Tested

Landing Gear Extension Subsystem

Spec. &amp; Dwg. No. (s)

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

## 2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		12-27-61	12-27-61		
Test Requirements		8-13-62			
Test Procedures		9-12-62			
Start Test		11-12-62			
Complete Test		12-12-62			
First Status Report*		12-12-62			
Final Report		1-12-63			

## 3. Summary of Tests Required

To qualify all the components of the landing gear extension subsystem (pilot's control, gas pressure source, actuators and distribution system) as a complete subsystem.

## 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Vendor Facilities

## 5. Test Conducted by:

Organization

Vendor

Location

## 6. Required Test Witnesses (1)

Organization

Mechanisms and Pneumatic

## 7. Remarks

Design Procurement Specification

Date 12-26-61

1-13-62

\*submitted monthly thereafter  
2-5181-C-5

92

D2-5697-16  
Vol. IV

Page 79

1.1.3.5

# QUALIFICATION TEST PLAN

2

Program Element No.

Brief No.

## 1. Item Tested

Landing Gear Extension - Actuators

Spec. & Dwg. No. (s) 10-

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

Deleted - this component will be qualified at the subsystem level.

R

## 2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		1-25-62			
Test Requirements	10-	9-25-61			
Test Procedures		2-25-62			
Start Test		4-25-62			
Complete Test		6-25-62			
First Status Report*		5-25-62			
Final Report		7-25-62			

## 3. Summary of Tests Required

Performance Tests  
Environmental Tests

## 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Vendor facilities

5. Test Conducted by:  
Organization

Vendor

Location

6. Required Test Witnesses

Organization

Engineering

## 7. Remarks

This includes nose and main landing gear extension, and nose and main landing gear door actuators.

\*Source control drawing release date.

Date

1-11-62

1-15-62

\*submitted monthly thereafter

2-6181-0-5

93

D2-5697-16  
Vol. IV

Page

20

PNEUMATICS

84



Program Element No.

Brief No.

1. Item Tested

Landing Gear Extension - N<sub>2</sub> Valve - (Pilot's Control Valve)

Spec. & Dwg. No. (s) 10-

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

Deleted - this component will be qualified at the subsystem level.

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		3-1-62			
Test Requirements	10-	11-13-61			
Test Procedures		4-2-62			
Start Test		5-1-62			
Complete Test		7-1-62			
First Status Report*		7-2-62			
Final Report		9-3-62			

3. Summary of Tests Required

Performance Tests  
Environmental Tests

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Vendor facilities

5. Test Conducted by:  
Organization

Vendor

Location

6. Required Test Witnesses

Organization Engineering

7. Remarks

\*Source control drawing release date.

Date 1-11-62.

1-15-62

\*submitted monthly thereafter

2-6181-0-5

95

D2-5697-16  
Vol. IV

Page 82

PNEUMATICS

86

1.1.3.5	<b>QUALIFICATION TEST PLAN</b>		5		
Program Element No.				Brief No.	
1. Item Tested					
Window Heat Shield Jettison Subsystem					
Spec. & Dwg. No. (s)					
Used-On Dwg. No.					
Supplier					
Supplier's Address					
Supplier's Part Number					
2. Schedule Summary					
Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		12-27-61	12-27-61		
Test Requirements		8-13-62			
Test Procedures		8-12-62			
Start Test		11-12-62			
Complete Test		12-12-62			
First Status Report*		12-12-62			
Final Report		1-12-63			
3. Summary of Tests Required					
To qualify all the components of the window heat shield subsystem (pilot's control, gas pressure source, actuator and distribution system) as a complete subsystem.					
4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)					
Vendor Facilities					
5. Test Conducted by:					
Organization	Vendor	Location			
6. Required Test Witnesses (1)					
Organization	Mechanisms and Pneumatic				
7. Remarks					
Design Procurement Specification					
		Date 12-26-61			
1-15-62	*submitted monthly thereafter		D2-5697-16		
2-6181-0-5	96		Vol. IV		
			Page	83	

R  
R  
R  
R  
R

24

1.1.3.5	<b>QUALIFICATION TEST PLAN</b>	6
Program Element No.		Brief No.

1. Item Tested  
 Window Heat Shield Jettison - Actuator  
 Spec. & Dwg. No. (s) 10-  
 Used-On Dwg. No.  
 Supplier Deleted - this component will be qualified at the subsystem level.  
 Supplier's Address  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	by
Test Plan					
Test Requirements	10-	2-1-62			
Test Procedures		10-1-61*			
Start Test		3-1-62			
Complete Test		5-1-62			
First Status Report*		2-2-62			
Final Report		8-1-62			

3. Summary of Tests Required  
 Performance Tests  
 Environmental Tests

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)  
 Vendor facilities

5. Test Conducted by: Vendor  
 Organization Location

6. Required Test Witnesses  
 Organization Engineering

7. Remarks  
 \* Source Control drawing release data

Pneumatics

R

88

**1. Item Tested**  
 Window Heat Shield Jettison - Gas Generator  
 Spec. & Dwg. No. (s) 10- ~~XXXXXXXXXXXXXXXXXXXX~~  
 Used-On Dwg. No. Deleted - this component will be qualified at the subsystem level.  
 Supplier ~~XXXXXXXXXXXXXXXXXXXX~~  
 Supplier's Address  
 Supplier's Part Number

**2. Schedule Summary**

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		2-1-62			
Test Requirements	10-	10-1-61			
Test Procedures		3-1-62			
Start Test					
Complete Test		5-1-62			
First Status Report*		7-2-62			
Final Report		8-1-62			

**3. Summary of Tests Required**  
 Performance Tests  
 Environmental Tests

**4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)**  
 Vendor facilities

**5. Test Conducted by:** Vendor  
 Organization \_\_\_\_\_ Location \_\_\_\_\_

**6. Required Test Witnesses**  
 Organization Engineering

**7. Remarks**  
 \* Source control drawing release date.

Pneumatics

R

1.1.3.5

## QUALIFICATION TEST PLAN

8

Program Element No.

Brief No.

1. Item Tested  
PITOT EXTENSION SUBSYSTEM

Spec. & Dwg. No. (s)  
Used-On Dwg. No.  
Supplier  
Supplier's Address  
Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		12-28-61	12-28-61		
Test Requirements		8-13-62			
Test Procedures		9-12-62			
Start Test		11-12-62			
Complete Test		12-12-62			
First Status Report*		12-12-62			
Final Report		1-12-63			

3. Summary of Tests Required

To qualify all the components of the pitot extension subsystem (pilot's control, gas pressure source, actuator and distribution system) as a complete subsystem.

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

Vendor Facilities

5. Test Conducted by:

Organization  
Vendor

Location

6. Required Test Witnesses (1)

Organization      Mechanisms and Pneumatic

7. Remarks

Design Procurement Specification

Date 12-28-61

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

99

D2-5697-16  
Vol. IV

Page  
85.1

ENVIRONMENTAL CONTROL

1.1.4	<b>QUALIFICATION TEST PLAN</b>			1	
Program Element No.				Brief No.	
1. Item Tested      Environmental Control Subsystem					
Spec. & Dwg. No. (s)					
Used-On Dwg. No.					
Supplier                      Boeing Company					
Supplier's Address        Seattle					
Supplier's Part Number					
2. Schedule Summary					
Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	}				
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					
3. Summary of Tests Required					
Performance tests to demonstrate integration with other subsystems such as Secondary Power, Hydraulics, etc. and to verify interface with electronics, pilot, ground service equipment, auxiliary air launch equipment. Performance testing will include:					
Environmental Simulation					
Flight Tests, Ground Launch					
4. Special Facilities and/or Test Equipment (include Estimated Lead Time)					
5. Test Conducted by:					
Organization		Boeing Company		Location	
6. Required Test Witnesses					
Organization					
7. Remarks					
PROVIDED 3-1-62					


91

R


R

ENVIRONMENTAL CONTROL

1. Item Tested **Special Tubing**

Spec. & Dwg. No. (s) 10-81034 

Used-On Dwg. No.

Supplier } 

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-81034	3-62			
Test Procedures		1-25-62			
Start Test		4-62			
Complete Test		5-15-62			
First Status Report*		7-15-62			
Final Report		6-15-62			

3. Summary of Tests Required

- Vibration Acceleration
- Shock
- Internal Pressure: Working, Proof, Burst
- Bend
- Pressure Drop
- Performance

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)


5. Test Conducted by:


Organization	Location
--------------	----------

6. Required Test Witnesses

Organization
--------------

7. Remarks

 SCD 10-81034 to be released 1-25-62.

 Vendor to be selected approx. 3-62.

92

R

R

R

ENVIRONMENTAL CONTROL

1.1.4	<b>QUALIFICATION TEST PLAN</b>		3
Program Element No.			Brief No.
1. Item Tested <div style="text-align: right; margin-right: 50px;">Compartment Pressure Control</div> Spec. & Dwg. No. (s) 10-81025 Used-On Dwg. No. Supplier <span style="margin-left: 20px;">R</span> Supplier's Address Supplier's Part Number			
2. Schedule Summary			
Task	Reference Doc. No.	Submittal Dates Schedule Actual	Approval Date By
Test Plan		2-62	
Test Requirements	10-81025	9-25-61	9-25-61 E.H. Donnan <span style="float: right;">R</span>
Test Procedures		3-62	
Start Test		5-15-62	
Complete Test		7-15-62	
First Status Report*		6-15-62	
Final Report		8-15-62	
3. Summary of Tests Required Performance Test to demonstrate compliance with requirements.			
4. Special Facilities and/or Test Equipment (Include Estimated Lead Time) <div style="text-align: center; margin-top: 10px;">Altitude Chamber</div>			
5. Test Conducted by: Organization		Location	
6. Required Test Witnesses Organization <div style="margin-left: 20px;">Boeing</div>			
7. Remarks <div style="margin-top: 10px;"> Vendor to be selected, approx. 2-62. <span style="float: right;">R</span></div>			
		Date	1-3-62
1-15-62 *submitted monthly thereafter 2-6181-0-5	<b>102</b>	D2-5697-16 Vol. IV	Page 35

93

ENVIRONMENTAL CONTROL

1.1.4.1	<b>QUALIFICATION TEST PLAN</b>			1	
Program Element No.				Brief No.	
1. Item Tested <span style="margin-left: 100px;">Cabin Selector Valve</span>					
Spec. & Dwg. No. (s) <span style="margin-left: 100px;">10-81024</span>					
Used-On Dwg. No.					
Supplier <span style="margin-left: 100px;">▶</span>					
Supplier's Address					
Supplier's Part Number					
2. Schedule Summary					
Task	Reference Doc. No.	Submittal Dates Schedule / Actual		Approval Date By	
Test Plan		2-62			
Test Requirements	10-81024	8-19-61 8-20-61		8-20-61	B. J. Dorman
Test Procedures		8-15-61			
Start Test	/			/	
Complete Test	/			/	
First Status Report*				/	
Final Report		8-15-62		/	
3. Summary of Tests Required					
Leakage					
Pressure Drop					
Internal Pressure: Working, Proof, Burst					
Cycling					
Performance					
Vibration					
Shock					
Acceleration					
4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)					
5. Test Conducted by:					
Organization		Vendor		Location	
6. Required Test Witnesses					
Organization		Boeing			
7. Remarks					
▶ Vendor to be selected approx. 2-62.					
				Date 1-3-62	
1-13-62		submitted monthly thereafter		2-6181-0-5	
<b>103</b>			D2-5697-16 Vol. IV		Page 39

94

2

2

2

1. Item Tested Tank-Liquid Nitrogen Storage

Spec. & Dwg. No. (s) Boeing

Used-On Dwg. No.

Supplier Boeing

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements			8-3-61		
Test Procedures					
Start Test			7-2-62		
Complete Test			10-15-62		
First Status Report*			3-1-62		
Final Report			12-1-62		

3. Summary of Tests Required
- a) Cycle two tanks, 0 to working pressure to 0, with LN<sub>2</sub> - one to failure and one to 150 cycles.
  - b) Vibrate tank sonically and mechanically thru the flight range with varying amounts of LN<sub>2</sub>.
  - c) Run boil-off tests on above (b) tank in simulated environment of flight using normal LN<sub>2</sub> consumption and operation pressure.
  - d) Subject LN<sub>2</sub> filled tank to crash loads.
  - e) Pressurize LN<sub>2</sub> filled tanks to burst. (Three req'd)

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Unknown at this time.

5. Test Conducted by:

Organization	Location
Boeing Engr. Labs.	Seattle

6. Required Test Witnesses

Organization  
Boeing Engr. (Tank & Transition Group)

7. Remarks

Preliminary Information

TANK DESIGN

R  
R  
R  
R

75

1. Item Tested Tank-Liquid Hydrogen Storage

Spec. & Dwg. No. (s) Boeing  
 Used-On Dwg. No. Boeing  
 Supplier Boeing  
 Supplier's Address  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	This sheet				
Test Requirements	T2-0057				
Test Procedures			11-62		
Start Test			1-2-62		
Complete Test			11-27-62		
First Status Report*			3-1-62		
Final Report			1-15-62		

3. Summary of Tests Required

- a) Cycle two tanks, 0 to working pressure to 0, with Li<sub>2</sub>, one to failure and one to 150 cycles.
- b) Vibrate tank sonically and mechanically thru the flight range with varying amounts of Li<sub>2</sub>.
- c) Run boil-off tests in simulated environment of flight using normal hydrogen consumption and operating pressures.
- d) Subject Li<sub>2</sub> filled tank to burst loads.
- e) Pressurize Li<sub>2</sub> filled tanks to burst (Three req'd.)

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Unknown at this time.

5. Test Conducted by:

Organization: Boeing Engr. Labs. Location: Seattle

6. Required Test Witnesses

Organization: Boeing Engr. (Tank & Transition Group)

7. Remarks

⚠ Preliminary Information

TANK DESIGN

R  
R

96

1.1.4.2

## QUALIFICATION TEST PLAN

3

Program Element No.

Brief No.

1. Item Tested

Tank-Liquid Oxygen Storage

Spec. &amp; Dwg. No. (s) Boeing

Used-On Dwg. No.


Supplier Boeing

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	12-0052				
Test Requirements	12-0052				
Test Procedures			11-60		
Start Test			11-62		
Complete Test			1-2-63		
First Status Report			2-1-63		
Final Report			11-2-63		

3. Summary of Tests Required 

- Cycle two tanks 0 to working pressure to .0, with  $Li_2$ , one to failure and one to 150 cycles.
- Vibrate tank sonically and mechanically thru the flight range with varying amounts of  $LO_2$ .
- Run boil-off tests in simulated environment of flight using normal  $LO_2$  consumption and operating pressure.
- Subject  $Li_2$  filled tank to  $\dots$  loads.
- Pressurize  $Li_2$  filled tanks to burst. (Three req'd)

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Unknown at this time.

5. Test Conducted by:

Organization

Boeing Engr. Labs.

Location

Seattle

6. Required Test Witnesses

Organization

Boeing Engr. (Tank &amp; Transition Group)

7. Remarks



Preliminary Information

Date 1-11-62

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

106

D2-5697-16  
Vol. IV

Page

92

TANK DESIGN

1.1.4.3	<b>QUALIFICATION TEST PLAN</b>		1		
Program Element No.			Brief No.		
1. Item Tested <span style="float:right;">Water Temperature Control Secondary Subsystem</span>					
Spec. & Dwg. No. (s)					
Used-On Dwg. No.					
Supplier <span style="float:right;"><i>BEING</i></span>					
Supplier's Address					
Supplier's Part Number					
2. Schedule Summary					
Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		10-31-62			
Test Requirements	22-8126	11-1-62			
Test Procedures		12-31-62			
Start Test		3-1-63			
Complete Test		4-1-63			
First Status Report*		7-1-63			
Final Report		7-1-64			
3. Summary of Tests Required					
3.1 Thermal Environment Flight					
3.1.1 Thermal-Altitude					
3.1.2 Orbit Capability					
3.2 Mechanical Environment Flight					
3.2.1 Vibration Mechanical					
3.2.2 Vibration Acoustical					
3.2.3 Simulated Accel. & Altitude					
3.3 Non Flight Environment					
3.3.1 Freezing Effect					
3.3.2 Storage Life					
3.3.3 Fungus Resistance					
3.3.4 Humidity Effects					
4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)					
4.1 Temperature - Altitude Chamber with Cold Trap					
4.2 Temperature - Humidity Controlled Chamber					
4.3 Simulated Accel. & Altitude Centrifuge					
5. Test Conducted by:					
Organization			Location		
6. Required Test Witnesses					
Organization			Water Wall Group		
			2-6125-4		
7. Remarks					
Date <span style="float:right;">1-10-62</span>					
1-15-62		<b>107</b>		D2-5697-16	
*submitted monthly thereafter				Vol. IV	
2-6181-0-5				Page <span style="float:right;">93</span>	

R  
R  
R  
R  
R

98

ENVIRONMENTAL CONTROL

1.1.4.3	<b>QUALIFICATION TEST PLAN</b>			2	
Program Element No.				Brief No.	
1. Item Tested <span style="float: right;">Water Absorber</span>					
Spec. & Dwg. No. (s) 10-20016					
Used-On Dwg. No.					
Supplier <span style="float: right;">▶ 1</span>					
Supplier's Address					
Supplier's Part Number					
2. Schedule Summary					
Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		2-2			
Test Requirements	10-20016	10-13-61	10-13-61	10-13-61	B. M. Dutton
Test Procedures		4-12			
Start Test		5-15-62			
Complete Test		7-15-62			
First Status Report*		6-15-62			
Final Report		8-15-62			
3. Summary of Tests Required					
Performance, Vibration, Shock, Acceleration					
4. Special Facilities and/or Test Equipment (include Estimated Lead Time)					
5. Test Conducted by:					
Organization			Location		
6. Required Test Witnesses					
Organization					
7. Remarks					
▶ 1 Vendor to be selected approx. 2-62					
				Date	1-5-62
1-15-62		*submitted monthly thereafter		2-6181-0-5	
<b>108</b>			D2-5697-16 Vol. IV		Page 94

Q

●

●

R

ENVIRONMENTAL CONTROL

1.1.4.4	<b>QUALIFICATION TEST PLAN</b>				1
Program Element No.					Brief No.
<b>1. Item Tested</b> Hydrogen Cooling Equipment - Integrated Hydrogen Cooling and Secondary Power Subsystem Spec. & Dwg. No. (s)      10-20917 Used-On Dwg. No. Supplier      Airesearch Division of the Garrett Corporation Supplier's Address      Los Angeles, California Supplier's Part Number					
<b>2. Schedule Summary</b>					
Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		6-1-62			
Test Requirements	10-20917		4-14-61	4-14-61	E.H. Donnan
Test Procedures		7-1-62			
Start Test		8-1-62			
Complete Test		10-1-62			
First Status Report*		9-1-62			
Final Report		11-1-62			
<b>3. Summary of Tests Required</b>					
A simulated flight test of one hour duration shall be conducted on the assembled equipment for each of the following conditions:					
Normal operation Malfunction of one pump Failed pilot's compartment Failed equipment compartment Failed APU cooler unit Failed hydraulic cooler unit					
<b>4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)</b>					
Liquid Hydrogen Facilities					
Hazardous Test Area					
<b>5. Test Conducted by:</b>					
Organization	Airesearch Div. of Garrett Corp.	Location	Los Angeles, California		
<b>6. Required Test Witnesses</b>					
Organization	One Boeing representative, if desired by BAC				
<b>7. Remarks</b>					
					Date
					8-14-61
*submitted monthly thereafter		<b>109</b>	D2-5697-16 Vol. IV	Page	95
2-6181-0-5					



ENVIRONMENTAL CONTROL

1.1.1.4	<b>QUALIFICATION TEST PLAN</b>	2
Program Element No.		Brief No.

1. Item Tested      Check Valve, Glycol-Water

Spec. & Dwg. No. (s)    10-81062

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

**2. Schedule Summary**

Task	Reference Doc. No.	Submitted Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-81062				
Test Procedures					
Start Test			5-15-62		
Complete Test			7-15-62		
First Status Report*			6-15-62		
Final Report			8-15-62		

**3. Summary of Tests Required**

Leakage

Internal Pressure: Working , Proof, Burst

Opening Pressure

Pressure Drop

Endurance

Vibration

Shock

Acceleration

Performance

**CANCELLED - Incorporated into Test Brief No. 3, page 101**

**4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)**

**5. Test Conducted by:**

Organization
Location

**6. Required Test Witnesses**

Organization

**7. Remarks**

Date      1-3-62

1-15-62      **110**      D2-5697-16      Page 36

\*submitted monthly thereafter      Vol. IV      36

2-6181-0-5

100

R

1.1.4.4	<b>QUALIFICATION TEST PLAN</b>	3
Program Element No.		Brief No.

1. Item Tested Shut-Off Valve - Glycol-Water Mixture

Spec. & Dwg. No. (s) 10-81021

Used-On Dwg. No.

Supplier

CANCELLED

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-81021	2-15-62			
Test Procedures					
Start Test		4-15-62			
Complete Test		7-15-62			
First Status Report*		6-15-62			
Final Report		8-15-62			

3. Summary of Tests Required

Internal Leakage

Internal-to-External Leakage

Internal Pressure: Working, Proof, Burst

Vibration

Shock

Acceleration

Performance

Superseded by 10-81023, Service Panel  
 Test Brief 7, page 93.1

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:

Organization

Location

6. Required Test Witnesses

Organization

7. Remarks

Date 8-15-62

10/

1-15-62

\*submitted monthly thereafter

2-6181-0-5

**111**

D2-5697-16

Vol. IV

Page

37

ENVIRONMENTAL CONTRL.

R

R

1.1.4.4

## QUALIFICATION TEST PLAN

6

Program Element No.

Brief No.

1. Item Tested Hydrogen Tankage Controls

Spec. &amp; Dwg. No. (s) 10-81018

Used-On Dwg. No.

Supplier AIRsearch Div., Garret Corp

Supplier's Address Los Angeles

Supplier's Part Number

## 2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		6-1-62			
Test Requirements	10-81018	9-15-61	8-21-61		
Test Procedures		7-1-62			
Start Test		5-15-62			
Complete Test		7-15-62			
First Status Report*		6-15-62			
Final Report		8-15-62			

## 3. Summary of Tests Required

Performance tests to demonstrate compliance with requirements.

## 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Liquid Hydrogen

Hazardous Test Area

5. Test Conducted by: AIRsearch  
Organization

Location

Los Angeles

6. Required Test Witnesses  
Organization

Boeing

## 7. Remarks

Date

1-3-62

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

112

D2-5697-16  
Vol. IV

Page 98



1.1.4.3

QUALIFICATION TEST PLAN

1

Program Element No.

Brief No.

1. Item Tested Cryogenic Tubing (Flex and Super Insulated)

Spec. & Dwg. No. (s) 10-81022

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-81022	2-62			
Test Procedures					
Start Test			5-15-62		
Complete Test			7-15-62		
First Status Report*			6-15-62		
Final Report			8-15-62		

R

3. Summary of Tests Required

Leakage

Internal Pressure: Working, Proof, Burst

End

Vibration

Shock

Acceleration

Pressure Drop, Insulation Test

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Liquid Hydrogen

Liquid Oxygen

Liquid Nitrogen

5. Test Conducted by:

Organization

Location

6. Required Test Witnesses

Organization

7. Remarks

Date: 3-62

1-15-62

\*submitted monthly thereafter

2-6181-0-5

114

D2-5697-16  
Vol. IV

Page

50

ENVIRONMENTAL CONTROL


104

QUALIFICATION TEST PLAN









Program Element No.

Brief No. 2

1. Item Tested Quick Disconnect Couplings-Cryogenic

Spec. & Dwg. No. (s) 10-20015  
 Used-On Dwg. No.  
 Supplier   
 Supplier's Address  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		2-62			
Test Requirements	10-20015	6-22-61	10-13-61	10-13-61	E. J. Darran
Test Procedures		3-62			
Start Test		5-15-62			
Complete Test		7-15-62			
First Status Report*		6-15-62			
Final Report		8-15-62			

3. Summary of Tests Required

- Leakage
- Internal Pressure: Working, Proof, Burst
- Pressure Drop
- Vibration
- Acceleration
- Shock
- Performance

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

- Liquid Hydrogen - Hazardous Test Area
- Liquid Oxygen
- Liquid Nitrogen

5. Test Conducted by:  
 Organization

Location

6. Required Test Witnesses  
 Organization

7. Remarks

 Vendor to be selected approx. 2-62

Date 1-3-62

1-15-62  
 \*submitted monthly thereafter  
 2-6181-0-5

115

D2-5697-16  
 Vol. IV

Page 100

ENVIRONMENTAL CONTROL

R

R

R

105

1.1.4.8

# QUALIFICATION TEST PLAN

3

Program Element No.

Brief No.

## 1. Item Tested

Valves, Safety, Relief, Check, Shut-off, Cryogenic

Spec. & Dwg. No. (s) 10-81020

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number



## 2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-81020				
Test Procedures			10-16-61	10-16-61	R. L. Dorman
Start Test			2-62		
Complete Test			5-15-62		
First Status Report*			7-14-62		
Final Report			8-15-62		

## 3. Summary of Tests Required

- Leakage
- Internal Pressure: Working, Proof, Burst
- Opening Pressure
- Reset Pressure
- Vibration
- Shock
- Acceleration

## 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

- Liquid Hydrogen
- Liquid Oxygen
- Liquid Nitrogen

## 5. Test Conducted by:

Organization

Location

## 6. Required Test Witnesses

Organization

## 7. Remarks



Vendor to be selected approx. 2-62

Date 1-3-62

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

116

D2-5697-16  
Vol. IV

Page  
101

ENVIRONMENTAL CONTROL

R

R

R

19/

ENVIRONMENTAL CONTROL

1.1.4.8

QUALIFICATION TEST PLAN

4

Program Element No.

Brief No.

1. Item Tested  
Injector Unit - Nitrogen

Spec. & Dwg. No. (s)

Used-On Dwg. No. 10-31030

Supplier

Supplier's Address

Supplier's Part Number



2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		2-62			
Test Requirements	10-31030	9-25-61	9-25-61	9-25-61	J. P. ...
Test Procedures		2-62			
Start Test		3-15-62			
Complete Test		7-15-62			
First Status Report*		6-15-62			
Final Report		8-15-62			

3. Summary of Tests Required

- Leakage
- Internal Pressure: Working, Proof, Burst
- Cycling
- Performance
- Vibration
- Acceleration
- Shock

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:  
Organization

Location

6. Required Test Witnesses  
Organization

7. Remarks

Vendor to be selected approx. 2-62

Date 1-3-62

1-15-62  
\*submitted monthly thereafter  
2-6181-0-5

117

D2-5597-16  
Vol. IV

Page  
102

107

R

R

R

R

ENVIRONMENTAL CONTROL

1.1.4.8	<b>QUALIFICATION TEST PLAN</b>	5
Program Element No.		Brief No.

1. Item Tested Tankage Instrumentation

Spec. & Dwg. No. (s) 10-61019

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-61019				
Test Procedures			11-9-61	11-9-61	E. H. Dorman
Start Test					
Complete Test		3-15-62			
First Status Report*		7-15-62			
Final Report		8-15-62			

3. Summary of Tests Required

- Performance
- Vibration
- Shock
- Acceleration
- Pressure (External)

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

- Liquid Hydrogen
- Liquid Oxygen
- Liquid Nitrogen

5. Test Conducted by:

Organization Location

6. Required Test Witnesses

Organization

7. Remarks

Vendor to be selected approx 2-62

108

1.1.4.8

### QUALIFICATION TEST PLAN

6

Program Element No.

Brief No.

1. Item Tested Valves, Cryogenic, Shut-Off

Spec. & Dwg. No. (s) 10-81021

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-81021				
Test Procedures					
Start Test			5-15-62		
Complete Test			7-15-62		
First Status Report*			5-15-62		
Final Report			8-15-62		

3. Summary of Tests Required

- Internal & Internal to External Leakage
- Internal Pressure: Working, Proof, Burst
- Vibration
- Shock
- Acceleration
- Performance

CANCELLED - Incorporated into 10-81020,  
 Test Brief #3, Page 101.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

- Liquid Hydrogen
- Liquid Oxygen
- Liquid Nitrogen

5. Test Conducted by:

Organization

Location

6. Required Test Witnesses

Organization

7. Remarks

Date 1-3-62

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

119

D2-5697-16  
Vol. IV

Page  
104

ENVIRONMENTAL CONTROL

R

109

1.1.5.2

## QUALIFICATION TEST PLAN

1

Program Element No.

Brief No.


1. Item Tested

Secondary Power Bay Inflight Nitrogen Purge Secondary Subsystem

Spec. &amp; Dwg. No. (s) D2-0093- Tab. D

Used-On Dwg. No.

Supplier

Boeing and 

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	D2-0093-Tab. D	10-15-62			
Test Requirements	D2-0093-Tab. D	3-15-62			
Test Procedures	D2-0093-Tab. D	9-15-62			
Start Test		11-15-62			
Complete Test		6-15-63			
First Status Report*					
Final Report					

3. Summary of Tests Required

Tests required to assure adequacy of system to function properly under all possible conditions from sea level to 100,000 feet. Tests to be performed will include vibration, acoustical noise, altitude and equipment performance tests. The vibration and noise tests will be performed in conjunction with Integration Tests per D2-7924, Section 1.1.10.4, 1.6.2.2.2. and 3.7.

The altitude and equipment performance tests will be performed in conjunction with integration tests per D2-7924, Section 1.1.10.6.

The components will be qualified and therefore the above tests will qualify the supports, tubing and demonstrate the ability of the subsystem to function properly in the secondary power bay environment.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Gliders provided for Integration Tests shall be used.  
Altitude Chamber

5. Test Conducted by:  
Organization

The Boeing Company


Location Seattle

6. Required Test Witnesses  
Organization

Glider Configuration

7. Remarks

These tests will be performed in conjunction with Integration Tests.

 To be determined for components

 To be determined.

Date 1-11-62

1-15-62

\*submitted monthly thereafter  
2-6181-C-5

120

D2-5697-16  
Vol. IVPage  
105

CONFIGURATIONS

110

1.1.1.2

### QUALIFICATION TEST PLAN

2

Program Element No.

Brief No.

1. Item Tested Nitrogen By-Pass Valve for Inflight Nitrogen Purge Secondary Subsystem

Spec. & Dwg. No. (s) B2-8098 Tab.D

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number



2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		2-72			
Test Requirements	B2-8098	12-27-61	12-22-61		
Test Procedures		4-62			
Start Test		5-62			
Complete Test					
Final Status Report*					
Final Report					

3. Summary of Tests Required

Proof pressure test

Environmental Conditions operating tests

Environmental conditions non-operating tests

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

NONE

5. Test Conducted by: Vendor (or Zeeing Co.)

Organization

Location

6. Required Test Witnesses Glider Configurations Unit

Organization

7. Remarks



Vendor to be selected approx. 3-62

Date 1-3-62

1-15-62

\*submitted monthly thereafter

2-6181-0-5

121

D2-5697-16  
Vol. IV

Page

106

CONFIGURATIONS

R

R

R

///

Program Element No.

Brief No.

1. Item Tested Nitrogen Heat Exchanger - Inflight Nitrogen Purge Secondary Sub-system.

Spec. & Dwg. No. (s) D2-3098 Tab.D

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number



2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		3-62			
Test Requirements	10-01063	10-27-61	12-22-61		
Test Procedures		4-62			
Start Test		6-62			
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

Proof pressure test

Environmental conditions operating test

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

NONE

5. Test Conducted by: The Boeing Co.

Organization

Location

6. Required Test Witnesses

Organization

Glider Configurations Unit

7. Remarks



Vendor to be selected approx. 3-62

Date

1-3-62

1-15-62

\*submitted monthly thereafter

2-6181-0-5

122

D2-5697-16

Vol. IV

Page

107

CONFIGURATIONS

112

R

R

R

1.1.5.2

**QUALIFICATION TEST PLAN**

4

Program Element No.

Brief No.

1. Item Tested Nitrogen Modulating Valve for Inflight Nitrogen Purge Secondary Subsystem

Spec. & Dwg. No. (s) D2-8098 Tab.D

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number



2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		3-62			
Test Requirements	D2-8098	10-22-61	12-22-61		
Test Procedures		3-62			
Start Test		6-62			
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

Proof pressure test

Environmental Conditions operating test

Environmental conditions non-operating tests

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

NONE

5. Test Conducted by: Vendor (or Boeing Co.)  
Organization Location

6. Required Test Witnesses Glider Configurations Unit  
Organization

7. Remarks



Vendor to be selected approx. 3-62

Date 1-3-62

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

123

D2-5697-16  
Vol. IV

Page

109

CONFIGURATIONS

R

R

R

113

1.1.5.2

## QUALIFICATION TEST PLAN

5

Program Element No.

Brief No.

1. Item Tested Nitrogen Shut-Off Valve for Inflight Nitrogen Purge Secondary Subsystem

Spec. &amp; Dwg. No. (s) D2-8093 Tab.D

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number



2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		3-62			
Test Requirements	D2-8093	10-27-61	10-22-61		
Test Procedures		3-62			
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

Proof pressure test

Environmental conditions operating tests

Environmental conditions non-operating tests

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

NONE

5. Test Conducted by: Vendor (or Boeing Co.)  
 Organization Location

6. Required Test Witnesses Glider Configurations Unit  
 Organization

7. Remarks



Vendor to be selected approx. 3-62

Date

1-3-62

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

124

D2-5697-16  
Vol. IV

Page

103

CONFIGURATIONS

R

R

R

114

1.1.5.2

QUALIFICATION TEST PLAN

6

Program Element No.

Brief No.

1. Item Tested Ground Nitrogen Purge Secondary Subsystem  
 Spec. & Dwg. No. (s) D2-3093 tab A  
 Used-On Dwg. No.  
 Supplier Boeing  
 Supplier's Address  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	D2-3093	10-15-62			
Test Requirements	D2-3093 tab A	5-15-62			
Test Procedures	D2-3093	9-15-62			
Start Test		11-15-62			
Complete Test		2-15-63			
First Status Report*		12-15-62			
Final Report		7-15-63			

3. Summary of Tests Required

The subsystem will be subjected to Integration Vibration and noise tests per D2-7924, Section 1.1.10.4, 1.3.2.2.2 and 3.7. The subsystem will be operated during these tests.

The subsystem will be subjected to an operations test in conjunction with Integration test per D2-7924, Section 1.1.10.5 and 2.3.


The subsystem will be supplied with nitrogen from a ground source. The efficiency of the subsystem to inert the glider interior shall be tested, by means of oxygen detectors, and pressure sensors.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Ground Supply Gaseous Nitrogen

5. Test Conducted by: Boeing  
 Organization Location

6. Required Test Witnesses  
 Organization Glider Configuration

7. Remarks  
 To be determined later.

Date 1-11-62

CONFIGURATIONS

R  
R  
R  
R

115

1.1.5.3

# QUALIFICATION TEST PLAN

Program Element No.

Brief No.

1. Item Tested **Glider Air Purge Inlet**

Spec. & Dwg. No. (s) **D2-8098 Tab. B**

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

## 2. Schedule Summary

Task	Reference Doc. No.	Submital Dates		Approval	
		Schedule	Actual	Date	by
Test Plan		10-15-61			
Test Requirements	D2-8098 Tab. B	7-15-61			
Test Procedures		9-15-61			
Start Test		11-15-61			
Complete Test		1-15-62			
First Status Report*					
Final Report		7-15-62			

## 3. Summary of Tests Required

Environmental conditions operating tests.

Environmental conditions non-operating tests.

## 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

None

5. Test Conducted by: **Boeing**  
Organization

Location

6. Required Test Witnesses  
Organization

## 7. Remarks

Date **1-11-62**

1-15-62

\*submitted monthly thereafter  
2-6-62-0-5

**126**

D2-5697-16  
Vol. IV

Page **111**

CONFIGURATIONS

R

R

116

1.1.5.4  
**QUALIFICATION TEST PLAN**

Program Element No.

1

Brief No.

1. Item Tested  
 Overheat Detecting System

Spec. & Dwg. No. (s) 10-81112






Used-On Dwg. No.

Supplier 

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-81112				
Test Procedures		4-3-62			
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

The Overheat Detecting System will be qualification tested per the requirements of SCD 10-81112.


A summary of the test is as follows:

- Performance - calibration
- Environment
- Dielectric

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

5. Test Conducted by:  
 Organization \_\_\_\_\_ Location \_\_\_\_\_  
 Supplier \_\_\_\_\_

6. Required Test Witnesses  
 Organization \_\_\_\_\_

7. Remarks  
 Vendor selection anticipated by 3-1-62.

Date 12-28-61

1-15-62  
 \*submitted monthly thereafter  
 2-6181-0-5

127

D2-5697-16  
 Vol. IV

Page 112

WIRLING DEV. & DIAG.

R

R

R

R

117

1.1.5.2

## QUALIFICATION TEST PLAN

Program Element No.

Brief No.

1. Item Tested Cockpit Lighting Assembly

Spec. &amp; Dwg. No. (s)

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

Deleted - To be qualified as a standard and included in DAC Standards Book 31 by Physics Technology. Ref. - Coord Sheet NL-1-102, dated Dec. 8, 1961.

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates**		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
Final Status Report*					
Final Report					

3. Summary of Tests Required

Cockpit Lighting Assembly will be qualification tested per the requirements of

A summary of the test is as follows:

- Performance
- Environment
- Life
- Explosion Proof

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:  
Organization

Location

Supplier

6. Required Test Witnesses  
Organization

7. Remarks

Date 8-11-61

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

128

D2-5697-16  
Vol. IV

Page










113

WIRING DEV. &amp; DIAG.

118  
x2

1. Item Tested **Air Speed and Mach Number Indicator**  
 Spec. & Dwg. No. (s) *Anticipated to be off-the-shelf item*  
 Used-On Dwg. No.  
 Supplier  
 Supplier's Address  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	12-00055 				
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report			2-11-62		


3. Summary of Tests Required  
 It is anticipated that this item will be a fully qualified off-the-shelf part, with no additional testing required.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

None

5. Test Conducted by:  
 Organization \_\_\_\_\_ Location \_\_\_\_\_

6. Required Test Witnesses  
 Organization \_\_\_\_\_

7. Remarks  
 General requirements spec.

STANDARD FORM NO. 104-101

119

# QUALIFICATION TEST PLAN

Program Element No.

Brief No.

**1. Item Tested**

Barometric Altimeter

Spec. & Dwg. No. (s)

Anticipated to be off-the-shelf item.


Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

**2. Schedule Summary**

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	TR-30055 				
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

**3. Summary of Tests Required**

It is anticipated that this item will be a fully qualified off-the-shelf part, with no additional testing required.

**4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)**

None

**5. Test Conducted by:**  
Organization

Location

**6. Required Test Witnesses**  
Organization

**7. Remarks**

 General requirements spec.

Date 1-11-62

1-15-62

\*submitted monthly thereafter

12-01-0-

**130**

D2-5697-16  
Vol. IV

Page  
115

CONTROLS & DISPLAYS

R

R

R

R

130

Program Element No.

Brief No.

1. Item Tested **Eleven Position Indicator**

Spec. & Dwg. No. (s)  
Used-On Dwg. No.  
Supplier  
Supplier's Address  
Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-1055				
Test Procedures					
Start Test					
Complete Test		5-1-62			
Final Status Report*		5-30-62			
Final Report					

3. Summary of Tests Required

The following tests, either singularly, or in logical combination will be required:

- |                        |                          |
|------------------------|--------------------------|
| 1. Vibration           | 8. Acceleration          |
| 2. Explosion Proofing  | 9. Zero Gravity          |
| 3. Life                | 10. Humidity             |
| 4. Performance         | 11. Acoustic Environment |
| 5. Shock               | 12. Pressure             |
| 6. Thermal Environment | 13. Explosive Decomp.    |
| 7. Dielectric          | 14. Radiation            |

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

None

5. Test Conducted by:  
Organization

Location

6. Required Test Witnesses  
Organization

7. Remarks

Date 1-11-62

1-15-62

\*submitted monthly thereafter  
2-6191-0 5

131

D2-5697-16  
Vol. IV

Page 116

CONTROLS & DISPLAYS

R

R

R

121

1.1.6.5

## QUALIFICATION TEST PLAN

3.1

Program Element No.

Brief No.

1. Item Tested Rudder Position Indicator

Spec. &amp; Dwg. No. (s)

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submital Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	D2-80055				
Test Procedures					
Start Test					
Complete Test					
Final Status Report*					
Final Report					

3. Summary of Tests Required

The following tests, either singularly, or in logical combination will be required:

- |                        |                          |
|------------------------|--------------------------|
| 1. Vibration           | 8. Acceleration          |
| 2. Explosion Proofing  | 9. Zero Gravity          |
| 3. Life                | 10. Humidity             |
| 4. Performance         | 11. Acoustic Environment |
| 5. Shock               | 12. Pressure             |
| 6. Thermal Environment | 13. Explosive Decomp.    |
| 7. Dielectric          | 14. Radiation            |

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

None

5. Test Conducted by:  
Organization

Location

6. Required Test Witnesses  
Organization

7. Remarks

Date 1-11-52

1-15-52

\*submitted monthly thereafter  
2-18-52

132

D2-5697-16  
Vol. IVPage  
116.1

CONTROLS &amp; DISPLAYS

122

1.1.G.5

QUALIFICATION TEST PLAN







Program Element No.

Brief No.

1. Item Tested **Elapsed Time Indicator**

Spec. & Dwg. No. (s) **Anticipated to be off-the-shelf item**  
 Used-On Dwg. No.   
 Supplier   
 Supplier's Address   
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	D2-50055 				
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

It is anticipated that this item will be a fully qualified off-the-shelf part, with no additional testing required.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)


None

5. Test Conducted by:  
Organization

Location

6. Required Test Witnesses  
Organization

7. Remarks

 General requirements spec.

Date 1-11-62

1-15-62

\*Submitted monthly thereafter  
2-11-62

133

D2-5697-16  
Vol. IV

Page

117

CONTROLS & DISPLAYS

123

1.1.6.5

QUALIFICATION TEST PLAN

5

Program Element No.

Brief No.

1. Item Tested Position Indicators

Spec. & Dwg. No. (s)  
 Used-On Dwg. No.  
 Supplier  
 Supplier's Address  
 Supplier's Part Number

Deleted - to be qualified as standards and included in BMC Standards Book 31 by Hydrex Technology. Ref - Coord Sheet EL-W-102, dated Dec. 8, 1961.

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

The Position Indicators will be qualification tested per the requirements of

A summary of the tests is as follows:

- Performance
- Environment
- Life
- Dielectric
- Explosion proof

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

5. Test Conducted by:  
 Organization  
 Supplier

Location

6. Required Test Witnesses  
 Organization

7. Remarks

Date 8-11-61

1-15-62

\*submitted monthly thereafter  
 2-6181-0-5

134

D2-5697-16  
 Vol. IV

Page 115

WIRING DEV. & DIAG.

134  
 1-15-62

1.1.6.5

## QUALIFICATION TEST PLAN

6

Program Element No.

Brief No.

## 1. Item Tested

Normal Accelerometer

Spec. &amp; Dwg. No. (s)

Anticipated to be off-the-shelf item

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

## 2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	2-10055 [1]				
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report		2-27-62			

## 3. Summary of Tests Required

It is anticipated that this will be a fully qualified off-the-shelf part, with no additional testing required.

## 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

None

5. Test Conducted by:  
Organization

Location

6. Required Test Witnesses  
Organization

## 7. Remarks

1 [1] General requirements spec.

Date 1-11-62

1-15-62

\*submitted monthly thereafter  
2-6191-0-5

135

D2-5697-16  
Vol. IVPage  
119

CONTROLS &amp; DISPLAYS

R

R

R

R

125

Program Element No.

Brief No.

1. Item Tested **LAND SKIDS EXTEND CONTROL**

Spec. & Dwg. No. (s)  
 Used-On Dwg. No.  
 Supplier  
 Supplier's Address  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test			2-22-62		
Complete Test			3-30-62		
First Status Report*					
Final Report					

3. Summary of Tests Required

All tests required are specified in the landing skids extend switch source control drawing (TO BE DETERMINED)

*No qualification required. Functional test after installation only.*

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

NONE

5. Test Conducted by:  
 Organization

Location

6. Required Test Witnesses  
 Organization

7. Remarks

Date : 1-3-62

1-15-62

\*submitted monthly thereafter  
 2-6181-0-5

136

D2-5697-16  
 Vol. IV

Page

12

CONTROLS & DISPLAYS

136

R  
R  
R

1-1-65

# QUALIFICATION TEST PLAN

Program Element No.

Brief No.

1. Item Tested **Cabin Pressure Gauge**

Spec. & Dwg. No. (s) **Anticipated to be off-the-shelf item**

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	by
Test Plan					
Test Requirements	19-00055				
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

It is anticipated that this will be a fully qualified off-the-shelf part, with no additional testing required.

4. Special Facilities and/or Test Equipment (Include Estimated Load Time)


None

5. Test Conducted by:  
Organization

Location

6. Required Test Witnesses  
Organization

7. Remarks

1  General requirements spec.

Date 1-11-62

1-13-62

\*submitted monthly thereafter  
2-6101-0-5

137

D2-5697-16  
Vol. IV

Page  
121

R  
R  
R  
R

1.1.6.5

## QUALIFICATION TEST PLAN

Program Element No.

Brief No.

1. Item Tested Control switches

Spec. &amp; Dwg. No. (s)

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

Deleted - to be qualified as standards  
and included in BAC Standards Book 31  
by Physics Technology. Ref - Coord  
Sheet BL-N-102, dated Dec. 8, 1961.

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

The control switches will be qualification tested per the requirements  
of (TO BE DETERMINED):

A summary of the tests is as follows:

Performance

Environment

Life

Dielectric

Explosion proof

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

5. Test Conducted by:  
Organization  
Supplier

Location

6. Required Test Witnesses  
Organization

7. Remarks

Date 8-11-61

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

138

D2-5697-16  
Vol. IV

Page

122

WIRING DEV. &amp; DIAG.

125  
1-78

2.1.5.5

## QUALIFICATION TEST PLAN

Program Element No.

Brief No.

1. Item Tested Warning lights

Spec. &amp; Dwg. No. (s)

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

Deleted - to be qualified as standards  
and included in SAC Standards Book 31  
by Physics Technology. Ref - Coord  
Sheet BL-W-102, dated Dec. 8, 1961.

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates**		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

The Warning Lights will be qualification tested per the requirements  
of (TO BE DETERMINED)

A summary of the tests is as follows:

Performance

Environment

Life

Dielectric

Explosion proof

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:

Organization

Location

Supplier

6. Required Test Witnesses

Organization

7. Remarks

Date

8-11-61

1-15-62

\*submitted monthly thereafter

2-6181-0-5

139

D2-5697-16

Vol. IV

Page

125

WIRING DEV. &amp; DIAG.

127  
+8

1.1.6.5

## QUALIFICATION TEST PLAN

11

Program Element No.

Brief No.

## 1. Item Tested

Annunciator Panel

Spec. &amp; Dwg. No. (s)

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

## 2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	by
Test Plan					
Test Requirements		3-27-62			
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

## 3. Summary of Tests Required

The Annunciator Panel will be qualification tested per the requirements of  
(TO BE DETERMINED)

A summary of the tests is as follows:

Performance

Environment

Dielectric

Explosion Proof

## 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

## 5. Test Conducted by:

Organization

Location

Supplier

## 6. Required Test Witnesses

Organization

## 7. Remarks



Vendor selection anticipated by 5-1-62.

Date = 12-28-61

1-15-62

\*submitted monthly thereafter

2-6181-0-

140

D2-5697-16

Vol. IV

Page

124

WIRING DEV. &amp; DWG.

R

R

R

R

1.1.6.6		QUALIFICATION TEST PLAN		1	
Program Element No.				Brief No.	
1. Item Tested					
<b>Pilot's Sidarm Control</b>					
Spec. & Dwg. No. (s)					
Used-On Dwg. No.					
Supplier					
Supplier's Address					
Supplier's Part Number					
2. Schedule Summary					
Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	This Sheet				
Test Requirements	D2-8130				
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report			8-1-63		
3. Summary of Tests Required					
No. Test articles					
1. Performance tests					
2. Vibration tests D-S requirements					
3. MIL-E-5272C - only as applicable					
4. Reliability tests (no tests as such, records of time and failures are to be kept during development and qualification tests.)					
4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)					
5. Test Conducted by:					
Organization			Location		
6. Required Test Witnesses					
Organization					
7. Remarks					
Preliminary Information only					
Date 8-14-61					
*submitted monthly thereafter 2-6181-0-5		141		D2-5697-16 Vol. IV	
				Page 125	

MANUAL FLIGHT CONTROL



1.2.6.6	<b>QUALIFICATION TEST PLAN</b>	<b>2</b>
Program Element No.		Brief No.

1. Item Tested  
**Rudder Pedals**  
 Spec. & Dwg. No. (s)  
 Used-On Dwg. No.  
 Supplier  
 Supplier's Address  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	This Test				
Test Requirements	D2-8130				
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report			3-1-63		

3. Summary of Tests Required

No. Test Articles

1. Performance Tests
2. Vibration Tests D-S requirements
3. MIL-E-5272C - only as applicable
4. Reliability Tests (No tests as such, records of time and failures are to be kept during development and qualification tests).

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:  
 Organization \_\_\_\_\_ Location \_\_\_\_\_

6. Required Test Witnesses  
 Organization \_\_\_\_\_

7. Remarks

Preliminary information only

MANUAL FLIGHT CONTROL

CREW ACCOMMO & ESCAPE

<b>1.1.6.6</b>	<b>QUALIFICATION TEST PLAN</b>	<b>3</b>
----------------	--------------------------------	----------

<b>Program Element No.</b>	<b>Brief No.</b>
----------------------------	------------------

**1. Item Tested**  
 Pilot Operated Glider Abort Initiation Control  
 Spec. & Dwg. No. (s)  
 Used-On Dwg. No.  
 Supplier  
 Supplier's Address  
 Supplier's Part Number

**2. Schedule Summary**

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

**3. Summary of Tests Required**

Pilot Station Integration tests will provide qualification of the physical aspects of the control (D2-5697-16, Volume VI, Section 1.1.10.7). All other qualification will be by similarity.

**4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)**

**5. Test Conducted by:**  
 Organization \_\_\_\_\_ Location \_\_\_\_\_

**6. Required Test Witnesses**  
 Organization \_\_\_\_\_

**7. Remarks**

Date 8-31-61

CREW ACCOMMO & ESCAPE

1.1.6.6	<b>QUALIFICATION TEST PLAN</b>			↓	
Program Element No.				Brief No.	
<b>1. Item Tested</b> <div style="text-align: center; margin-left: 100px;">SPEED BRAKE CONTROL SWITCH</div> Spec. & Dwg. No. (s) Used-On Dwg. No. Supplier Supplier's Address Supplier's Part Number					
<b>2. Schedule Summary</b>					
Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					
<b>3. Summary of Tests Required</b>					
Pilot Station Integration tests will provide qualification of the physical aspects of the control switch (D2-5697-16, Volume VI, Section 1.1.10.7). All other qualification will be by similarity.					
<b>4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)</b>					
<b>5. Test Conducted by:</b>					
Organization			Location		
<b>6. Required Test Witnesses</b>					
Organization					
<b>7. Remarks</b>					
Date 8-31-61					
*submitted monthly thereafter 2-6181-0-5		144	D2-5697-16 Vol. IV		Page 120

8

MANUAL FLIGHT CONTROL

8

8

1.1.6.6		QUALIFICATION TEST PLAN		5	
Program Element No.			Brief No.		
1. Item Tested <b>Transducers - Pilot's Controls</b>					
Spec. & Dwg. No. (s) 10- 81035					
Used-On Dwg. No.					
Supplier					
Supplier's Address					
Supplier's Part Number					
2. Schedule Summary					
Task	Reference Doc. No.	Submittal Dates as		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-81035				
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					
3. Summary of Tests Required					
1. Performance					
2. Acceleration (linear)					
3. MIL-E-5272C - only as applicable					
4. Vibration test: D-S requirements					
Reliability (no test as such. Time and failure records will be made during development and qualification testing.)					
To be qualified in conjunction with sidestern control and the rudder pedals.					
4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)					
5. Test Conducted by:			Location		
Organization					
6. Required Test Witnesses					
Organization					
7. Remarks					
Preliminary information					
Date 8-14-61					
* submitted monthly thereafter		145		D2-5697-16	
2-6181-0-5				Vol. IV	
				Page 129	

1.1.7.2

QUALIFICATION TEST PLAN

1

Program Element No.

Brief No.

1. Item Tested **AEROTIC SEAT AND SURVIVAL SYSTEM**

Spec. & Dwg. No. (s) 10-61000 (Source Control Drawing)

Used-On Dwg. No.

Supplier Weber Aircraft Corp.

Supplier's Address Burbank, California

Supplier's Part Number SCW01, 2, 3, 4 - 600

2. Schedule Summary

Task	Reference Doc. No.	Submitted Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		5-21-61	5-24-61		
Test Requirements	10-61000	6-5-61	6-5-61		
Test Procedures		2-1-62			
Start Test		6-29-61			
Complete Test		7-22-61			
First Status Report*		7-15-62			
Final Report		6-30-62			

3. Summary of Tests Required

1. Structural test to design loads.
2. Functional qualification will result from special functional tests and integration tests (outline in 12-5097-16, Vol. VI, Section 1.1.10.2.2).
3. Environmental qualification will be limited to a few components as will be reflected in the seat vendor test procedures

4. Special Facilities and/or Test Equipment (Include Estimated Load Time)

5. Test Conducted by:

Organization  
Weber Aircraft

Location Burbank, California

6. Required Test Witnesses

Organization  
Boeing Engineering

7. Remarks

Date 1-3-62

1-13-62  
\*including immediately thereafter  
2-16-63

R

R

131

CREW ACCIDENT & ESCAPE

1.1.5.2

QUALIFICATION TEST PLAN

1

Program Element No.

Brief No.

1. Item Tested PERSONNEL PROTECTION SYSTEM (PILOT SUIT) (Qualification is A.F. 115000  
STABILITY.

Spec. & Dwg. No. (s)

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

This suit is an off-the-shelf item furnished by the AF. It has been qualified in the X-15 Program. The suit will be required as part of the test setup in the following Design Integration Tests: (Reference document D2-5697-16, Vol. VI) (1) Crew Station Simulator Tests, para. I.1.2, (2) Escape System (Sled) Tests, para. I.1.5.

R

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:  
Organization

Location

6. Required Test Witnesses  
Organization

7. Remarks

Date 1-3-62

1-15-62

\*submitted monthly thereafter  
2-6161-0-5

147

D2-5697-16  
Vol. IV

Page  
131

132

QUALIFICATION TEST PLAN

Program Element No.

Brief No.

1. Item Tested **GLIDER/ECOSTER TRANSITION SECTION**

Spec. & Dwg. No. (s)

Used-On Dwg. No.

Supplier

The Boeing Company  
Seattle, Washington

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	D2-5697-16, Vol. VI				
Test Requirements	D2-7024				
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

- 1) Qualification of the Transition Section will be achieved by the Acceleration Rocket Staging Test in accordance with [redacted] document D2-5697-16, Vol. VI, "Design Integration Test Plan."
- 2) Structural Qualification of the Transition Section will be achieved by Structural Verification Tests in accordance with Document D2-5697-16, Vol. VI.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Special facility requirements will be provided for in conjunction with the test referred to in Item 3 above.

5. Test Conducted by:

Organization The Boeing Company

Location (Not yet determined)

6. Required Test Witnesses

Organization The Boeing Company

7. Remarks

Date

12-26-61

1-15-62

\*submitted monthly thereafter

2-6181-0-5

148

D2-5697-16  
Vol. IV

Page

132

TRANSITION

R

R

R

1.1.9.1

## QUALIFICATION TEST PLAN

1

Program Element No.

Brief No.

## 1. Item Tested

Blast Port Cover Latching and Tension Regulation Mechanism

Spec. &amp; Dwg. No. (s)

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

The Boeing Company  
Seattle, Washington

## 2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	D2-5697-16				
Test Requirements	D2-7924				
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

## 3. Summary of Tests Required

1) Qualification of the functional capability of these items is intended to be accomplished in the course of the Acceleration Rocket Staging Tests per paragraph 1.1.10.5 of Document D2-5697-16, Vol. VI.

2) Qualification under the following environmental conditions:

Heating (Full range of operating temperatures)  
Vibration and Shock

These tests are intended to be accomplished in the course of the Blast Port Cover Tests (Design Development Tests) ref. document D2-5697-16, Vol. II, paragraph (to be inserted when available).

## 4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

Special facility requirements will be provided for in conjunction with the Acceleration Rocket Staging Test referred to in 1) above.

## 5. Test Conducted by:

Organization The Boeing Company

Location 1) Edinburg, Wash.  
2) Seattle, Wash.

## 6. Required Test Witnesses

Organization The Boeing Company

## 7. Remarks

Changes to this test brief are anticipated as a result of Titan III redirection.

Date

12-21-61

134  
1-15-62\*submitted monthly thereafter  
2-6181-C-5

149

D2-5697-16  
Vol. IV

Page

135

Transition

R

1.1.9.1

## QUALIFICATION TEST PLAN

2

Program Element No.

Brief No.

1. Item Tested **BLAST PORT COVER FASTENER ASSEMBLY**

Spec. &amp; Dwg. No. (s) 10-81040-2

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		8-18-62			
Test Requirements	10-81040-2	5-18-62			
Test Procedures		11-1-62			
Start Test		1-1-63			
Complete Test		3-1-63			
First Status Report*		2-1-63			
Final Report		4-1-63			

3. Summary of Tests Required

The following tests are required:

Functional

Electrical Resistance and Dielectric Tests

All Fire/No Fire Limits

Sensitivity

Firing Times

Environmental, (Temperature, Altitude)

Additional information toward this tabulation will be indicated as it becomes available.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:

Organization

Vendor

Location

6. Required Test Witnesses

Organization

Engineering

7. Remarks

\* Source Control Drawing Release Date

Date

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

150

D2-5697-16  
Vol. IVPage  
134

PROPULSION &amp; ORDNANCE

R

R

R

135

1.1.9.2

## QUALIFICATION TEST PLAN

I.

Program Element No.

Brief No.

## 1. Item Tested

Transition/Booster Separation Subsystem

Spec. &amp; Dwg. No. (s)

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

## 2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	by
Test Plan	D2-5697-16, Vol. VI				
Test Requirements	D2-7924				
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

## 3. Summary of Tests Required

The components involved in separating the booster from the glider-booster transition section, when operating together in a staging sequence, will be qualified by virtue of the "Flight Quality" Integration Tests outlined in document D2-7924 under title "Acceleration Rocket Staging Tests".

## 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Special facility requirements will be provided for in conjunction with test referred to in Item 3 above.

5. Test Conducted by: Boeing  
Organization

Location Tulalip

6. Required Test Witnesses  
Organization  
Boeing

## 7. Remarks

Date: 8/14/61

\*submitted monthly thereafter  
2-6181-0-5

151

D2-5697-16  
Vol. IV

Page  
135

TRANSITION

1.1.9.2

## QUALIFICATION TEST PLAN

2

Program Element No.

Brief No.

## 1. Item Tested

ARM - DISARM DEVICE (TRANSITION/BOOSTER AND  
GLIDER/TRANSITION SEPARATION)

Spec. &amp; Dwg. No. (s) 10-31103

Used-On Dwg. No.

Supplier

Supplier's Address

Supplier's Part Number

## 2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		9-17-52			
Test Requirements	10-31103	7-2-52			
Test Procedures		11-2-52			
Start Test		1-2-53			
Complete Test		3-2-53			
First Status Report*		3-2-53			
Final Report		4-2-53			

## 3. Summary of Tests Required

Resistance  
Dielectric strength  
Insulation resistance  
Vibration  
Temperature-Altitude-Humidity  
Mechanical Strength  
Impact Tests

## 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Vendor Facilities

## 5. Test Conducted by:

Organization

Vendor

Location

## 6. Required Test Witnesses

Organization

The Boeing Company

## 7. Remarks

\* Source Control Drawing Release Date

Date 12-21-61

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

152

D2-5697-16  
Vol. IV

Page  
135

PROPULSION &amp; ORDNANCE

136

R

R

R

R

1.1.0.2

### QUALIFICATION TEST PLAN

3


Program Element No.

Brief No.

1. Item Tested **ELECTRICAL STAGING CONNECTOR**

Spec. & Dwg. No. (s) 10-81060








Used-On Dwg. No.

Supplier 

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-81060				
Test Procedures					
Start Test		1 Jun 62			
Complete Test		1 Sep 62			
First Status Report*					
Final Report					

3. Summary of Tests Required

- Resistance (Contact)
- Dielectric strength
- Insulation resistance
- Vibration
- Temperature-Altitude-Humidity
- Mechanical strength and operation
- Moisture and fluid resistance
- Engagement and disengagement forces

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

5. Test Conducted by:  
Organization Subcontractor Location

6. Required Test Witnesses  
Organization The Boeing Company

7. Remarks

 Vendor proposal review scheduled for 2-15-62.

Date 12-21-61

1-15-62  
\*submitted monthly thereafter  
2-6181-0-5

TRANSITION

R

R

R

137

1.1.9.2

QUALIFICATION TEST PLAN

Program Element No.

4

Brief No.

1. Item Tested

STRUCTURAL SEPARATION FASTENER (TRANSITION)

Spec. & Dwg. No. (s)  
Used-On Dwg. No.  
Supplier  
Supplier's Address  
Supplier's Part Number

The qualification of this item is now included in Test Brief 7, page 141.

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test					
Complete Test			1 May 52		
First Status Report*			1 Aug 52		
Final Report					

Transition

3. Summary of Tests Required

- Resistance
- Dielectric strength
- Insulation resistance
- Electrostatic discharge
- Sensitivity
- No-fire
- All-fire
- Firing time
- Hazard impact
- Vibration
- Temperature-Altitude-Humidity

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

5. Test Conducted by:  
Organization      Subcontractor      Location

6. Required Test Witnesses  
Organization      The Boeing Company

7. Remarks

Date 8-10-51

1-15-62

\*submitted monthly thereafter  
2-15-62-0.5

154

D2-5697-16  
Vol. IV

Page

158

738

R

PROPULSION & ORDNANCE

1.1.9.2	QUALIFICATION TEST PLAN		5
Program Element No.			Brief No.
1. Item Tested <span style="float: right;">Glider/Transition Separation Subsystem</span>			
Spec. & Dwg. No. (s) Used-On Dwg. No. Supplier Supplier's Address Supplier's Part Number			
2. Schedule Summary			
Task	Reference Doc. No.	Submital Dates Schedule / Actual	Approval Date / by
Test Plan		4-15-62 / 5-31-61	
Test Requirements		5-1-62	
Test Procedures		5-1-62	
Start Test		5-1-62	
Complete Test		8-1-62	
First Status Report*		7-1-62	
Final Report		9-1-62	
3. Summary of Tests Required			
<p>The testing of this subsystem (thrusters, release devices, initiators and separation controls) will be in conjunction with the acceleration rocket motor tests. Test separation of transition section under varying simulated conditions including full and empty acceleration rocket and unsymmetrical aerodynamic loads.</p>			
4. Special Facilities and/or Test Equipment (include Estimated Lead Time)			
<p>The facilities being provided will be used for testing the glider/transition separation subsystem.</p>			
5. Test Conducted by:			
Organization	Boeing	Location	
6. Required Test Witnesses			
Organization	Propulsion and Ordnance Group 2-6134-4		
7. Remarks			
		Date	12-26-61
1-15-62	*submitted monthly thereafter		Page
2-6181-0-5	<b>155</b>		139
	D2-5697-16 Vol. IV		

139

R  
R  
R  
R

QUALIFICATION TEST PLAN

Document No. 4

Brief No. 5

Position Separation - Arm/Disarm Device  
(s) 10-

The qualification of this item is now included in Test Brief No. 2, page 136.

Process Report Number  
Title Summary

PNEUMATICS

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements	10-	1-2-62			
Test Procedures		12-1-61			
Start Test		5-1-62			
Complete Test		7-2-62			
First Status Report*		6-2-62			
Final Report		8-1-62			
		10-1-62			

3. Summary of Tests Required

Performance Tests  
Environmental Tests

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Vendor facilities

5. Test Conducted by:  
Organization

Vendor

Location

6. Required Test Witnesses

Organization Engineering

7. Remarks

\*Source control drawing release date.

1-15-62

Date 8-14-61









\*submitted monthly thereafter  
2-6181-0-5

156

D2-5697-16  
Vol. IV

Page

1-0

1.1.9.2	QUALIFICATION TEST PLAN		7		
Program Element No.			Brief No.		
1. Item Tested <b>STAGING FASTENER ASSEMBLY</b> 					
Spec. & Dwg. No. (s) 10-81040-1					
Used-On Dwg. No.					
Supplier					
Supplier's Address					
Supplier's Part Number					
2. Schedule Summary					
Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	by
Test Plan		6-6-52			
Test Requirements	10-81040	3-22-52			
Test Procedures		7-22-52			
Start Test		9-22-52			
Complete Test		11-22-52			
First Status Report*		10-22-52			
Final Report		12-22-52			
3. Summary of Tests Required					
Performance Tests					
Environmental Tests					
4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)					
Vendor facilities					
5. Test Conducted by:					
Organization	Vendor	Location			
6. Required Test Witnesses					
Organization	Engineering				
7. Remarks  Includes Booster/Transition and Glider/Transition					
* Source control drawing release date					
		Date	12-21-61		
1-15-52	submitted monthly thereafter	157	D2-5697-16 Vol. IV	Page 141	
2-6-61-85					

R

R

R

R

141

PROPULSION AND ORDNANCE

1.1.9.2	<b>QUALIFICATION TEST PLAN</b>		8		
Program Element No.			Brief No.		
1. Item Tested <b>Glider/Transition Thruster Assembly</b>					
Spec. & Dwg. No. (s) 10- -2					
Used-On Dwg. No.					
Supplier					
Supplier's Address					
Supplier's Part Number					
2. Schedule Summary					
Task	Reference Doc. No.	Submitted Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		9-17-62			
Test Requirements	10- -2	7-2-62			
Test Procedures		11-2-62			
Start Test		1-2-63			
Complete Test		3-2-63			
First Status Report*		2-2-63			
Final Report		4-2-63			
3. Summary of Tests Required					
Performance Tests					
Environmental Tests					
4. Special Facilities and/or Test Equipment (Includes Estimated Lead Time)					
Vendor facilities					
5. Test Conducted by:					
Organization	Vendor	Location			
6. Required Test Witnesses					
Organization Engineering					
7. Remarks* Source control drawing release date.					
Date 12-21-61					
1-15-62		<b>158</b>		D2-5397-16 Vol. IV	
*submitted monthly thereafter 2-6161-0-5					

R

R

142

Q

**1. Item Tested** Transition Section External Insulation

Spec. & Dwg. No. (s)  
 Used-On Dwg. No.  
 Supplier  
 Supplier's Address The Boeing Company  
 Seattle, Washington  
 Supplier's Part Number

**2. Schedule Summary**

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test			7-3-52		
Complete Test			11-7-52		
First Status Report*			9-3-52		
Final Report			12-2-52		

**3. Summary of Tests Required**

Skin Panel Vibration Test of Insulation Adhesion  
 Skin Panel Shear and Compression/Wrinkle Test of Insulation  
 Environmental Compatibility Tests  
 Moisture  
 Solar Radiation  
 Corrosive Gases and Liquids from Glider and Booster

Part or all of the above tests may be accomplished in the course of Design Development Tests. Additional information to be inserted when available.

**4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)**

**5. Test Conducted by:**  
 Organization The Boeing Company Location Seattle, Washington

**6. Required Test Witnesses**  
 Organization The Boeing Company

**7. Remarks**


Changes to this test brief are anticipated as a result of Titan III re-direction.

Date 12/27/51

TRANSITION

143

Program Element No. Brief No.

1. Item Tested **BOOSTER**  
 Spec. & Dwg. No. (s)  
 Used-On Dwg. No.  
 Supplier **The Martin Company**   
 Supplier's Address **Baltimore, Maryland**  
 Supplier's Part Number

2. Schedule Summary


Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:  
 Organization Location

6. Required Test Witnesses  
 Organization

7. Remarks   
 The associate contractor, The Martin Company, is conducting qualification tests in this area. Test planning will not be added.

144

R

R

**1. Item Tested**  
 Flight Control Subsystem Electronics (FCSE)  
 Spec. & Dwg. No. (s) D2-7483-0, D2-7483-1, D2-7483-2  
 Used-On Dwg. No. 25-80221  
 Supplier Minneapolis-Honeywell Regulator Co.  
 Supplier's Address 2600 Ridgway Road, Minneapolis 40, Minnesota  
 Supplier's Part Number YG 368 A1 FCSE

**2. Schedule Summary**

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	M-H Aero Report (#)	7-13-61		7-13-61	D. M. G...
Test Requirements	M-H Aero Report (#)	2-1-62			
Test Procedures	M-H Aero Report (#)	2-1-62			
Start Test		5-1-62			
Complete Test		11-15-62			
First Status Report*		6-5-62			
Final Report		4-1-63			

**3. Summary of Tests Required**

- A. Environmental - (Temp., Explosion, Pressure, Vibration, Acceleration, Shock, etc.)
- B. Functional -
  - (1) Open Loop Tests
    - (a) Sensors
    - (b) Computer
    - (c) Model Selector
  - (2) Closed Loop Test - System (Simulate the airplane)
- C. Radio Interference (RFI)

**4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)**

FCSE Bench Level Test Equipment or Equivalent, Special purpose (adapted to FCSE Bench Tester) Electronic Test Equipment, Environmental Test Facilities, Screen Room.

**5. Test Conducted by:**  
 Organization Location Minneapolis, Minnesota  
 Minneapolis-Honeywell Reg. Co.

**6. Required Test Witnesses:**  
 Organization  
 Boeing - Engineering (2-6163) and Material (2-4452) Quality Control (2-402)

**7. Remarks**  
 The Qualification Test Plans submitted by the subcontractor will be analyzed and approved by the Guidance and Flight Control Unit. The operational capability of the item will be verified on the operational mockup.

Date 12-19-61

145

<b>Program Element No.</b>	<b>QUALIFICATION TEST PLAN</b>			<b>Brief No.</b> 1
<b>1. Item Tested</b> Inertial Guidance Subsystem Spec. & Dwg. No. (s) Used-On Dwg. No. Supplier      Minneapolis-Honeywell (MHC) Military Products Group Supplier's Address U.S. Highway #19, St. Petersburg, Florida Supplier's Part Number				
<b>2. Schedule Summary</b>				
<b>Task</b>	<b>Reference Doc. No.</b>	<b>Submittal Dates</b>		<b>Approval</b>
		<b>Schedule</b>	<b>Actual</b>	<b>Date</b> <b>by</b>
Test Plan	11	2-15-62		
Test Requirements				
Test Procedures				
Start Test				
Complete Test				
First Status Report*				
Final Report				
<b>3. Summary of Tests Required</b>				
CP/E Equipment - Associate Contractor will perform tests; Systems Contractor witnesses				
<b>4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)</b>				
<b>5. Test Conducted by:</b>				
<b>Organization</b>	<b>Location</b>			
Minneapolis-Honeywell	St. Petersburg, Florida			
<b>6. Required Test Witnesses</b>				
<b>Organization</b>				
The Boeing Company - Seattle				
<b>7. Remarks</b>				
1 The Associate Contractor, Minneapolis-Honeywell, will conduct qualification tests in this area. Test planning will not be added in this document.				
		Date 12-19-61		
1-15-62 *submitted monthly thereafter 2-8181-0-5	<b>162</b>	D2-5597-16 Vol. IV	Page 146	

R

R

146

3.1.3.2

### QUALIFICATION TEST PLAN

2

Program Element No.

Brief No.

#### 1. Item Tested

Secondary Attitude Reference Subsystem

Spec. & Dwg. No. (s)

Used-On Dwg. No.










Supplier

Supplier's Address

Supplier's Part Number

Minneapolis-Honeywell Replinter Company  
U.S. Highway No. 19, St. Petersburg, Florida

#### 2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		9-28-62			
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

#### 3. Summary of Tests Required

GRAE Type - Associate contractor will perform; system contractor witness

#### 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:  
Organization

Minneapolis-Honeywell

Location St. Petersburg, Florida

#### 6. Required Test Witnesses

Organization The Boeing Company - Seattle

#### 7. Remarks



The Associate Contractor, Minneapolis-Honeywell, will conduct qualification tests in this area. Test planning will not be added in this document.

Date

12-20

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

163

D2-5697-16  
Vol. IV

Page

GUIDANCE & CONTROL

R

R

R

157

AIRBORNE INST

**1. Item Tested** Energy Management Display

Spec. & Dwg. No. (s) 10-20925  
 Used-On Dwg. No.  
 Supplier General Precision Incorporated (GPI Division)  
 Supplier's Address Pleasantville, New York  
 Supplier's Part Number

**2. Schedule Summary**

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan (2-1-62)	D2-5697-16, Vol. IV	2-1-62	2-1-62	2-1-62	T. T. Marshall
Test Requirements	10-20925	6-21-61	6-21-61	6-14-61	T. T. Marshall
Test Procedures		1			
Start Test					
Complete Test		2-15-62			
First Status Report*		3-15-62	1		
Final Report		10-1-62			

**3. Summary of Tests Required**

1. Non-environmental tests (standard room conditions), including Temp, Barometric Pressure, Relative Humidity, and Cleanliness.
  2. Environmental-operational tests including, Vibration, Shock, Acceleration, Zero Gravity, High and Low Temp. and Temp Shock.
  3. Environmental tests, including Temp, Relative Humidity and Vibration.
- Note: Detailed test requirements are included in document. D2-6140, "Flight Instruments General Specification."

**4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)**

None.

**5. Test Conducted by:** General Precision Inc. (GPI Division)  
 Organization Location Pleasantville, New York

**6. Required Test Witnesses**  
 Organization 2-6167 (Boeing Design Group)

**7. Remarks** Being negotiated per D2-50395.

Date 12-20-61

148

R ↓

1.3.5.2

## QUALIFICATION TEST PLAN

1

Program Element No.

Brief No.

1. Item Tested Attitude-Director Indicator

Spec. &amp; Dwg. No. (s) 10-20926

Used-On Dwg. No.

Supplier Lear

Supplier's Address Grand Rapids, Michigan

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan (Prel.)	D2-5697-16, Vol. IV	3-14-61	3-14-61	3-14-61	W. D. Reynolds
Test Requirements	10-20926	7-20-61	7-20-61	7-20-61	W. D. Reynolds
Test Procedures		1			
Start Test		3-15-62			
Complete Test		9-1-62	1		
First Status Report*		4-15-62			
Final Report		10-1-62			

3. Summary of Tests Required

1. Non-environmental tests (standard room conditions) including Temp, Barometric Pressure, Relative Humidity, and Cleanliness.
2. Environmental tests including Temp, Relative Humidity, and Vibration.
3. Environmental-operational tests including, Vibration, Shock, Acceleration, Zero Gravity, High and Low Temp. and Temp Shock.

Note: Detailed test requirements are included in document D2-8140, "Flight Instruments General Specification".

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

None

5. Test Conducted by:  
Organization

Lear

Location

Grand Rapids, Michigan

6. Required Test Witnesses

Organization 2-6167 (Boeing Design Group)

7. Remarks

1

Being negotiated per D2-80396

Date 12-20-61

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

165

D2-5697-16  
Vol. IV

Page

AIRBORNE INST

R  
↓

149

1. Item Tested Indicator  
 Rate of Climb  
 Spec. & Dwg. No. (s) 10-20931  
 Used-On Dwg. No.  
 Supplier Kollsman  
 Supplier's Address Long Island, New York  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan (Prel.)	D2-5597-16, Vol. IV	8/14/61	8/14/61	8/14/61	P. D. Reynolds
Test Requirements	10-20931	6/30/61	6/30/61	6/30/61	P. D. Reynolds
Test Procedures		1			
Start Test		3-1-62			
Complete Test		9-1-62	1		
First Status Report*		4-1-62			
Final Report		10-1-62			

3. Summary of Tests Required

1. Non-environmental tests (standard room conditions) including Temp, Barometric Pressure, Relative Humidity, and Cleanliness.
2. Environmental tests including Temp, Relative Humidity, and Vibration.
3. Environmental-operational tests including, Vibration, Shock, Acceleration, Zero Gravity, High and Low Temp. and Temp. Shock.

Note: Detailed test requirements are included in document D2-8140, "Flight Instruments General Specification".

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

None

5. Test Conducted by:

Organization <u>Kollsman</u>	Location <u>Long Island, New York</u>
------------------------------	---------------------------------------

6. Required Test Witnesses

Organization 2-6167 (Boeing Design Group)

7. Remarks Date 12-20-61

1 Being negotiated per D2-80396

AIRBORNE INSTR

150

R  
↓

1.3.5.4

## QUALIFICATION TEST PLAN

1

Program Element No.

Brief No.

1. Item Tested Side Slip Indicator

Spec. & Dwg. No. (s) 10-81015  
 Used-On Dwg. No.  
 Supplier Kollman  
 Supplier's Address Long Island, New York  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan (Prel.)	D2-5697-16, Vol. IV	8/14/61	8/14/61	8/14/61	T. D. Reynolds
Test Requirements	10-81015	7/20/61	7/20/61	7/20/61	T. D. Reynolds
Test Procedures					
Start Test			3-15-62		
Complete Test			4-1-62		
First Status Report*			4-15-62		
Final Report			10-1-62		

3. Summary of Tests Required

1. Non-environmental tests (standard room conditions) including Temp, Barometric Pressure, Relative Humidity, and Cleanliness.
2. Environmental tests including Temp, Relative Humidity, and Vibration.
3. Environmental-operational tests including, Vibration, Shock, Acceleration, Zero Gravity, High and Low Temp. and Temp Shock.

Note: Detailed test requirements are included in document D2-8140, "Flight Instruments General Specification".

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

None

5. Test Conducted by:

Organization	Vendor Tested	Location
	Kollman	Long Island, New York

6. Required Test Witnesses

Organization	2-6167 (Doeing Design Group)
--------------	------------------------------

7. Remarks



Being negotiated per D2-80396

Date

12-20-61

1-15-62

\*submitted monthly thereafter  
2-6161-0.5

167

D2-5697-16  
Vol. IV

Page

15.1

AIRBORNE INST

R  
↓

151

1.3.5.5.

QUALIFICATION TEST PLAN

1

Program Element No.

Brief No.

1. Item Tested Angle of Attack Indicator

Spec. & Dwg. No. (s) 10-20930
Used-On Dwg. No.
Supplier Kollman
Supplier's Address Long Island, New York
Supplier's Part Number

2. Schedule Summary

Table with columns: Task, Reference Doc. No., Submittal Dates (Schedule, Actual), Approval (Date, by). Rows include Test Plan, Test Requirements, Test Procedures, Start Test, Complete Test, First Status Report\*, and Final Report.

3. Summary of Tests Required

- 1. Non-environmental tests (standard room conditions) including Temp, Barometric Pressure, Relative Humidity, and Cleanliness.
2. Environmental tests including Temp, Relative Humidity, and Vibration.
3. Environmental-operational tests including, Vibration, Shock, Acceleration, Zero Gravity, High and Low Temp. and Temp Shock.

Note: Detailed test requirements are included in document D2-8140, "Flight Instruments General Specification".

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

None

5. Test Conducted by:

Organization Vendor Tested Location
Kollman Long Island, New York

6. Required Test Witnesses

Organization 2-5167 (Boeing Design Group)

7. Remarks

Being Negotiated per D2-80396.

Date 12-20-61

1-15-62
\*submitted monthly thereafter
2-6181-0-5

168

D2-5697-16
Vol. IV


Page

152

AIRBORNE TEST

R ↓

152

1.3.5.6		QUALIFICATION TEST PLAN		1	
Program Element No.				Brief No.	
1. Item Tested		Altitude Indicator			
Spec. & Dwg. No. (s)		10-20923			
Used-On Dwg. No.					
Supplier		Huyck			
Supplier's Address		Huntington Station, New York			
Supplier's Part Number					
2. Schedule Summary					
Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan (Prel)	D2-5697-10, Vol. IV	5/14/61	5/14/61	5/14/61	E. D. ...
Test Requirements	10-20923	6/14/61	6/14/61	6/14/61	E. D. ...
Test Procedures					
Start Test		3-15-61			
Complete Test		6-1-61			
First Status Report*		3-15-61			
Final Report		10-1-61			
3. Summary of Tests Required					
<ol style="list-style-type: none"> <li>Non-environmental tests (standard room conditions) including Temp, Barometric Pressure, Relative Humidity, and Cleanliness.</li> <li>Environmental tests including Temp, Relative Humidity, and Vibration.</li> <li>Environmental-operational tests including, Vibration, Shock, Acceleration, Zero Gravity, High and Low Temp. and Temp Shock.</li> </ol> <p>Note: Detailed test requirements are included in document D2-8140, "Flight Instruments General Specification".</p>					
4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)					
None					
5. Test Conducted by:					
Organization	Vendor Tested	Location			
	Huyck	Huntington Station, N. Y.			
6. Required Test Witnesses					
Organization	2-6167 (Boeing Design Group)				
7. Remarks					
	 Being negotiated per D2-80396.				
				Date	12-20-61
1-15-62		169		D2-5697-16	Page 153
*submitted monthly thereafter				Vol. IV	
2-6181-0-5					

ALBORNE INST

R  
↓

153

ALIBORIE LIST

1.3.3.7	<b>QUALIFICATION TEST PLAN</b>				
Program Element No.				Brief No.	
1. Item Tested	Velocity Indicator				
Spec. & Dwg. No. (s)	10-20329				
Used-On Dwg. No.					
Supplier	Huyck				
Supplier's Address	Huntington Station, New York				
Supplier's Part Number					
2. Schedule Summary					
Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan (3-1)	D2-5697-16, Vol. IV	3/15/61	5/11/61	6/14/61	E. D. Hornstein
Test Requirements	10-20329	7/16/61	7/14/61	7/14/61	E. D. Hornstein
Test Procedures		11			
Start Test		3-1-62			
Complete Test		6-1-62	11		
First Status Report*		6-1-62			
Final Report		10-1-62			
3. Summary of Tests Required	<ol style="list-style-type: none"> <li>1. Non-environmental tests (standard room conditions) including Temp, Barometric Pressure, Relative Humidity, and Cleanliness.</li> <li>2. Environmental tests including Temp, Relative Humidity, and Vibration.</li> <li>3. Environmental-operational test including, Vibration, Shock, Acceleration, Zero Gravity, High and Low Temp. and Temp Shock.</li> </ol> <p>Note: Detailed test requirements are included in document D2-8140, "Flight Instruments General Specification".</p>				
4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)	None				
5. Test Conducted by:	Organization	Vendor Tested	Location		
		Huyck	Huntington Station, New York		
6. Required Test Witnesses	Organization 2-6167 (Boeing Design Group)				
7. Remarks	Being negotiated per D2-80396.				
		Date	12-20-61		
1-15-62	*submitted monthly thereafter		<b>170</b>	D2-5697-16 Vol. IV	Page 104
2-6161-0-5					

152/

AIRBORNE TEST

R  
↓

1.3.5.3	QUALIFICATION TEST PLAN			1	
Program Element No.				Brief No.	
1. Item Tested      Velocity Error Indicator					
Spec. & Dwg. No. (s)	10-81012				
Used-On Dwg. No.					
Supplier	Huyck				
Supplier's Address	Huntington Station, New York				
Supplier's Part Number					
2. Schedule Summary					
Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan (Final)	D2-5697-16, Vol IV	3/14/61	3/14/61	8/14/61	F. D. Reynolds
Test Requirements	10-81012	5/30/61	6/30/61	6/30/61	F. D. Reynolds
Test Procedures					
Start Test		5-1-62			
Complete Test		5-1-62			
First Status Report*		4-1-62			
Final Report		10-1-62			
3. Summary of Tests Required					
<ol style="list-style-type: none"> <li>1. Non-environmental tests (standard room conditions) including Temp, Barometric Pressure, Relative Humidity, and Cleanliness.</li> <li>2. Environmental Tests including Temp, Relative Humidity, and Vibration.</li> <li>3. Environmental-operational tests including, Vibration, Shock, Acceleration, Zero Gravity, High and Low Temp. and Temp. Shock.</li> </ol> <p>Note: Detailed test requirements are included in document D2-8140, "Flight Instruments General Specification".</p>					
4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)					
None					
5. Test Conducted by:					
Organization	Vendor Tested	Location			
	Huyck	Huntington Station, New York			
6. Required Test Witnesses					
Organization	2-6167 (Boeing Design Group)				
7. Remarks					
Being negotiated per D2-80396.					
					Date
					12-20-61
1-15-62		171		D2-5697-16	Page
*submitted monthly thereafter				Vol. IV	155
2-6181-0-5					

155

1.3.5.9

## QUALIFICATION TEST PLAN

1

Program Element No.

Brief No.

1. Item Tested Thermal Monitor Display (Requirements Not Firm)

Spec. &amp; Dwg. No. (s) 10-20927

Used-On Dwg. No.

Supplier Unknown

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan (Vol.)	D2-5697-16, Vol. IV	6/14/61	6/14/61	6/14/61	T. D. [unclear]
Test Requirements	10-20927	7/31/61	7/31/61	7/31/61	T. D. [unclear]
Test Procedures		1-1-62			
Start Test					
Complete Test		6-1-62			
First Status Report*		5-1-62			
Final Report		10-1-62			

## 3. Summary of Tests Required

1. Non-environmental tests (standard room conditions) including Temp, Barometric Pressure, Relative Humidity, and Cleanliness.
2. Environmental tests including Temp, Relative Humidity, and Vibration.
3. Environmental-operational tests including, Vibration, Shock, Acceleration, Zero Gravity, High and Low Temp. and Temp. Shock.

Note: Detailed test requirements are included in document D2-8140, "Flight Instruments General Specification".

## 4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

None

## 5. Test Conducted by:

Organization	Vendor Tested	Location
--------------	---------------	----------

## 6. Required Test Witnesses

Organization	2-5167 (Boeing Design Group)
--------------	------------------------------

## 7. Remarks

Will be negotiated per D2-30396 with supplier.

Date

12-20-61

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

172

D2-5697-16  
Vol. IV

Page

156.

AIRBORNE LIST

R  
↓

156

2.3.0

### QUALIFICATION TEST PLAN

Program Element No.

Brief No.

1. Item Tested *Communications Test Trucking Schedule*

Spec. & Dwg. No. (s) *Boeing Dwg. No. 25-00220*

Used-On Dwg. No.

Supplier







*RCA - Associate Contractor*

Supplier's Address

*Front and Cooper Streets, Camden, New Jersey*

Supplier's Part Number

#### 2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan		1-15-62			
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report		2-15-62			

#### 3. Summary of Tests Required

*CPAE Type - Associate Contractor will perform; system contractor will witness.*

#### 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by: *RCA*  
Organization

Location *Camden, New Jersey*

6. Required Test Witnesses  
Organization

#### 7. Remarks



*The Associate Contractor, RCA, will conduct qualification tests in this area. Test Planning will not be added to this document.*

Date *12-15-61*

*157*  
1-15-62

\*submitted monthly thereafter  
2-6181-0-5

173

D2-5697-16  
Vol. IV

Page  
157

R  
R  
R  
R  
R  
R  
R

1.3.7.1

## QUALIFICATION TEST PLAN

Program Element No.

Brief No.

## 1. Items Tested

Best Data/Voice Control Antenna &amp; Transmission Line System.

Spec. &amp; Dwg. No. (s) D2-5697, Antennas, Windows &amp; Feed Lines Spec.

Used-On Dwg. No.

Supplier Boeing Co. (plus various subcontractors)

Supplier's Address Seattle, Washington

Supplier's Part Number

## 2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	D2-5697-16, Vol. IV	8-20-62	8-20-62	8-20-62	H. S. [unclear]
Test Requirements	D2-5697-0	8-20-62			
Test Procedures		8-20-62			
Start Test					
Complete Test					
First Status Report*					
Final Report					

## 3. Summary of Tests Required

Temperature Tests - From 140°F to (lim. to be determined)

Humidity Tests - From 55°F to 100°F at 100% relative humidity

Vibration Tests - Random vibration in 3 mutually perpendicular axes

Shock Tests - 0.15g acceleration impact, shocks from 55 to 100 cps

Acceleration Tests - 1.5 to 10 g's if specified in individual equip. spec.

Temperature Shock Tests + 105°F to -40°F

Sand and Dust Tests - 0.1 to 0.5 grains/ft<sup>3</sup>, 77°F to 160°F, velocity to 500 ft/min.

Temperature-Altitude Tests + 80°F to 105°F, atmos. to 50,000 ft.

## 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Some temperature, shock and vibration tests will require simulated Dyna-Seal installations such as antennas mounted in wing panels and waveguide attached to structure.

5. Test Conducted by: Boeing Eng. Labs.  
Organization

Location Seattle, Wash.

6. Required Test Witnesses  
Organization 2-6166

## 7. Remarks

There are a great many components in an antenna system. As they are released via source control drawings, P&ID sheets, and manufacturing drawings, individual test plans will be incorporated in this document.

Date 12-15-62

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

174

D2-5697-16  
Vol. IV

Page 158

1.3.7.1

## QUALIFICATION TEST PLAN

2

Program Element No.

Brief No.

## 1. Item Tested

Command Data/Voice Receiver Antenna &amp; Transmission Line System

Spec. &amp; Dwg. No. (s)

Used-On Dwg. No.

Supplier

Boeing Co. (plus various subcontractors)

Supplier's Address

Seattle, Washington

Supplier's Part Number

## 2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	D2-5697-16, Vol. IV	9-20-61	9-13-61	9-18-61	R.T. [Signature]
Test Requirements	D2-5697-0	9-20-61			
Test Procedures	D2-5697-1	9-20-61			
Start Test					
Complete Test		11-15-61			
First Status Report*		10-2-61			
Final Report	D2-5697-2	3-15-62			

## 3. Summary of Tests Required

Temperature Tests - From 140°F (max. to be determined)

Humidity Tests - From 55°F to 100°F at 100% relative humidity

Vibration Tests - Random vibration in 3 mutually perpendicular axes

Shock Tests - 15g acceleration impact shocks from 5 to 100 cps

Acceleration Tests - 1.5 to 10 g's if specified in individual equip. spec.

Temperature Shock Tests + 135°F to -40°F

Sand and Dust Tests - 0.1 to 0.5 grams/ft<sup>3</sup>, 77°F to 160°F, velocity to 500 ft/min

Temperature-Altitude Tests + 80°F to 135°F, atmos. to 50,000 ft.

## 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Some temperature, shock and vibration tests will require simulated Dyna-Soar installation such as antennas mounted in wing panels and waveguide attached to structure.

5. Test Conducted by: Boeing Eng. Labs  
Organization

Location Seattle, Wash.

6. Required Test Witnesses  
Organization 2-6166

## 7. Remarks

There are a great many components in an antenna system. As they are released via source control drawings, BAC sheets, and manufacturing drawing, individual test plans will be incorporated in this document.

Date 12-15-61

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

175

D2-5697-16  
Vol. IV

Page

155

157

R  
↓

**1. Item Tested** High Temperature Nickel Flexible Waveguide - X-Band  
 K-Band  
 Spec. & Dwg. No. (s) 10-81121, High Temperature Waveguide - Flexible  
 Used-On Dwg. No. Not Known  
 Supplier Not Known  
 Supplier's Address  
 Supplier's Part Number

**2. Schedule Summary**

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan (prel.)	D2-5697-16 Vol. IV	1-12-62	1-12-62	1-12-62	B. J. McCaffrey
Test Requirements	10-81121	2-7-62			"
Test Procedures	Supplier Document	6-10-62			"
Start Test		9-17-62			
Complete Test		10-17-62	1		
First Status Report*		10-17-62	1		
Final Report		11-17-62			

**3. Summary of Tests Required**  
 Electrical Characteristics - Measure attenuation stability of attenuation, VSWR, power handling capability.  
 Shock - Mil Spec. drop tests and transportation vibration envelope.  
 Vibration - Random vibration in three mutually perpendicular axes.  
 Time-Temperature - Following typical flight temperature duty cycle: cycled four times.  
 Pressure - pressure leakage and expansion tests  
 Structural Integrity - Extension, flexure, bend angle tests.

**4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)**  
 High temperature and random vibration test facilities may not be available at the suppliers plant.

**5. Test Conducted by:** Not known  
 Organization \_\_\_\_\_ Location Not known

**6. Required Test Witnesses**  
 Organization 2-6166 (Boeing Design Orgn.)

**7. Remarks**  
 ▷ Tentative dates only. To be negotiated with supplier who is to be selected on or about 5-18-62

1.3.7.5

## QUALIFICATION TEST PLAN

Program Element No.

Brief No.

1. Item Tested C-Band Transponder Antenna & Transmission Line System

Spec. & Dwg. No. (s) D2-8136, Antennas, Windows & Feed Lines Spec.  
Used-On Dwg. No.

Supplier Boeing Co. (plus various subcontractors)

Supplier's Address Seattle, Washington

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	D2-5697-16, Vol. IV	1-15-62	1-15-62		
Test Requirements	D2-8136-0	1-15-62			
Test Procedures	D2-8136-1	1-15-62			
Start Test		1-15-62			
Complete Test					
First Status Report*					
Final Report	D2-8136-2	1-15-62			

3. Summary of Tests Required

Temperature Tests - From 140°F to (max. to be determined)  
Humidity Tests - From 55°F to 100°F at 100% relative humidity  
Vibration Tests - Random vibration in 3 mutually perpendicular axes  
Shock Tests - 0.5g acceleration impact shocks from 5 to 100 cps  
Acceleration Tests - 1.5 to 10 g's if specified in individual equip. spec.  
Temperature Shock Tests + 185°F to -40°F  
Sand and Dust Tests - 0.1 to 0.5 grams/FT<sup>3</sup>, 77°F to 160°F, velocity to 500 ft/min.  
Temperature-Altitude Tests + 80°F to 185°F, atmos. to 50,000 ft.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Some temperature, shock and vibration tests will require simulated Dyna-Soar installations such as antennas mounted in wing panels and waveguide attached to structure.

5. Test Conducted by: Boeing Eng. Labs  
Organization

Location Seattle, Wash.

6. Required Test Witnesses

Organization 2-6166

7. Remarks

There are a great many components in an antenna system. As they are released via source control drawings, DAC sheets, and manufacturing drawing, individual test plans will be incorporated in this document.

Date 12-15-61

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

177

D2-5697-16  
Vol. IV

Page

160

160

1.3.7.5

## QUALIFICATION TEST PLAN

2

Program Element No.

Brief No.

1. Item Tested High Temperature Flexible Waveguide - C-Band

Spec. & Dwg. No. (s) 10-81121, High Temperature Waveguide - Flexible  
Used-C. Dwg. No. Not Known

Supplier Not Known

Supplier's Address

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan (Prel.)	D2-5697-16 Vol. IV	1-12-62	1-12-62	1-12-62	B. I. McCaffrey
Test Requirements	10-81121	2-2-62			
Test Procedures	Supplier Document	5-18-62			
Start Test		5-17-62			
Complete Test		6-16-62			
First Status Report*		6-17-62			
Final Report		6-17-62			

## 3. Summary of Tests Required

Electrical Characteristics- Measure attenuation stability of attenuation, VSWR, power handling capability.

Shock- MIL Spec drop tests and transportation vibration envelope.

Vibration-Random vibration in three mutually perpendicular axes.

Time-Temperature - Following typical flight temperature duty cycle; cycled four times.

Pressure - pressure leakage and expansion tests

Structural Integrity - Extension, flexure, bend angle tests.

## 4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

High temperature and random vibration test facilities may not be available at the suppliers plant.

5. Test Conducted by: Not known  
Organization

Location Not known

## 6. Required Test Witnesses

Organization 2-6166 (Boeing Design Orgn)

## 7. Remarks

1 Tentative dates only. To be negotiated with supplier who is to be selected on or about 5-18-62

Date 1-19-62

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

178

D2-5697-16  
Vol. IVPage  
160.1

1.3.3.2

## QUALIFICATION TEST PLAN

Program Element No.

Brief No.

1. Item Tested

Computer, Course Selection

Spec. &amp; Dwg. No. (s)

Used-On Dwg. No.

Supplier

Mortronics

Supplier's Address

Hawthorne, California


Supplier's Part Number 5153700-501

2. Schedule Summary

Task	Reference Doc. No.	Submittal		Approval	
		Schedule	Date	Date	By
Test Plan (Prel.)	12-5697-16, Vol. IV	8-14-61	8-14-61	8-14-61	A. Stroud
Test Requirements		1-5-62			
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

## Environmental Tests

- a. Vibration
- b. Shock
- c. Acceleration 
- d. Temperature
- e. Humidity

## Functional and Performance Tests

- a. During environmental tests
- b. Following environmental tests

## Radio Frequency Interference Tests

- a. Susceptibility to Radio Interference
- b. Radiated Interference

4. Special Facilities and/or Test Equipment (include Estimated Lead Time)

Test Facilities of the supplier will be utilized.

5. Test Conducted by:

Organization

Location

Mortronics Div., Northrop Corp.



Hawthorne, California

6. Required Test Witnesses

Organization

The Boeing Company

7. Remarks

 Dates are subject to negotiation with supplier. Requirement for this test will depend upon the design.

Date 1-10-62

1-15-62

\*submitted monthly thereafter  
2-6/81-0-5

179

62-5697-16  
Vol. IVPage  
161

3.2	<b>QUALIFICATION TEST PLAN</b>		
Program Element No.			Brief No.
1. Item Tested <span style="float: right;">Program, Separation Sequence</span>			
Spec. & Dwg. No. (s)			
Used-C. Dwg. No.			
Supplier <span style="float: right;">The Boeing Company</span>			
Supplier's Address <span style="float: right;">Seattle, Wash.</span>			
Supplier's Part Number <span style="float: right;">102-680-401-00</span>			
2. Schedule Summary			
Task	Reference Doc. No.	Submitted Dates Scheduled Actual	Approval Date By
Test Plan	D2-5697-16, Vol. IV	8-31-62 8-31-62	8-31-62 J. Tamm
Test Requirements		7-28-62	
Test Procedures		7-28-62	
Start Test		7-30-62	
Complete Test		9-30-62	
First Status Report*		8-15-62	
Final Report		10-30-62	
3. Summary of Tests Required			
Environmental Tests a. Vibration b. Shock c. Acceleration <span style="font-size: 2em;">1</span> d. Temperature e. Humidity  Functional and Performance Tests a. During environmental tests b. Following environmental tests  Radio Frequency Interference Tests a. Susceptibility to Radio Interference b. Radiated Interference			
4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)			
Existing environmental facilities will be adequate for the anticipated testing. Test fixtures will be required; however, these will be available from the development test program.			
5. Test Conducted by:			
Organization	Location		
The Boeing Company	2.01 Bldg. Seattle, Wash.		
6. Required Test Witnesses			
Organization	Avionics Integration Group - Boeing Electronics Packaging Group - Boeing		
7. Remarks			
<span style="font-size: 2em;">1</span> requirement for this test will depend upon the design.			
Date 1-10-62			
1-15-62	*submitted monthly thereafter 2-6181-0-5	<b>180</b>	D2-5697-16 Vol. IV <span style="float: right;">Page 182</span>

R

R

162

<p>1-15-62</p> <p><b>QUALIFICATION TEST PLAN</b></p>																																																						
<p>Program Element No. _____</p>		<p>Brief No. _____</p>																																																				
<p>1. Item Tested <span style="float: right;">Converter, Signal Data</span></p> <p>Spec. &amp; Dwg. No. (s) _____</p> <p>Used-On Dwg. No. _____</p> <p>Supplier <span style="float: right;">The Boeing Company</span></p> <p>Supplier's Address <span style="float: right;">Seattle, Wash.</span></p> <p>Supplier's Part Number <span style="float: right;">102-621-305-00</span></p>																																																						
<p>2. Schedule Summary</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th rowspan="2">Task</th> <th rowspan="2">Reference Doc. No.</th> <th colspan="2">Submittal Dates</th> <th colspan="2">Approval</th> </tr> <tr> <th>Schedule</th> <th>Actual</th> <th>Date</th> <th>By</th> </tr> </thead> <tbody> <tr> <td>Test Plan</td> <td></td> <td>1-15-62</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Test Requirements</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Test Procedures</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Start Test</td> <td style="background-color: #cccccc;"></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Complete Test</td> <td style="background-color: #cccccc;"></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>First Status Report*</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Final Report</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>			Task	Reference Doc. No.	Submittal Dates		Approval		Schedule	Actual	Date	By	Test Plan		1-15-62				Test Requirements						Test Procedures						Start Test						Complete Test						First Status Report*						Final Report					
Task	Reference Doc. No.	Submittal Dates			Approval																																																	
		Schedule	Actual	Date	By																																																	
Test Plan		1-15-62																																																				
Test Requirements																																																						
Test Procedures																																																						
Start Test																																																						
Complete Test																																																						
First Status Report*																																																						
Final Report																																																						
<p>3. Summary of Tests Required</p> <p>Environmental Tests</p> <ul style="list-style-type: none"> <li>a. Vibration</li> <li>b. Shock</li> <li>c. Acceleration</li> <li>d. Temperature</li> <li>e. Humidity</li> </ul> <p>Functional and Performance Tests</p> <ul style="list-style-type: none"> <li>a. During environmental tests</li> <li>b. Following environmental tests</li> </ul> <p>Radio Frequency Interference Tests</p> <ul style="list-style-type: none"> <li>a. Susceptibility to Radio Interference</li> <li>b. Radiated Interference</li> </ul>																																																						
<p>4. Special Facilities and/or Test Equipment (include Estimated Lead Time)</p> <p>Existing environmental facilities will be adequate for the anticipated testing. Test fixtures will be required; however, these will be available from the development test program.</p>																																																						
<p>5. Test Conducted by:</p> <p style="text-align: center;"> <span>Organization</span> <span style="margin-left: 50px;">The Boeing Company</span> <span style="margin-left: 100px;">Location</span> <span style="margin-left: 50px;">2.01 Bldg.</span>  <span style="margin-left: 500px;">Seattle, Wash.</span> </p>																																																						
<p>6. Required Test Witnesses</p> <p style="text-align: center;"> <span>Organization</span> <span style="margin-left: 50px;">Avionics Integration Group - Boeing</span>  <span style="margin-left: 100px;">Electronics Packaging Group - Boeing</span> </p>																																																						
<p>7. Remarks</p> <p style="margin-left: 20px;"> <span style="border: 1px solid black; padding: 2px;">1</span> Requirement for this test will depend upon the design.         </p>																																																						
<p>Date 1-16-62</p>																																																						
<p>1-15-62</p> <p>*submitted monthly thereafter</p> <p>2-6181-0-5</p>	<p>181</p>	<p>D2-5697-16</p> <p>Vol. IV</p> <p>Page 102</p>																																																				

R  
  
R

1. Item Tested **Conversion and Storage Equipment**  
 Spec. C. Dwg. No. (c) 10-61003  
 Used-C. Dwg. No.  
 Supplier **Electro-Mechanical Research Corp.**  
 Supplier's Address **Sarasota, Florida**  
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submit Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	D2-80121				
Test Requirements	10-61003	8-25-61			
Test Procedures	D2-80121				
Start Test					
Complete Test					
First Status Report*					
Final Report			9-7-62		

3. Summary of Tests Required  
 areas: Qualification Testing is required in the following areas:

1. ENVIRONMENT	GENERAL CONDITIONS
1.1 Vibration	Complex, 6.5 (RMS), 30 min. per direction
1.2 Shock	▲
1.3 Acceleration	▲
1.4 Temperature	Anticipated extremes for both flight and storage
1.5 Humidity	" " " " " " " "
2. Signal Outputs	▲
3. Power Input Variation	Requirements and procedures per D2-7391

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

5. Test Conducted by:  
 Organization **EIR** Location **Sarasota, Florida**

6. Required Test Witnesses  
 Organization **2-5636-0 Dyna-Soar Test Data Systems Unit**

7. Remarks  
 \*EIR WILL PREPARE D2-80121. Schedule dates are being negotiated.  
 ▲ Requirements and Procedures per D2-7481  
 ▲ Under environmental conditions. Performance with simulated inputs will be measured.

1. Item Tested **Surface Temperature Transducer (3000°F)**

Spec. & Dwg. No. (s) **D2-0015, 10-20924**

Used-On Dwg. No.

Supplier **To be determined**

Supplier's Address

Supplier's Part Number

2. Schedule Summary:

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan (Final)	D2-0015				
Test Requirements	D2-0015				
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required
- a. Shock; 30 g's for 11+1 milliseconds along 2 axis
  - b. Vibration; Dyna-Soar re-entry environment simulation
  - c. Vibration; Dyna-Soar boost environment simulation
  - d. Static Acceleration; 10 g's sustained along 3 axis
  - e. Temperature; Dyna-Soar non-operational (-65 to 170°F) environment
  - f. Temperature; low (-200°F) environment
  - g. Humidity; 95% C. H. @ 85°F environment
  - h. Temperature Cycles; Dyna-Soar operational (3000°F Max.)
  - i. Thermal Shock; 200°F per sec from 1000°F to 2000°F

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

None anticipated

5. Test Conducted by: **Supplier**

Organization Location

6. Required Test Witnesses **Communications and Transducers Unit**

Organization **2-6165**

7. Remarks

SCD, Scheduled release date 26 March 1962

Being preliminary planning

To be negotiated with supplier. (Approx May 1, 1962)

Note: D2-0015 Dev. Proc Spec Only (SEE Subcontract at)  
See Vol. III of D2-0015-1 Date

1. Item Tested **High Temperature Flutter Windtunnels**

Spec. & Dwg. No. (s) **10-31095**

Used-On Dwg. No.

Supplier

Supplier's Address **To be determined**

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan (Encl.)	D2-5697-16, Vol. IV	12-15-61	12-15-61	12-15-61	W. J. ...
Test Requirements	10-31095				
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

Test Requirements being negotiated - will be established in time to support release of SCD.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Unknown

5. Test Conducted by:

Organization	Supplier	Location
--------------	----------	----------




6. Required Test Witnesses

Organization	Communication and Transducers Unit 2-6166
--------------	--








7. Remarks


SCD, scheduled release date February 15, 1962  
To be negotiated with supplier (Approx May 1, 1962)

Date 12-15-61

**1. Item Tested** Hi-Temperature Acceleration Transducers  
 Spec. & Dwg. No. (s) 10-31094   
 Used-On Dwg. No.  
 Supplier   
 Supplier's Address To be determined   
 Supplier's Part Number

**2. Schedule Summary**


Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

**3. Summary of Tests Required**  
 Test requirements being negotiated - will be established in time to support release of SCD. 



**4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)**  
 Unknown

**5. Test Conducted by:**  
 Organization: Supplier Location: \_\_\_\_\_

**6. Required Test Witnesses**  
 Organization: Communication and Transducers Unit  
 2-6166

**7. Remarks**  
 SCD, Scheduled release date February 15, 1962  
 To be negotiated with supplier (Approx May 1, 1962)  
 Date 12-15-61


167

1. Item Tested **Disconnect, Aero-Pressure Tubing - Aero-Pressure Transducers**  
 Spec. & Dwg. No. (s) **10-81119**   
 Used-On Dwg. No.  
 Supplier  
 Supplier's Address **To be determined**   
 Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan (SOP)					
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

Test requirements being negotiated - will be established in time to support release of SCD. 



4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Unknown

5. Test Conducted by: **Supplier**  
 Organization **Supplier** Location

6. Required Test Witnesses **Communications and Transducers Unit**  
 Organization **2-6166**

7. Remarks

 SCD, scheduled release date, June 1, 1962  
 To be negotiated with supplier (Approx July 1, 1962)

1.2


1.4.1.1

**QUALIFICATION TEST PLAN**

Program Element No.

Brief No. 5

1. Item Tested **Nose Cap Surface Temperature Instrumentation**

Spec. & Dwg. No. (s) **D2-7012-0, -1** 

Used-On Dwg. No.

Supplier

Supplier's Address **Boeing or Chance-Vought Corp.**

Supplier's Part Number

**2. Schedule Summary**

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan (Final)					
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

**3. Summary of Tests Required**

Test requirements are being determined.

**4. Special Facilities and/or Test Equipment (include Estimated Lead Time)**

Unknown

5. Test Conducted by: **Boeing or Chance-Vought**  
 Organization Location

6. Required Test Witnesses **Communications and Transducers Unit**  
 Organization **2-6166**

**7. Remarks**



These documents form the Design Procurement Specification issued to the Chance-Vought Corp.

Note: Decision has not been made as to which Nose Cap configuration will be implemented on D-8, Boeing's or Chance-Vought's.

1-15-62

\*submitted monthly thereafter  
 2-6161-0-5

**187**

D2-5697-16  
 Vol. IV

Page  
 104.5

1.4.1.1

QUALIFICATION TEST PLAN

Program Element No.

Brief No.

1. Item Tested

Nose Cap Aero Pressure Transducer

Spec. & Dwg. No. (s) D2-7582-C, -1



Used-On Dwg. No.

Supplier

Supplier's Address Boeing or Chance-Vought Corp.

Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan (1-1)		12-17-62	12-19-62	12-17-62	J. J. [unclear]
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					

3. Summary of Tests Required

Test requirements being determined.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Unknown

5. Test Conducted by: Boeing or Chance-Vought  
Organization Location

6. Required Test Witnesses  
Organization Communications and Transducers Unit  
2-6181

7. Remarks



These documents form the Design Procurement Specification issued to Chance-Vought Corp.

Note: Decision has not been made as to what Nose Cap configuration will be implemented on D-3, Boeing's or Chance-Vought's.  
Date

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

188

D2-5697-16  
Vol. IV

Page  
164.6

110

1-15-62

# QUALIFICATION TEST PLAN

Program Element No.

Brief No.

1. Item Tested **SIGNAL CONDITIONING CIRCUITRY PACKAGES**

Spec. & Dwg. No. (s)  
Used-On Dwg. No.  
Supplier **The Boeing Company**  
Supplier's Address  
Supplier's Part Number

2. Schedule Summary

Task	Reference Doc. No.	Submittal Dates		Approval	
		Schedule	Actual	Date	By
Test Plan	D2-5697-16 Vol IV	8-18-61	1-21-62	1-17-62	I. J. Thompson
Test Requirements		4-1-62			
Test Procedures		6-1-62			
Start Test		6-27-62			
Complete Test		2-21-63			
First Status Report*		7-30-62			
Final Report		2-21-63			

3. Summary of Tests Required I Qualification testing is anticipated in the following environmental areas:

ENVIRONMENT

1. Vibration
2. Shock
3. Temperature & Cooling
4. Humidity
5. Acceleration

GENERAL CONDITIONS

Complex, shaped spectrum; 7.5G(RMS) 5 to 2000 cps, 30 min each in three directions  
 See D2-7481 Appendix "A" for procedures and requests  
 Requirements & Procedures not yet documented  
 Requirements & Procedures not yet documented  
 Requirement will depend upon design

II Qualification testing to determine electrical characteristics under the environmental conditions of I will be required.

4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)

Existing environmental and electrical facilities will be adequate for anticipated testing. Test fixtures will be required; however, these will be available from the development test program.

5. Test Conducted by:  
Organization

Location

The Boeing Company

Seattle

6. Required Test Witnesses  
Organization

2-5636-0 Dyna-Sear Test Data Systems Unit  
2-6162-1 Structure and Installation Group

7. Remarks

Date - 12-13-61

1-15-62

\*submitted monthly thereafter  
2-6181-0-5

189

D2-5697-16  
Vol. IV

Page

103

TEST DATA SYSTEMS

R

177

Program Element No.

Brief No.

1.4.1.3

1

Item Tested: 3000°F Surface Temperature Transducer

Reclassified - see Program Element No. 1.4.1.1, Brief 1. Page 164.1

R  
↓  
y

172

α

<b>2.0.D</b>	<b>QUALIFICATION TEST PLAN</b>			<b>1</b>	
<b>Program Element No.</b>				<b>Brief No.</b>	
<b>1. Item Tested</b>					
AGE and Facilities					
Spec. & Dwg. No. (s)					
Used-On Dwg. No.					
Supplier					
Supplier's Address					
Supplier's Part Number					
<b>2. Schedule Summary</b>					
	<b>Reference Doc. No.</b>	<b>Submittal Dates</b>		<b>Approval</b>	
		Schedule	Actual	Date	By
Test Plan					
Test Requirements					
Test Procedures					
Start Test					
Complete Test					
First Status Report*					
Final Report					
<b>3. Summary of Tests Required</b>					
<p>AGE will generally not be subject to separate formal qualification tests. Suitability of items of AGE for use on the Dyna-Soar Program will be on the basis of prior usage or testing, or upon the system compatibility, integration or functional testing accomplished in conjunction with the program operational and developmental testing.</p>					
<b>4. Special Facilities and/or Test Equipment (Include Estimated Lead Time)</b>					
<b>5. Test Conducted by:</b>					
<b>Organization</b>			<b>Location</b>		
<b>6. Required Test Witnesses</b>					
<b>Organization</b>					
<b>7. Remarks</b>					
<p>Individual test plan sheets will be included herein for those items which may require limited qualification testing as test requirements are determined consistent with program schedules.</p>					
Date 7-24-61					
*submitted monthly thereafter 2-6181-0-5		<b>191</b>		D2-5697-16 Vol. IV	
				Page <b>167</b>	