

1


AD-A208 743

GENERAL DYNAMICS

FORT WORTH DIVISION

INDUSTRIAL TECHNOLOGY MODERNIZATION PROGRAM

Phase 2
Final Project Report



DTIC
ELECTE
JUN 07 1989
S D cy D

PROJECT 20

CONSOLIDATION AND AUTOMATION
OF MATERIAL AND TOOL STORAGE

DISTRIBUTION STATEMENT A
Approved for public release
Distribution Unlimited

Honeywell
Military Avionics Division

REPORT DOCUMENTATION PAGE

1a. REPORT SECURITY CLASSIFICATION unclassified		1b. RESTRICTIVE MARKINGS None	
2a. SECURITY CLASSIFICATION AUTHORITY Honeywell		3. DISTRIBUTION / AVAILABILITY OF REPORT Unlimited	
2b. DECLASSIFICATION / DOWNGRADING SCHEDULE None			
4. PERFORMING ORGANIZATION REPORT NUMBER(S) None Cited		5. MONITORING ORGANIZATION REPORT NUMBER(S) 448307AE H089-0296	
6a. NAME OF PERFORMING ORGANIZATION Honeywell, MAVD	6b. OFFICE SYMBOL (if applicable)	7a. NAME OF MONITORING ORGANIZATION General Dynamics/Ft. Worth	
6c. ADDRESS (City, State, and ZIP Code) St. Louis Park, MN 55416		7b. ADDRESS (City, State, and ZIP Code) Fort Worth, TX 76101	
8a. NAME OF FUNDING / SPONSORING ORGANIZATION F-16 SPO	8b. OFFICE SYMBOL (if applicable) ASD	9. PROCUREMENT INSTRUMENT IDENTIFICATION NUMBER Contract# F33657-82-C-2034 P.O.# 1005262	
8c. ADDRESS (City, State, and ZIP Code) Dayton, OH 45433		10. SOURCE OF FUNDING NUMBERS	
		PROGRAM ELEMENT NO.	PROJECT NO.
		TASK NO.	WORK UNIT ACCESSION NO.
11. TITLE (Include Security Classification) Phase 2 Final Project Report - Project #20 - Consolidation and Automation of Material and Tool Storage			
12. PERSONAL AUTHOR(S) George Swenson			
13a. TYPE OF REPORT Final	13b. TIME COVERED FROM 1985 TO 1987	14. DATE OF REPORT (Year, Month, Day) 87, 06, 15	15. PAGE COUNT 176
16. SUPPLEMENTARY NOTATION CDRL ITM-004			
17. COSATI CODES		18. SUBJECT TERMS (Continue on reverse if necessary and identify by block number) AS/RS, Receiving, Receiving Inspection	
FIELD	GROUP		
13	08		
19. ABSTRACT (Continue on reverse if necessary and identify by block number) This project proposes the development of an integrated computerized material handling and storage system to move and control production material from receiving through receiving inspection to the stockroom and then to kitting.			
20. DISTRIBUTION / AVAILABILITY OF ABSTRACT ☒ UNCLASSIFIED/UNLIMITED ☐ SAME AS RPT ☐ DTIC USERS		21. ABSTRACT SECURITY CLASSIFICATION unclassified	
22a. NAME OF RESPONSIBLE INDIVIDUAL Captain Curtis Britt		22b. TELEPHONE (Include Area Code) 513-258-4263	22c. OFFICE SYMBOL YPTM

Honeywell

JUNE 15, 1987

**GENERAL DYNAMICS
FORT WORTH DIVISION**

**INDUSTRIAL TECHNOLOGY
MODERNIZATION PROGRAM**

**Phase 2
Final Project Report**

PROJECT 20

**CONSOLIDATION AND AUTOMATION
OF MATERIAL AND TOOL STORAGE**

**AVIONICS SYSTEMS GROUP
MILITARY AVIONICS DIVISION
1625 ZARTHAN AVE
ST. LOUIS PARK, MN 55416**

PROJECT 20

TABLE OF CONTENTS

<u>SECTION</u>	<u>TITLE</u>	<u>PAGE</u>
1	INTRODUCTION	1
2	PROJECT PURPOSE/OVERVIEW	2
3	TECHNICAL APPROACH	3
4	"AS-IS" PROCESS	6
5	"TO-BE" PROCESS	12
6	PROJECT ASSUMPTIONS	19
7	PRELIMINARY DESIGN AND FINDINGS	20
8	SYSTEM/EQUIPMENT/MACHINING SPECIFICATIONS	33
9	VENDOR/INDUSTRY ANALYSIS FINDING	39
10	MIS REQUIREMENTS/IMPROVEMENTS	45
11	COST BENEFIT ANALYSIS	48
12	IMPLEMENTATION PLAN	52
13	PROBLEMS ENCOUNTERED AND HOW RESOLVED	56
14	AREAS FOR FUTURE CONCERN/DEVELOPMENT	58



Accession For	
NTIS CRA&I	☒
DTIC TAB	☐
Unannounced	☐
Justification	
By _____	
Distribution/	
Availability Codes	
Dist	Avail and/or Special
A-1	

PROJECT 20

LIST OF ILLUSTRATIONS

<u>FIGURE</u>	<u>TITLE</u>	<u>PAGE</u>
4.1	AS-IS PROCESS	9
4.2	AS-IS FLOOR LAYOUT	10
5.1	TO-BE PROCESS	15
5.2	TO-BE FLOOR LAYOUT	16
5.3	MHS LAYOUT	17
7.1	STINSON/RIDGWAY CUBIC VOLUME ANALYSIS	22
7.2	STINSON/RIDGWAY DAILY ACTIVITY ANALYSIS	23
7.3	STINSON/RIDGWAY TO-BE CAPACITY REQUIREMENTS	24
7.4	STINSON/RIDGWAY TO-BE ACTIVITY	25
7.5	PRELIMINARY STINSON/RIDGWAY MHS LAYOUT	30
7.6	REVISED PRELIMINARY STINSON/RIDGWAY MHS	31
7.7	FINAL STINSON/RIDGWAY MHS LAYOUT	32
9.1	SUPPLIER PROPOSAL EVALUATION MATRIX	42
9.2	SUPPLIER PROPOSAL EVALUATION COST COMPARISON	43
11.1	COST BENEFIT ANALYSIS METHODOLOGY	49
11.2	PROJECT 20 EXPENDITURE SCHEDULE	50
11.3	PROJECT 20 CASH FLOWS	51
12.1	PROJECT 20 IMPLEMENTATION PLAN	53

PROJECT 20

CONSOLIDATION AND AUTOMATION OF MATERIAL AND TOOL STORAGE

SECTION 1

INTRODUCTION

The basic thrust of Project 20 is to integrate the functions of receiving, receiving inspection and central stores into a single computer controlled automated handling and storage system. This includes comprehensive planning, evaluation and justification in order to integrate our current functions into a modern automated facility.

The benefits to be derived from the proposed system are increased labor productivity, improved inventory accuracy, reduced procurement lead time, and reduced inventory carrying costs.

The integrated system will control incoming materials from the receiving dock into storage, from storage into receiving inspection, from inspection back into storage, out of storage to a picking area. All items will be handled by conveyor and stored in carousels, except pallet loads, with a computer tracking system maintaining inventory control and location of parts at all stages of the operation.

Forwarded Submittal Status: Retrieval

Copy to: [unclear] [unclear] [unclear] [unclear]

SECTION 2

PROJECT PURPOSE/OVERVIEW

The objective of this project is to provide a state-of-the-art, integrated computerized material handling and storage system to move and control production material from receiving, through receiving inspection to stock and from stock ready for delivery to the assembly areas. This has been accomplished by evaluating the functions necessary to achieve this end result and integrating these functions into a smoothly controlled handling and storage system.

The key components of the integrated system include:

RECEIVING

Modular receiving stations will be set up at the head of the conveyor system for receiving, identifying and inputting data to the Honeywell Manufacturing System (HMS) and Business Operating System (BOS) upon receipt of material items, and placing containers with these items onto the conveyor for storage in carousels prior to receiving inspection.

STORAGE AND RETRIEVAL

A computer controlled carousel storage system receiving incoming items by conveyor prior to inspection and dispatching materials to receiving inspection on a priority basis.

RECEIVING INSPECTION

Modular inspection stations adjacent to the receiving inspection transporter will receive trays of items to be inspected from the receiving inspection dispatcher. This person requests items from storage on a priority basis and directs them to the proper inspector.

STOCKROOM

Modular combination stocking and picking stations adjacent to a transporter will feed and retrieve items from a fully automated carousel storage and retrieval system (the same system storing incoming material prior to inspection). This will eliminate a major portion of the manual handling involved in the stocking and order filling functions in the stockroom.

STOCKROOM ORDER FILLING

Computer generated orders are displayed on CRT's at pick stations.

SECTION 3

TECHNICAL APPROACH

The technical approach to Phase 2 of this project started with the establishment of a project team to prepare the Phase 2 proposal. The team was composed of representatives of the following departments: Receiving, Receiving Inspection, Stores, Material Handling Engineering, Industrial Engineering, Central Production Control, Procurement and the Program Office. Preparation of the Phase 2 proposal included an analysis of the existing operations in receiving, receiving inspection and the stockroom to establish As-Is conditions. A preliminary To-Be plan was prepared integrating these functions based on projections of future needs for these services.

Upon completion of the Phase 2 proposal, six months prior to Phase 2 award, a search was conducted to engage a consulting firm capable of designing a handling, storage and control system which would accomplish our objectives. Several system suppliers were requested to bid on the development project but our final decision was to go with an independent consultant, Productivity Systems Inc. (PSI). Our decision was based on PSI's experience in designing and managing the installation of systems similar to ours and their independence from any one manufacturer.

The Honeywell project team, together with PSI, took the following approach to develop an integrated material handling and storage system, complete with all of the necessary controls to operate under the Honeywell Manufacturing System (HMS).

DETERMINE DESIGN REQUIREMENTS

An exhaustive and detailed investigation and analysis was made of all current activities in the effected operations. Current material storage, handling and control requirements were established as a basis for our As-Is conditions. The required throughput, storage capacity and necessary interfaces with Procurement, Inventory Control and the Product Sections were projected. This was the basis for establishing our To-Be requirements. The projection considered make versus buy, JIT, business growth and other factors which might change our requirements. This information was analyzed and incorporated into a comprehensive Project Database.

DEVELOP ALTERNATIVE CONFIGURATIONS AND CONCEPTS

A variety of alternative system concepts and configurations as well as the most suitable location in the building were considered in order to meet the requirements of our system. These were developed and reviewed using a "bottom up" approach to ensure that the resulting system design would satisfy the requirements of the functions to be performed.

EVALUATE ALTERNATIVES

Criteria were established to evaluate the alternatives, including availability of standard equipment, appropriate levels of automation, productivity improvement potential and return on investment.

SELECT OPTIMUM SYSTEM CONFIGURATION

A final system concept was selected by the team for further development. This was based on the system which would be the most effective in interfacing with the Honeywell Manufacturing System, the Business Operating System and integrating the Receiving, Receiving Inspection and Stores functions.

DEVELOP A FINAL DESIGN AND DRAFT THE SPECIFICATIONS

A formal specification was then developed to completely describe and define the complete system design and operation. System layout drawings were developed for the areas chosen for the installation.

SELECT COMPETENT SYSTEM SUPPLIERS

System suppliers were selected based on a survey of the industry to determine which companies had the capability and experience to complete this project. Seven companies were selected and contacted to discuss their interest in quoting on the project. Each company was then provided with a complete bid package.

REVIEW AND EVALUATE VENDOR RESPONSES

Five responses were received and evaluated using a vendor evaluation criteria matrix. Two bids were set aside as not sufficiently responsive to the specification and a third because of a lack of sufficient detail to evaluate the proposed equipment configuration and system operation.

SELECT VENDOR

Two vendors submitted complete bid packages and responded to written requests to clarify some areas of their proposal. They were then both invited to make presentations to the project team. This resulted in further questions and responses. A final evaluation of the bid responses was made by the team and a vendor was selected.

FINALIZE DESIGN AND SPECIFICATIONS

Based on the chosen vendors proposal, the final layout drawings and specifications were prepared and a facilities plan and implementation schedule determined.

PREPARE COST BENEFIT ANALYSIS

Based on the final bid package and facilities estimate, a final Cost Benefit Analysis was made and a financial analysis prepared showing cash flow, expenses, ROI, etc. In addition, a cost tracking system was designed to monitor actual costs and savings after implementation.

SECTION 4

"AS-IS" PROCESS

INTRODUCTION

The present system is a completely manual handling and storage system with containers of parts moved on shelf trucks or table top trucks between operations and stored on shelving in the stock areas.

RECEIVING

Parts are received by Dock personnel. Dock personnel use packing slips received with the parts to generate a Move Order and Inship for parts. Those parts which cannot be inshipped (due to no purchase order on file, etc.) are put on a problem shelf in the Receiving area. These problems are resolved via manual methods. After counting, the Move Order is attached to the container of parts. The parts which require inspection are placed on a shelf truck and moved into the Receiving Inspection area by a Stores Material Handler and the Packing Slip and Inship are brought into Receiving Inspection. Those parts not requiring inspection are delivered by hand truck to the requesting area or to the Stockroom inship area.

RECEIVING INSPECTION

Using the Inship generated above, the Receiving Inspection Clerk generates an I.D.I. (Inspection Data Input) Sheet. At this point, the I.P. (Inspection Procedure) folder is removed from the files by a Receiving Inspection Clerk and placed in a tub file in numerical order. Material which is in queue (waiting to be inspected) is stored on shelving at the work center. Parts are removed from the shelving and inspected on a first-in, first-out basis unless a priority for a particular part is established. Priorities are established on a manual basis by manual tracking of material. Lots of parts too large to store on shelving are stored on pallets on the floor in several remote areas. Inspectors pull samples from these lots and bring them to Inspection to perform the inspection operation.

At the Inspection work station some items need to be "Farmed-Out" to other Inspection areas in Honeywell. The parts are then logged in and the paperwork filed in the "Farm-Out" file. When a "Farm-Out" sample is being sent out (versus the entire lot), the balance of the lot is stored on shelving or in its remote location until "Farm-Out" results are returned to Inspection.

When a particular lot of parts has been inspected and is accepted, the following actions occur:

- The Original I.D.I. is brought to the Key punch Operator.
- Inspection results are recorded on a data record card.

- The Move Order is attached to the container of parts and stamped "Accepted". Parts are hand carried to the Stockroom and placed on a shelf. The Stockroom Attendant locates the parts in the stockroom and up-dates the inventory records.
- The Inspector returns the I.P. to the I.P. file area and the Receiving Inspection Factory Clerk files the I.P. folder.

In the event the parts are rejected the following events occur:

- Parts are placed on a table top truck and delivered to the Bond Room where the Bond Room Attendant logs in the parts and places them on a shelf until disposition of the parts occurs.
- A copy of the I.D.I. with the Move Order is sent to the Bond Room along with the parts.
- At the time of disposition, change notices are generated for part distribution and parts are placed on a shelf truck and either sent to stock, returned to the vendor or scrapped.

STOCKROOM

After the parts have been hand carried or trucked to the Stockroom, the parts are hand counted. The parts are placed in containers and randomly located in shelving by Stores Material Handling personnel. After location of the parts, a Stores Clerk either uses a terminal located in the Stockroom to input the location, lot number and quantity of parts received into the Inventory Control System (currently GAPOS), or posts the parts information manually on bucket cards.

Piece parts and/or assemblies are currently withdrawn from the Stockroom for the following reasons:

1. Shipment to a customer/build line.
2. Transfer of parts to someone not using the Inventory System.
3. Transfer of parts to a different "Control Area" on the Inventory System.
4. Immediate need of parts for the Production area (Hot Line Tickets hand carried to the Stockroom).
5. Surplus and segregation of parts.
6. Pulling of parts for Manufacturing Subassembly (MSA) Job Orders (FAB FAC).
7. Stock Withdrawal Tickets which are automatically generated for Kits that have been released the previous day.

Upon receipt of the Stock Withdrawal Ticket for reasons 1 through 6 above, the Stores Clerk looks up the appropriate location on a computer terminal or bucket card and enters it on the Stock Withdrawal form. This step is not required for reason 7, listed above because the information is printed on the withdrawal ticket. After the location has been entered on the ticket, the Stores Material Handling person goes to the appropriate location and removes the tray of parts from the shelving. If weigh counting of parts is required, the Stores person walks to a scale in the Stockroom, counts and bags the parts, and returns the container to its location in the shelving. The Stock Withdrawal Ticket is then attached to the package of parts and the parts are sent to the proper Production area. When filling parts for a Kit Issue (reason 7, above), parts are not sent to the Production area until the complete Kit of parts has been filled. The Stock Withdrawal Tickets for these parts are sorted in location sequence to reduce the amount of walking required by the Stores person when filling a kit. Refer to Figure 4.1 for an overview of the As-Is process flow and Figure 4.2 for the As-Is layout of the area.

FACILITIES

The Stinson/Ridgway facility contains machining, fabrication and gyro assembly operations. The machining and fabrication operations (referred to as the Fab Facility) perform the final machining operations and subassembly operations in support of the gyro assembly operations at Stinson/Ridgway as well as the assembly operations of the St. Louis Park and Metro Business Mall facilities. The stock room at Stinson/Ridgway supports both the Fab Facility and the gyro assembly operations. The Receiving Inspection Operation at Stinson/Ridgway is primarily a mechanical subcontract inspection operation and inspects parts to be processed in the Fab Facility. Purchased parts are inspected in the Receiving Inspection Department of the St. Louis Park facility and those used at Stinson/Ridgway are delivered to the stockroom in that building.

WORK FORCE AS-IS

<u>YEAR</u>	<u>MANPOWER</u>
1987	11
1988	12
1989	11
1990	13
1991	14
1992	15
1993	15
1994	16
1995	17
1996	18
1997	19
1998	19
1999	20




Figure 4.1 As-Is Process

EQUIPMENT

1. The departments covered by this project do not have any manufacturing equipment. Aside from the test equipment in Receiving Inspection, the only equipment used in these areas are metal shelving, inspection benches, shelf trucks and counting scales.
2. The computer system is Honeywell's GAPOS which provides information and control of purchase orders, inventory balances, requirements, quality control, etc.

DISADVANTAGES OF CURRENT METHOD

The principal cost drivers in the Receiving, Receiving Inspection and Stores areas are manual handling and transporting. This includes:

1. Receiving, where the parts must be sorted and loaded either on a table top truck and delivered to the requesting areas or onto a shelf truck and moved into the Receiving Inspection incoming area.
2. Inspection, where the factory clerk must pull the inspection procedure from the file and place it with the parts.
3. Inspection, where the parts must be stored on shelving.
4. Inspection, where the inspector must get the parts from the shelving and move them to the inspection bench.
5. Inspection, where the Stockroom Attendant must move the accepted parts to the stockroom incoming area shelving and the rejected parts to the bond room.
6. The bond room, where the attendant logs in the parts and places them on shelving.
7. The stockroom inship area, where the parts must be removed from shelving and moved to a bench where they are counted, bagged and placed in a storage container.
8. The stockroom, where the containers of parts must be moved into the shelving area and located on a shelf.
9. The stockroom office area, where the stores clerk must input the quantity, lot number and stock location into the inventory control system.
10. The stockroom, where the stores person walks to the shelving location for the parts, removes the tray of parts, moves the tray to the scale, counts and bags the parts and returns the tray to its' location in the shelving.

SECTION 5

"TO-BE" PROCESS

INTRODUCTION

The proposed Material Handling and Storage System will be completely computer controlled with conveyors carrying receipted packages from the receiving station to the automatic inserter/extractors loading carousels. Containers of parts for inspection will be called out of the carousels by the dispatcher, delivered to his station by conveyor, distributed to inspectors by conveyor, returned to the dispatcher by return conveyor and returned to the carousels from the stocking stations by conveyor. Containers of parts to be picked will be automatically sent to pick stations from the carousels on conveyors and the containers returned to the carousels by conveyor.

RECEIVING

Shipments will be received by the Receiving Clerk on the dock who will remove the packing slip and input the Honeywell Purchase Order Number into the computer. The computer will display the items and quantities ordered. This information will be a part of the Honeywell Manufacturing System (HMS) and the Business Operating System (BOS). The items received will be counted and the information entered into the computer which will generate a printed Inship, Move Order and bar-code label. The Inship, Move Order, bar-code and the packing slip will be attached to the container. The parts which do not require inspection will be sent to the requesting area. Parts requiring inspection will be stored in the Material Handling System's (MHS) Automatic Storage/Retrieval System (AS/RS) while loads too large will be stored on pallets in rack storage adjacent to the AS/RS. Parts will be identified in the HMS/BOS computerized system by part number, inship number, work center and a "To Stock Date" requirement.

RECEIVING INSPECTION

The Quality Control Code as specified on the inship will dictate the Inspection Instructions, the Certification Requirements and Government Source Inspection Instructions. For each Receiving Inspection work center, a computer listing will have all Inships in "To Stock Date" order. This will enable the Inspection Dispatcher to concentrate on all priority items on a daily basis. All parts awaiting inspection will physically remain in the AS/RS or pallet racks until the work center is ready to inspect those particular parts. Parts requiring inspection will be entered into the MHS (by the Dispatcher) on a priority basis. The MHS routes the totes containing these parts to the Inspection Dispatch station. The parts to be inspected are removed from the tote, the Inspection Procedure Information (IPI) folder is removed from the file, the bar-code label is wanded which automatically generates a copy of the Inspection Data Input (IDI). The parts, IDI and IPI are placed in a tote and then routed to the appropriate inspection station. Parts stored in pallet racks will be handled in the same manner except the inspector will receive the IPI and the

location of the parts in the pallet rack.

At the Inspection station, it is sometimes necessary to "Farm-Out" (i.e. Electronic Test Center) items for a portion of the inspection. At this point the Inspector will send the samples out. The balance of the lot will be returned to the carousels or remain in the pallet racks until the "Farm-Out" sample is returned. The system will allow anyone to go to a terminal and determine the location of the "Farm-Out".

When a particular lot of parts has been inspected and is accepted, the following actions will occur:

- The original IDI will be sent to Data Entry.
- One copy of the IDI will be placed in a file and kept in Receiving Inspection
- The Move Order (which was generated at the time of receiving) will be stamped off with an acceptance stamp by the Inspector.
- The container of parts, with attached Move Order, will be placed on a flow rack adjacent to the Stockroom Inship area and the Stockroom Attendant will detrash the parts, place them in a tray and store it in the AS/RS.

In the event that the parts are rejected by Inspection, the following events will occur:

- The Inspector will send the parts back to the Receiving Inspection Dispatcher (via conveyor).
- The Receiving Inspection Dispatcher will return the rejected parts to the carousel. The material will be identified as "rejected" and accessible only to Receiving Inspection for disposition.
- A copy of the IDI, along with the Move Order, will be stored with the parts in the carousel. A summary of rejected material stored in the carousels will be generated. The contents of this summary will be similar to the present Hold Room Report.
- At the time of disposition, the Receiving Inspection Dispatcher will remove the rejected material from the carousel and perform one of the following functions:
 1. Place parts with a stamped off Move Order in flow racks for stocking.
 2. Return parts to the vendor on a Procurement Shipping Order (PSO) generated by Procurement.
 3. Scrap, sort or rework parts as directed by the Material Action Release (MAR).
- The Receiving Inspector enters a transaction which will update all required modules of the HMS/BOS at the time of disposition.

STOCKROOM

Parts that are accepted with Move Orders attached will be placed on flow racks adjacent to the Inship Stations. To stock these parts in the carousels, the Stock Attendant unpacks, detashes, counts and bags the parts and the MHS selects the appropriate storage tote and routes it to the stocking station. The MHS prints a bar-code label for the part which the operator attaches to the bag of parts. The operator wands the part label and tote label. He then wands the "task complete" from a menu and moves the tote to the return conveyor input, where it is automatically returned and stored in the MHS carousel. If a back order exists for these parts, the system will generate a fill requirement for the next day in priority sequence.

Piece parts and/or assemblies will be withdrawn from the Stockroom for one of the following reasons.

1. Shipment to a customer as a spare part.
2. Transfer of parts to someone not using the Inventory System.
3. Transfer of parts to a different "Control Area" on the Inventory System.
4. Immediate need of parts for the Production area (Hot Line requests from the line)
5. Pulling parts for Manufacturing Subassembly (MSA) Job Orders (Fab Fac).
6. Stock Withdrawal Requests for Kit Issues.

Daily requirements for Kit Issues (Item 6, above) and individual issues will be called up by the Stockroom Supervisor from the Consolidated Pick List (CPL) module of HMS and released for picking. The MHS retrieves the totes and routes them to the picking stations. As the tote arrives at a picking station, the operator wands the I.D. of the tote and the CRT displays the parts to be picked. The parts are removed and counted using electronic scales, reel counters or by hand, then bagged or otherwise packaged per instructions on the CRT and bar-coded with a label generated by MHS. Upon completion of each pick, the operator will place the parts in a tote and wand in the bar code identification as well as his own identification. This will complete the transaction. Refer to Figure 5.1 for an overview of the To-Be process, Figure 5.2 for the To-Be floor layout and Figure 5.3 for the MHS layout of the area.




Figure 5.1 To-Be Process




Figure 5.3 MHS Layout

WORKFORCE TO-BE

<u>YEAR</u>	<u>MANPOWER</u>
1987	11
1988	12
1989	5
1990	5
1991	6
1992	6
1993	7
1994	7
1995	7
1996	8
1997	8
1998	8
1999	9

BENEFITS OF THE PROPOSED SYSTEM

Because of computer control and verification of all transactions as well as all storage and movement activities, significant savings and benefits are anticipated in the following general areas:

- Increased work force productivity and reduced personnel requirements (see To-Be versus As-Is workforce comparisons).
- Reduced floor space requirements.
- Improved inventory accuracy.
- Improved picking/stocking accuracy.
- Improved material security and real-time inventory-by-location control.
- Positive control of inspected and un-inspected materials.
- Central handling, control and accountability.
- Improve flow time and cycle time from Receiving through Receiving Inspection and to Stock.
- Improved responsiveness to "Hot Line" requests.
- Improved parts containerization, ESD protection and parts protection.
- Total integration of all system functions with HMS/BOS control systems.
- Improved reporting and production control planning data support.

SECTION 6

PROJECT ASSUMPTIONS

The assumptions of Project 20 are:

- Dedicated work stations are required. One individual remains in the same location while filling parts orders.
- The system will allow the stock fill rate to go from 15 per hour to 37.5 per hours.
- The system will allow automatic generation of Hot Line Tickets from the Product areas (via terminals).
- The stockroom will be permitted to combine different lots of parts within one location with parts bagged separately by lot within the location. These locations will be dedicated while like parts are in stock.
- Assume adequate space is available in the Stinson/Ridgway facility to install the proposed system.
- Assume necessary changes can be made within the local bargaining unit.
- Parts will be located randomly within the storage system due to the need for efficient use of storage space. The storage equipment will be modular, thus allowing for breaking up the Stockroom into various segments based on any changes in business needs.
- Implementation of this Project will follow the implementation of the Honeywell Manufacturing System (HMS)/Business Operating System (BOS) and the satisfactory operation of the Consolidated Pick List (CPL) module of HMS in the existing stockrooms.
- Savings data is based on the projected activity increases related to the revenue projections over a 10 year period.
- Capital and expense data are as quoted and have not been negotiated.
- Project 20 is proposed independent of similar ITM Project 28 at Honeywell's St. Louis Park facility. Economies of scale in both capital and expense dollars can occur if both Projects are negotiated and implemented at the same time.

SECTION 7

PRELIMINARY/FINAL DESIGN AND FINDINGS

The approach to the development of the final design has been described in the Technical Approach (Section 3) of this document. At the beginning of this project, the following objectives were established in order to accomplish the general objective of converting the Receiving, Receiving Inspection and Stockroom operations at the Stinson/Ridgway plant into a modern automated facility.

OBJECTIVES

- Consolidate the stockroom into a single area.
- Maximize the storage space utilization.
- Automate all material movement and tracking.
- Provide real-time visibility for part location and movement.
- Centralize handling, control and accountability.
- Integrate record keeping, material movement and transactions.
- Provide physical and data security for segregated stock.
- Prepare operations for upward integration into Honeywell Manufacturing System/Business Operating System (HMS/BOS) through the Consolidated Parts List (CPL).
- Achieve
 - - Increased Space Utilization
 - - Increased Inventory Accuracy
 - - Increased Material Visibility
 - - Increased Configuration Flexibility
 - - Reduced Labor Cost
 - - Reduced Errors in Handling
 - - Reduced Material Cycle Time

ANALYSIS

An exhaustive and detailed investigation and analysis was made of all current activities in the effected operations and a cubic volume analysis was made for all of the stock areas considered for inclusion in the proposed storage system (Figure 7.1). In addition, a study was made of the daily activity in each of the stock areas (Figure 7.2).

From this information a current material handling database was established and a ranking was made of the storage areas that should be included in the consolidated stockroom. The ranking was as follows:

1. Main Stores
2. MSA stock
3. Receiving/Receiving Inspection
4. R1 supplies
5. D&E stock

With the existing conditions well documented and the priority established for consolidation of the storage areas, it was necessary to establish the long range capacity and throughput requirements of the system. These were based on the following factors:

- Business Growth/Site Capacity
- JIT/Lot Size effects
- Make versus Buy
- MRP/Planning
- Peak Activity Levels

The effects of each of these factors were evaluated over a ten year period and the results are shown on Figure 7.3 for capacity and Figure 7.4 for activity.

CRITERIA

The next step in developing the preliminary design was to establish a criteria for evaluating various types of equipment for storage, handling and control systems and software for operating the system.

	A	B	C	D	E	F	G	H
1	1986 STORES CUBIC VOLUME ANALYSIS							
2	TOTABLE MATERIAL SUMMARY IN PRIORITY ORDER							
3	(RIDGEWAY MATERIAL ONLY)							
4								
5	PRIORITY	STOCK		TOTAL	GROSS	NET	COMMENTS	
6	RANKING	CATEGORY		UNITS	CUFT	CUFT		
7	-----							
8	1	MAIN STORES		110	3361	1537	Inc. Supplies	
9	1	INSPECTION Q		22	294	59		
10	2	MSA STORES		25	470	223		
11	3	ENGR. D&E STOCK		125	1198	416	Not Wire Racks	
12	4	SUPPLIES		37	590	379		
13								
14								
15								
16								
17	-----							
18	TOTAL			319	5913	2614		
19	-----							

	A	B	C	D	E	F	G	H
1	1986 STORES CUBIC VOLUME ANALYSIS							
2	BULK MATERIAL SUMMARY IN PRIORITY ORDER							
3	(RIDGWAY PLANT MATERIAL ONLY)							
4								
5	PRIORITY	STOCK		TOTAL	GROSS	NET	COMMENTS	
6	RANKING	CATEGORY		UNITS	CUFT	CUFT		
7	-----							
8	1	MAIN STORES		25	1200	1200	Inc. Supplies	
9	1	INSPECTION Q		18	144	144		
10	4	SUPPLIES		5	240	240		
11								
12	-----							
13	TOTAL			48	1584	1584		
14	-----							

Figure 7.1 Stinson/Ridgway Cubic Volume Analysis

	A	B	C	D	E	F	G	H
1	1986 DAILY ACTIVITY ANALYSIS							
2	RIDGEWAY PLANT							
3								
4	STORES SUMMARY:							
5								
6		INSHIPS	STOCK	HOT	CG	TOTAL	COMMENTS	
7			RETURNS	LINES	TICKETS			
8								
9	MAIN STORES	109	53	212	229	603		
10	MSA STOCK	9	0	60	0	69		
11	D & E STOCK	16	5	70	0	91		
12	R1 SUPPLIES	9	0	60	0	69		
13						0		
14	-----							
15	TOTAL DAILY TX	143	58	402	229	832		
16	-----							
17								
18								
19	RECEIVING INSPECTION SUMMARY:							
20								
21	AVERAGE OF 12 LOTS /DAY (24-107)				CURRENT =	12		
22	AVERAGE OF 10 RAW MATERIAL LOTS/DAY				CURRENT =	10		
23	TOTAL OF 22 LOTS/DAY				CURRENT =	22		

Figure 7.2 Stinson/Ridgway Daily Activity Analysis

	A	B	C	D	E	F	G	H
36	FUTURE CHANGE FACTORS							
37								
38	BUSINESS GROWTH/SITE CAPACITY =			+30%		1.3		
39	JIT/LOT SIZE EFFECTS =			-10%		.9		
40	MAKE vs. BUY =			+5%		1.05		
41	MRP/PLANNING =			NC		1		
42	PEAK INVENTORY LEVELS =			+5%		1.05		
43	OTHER FACTOR TBD =			NC		1		
44	OTHER FACTOR TBD =			NC		1		
45								
46								
47	1995 STORES CUBIC VOLUME PROJECTIONS							
48	TOTABLE MATERIAL SUMMARY IN PRIORITY ORDER							
49	(RIDGEWAY MATERIAL ONLY)							
50								
51	PRIORITY	STOCK		TOTAL	GROSS	NET	COMMENTS	
52	RANKING	CATEGORY		UNITS	CUFT	CUFT		
53								
54	1	MAIN STORES		142	4335	1983	Inc. Supplies	
55	:	INSPECTION Q		28	379	76		
56	2	MSA STORES		32	606	288		
57	3	ENGR. D&E STOCK		181	1545	537	Not Wire Racks	
58	4	SUPPLIES		48	761	489		
59				0	0	0		
60				0	0	0		
61				0	0	0		
62				0	0	0		
63								
64	TOTAL			411	7626	3573		
65								
66								
67	1995 STORES CUBIC VOLUME PROJECTIONS							
68	BULK MATERIAL SUMMARY IN PRIORITY ORDER							
69	(RIDGEWAY PLANT MATERIAL ONLY)							
70								
71	PRIORITY	STOCK		TOTAL	GROSS	NET	COMMENTS	
72	RANKING	CATEGORY		UNITS	CUFT	CUFT		
73								
74	1	MAIN STORES		32	1548	1548	Inc. Supplies	
75	1	INSPECTION Q		23	186	186		
76	4	SUPPLIES		6	310	310		
77				0	0	0		
78								
79	TOTAL			61	2044	2044		
80								

Figure 7.3 Stinson/Ridgway To-Be Capacity Requirements

	A	B	C	D	E	F	G	H
28	FUTURE CHANGE FACTORS							
29								
30	BUSINESS GROWTH/SITE CAPACITY =			+85%		1.85		
31	JIT/LOT SIZE EFFECTS =			+20%		1.2		
32	MAKE vs. BUY =			+5%		1.05		
33	MRP/PLANNING =			NC		1		
34	PEAK ACTIVITY LEVELS =			30%		1.3		
35	OTHER FACTOR TBD =			NC		1		
36	OTHER FACTOR TBD =			NC		1		
37								
38								
39	1995 ACTIVITY PROJECTION - RIDGEWAY PLANT							
40								
41	STORES SUMMARY:							
42								
43		INSHIPS	STOCK	HOT	CG	TOTAL	COMMENTS	
44			RETURNS	LINES	TICKETS			
45								
46	MAIN STORES	295	143	573	619	1630		
47	MSA STOCK	24	0	162	0	186		
48	D & E STOCK	43	14	189	0	246		
49	R1 SUPPLIES	24	0	162	0	186		
50		0	0	0	0	0		
51	-----							
52	TOTAL DAILY TX	386	157	1086	619	2248		
53	-----							
54								
55								
56	RECEIVING INSPECTION SUMMARY:							
57								
58	AVERAGE OF 12 LOTS /DAY				FUTURE =	32		
59	AVERAGE OF 10 RAW MATERIAL LOTS/DAY				FUTURE =	27		
60	TOTAL OF 22 LOTS/DAY				FUTURE =	59		

Figure 7.4 Stinson/Ridgway To-Be Activity

EVALUATION CRITERIA

Equipment

- **Flexibility** - for reconfiguring the layout.
- **High Density Storage** - Will provide efficient space utilization in low ceiling area.
- **Modularity** - for modification, expansion or relocation of the equipment.
- **Expandability** - for increasing the systems capacity.
- **Speed** - meeting required and peak activity.
- **Reliability** - low down time.
- **Automation** - level which can be justified by the ROI.
- **Appropriateness** - well suited for our application.
- **Standard Item** - requiring a minimum of customizing.
- **Implementation** - permit phased installation and startup.
- **Support** - established maintenance program.
- **Reputation** - for quality and performance.
- **Human Factors** - pleasant work environment, safe, easy to use.

Controls and Software

- **Computer Equipment** - appropriate to the application.
- **Operating System/Implementation Language** - adaptable to HMS/BOS.
- **Custom versus Standard** - software content.
- **Support Requirements** - training, commissioning, warranty.
- **Price** - projected relative cost to procure and install.

ALTERNATIVES

The alternatives selected for evaluation were:

- Storage Equipment
 1. Miniload AS/RS
 2. Carousel
 3. Carousel with robotic inserter/extractor
 4. Manned order picker trucks
 5. Existing method
- Handling System
 1. Conventional conveyor system
 2. Transporter conveyor system
 3. Automated Guided Vehicle System
 4. Side access Tote Stacker
 5. Existing method
- Control System
 1. Fully controlled MHS System
 2. Partially controlled MHS System - would control equipment but have little transaction processing software; would depend on HMS/BOS for database and transaction software.
 3. Minimal MHS System - would have local control of handling and storage equipment only, would have no transaction software.

The combination of hardware, computer equipment and software which best met our criteria were the following:

- Storage System - Carousel system with robotic inserter/extractors for each carousel.
- Handling System - Two-level tote conveyor system combined with transporters delivering totes to work stations.
- Control System - Full MHS System including a dedicated minicomputer and on-line interface to the HMS/BOS through CPL.

SELECTION CRITERIA

The following is the key criteria on which the selection was based:

- **Carousel AS/RS with Dedicated Robots**
 - - High throughput capability
 - - Proven technology and low maintenance
 - - Low manpower requirements
 - - High density - low floor space requirements
 - - Flexibility and modularity
 - - Computer control capability
- **Two-level Tote Conveyor System**
 - - High throughput capacity
 - - Proven technology
 - - Safety
 - - Computer control capability
- **Full MHS Minicomputer System**
 - - Stand alone capability
 - - Custom features available
 - - HMS/BOS interface capability
 - - Implementation flexibility
 - - Less requirement for internal software development

DESIGN ALTERNATIVES

With the type of system determined, the capacity and throughput requirements established and the flow and control processes developed, several layout alternatives were considered and evaluated. The first design, shown in Figure 7.5 was thought to be the most effective for the area available in the building based on the following factors:

- Storage System space utilization and clearance - carousels provide high density storage under limited height ceilings.
- Access to Receiving dock - receiving stations located on the dock.
- Implementation flexibility - carousels would be installed in the vacated area presently occupied by Documentation Services and the parts in the stockroom transferred to carousels. Inspection would then be installed in what is now part of the stockroom and in the balance of the area being vacated by Documentation Services.

The preliminary design (Figure 7.5) did not provide efficient access to the test equipment for the inspectors so the design was revised to run the Inspection conveyor on the wall and locate the inspection stations with convenient access to the shared test equipment. This revision is shown in Figure 7.6.

FINAL DESIGN

As the final design and specifications developed, it was necessary to establish with Plant Engineering and the space planners, a firm commitment on the availability of the space planned for this project. A master plan was prepared for the entire building which calls for the expansion of the Ring Laser Gyro area into part of the Documentation Services area which had been planned for this project. Therefore, in order to obtain the amount of area needed, it became necessary to narrow the configuration and extend it to the east. This will result in Inspection being located in the area presently occupied by the lavatories and will increase the cost of the site preparation due to the costly relocation of the lavatories. The final design Figure 7.7, shows the reconfigured area and the relocation of Inspection in relation to the carousels and stockroom.




Figure 7.5 Preliminary Stinson/Ridgway MHS Layout




Figure 7.6 Revised Preliminary Stinson/Ridgway MHS




Figure 7.7 Final Stinson/Ridgway MHS Layout

SECTION 8

SYSTEM/EQUIPMENT/MACHINING SPECIFICATIONS

INTRODUCTION

The Honeywell MAVD Handling System Automation Project was initiated to design a new state-of-the art automated system for the storage, retrieval and handling of material during Receiving, Receiving Inspection, Storage and Order Filling in the Stinson/Ridgway Plant.

The project was initiated with the formation of a team of fourteen staff members with line management responsibilities for the areas of operation effected by the Material Handling System (HMS). The team was assisted by Independent consultants from Productivity Systems Inc., specialists in designing automated material handling and storage systems.

PRELIMINARY SYSTEM DEFINITION AND REQUIREMENTS SUMMARY

The first step in the development of the specifications for the new system was the preparation of a "Preliminary System Definition and Requirements Summary". The first draft (Revision 1) of the document contained a statement of the system objectives, the system requirements, a block diagram of the current functions followed by a block diagram of the functional requirements of the Proposed system and a description of the functional requirements for each phase of the process. The functions included were the following:

- Put-away Operations
- Central Stores
- Cycle Counting
- Inspection Operations
- Sortation Operations

It also contained sections on the following:

- Capacity Requirements - Stockroom
- Capacity Requirements - Inspection
- Report/Query Requirements
- Mainframe Link Requirements

- **System Database - Consisting of:**

- - Inventory Items
- - Inspection Procedures Instruction (IPI) Files
- - Pending Put-a-way File
- - Pick Request File
- - Pending Inspection File

The concluding section was a System Overview describing the control elements, the data elements and the system operational procedures:

1. Receiving
2. Put-a-way Operations
3. Picks - Planned
4. Picks - Unplanned
5. Sortation Operation
6. Inspection

Revision 2

Various meetings were held with the project team to review and revise the specifications. The revisions included differentiation between materials in the HMS/BOS system and those not in the system. These were defined as Inventory Records Management (IRM) and non-IRM materials. It also addressed the handling of stock returns and incorporated a number of other additions and modifications.

Revision 3

Following a review of the second revision, a third revision was prepared which incorporated, in the material flow diagram, the inclusion of non-certified material flow and the separation of pre-inspected and post-inspected material in stock. The volume of activity in the stockroom and in inspection was increased to reflect the anticipated 1996 activity in the two areas. The list of Report/Query requirements was revised to include only those generated by MHS. This was the final draft of the Preliminary System Definition and Requirements Summary.

STORAGE HANDLING AND CONTROL SYSTEM SPECIFICATION

The next step in the preparation of the final design specification was the incorporation of portions of the "Preliminary System Definition and Requirements" into the first draft (Revision 1) of the design specification "Storage Handling and Control System Specification". This consisted of a "System Operating Description" section from the previous document and a partial draft of the "Process Control Computer System" containing subsections "Operating Description - Storage Functions" and "Operating Description - Order Picking". These sections describe various computer operations of the system.

Revision 2

The second revision of the design specification incorporated changes in the MHS Major Functions and Material Flow diagram and other changes throughout. It also contained an expanded "Process Control Computer System" description including General Requirements, System Hardware, Control System Software and Database Requirements.

Section 5.5 through 5.8 were expanded upon from the previous revision and the following sections added:

- 5.9 Operation Description - Cycle Count
- 5.10 Operating Description - Material Consolidation
- 5.11 Operating Description - Bulk Materials
- 5.12 Reports and Queries
- 5.13 System Performance
- 5.14 System Redundancy/Backup
- 5.15 Information Flow Diagrams

Revision 3

The third revision of the design specification added Section 1 "Scope of Work and Bid Requirements", Section 3 "Carousel/Robot AS/RS Specifications", Section 4 "Tote Conveyor Specification", and Section 6 "Honeywell MHS Design Parameters".

Section 1 Scope of Work and Bid Requirements

- 1.1 Scope of Specification
- 1.2 General Conditions of Contract
- 1.3 Project Quote Requirements

1.4 Training

1.5. System Documentation

1.6 Project Management

1.7 Facility Conditions

1.8 Inspections and Acceptance Testing

Section 3 Carousel/Robot AS/RS Specifications

3.1 General Requirements

3.2 Carousel System Configuration

3.3 Robot System Configuration

3.4 Vertical Carousel System

3.5 Horizontal Carousel Design Requirements

3.6 Robot System Design Requirements

3.7 Robot and Carousel Performance Requirements

Section 4 Tote Conveyor Specification

4.1 General Requirements

4.2 Tote Conveyor Configuration - Outbound Tote Flow

4.3 Tote Conveyor Configuration - Inbound Flow

4.4 Tote Conveyor Configuration - Work Stations

4.5 Conveyor Mechanical Requirements

4.6 Conveyor Electrical Requirements

4.7 Conveyor System Throughput

Section 6 Honeywell MHS Design Parameters

6.1 General Requirements/Objectives

6.2 Data Entry

6.5 Work Station Requirements

6.6 Activity Requirements

This third revision, which covered most of the elements of the design specification, was thoroughly reviewed and further revisions made in preparation for the issuance of the specification to vendors for bids.

Revision 4

Revision four was then prepared incorporating suggestions made in the review of revision three and the subsections not previously incorporated. They were:

6.3 Storage Requirements

6.4 Conveyance Requirements

6.7 Building/Physical Requirements

7.0 "Glossary of Terms"

8.0 "Layout Drawings"

9.0 "Ridgway Plant Requirements"

Section 9 "Ridgway Plant Requirements" consisted of a section on general requirements and changes to paragraphs in the other sections which apply specifically to the Ridgway plant system design. These covered changes in the amount of equipment, variations in the functions performed and changes in the activity level.

Addendum 1A

Revision four of the "Storage, Handling and Control Specifications" for the Material Handling System (HMS) Project was sent out with design drawings to seven vendors for bids. Section 9 of this report "Vendor/Industry Analysis/Findings" describes how the vendors were selected. Several of the vendors responded with questions on security access, the database, host communications and functions of the system. As a result of their requests, an addendum 1A was prepared and sent out to the vendors along with a time extension for returning their bids. The addendum answered the questions presented by the vendors and clarified certain sections of the specifications the vendors did not understand.

When the bids were received they were carefully evaluated and the two vendors with acceptable bids, White and Eaton-Kenway, were asked to come in and present their systems to the Honeywell team. As a result of these sessions, further questions developed and other areas of the specification needed clarification.

Revision 5

After the bidders questions and concerns were satisfied, the resulting clarifications along with Addendum 1A were incorporated in revision five of the specifications. See Appendix A.

SECTION 9

VENDOR/INDUSTRY ANALYSIS FINDINGS

An industry survey was conducted to identify the companies that would be capable system supplier/integrators. In general, there are numerous companies manufacturing and supplying system components, such as storage carousels, conveyor equipment and transaction software. There are also at least two dozen companies who claim to be "system integrators". These companies vary from divisions of major equipment suppliers, to small (a dozen employees) equipment sales organizations and startup software houses.

Successfully completing a complex systems project has proven to be a difficult task. It requires significant experience in making mechanical equipment and complex computer software work together - many system integrators seriously under-estimate the complexity and effort. Previous experience and careful research is required to identify those companies with truly successful track records.

After review and assessment of the companies active in this market, seven were selected as appropriate potential system suppliers for the Material Handling System (MHS) project. All seven were contacted by phone to discuss the project and solicit their interest in receiving the specification for review. All seven asked to receive the specification. They were selected based on the following criteria (not listed by priority or importance):

- Capability to supply prime contractor integration services.
- Size and financial stability (as indicated by Dunn & Bradstreet reports).
- Previous project experience in similar projects.
- In house software and project management capabilities.
- Previously demonstrated attitude to work with the customer.

The seven potential system suppliers selected to bid on the project were:

Ann Arbor Computer - Division of Jervis B. Webb Inc.
Ann Arbor, Michigan

SPS Technologies - Automated Systems Division
Hatfield, Pennsylvania

Honeywell - Manufacturing Systems Division
Phoenix, Arizona

White Data Systems - Subsidiary of White Storage & Retrieval Systems Inc.
San Diego, California

Raymond Corp. - Control Products Division
Hollister, California

Integrated Automation Inc.
Alameda, California

Harnischfeger Corp.
Milwaukee, Wisconsin

BIDS RECEIVED

Of the original seven potential suppliers, two (Harnischfeger and Ann Arbor Computer) declined to quote the project. Both were encouraged to reconsider, but indicated that it was their companies policy to not bid on jobs that did not have a high content of equipment they manufactured or supplied. The Honeywell MSD group chose to respond on a team basis with Eaton-Kenway Corporation, a leading supplier of large storage/retrieval systems, after requesting and being granted permission to do so. Eaton-Kenway was not included on the original potential supplier list because their business was in a different market - large stacker crane storage/retrieval systems for heavy loads. After the request to the team was received, it was learned that Eaton-Kenway plans on broadening their market to include systems for lighter loads and higher speeds, such as the MHS system. Initially, at least, the equipment they supply will be subcontracted to others in the industry. During the course of the bid process, Eaton-Kenway took the lead position on the team with Honeywell's MSD role becoming primarily a supplier of the control system components.

The remaining suppliers responded in the following manner:

SPS Technologies - Although their quote was for a complete system, SPS provided no detail or specific response to the MHS specification, even after repeated requests. Their position was that if they were selected for the contract, based on price alone which could vary by 20%, they would then send in a team to Honeywell to work out the details.

White Data Systems - White's proposal was complete and easily evaluated against the MHS specification in most areas.

Raymond Corporation - The response from Raymond was through one of their distributors, Johnson Equipment. However, it was for mechanical hardware only and in no way met Honeywell's request for a response to the complete MHS specification.

Integrated Automation - The response from Integrated Automation was incomplete. It covered only the computer hardware and software areas of the MHS specification. They supposedly would team up with Atlantic Material Handling Inc., but the response from Atlantic was not complete enough to evaluate.

SELECTION CRITERIA

The selection criteria for potential system suppliers consisted of several levels of response and evaluation. First, the MHS specification requested that suppliers quote the complete system as a prime contractor, on a fixed price basis. They were also directed to be completely responsive to the specification, itemizing exceptions or alternatives proposed. Price would certainly be a key evaluation point, but not the only one.

BIDS CONSIDERED

Based on evaluation of the bid responses from the remaining five potential suppliers, two more (Raymond and Integrated Automation) were eliminated because they would not provide quotations for the entire system and did not provide sufficient detail to allow serious evaluation of their proposals. They were eliminated only after several telephone conversations encouraging them to reconsider and submit a more complete response.

The remaining three potential system suppliers (Eaton-Kenway, White Data Systems and SPS Technologies) all provided quotations for the complete MHS system, in varying detail and style.

Although SPS provided a quotation for the complete system, they provided no detail or specific response to the MHS specification and no firm quote, even after repeated requests. Based on this response, their proposal was not competitive with the other responses and therefore was set aside.

The final two potential system suppliers, Eaton-Kenway (with Honeywell MSD) and White Data Systems were rated according to an evaluation matrix by each Honeywell project team member.

EVALUATION CRITERIA

The evaluation of the final two system suppliers was based on a comprehensive 42 page supplier Proposal Evaluation matrix (Figure 9.1). This matrix itemized the supplier responses to each section of the specification. Each section response was rated as "As Required by Spec.", "Not Covered", "Exception Stated" and related comments. Twelve sets of matrix rating forms for each supplier were then reviewed and condensed into a final form. A detailed list of questions was developed for each and submitted to the suppliers to clarify certain points of their proposals. Responses were received and evaluated in further meetings. Each supplier was then invited to make a presentation to the Honeywell team and answer questions regarding their proposal. Each supplier was allowed a full day for the presentation. Approximately twelve representatives from Eaton-Kenway, Honeywell MSD and their subcontractors attended the Eaton-Kenway presentation and three representatives from White Data Systems attended their presentation. During the presentations, further questions were posed to each supplier, which they were requested to respond to in writing. Following the meetings, an all day review session was held by the project team.

Following the receipt of responses to our questions, detailed cost comparison spreadsheets for each proposal were prepared and reviewed (Figure 9.2). Final qualitative comparison ratings were developed, listing the strengths and weaknesses of each supplier and their proposal. A

SUPPLIER PROPOSAL EVALUATION					
SPECIFICATION SECTION 5.0 - COMPUTER CONTROL SYSTEM					
SPECIFICATION REQUIREMENT	PER SPEC. SECTION	AS REQ'D. BY SPEC.	NOT COVERED	EXCEPTION STATED	COMMENTS
PASCAL, C, OR OTHER LANGUAGE.	5.3.2	✓			
ADEQUATE DOCUMENTATION.	5.3.4		✓		Clarification
DATABASE STRUCTURES.	5.4.1	✓			
DOWNLOADING FREQUENCY AND COMMUNICATIONS INTERFACE.	5.4.2			✓	Clarification Page P9
DATABASE STRUCTURES AND FILE RECORD SIZES.	5.4.2-5.4.3	✓			
UPLOADING PROCEDURES AND COMMUNICATIONS INTERFACE.	5.4.4	✓			
RECEIVING OPERATIONS SOFTWARE.	5.5.1-5.5.12		✓		WDS Control Software N. Line Not Available

Figure 9.1 Supplier Proposal Evaluation Matrix

HONEYWELL MMS SUPPLIER EVALUATION: FINAL PRICE COMPARISON

FINAL Vendor Price Comparison: Stinson / Ridgway (1/8/87): STAND ALONE SYSTEM PRICING			
SPECIFICATION ELEMENT	WHITE DATA SYS.	EATON-KENWAY	COMMENTS
CAROUSEL EQUIPMENT	\$144,938	\$209,302	
ADD-ONS:	\$32,000		
CAROUSEL CONTROLS - LOCAL		\$8,785	CONTROLS INCL. IN WHITE PRICING
RACK SHELVING		\$2,024	
ROBOT EQUIPMENT	\$202,895	\$204,581	BOTH INCL. CONTROLS, APPARENTLY.
CONVEYOR SYSTEM - MECHANICAL	\$113,700	\$252,650	
ADD-ONS:	\$12,100		
CONVEYOR SYSTEM - ELECTRICAL	\$79,487	\$256,434	INCLUDES SCANNERS, PLCs, PANELS, etc.
WORKSTATIONS		\$10,291	
CONTROL SYSTEM HARDWARE	\$201,273	\$158,227	
CONTROL SYSTEM SOFTWARE	\$243,000	\$401,576	
CONTROL SYSTEM INST. & INTEGR.	\$60,000	\$218,945	
CONTROL SYSTEM MMS INTERFACE	\$44,000	\$212,601	
PROJECT MANAGEMENT	\$50,000	\$189,838	
SITE SUPERVISION	\$32,106	\$166,255	
SPARE PARTS	\$72,663	\$74,556	
DOCUMENTATION & TRAINING	\$26,000	\$22,867	
FREIGHT			NOT CLEARLY STATED IN EITHER PROPOSAL - ???
MECH. & ELECT. INSTALLATION - ALL EQUIP.	\$90,793	\$246,739	TOTALS - NOT BROKEN DOWN BY WHITE.
WARRANTY COSTS	\$37,720		WHITE PRICE AN ESTIMATE; E-K NOT SPECIFIED (?)
180 DAY PRICE GUARANTEE PREMIUM (3%)	\$43,580		
SOURCE CODE PREMIUM/LICENSE	\$10,000	\$49,952	
PROPOSAL TOTAL:	\$1,496,255	\$2,685,623	

(Note: PSI Phase III Support Costs not included.)

Figure 9.2 Supplier Proposal Cost Comparison

final Vendor Evaluation Pricing and Schedule Comparison matrix worksheet was prepared for each suppliers' proposal. This material was reviewed in detail by the entire Honeywell project team.

EVALUATION RESULTS

1. The project team was very concerned about the suppliers' understanding of and attention to details of the user functions; conveyor operation and noise level; proof of existing software that is appropriate to use as a basis for MHS; and an open and cooperative relationship.
2. Both potential suppliers were judged as needing close supervision during the implementation and installation of the project.
3. Eaton-Kenway was faulted for not being familiar enough with the specification, for avoiding answering questions on their proposed software basis and for poorly coordinating their subcontractors.
4. Unanimous agreement was reached on the selection of White Data Systems as the preferred supplier during the final review meeting. The preference was very strong.

SECTION 10

MIS REQUIREMENTS/IMPROVEMENTS

Section five of the Specification "Process Control Computer System" covers the operating system and describes the Data Link Subsystem which is required to interface Honeywell's Manufacturing System (HMS) and Consolidated Pick List (CPL) with the Material Handling System (MHS). HMS will provide information from its PMC (Purchased Material Control) module for inshipping the material and will generate a data record for the material. This will be down loaded to MHS in an Expected Receipts File.

DATABASE REQUIREMENTS

Receiving

An expected receipts transaction is required. This is a transaction which is downloaded from HMS at the time the parts are received in order to identify incoming shipments and to have available in the MHS database sufficient information to complete the Receiving function. This information includes:

- Part Number
- Lot number (= inship number)
- Sub-lot Number
- Quantity (dock count)
- Date Received
- Warehouse
- Inspection Status
- Access Code (authorization level)
- Shelf Life Expiration
- To-Stock-Date
- Waiver Number

Inspection Process

The inspection process will be driven by the CRP (Capacity Requirements Planning) module of HMS which will create an Inspection Request File. This file will contain a record for each lot of material to be routed to the inspection area and a priority on the due date for each one. This file will be downloaded to MHS on a periodic basis. Results of the inspection operation will be recorded in a journal file record and uploaded to HMS.

Order Picking

Order picking will be done from a Pick List downloaded from HMS out of the CPL (Consolidated Pick List) module, which will run on the DPS-8 host computer. This list will be based on the planned withdrawals in due date sequence. This module will run once a night and generate order picking requirements for all orders that have been released by other HMS modules. The file will

be segregated into multiple Pick Lists, each with about 25 orders. Each Pick List will be sorted by order number and each order number will contain the exploded bill of material line items to be picked. Each line item on the Pick List will contain all the information necessary to pick the part, including the lot number. The parts list will be in FIFO sequence with the oldest lot chosen for that part number and warehouse. If an insufficient number of parts are available in the chosen lot or another lot, a shortage journal file entry will be uploaded to HMS and a backorder record created and maintained by MHS.

The Pick Lists that are downloaded will also contain a number of information fields for each line item. This information will be printed on the Pick Ticket by MHS for future use in the assembly area. Once printed, these fields can be discarded. Hot Orders and Hot Picks will be downloaded in the same manner. Normally, the Pick Lists that are downloaded to MHS will be batched together prior to picking for operator efficiency. All communications between MHS and HMS will be performed on a real-time interactive basis as each activity is completed.

The following information is required for a pick order transaction:

- Order Number
- Requisition Item
- Warehouse
- Lot Number
- Date Inspected
- Part Number
- Quantity
- Order Move-To
- Due Date to Floor
- Operation Used-In
- Work Center of Operation
- Description
- Part Revision
- Part Modification
- Administration Center
- Unit of Measure
- Employee Identification
- Product Code and Description
- Assembly Material Item
- Issue Number
- Reference Number
- Waiver Number
- Lead Form
- Trace Code

Each pick, store, count and receipt transaction that is completed by MHS will require a specific completion record to be transmitted back to the HMS/CPL module. This feedback process should be able to transmit the completion records in real time or to a journal file (if the link is not available).

The MHS system should be capable of handling the transactions on a frequent demand or asynchronous basis with transmission intervals on the order of minutes rather than hours. In this type of on-line communications, the data to be passed between the two systems would be queued in "transmission files" on each system and transmitted on demand or on request and received into similar transmission files. Background processing programs on each system would monitor the transmission files and control the data transmission and management functions.

Cycle Counting

Cycle count transactions may be initiated by HMS request or by the stockroom supervisor. The results will be transmitted to HMS with a transaction image written to the journal.

Information Feedback

Information to be fed back to HMS/CPL from MHS will normally be transmitted on a real time basis as each transaction is completed. If the communication link is not available, these transactions will be journaled to a mag tape for later transfer to HMS. The MHS activities that generate HMS feedback transactions are detailed as follows:

Stocking Transaction: Upon completion of each stocking transaction, a feedback record will be generated and transmitted to HMS/CPL.

Picking Transaction: Upon completion of each line item pick or hot pick, a feedback record will be generated and transmitted.

Unplanned Withdrawal: Any picks that are not generated by the HMS/CPL Pick List or Hot Pick transaction are designated as Unplanned Withdrawals. These will be entered via a keyboard transaction directly to MHS, and upon completion, requires a feedback record to be generated and sent to HMS.

Unplanned Receipt: It is possible to receive material that has no in-ship record. This material will require keyboard entry of required information to MHS to stock the material. Items stocked in this manner require a feedback transaction to HMS/CPL.

SECTION 11

COST BENEFIT ANALYSIS

OVERVIEW

The savings resulting from the implementation of the Material Handling and Storage System (MHS) for the Stinson/Ridgway facility consist of the cost drivers and their associated savings for the Stockroom area. No tangible savings (except floor space) occurred from the analysis of the Dock/Inship area or the Receiving Inspection area. The CBA procedure is shown in Figure 11.1. The major cost driver for the Stockroom area is Material Handling labor. The Department Supervisor assisted Industrial Engineering in projecting personnel requirements.

MANUFACTURING SCHEDULES

The manufacturing schedules for the Stinson/Ridgway Stockroom were determined to act as the basis for the cost drivers and their associated savings. Activity data, consisting of picks and put-aways per month, was obtained for 1986. Inertial Instruments Operations' (IIO) revenue was obtained for 1986 to perform a ratio analysis which developed a relationship between IIO revenue and IIO activity. This ratio was then applied to 10 year IIO revenue projections received from IIO Marketing to determine 10 years projected activity level for the stockroom.

STOCKROOM SAVINGS

Monthly transaction reports, consisting of picks and put-aways, were generated by the Stockroom Department for 1986-1987. These reports were used to project the personnel requirements to meet the manufacturing schedules. With the implementation of the MHS, a reduction in the Stockroom crew resulting from reduced labor in stocking and retrieving material, recording and data entry, and additional support functions will be achieved.

The MHS will permit tracking of in process inventory, which will reduce current manpower requirements for this function. A VIP Tube Operator will not be required due to transactions being performed on-line with the MHS. One Group Leader will be eliminated with the implementation of the MHS as a result of time and labor saved moving material and performing maintenance service. Due to the increased accuracy of picks and put-aways and reaction time of the MHS, there will be a decreased need for Line Runners. A direct relationship exists between the projected picking rates and put-away rates with the MHS and the reduction in head counts for Fillers and Inshippers. The picking accuracy will increase to the 98% accuracy level, reducing labor spent on stock errors. An error report from the Stockroom Supervisor was used to determine Stockroom error savings.

FLOOR SPACE

The implementation of the MHS will have a positive impact on the floor space required for the Dock/Inship, Receiving Inspection and Stockroom areas. A reduction of 300 sq. ft. in the Stinson/Ridgway facility will occur.




Figure 11.1 Cost Benefit Analysis Methodology

CAPITAL AND EXPENSES

The capital, recurring and non-recurring expenses for Project 20 are shown in Figure 11.2 below.

	Net Cost	6.50% Sales Taxable	9.75% Mat'l Acq	Gross Cost	Capitalization Date
CAPITAL COSTS					
Machinery Costs					
Carousel Equipment	\$190,112	\$12,357	\$18,536	\$221,005	1988
Robots	\$218,002	\$14,170	\$21,255	\$253,427	1988
Conveyers	\$220,572	\$14,337	\$21,506	\$256,415	1988
Control Systems	\$280,726	\$18,247	\$27,371	\$326,344	1988
Spare Parts	\$78,071	\$5,075	\$7,612	\$90,757	1988
Project Management (Vendor)	\$53,723	NA	\$5,238	\$58,961	1988
Site Supervision (Vendor)	\$34,496	NA	\$3,363	\$37,860	1988
Installation (Vendor)	\$97,553	NA	\$9,511	\$107,064	1988
PSI Management Fee (Consultant)	\$75,000	NA	\$7,313	\$82,313	1988
Computer Room Mat'l (HI)	\$4,000	\$260	\$390	\$4,650	1988
Area Preparation Mat'l (HI)	\$401,500	\$26,098	\$39,146	\$466,744	1988
Tote Trays	\$150,000	\$9,750	\$14,625	\$174,375	1988
	-----	-----	-----	-----	
TOTAL CAPITAL COSTS	\$1,803,755	\$100,294	\$175,866	\$2,079,915	
EXPENSE COSTS					
Non-Recurring Expenses					
HMS Interface (Consultant)	\$44,000	NA	\$4,290	\$48,290	
Source Code Premium/Lic	\$10,000	\$650	\$975	\$11,625	
Documentation & Training (Vendor)	\$26,000	NA	\$2,535	\$28,535	
Computer Room Labor (HI)	\$8,000	NA	NA	\$8,000	
Area Preparation Labor (HI)	\$348,367	NA	NA	\$348,367	
Software	\$243,000	\$15,795	\$23,693	\$282,488	
HI Direct Labor	\$10,000	NA	NA	\$10,000	
	-----	-----	-----	-----	
TOTAL NON-RECURRING EXPENSES	\$689,367	\$16,445	\$31,493	\$737,305	
TOTAL CAPITAL + NON-RECURRING	\$2,493,122	\$116,739	\$207,359	\$2,817,219	
Recurring Expenses					
* Annual Maintenance (Mechanical)	\$16,000	NA	\$1,560	\$17,560	
* Annual Maintenance (Computer HW)	\$29,600	NA	\$2,886	\$32,486	
* Annual Maintenance (Computer SW)	\$10,000	NA	\$975	\$10,975	
	-----	-----	-----	-----	
TOTAL RECURRING	\$55,600	NA	\$5,421	\$61,021	

* Expense starts in year 2.

Figure 11.2 Project 20 Expenditure Schedule

PROJECT SAVINGS AND CASH FLOWS

The savings to be realized by this project (\$5,538,365) will start occurring in the second quarter of 1989 and continue through the first quarter of 1999. This equates to an IRR of 19% which is below Honeywell's Military Avionics Division hurdle rate of 26%. The Projects cash flows are shown in Figure 11.3 with the assumption that capital is available in 1988.

PROJECT CASH FLOW SUMMARY (\$000)													
	1988	1989	1990	1991	1992	1993	1994	1995	1996	1997	1998	1999	TOTAL
Capital	\$2,080	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$2,080
Non-Recurring Expense	\$737	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$737
Related Expenses	\$0	\$0	\$46	\$61	\$61	\$61	\$61	\$61	\$61	\$61	\$61	\$15	\$549
Savings	\$0	\$205	\$345	\$398	\$440	\$488	\$543	\$606	\$677	\$756	\$844	\$236	\$5,538
Depreciation	\$208	\$374	\$300	\$240	\$192	\$153	\$123	\$140	\$140	\$140	\$70	\$0	\$2,080

Figure 11.3 Project 20 Cash Flows

SECTION 12

IMPLEMENTATION PLAN

INTRODUCTION

The proposed implementation plan is based on the assumptions that Capital Funds for the project will be incorporated into the 1988 Capital Plan, that funds are available during the first quarter of 1988 and the 19% IRR is acceptable to Honeywell management. It also assumes that the space presently occupied by Document Services and the Instrument Lab will be vacated by the end of the 1st quarter of 1988.

DESCRIPTION OF IMPLEMENTATION PLAN ACTIVITIES

The following is a description of the activities shown on the Project 20 Implementation Plan Schedule (Figure 12.1).

BUILDING PREPARATION

Design of the Area - This is a Plant Engineering activity which consists of preparing plans for the construction of the area in which the MHS and subcontract inspection will be located. It will involve planning the location of exterior walls, offices, utilities, etc.

Demolition of the Area - When project funds are approved, the Maintenance Department will begin the removal of existing walls, lavatory fixtures if the proposed area is used, ceiling and other obstructions to the installation of the MHS.

Construction of the Area - This involves installation of new peripheral walls, construction of offices and installation of utility outlets where required.

PLANNING

Facilities and Project Management Requirements - Before the actual project can be started, the location of the system and the facility requirements must be finalized and agreed to by Plant Engineering, the Honeywell Project Manager and the Vendor Project Manager.

Project Schedule - The same parties must establish and agree to a project schedule with milestones and a system for reporting progress against the established milestones.

DESIGN

Functional Design Documents - Based on Honeywell's specifications, the Vendor will develop a functional design document as required by Paragraph 1.5.3 of the Honeywell specification and a System Detailed Design Document as required by Paragraph 1.5.4 (see Appendix A). This shall include system application software, design documents as well as diagnostic procedures and a software implementation schedule.

ACTIVITY	1988										1989	
	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB
Building Preparation												
Design of Area	XXXX	XXXX	XX									
Demolition	XXXX	XXXX	XX									
Construction				XX XXXX	XXXX							
Planning												
Facility & Proj Mgt Req	XXXX											
Project Schedule	XXXX											
Design												
Functional Design Doc	XXXX	XXXX	XXXX	XX								
Detailed Spec		XXXX	XXXX	XXXX	XX							
Develop Accept Test Doc				XX XXXX	XX							
Software												
Control Sys S/W Gen				XXXX	XXXX	XX						
Control Sys S/W Customization					XXXX	XXXX	XXXX	XX				
S/W Integ @ Vendor Facility							XX	XXXX	XX			
S/W Demo @ Vendor Facility									X			
Hardware												
Procure Components				XXXX	XXXX	XXXX	XXXX					
Mech & Elec Installation							XX	XXXX	XX			
Mech & Elec Integration										XX X		
Integration & Testing												
Software Integration										XXX	XX	
System Integration & Test										XXX	XXXX	
Operator & Maint Training										XXX	XXXX	
System Acceptance Testing											XX	X
Final Acceptance												X

Figure 12.1 Project 20 Implementation Plan

Detailed Specifications and Drawings - The detailed specifications, design drawings and installation drawings will be prepared by the vendor and approved by Honeywell.

Develop Acceptance Test Documentation - Acceptant Test documentation will be developed based on the requirements of the Honeywell Specifications.

SOFTWARE

Control System Software Operations - The vendor will generate the standard Control System software necessary to operate the MHS equipment.

Control System Software Customization - The vendor will customize the Control System software to meet the unique requirements of the Honeywell system (i.e. CRT screen format, labels, reports, queries, etc).

Software Integration at the Vendor Facility - The vendor will demonstrate the control system hardware and software to Honeywell personnel for approval at his facility prior to shipment to Honeywell.

HARDWARE

Procure Components - Based on the Honeywell specifications and the vendors' detailed drawings and specifications, orders shall be placed for the fabrication of the necessary carousels, robots, conveyors, support equipment and controls.

Mechanical and Electrical Installation - All carousels, robots and conveyors shall be installed mechanically and electrically in the specified location at the Stinson/Ridgway facility under the direction of a full time installation supervisor.

Mechanical and Electrical Integration - Once installed the various components of equipment shall be integrated with the computer controlled system.

INTEGRATION AND TESTING

Software Integration - When the vendor system is delivered to Honeywell (after vendor site check out), it will be integrated with the Honeywell Manufacturing System.

Software Integration and Testing - With the MHS hardware integrated with the operating system, the complete system will be operated and tested against the requirements of the Operating Test Document. The carousels will be loaded at this time and subcontract inspection will begin functioning in the new area.

Operator and Maintenance Training - During the integration of the hardware, control software and operating system, both maintenance and operating personnel will be trained on the maintenance and operation of the system.

System Acceptance Testing - The complete system will be operated to perform all of the functions required in the Acceptance Test Documentation.

Final Acceptance - Based upon the satisfactory performance of the system against all of the requirements of the Acceptance Test Document, the system will be accepted by Honeywell and the one year warranty period will begin.

SECTION 13

PROBLEMS ENCOUNTERED AND HOW RESOLVED

PARAMETER OF THE PROJECT

The original description of Project 20 was "Consolidation and Automation of Material and Tool Storage". The intent of the project was to consolidate all of the stock areas and service cribs into one large centrally located stockroom. However, due to the remoteness of some of the areas serviced and the frequency of service required, it was impractical to locate all stockrooms and cribs in one area.

RESOLUTION

In order to resolve the problem it was decided to limit the scope of the project to combining and relocating the stockrooms only and continue to maintain service cribs in their present location adjacent to the area they service. These included the Tool Crib, Gage Crib and D&E Engineering Crib.

However, since much of our storage activity was prior to Receiving Inspection, it seemed desirable to locate the preinspected material in the central stock room and relocate the subcontract inspection area adjacent to the stockroom. Since conveyors were planned to deliver parts from storage to stock pickers, this same system could be used to deliver parts to the inspectors by installing delivery and take away conveyors in Receiving Inspection.

STOCKROOM LOCATION

With the receiving dock located in the center of the south side of the Stinson/Ridgway facility, the preferred location for the central stockroom is directly opposite the dock where the cafeteria is presently located. Our first proposal was for space in the cafeteria area. However, a space planning group was formed for the Stinson/Ridgway facility with the responsibility to facilitate the rearrangement of the entire building in order to accommodate the expansion of several departments on the first floor. This group approved plans for expansion of Ring Laser Gyro assembly into the cafeteria area making it unavailable for a Central Stockroom.

RESOLUTION

In order to keep our distribution lines from the stockroom to the using areas as short as possible, we proposed using the area adjacent to the cafeteria as the next best central stockroom location. We also proposed relocating our receiving area on the south wall directly opposite the stockroom. The area originally agreed to was altered somewhat by the Ring Laser Gyro expansion making it necessary to reconfigure the area and forcing us to lay out Receiving Inspection in the present lavatory area. This will prove to be an expensive compromise but it was necessary to get the space necessary to combine the stockroom and Receiving Inspection.

HMS INTERFACE WITH MHS

In order to develop a software system to interface with the Honeywell Manufacturing System (HMS), it was necessary to determine what information had to be transmitted between the main frame and the Material Handling System (MHS). HMS, which is scheduled to be in operation by the time the Material Handling System is operational, had no stockroom module. Therefore, there was no way of knowing what information would be received from HMS and what information had to be transmitted back to HMS.

RESOLUTION

It is necessary to solve this problem in order to operate under HMS prior to the installation of the Material Handling System. This involved writing an inventory control module (Consolidated Pick List "CPL") for HMS and taking into consideration the requirements for the MHS. As a result, Section 5 of the specification (Appendix A) describes the database requirements for each of the transactions and the master record files required to be resident on the MHS System.

SECTION 14

AREAS FOR FUTURE CONCERN/DEVELOPMENT

FUTURE CONCERNS

Storage Requirements

The storage capacity of the proposed system is based on our current operating system requirements projected out for 10 years. If the basic operating system changes, which may occur with the adoption of the Honeywell Manufacturing System, the capacity requirements may also change. It is not known at this time if such changes will occur, but if they do, the proposed system has the flexibility to adjust to changes in future storage and throughput capacity requirements.

Location

As mentioned in Section 12, the location presently laid out for this project includes relocation of lavatories for installation of Receiving Inspection. Hopefully future refinement of the building space plan will take into consideration the cost of such a relocation. In meetings with Plant Engineering, this subject has been discussed and they are investigating alternative locations which would be more efficient and less costly to renovate.

FUTURE DEVELOPMENTS

Distribution System

The natural extension of this project for automating the Receiving, Receiving Inspection and stockroom is the automation of the delivery system from the stockroom to the using areas. With the stockroom centrally located in the building, adjoining two of the major assembly areas, a mechanized delivery system to these areas should be relatively simple to implement. However, any substantial effort in this direction will have to be postponed until the rearrangement of the building is completed.

The third major assembly area in the building, the Fabrication Facility, will also be serviced from the centrally located stockroom. However, this area is at one end of the building and would require a more sophisticated delivery system. Tech Mod Project 21 addresses the subject of a delivery system throughout the building and would be the next material handling project to be undertaken. However, Project 21 is on hold pending approval of our present stockroom consolidation project, completion of the building rearrangement and future funding availability.

APPENDIX A

**STORAGE, HANDLING, AND CONTROL SYSTEM
SPECIFICATION**

NOTE: This Specification was written to address Honeywells' Stinson/Ridgway and St. Louis Park Facilities. Section 9 "RIDGWAY PLANT REQUIREMENTS" should be reviewed before preceding with any other Section of this specification.

HONEYWELL MHS Automation Project

TABLE OF CONTENTS

SECTION	TITLE	PAGE
1.0	SCOPE OF WORK & BID REQUIREMENTS	61
2.0	SYSTEM OPERATING DESCRIPTION	75
3.0	CAROUSEL/ROBOT AS/RS SPECIFICATION	84
4.0	TOTE CONVEYOR SYSTEM	102
5.0	PROCESS CONTROL COMPUTER SYSTEM	116
6.0	HONEYWELL MHS DESIGN PARAMETERS	150
7.0	GLOSSARY OF TERMS	158
8.0	LAYOUT DRAWINGS	160
9.0	RIDGWAY PLANT REQUIREMENTS	163

SECTION 1.0

SCOPE OF WORK AND BID REQUIREMENTS

TABLE OF CONTENTS

SECTION	TITLE	PAGE
1.1	SCOPE OF SPECIFICATION	62
1.2	GENERAL CONDITIONS OF CONTRACT	64
1.3	PROJECT QUOTE REQUIREMENTS	65
1.4	TRAINING	68
1.5	SYSTEM DOCUMENTATION	68
1.6	PROJECT MANAGEMENT	70
1.7	FACILITY CONDITIONS	71
1.8	INSPECTIONS AND ACCEPTANCE TESTING	72

1.0 SCOPE OF WORK & BID REQUIREMENTS

1.1 Scope of Specification

1.1.1 This specification describes the material handling and control system requirements for the Honeywell Avionics Division Material Handling System (MHS) Automation Project. The equipment specified in this document will be installed in the existing Avionics Division facilities in St. Louis Park, Minnesota. The system is designed to handle the storage, retrieval, and material movement functions for the receiving, receiving inspection, and stock room areas of the existing operation.

1.1.2 The automated material handling and control system is made up of the following major sub-systems:

AS/RS System

- o Carousel AS/RS (Nine Units)
- o Robot Inserter/Extractor System
- o Vertical Carousel System for Inspection Folders

Conveyor System

- o Tote Conveyor Interconnect System
- o Work Station Delivery System
- o Sortation Matrix

Computer Control System

- o Transaction Processing Subsystem
- o Database Subsystem
- o Equipment Monitoring and Control Subsystem
- o Workstation I/O Device Subsystem
- o Data Link Subsystem

In addition to these systems to be provided by the material handling systems contractor, the Avionics Division will utilize conventional pallet and bulk material storage systems and some manually accessed small parts storage that will be controlled by the MHS Control System.

1.1.3 The selected supplier must quote the computer hardware and software for the MHS Process Control Computer System, but Honeywell reserves the option to provide the computer equipment in the actual system implementation. Proposals using Honeywell computer equipment will be favored, since Honeywell currently uses an integrated system of Honeywell DPS-6 and DPS-8 computer equipment at

this site. Further information on the computer hardware options is included in Section 5.1.2 of this specification.

The supplier must use the selected system hardware or make other provisions to provide a developmental system for use in internal software development in his facility prior to installing the software at the Honeywell installation site. The control system must be designed for on line interfacing with the existing DPS-8 based HMS business software system currently being installed in the Avionics Division.

- 1.1.4 Honeywell intends to award the contract for the automated material handling and control system to one prime contractor, but reserves the right to make a partial award if necessary.
- 1.1.5 The system is to be installed in the Honeywell Avionics Division facilities as shown in Honeywell Drawing MHS-1 Revision A.
- 1.1.6 Honeywell will clear the installation area in the building, including re-routing of overhead utilities in order to provide adequate space for the installation. Honeywell will provide access for the supplier to unload materials through the truck receiving docks in the building and allow movement through the existing building aisles.
- 1.1.7 Since the system will be installed in an existing operating facility, installation phasing will be required in order to assure that the current manufacturing support levels are maintained during the entire installation, checkout and startup period. Honeywell will clear the room for installation of the carousels, robots and input/output conveyor systems first, followed within two weeks by clearing of the area for the picking, stocking and receiving operations. The areas for the remainder of the conveyor system, including incoming inspection and Consolidation will not be available for installation until the remainder of the system has been accepted and loaded.
- 1.1.8 Potential system suppliers are encouraged to quote alternative concepts and equipment which may meet Honeywell requirements at a lower cost, increase capacity, improve reliability, or provide other benefits. However, the requirements of this specification must be met in the basic proposal. Any alternatives must be specifically identified as such, and corresponding savings and costs itemized.

1.2 General Conditions of Contract

- 1.2.1 Honeywell representatives will work only through the prime contractor on all changes of scope in subcontracted work.
- 1.2.2 The system installation must be in compliance with all applicable federal, state, and local laws, rules, regulations and orders in effect when the order is placed.
- 1.2.3 The mechanical and electrical equipment and installation must comply with all provisions of:
 - o Department of Defense Standard # 1685 -Electrostatic Discharge Control Program
 - o National Electrical Code (latest edition)
 - o State and Local Electrical Codes o Occupational Safety and Health Act
 - o Applicable Environmental and Pollution Control Regulations
 - o American Welding Society for Welding
 - o Industrial Risk Insurers (IRI) for Fire Protection
 - o National Electrical Manufacturers Association Standards for Electric Motors, controls and enclosures.
 - o National, State, County and Municipal Structural, Safety and Building Codes
- 1.2.4 The system contractor must abide by Honeywell's established security and sign-in procedures. Building access will be provided on a first and second shift basis.
- 1.2.5 During construction on the Honeywell site, all contractor work must be performed in such a way that there is no interference with Honeywell's ability to perform normal manufacturing operations.
- 1.2.6 The system contractor shall be responsible for obtaining all necessary test or installation inspection approvals from appropriate governmental agencies.
- 1.2.7 Honeywell will conduct continuous inspections of the system components during fabrication and installation and perform acceptance tests in accordance with the requirements specified in Section 1.8 of this document.
- 1.2.8 The system contractor shall be directly responsible for all work and materials installed or supplied by his

subcontractors, and all equipment supplied to him by other manufacturers within the scope of work. The contractor must identify to Honeywell all subcontractors he employs and must have total responsibility for obtaining, directing, scheduling, and controlling them in the process of satisfactorily completing the contractual scope of work. This list must include the company names, addresses, telephone numbers, and the prime contractor's contact at that company.

- 1.2.9 The selected vendor shall supply to Honeywell a certificate of insurance detailing the type and amount of insurance that will cover their company during the performance of the contract. Should subcontractors be utilized in the performance of any part of the contract, providing insurance coverage to all subcontractors shall be a responsibility of either the prime contractor or the subcontractors themselves and is not the responsibility of Honeywell.
- 1.2.10 The entire contracted material handling and control system shall be covered by a warranty with a period of no less than 12 months. The prime contractor must provide this coverage, regardless of warranty provisions provided by individual subcontractors or component suppliers. The system warranty will not start until the system has been accepted for production use by Honeywell.
- 1.2.11 Installation timeliness is a major concern, since the new system is needed as quickly as possible in order to support Honeywell's manufacturing operations. The selected system supplier must commit to a fixed schedule and meet specified installation milestones in order to meet these requirements. Frequent review meetings will be held in order to verify progress toward scheduled milestones.

1.3 Project Quote Requirements

- 1.3.1 All potential system contractors must submit complete technical proposals describing the configuration, features, and capabilities of the hardware and software proposed. Three copies of the proposal must be provided. As a minimum the technical proposals must include the following:
- o Equipment technical descriptions
 - o Plan and elevation drawings
 - o Description of safety features
 - o Software detailed description

- o Preliminary software structure charts
- o Maintenance requirements
- o Description of documentation
- o Description of training plan
- o Honeywell facility requirements
- o Floor loading requirements
- o Equipment utility requirements
- o Preliminary spare parts list
- o Requirements for any additional equipment that is necessary for proper operation

1.3.2 System contractor proposals must include a separate section that provides a detailed fixed price quotation that will remain firm for a period of 180 days from the proposal date. A price breakdown of the major system components must be provided as follows:

CAROUSEL SYSTEM

- o Carousel Equipment
- o Carousel Controls
- o Carousel Electrical Installation
- o Carousel Mechanical Installation

ROBOT SYSTEM

- o Robot Equipment
- o Robot Controls
- o Robot Electrical Installation
- o Robot Mechanical Installation

CONVEYOR SYSTEMS

- o Conveyor System - Mechanical Equipment
- o Conveyor System - Electrical Equipment
- o Work Stations
- o Work Stations Installation
- o Conveyor System - Installation

CONTROL SYSTEM

- o Control System Hardware
- o Control System Design
- o Control System Software
- o Control System Installation
- o HMS System Interface

PROJECT COSTS

- o Project Management
- o Site Supervision
- o Recommended Spare Parts
- o Freight

- 1.3.3 System contractor proposals must include a fixed project schedule with at least the following major milestones:
- o Contract Award
 - o Completion of System Functional Design Document
 - o Completion of System Detailed Design Document
 - o Completion of Installation Drawings
 - o Procurement of System Components
 - o Fabrication of System Components
 - o Component Delivery Schedule
 - o Supplier Software Demonstration
 - o On Site System Installation
 - o Local Controls Demonstration
 - o System Available for Throughput Test
 - o Throughput Test
 - o Operator Training
 - o Maintenance Training
 - o System Reliability Test
 - o System Acceptance
- 1.3.4 Suppliers should quote the shortest system installation times that are possible without incurring excessive additional costs. Honeywell desires to have the total system operational within approximately 12 - 15 months or less after placement of the order. Suppliers should also specify what schedule improvements would be possible at additional cost and what the related cost increment would be.
- 1.3.5 Suppliers must provide with their quotation a separate list of any exceptions they have taken to the Honeywell specification. This consolidated exceptions list must refer to specific specification paragraph numbers, state the exception and the reason for the exception, indicate any related cost differences, and recommend alternative provisions for achieving the specification intent.
- 1.3.6 This specification defines the minimum requirements for each equipment section. Suppliers are encouraged to quote equipment that exceeds these requirements. Compliance with the specification requirements does not relieve the system contractor of his responsibility to provide equipment that effectively and efficiently performs the intended functions defined by Honeywell.
- 1.3.7 Suppliers are encouraged to provide with their proposal a complete set of company background information, including product brochures, lists of

similar system installations, and recommendation of specific system installations that could be visited by Honeywell personnel as part of the supplier selection process.

1.4 Training

- 1.4.1 The system supplier shall be responsible for the on site training of at least six Honeywell system operators and four stockroom supervisors in safe and efficient operation of the material handling and control system.
- 1.4.2 The supplier shall conduct an on site training course for at least six Honeywell equipment maintenance personnel. The training course must include at least the following:
 - o Mechanical System
 - o Electrical System
 - o Control System
 - o Preventive Maintenance Procedures
 - o Trouble Shooting Techniques
 - o Microprocessor Diagnostics
 - o Safety Precautions
- 1.4.3 Software support training shall also be provided as part of the contractor's scope of work. This training must include sufficient instruction to allow Honeywell systems analysts and programmers to diagnose software problems, make minor changes in the system that may be required after expiration of the one year software warranty, and plan for future system enhancements.
- 1.4.4 "On the job" training for Honeywell equipment maintenance and systems personnel shall be provided by the system contractor. This training will include observation and participation in the development of software modules, control system software module integration, and system checkout and testing at the Honeywell facility.

1.5 System Documentation

- 1.5.1 Detailed system installation drawings must be provided to Honeywell for review and approval within three months after contract award and prior to contractor procurement of system components or component fabrication. One reproducible set plus three copies are required.

- 1.5.2 Prior to final system acceptance, "as built" drawings must be provided to Honeywell. Honeywell will allow deviations that they consider to be minor to be noted on the installation drawings along with explanatory notes. Any major changes from the original installation drawings must be redrawn in order to provide adequate "as built" drawings. One reproducible set plus three copies are required.
- 1.5.3 A System Functional Design Document must be submitted to Honeywell for approval within the first four months after contract award. The document must include at least the following detail:
- o Application Software Functional Design Specifications (including description of the Query capabilities for generation of reports)
 - o Database Structures and Record Layouts
 - o CRT Screen Formats
 - o Report Formats
 - o Process Control Computer/HMS Interface Specifications
 - o Preliminary Backup/Recovery Procedures
 - o Recommended Contingency / Disaster Procedures
 - o System Security Features
 - o Program Coding Standards
 - o Detailed Computer Hardware List
 - o Application Software Detailed Design Completion Schedule
- 1.5.4 A System Detailed Design Document must be submitted to Honeywell for approval prior to starting software construction. The document must include any revisions to the approved System Functional Design Document, in addition to at least the following detail:
- o System Software Structure Charts
 - o System Performance Capabilities
 - o Preliminary System Application Software Design Documentation
 - o Preliminary System and Application Software Diagnostic Procedures Manual
 - o Application Software Construction/Implementation Schedule
- 1.5.5 The contractor must provide Equipment Maintenance Manuals that include at least the following:

- o Electrical Maintenance Procedures
- o Mechanical Maintenance Procedures
- o Complete Mechanical Component Drawings
- o Complete Electrical Schematic Drawings
- o Spare Parts List
- o Preventive Maintenance Schedules
- o Trouble Shooting Procedures
- o Microprocessor Diagnostic Procedures

1.5.6 Three copies of all system documentation must be provided.

1.5.7 In conjunction with beneficial occupancy and before final payment, detailed documentation of the final system software design, including the final System Design Document and a copy of all system application software and source code must be provided to Honeywell.

1.5.8 All documentation must be revised and updated with any revisions or part substitutions that are required during the warranty period. These revisions must be submitted to Honeywell within 30 days after the change has been implemented and proven to be successful in correcting the problem.

1.5.9 During the warranty period the supplier must provide on-site field service and telephone consultation for equipment and software problems encountered by Honeywell. When the system is not capable of accessing all totes and moving them on the conveyor system under computer control, the supplier must provide emergency service. Under these conditions, telephone consultation must be provided within one hour and on-site service within 8 hours from the time of request by Honeywell. If the problems are determined to have been caused by warranty-covered items, there must be no charge to Honeywell for this service.

1.6 Project Management

1.6.1 The entire contractor's scope of work on this project must be managed by an experienced project manager, who will serve as the primary interface between Honeywell and the contractor. The project manager must have the responsibility and authority to competently manage the entire project from the date of the contract award to the final acceptance by Honeywell.

1.6.2 The contractor must also provide a full time installation supervisor during all periods of time when work is being performed on the Honeywell

site. On site installation work will not be allowed unless there is a competent installation supervisor present.

1.7 Facility Conditions

- 1.7.1 Honeywell facility environmental conditions will be as follows:

TEMPERATURE

- o In AS/RS Area = 72 degrees plus or minus 20 degrees.
- o Outside AS/RS Area = 72 degrees plus or minus 25 degrees.
- o Computer Room = 70 degrees plus or minus 5 degrees.

HUMIDITY

- o Humidity Control in the Computer Room Only = 45 percent plus or minus 5 percent.

- 1.7.2 Honeywell will provide an enclosed computer room with raised floor, filtered power supply, and the necessary environmental controls.

- 1.7.3 Honeywell will supply 480 volt, 3 phase, 60 hertz power to a fused disconnect box located on the wall at the rear of the Carousel AS/RS Area and to the motor control center location shown on Honeywell Drawing # MHS-1. All additional power distribution must be supplied from these sources. If additional power is required, the exact requirements must be stated in the supplier's proposal.

- 1.7.4 The floor in the installation area is of typical warehouse condition with a steel trowel finish. The concrete is 6" thick with WWF reinforcing with joint controls approximately on the building grid lines.

- 1.7.5 During the installation period, Honeywell will supply temporary 110-120 volt power to a central location in the installation area. The installation areas are within existing buildings, and the installation areas will be cleared prior to the arrival of the contractor's installation crew.

- 1.7.6 Honeywell will provide in plant compressed air to a central location in the installation area. However, from the plant source to the point of use it shall be the responsibility of the supplier to install all necessary

pipng, filters, lubricators, dryers and controls that are required for the supplier's equipment.

- 1.7.7 All ceiling hung or roof supported equipment must be approved by Honeywell. The supplier shall furnish approximate weight of the equipment and confirm with Honeywell that support trusses are of adequate design prior to installation. The equipment supplier must design, furnish, and install all hangers and cross bracings as required by the static and dynamic loading of the equipment.

1.8 Inspections and Acceptance Testing

- 1.8.1 A series of inspections and acceptance tests will be required in order to adequately monitor the system development and installation. Inspections will be required periodically at the supplier's manufacturing facilities during the manufacturing of the system components, during the integration and testing of system software, and at the Honeywell Avionics Division facilities. Formal inspections and tests are as follows:

- o Carousel Inspection Prior to Shipment - At least one of the carousels must be inspected by Honeywell and approved for shipment to the installation site prior to the shipment of any of the carousels to the site.
- o Supplier Software Demonstration - Prior to shipment of the control system hardware or software, to the Honeywell site, the control system must be demonstrated to Honeywell personnel at the supplier's site, and Honeywell must approve the system for shipment. The control system demonstration must include all system commands, displays, reports, and responses to anomaly conditions, using simulators for carousels, robots, conveyors, and other devices. Any changes in the system software that are necessary to comply with this specification must be incorporated prior to approval by Honeywell.
- o Carousel/Robot Local Control Test - Once the Carousel system has been satisfactorily installed, the supplier must perform a demonstration of the carousel and robot

operation under local control. This demonstration must include at least the following:

- Each carousel and robot must demonstrate the capability to perform all required functions under local microprocessor keyboard control.
- Each carousel and robot must demonstrate the capability to perform the required dual command cycles within the specified cycle times.
- All system safety devices must be demonstrated and shown to operate properly.
- Each carousel and robot must demonstrate the capability to accurately position horizontally and vertically.
- Each carousel and robot must demonstrate the capability to operate successfully with maximum load weight and with a variety of loaded and unloaded tote conditions.

All portions of the Carousel system must meet these requirements prior to further acceptance testing.

- o System Test - The complete system testing will be accomplished once the supplier has installed and checked out all system elements. In this testing the supplier must demonstrate full system operation under computer control. All specified system functions, features, and safety devices must be demonstrated.
- o Throughput Test - The supplier must demonstrate the capability of the entire system to meet the specified average throughput rates for a period of at least four consecutive hours of operation. Honeywell will supply operating support personnel and test loads for the test. Upon completion of the demonstration at average throughput rates, the supplier must conduct a one-hour demonstration of operation at peak throughput rates.

- o Duty and Reliability Test - A ten-day test of system reliability will be conducted by Honeywell, using Honeywell operating and maintenance personnel, (Supplier's maintenance personnel may observe and assist.) Honeywell will maintain a log of all system downtime and maintenance activities during the Duty and Reliability Test. During this period the system must demonstrate the capability to operate on a two-shift per day basis with at least 98 percent uptime. Failure of any part of the test will require repetition after corrective work has been performed.

SECTION 2.0
SYSTEM OPERATING DESCRIPTION

TABLE OF CONTENTS

SECTION	TITLE	PAGE
2.1	INTRODUCTION	76
2.2	MAJOR SYSTEM ELEMENTS	78
2.3	RECEIVING FUNCTIONS	78
2.4	MATERIAL INSPECTION FUNCTIONS	79
2.5	MATERIAL STORAGE FUNCTIONS	80
2.6	ORDER PICKING FUNCTIONS	80
2.7	MATERIAL CONSOLIDATION	82
2.8	MATERIAL RESTOCKING	82
2.9	OTHER SYSTEM FUNCTIONS	82

2.0 SYSTEM OPERATING DESCRIPTION


2.1 Introduction

The Honeywell Avionics Division Material Handling System (MHS) Automation Project was initiated to design, procure, and install new, state of the art automated systems for the storage, retrieval, and handling of material for the receiving, inspection, and stock room areas of the St. Louis Park plant.

This system is intended to be a dedicated, real time material handling and control system. Its purpose is to directly control the handling and storage of material prior to the assembly process. It is to augment, not replace, the existing and scheduling systems at Honeywell. The mainframe computer which runs the material requirements planning (MRP) and scheduling systems that drive the MHS will be supplied by Honeywell, and is referred to as HMS. MHS and HMS will communicate via an on-line, hard wired communication link summarized elsewhere in this document.

The current operations at both facilities are a combination of manual handling, shelf storage, and batch oriented data processing support. These functions at the St. Louis Park (SLP) operation that will be directly affected by the implementation of the MHS are:

DIAGRAM 2.0




- Notes: 1: This path is for non-certified material only.
2: This path is for rejected items being returned.

The directed arrows indicate the only allowable logical material transitions. The functional blocks of the above diagram that will be directly controlled by MHS will be Inspection and Central Stores. MHS will not track or maintain information on any item until it exits the Receiving function (logically, or after it leaves Central Stores (physically) for Assembly or Shipping.

The primary functional requirements of MHS for material flow can be summarized as follows:

DIAGRAM 2.1

MHS MAJOR FUNCTIONS AND MATERIAL FLOW



2.2 Major System Elements

There are three major system elements in the MHS system, as defined below. The remainder of this section will describe the primary system functions to be performed by the MHS system. More detailed operating and transaction descriptions can be found in section 5.

2.2.1 AS/RS System

- o Carousel Storage System - Material
- o Robot Inserter/Extractor System
- o Carousel Storage System - Inspection Folders
(Details in section 3.0)

2.2.2 Conveyor System

- o Tote Conveyor Interconnect System
- o Work Station Delivery System
- o Sortation Matrix
(Details in section 4.0)

2.2.3 Computer Control System

- o Transaction Processing Subsystem
- o Database Subsystem
- o Equipment Monitoring & Control Subsystem
- o Workstation I/O Device Subsystem
- o Data Link Subsystem
(Details in section 5.0)

2.3 Receiving Functions

Material arriving at the receiving dock is identified to the Honeywell HMS system via a CRT in the receiving area on-line to HMS (not part of the MHS system). Upon successful completion of the receiving process, a bar code label is generated (by the HMS system) with the Part Number and Lot Number (denoted as In-Ship number), and attached to the material packing container. The material is then transferred or conveyed by manual means to a MHS station designated as a Receipts or Receiving Put-away station (step 1 in Diagram 2.1).

HMS generates an expected receipts record for the material, and sends this down the link to the MHS. All items received through HMS, whether inspectable or uninspectable, will generate an In-Ship record for MHS.

The operator at the MHS Receipts station removes new (incoming) material from the container arriving from the receiving area and wands the bar code In-Ship label on the packing box. MHS matches this to the matching In-Ship record downloaded from the HMS system previously. Note that if no In-Ship record exists for the item, it cannot be

Received into the MHS system, as no manual key data entry for the In-Ship data is provided for at this operation step.

If the material is inspectable (requires inspection prior to issue), it is placed into an MHS storage tote (in its original packing container) and conveyed to the MHS AS/RS for storage prior to inspection.

If the material is uninspectable (requires no inspection prior to issue), it is placed into an MHS storage tote (in its original packing container), and placed onto the return conveyor. The material will then be queued in the AS/RS for stocking or conveyed directly to an MHS station designated as a Stocking station (step 6 on Diagram 2.1).

2.4 Material Inspection Functions

The inspection operation is initiated by the MHS inspection dispatcher. The dispatcher requests a list of all material received and awaiting inspection, which is displayed on the MHS inspection dispatch terminal in "date needed" order. A decision is made by the dispatcher (with the aid of Honeywell's HMS CRP system, which has a separate terminal at this location) which material to release for inspection, and which inspection workstation to send it to. This information is manually entered into the MHS terminal by the inspection dispatcher. MHS then routes the tote containing that material to the inspection dispatch station from carousel storage. When the tote arrives there, the dispatcher wands the bar coded tote I.D. MHS instructs the dispatcher which item to remove from the tote, and requires a bar code scan to verify. The delivery tote (which usually contains other items) is then returned to carousel storage. If the tote is empty, the operator verifies that it is empty and returns it for storage.

Each item to be inspected has an Inspection Procedure Information (IPI) folder on file in a separate (vertical carousel) AS/RS, which is physically located adjacent to the inspection dispatcher's station. MHS sequences the IPI AS/RS to the proper bin for the matching IPI folder. The dispatcher picks the IPI folder, wands the permanent bar code label on the folder for verification, and places the folder with the matching material to be inspected in the tote. The tote is then automatically dispatched to the inspection station via the workstation dispatch conveyor.

MHS does not track the material during the time that it resides at an inspection workstation(s).

When the inspection process is completed, the material is returned to the inspection dispatch station in a delivery tote, via the inspection dispatch conveyor. The IPI folder is removed, scanned, and returned to

IPI vertical carousel storage. The dispatcher updates the inspection status of the material via the MHS terminal. Material that has been accepted is then placed in a storage tote and manually transferred to a storage rack (flow rack) adjacent to the Stocking workstations, where it awaits an available operator to perform the Stocking operation.

Material that has been rejected or is of questionable status will be returned to the AS/RS to be queued for disposition or removed from the system for scrapped or returned to the vendor. Unaccepted material that is returned to the AS/RS will be un-available for Stocking or Picking functions until incoming inspection has determined that it is acceptable and changed the inspection status.

2.5 Material Storage Functions

When material arrives at a Stocking workstation, the operator enters the material storage requirement code to MHS. If the inspection status record does not indicate acceptance for this item, it cannot be stored. The reason for this discrepancy must be determined and corrected prior to actual storage of the material.

The operator unpacks, detashes, counts, and bags the material and the MHS will select the appropriate storage tote via the storage algorithm and route that tote to the station or tell the operator to select an empty tote for storage. The operator is prompted for required information to complete a data record for the material. MHS then prints a bar code label for the part. The operator then attaches the bar code label to the bag or other storage subcontainer, wands the label, and then wands the tote I.D. MHS instructs the operator which cell location within the tote to store the bagged and labeled material. The operator then wands the task complete bar code on a menu attached next to the reader and moves the tote to the return conveyor input, where it is automatically returned and stored in the MHS carousel AS/RS.

Material that is designated for the Automatic Insertion (AI) area will automatically be stored in carousel number 6 so that the robot at the rear of the carousel can access totes containing these parts. Other material may also be stored in carousel number 6, but the system will not store non-AI material in this carousel until the other carousels are full.

2.6 Order Picking Functions

The Storeroom supervisor calls up a list of all pending orders (previously downloaded from HMS) on the storeroom supervisor terminal. The Supervisor can release for picking each order in a batch mode with other selected orders, release the order for individual picking, put on hold, or delete each order. MHS will not allow a part to be released for picking unless its inspection status tag is correct (e.g., CERTIFIED, or uninspectable).

Once orders are released for picking, MHS adds them to activity queues. Totes with appropriate parts are retrieved and routed to picking stations based on station activity. At a picking station, the operator

Initially logs on the CRT and activates the station. As totes arrive at the station, the operator wands the bar code I.D. of the tote. MHS then sequences the operator through the pick(s) from that tote via a series of CRT transactions. Each part is removed, counted, bagged and labeled with a bar code label printed at the station. If batch picking is active, the operator will be instructed to repeat the process as necessary so that all picks for parts from each tote for the batch are completed before the tote is returned. Exception conditions, such as insufficient parts to complete a pick, must be handled via MHS CRT transactions. Upon completion of each pick, the bagged and labeled part is placed in a "sortation bound" tote. Multiple picks for multiple orders will be placed in the same sortation tote.

When the sortation tote is filled, it is moved to an outbound conveyor position, and is routed to the sortation area. As each pick is completed, if the expected remaining quantity is less than a predetermined number, the operator will be asked to verify the count.

If there is insufficient quantity for a pick instruction, the operator will be instructed (after count verification and correction) to continue picking from another location within the tote, or from another tote routed to the station, as required.

Any of the stations may be designated as cycle count stations, stocking stations, or picking stations. Cycle counting of designated parts is performed in a similar manner as above, based on cycle counting requests downloaded from the HMS.

Picking for the automatic Insertion Area may be automatically scheduled for designated AI kits, or individual totes may be requested by part number or Tote I.D. The totes will be automatically delivered to the AI picking spur through the robot at the rear of carousel number 6. The operators will generally pick reels of components and indicate through their picking transaction the quantity of parts actually removed from storage. When remaining components are returned to storage from the AI area, the operator will enter the stocking transaction information and the system will deliver the appropriate tote. Then, the operator will place the parts in the tote, enter the quantity information, and place the tote on the lower level tote return conveyor for automatic storage.

The "hot pick" supervisor may receive a request for a part via a message from the HMS system or via a local (phone or document) request. The pick request is entered to MHS through a CRT transaction at the supervisor's station. If no HMS generated "hot pick" request exists, it will be necessary for the supervisor to verify the order number and assembly number utilizing the HMS valid order file. Part availability can also be checked on the MHS prior to logging a pick request. All hot picks are directed to a pick station designated for this purpose only. Picks here are performed in the same manner as described above. When each pick is completed, the bagged parts are placed in an empty sortation tote with a special "hot pick" color coded card which is readily visible. The tote is then routed immediately on the conveyor system to the hot pick lane in the sortation area. All hot pick transaction records will be passed to HMS for updating of the system records.

2.7 Material Consolidation

As totes arrive at the sortation station, the operators will remove the bagged and labeled parts and wand the bar code labels on the bags. The MHS will assign a sortation matrix location to each order to be sorted. A label will be printed and attached to the matrix position, and an empty tote placed in each position. As each part label is scanned, MHS will light up the indicator light at the appropriate sortation matrix position. Since there will be two operators in this area, two colors of indicator lights will be required. All transactions scanned by a given laser scanner will only light one of the colored lights at the consolidation tote location. For each scanning transaction, the operator will place the bag of parts in the appropriate tote and push the button at that location to indicate the transaction is complete.

When each order is completed (last part sorted to matrix), the MHS will flash the lights at that location to tell the operator to push the tote back in the matrix position and will print a complete parts listing to go with the order. The operator will push the flashing buttons to indicate that the tote has been pushed back and the sortation matrix position will then be released for the next order. The completed order tote will be manually removed from the back side of the shelving and placed on a cart for movement to its use location.

Consolidation operators are instructed to be alert for the arrival of totes with "hot pick" cards, and to immediately process these.

2.8 Material Restocking

There are several transactions necessary to process Material Transfers - material that is being transferred to MHS from other Honeywell warehouses, being returned from the fabrication process to store as a sub-assembly (FAB/FAC material), vendor or source inspected material, and other transfers. Material for restocking via this path (step 11 on Diagram 2.1) may be marked as Certified, Un-Inspected, or not requiring inspection.

Most material being restocked will not have an HMS In-Ship data record available. This material will require data to be manually keyed in during the transaction. Only certain data fields will be required for this transaction. Specific edit routines will also apply, the normal type being checks for numerics, range, fields, etc.

2.9 Other System Functions

2.9.1 Bulk Material Storage

Some material will not be "totable" - too large or heavy to be stored in the carousel AS/RS. This material will be stored in standard rack storage in a separate area, designated as Bulk Storage. All bulk storage material will be processed with transactions similar to those described above, except that no

automatic transfer of material will occur. In general, once the material is initially placed in a rack location (transaction step 1), it is not moved again until issued.

There will be "remote" MHS CRT stations in each bulk material storage area, each capable of performing all function transactions (Receipt, Inspection dispatch, Stocking, Picking, Restock). The parts listing printed upon pick order completion in the small parts consolidation area will include a listing of all bulk parts required to complete each order.

2.9.2 IPI Folder Tracking

The Inspection Procedure Information (IPI) folders will be stored in dedicated locations in a separate Vertical Carousel, located adjacent to the Inspection Dispatch operator station. A MHS terminal located there will provide the following on-line general file check-out and tracking capabilities, as an integrated part of the MHS software:

- o Automatic rotation to correct shelf level, and "light bar" identification of the general storage area for each file.
- o Automatic check out and check in functions as part of the material inspection dispatch function.
- o Manual (keyboard entry) check out (retrieval) and check in of folders, using bar code reader.
- o Folder location query capability.

SECTION 3.0
CAROUSEL/ROBOT AS/RS SPECIFICATION
TABLE OF CONTENTS

SECTION	TITLE	PAGE
3.1	GENERAL REQUIREMENTS	85
3.2	CAROUSEL SYSTEM CONFIGURATION	85
3.3	ROBOT SYSTEM CONFIGURATION	87
3.4	VERTICAL CAROUSEL SYSTEM	88
3.5	HORIZONTAL CAROUSEL DESIGN REQUIREMENTS ..	89
3.6	ROBOT SYSTEM DESIGN REQUIREMENTS	94
3.7	ROBOT/CAROUSEL PERFORMANCE REQUIREMENTS ..	100

3.0 CAROUSEL ROBOT AS/RS SPECIFICATION

3.1 General Requirements

- 3.1.1 Nine carousel automated storage and retrieval systems are planned for installation at the Honeywell Avionics Division facility in St. Louis Park, Minnesota. The systems are to be installed in the existing Honeywell facilities as shown in Honeywell Drawing MHS-1 (Rev. A).
- 3.1.2 The system supplier is to provide and install all system elements that are necessary to meet the requirements of this specification and to provide an efficient and reliable system operation.
- 3.1.3 The system supplier is to provide the necessary Project Management and Site Supervision to install and make operational the total integrated material handling and control system for the Honeywell Avionics Division as specified in this document. The carousel/robotic AS/RS must be integrated with the other system elements to form a totally functional system.

3.2 Carousel System Configuration

- 3.2.1 The standard handling unit for the carousels and the robots will be a Lewis ASD (or equivalent) polypropylene conductive tote 20" wide x 24" long x 4, 7, and 10" high with a maximum weight capacity of 50 pounds. The 10" tote height will have the capability to handle loads up to 12" in height. The totes will be provided by Honeywell and are not part of the proposal requirements.
- 3.2.2 The Carousel AS/RS is made up of the following major system elements:
 - o Carousel Storage/Retrieval Machines
 - o Supporting Structure o Storage Bins
 - o Adjustable Wire Shelves
 - o Top and Bottom Guide Rails
 - o Microprocessor Controls
 - o Control Enclosures
 - o Other Mechanical & Electrical Support Items
- 3.2.3 Eight of the nine carousels (excepting carousel #6) have the following configuration:

- o # Carousels 8
- o Clear Height Available 10' 10"
- o Approximate System Height 10'
- o Carousel Bin Height (approx.) 9' 3"
- o # Carriers per Carousel 74
- o Total # Carriers (Bins) 592
- o Carousel Bin Size (approx.) 21.5"W x 22"D
(for 20"W x 24" L totes)
- o # Shelves per Carrier 16
- o # Shelves per Carousel 1184
- o Total of Shelves 9472
- o Tiers for 4" High Totes 10
- o Tiers for 7" High Totes 5
- o Tiers for 10" High Totes 1
(for 12" high loads maximum)
- o Total Tote Storage Locations 9472
- o Maximum Weight Per Carrier 800#
- o Weight Capacity Per Shelf 50#
- o Overall System Length 75'
- o Overall System Width 60'
- o Carousel Travel Speed 80 ft/min

The carousel system configuration is shown in Honeywell Drawing MHS-1.

3.2.4

In order to allow potential suppliers to use their standard equipment and system configurations, the exact system configuration may vary within the following limits:

- o Minimum Storage Capacity 9344 Totes
- o Overall System Maximum Height 10' 10"
- o Overall System Length 79'
- o Overall System Width 61'
(including column allowances)
- o Min. Carousel Travel Speed 60 ft/min

3.2.5

Carousel Number 6 has the following configuration:

- o # Carousels 1
- o Clear Height Available 10' 10"
- o Approximate System Height 10'
- o Carousel Bin Height 9' 3"
- o # Carriers per Carousel 70
- o Total # Carriers (Bins) 70
- o Carousel Bin Size (approx.) 21.5"W x 22"D
(for 20"W x 24" L totes)

o # Shelves per Carrier	10
o # Shelves per Carousel	700
o Total # of Shelves	700
o Tiers for 7" High Totes	5
o Tiers for 10" High Totes (for high loads maximum)	5
o Total Tote Storage Locations	700
o Maximum Weight Per Carrier	800#
o Weight Capacity Per Shelf	50#
o Overall System Length	71'
o Overall System Width	7.5'
o Carousel Travel Speed	80 ft/min

The carousel system configuration is shown in Honeywell Drawing #MHS-1 (Rev. A).

- 3.2.6 In order to allow potential suppliers to use their standard equipment and system configurations, the exact system configuration may vary within the following limits:

o Minimum Storage Capacity	680 Totes
o Overall System Maximum Height	10' 10"
o Overall System Length	75'
o Overall System Width (including column allowances)	8'
o Min. Carousel Travel Speed	60 ft/min

- 3.2.7 The configuration must include adequate space at the rear of the system to allow for system main-tenance and emergency parts picking during periods when the robots, conveyors, or control system are not working. Standard foot pedal controls must be provided at the rear of each carousel in order to allow such operation. It is also preferred to have at least one aisle parallel to the carousel length for maintenance access to the back of the system if the configuration and layout can provide sufficient space.

3.3 Robot System Configuration

- 3.3.1 The robotic carousel loading/unloading system will be made up of the following major system elements:

- o Fixed-Position Robot Structures
- o Lifting Platforms
- o Tote Input/Output Devices
- o Local Controls
- o Control Enclosures
- o Other Mechanical and Electrical Support Items

3.3.2 The robot system has the following configuration:

- o # of Robots 10
- o Overall Height 10' 10"
(slightly more height may be available between beams if necessary)
- o # of Input/Output Levels 2
- o # of Shelf Levels To Access 16
(except carousel #6)
- o # of shelf levels to access 10
(Carousel #6)
- o Load Capacity 50
- o Length and Width of Robot 5' x 5'

3.3.3 In order to allow potential suppliers to use their standard equipment and system configurations, the exact robot system configuration may vary within the following limits:

- o Maximum System Height 12'
(to be coordinated with Honeywell facilities group)
- o Robot Maximum Size 7' x 7'

3.3.4 The robots may transfer the totes onto conveyor spurs on either side of the robot, may pass the totes straight through, or rotate the totes as required by the robot design proposed.

3.3.5 Robots that can access more than one carousel each may be quoted as an option, but the total impact on system cycle times, layout and throughput must be stated so that the Honeywell team can evaluate the option.

3.4 Vertical Carousel System

3.4.1 The vertical carousel system for storing and retrieving inspection folders will be made up of the following system elements:

- o Vertical Carousel Conveyor
- o Supporting Structure and Enclosure
- o Shelves for Lateral Filing
- o Local Microprocessor Controls
- o Other Mechanical and Electrical Support Items

3.4.2 The vertical carousel system has the following configuration:

- o # Carousels 1
- o Clear Height Available 10' 10"
- o Approximate System Height 10' 6"
- o Total # Carriers (Shelves) 20
- o Carousel Shelf Size 90"W x 15"D
(for legal size folders)
- o Maximum Weight Per Shelf 300#
- o Overall System Length 9'
- o Overall System Width 6'
(posting shelves on both sides)

The vertical carousel system configuration is shown in Honeywell Drawing MHS-1 (Rev. A).

3.4.3 In order to allow potential suppliers to use their standard equipment and system configurations, the exact system configuration may vary within the following limits:

- o Minimum Storage Shelves 18
- o Overall System Maximum Height 12'
(must be coordinated with Honeywell facilities)
- o Overall System Length 10'
- o Overall System Width 7'
(Including posting shelves)

3.4.4 The vertical carousel configuration must include openings, open shelf configurations, operator controls, and posting shelves on both sides in order to provide easy access for two operators. The system must include safety features to prevent one operator from rotating the carousel while the other operator is accessing the other opening. The configuration must also include adequate space to allow for system maintenance.

3.4.5 The vertical carousel system must also include the necessary equipment for interfacing with the MHS computer control system and a "light bar" system on each opening for identification of the proper IPI (Inspection Procedure Information) folder location.

3.5 Horizontal Carousel Design Requirements

3.5.1 The carousel systems shall be supported entirely from the floor in the Honeywell Avionics facility. No support from the building walls or roof other than minor bracing will be allowed.

- 3.5.2 The carousel load carriers may be supported from either a bottom framework or a top framework design. In either case, a framework and guide rail shall be provided at both the top and bottom of the carousel carriers.
- 3.5.3 The support columns for the top carrier support framework shall be dual post pairs rather than single posts. Sway braces shall be provided in order to prevent movement of the structure under uneven loading and acceleration/deceleration conditions.
- 3.5.4 Foot plates for the framework support columns shall be sized to distribute the floor loading within the specified floor capacity limits. Foot plates shall have provisions for adjusting the level of the system and shall be lagged into the floor with 2" (minimum) taper bolts.
- 3.5.5 The carousel system structure shall be constructed using a modular design so that the sections can be transported to the site for fast initial installation. The modular structure also allows future movement to a new location or changes in system length. The modular structure shall use bolted connectors and splice plates for linking the modules together. The sections shall not be over 10 feet in length.
- 3.5.6 The carousel load carrier baskets and shelves shall be constructed from formed and welded, zinc or nickel chrome plated steel wire. All wire intersections shall be welded. The carrier backs may also be constructed from wire or they may be manufactured from sheet steel with punched slots to accept the shelf and side wires. If solid steel backs are provided, they shall be supplied with a conductive, non-rusting finish.
- 3.5.7 The load support shelves shall be securely locked in position and tier spacing shall be fully adjustable on 3" to 4" increments.
- 3.5.8 Carrier and load weight shall be transmitted through the carrier structure by a major vertical structural member. This structural member may be a steel strap, a steel carrier back, or oversized vertical wires.
- 3.5.9 Each carrier shall be capable of supporting at least 800 pounds of load weight. All loads will be stored in the tote sizes that have been

defined. The number of totes stored in each carrier, placement of the totes, and weight in each tote will be random within the specified limits.

3.5.10 Exact requirements for wheels, bearings, and chains are to be specified by the carousel manufacturer, by the following minimum requirements shall be met:

1. Load bearing and guide wheels are to be rated for at least a 200 percent safety factor over design weight and positioned to properly interface with the support track. Each wheel shall have a roller bearing at the roller axis and dual thrust bearings shall be provided at the rotating axis. Sealed-for-life bearings are preferred, and a suitable bearing life shall be stated by the manufacturer.
2. Wheels shall be drop forged or rolled steel with heat treated treads and flanges or cast iron with chilled tread and shall have a minimum tread hardness of 425 Brinell. Bearings shall be selected to provide a minimum B-10 life of 25,000 hours.
3. The drive chain shall be formed by connecting each carrier with pressed steel links using Oillite bushings for lifetime lubrication.
4. Drive and idler sprockets shall be fabricated from plate steel, forgings, or castings. Castings and forgings shall be designed with an allowable stress not to exceed 20 percent of the ultimate strength of the material.
5. A sheet-metal drip/dust guard shall be provided under the upper chain and trolley system to prevent oil or dirt from falling on stored material.

3.5.11 Each carousel system shall be driven by two drive units, with one located at each end of each carousel. Each drive unit shall include the motor, gear reducers, and drive linkage.

- 3.5.12 Each drive motor shall be at least 1.5 HP and must be U.L. approved. The motors shall be direct current, totally-enclosed, non-ventilated motors rated for continuous duty. Transformers shall be provided by the carousel contractor, to convert the 480-volt, three-phase building power to the DC voltage level required.
- 3.5.13 Gear boxes shall be designed for continuous duty and shall be oil filled and provide an easily accessible oil level indication.
- 3.5.14 Power transmission to the drive sprockets may be either direct gear drive or chain drive. The drive system shall be fully enclosed in order to meet Honeywell safety requirements.
- 3.5.15 All drive system components shall be designed in accordance with a modular structure so that components may easily be removed and replaced.
- 3.5.16 In addition to the items already noted, there are several other mechanical safety features that shall be incorporated in the carousel system design:
1. All structural components of the carousel systems shall be designed with at least a 200 percent safety factor.
 2. All carousel components shall be designed to minimize potential safety problems for operators or maintenance personnel. All sharp edges shall be rounded or otherwise suitably protected.
 3. Carousel shelves shall be sloped sufficiently to prevent loads from sliding out of carriers at any time except when accessed by the robot system or personnel.
 4. Normal carousel operation will not require operators to interface directly with the carousel system and the area will be secured. During operation from the rear of the carousel systems for maintenance or backup operation, manual interface will be required. Suitable signs and floor markings shall be provided by the carousel contractor to identify the areas of potential danger to operators at the rear of the system.

- 3.5.17 Power supply from the Honeywell-provided junction boxes to the carousel motors shall be enclosed in approved conduit and interfaced to the junction boxes through standard conduit couplers.
- 3.5.18 Power panels and consoles shall meet NEMA 12 requirements, with the exception of keyboard control units. All panels for each system shall be identical and interchangeable. Cables must be routed and neatly tied within panel enclosures. All internal connections shall be made through labeled terminal strips.
- 3.5.19 All exposed metal parts shall be solidly grounded by connection to the building ground loop.
- 3.5.20 Cables shall be identified with standard alphanumeric ID sleeves at origin, terminus, and both sides of any junction blocks. Labeling is required on all terminals, relays, starters, switches, isolators, controls, safety devices, fuses, and other components at control console and at local terminus areas. All motors and other remote electrical components shall be label identified to correspond with their ID numbers on electrical prints and schematics.
- 3.5.21 The motors for each carousel shall be protected independently with current overload devices. The current overload devices for each pair of carousel motors shall be interconnected to prevent single motor operation. A time delay circuit shall be provided to prevent instantaneous reversals.
- 3.5.22 The system local control unit must provide the motor control functions, the interface with the MHS control system, and the operator keyboard for maintenance and backup operation.
- 3.5.23 Control of the DC motors shall be accomplished by the local controller microprocessor with feedback from position sensing equipment. In response to a location command (carrier number), the control shall smoothly accelerate the carousel, run at full speed, and then decelerate to a final stopping position for input or output. The control shall step the motors through multiple speeds in order to achieve the smoothness and Positioning accuracy required. The control shall automatically rotate the carousel in the direction that will minimize travel time and it shall reverse direction to obtain final positioning, if necessary. Position sensing shall be accomplished through either a shaft encoder or a discrete target sensing device for each carrier.

- 3.5.24 A secondary device shall be provided by the carousel supplier to positively verify correct carousel carrier positioning prior to tote extraction or deposit. This device may be a photoelectric, infrared, or magnetic sensor that is mounted at the robot I/O end of each carousel system and which detects the final carrier positioning. This secondary sensor feedback is part of the information that must be fed back to the local controller in order for it to give the robot system controller the message that the carousel is properly positioned.
- 3.5.25 In addition to the safety devices already described, each carousel system shall include emergency STOP/RESET buttons located at both ends of each system. Activation of the STOP button shall interrupt motor power to the carousel and shall bring the carousel to a controlled stop in minimal time. RESET button activation shall allow resumption of operation.

3.6 Robot System Design Requirements

- 3.6.1 The robot systems shall be supported entirely from the floor in the Honeywell facility. No support from the building walls or roof other than minor bracing will be allowed.
- 3.6.2 Foot plates for the robot structural columns shall be sized to distribute the floor loading within the specified floor capacity limits. Foot plates shall have provisions for adjustment to level the system and shall be lagged into the floor with 2" (minimum) taper bolts.
- 3.6.3 The robot system shall be constructed using a modular design so that the sections can be transported to the site for fast initial installation. The modular structure also allows future movement to a new location.
- 3.6.4 All structural components of the robot system shall be designed with at least a 200 percent safety factor.
- 3.6.5 Any mechanical stops used to control robot motions shall include cushioning devices.
- 3.6.6 Reference position sensors shall be mounted on a stationary portion of the robot structure that is isolated from any vibration.

- 3.6.7 Robot motions in all directions shall be constrained with physical end stops as safety devices that positively limit the maximum travel of the components and tote loads being transported.
- 3.6.8 Exact requirements for wheels, bearings, and chains are to be specified by the robot manufacturer, but the following minimum requirements shall be met:
1. Load bearing and guide wheels are to be rated for at least a 200 percent safety factor over design weight and positioned to properly interface with the support tracks. Each wheel shall have a roller bearing at the roller axis. Sealed-for-life bearings are preferred, and a suitable bearing life shall be stated by the manufacturer.
 2. Wheels shall be drop forged or rolled steel with heat treated treads and flanges or cast iron with chilled tread and shall have a minimum tread hardness of 425 Brinell. Bearings shall be selected to provide a minimum B-10 life of 25,000 hours.
 3. Lifting chains shall be designed with at least a 6:1 safety ratio with pressed steel links using Oilite bushings for lifetime lubrication.
 4. Drive and idler sprockets shall be fabricated from plate steel, forgings, or castings. Castings and forgings shall be designed with an allowable stress not to exceed 20 percent of the ultimate strength of the material.
 5. Any air cylinders used shall be sized to handle a maximum of 200 percent of the normal air flow requirements. All air-driven equipment shall conform to the American Society of Mechanical Engineers (ASME) Boiler and Pressure Code.
 6. All compressed air subsystems serving any mechanisms shall be designed to incorporate, but not be limited to:
 - a. Manual shutoff valve (one for each subsystem or item requiring compressed air).

- b. A properly sized combination air filter and pressure regulator designed for severe industrial use and incorporating filters that can be cleaned, and components that are replaceable.
 - c. Electrically piloted air valves.
 - d. Speed control valves.
 - e. Two way, or one way with spring return - as required by design - air cylinders rated for severe industrial use and incorporating replaceable wiper rings, end cushions, speed control valves, and mufflers.
 - f. Common mounting plates or brackets wherever reasonably possible.
 - g. All compressed air work installation and design shall conform to ANSI B31.1. All piping shall be cut accurately to measurements established for the work by the robot system contractor and shall be worked into place without springing or forcing. Piping shall be installed to provide flexibility for vibration stress and shall be supported and anchored so that strain from weight and thermal movement is not imposed on the equipment.
 - h. Honeywell will provide shop air to a cutoff valve located on the closest building wall to the robot installation area. The robot contractor shall pipe the air and provide regulation to the robot systems.
 - i. All piping connections shall be threaded in order to permit easy disconnection or replacement. Reducing fittings shall be used for all changes in pipe sizes.
- 7. Hydraulic systems are not to be used in the design of the robot devices.
 - 8. All counterweights shall be confined in an enclosure to prevent the presence of

personnel beneath the counterweight and to avoid obstructions in the counterweight path. The arrangement shall provide a means to restrain the falling weight in case of failure of the normal counterweight support.

- 3.6.9 The robot load carriers shall be designed to positively hold totes in position during movement and interface effectively with the carousel tier levels and the input and output conveyors.
- 3.6.10 The exact design of the load transfer mechanism will not be specified, so that alternative standard designs may be used. Techniques for a pass-through design or right angle transfers are acceptable.
- 3.6.11 Tote positioning for loads to be input by the robot devices shall be accomplished accurately by the input conveyor system. Positioning guides and physical stops shall control the tote positioning.
- 3.6.12 The robot systems shall position within 1/8" horizontally and vertically. The tolerances of successive positionings must not be cumulative. The robots shall be designed to position slightly above the deposit elevation and slightly below the retrieval elevation in order to assure proper interface with the carousel carriers.
- 3.6.13 Each robot system motion shall be driven by D.C. electrical motors or electrically-activated air cylinders. Each motor shall be U.L. approved. The motors shall be direct current, totally-enclosed, non-ventilated motors rated for continuous duty. Transformers shall be provided by the carousel contractor, to convert the 480-volt, three-phase building power to the DC voltage level required.
- 3.6.14 Power transmission to the drive sprockets may be either direct gear drive or chain drive. The drive system shall be fully enclosed in order to meet Honeywell safety requirements. All drive components must meet ASA specifications.
- 3.6.15 All drive system components shall be designed in accordance with a modular structure so that components may easily be removed and replaced.
- 3.6.16 A positive method shall be provided to decelerate the robot quickly to a stop under emergency conditions.

3.6.17 In addition to the items already noted, there are several other mechanical safety features that shall be incorporated in the carousel system design:

1. All structural components of the robot systems shall be designed with at least a 200 percent safety factor.
2. All robot components shall be designed to minimize potential safety problems for operators or maintenance personnel. All sharp edges shall be rounded or otherwise suitably protected.
3. Robot load carrying platforms shall be designed to prevent loads from moving out of position any time except when accessed by the robot system.
4. Normal robot operation will not require operators to interface directly with the robot system and the area will be secured. However, during maintenance or backup operation, manual interface will be required. Suitable signs and floor markings shall be provided by the robot contractor to identify the areas of potential danger to maintenance personnel.
5. A mechanical free-fall braking mechanism shall be incorporated in order to prevent the load from dropping in the event of a broken drive mechanism. This device shall be activated by any slack drive mechanism or overspeed condition, and shall stop the vertical motion within 6 inches in a free-fall situation.
6. Devices shall be included for all vehicle motions that will stop the robot and prevent damage if a physical overload condition is encountered. Such physical overloads could be caused by an overweight load (a load that is approximately 30 percent overweight) or a physical interference.

3.6.18 Power supply from the Honeywell-provided junction boxes to the carousel motors shall be enclosed in approved conduit and interfaced to the junction boxes through standard conduit couplers.

- 3.6.19 Power panels and consoles shall meet NEMA 12 requirements, with the exception of keyboard control units. All panels for each system shall be identical and interchangeable. Cables must be routed and neatly tied within panel enclosures. All internal connections shall be made through labeled terminal strips.
- 3.6.20 All exposed metal parts shall be solidly grounded by connection to the building ground loop.
- 3.6.21 Cables shall be identified with standard alphanumeric ID sleeves at origin, terminus, and both sides of any junction blocks. Labeling is required on all terminals, relays, starters, switches, isolators, controls, safety devices, fuses, and other components at control console and at local terminus areas. All motors and other remote electrical components shall be label identified to correspond with their ID numbers on electrical prints and schematics.
- 3.6.22 The motors for each robot shall be protected independently with current overload devices. A time delay circuit shall be provided to prevent instantaneous reversals.
- 3.6.23 The system local control unit must provide the motor control functions, the interface with the MHS control system, and the operator keyboard for maintenance and backup operation.
- 3.6.24 Control of the DC drive motors shall be accomplished by the local controller microprocessor with feedback from position-sensing equipment. In response to a location command (level and store or retrieve), the control shall smoothly manage the robot motions and decelerate to a final stopping position for input or output. The control shall step the motors through multiple speeds in order to achieve the smoothness and positioning accuracy required.
- 3.6.25 Position sensing shall be accomplished through shaft encoders, a discrete target sensing device for each level, or ultrasonic devices. The position sensing device shall be designed to simplify future re-programming to add or delete tier levels or change tier spacing.
- 3.6.26 In addition to the safety provisions already identified, several additional items shall be included:

1. Load Presence Detector - Each robot shall include a load presence detector that verifies load presence on the lift table after a tote retrieval cycle and confirms tote absence on the lift table after a tote deposit cycle.
2. Full Bin Detector - Prior to attempting to deposit a tote in a carousel opening, a detector shall verify that there is not a load already present.
3. Pickup Position Sensor - A sensor shall be provided to verify that the robot lift table is in the proper position to receive or discharge a load prior to allowing the load to move on the conveyor.

- 3.6.27 The local controller shall be constructed in accordance with a modular design that allows simple replacement of circuit boards or other electronic modules in order to permit easy maintenance and fault diagnosis.
- 3.6.28 The local controller shall include provisions for using maintenance and debugging programs for diagnosis of system problems.
- 3.6.29 ESD protection for all components in contact with containers being handled shall be conductive, grounded and not static generating.

3.7 Robot and Carousel Performance Requirements

- 3.7.1 The noise level of the completed carousel and robot system installation under all operating conditions must not exceed 65 dBA, when measured at a point three feet from the carousels and robots at an elevation of four feet above the floor level.
- 3.7.2 The maximum carousel carrier retrieval time for clockwise or counterclockwise travel of the most remote carrier to the I/O position must not exceed 65 seconds, including acceleration, deceleration, final positioning, and transmission of a cycle-complete message to the control system. The average cycle time shall not exceed 35 seconds.

3.7.3 The maximum robot cycle time shall not exceed 40 seconds, including acceleration, deceleration, final positioning, and transmission of a cycle-complete message to the control system. The maximum cycle time is based on the following cycle sequence:

1. Start with lift table in the low pickup position and a tote positioned on the conveyor in the pickup position.
2. Pick up the tote.
3. Move to top tier elevation.
4. Deposit load.
5. Return lift table to the low pickup position.

The average cycle time shall not exceed 25 seconds. Average cycle time is based on the same sequence, except accessing a tote position at the highest tier level above the floor level.

The carousel and robot system shall be designed to maximize throughput by allowing the carousel to rotate any time the robot is not actually depositing or retrieving a tote from the carousel bins.

The supplier shall state the total time required for both cycles and the times for each of the movement components.

3.7.4 All exposed carousel and robot components that are not plated shall be painted with an enamel finish using colors specified by Honeywell. Touch up painting shall be required after installation for any nicks, scrapes, voids, or other inconsistencies in paint color, texture, or covering.

SECTION 4.0
TOTE CONVEYOR SPECIFICATION
TABLE OF CONTENTS

SECTION	TITLE	PAGE
4.1	GENERAL REQUIREMENTS	103
4.2	CONFIGURATION - OUTBOUND TOTE FLOW	104
4.3	CONFIGURATION - INBOUND TOTE FLOW	107
4.4	CONFIGURATION - WORK STATIONS	108
4.5	CONVEYOR MECHANICAL REQUIREMENTS	112
4.6	CONVEYOR ELECTRICAL REQUIREMENTS	114
4.7	CONVEYOR SYSTEM THROUGHPUT	115

4.0 TOTE CONVEYOR SPECIFICATION

4.1 General Requirements

- 4.1.1 The conveyor system required for the Honeywell Avionics Division MHS Automation Project is designed to handle the same standard material handling totes that are planned for use in the carousel storage and retrieval system. The conveyor system must handle empty totes and totes containing a wide variety of production parts and supplies.
- 4.1.2 The conveyor system configuration must be approximately as shown in the general Honeywell System Layout Drawing MHS-1 (Rev. A). Exact conveyor placement, radius of curves, and other configuration details may be modified to suit specific manufacturer's standard conveyor components and to produce the most cost effective and reliable system installation, provided that the functionality of the system is not adversely affected.
- 4.1.3 Load sizes and weights on the conveyors will be as follows:
 - o Lewis ASD polypropylene conductive totes (or equivalent) 20" wide x 24" long x 4", 7" and 10" high with a maximum weight capacity of 50 pounds. The 10" totes will have a maximum load height of 12". Totes will be provided by Honeywell and are not part of the proposal requirements.
- 4.1.4 Conveyor system elevations will be approximately 36 to 48 inches above floor level unless otherwise specified.
- 4.1.5 Openings in the building fire walls and other existing walls in the Honeywell facility will be provided by Honeywell in order to allow the tote conveyor to pass through the walls. Honeywell will coordinate the opening size requirements with the selected system contractor in order to assure adequate clearances and proper location. The system contractor must provide the fire doors and local controls that will clear the doorways and drop the doors at the fire wall openings upon receipt of a signal from the Honeywell-supplied smoke detection system.

4,2 Tote Conveyor Configuration - Outbound Tote Flow

- 4.2.1 Part totes will be stored in the Carousel AS/RS and retrieved automatically under computer control. Totes will be automatically retrieved from the carousel system, removed by the robots, and placed on the conveyor output spurs. The spurs must be oriented to interface properly with the type of robotic input/output devices proposed.

The totes may then be moved to individual picking stations for batch or individual order picking, to the receiving and stocking stations, or to the inspection dispatch station for selection of parts for receiving inspection. In addition, parts will be routed in totes to the individual inspection work stations and the order consolidation area.

Totes containing parts for the automatic insertion Area will be stored in carousel number 6 and accessed through the robot and conveyor spurs at the rear of carousel 6.

- 4.2.2 Empty totes will also be stored in the carousels and in an empty tote conveyor section. Empty totes will be dispatched under computer control or upon operator request to the Receiving, Receiving Inspection Dispatcher, Receiving Inspection work stations, Stocking, Automatic Insertion, and Picking Areas.

- 4.2.3 Totes that are outbound from the Carousel AS/RS will be placed by the robots on the top level of the tote conveyor as shown on Honeywell Drawing MHS-1 (Rev. A). The actual queue placement and interface with the robots can be adjusted to meet the requirements of the robot device proposed. A queue space for at least two totes to accumulate on each of the robot output spurs must be provided.

- 4.2,4 The totes will then merge onto the main outbound conveyor and travel through the outbound laser scanner. Merging logic must be provided to assure that there will be a smooth flow of totes through this section, including merging with totes that enter from the bypass conveyor and the empty tote queue. Totes entering from the bypass and empty tote conveyors will have priority over the totes that are coming from the Carousel AS/RS. Accumulation for at least ten totes on the main outbound conveyor prior to the laser scanner must be provided.

4.2.5 The system supplier must provide the moving beam laser scanners and the tote bar code labels to be used for tote routing. The tote labels must be permanent high or medium density Code 39 (three-of-nine) sequential labels that may be reliably read by the fixed laser scanners, hand-held wand scanners and hand-held laser scanners used in this system. Each bar code label must include an alphanumeric interpretation line that presents the tote number in human-readable form. They must be designed to assure accurate readability and long life under heavy use conditions. The labels must be unaffected by soap and hot water washing, as well as the normal operating conditions and environment of the Honeywell facilities. The supplier must provide and install two identical labels on opposite sides of each of the 12000 totes provided by Honeywell.

4.2.6 The fixed laser scanners to be used in this application must have a first time read rate of 99.5 percent and be able to read accurately under the specified environmental conditions. The readers must also meet the following minimum requirements:

- o The laser scanner must read each code more than once to verify the accuracy of the reading.
- o The scanner must have sufficient depth of field to permit accurate reading of totes on the conveyor.
- o The scanner must read tote bar codes that are tilted, skewed or pitched at up to 30 degrees from normal plane.
- o The scanner must read at conveyor speeds up to 100 feet per minute.
- o The scanner must be enclosed in its own NEMA enclosure.
- o The scanner must include any necessary safety devices or warning signs to assure personnel safety.
- o The scanner must include adequate shock or vibration isolators and mountings to provide reliable service.
- o The scanner must include quick disconnect fittings to allow easy replacement in the event of scanner failure.

- 4.2.7 Totes that have been scanned by the outbound laser scanner will then either travel straight through the opening in the wall or be diverted toward the Inspection Area. Totes that go straight ahead will either continue to the Stocking, Picking and Receiving stations or divert to the right to the Sortation/Consolidation Area. Totes that have not been successfully read by the laser scanner, or are totes without valid destinations will be diverted to the left immediately after scanning into a reject spur for manual problem resolution.
- 4.2.8 Totes that are diverted into the reject spur will accumulate in a six-tote gravity roller conveyor queue. Once an operator has resolved the problem, the totes will be manually transferred to the outbound conveyor for re-scanning. Totes that are being returned to storage may be moved to the lower (inbound) level through local push button activation of a scissors lift and manual transfer between the conveyors. The gravity reject conveyor section must include a sensor to detect the presence of each load that enters the station and send a signal to the computer system when the queue is full.
- 4.2.9 Totes that travel straight ahead to the receiving, stocking, and picking stations must be diverted into the correct conveyor queues at their destination work stations.
- 4.2.10 Totes that have destinations in the Receiving Inspection Area must be diverted into the Receiving Inspection conveyor spur. Totes that are bound for the Inspection dispatcher or individual receiving inspection work stations will then be diverted into the appropriate conveyor queues.
- 4.2.11 Totes that are diverted to the right and have a destination in the consolidation area will be directed into the two accumulation conveyors in this area for regular picks or continue straight ahead and accumulate on the conveyor designated for hot picks. Totes must be distributed between the two regular pick spurs so that the number of totes in each spur will remain approximately the same. Queue space for at least eight totes in each of these spurs must be provided, plus a queue of at least four totes in the hot pick spur.

4.3 Tote Conveyor Configuration - Inbound Tote Flow


- 4.3.1 Totes that are to be returned to storage or routed through the bypass conveyor or empty tote queue conveyor will be placed by operators on their work station output conveyor spurs.
- 4.3.2 The totes must accumulate on the station output conveyor spurs and automatically feed onto the lower level inbound conveyor. Merging controls and logic are required for each merge point.
- 4.3.3 Inbound totes will travel on the lower level conveyor until they pass through the inbound laser scanner as shown on Honeywell Drawing #MHS-1 (Rev. A). Accumulation capability for at least twelve totes is required prior to the inbound laser scanner.
- 4.3.4 After totes pass through the inbound laser scanner they may be diverted into the bypass loop, the empty tote conveyor queue, the inbound reject spur, or moved to one of the carousels for storage. Tote height scanners must be provided and installed to assure that the totes are stored in the right height openings, and that over-height loads are rejected.
- 4.3.5 Totes that are to be routed through the bypass conveyor will be diverted from the main inbound conveyor to the bypass conveyor, moved up an incline to the outbound level, and merged into the outbound tote flow.
- 4.3.6 Empty totes that pass through the inbound laser scanner will be diverted into the empty tote conveyor queue whenever space is available in the queue. The empty tote queue conveyor must provide queue space for at least eight empty totes. When space is not available in the queue, the empty totes will be automatically stored in the Carousel AS/RS.
- 4.3.7 Totes that are diverted into the inbound reject conveyor spur will accumulate in a six-tote gravity roller conveyor queue. Once an operator has resolved the problem, the totes will be manually transferred to the inbound conveyor for re-scanning. Totes that must be transferred to the upper (outbound) level may be moved through local push button activation of a scissors lift and manual transfer between the conveyors.
- 4.3.8 Totes that are moved to the carousel/robot queue spurs will be directed to specific spurs through the control system logic. Queue space for at least two totes on each inbound carousel/robot spur is required.

- 4.3.9 The conveyor control logic must provide for sequential shut down of preceeding conveyor sections when full queue conditions are encountered in any of the accumulation sections. The system must shut down only the minimum sections that are required to avoid over-filling each queue, and then automatically re-start the conveyor sections as the queues clear.


4.4 Tote Conveyor Configuration - Work Stations

- 4.4.1 A standardized work station conveyor configuration is indicated for most of the operator work stations shown on Honeywell Drawing # MHS-1 (Rev. A). The configuration, which is shown in more detail on Honeywell Drawing # MHS-2 (Rev. A), uses two input conveyors, a return conveyor, and a ball transfer table for each operator work area. Generally, two operators will share one tote return conveyor, and one of the input conveyors. The input queues must each have capacity for accumulation of three totes, and the output queues must each have capacity for accumulation of four totes. The design is based on using inclined gravity roller conveyor for each queue, but powered alternatives will also be considered.
- 4.4.2 The ball transfer table in each of the standard-ized work stations is to be used by the operators to position their totes as required for performing their work and to aid them in transferring the totes to the output conveyor spur without any need for lifting the totes. It is anticipated that the operators will pull the totes over a roller stop from the input queues onto the ball transfer table, and when they are ready to return the totes they will roll them to the return spur and release them.
- 4.4.3 One of the two input queues at the standardized work stations will generally be used for parts totes and the other for empty totes. Two adjacent operators will generally share the input queue that is used to deliver empty totes.
- 4.4.4 The inspection dispatcher work station is designed to be operated by one dispatcher or shared by two. The configuration includes the following five conveyor spurs:

PLAN VIEW




ELEVATION VIEW



STANDARDIZED WORK STATION CONCEPT

DRAWING # MHS-2 (REV. A)

SHEET 1



STANDARDIZED WORK STATION CONCEPT

DRAWING # MHS-2 (REV. A)

SHEET 2

<u>QTY</u>	<u>FROM</u>	<u>TO</u>	<u>FOR</u>
2	Top Conveyor	W/S	Totes from carousels
1	W/S	Bottom Conveyor	Return totes to carousels
1	W/S	Top Conveyor	Dispatch to inspection
1	Bottom Conveyor	W/S	Return from inspection

The inspection dispatchers will utilize empty totes that are returned from the stocking work stations and queued in the area, as required.

- 4.4.5 The standardized work stations must be ergonomically designed to facilitate efficient operator access from a standing position. The actual work benches and chairs are not part of this specification, but provisions for all peripherals, a small work counter and shelves under the counter must be provided by the system contractor.

The counter as shown on Drawings # MHS-1 (Rev. A) and MHS-2 (Rev. A) should be approximately 9 inches wide and include a conductive surface. Conductive, non-corroding steel shelving sections approximately 2 feet deep with at least two shelves and solid backs must be mounted under the conveyor input spurs for storage of operator supplies, peripherals and reference materials.

- 4.4.6 The major system peripheral equipment is to be located at the operator workstations as shown in MHS-2 (Rev. A) Sheet 2. The equipment includes a CRT and keyboard, wand scanner and bar code ticket printer (shared between two operators). Other peripheral equipment, such as scales, staplers and bag dispensers will be provided by Honeywell and located on the work bench. The CRT, keyboard, and wand scanner should be located on a fully adjustable pedestal supported by the workstation and the printer should be located on the work bench for access by both operators. The approximate peripheral equipment locations are indicated on MHS-2 (Rev. A) Sheet 2. Convenience outlets for four 110 volt plugs must be provided at each work station.

- 4.4.7 In the Receiving Inspection Area there will be ten roller gravity conveyor queues to supply the thirty-six inspection work stations. Each queue must provide space to divert and accumulate two totes. A gravity conveyor return with accumulation space for at least one tote must be provided under each delivery spur. No other provisions for special workstations or peripheral equipment are required in this area.

The system contractor must supply and install the flow rack sections shown on Drawing # MHS-1 (Rev. A). Each section should have four levels of rollers sloped to deliver totes to the stocking stations and a bottom level sloped to return empty totes to the inspection dispatcher.

- 4.4.8 In the order consolidation area, empty totes will be returned manually to the lower level conveyor on three accumulation return spurs located under the delivery spurs in the area. Each of these spurs must provide accumulation for at least three totes. Provisions for pedestal mounting the two CRT's and keyboards and the two hand-held laser scanners must be included in this area.

The system contractor must provide and install the shelving for order consolidation as shown on Drawing # MHS-1 (Rev. A). Each section must have five levels of shelving, and the permanent bar code labels for identification of 125 locations, and the picking light system as described in Section 5 of this specification must be provided and installed.

- 4.4.9 All workstations must include the appropriate diverter mechanisms and tote arrival/queue sensing equipment to allow automatic tote dispatching and return.

4.5 Conveyor Mechanical Requirements

- 4.5.1 The conveyor system structure must be constructed using a modular design so that individual conveyor sections can be transported to the site for fast installation. The modular structure must use bolted connectors and splice plates for linking the modules together, and module sections must not be over 20 feet in length.

- 4.5.2 Each conveyor section must be capable of supporting the weight of a maximum accumulation of totes.

- 4.5.3 Accumulation conveyors that are belt-driven may utilize twisted band drives or polybraided rope drives in place of the more conventional types of belt drives.
- 4.5.4 Conveyor rollers must be of the "pop out" type for personnel safety and for easy cleaning. Carrying rollers must be spaced on six-inch centers, maximum. If belt pressure contact rollers are used beneath the belt, they must be spaced on nine-inch centers, maximum. All rollers must be equipped with special quiet ball bearings that are externally sealed for protection against dust, and grease packed for life service.
- 4.5.5 All powered roller curves must utilize tapered rollers and must include side guards.
- 4.5.6 All belt conveyors must utilize a grip-faced conductive belt of at least three ply rating. All belt supporting or idler rollers must be equipped with ball bearings that are externally sealed for protection against dust and grease packed for life service. Conveyor belt drive/takeup provisions must be located in such a position as to promote maximum ease of tightening and replacement. All end idler rollers and takeup rollers shall be crown faced for positive belt centering. All take-up assemblies must have sufficient adjustment to compensate for maximum stretch of the belt.
- 4.5.7 Side guards are required on all tote conveyor, including transfers and curves. Guards must also be provided to protect all potential pinch points or entanglement points. Screen guarding must be provided under all conveyor over 6 feet in elevation.
- 4.5.8 Rough faced conveyor belts, retarding rollers, and other necessary features must be incorporated in order to assure tote stability on inclined or declined conveyor sections.
- 4.5.9 Conveyor system diverters may be of the pusher, V-belt, roller conveyor or swing arm type. The diverters must be designed to provide a smooth and reliable transfer with maintenance of the proper tote box orientation.
- 4.5.10 Exact conveyor widths, lengths and elevations must be determined by the system supplier in order to assure a cost effective and reliable design.

- 4.5.11 Conveyors must be painted with a minimum of one coat of primer and one coat of enamel. A custom paint color will be specified by Honeywell.
- 4.5.12 The conveyor design must incorporate features that minimize conveyor noise. Conveyor noise must not exceed a reading of 65 DBA when measured at a point 3 ft. away from the conveyor and 3 ft. above the floor.

4.6 Conveyor Electrical Requirements

- 4.6.1 All conveyor motors shall be right angle gear-head type with brakes where required. Electrical power supply shall be 480 volt, three phase, 60 hertz. All motors must be Class B Insulated. Conveyor drives and motors must be installed alongside or underneath the conveyors on suitable mounts and in easily accessible locations.
- 4.6.2 All conveyor motors must include lockable power disconnects within 5 feet of the motor and at an easily accessible location for personnel in the area to use, if necessary.
- 4.6.3 All conveyor controls must be based on solid state designs and may include programmable logic controllers or microprocessor controls. Interfaces for computer control must be either RS232/422 or 20ma current loop. Honeywell programmable logic controllers, sensors and switches are preferred.
- 4.6.4 Motor control panels must be NEMA 12 and must be located in approximately the location shown in Honeywell Drawing # MHS-1 (Rev A). All transformers required for conversion from the Honeywell-supplied power must be provided by the system contractor. The motor control panels must include expansion space for the levels of growth required by JIC standards. All motors one-half horsepower or larger must be 480 volt three-phase with a standard industrial motor control center.
- 4.6.5 All other local conveyor control boxes must also conform to the NEMA 12 requirements.
- 4.6.6 Conveyor Emergency Stop buttons with manual resets must be located at locations adjacent to each operator work area along the conveyor. The Emergency Stops must control only the adjacent conveyor sub-system.

- 4.6.7 All tote sensing equipment must utilize LED devices, limit switches, or proximity detectors that are mounted such that they will not be affected by vibration. Honeywell Microswitch devices are preferred.
- 4.6.8 Air logic controls and diverter activation may be used in place of electrical controls whenever this approach provides significant advantages.

4.7 Conveyor System Throughput

- 4.7.1 The conveyor system throughput must be sufficient to meet or exceed the following minimum requirements:
 - o Tote Conveyor System - The Tote Conveyor System must be able to handle an average throughput of 4000 totes into the carousel AS/RS and 4000 totes out per two shifts of daily operation (15 hours). The system must be capable of handling a peak throughput rate of at least 300 totes in and 300 totes out per hour.
 - o The system must also meet the average activity levels for Empty Tote Storage and Retrieval, Parts Tote Storage and Retrieval, Picking, Stocking, Inspection Dispatching, Bypass Loop, Receiving, Sortation, and Inspection functions as indicated in Section 6.0 of this specification.
- 4.7.2 The conveyor system must be designed to simplify future expansion to allow Honeywell to handle a 25 percent increase in volume.

SECTION 5.0
PROCESS CONTROL COMPUTER SYSTEM
TABLE OF CONTENTS

SECTION	TITLE	PAGE
5.1	GENERAL REQUIREMENTS	117
5.2	SYSTEM HARDWARE	117
5.3	CONTROL SYSTEM SOFTWARE,.....	119
5.4	DATABASE REQUIREMENTS	123
5.5	OPERATING DESCRIPTION - RECEIVING	129
5.6	OPERATING DESCRIPTION - INSPECTION	131
5.7	OPERATING DESCRIPTION - STORAGE FUNCTIONS .	134
5.8	OPERATING DESCRIPTION - ORDER PICKING	137
5.9	OPERATING DESCRIPTION - CYCLE COUNTS	140
5.10	OPERATING DESCRIPTION - MATERIAL CONSOLIDATION	141
5.11	OPERATING DESCRIPTION - BULK MATERIAL	142
5.12	REPORTS AND INQUIRIES	143
5.13	SYSTEM PERFORMANCE	145
5.14	SYSTEM REDUNDANCY / BACKUP	145
5.15	INFORMATION FLOW DIAGRAMS	146

5.0 PROCESS CONTROL COMPUTER SYSTEM

5.1 General Requirements

5.1.1 The Process Control Computer System is the key element of the MHS system that will allow total integration of the storage and handling functions with the on-line transactions, reports, inquiries, and file updates. The computer system consists of a dedicated on-line minicomputer, a real time communication link to Honeywell's DPS-8 based HMS business software system, a network of control elements to monitor and control the various material handling and storage devices, and a network of on-line peripheral devices including CRTs, printers, bar code readers, and bar code printers. An overview description of the functional elements of the computer control system is presented below in section 5.3.

5.1.2 The Process Control Computer System is made up of computer hardware and software elements. Supplier proposals must include all computer hardware for the Process Control Computer System, but Honeywell reserves the option to provide the computer equipment in the actual system implementation. Since the existing HMS business system utilizes Honeywell DPS-6/8 equipment Honeywell equipment is preferred for the MHS computer system also. Other factors being equal, vendor proposals utilizing Honeywell equipment will be viewed more favorably.

Other computer control equipment may be proposed in order for suppliers to take advantage of existing or standardized software, or significant existing expertise, if this will result in less cost or risk to Honeywell. Supplier proposals should clearly state the proposed computer hardware and software languages, and give reasons for the selections. If equipment other than Honeywell equipment is proposed, suppliers should propose an option to utilize Honeywell equipment instead, together with any additional proposed costs or other factors, and justify these.

5.2 System Hardware

5.2.1 The system supplier shall be responsible for determining the required control system hardware for this application, and for determining the capacity and configuration of the equipment such that the MHS design

parameters and system performance and throughput are met. For purposes of estimating the system requirements, a configuration was used that includes a Honeywell WCC 1250 IV computer with the appropriate system peripherals and memory capacity. Specifications on this equipment are included with this specification. The following operator peripheral devices are required:

7	Honeywell Display, Model 2 VIPS
4	Honeywell Printer, Model PRU7270
25	Hand-held bar code reader (wand)
2	Hand-held bar code reader (gun)
16	Bar code/text label printer

- 5.2.2 Honeywell will provide an enclosed computer room with raised floor, filtered power supply, and the necessary environmental controls. The locations for the equipment that will not be in the computer room are summarized as follows:

CRT Terminals and Bar Code Readers

- 16 at Picking/Stocking stations
- 2 at Receiving stations
- 2 at Inspection dispatch stations
- 2 at the consolidation stations
- 2 at Bulk area stations
- 1 at Stockroom Supervisor station
- 1 in Stockroom Manager's office
- 1 at Automatic Insertion picking station

Printers

- 1 at Inspection Dispatch stations
- 1 at the consolidation station
- 2 at Bulk area stations

Bar Code Printers

- 8 at Picking/Stocking stations (shared)
- 2 at Receiving stations
- 1 at Inspection dispatch stations (shared)
- 1 at consolidation station
- 2 at Bulk area stations
- 1 at Stockroom supervisor station
- 1 at Automatic Insertion picking station

- 5.2.3 All off-site software development work must be performed on the computer equipment supplied for the project or on compatible equipment available at the supplier's location. The plan for supporting this requirement must be outlined in the supplier's proposal.

- 5.2.4 Computer equipment and peripherals to be supplied for this project shall be covered by a one year hardware warranty after system implementation and acceptance by Honeywell.
- 5.2.5 Computer equipment and peripherals to be supplied by the system contractor includes all microprocessor and programmable controller equipment associated with control of the carousels, robots, and conveyor system. All signal wiring from the computer to these devices and to all system peripherals must also be provided by the system supplier.
- 5.2.6 Honeywell will provide power wiring and the associated conduit and receptacles for all computer equipment and peripherals, with the exception of the convenience outlets specified at each of the standardized work stations, which will be provided by the system contractor.

5.3 Control System Software

- 5.3.1 The MHS Process Control Computer system should be designed and implemented in a highly modular fashion such that all primary system functions can be tested and operated individually and independently. A suggested approach to defining the basic software subsystems is as follows:
 - 5.3.1.1 Transaction Processing Subsystem - This subsystem would manage the the transaction logic at all workstations and supervisor stations, interactive terminal and scanner transactions, sequencing and prioritizing of all transactions, operator sign-on and security features, operator performance statistics, order release processing, and report/inquiry initiation. This subsystem must create the HMS transaction images and store them on a journal for all activities so specified.
 - 5.3.1.2 Database Subsystem - This subsystem would manage all system files, access to and update of any data record, file maintenance functions, material locations, data security functions, and the integrity of system data records. A user-friendly Query language is highly desirable for the creation of special reports and displays.

5.3.1.3 Equipment Monitoring & Control Subsystem - This subsystem would manage and control all material handling and storage equipment, tote traffic management, workstation queues, routing logic, and safety features.

5.3.1.4 Workstation I/O Device Subsystem - This subsystem would manage the device status and communication for all peripheral communication devices, including terminals, bar code readers and printers, and report printers.

5.3.1.5 Data Link Subsystem - This subsystem would manage the communication between the MHS computer and the HMS computer, file transfers and coordination, and other link functions.

5.3.2 System software must be designed and implemented to comply with the following guidelines:

- o The computer shall not stop processing unless absolutely required by system conditions.
- o Modes of operation should be included for Off-line, Test and Maintenance, and On-line modes for both stand alone (HMS not available) and Interactive (HMS available).
- o Any hardware device errors or status changes in the material handling and storage equipment shall be logged, acted upon positively whenever possible, and immediately brought to the system operator's attention.
- o All operator transactions shall have positive and quick response (no blank screens or lack of feedback) so operators are always aware of required actions.
- o The system shall perform self-test routines during startup, or on command, and shall verify that the necessary files are available on the system.
- o Closed loop messages, error messages, and timeouts shall be used to monitor system operation.
- o A redundant database scheme or equipment is required, and should be clearly identified in the supplier proposal, including complete operational description.

- o All essential system information and status data must be preserved prior to any shutdown, whether planned or unplanned. This must include all memory resident system status data records and in-process material movement or transactions. A scheme must be included to utilize this information on system startup, and should be automatic or semi-automatic.
- o A security code access system must be included to restrict and authorize any user transaction to the appropriate access level. This must include a sign-on procedure with operator identification (for labor statistic tracking). Password protection must be included in the access system.
- o The completion of all exception or abnormal condition transaction should be simple, single key input whenever possible, with verification required prior to completing the transaction.

5.3.4 The programming language to be used for system application software may be determined by the system supplier, but Honeywell reserves the option to approve or disapprove the selection. Preferred languages are Pascal, C, or other widely used high level block structured languages. A proven, commercially available database system is a requirement. All programs must include adequate documentation to allow Honeywell personnel to maintain and modify them after "skill transfer" training sessions, which must be included as part of the training and acceptance procedures.

5.3.5 As a minimum, the security level access control for the MHS System should be as follows:

- A. All users must log on and off for each session with employee I.D. and user password (provided by the System Manager), which will identify the users security and access level, and functional access to MHS programs. A system log will be kept of each user session; log-on and log-off will be time stamped in the log. The security access should be hierarchical - a user can access functions from his/her level or below, but not higher levels.
- B. There will be four levels of security access:

- Level 0: MHS System Manager - the highest and most restricted access level; system start-up and shut-down, password assignment, maintenance, etc.; unlimited access to all files and programs.
- Level 1: Department Supervisor (Storeroom or Inspection) - the highest functional access to MHS application programs; review and modify files and activity lists; initiate reports and inquiries; examine operator activity data; access only to assigned department files and programs.
- Level 2: Unassigned - reserved for future use.
- Level 3: Workstation Operator Level- lowest level access to MHS application programs; allows only workstation operation transactions (CRT conversations) by station type (e.g., Receipts, Picking, etc.); once operator has logged on, a station type operation menu is displayed and drives the remainder of the session; all responses are validated, range checked, etc. Note: the workstation terminals should be restricted to only Level 3 access.

5.3.6

This order requirements and pick list generation is done by the HMS/CPL module, which runs on the Honeywell DPS-8 host computer. This module is run once a night, and generates order picking requirements for all orders that have been released by other HMS modules. This file is segregated into multiple Pick Lists, each with about 25 Orders. Each Pick List is sorted by Order number (equivalent to a kit list), and each Order number contains the exploded bill of material line items to be picked. Each line item on the Pick List contains all the information necessary to pick the part, including the Lot number (selected by HMS/CPL on a FIFO basis). Throughout the day, the stockroom supervisor will direct one or more of these Pick Lists to be downloaded to the MHS system, via access to a HMS terminal. All this activity is performed separately and independent from MHS.

The Pick Lists downloaded will also contain a number of information fields for each line item, which is printed on the Pick Ticket by MHS for future use in the assembly area. Once printed, these fields can be discarded. Hot Orders and Hot Picks are also downloaded to MHS in the same fashion. Normally, the Pick Lists that are downloaded to MHS will be batched together prior to picking for operator efficiency.

Each pick, store, count, and receipt transaction that is completed by MHS requires a specific completion record to be transmitted back to the HMS/CPL. This feedback process should be able to transmit the completion records in real time or to a journal file (if the link is not available). This journal file, since it will be in HMS specific format, will probably be separate from the MHS database journal file - which is used only to back up the MHS permanent data files. The details are included below.

All communications between MHS and HMS are performed on a real-time interactive basis as each activity (pick, etc.) is completed. Exact transmission protocol details are not available yet, but can be expected to be a high speed asynchronous serial communication link. MHS should also be able to receive from and transmit to a standard 9 track Magtape as an alternative to the HMS communications link.

5.4 Database Requirements

5.4.1 The preliminary system database requirements for transaction records to be downloaded from the HMS Business computer to the MHS system are defined as follows:

EXPECTED RECEIPTS TRANSACTION	CHARACTERS
PART NUM	20 A/N
LOT NUM (=inship num)	6 A/N
SUB-LOT NUM	6 A/N
QUANTITY (dock count)	7 N
DATE RECEIVED	6 A/N
WAREHOUSE	4 A/N

INSPECTION STATUS	2	A/N
ACCESS CODE (auth. level)	1	A/N
SHELF LIFE EXPIRATION	6	A/N
TO-STOCK-DATE	6	A/N
WAIVER NUM	6	A/N

PICK ORDER TRANSACTION

612F - Order Sequence Picks
613F - Location Sequence Picks
614F - Hot Picks

ORDER NUMBER	X(8)	*
REQUISITION ITEM	9(3)	*
WAREHOUSE	X(4)	*
LOT NUMBER	X(8)	*
DATE INSPECTED	9(6)	*
PART NUMBER	X(20)	*
QUANTITY	9(7)	*
ORDER MOVE-TO	X(8)	
DUE DATE TO FLOOR	9(6)	
OPERATION USED-IN	X(4)	
WORK CENTER OF OP	X(8)	
DESCRIPTION	X(20)	
PART REVISION.	X(2)	
PART MODIFICATION	X(2)	
DRAWING REVISION	X(2)	
DRAWING MODIFICATION	X(2)	
ADMIN CENTER	X(6)	
UNIT OF MEASURE	X(3)	
EMPLOYEE I/D	X(10)	
PROTECT CODE AND DESCRIPTION	X(22)	
HANDLE CODE AND DESCRIPTION	X(22)	
CONFIGURATION CODE AND DESCRIPTION	X(22)	
ASSEMBLY MATERIAL ITEM	X(20)	
ISSUE NUMBER	X(4)	
REFERENCE NUMBER	X(20)	
WAIVER NUMBER	X(4)	
LEAD FORM	X(5)	
TRACE CODE	X	

NOTE: Those fields marked with an asterisk (*) are required for feedback to CPL. The other fields will be required for printing Pick Tickets.

5.4.2 The frequency of downloading this information to MHS from HMS has not yet been determined, but the MHS system should be capable of handling the transactions on a frequent "demand", or asynchronous, basis with transmission intervals on the order of minutes rather than hours. In this type of on-line communications the data to be passed between the two systems would be queued in "transmission files" on each system, transmitted on demand or request, and received into similar transmission files. Background processing programs on each system would monitor the transmission files and control the data transmission and management functions. The system supplier must describe the communication techniques proposed, and use this design information in sizing the file record lengths for the system.

5.4.3 There are a number of files that will be permanently resident on the MHS system, including the Part master and IPI folder master record files. Not all these specific files have been determined, since the exact file structure will be dependent on the final detailed system design. However, the following basic Part and IPI master record files are provided since HMS will assume this information is resident on MHS:

PART MASTER RECORD	CHARACTERS
--------------------	------------

PART NUM	20 A/N
LOT NUM (=inship num)	6 A/N
SUB-LOT NUM	6 A/N
QUANTITY - TOTAL	7 N
LOCATION - PRIMARY	6 A/N
LOCATION QUANTITY	7 A/N
DATE RECEIVED	6 A/N
WAREHOUSE	4 A/N
INSPECTION STATUS	2 A/N
DATE INSPECTED	6 A/N
ACCESS CODE (auth. level)	1 A/N
TO-STOCK-DATE	6 A/N
LAST CYCLE COUNT DATE	6 A/N
LAST CYCLE COUNT VARIANCE	7 A/N
LAST PICK DATE	6 A/N

IPI FILE RECORD

FOLDER NUMBER	20 A/N
REVISION NUMBER	4 A/N
LOCATION	8 A/N
CHECK-OUT STATUS	2 A/N
LAST CHECK-OUT DATE	6 A/N
PROTECT CODE TEXT	20 A/N
CONFIGURATION CODE TEXT	20 A/N
HANDLING CODE TEXT	20 A/N

- 5.4.4 The approximate file size requirements in number of records for the files detailed above are as follows:

Part Master	80,000 Records
IPI File Master	25,000 Records
Expected Receipts	500 Records/day
Pick Order Requests	5,000 Records/day
Hot Pick Requests	500 Records/day
Cycle Count Requests	500 Records/day

- 5.4.5 Information to feedback to HMS/CPL from MHS will normally be transmitted on a real time basis as each transaction is completed. If the communication link is not available, these transactions will be journaled to a Magtape instead, for later transfer to HMS. The MHS activities that generate HMS feedback transactions are detailed as follows:

Stocking Transaction: Upon completion of each Stocking transaction (see section 5.7), a 628A feedback record will be generated and transmitted to HMS/CPL.

Picking Transaction: Upon completion of each line item pick or hot pick, a 612F or 614F (respectively) feedback record will be generated and transmitted. The information for these records is those items marked by an asterisk (*) in the Pick Order transaction database.

Unplanned Withdrawal: Any picks that are not generated by the HMS/CPL Pick List or Hot Pick transactions are designated an Unplanned Withdrawal. These will be entered via a keyboard transaction directly to MHS, and upon completion require a 615F feedback record to be generated and sent to HMS. The Reason Code and WIP Account Number are accounting information for HMS only, and will be supplied by the supervisor for entry during this transaction. If the Unplanned Withdrawal is the result of removing a stocked item strictly for accounting purposes, a specific HMS feedback transaction call a 620F PO Feedback Reversal is required to send to HMS. Note: This transaction is not yet completely defined, and can be ignored at this time.

Unplanned Receipt: Similarly, it is possible to receive material that has not In-Ship record (see section 5.7.11). This material will require keyboard data entry of required information to MHS to stock the material. Items stocked in this manner require a 616F feedback transaction to HMS/CPL.

Location Transfer: Material that is "moved" from one warehouse code to another (actually reclassified) in a MHS local (manual) transaction requires a 617F feedback transaction to update the HMS data base.

Stock Adjustment: If an adjustment is made to the quantity of an MHS part via a local (MHS) transaction for any reason, a 618F feedback transaction record is required by HMS/CPL. The Adjustment Option and Reason Code are accounting codes that will be supplied by the supervisor.

Stocking of Completed Assembly: (see section 5.7.11) One type of item that may be stocked into MHS via a manual (i.e., not HMS generated) transaction is a completed assembly. This requires a specific feedback transaction to HMS - a 619F Supply Order Feedback.

The database requirements for these transactions are listed as follows:

628A - Add Stock Acceptance Data

ORDER NUMBER	X(8)
REQUISITION ITEM	9(3)
LOT NUMBER	X(8)
DATE INSPECTED	9(6)
MATERIAL ITEM NUMBER	X(20)
WAREHOUSE	X(4)
QUANTITY ACCEPTED	9(7)
QUANTITY REJECTED	9(7)
WAIVER NUMBER	X(4)

615F - Unplanned Withdrawal
(not associated with current production)

MATERIAL ITEM NUMBER	X(20)
ORDER NUMBER	X(8)
REQUISITION ITEM	9(3)
WAREHOUSE	X(4)
LOT NUMBER	X(8)
DATE INSPECTED	9(6)
QUANTITY	9(7)
REASON CODE	X(2)
WIP ACCOUNT NUMBER	X(20)

616F - Unplanned Receipt

MATERIAL ITEM NUMBER	X(20)
ORDER NUMBER	X(8)
REQUISITION ITEM	9(3)
WAREHOUSE	X(4)
LOT NUMBER	X(8)
DATE INSPECTED/REINSPECTED	9(6)
QUANTITY	9(7)
REASON CODE	X(2)
WIP ACCOUNT NUMBER	X(20)
WAIVER NUMBER	X(4)

617F - Location Transfer

MATERIAL ITEM NUMBER	X(20)
WAREHOUSE FROM	X(4)
WAREHOUSE TO	X(4)
LOT NUMBER	X(8)
DATE INSPECTED	9(6)
QUANTITY	9(7)
REASON CODE	X(2)

618F - Stock Adjustment

MATERIAL ITEM NUMBER	X(20)
WAREHOUSE	X(4)
LOT NUMBER	X(8)
DATE INSPECTED	9(6)
QUANTITY	9(7)
ADJUSTMENT OPTION	X
REASON CODE	X(2)

619F - Supply Order Feedback

ORDER NUMBER	X(8)
REQUISITION ITEM	9(3)
ACTION CODE	X
QUANTITY RECEIVED	9(7)
QUANTITY SCRAPPED	9(7)
LOT NUMBER	X(8)
DATE INSPECTED	9(6)
MATERIAL ITEM NUMBER	X(20)
WAREHOUSE	X(4)
EMPLOYEE I/D	X(10)
WAIVER NUMBER	X(4)
REASON CODE	X(2)

620F - PO Feedback Reversal

ORDER NUMBER	X(8)
REQUISITION ITEM	9(3)
ORDER STATUS	X
QUANTITY RECEIVED REDUCTION	9(7)
QUANTITY SCRAPPED REDUCTION	9(7)
WAREHOUSE	X(4)
MATERIAL ITEM NUMBER	X(20)
LOT NUMBER	X(8)
DATE INSPECTED	9(6)

5.5 Operating Description - Receiving

- 5.5.1 When material is initially received at the Receiving Dock, it is identified and verified via an on-line transaction to the Honeywell HMS business system known as In-shipping. During this process, a high or medium density code 39 (3 of 9) bar code label is printed and affixed to the original packing carton of the material with the following bar-coded information:
- o Part Number
 - o In-ship (or Lot) number
- 5.5.2 A data record in HMS is also generated for the Incoming material (see sec. 5.4), and downloaded to the MHS in the Expected Receipts file, keyed to the In-ship number. All material received via MHS will generate an In-Ship data record for MHS -material cannot be Receipted by MHS without this file available.
- 5.5.3 Upon completion of the receiving dock operation, the operator will place the labeled material in a tote (along with other received material) or on a cart, for manual transfer to the MHS Receiving Put-away station. If the material is too large for storage in MHS totes, it will be manually transferred directly to the MHS Bulk storage areas.
- 5.5.4 Received material will be manually transported from the receiving dock area to the MHS Receiving Station area. This station is where all material is first identified to the MHS system.

- 5.5.5 The MHS Receiving Station operator will initiate a new Receipt transaction via the CRT terminal at the station. The In-ship bar code label will be scanned by the operator to identify the material to MHS. At this time the Expected Receipts file record for this material must be available to MHS or the transaction cannot complete and the material will be rejected.
- 5.5.6 If the In-Ship file shows that the material requires inspection, it will first be temporarily stored in the MHS carousel AS/RS until inspection. Processing for these items continues at section 5.5.9 below.
- 5.5.7 Material that requires no inspection is placed in a separate stores tote for routing directly to a Stocking station (step 6 in Diagram 2.1) via the conveyor system.
- 5.5.8 When this tote is filled, it is placed in the outbound conveyor position, the operator instructs MHS via the CRT that the tote is destined directly to a Stocking station, wands the bar code I.D. on the tote, and the tote is automatically conveyed to a Stocking station or temporarily queued in the Carousel AS/RS for the stocking operation (see Sec. 5.7).
- 5.5.9 Material that requires inspection will be processed as follows. The operator enters a packaging designation, specifying the approximate cube of the package. MHS will select a tote with available space and route this tote to the Receipts Station. At this point, the material sub-identifier WAREHOUSE type is first used. WAREHOUSE type is a logical inventory designation used by Honeywell to define a class of inventory or material that can be stored together - physically located in the same tote container. Parts that have the same part number, but different Lot numbers, will generally have the same WAREHOUSE designation, unless their inspection status is different, or if they are reserved for specific different programs. Note: parts or material of different WAREHOUSE designations cannot be stored in the same tote and must be stored separately.

5.5.10 When the selected tote arrives, the Receipts operator scans the tote I.D. (a permanently affixed, unique bar code label on the outside of the tote), and the material bar code label, then places the material in the tote. If no other receipts are to be stored in this tote, it is moved to the station outbound conveyor position, the tote bar code is scanned, a transaction complete bar code is scanned, and it is then automatically conveyed to the carousel AS/RS. The material is now stored in the Carousel AS/RS system, in its original packing carton, awaiting inspection. It will be unavailable to anyone other than the inspection dispatch operator at this time.

5.5.11 Material destined for bulk storage is manually transported to a selected bulk storage location where a similar Receipts transaction is performed by an operator at a "remote" MHS station in that area. Bulk storage items will have the In-Ship bar coded label affixed directly to the material in most cases.

Bulk Storage materials not replenishment material for carousel storage - It is large or bulky material that is not suitable for carousel storage.

5.5.12 When any Receiving transaction is completed, MHS automatically generates a journal file entry for the transaction, as it will for any transaction affecting the database. This journal file is available for upload to the HMS system on demand, or on a periodic basis.

The HMS journal file record created will be immediately transmitted to HMS (or written to the HMS journal tape if the link is not available). This procedure will be the same for all feedback transactions.

5.6 Operating Description - Inspection

5.6.1 The inspection process is driven by the CRP module in Honeywell's HMS business system. This module creates an Inspection Request File containing a record for each Lot of material to be routed to the inspection area, and a priority or due date for each one. This file is downloaded to MHS on a periodic basis.

- 5.6.2 The Inspection Dispatcher has a MHS CRT at the dispatcher's station. Upon request, the Inspection Request File is displayed, in due date order. The dispatcher can then indicate which items, or lots of material, are to be scheduled for inspection, and which inspection workstation to send them to. Minimal key entry should be required, using "cursor position / enter" type transactions.
- 5.6.3 Items scheduled for inspection are routed in priority sequence by due date to the Inspection Dispatch Station (where the Dispatcher resides) as space in the inbound tote queue at that station allows. This is to be an automatic process, as with all manned and active MHS stations. When there is room in the inbound tote queue, available work will always be sent.
- 5.6.4 When a tote arrives at the head of the queue at the Inspection Dispatch Station, the operator there wands the tote I.D. MHS then instructs the operator which item to remove from the stores tote, requiring a bar code scan of the in-ship label to verify the correct item.
- 5.6.5 The operator then places the item to be inspected in an empty tote.
- 5.6.6 During this time, the IPI folder vertical carousel must be automatically rotated to the correct shelf level, and a light illuminated above the correct bin to pick the matching inspection folder. The operator removes the folder and wands the bar code label for verification by MHS of a match. The IPI folder identification number will usually be the same as the Part number of the material to be inspected. In cases where the Part number does not match the IPI folder number, a manual cross-reference listing will be used by the Dispatcher (not part of the MHS system) and the matching IPI number entered by keyboard. The IPI data file is kept by MHS.
- 5.6.7 The dispatch operator will request a list of all inspection workstations that are signaling for work. At this time, the dispatch operator will assign the tote to a destination workstation. The dispatcher then places the IPI folder in the tote with the item to be inspected, wands a transaction complete label at the

terminal, and the tote is automatically conveyed to the destination inspection workstation.

- 5.6.8 The inspection dispatch station terminal can also be used to query MHS as to the location of any IPI folder: checked in and stored at location number; or checked out to station number. Note that in some cases a folder will be "permanently" checked out to a specific station. A manual (key entry) check-out and check-in capability shall also be provided at this terminal to provide all necessary transactions to support the query and check-out functions, both by bar code label entry and keyboard entry.
- 5.6.9 During the time that the material is out for inspection, MHS does not track or control the items, other than to note which inspection station the item was sent to. The material can be in the inspection process for up to several days. When the inspection operation is completed, the inspection station operator simply returns the item in a tote to the inspection dispatch station (conveyed automatically from the station outbound position), with the inspection results noted on the accompanying traveler document.
- 5.6.10 When the returned tote reaches the head of the inbound queue at the inspection dispatch station, the dispatcher initiates a return or check in transaction, and wands the tote I.D. The IPI folder is removed and returned to storage in the vertical carousel via a check-in transaction which will automatically position the vertical carousel and direct the operator which location to store the folder.
- 5.6.11 The MHS database record for the material is updated by the inspection dispatcher in a terminal transaction next, indicating the new inspection status: Inspected and Certified; Inspected and Rejected; or still requiring inspection.
- 5.6.12 If the item passed inspection and is Certified, it is placed in a separate tote and manually stored in a flow rack adjacent to a stocking station, where it waits for an available operator to initiate a stocking transaction.
- 5.6.13 If the item did not pass inspection, it is returned to the MHS AS/RS via an inspection return transaction. An empty tote or one with other Non-Conformance status material in it is sent to the

station. The bar code I.D. of the arriving tote is scanned, the rejected material label is scanned, and the item is placed into the tote. A transaction complete label is scanned, and the tote is automatically returned to storage. It is now restricted, and can only be retrieved by a transaction with the inspection dispatcher's security level code.

- 5.6.14 It is possible that material Lots returned from the inspection process can be divided into a portion that passed (Certified), and the remainder not passed (Non-Conformance). A "Lot split" transaction at the dispatcher station is required to allow the original material Lot to be split into two "sub-Lots", each with a different sub-Lot number. This operation can only be performed by the inspection dispatcher, at the time the material is returned from inspection. The material is returned from the inspection divided into two groups. Each sub-Lot is then treated as an individual material Lot, and returned separately via the appropriate transaction, as described above.

This will effectively create a new Lot, using the sublot identifier. The sublot number will have been previously assigned by HMS. The other data fields will be the same as those in the original MHS In-Ship data record for the material, except the inspection status will be different.

- 5.6.15 The inspection dispatcher can at any time request a list be displayed of all material in MHS that is Rejected (Non-Conformance) and request that any of these items be issued to the dispatcher station. This transaction cannot be performed at any terminal other than the dispatcher station terminal.
- 5.6.16 Upon the completion of any inspection dispatch or return transaction, MHS generates a journal file record for uploading to HMS.

5.7 Operating Description - Storage Functions

- 5.7.1 Material for permanent storage in the MHS system arrives at a Stocking station (or is manually transferred from the adjacent flow rack) after completing the inspection process and being Certified. At this time a complete database record for the material exists except the final two items to be entered during the Stocking transaction - a final part count, and storage location.

- 5.7.2 The operator at the Stocking station initiates a Stocking transaction and then scans the bar code label on the packing carton. The database record is then displayed on the terminal.
- 5.7.3 The operator then unpacks, detrashes, counts, and bags the parts. The count is entered via the keyboard.
- 5.7.4 A bar coded inventory label is then printed at the station and affixed to the bag. The label will include alphanumeric and bar coded data for the part number, Lot number, WAREHOUSE, and count.
- 5.7.5 The MHS system must calculate the storage space required by the new parts in order to select an appropriate storage location to maximize the density. This could be assisted by the operator entering a basic size / shape designator, to guide the MHS in selecting a tote with the same WAREHOUSE inventory designation and an empty sub-cell of appropriate size. In instances where multiple new part numbers are being stocked, it will be more efficient for the MHS system to direct the storage to the various sub-cells of a single storage tote at the Stocking station.
- 5.7.6 When selecting a storage location (tote and sub-cell), the algorithm to be used is:
- o First select totes with the same WAREHOUSE type designation;
 - o If found, then look for the same PART number in a tote with available space of the correct size;
 - o If not found, then look for available space in a tote with the same WAREHOUSE type only;
 - o If not found, then select a new (empty) tote and assign it to the WAREHOUSE type of the new part;
- The storage hierarchy used therefore is: WAREHOUSE type, PART number, LOCATION.
- 5.7.7 Parts with the WAREHOUSE type designation for automatic insertion will always be stored in carousel number 6 as long as space is available. If carousel 6 is full or unavailable, the system will notify the operator and request an alternate storage location selection. The system will not store non-AI material in carousel 6 unless all of the other carousels are full or unavailable.

- 5.7.8 Other than the requirement to not mix WAREHOUSE type designations in the same tote and the special requirements for carousel 6, parts are stored in random locations in the carousels. Locations should be assigned such that the loading across all carousels is balanced.
- 5.7.9 The stocking operator(s) shall have the capability to override the system, and manually designate a specific storage location or tote number for a part being stocked.
- 5.7.10 There will be two "remote location" stations, in the bulk areas, capable of performing all transactions, including Stocking. Transactions at these stations will be similar to those described above, without the automatic delivery and location selection.
- 5.7.11 An optional capability must be supplied in the software to allow one (or more) complete carousels to be dedicated to a specific WAREHOUSE designation (or designations), for cases where physical segregation of material is required.
- 5.7.12 Step 11 on Diagram 2.1 shows Material Transfers to the MHS system - a Stocking function separate from the one at step 6. This transaction allows material that has no In-Ship data record available from HMS to be stocked into the MHS system. Material that would normally be stocked via this transaction includes source inspected material, subassemblies being returned from the factory (FAB/FAC material), material transfers from other Honeywell warehouses, etc. These items will be transferred by manual means directly to a MHS station designated as a Restock station. Manual keyboard entry will be required to build a minimal MHS database record for these items, that will include: Job num., Part num., Lot num., WAREHOUSE, quantity, and inspection status. Material arriving for Restock can be of any inspection status - Certified, not yet inspected, or not requiring inspection.

Items arriving for stocking via this manual data entry step will require specific completion or feedback transactions to be generated and sent to HMS to update the master data base, depending on whether the item is a part or completed assembly.

- 5.7.13 Upon completion of any Stocking transaction, a journal file record is generated and added to the file to be uploaded to HMS. This journal record will be transmitted to HMS as soon as the transaction is completed. If the link is not available, the record will be written to a Magtape file.
- 5.7.14 Exception condition processing transactions must be included for a variety of conditions, including a decision to cancel (not complete the stocking operation), restart the transaction, etc.

5.8 Operating Description - Order Picking

- 5.8.1 Order picking is initiated at the Storeroom Supervisor Station. A MHS terminal located there will allow the supervisor to request a list of all pending Orders, from the Pick List(s) downloaded from HMS. This display will show the Order numbers sorted by "need date" order. An Order generated by HMS is a complete pick list for a kit or subassembly, and will contain multiple line items, each including the PART number, lot number, WAREHOUSE type, and quantity required.
- 5.8.2 Orders are downloaded in batches from HMS at random intervals. Upon receipt and verification, they are added to the Requirements List file in MHS.
- 5.8.3 The Storeroom supervisor has the capability to mark and release for picking any of the Orders being displayed, via a simple cursor position type transaction. These can be released either individually, or in designated batches for batch picking. Batch picking would be the normal case. The supervisor will also have to capability to suspend or cancel an Order or batch group of Orders that have already been released for picking.
- 5.8.4 The Storeroom Supervisor Station terminal will also provide the capability to perform a stock quantity analysis on one or more pending Orders, either individually or in batches. This capability will search the MHS part database and report if sufficient quantities of all the required PART number/WAREHOUSE numbers called for on the Order(s) selected for analysis are currently available, and if not, how many kits can be filled.

- 5.8.5 FIFO sequence must be maintained when picking MHS parts. The HMS/CPL program will select the oldest Lot for a given Part Number and Warehouse Number, and include this with the Pick List line item. If there are insufficient parts to fill the order from this Lot, MHS will select another lot number of this Part (and Warehouse) on FIFO basis to fill the Order. Note that parts picked in this manner from a different Lot number must be separately bagged and labeled for future traceability.
- 5.8.6 As each Order is released for picking, it is removed from the Requirements List file and scheduled for picking. The system shall attempt to optimize the utilization of all workstations currently designated as Picking Stations, for maximum operator productivity. Thus, an individual Order may actually have line items picked at several workstations, and each operator will pick parts for multiple Orders. The items will be consolidated at the Sortation Station, described below. Batch picking of multiple Order numbers will increase the overall productivity and reduce the number of tote retrievals required during a shift.
- The capability must also be provided to designate specific orders for complete order picking at a given work station. In this case the order will not be batch picked and all parts for the order will be picked sequentially at one pick station until the order is complete. Orders for automatic insertion will typically be picked in this way at the AI picking station.
- 5.8.7 In order to minimize the carousel rotation times, when a designated Part Number/Lot Number to pick resides in more than one carousel location, that location closest to the head (or robot) should be selected.
- 5.8.8 Each workstation can be assigned one (or more) operation types by the supervisor at any time. The operation types are Receipts, Stocking, Picking, Cycle count, or Hot Pick.
- 5.8.9 When operators first arrive at their workstations, they are required to sign on and identify themselves by their employee I.D. numbers. Productivity data is then logged and maintained by the MHS system for each employee by shift, week, and month. This data is available only to the Storeroom Supervisor.

- 5.8.10 After an operator has logged onto a Picking designated station, the MHS system will begin routing totes to that station. As each tote is moved from the head of the inbound queue to the work position, the operator initiates a pick transaction. The bar code label I.D. of the tote is scanned using the hand held scanner at the station. The terminal then displays which tote sub-cell contains the parts to pick. The operator removes these, and scans the label on the parts bag for verification. The terminal then displays the quantity to pick.
- 5.8.11 When the parts are counted and bagged in a separate bag, a bar code label is printed and attached to the bag. If there are other Orders to pick this part for, this procedure is repeated. Otherwise the original parts bag is returned to the tote sub-cell, and the picked and labeled part bag is placed in a separate tote which, when full, will be sent to the sortation area. This procedure will be repeated for other part numbers in other sub-cells in the tote, if required, until all batched pick requests for parts in this tote are satisfied.
- 5.8.12 Exception condition processing transactions must be included for possible abnormal conditions. If there are insufficient parts to pick the order complete, MHS should route another tote with the same part (possibly from a different Lot number) to the station and generate another transaction to complete the pick for that part. If no other locations contain this part, a "shortage" journal file entry must be created for uploading to HMS, and a Back Order record must be created and maintained by MHS. Later, when another pick request is processed on this part to fill the Back Order, a message should be displayed to alert the operator that this is a Back Order pick so it can be handled appropriately at the Consolidation area.
- 5.8.13 The tote is then moved to the outbound, or return conveyor position, a return transaction initiated, and the tote I.D. scanned. The tote is then automatically conveyed back for storage in the carousel AS/RS.

- 5.8.14 When the operator judges the sortation bound tote is full (of bagged, labeled parts), he initiates a "transfer to Consolidation" transaction via the CRT. The tote is moved to the outbound conveyor position, the tote bar code I.D. label scanned, and it is automatically conveyed to the inbound tote queue in the Sortation area. If the queue is full the tote may temporarily be stored in the Carousel AS/RS.
- 5.8.15 "Hot picks", or immediate picks, are performed in the same manner as described above, with the following exceptions. The operator will be notified on the CRT that the pick from the arriving stores tote is a Hot Pick. The pick transaction will be performed immediately. The parts counted, bagged, labeled, and placed into an empty tote along with a special color-coded Hot Pick marker card. Several hot picks may be placed in the tote before release. The stores totes will be returned after each pick and a "transfer to consolidation" transaction will be input prior to sending the tote to the consolidation area.
- 5.8.16 Upon completion of any picking transaction the appropriate HMS transaction image and journal entry will be generated. There are also three possible picking type transactions that would be initiated locally (i.e., not via a HMS request). These are an Unplanned Withdrawal (not the same as a Hot Pick), where a part is required by a person on the assembly floor for a variety of reasons; a Location transfer, where a Lot of parts is given a different Warehouse designation, for a variety of reasons; and a Stock Adjustment, where the count of a part Lot is adjusted. Each of these manual transactions requires MHS transaction conversations, and specific HMS feedback records.

5.9 Operating Description - Cycle Counts

- 5.9.1 Cycle count transactions are initiated either by a request downloaded from HMS or by the Stockroom Supervisor. They are scheduled for activity the same as Pick requests, and routed to an available station that is designated as a Cycle Count station currently.
- 5.9.2 When the tote arrives at the Cycle count station, the operator initiates a new transaction via the CRT terminal, and scans the tote bar coded I.D. label. The MHS instructs the operator to remove material from a particular sub-cell for the count. The operator then scans the bar coded label on the parts bag for verification.

- 5.9.3 The operator empties the bag and performs the count, entering the quantity via the CRT and again scanning the parts label for verification. The parts are then returned to their original location. If other cycle counts are scheduled for parts in this tote, this process is repeated. An appropriate HMS transaction image will be written to the journal.
- 5.9.4 When all cycle counts for parts in the tote at the work position are complete, the MHS CRT instructs the operator to return the tote. A return transaction is initiated, the tote moved to the return position, its I.D. label scanned, and it is automatically returned to the carousel AS/RS.

5.10 Operating Description - Material Consolidation

- 5.10.1 Since the individual line items in each Order are picked at various Pick stations at different times, they must be consolidated back into a complete Order. Material arrives at the Sortation area as individually bagged and labeled part numbers, in a tote to the inbound conveyor queue. Hot Pick and Back Order items also have a special color coded card in or on the tote to alert the sortation operators.
- 5.10.2 A sortation operator will remove the labeled part bags one at a time and scan them with the hand-held laser bar code reader.
- 5.10.3 If the part is the first line item in an Order to arrive at the Sortation area, the operator is instructed by the MHS CRT to place an empty sortation tote into a specific available (empty) matrix position, which will have an indicator light illuminated above it, and scan the bar code label on that position to verify. This matrix position will now be dedicated by MHS to this Order number until all line items previously picked for this Order number arrive to the sortation area, are scanned and sorted to the position.
- 5.10.4 As each part bag is removed and scanned, a light above the matrix position for that Order number is illuminated by MHS. Two colors of lights will be used to differentiate between items scanned by each of the two laser guns. The operators will place the part bag into the tote in the indicated matrix position, and push

the adjacent transaction complete button for that matrix position to verify that it has been placed in the proper tote. If the wrong button is pushed, the system must provide audible and visual indication of the error.

- 5.10.5 If the sorted part bag is the last line item in an Order (i.e., completes the Order), the operator is alerted through flashing indicator lights after the part is sorted to the matrix position, and instructed to push the tote back in the matrix for removal. The matrix position is now empty and released by MHS, and is now available for another Order number as needed.
- 5.10.6 When the last line item is sorted for each Order, a complete line item Order Pick List is printed on a printer in the sortation area by MHS. This listing will include: a complete database record for every part number/Lot number item in the order, and the quantity picked; a destination location (downloaded from HMS with the Order); and a "to be completed" remark for any unfilled line items from the bulk storage area or WAREHOUSEs not held by MHS (again, this information is downloaded with the Order by HMS).
- 5.10.7 The operator will be instructed to remove the Order Pick List listing after printing and place it with the matching Order number in the sortation tote.
- 5.10.8 Items not picked from MHS carousel AS/RS, but called for on the Order Pick List will be consolidated with the order manually from Bulk stores or from other Honeywell WAREHOUSEs.

5.11 Operating Description - Bulk Material

- 5.11.1 Bulk material is that which cannot fit into the storage totes. This includes sheet metal, lengths of pipe or bar stock, skids of supplies, containers of flammable liquids, etc.
- 5.11.2 When material arrives at the receiving dock, a decision is made by the operator during the receiving process to HMS that the material will be destined for MHS Bulk storage. An In-Ship label is printed and affixed to the material, the In-Ship data record created and downloaded to MHS, and the material transferred manually to the MHS Bulk storage area.

- 5.11.3 When the material arrives in the Bulk storage area, the operator there decides on an appropriate storage or rack location and stores the material. A Receipts transaction is initiated on the MHS CRT located in the area, similar to the other Receipts transaction, except the operator informs the MHS system of the material location.
- 5.11.4 When material in Bulk storage is called for inspection, the inspection dispatcher will notify an appropriate inspector of the material identification and location. Once inspection is completed, the inspection dispatcher will be notified and will initiate an inspection return transaction for the material to update its inspection status, again with no actual movement or relocation of the material.
- 5.11.5 Bulk material line items called for on Pick Orders from HMS will be routed to the CRT in the Bulk area after the Order is released by the storeroom supervisor.
- 5.11.6 Released line items for picking will be displayed on the CRT in the Bulk area. The operator removes the required material manually, and completes the pick transaction by keyboard entry. A bar code part label is printed and affixed to the material. It is then manually transferred to the Order pick-up area, where it will be consolidated with the remainder of the Order when the Order Pick list is printed in the Sortation area.

5.12 Reports and Inquiries

- 5.12.1 In order to assist Honeywell management in effectively managing the MHS operations there must be a complete set of management and productivity reports, and similar on-line query capability. The specific format and content of these reports and queries have not been detailed, but the set of reports and queries must include as a minimum the following:
- o Bin Map: Complete list of the tote number in each carousel bin/shelf location.
 - o Stock by Location: List of parts in specific range or series of locations.
 - o Order Listing: List of all line item parts called out in a specific pick Order that is pending in MHS.

- o Operator Activity Report: Daily activity by operator i.d., cumulative by week and by month, including log-on and log-off time, all transactions initiated and completed by type, and all errors logged during the session.
- o HMS Released Report: List of Order Pick request jobs that have been released by HMS to MHS since last report.
- o Part Location Report: Complete list of all part numbers, quantity, and lot - by location - in MHS WAREHOUSES.
- o Available Space Report: Summary of available space, by WAREHOUSE designation.
- o Pending Put-Aways: List of all parts in MHS waiting to be stocked.
- o Empty Location Report: Listing of all empty locations by WAREHOUSE designation.
- o Performance Measure: Operator summary of work performed against labor standards, and Departmental performance against established labor standards (samples to be furnished by Honeywell).
- o Complete error log per shift, including error identification, location, operator, and corrective action (if any).

5.12.2 The system must have the capability to support on-line query (CRT requests) for display of information regarding system status, backlogs, errors, and run-time performance. In addition, the system must have the capability to print the output from any query. Query capability must include as a minimum the following:

- o System status- showing the status (busy, idle, down or off-line, queue full, and any errors) of all system components and devices.
- o Work queues- summary of all transactions or requests queued for each station and device.
- o Location and status - of each part number, tote number, and storage location known to the system.

- o Cycle count / verify - showing all cycle count and quantity verification trans-actions (since last report), including the location, quantity counted, and any variance and correction.
- o Journal file display - display a window into the current journal file, and move up or down through the file
- o Shift performance - show summary measurements of performance factors maintained for the shift, by station or operator; equipment activity statistics for each device since start of shift; and downtime statistics for each device since the start of the shift. Also, maintain and show overall system performance since the start of the shift, including total transaction completed by type.

5.13 System Performance

- 5.13.1 The MHS control system must maintain absolute control of record contents and validity, and have fool-proof procedures for backing up and restoring all system files, and a clear hierarchy and identification scheme for backup material.
- 5.13.2 The MHS system must be able to support the stated average and peak throughput requirements of each of the material handling system components (see section 6).
- 5.13.3 The MHS system must be able to perform all system functions with 95 percent of the terminal response times at less than 5 seconds during full operation at peak system throughput rates with all stations manned and active, while maintaining required response and throughput requirements for material handling system components.

5.14 system Redundancy / Backup

- 5.14.1 The MHS will be an essential part of the Honeywell Avionics operations. The control system must be designed to provide hardware and software reliability that will support the overall material handling and material management system requirements of 98 percent availability (up time). In this requirement the system will be considered "down" or "un-available" when there is any equipment or software failure that affects the functionality of the system.

5.14.2 The system supplier must indicate in his proposal whether control system hardware redundancy or special software features are required to meet the system availability requirements, and how he intends to meet and demonstrate the requirements. Any special system hardware or software requirements must be clearly stated and include separate pricing, and be shown as optional items for consideration.

5.14.3 The supplier must also indicate in his proposal the types of degraded system operation that are possible, the operating procedures, and the record keeping and database restoring procedures to be followed during the following failure conditions:

- o Operation without the HMS computer available.
- o Operation without the MHS system available.
- o Operation under various material handling system or equipment failure conditions, or partial availability.


5.15 Information Flow Diagrams

A graphical representation of the information flows that have been described in this section is included on the next few pages.


5.15.1 Receiving/Stocking Operations

HMS


< Receiving Dock >



5.15.2 Inspection Operations



5.15.3 Stockroom Operations



SECTION 6.0

HONEYWELL MHS DESIGN PARAMETERS

TABLE OF CONTENTS

SECTION	TITLE	PAGE
6.1	GENERAL REQUIREMENTS/OBJECTIVES	151
6.2	DATA ELEMENTS	151
6.3	STORAGE REQUIREMENTS	152
6.4	CONVEYANCE REQUIREMENTS,.,.,.,.,.	152
6.5	WORKSTATION REQUIREMENTS	155
6.6	ACTIVITY REQUIREMENTS	156
6.7	BUILDING / PHYSICAL REQUIREMENTS	157

6.0 HONEYWELL MHS DESIGN PARAMETERS

6.1 General Requirements / Objectives

6.1.1 The new equipment and systems to be installed as part of the Honeywell Material Handling System automation project must meet the following general requirements:

- o Support Honeywell's stockroom and receiving inspection area modernization plan.
- o Make significant improvements in service levels, response times, and productivity in these areas.
- o Significantly increase order storage and picking accuracy, while reducing personnel required.
- o Support Honeywell's HMS business system operation and procedures, while remaining a stand alone system capable of running independently for sustained periods.
- o Modernize the stockroom and inspection areas and operations with current or state of the art automated equipment and methods
- o Provide a completely automated parts handling and tracking system from receiving dock, through inspection, to stock, and through the kitting operation, in preparation to go to the production operations. The system should easily interface with an automated production system that will be procured at a later date.

6.2 Data Elements

6.2.1 In order to determine the exact requirements for the MHS Automation Project, a substantial operating requirements database was developed through a detailed study and design effort. This database includes the following types of data:

- o Current cubic volume requirements and utilization.
- o Current activity requirements by type.
- o Stockroom activity by WAREHOUSE type, and by function.
- o Picking activity requirements by zone, and by batch size.
- o HMS data processing requirements
- o Personnel headcount and classification.
- o Labor grades and costs.

- o Existing and expected physical building constraints and requirements.
- o Standard and measured dwell times for operators by activity type.

6.2.2 The database requirements were analyzed and projections of future requirements for the 1995 time frame were estimated. The future requirements were determined by taking into account the proposed addition and deletion of business units, changes in operating procedures, make versus buy decisions, just-in-time planning, future business growth projections, and other future projections. The resulting requirements are summarized in the following sections.

6.3 Storage Requirements


6.3.1 The carousel storage requirements have been determined through an analysis of the current storage volumes and net utilized space, the projections of future changes, and allowances for empty totes and empty locations in the carousels.

6.3.2 The storage requirements are based on estimated 1995 levels and methods of production. Sufficient space has been allocated for all the empty totes that could fit in work station queues to be stored in the carousels. Approximately ten percent of the carousel locations have been allocated as empty locations (with no empty totes or full totes) in order to allow enough locations for efficient system operation.

6.3.3 In the carousel tote storage, up to 24 separate items or unique part / lot numbers may be stored in sub-cell locations, depending on the size of the bagged parts.

6.4 Conveyance Requirements

6.4.1 The tote traffic in the system has been estimated through manual calculations of expected average tote activity. These requirements are summarized in Diagram 6.0, which shows estimated daily tote movements between the major storage areas and work stations. Note that the functions of the Empty Tote Conveyor Queue are not shown in this model, and all empty tote storage is considered to be performed in the carousel system.



- 6.4.2 The major assumptions and calculations involved in determining the tote movements shown in Diagram 6.0 are summarized as follows:

Receiving

1. Total Inships and stock returns = 450/day.
2. All Inships and stock returns require inspection.
3. An average of 3 Inship/stock returns can be placed in a tote.
4. Tote activity = $450 @ 3/\text{tote} = 150 \text{ totes/day}$.

Inspection Dispatching

1. Total of Inships and stock returns/day to Inspection = 450.
2. Of the 450 totes brought out to Inspection Dispatch, 300 totes will be returned to stores (parts remaining) and 150 will be returned empty.
3. The 450 to be inspected will be sent to inspection work stations in individual totes.
4. Once inspection is complete, the 450 totes will be returned to the dispatcher.
5. Of the 450, $90\% = 405$ will be accepted and sent to stocking off-line.
6. Of the 450, $10\% = 45$ will be rejected and returned to stores to await disposition.
7. On the average each day, 45 first pass rejects will be brought out to the inspection dispatcher for disposition. Of these, $75\% = 34$ will go off-line to be scrapped or returned to vendors.
8. Empty totes that return from the off-line queues (total of 450) will be used to supply the Inspection Dispatcher with totes for dispatching new work to inspection.

Stocking

1. Items to be stocked include 350 material transfers from off-line that do not require inspection plus 439 accepted material totes from the Inspection Dispatcher, for a total of 789.
2. Of the items to be stocked, $90\% = 710$ will be stocked in new locations (empty totes) @ 12 part numbers/tote = 60 totes. Of the items to be stocked, $10\% = 79$ will be stocked in existing parts totes @ 1 part number per tote = 79 totes.
3. The totes that came off-line from Inspection Dispatch (439) will be returned empty to the Inspection Dispatch area.

Picking

1. The 3365 computer generated ticket picks will be batched and picked at an average of 3 picks/tote = 1122 totes required. These will be batched @ 25 picks/tote and sent to consolidation = 45 totes.
2. The parts totes from the picking operation will be returned with 1062 going to parts storage and 60 to empty tote storage.
3. The 1435 hot line picks will be picked @ 1 tote/transaction (= 1435 totes) and batched @ 3/sortation tote = 479 totes. All hot line pick totes are assumed to return to parts storage after picking.

6.5 Workstation Requirements

6.5.1 Input / output devices connected to the MHS system for operator use at the workstations shall include:

- o Picking/Stocking Stations: (16 total)
 - 1 CRT terminal and keyboard
 - 1 Bar code reader (wand type)
 - 1 Bar code printer for every two stations (shared by two adjacent stations)
- o Automatic Insertion Pick Station (1)
 - 1 CRT terminal and keyboard
 - 1 Bar code reorder (wand type)
 - 1 Bar code printer
- o Receiving Stations: (2 total)
 - 1 CRT terminal and keyboard
 - 1 Bar code reader (wand type)
 - 1 Bar code printer
- o Inspection Dispatch Stations (2 total)
 - 1 CRT terminal and keyboard
 - 1 Bar code reader (wand type)
 - 1 Report printer (shared by the two stations)
 - 1 Bar code printer (shared)
- o Inspection Stations
<No MHS I/O devices or communication>
- o Bulk Area Stations (2 total)
 - 1 CRT terminal and keyboard
 - 1 Bar code reader (wand type)
 - 1 Report printer
 - 1 Bar code printer

- o Consolidation Stations (2 total)
 - 1 CRT terminal and keyboard
 - 1 Bar code reader (hand held gun type)
 - 1 Report printer (shared)
 - 1 Bar code printer (shared)

6.5.2 Input / output devices connected to the MHS system for the use of supervisors and managers in their offices shall include:

- o Stockroom Supervisor's Office (1 total)
 - 1 CRT terminal and keyboard
 - 1 Bar code reader (wand type)
 - 1 Bar code printer
- o Stockroom Manager's Office (1 total)
 - 1 CRT terminal and keyboard
 - 1 Bar code reader (wand type)

6.6 Activity Requirements

- 6.6.1 The daily system activity requirements must be met in a two shift work day. Each shift may be assumed to include 7.5 hours of productive operator time and 8 hours of equipment operation time.
- 6.6.2 On the average, when multiple orders are released for picking and batched together, each part number called out as a line item pick will be common to 3 Orders. Stated another way, each tote visit at a picking station will satisfy, on the average, 3 line item picks, for a "batching factor" of 3.
- 6.6.3 The MHS terminal response time must average under 3 seconds during normal or average activity loads on the system. During peak activity loads, 95% of all terminal response times must be less than 5 seconds. Average activity load is defined as all stations and functions active, processing trans-actions at a rate which would sum to the stated monthly, weekly, or daily average number of trans-actions when operating on two 7.5 hour shifts per 5 day week. Peak activity load is similarly defined, for the stated peak activity per period. This same response time requirement shall apply to all operator input / output devices at the work-stations, including printers, bar code printers, and bar code readers.

6.7 Building / Physical Requirements

- 6.7.1 System layouts have been shown in the building spaces that have been made available for system installation. Alternatives that use these areas should generally comply with the buildings and physical layout requirements,
- 6.7.2 Changes in the building that are required in order to implement the system configuration as shown will be considered and incorporated by Honeywell whenever they are practical and economically justifiable. Changes in the building that are required to implement alternative proposals and layouts will also be considered, but the requirements for changes in the buildings will be included as positive or negative evaluation factors during the analysis of the alternative.
- 6.7.3 If specific facility or utility requirements are of concern during the preparation of the system proposal, Honeywell will attempt to obtain answers regarding the feasibility and costs involved in making the changes.

SECTION 7.0
GLOSSARY OF TERMS
TABLE OF CONTENTS

SECTION	TITLE	PAGE
7.1	GLOSSARY OF TERMS	159

7.0 GLOSSARY OF TERMS

7.1 Glossary of Terms

The following Glossary of Terms lists some of terms that are used in this specification and may not be familiar to people other than the Honeywell Project Team:

AI - Automatic Insertion

AS/RS - Automated Storage and Retrieval System BOS - The

Honeywell Business Operating System

BULK MATERIAL STORAGE - The class of material that is too large to fit in the standard material handling totes.

DPS-6 - The Honeywell Departmental Minicomputer System hardware.

DPS-8 - The Honeywell Large Scale Mainframe Computer System hardware.

FAB/FAC - The Honeywell Fabrication Facility.

HMS - The Honeywell Manufacturing System, an MRP-type system.

HOT PICK - A high priority picking requirement that is usually not planned in advance.

IN-SHIP - The document or equivalent data record that defines a new receipt.

I/O - Input/Output conveyor or other device.

IPI - Inspection Procedure Information folder for use in Incoming Inspection.

MHS - The proposed Honeywell Avionics Division Automated Material Handling System control hardware and software.

SORTATION/CONSOLIDATION AREA - The area where batched picks are sorted into their individual order totes and consolidated with other picking requirements for the same orders.

TOTABLE MATERIAL - Material that will fit within the standard material handling tote dimensions and weight capacity requirements.

WAREHOUSE - A logical inventory designation used to define a class of inventory material that can be stored together and physically located in the same tote.

SECTION 8.0
LAYOUT DRAWING
TABLE OF CONTENTS

SECTION	TITLE	PAGE
8.1	LAYOUT DRAWING	161

8.0 LAY OUT DRAWING

8.1 Layout Drawing

The system layout drawing is MHS-3 (Rev. A).



SECTION 9.0

RIDGWAY PLANT REQUIREMENTS

TABLE OF CONTENTS

SECTION	TITLE	PAGE
9.1	GENERAL REQUIREMENTS	164
9.2	SPECIFIC PARAGRAPH CHANGES	165

9.0 RIDGWAY REQUIREMENTS

9.1 General Requirements

The following listing of general requirements for the Ridgway Plant operations reflect the general changes from this specification, which is written to reflect only the requirements for the St. Louis Park Plant:

1. Change all specification references from St. Louis Park to Ridgway.
2. Change the requirements for 9 carousels to 4 in all places and delete all references to automatic insertion and the robot and work stations at the rear of carousel 6..
3. Delete the requirement for a vertical carousel for IPI folders in all places. The Ridgway control system will still control the storage and retrieval of IPI folders, but they will be stored and retrieved manually from existing file drawers.
4. There will be one basic set of MHS software for both plant locations, with Ridgway requiring a simplified version of the St. Louis Park Plant software. However, each of the two systems will require its own computer hardware.
5. Change all references to Drawing MHS-1 (Rev. A) to MHS-3 (Rev. A). (Drawing # MHS-2 (Rev. A) applies to both plants).
6. Delete all references to the Sortation/Consolidation Matrix and Hot Pick Lane. Although Ridgway may occasionally batch some picks, the normal operation will be to pick complete kits, one at a time, at each work station. A sortation/consolidation matrix and the related picking lights will not be required. Picked items will be placed by the operators directly in totes on carts at the pick stations and then moved manually to the using locations.
7. Delete all references to automatic routing of totes to inspection work stations. The inspection work station transporter conveyor at Ridgway will not be directly connected to the remainder of the system. Totes going to inspection work stations will be manually placed on the inspection transporter and dispatched to work stations through local transporter controls.
8. Replace all references to flow rack required for queuing material for stocking with a requirement for fixed shelving to perform the same function.

9. Delete all references to the bypass loop and the empty tote conveyor queue. These features will not be required in the Ridgway system because of the lower tote movement volumes and the fact that the routing of totes to the inspection work stations and the consolidation area is not required. Totes that do need to be bypassed in the Ridgway system must be routed to a robot and automatically moved up to the outbound conveyor level.

9.2 Specific Paragraph Changes

The following specific paragraph changes should be made to this specification in order to reflect the requirements of the Ridgway Plant:

1. Paragraph 1.1.7 - Installation phasing will not be required in the Ridgway Plant. The entire area will be made available at the same time.

2. Revise Paragraphs 3.2.3 and 3.2.4 as follows:

- 3.2.3 The carousel system that is required has the following configuration:

o # Carousels	4
o Clear Height Available	10' 10"
o Approximate System Height	10'
o Carousel Bin Height (approx.)	9' 3"
o # Carriers per Carousel	62
o Total # Carriers (Bins)	248
o Carousel Bin Size (approx.)	21.5"W x 22"D
(for 20"W x 24" L totes)	
o # Shelves per Carrier	16
o # Shelves per Carousel	992
o Total # of Shelves	3968
o Tiers for 4" High Totes	10
o Tiers for 7" High Totes	5
o Tiers for 10" High Totes	1
(for 12" high loads maximum)	
o Total Tote Storage Locations	3968
o Maximum Weight Per Carrier	800#
o Weight Capacity Per Shelf	50#
o Overall System Length	63'
o Overall System Width	29'
o Carousel Travel Speed	80 ft/min

The carousel system configuration is shown in Honeywell Drawing MHS-3 (Rev. A)..

- 3.2.4 In order to allow potential suppliers to use their standard equipment and system configurations, the exact system configuration may vary within the following limits:

o Minimum Storage Capacity	3904 Totes
o Overall System Maximum Height	10' 10"
o Overall System Length	64'
o Overall System Width (Including column allowances)	30'
o Min. Carousel Travel Speed	60 ft/min

3. Delete references to fire walls in Paragraph 4.1.5
4. Delete references to the bypass loop and empty tote queue. Change the accumulation required prior to the outbound laser scanner from 10 totes to 2 totes.
5. In Paragraph 4.2.5 change the requirement for 12,000 totes to 4,000 totes.
6. Revise Paragraph 4.2.7 and 4.2.8 as follows:
 - 4.2.7 Totes that have been scanned by the outbound laser scanner travel directly to the Stocking, Picking and Receiving stations. Totes that have not been successfully read by the laser scanner, or are totes without valid destinations will be diverted into one of the picking stations for resolution of the problem.
 - 4.2.8 Once an operator has resolved the problem, the totes will be manually removed from the conveyor and placed on the return conveyor at the picking station.
7. Revise Paragraph 4.2.10 as follows:
 - 4.2.10 Totes that have destinations in the Receiving Inspection Area must be diverted into the appropriate conveyor queues at the Inspection Dispatcher station.
8. Delete Paragraph 4.2.11
9. In Paragraph 4.3.3 change accumulation capacity from 12 totes to 4 totes.
10. In Paragraph 4.3.4 delete reference to the bypass loop and the empty tote queue.
11. Delete Paragraphs 4.3.5 and 4.3.6
12. Revise Paragraph 4.4.3 as follows:

- 4.4.3 One of the two input queues at the standardized work stations will generally be used for parts totes and the other for empty totes. The empty tote conveyor and the tote return conveyors will typically be shared by two operators. The inspection dispatcher station will use one queue for totes with parts to be picked for inspection dispatching and one queue for empty totes.

13. Revise Paragraphs 4.4.6 and 4.4.7 as follows:

- 4.4.6 In the Receiving Inspection Area there will be ten tote delivery shelves and ten work position shelves to supply the ten inspection work stations. Each shelf must provide space to divert and accumulate one tote. The system must deliver the totes automatically to the delivery position. The operator will then manually slide the tote to the work position and, when finished with the inspection process, return the tote by manually placing it on a gravity return under the work position. No provisions for special workstations or peripheral equipment are required in this area.

The system contractor must supply and install the shelving sections shown on Drawing MHS-3 (Rev. A). Each section should have five shelves.

- 4.4.7 The return conveyor to the Inspection Dispatch station must incline up to the same level as the outbound conveyor and include accumulation space for at least 5 totes.

14. Revise Paragraph 4.7.1 as follows:

- 4.7.1 The conveyor system throughput must be sufficient to meet or exceed the following minimum requirements:
- o Tote Conveyor System - The Tote Conveyor System must be able to handle an average throughput of 2000 totes into the carousel AS/RS and 2000 totes out per two shifts of daily operation (15 hours). The system must be capable of handling a peak throughput rate of at least 150 totes in and 150 totes out per hour.
 - o The system must also meet the average activity levels for Empty Tote Storage and Retrieval, Parts Tote Storage and Retrieval, Picking, Stocking, Inspection Dispatching, Bypass Loop, Receiving, Sortation, and Inspection functions as indicated in Section 6.0 of this specification.

15. Revise the list of operator peripheral devices in Paragraphs 5.2.1 and 5.2.2 as follows:

12	Honeywell Display, Model 2 VIPS
3	Honeywell Printer, Model PRU7270
12	Hand-held bar code reader (wand)
9	Bar code/text label printer

CRT Terminals and Bar Code Readers

6	at Picking/Stocking stations
1	at Receiving stations
1	at Inspection dispatch stations
2	at Bulk area stations
1	at Stockroom Supervisor station
1	in Stockroom Manager's office

Printers

1	at Inspection Dispatch stations
2	at Bulk area stations

Bar Code Printers

4	at Picking/Stocking stations (shared)
1	at Receiving stations
1	at Inspection dispatch stations (shared)
2	at Bulk area stations
1	at Stockroom supervisor station

16. Revise Paragraph 5.6.3 as follows:

5.6.3 Items scheduled for inspection are routed in priority sequence by due date to the Inspection Dispatch Station (where the Dispatcher resides) as space in the inbound tote queue at that station allows. The Inspection Dispatcher will control the dispatching of all work on the inspection transporter through the local transporter controls. Workstation queue status indicator lights and local dispatching controls must be provided for the Inspection Dispatcher to control tote routing on the transporter.

17. Revise Paragraph 5.6.6 as follows:

5.6.6 The operator will remove the IPI folder from the filing cabinet and wand the bar code label for verification by MHS of a match. The IPI folder identification number will usually be the same as the Part number of the material to be inspected. In cases where the Part number does not match the IPI folder number, a manual

Cross-reference listing will be used by the Dispatcher (not part of the MHS system) and the matching IPI number entered by keyboard. The IPI data file is kept by MHS.

18. Revise Paragraph 5.6.7 as follows:

5.6.7 The dispatch operator will be alerted to which stations are requesting work through a local Indicator light display. At this time, the dispatch operator will assign the tote to a destination workstation. The dispatcher then places the IPI folder in the tote with the item to be inspected, wands a transaction complete label at the terminal, pushes a button on the local control panel to dispatch the tote to a particular workstation, and places the tote on the conveyor for automatic dispatching to the selected workstation.

19. In Paragraph 6.4.1, reference Diagram 9.0 instead of Diagram 6.0

20. Revise Paragraph 6.4.2 as follows:

6.4.2 The major assumptions and calculations involved in determining the tote movements shown in Diagram 6.1 are summarized as follows:

Receiving

1. Total Inships and stock returns = 386/day.
2. Not all Inships and stock returns require inspection.
3. An average of 3 Inship/stock returns can be placed in a tote.
4. Tote activity = $386 \div 3/\text{tote} = 129 \text{ totes/day}$.

Inspection Dispatching

1. Total of Inships and stock returns/day to inspection = 32.
2. Of the 32 totes brought out to inspection Dispatch, 20 totes will be returned to stores (parts remaining) and 12 will be returned empty.
3. The 32 to be inspected will be sent to inspection work stations in individual totes off-line.
4. Once inspection is complete, the 32 totes will be returned to the dispatcher.
5. Of the 32, 90% = 29 will be accepted and sent to stocking off-line.
6. Of the 32, 10% = 3 will be rejected and returned to stores to await disposition.
7. On the average each day, 3 first pass rejects will be brought out to the inspection dispatcher for disposition. Of these, 75% = 2 will go off-line

to be scrapped or returned to vendors.

8. Empty totes that return from the off-line queues (total of 32) will be used to supply the Inspection Dispatcher with totes for dispatching new work to inspection.

Stocking

1. Items to be stocked include 157 material transfers from off-line that do not require inspection plus 31 accepted material totes from the Inspection Dispatcher, for a total of 188.
2. Of the items to be stocked, 90% = 169 will be stocked in new locations (empty totes) @ 12 part numbers/tote = 14 totes. Of the items to be stocked, 10% = 19 will be stocked in existing parts totes @ 1 part number per tote = 19 totes.
3. The totes that came off-line from Inspection Dispatch (31) will be returned empty to the Inspection Dispatch area.

Picking


1. The 619 computer generated ticket picks will be order picked at an average of 1 pick/tote = 619 totes required. These will be picked complete and placed on carts.
2. The parts totes from the picking operation will be returned with 488 going to parts storage and 131 to empty tote storage.
3. The 1086 hot line picks will be picked @ 1 tote/transaction (= 1086 totes). All hot line pick totes are assumed to return to parts storage after picking.

21. Revise Paragraph 6.5.1 as follows:

- 6.5.1 Input / output devices connected to the MHS system for operator use at the workstations shall include:
- o Picking/Stocking Stations: (6 total)
 - 1 CRT terminal and keyboard
 - 1 Bar code reader (wand type)
 - 1 Bar code printer (shared by two adjacent stations whenever possible)
 - o Receiving Stations: (1 total)
 - 1 CRT terminal and keyboard
 - 1 Bar code reader (wand type)
 - 1 Bar code printer

- o Inspection Dispatch Stations (1 total)
 - 1 CRT terminal and keyboard
 - 1 Bar code reader (wand type)
 - 1 Report printer
 - 1 Bar code printer
- o Inspection Stations
 - <No MHS I/O devices or communication>
- o Bulk Area Stations (2 total)
 - 1 CRT terminal and keyboard
 - 1 Bar code reader (wand type)
 - 1 Report printer
 - 1 Bar code printer

22. Delete Paragraph 6.6.2



RIDGWAY PLANT DAILY TOTE ACTIVITY
 DIAGRAM 9.0